

PROJECT IMPLEMENTATION STATUS REPORT OF CENTRAL SECTOR PROJECTS Costing Rs. 150 crore & above April-June, 2021-22 (QTR – 1st)



PORT TRUST - SETTING UP OF LNG REGASIFICATION TERMINAL AT PUTHUVYPEEN COCHIN



Government of India
Ministry of Statistics and Programme Implementation
Infrastructure and Project Monitoring Division
R.K.Puarm, East Block 6, Level 7
New Delhi-110066
Website: www.cspm.gov.in

Abbreviations used in the report


AAI	Airport Authority of India Ltd.
AERB	Atomic Energy Regulatory Board
AIBP	Accelerated Irrigation Benefit Programme
AIR	All India Radio
APW	Active Process Water
ATU	Atomic Treating Unit
BCM	Billion Cubic Meter
BHEL	Bharat Heavy Electricals Ltd.
BHPV	Bharat Heavy Plates & Vessel Ltd.
BLU	Boiler Light Up
BOLT	Build , Operate, Lease & Transfer
BPST	Bureau of Parliamentary Studies & Training
CCEA	Cabinet Committee on Economic Affairs
CCU	Catalytic Cracking Unit
CDS	Crude Distribution System
CDU	Crude Distillation Unit
CEA	Central Electricity Authority
CEC	Central Empowered Committee
CHP	Coal Handling Plant
CLW	Chittaranjan Locomotive Works
CMPDI	Central Mine Planning & Design Institute
COS	Committee of Secretaries
COR	Cost Overrun
CPP	Captive Power Plant
CRIS	Centre for Railway Information System
CRL	Cochin Refinery Ltd.
CSL	Cochin Shipyard Ltd.
CTU	Crude Topping Unit
DAE	Department of Atomic Energy
DB	Dumb Barges
DCME	Digital Circuit Multiplexing Equipment
DGMS	Director General Mines Safety
DHDS	Diesel Hydro Desulphurisation project
DOA	Date of Approval
DOC	Date of Commissioning
DOT	Department of Telecommunication
DVC	Damodar Valley Corporation
ECL	Eastern Coalfields Ltd.
EIL	Engineers India Ltd.
EMP	Environment Management Plan
EOT	Electrical Overhead Travelling crane
ESP	Electrostatic Precipitator
FCCU	Fluidised Catalytic Cracker Unit
ERP	Enterprise Resource Planning
FE	Foreign Exchange
FOIS	Freight Operation Information System
FPU	Feed Preparation Unit
GAIL	Gas Authority of India Ltd.
GC	Gauge Conversion
GDS	Gateway Digital Switch
GIS	Gas Insulated Station
GT	Gas Turbine
GTPP	Gas Turbine Power Plant
HCU	Hydro- cracker Unit
HEC	Heavy Engineering Corporation
HEMM	Heavy Equipment & Mining Machinery
HEP	Hydro Electric Project
HPCL	Hindustan Petroleum Corporation Ltd.
HRT	Head Race Tunnel
HSCL	Hindustan Steel Construction Ltd.
HVDC	High Voltage Direct Current
IAAI	International Airport Authority of India
ICT	Inter Connecting Transformer
IDC	Interest During construction
IFFCO	Indian Farmer Fertilizer Co-operative Ltd.
IMG	Inter Ministerial Group
IOC	Indian Oil Corporation Ltd.
IPCL	Indian Petrochemicals Ltd.
KV	Kilo Volts.
L&T	Larsen & Toubro

LEP	Life Extension Program
LOI	Letter of Intent
LPG	Liquified Petroleum Gas
LSTK	Lump sum Turnkey contract
MAMC	Minning & Allied Machinery Corporation.
MFL	Madras Fertilizer Ltd.
MGCL	Madras Gas Cracker Complex
MIS	Management Information System
MMSCMD	Million Metric Standard Cubic Meter day
MMT	Million Metric Tonnes
MOE&F	Ministry of Environment & Forest
MT	Metric Tonnes
MTY	Metric Tonne per year
MU	Million Unit
MW	Mega Watts
NAC	New Anticipated Cost
NALCO	National Aluminium Company
NBCC	National Building Construction Corporation.
NCL	Northern Coalfields Ltd
NEC	North East Council
NEEPCO	North-Eastern Electric Power Corporation Ltd.
NFL	National Fertilizer Ltd.
NH	National Highway
NHPC	National Hydro-Electric Power Corporation
NIRE	National Institute of Renewable Energy
NIT	Notice Inviting Tender
NJPC	Nathpa Jhakri Power Corporation Ltd.
NGN	Next Generation Network
NLC	Neyveli Lignite Corporation Ltd.
NMDC	National Mineral Development Corporation Ltd.
NPC	Nuclear Power Corporation Ltd.
NRL	Numaligarh Refinery Ltd.
OB	Over Burden
OC	Opencast
OECE	Overseas Economic Co-operation Fund
ONGC	Oil & Natural Gas Commission
OPGC	Orissa Power Generation Corporation
P & M	Plant & Machinery
PERT	Project Evaluation & Review Technique
PSTN	Public Switched Telephone Network
PHT	Primary Heat Transport
PIB	Public Investment Board
PSLW	Powered Support Longwall
QRC	Quick Roll Changer
RAPP	Rajasthan Atomic Power Plant
RCE	Revised Cost Estimates
RCF	Railway Coach Factory
ROB	Road Over Bridge
ROH	Regular Overhauling
RTU	Remote Terminal Unit
SAIL	Steel Authority of India Ltd.
SCI	Shipping Corporation of India Ltd.
SDH	Synchronous Digital Hierarchy
SG	Steam Generator
SP	Self Propelled
ST	Steam Turbine
STPS	Super Thermal Power Station
SUR	Sulphur Recovery Unit
SWSU	Sour Water Stripping Unit
TBM	Tunnel Boring Machine
TG	Turbo Generator
TPA	Tonnes Per Annum
TPS	Thermal Power Station
TOR	Time Overrun
TPY	Tonnes per year
UG	Under Ground
ULDCS	Unified Load Despatch & Communication Scheme
VDU	Vacuum Distillation Unit
WHRB	Waste Heat Recovery Boiler
WO_DOC	With out Date of Commissioning
WO_ODC	With out original Date of Commissioning

FOREWORD

1. The **Quarterly Project Implementation Status Report (QPISR)** on Central Sector Projects (costing Rs.150 crore and above) for the 1st quarter of 2021-22 (April-June), contains detailed information on 1779 projects covering **502 mega projects** (each costing Rs.1000 crore and above) and **1277 major projects** (each costing Rs.150 crore and above but below Rs.1000 crore). The anticipated completion cost of these 1779 projects is reported to be Rs. 2732807.60 crore. The total expenditure as on 30th June 2021 was Rs. 1335342.61 crore which works out to 48.86% of the total anticipated completion cost and 58.40% of the original cost. For these 1779 projects, a total outlay of Rs. 1,81,128.76 crore has been allocated for 2021-22.

2 Out of **1779 projects**, 12 projects were **ahead of schedule**, 241 projects were **on schedule**, 559 projects were **delayed** with respect to the original schedule of completion. Further, for 967 projects, either original or the anticipated date of completion was not reported. The chart given below depicts the number of projects on schedule and delayed with reference to the total projects monitored during respective year.




3. Sector-wise detail of the projects showing status with reference to original and the latest schedules of completion for the quarter ending June 2021 is given below:

<u>Sector wise Implementation Status of Project with reference to original and latest schedule</u>										
(Number of Projects)										
Sector/ Month	Ahead		On Schedule		Delayed		Without DOC		Without ODC But DOC available	
	Original	Latest	Original	Latest	Original	Latest	Original	Latest	Original	Latest
ATOMIC ENERGY	0	0	0	1	4	3	0	0	0	0
CIVIL AVIATION	0	0	3	5	15	13	0	0	0	0
COAL	0	1	38	43	55	49	12	12	1	1
FINANCE	0	0	1	1	1	1	0	0	0	0
FERTILISERS	0	2	0	2	4	0	0	0	0	0
MINES	0	0	0	3	3	0	2	2	0	0
STEEL	0	0	3	6	6	3	0	0	0	0
PETROLEUM	6	6	41	93	86	36	6	6	2	0
POWER	0	2	9	25	44	27	30	30	1	0
HEAVY INDUSTRY	0	0	0	0	0	0	1	1	0	0
HEALTH AND FAMILY WELFARE	1	1	2	2	11	11	11	11	4	4
RAILWAYS	5	6	14	27	148	136	99	99	46	44
ROAD TRANSPORT AND HIGHWAYS	0	5	86	135	136	88	661	661	54	48
SHIPPING AND PORTS	0	0	1	1	0	0	0	0	0	0
TELECOMMUNICATIONS	0	0	0	0	3	3	0	0	0	0
URBAN DEVELOPMENT	0	0	10	11	10	9	12	12	1	1
WATER RESOURCES	0	0	24	25	12	11	13	13	0	0
DEFENCE PRODUCTION	0	0	0	0	1	1	0	0	0	0
COMMERCE	0	0	0	0	0	0	1	1	0	0
DEPARTMENT OF HIGHER EDUCATION	0	0	5	5	12	12	10	10	0	0
HOME AFFAIRS	0	0	3	4	2	1	0	0	0	0
RURAL DEVELOPMENT	0	0	1	1	3	3	0	0	0	0
CULTURE DEVELOPMENT	0	0	0	0	1	1	0	0	0	0
DPIIT	0	0	0	0	2	2	0	0	0	0
Total:	12	23	241	390	559	410	858	858	109	98


Note: DOC - Date of Completion; ODC - Original Date of Completion.

4. Of 1779 projects, 480 projects were suffering from the cost overruns of Rs. 446169.37 crore which is 61.5 % of their sanctioned cost. However, with regard to the latest approved cost, 446 projects had reported cost overruns of Rs. 253571.33 crore. Further, it is noted that 207 projects had suffered from both time and cost overruns (**Table-5, 6 & 7 of Overview - Part-I**).

5. The chart depicted below gives a trend of the percentage of projects delayed. The percentage of delayed projects decreased from 37.63% in June 2019 to 31.42% in June 2021.



6. The chart below gives the year-wise trend of cost overruns.



7. The major factors responsible for time overruns as ported by project implementing agency:

(a) Issues with Union Ministries

- (i) Environment, Forest and Wildlife Clearances
- (ii) Eco Sensitive Zone clearance
- (iii) Tree cutting permission
- (iv) Grant of Working permission

- (v) Approval for private railways siding construction
- (vi) Industrial License Permission
- (vii) Road Crossing of Pipelines/Transmission lines
- (viii) Grant of Right of Way
- (ix) Shifting of Utilities

(b) Issues with State Governments

- (i) Land Acquisition issues
- (ii) Removal of encroachments
- (iii) Relief and Rehabilitation plan
- (iv) No Objection Certificate under Forest Rights Act
- (v) Power and Water supply
- (vi) Consent to establish and operate from State Pollution Control Board.
- (vii) Transfer of Government Land
- (viii) Law and Order issues
- (ix) Right of Way permission
- (x) Diversion of forest land.
- (xi) Statewise lockdown due to COVID-19.

8. The major factors responsible for cost overruns had reportedly been:

(a) Policy related issues:

- (i) Changes in rates of foreign exchange
- (ii) Statutory duties/Taxes
- (iii) General Price rise / inflation

(b) Others

- (i) High cost of environmental safeguards and rehabilitation measures
- (ii) Changes in scope of projects
- (iii) Disturbed conditions
- (iv) Under-estimation of original cost

- (v) Spiralling land acquisition costs
- (vi) Monopolistic pricing by vendors of equipment services
- (vii) Time Overrun

9. While the cost overruns due to general price escalation could not be avoided, the cost escalation on account of delay could be minimized. The mechanism of Standing Committees (under chairmanship of Additional Secretary of concerned Ministry) in each Ministry to review the time and cost overruns in projects and to fix the responsibility thereof has to be made more effective and realistic. Rigorous monitoring and initiating appropriate remedial measures on priority by administrative Ministries are warranted to ensure timely completion of projects scheduled for commissioning.

10. The status of implementation of projects is continuously reviewed by representatives of the Ministry of Statistics & Programme Implementation, NITI Aayog, Cabinet Secretariat and the Prime Minister's Office. Particular attention has been paid to major factors responsible for time and cost overruns, like delay in land acquisition, fund constraints, delay in award of contracts and civil works, supply of equipments, shifting of utilities, change of scope etc. Efforts have also been made to identify system deficiencies relating to project formulation, functioning of Empowered Committees, Contract Management System and Arbitration etc.

11. The PMO has initiated **Pro-Active Governance and Timely Implementation (PRAGATI)** which provides multi-purpose, multi-modal and interactive platform for monitoring and reviewing important programmes including Central Sector Infrastructure Projects. The meetings of PRAGATI chaired by Hon'ble Prime Minister are being held every month through video conferencing for appropriate resolution of the issues impeding the progress of projects. IPMD facilitates review of PRAGATI meeting by providing updated information to portal.

14. The Ministry had advised all the State Governments to constitute a Central Sector Projects Coordination Committees (CSPCC) under the chairmanship of Chief Secretary to resolve project related issues faced by CPSUs in their States. So far, **twenty eight States/UTs** had constituted such CSPCCs while **5 States/UTs namely** Chandigarh, Madhya Pradesh, Pudducherry, Manipur and West Bengal have not set up such committees. The mechanism of CSPCC has been very effective in resolving issues related with the State Governments like land acquisition, shifting of utilities, resettlement & rehabilitation and law and order problems.

(Detailed report is available at <http://www.cspm.gov.in/english/OrtrlyReport.htm>)

Highlights

Total number of projects on the monitor	1779
Total Original estimated cost of these projects	Rs. 2286638.23 crore
Total latest approved cost of these projects	Rs. 2516515.14 crore
Total anticipated cost of these projects	Rs. 2732807.60 crore
Total Expenditure	Rs. 1335342.61 crore
Overall percentage cost overrun with respect to original estimates	19.51%
Overall percentage cost overrun with respect to latest sanctioned estimates	8.59%
Total number of projects showing cost overrun w.r.t original approved cost	480
Total number of projects showing time overrun w.r.t original Schedule	559 (Ranging from 1 to 324 months)
Percentage cost overrun in 559 delayed Projects	30.06%
No. of projects due for commissioning during the year	454
No. of projects completed during the year	9
Total Cost of the completed projects	Rs. 12,968 crore

PART-I
PROJECT IMPLEMENTATION STATUS
(April-June 2021)
OVERVIEW


1. The report presents an overview of the projects under implementation, indicating sector-wise analysis of time/cost overruns, with respect to approved schedules and incremental time/cost overruns reported during the 1st quarter (**April-June**) of 2021-22. The overview also includes project background, its objectives, period of implementation, execution schedule, fund requirement and reasons for cost and time overrun etc.
2. During the 1st Quarter (**April-June 2021**) of 2021-22, 9 projects have reported completion. The list of completed projects which seen at **Appendix -I**.
3. During the first quarter of 2021-22, there were **1779 projects** with an anticipated cost of Rs. 2732807.60 crore on the monitor of MOSPI including mega projects. The projects costing Rs.1000 crore and above fall under the category of mega projects. Likewise, the projects costing between Rs.150 crore and Rs.1000 crore fall under the category of the major projects. At present, there are 502 Mega projects with an anticipated cost of Rs. 2197282.58crore and 1277 major projects with an anticipated cost of Rs. 535525.02 crore. The expenditure incurred till the end of the 1st quarter on 1779 Projects is Rs.1335342.61 crore.

TABLE-1

Classification of projects in Mega and Major during 1 st Quarter of 2021-22 (All sums of money in crore of rupees)					
	No.	Anticipated Cost (Rs. crore)	% of total Anticipated cost	Exp. till Qtr. (Rs. crore)	Original Cost (Rs.crore)
Mega Projects	502	2197282.58	80.4	1063460.87	1766724.77
Major Projects	1277	535525.02	19.6	271881.74	519913.46
Total	1779	2732807.6	100.00	1335342.61	2286638.23

4. As can be seen from graphic presentation of the projects, out of total of 1779 projects, 502 Mega projects accounted for about 80.4% of the total anticipated cost whereas the share of 1277 major projects is about 19.69% of the anticipated cost.

Chart-I



5. Table-2 presents sector-wise break-up of the projects on the monitoring system at the end of 1st quarter of 2021-22. The graphic presentation of the Sector-wise distribution of projects among various sectors, at the end of 1st quarter of 2021-22 has been shown in Chart-II.

Chart II




TABLE-2

Sector-wise distribution of projects at the end of 1st quarter April-June (2021-22)							
S. No.	Name of the Sector	No of Mega Projects	Anticipated Cost (Rs. crore)	Original Cost (Rs. crore)	No of Major Projects	Anticipated Cost (Rs. crore)	Original Cost (Rs. crore)
1	ATOMIC ENERGY	4	80,348.00	67,120.00	0	.00	.00
2	CIVIL AVIATION	5	7,703.90	7,613.90	13	6,158.72	5,734.16
3	COAL	30	1,13,115.57	1,08,556.34	76	33,700.41	32,659.72
4	FINANCE	0	.00	.00	2	557.73	557.77
5	FERTILISERS	0	.00	.00	4	1,101.28	1,101.28
6	MINES	1	5,540.00	5,540.00	4	1,535.17	1,538.62
7	STEEL	5	30,121.86	24,006.86	4	1,445.65	1,445.65
8	PETROLEUM	58	3,05,848.26	2,98,866.96	83	33,459.05	33,192.49
9	POWER	48	3,58,951.59	2,86,896.83	36	17,300.69	16,262.36
10	HEAVY INDUSTRY	0	.00	.00	1	900.00	1,554.00
11	HEALTH AND FAMILY WELFARE	4	6,531.00	6,160.00	25	9,181.01	9,113.26
12	RAILWAYS	161	6,25,527.29	3,94,274.15	151	76,644.28	67,820.88
13	ROAD TRANSPORT AND HIGHWAYS	157	2,56,676.13	2,41,628.07	780	3,18,144.57	3,14,191.19
14	SHIPPING AND PORTS	1	4,633.81	5,369.18	0	.00	.00
15	TELECOMMUNICATIONS	1	24,664.00	13,334.00	2	679.36	679.36
16	URBAN DEVELOPMENT	23	3,01,082.00	2,78,636.14	10	4,015.88	3,864.14
17	WATER RESOURCES	1	55,548.87	10,151.04	48	16,833.36	16,630.02
18	DEFENCE PRODUCTION	0	.00	.00	1	210.00	246.31
19	COMMERCE	0	.00	.00	1	302.64	302.64
20	DEPARTMENT OF HIGHER EDUCATION	0	.00	.00	27	11,454.71	11,204.66
21	HOME AFFAIRS	1	2,000.00	1,219.21	4	849.31	774.19
22	RURAL DEVELOPMENT	0	.00	.00	4	899.87	889.43
23	CULTURE DEVELOPMENT	0	.00	.00	1	151.33	151.33
24	DPIIT	2	18,990.30	17,352.09	0	.00	.00
Total		502	2197282.58	1766724.77	1277	535525.02	519913.46

6. There were 1779 projects on the monitoring system of the Ministry at the end of 1st quarter of 2021-22. During the reported quarter, 48 new projects were added for monitoring and 48

projects were dropped. Sector wise numbers of projects dropped and added during the quarter are given in Table-3 below:


TABLE-3

Summary of projects added/dropped in the 1 st quarter April-June (2021-22)					
Sr. No	Name of the Sector	No. of projects			
		March 2021	Added/evated	Dropped	June 2021
1	ATOMIC ENERGY	4	0	0	4
2	CIVIL AVIATION	19	0	1	18
3	COAL	109	6	9	106
4	FINANCE	2	0	0	2
5	FERTILISERS	4	0	0	4
6	MINES	5	0	0	5
7	STEEL	11	0	2	9
8	PETROLEUM	149	2	10	141
9	POWER	78	6	0	84
10	HEAVY INDUSTRY	1	0	0	1
11	HEALTH AND FAMILY WELFARE	29	0	0	29
12	RAILWAYS	312	0	0	312
13	ROAD TRANSPORT AND HIGHWAYS	922	33	18	937
14	SHIPPING AND PORTS	1	0	0	1
15	TELECOMMUNICATIONS	8	0	5	3
16	URBAN DEVELOPMENT	34	0	1	33
17	WATER RESOURCES	51	0	2	49
18	DEFENCE PRODUCTION	1	0	0	1
19	COMMERCE	1	0	0	1
20	DEPARTMENT OF HIGHER EDUCATION	26	1	0	27
21	HOME AFFAIRS	5	0	0	5
22	RURAL DEVELOPMENT	4	0	0	4
23	CULTURE DEVELOPMENT	1	0	0	1
24	DPIIT	2	0	0	2
	Total	1779	48	48	1779

TABLE – 4**Analysis of planned and balance expenditure (Sector wise)****(as on April-June 2021)**

S. No.	Sector	No of projects	Original Cost (Rs. crore)	Anticipated cost of projects (Rs. crore)	Cumulative. Expenditure. (Rs. crore.)	Balance Expenditure in the sector	Outlays (Rs.crore) 2019-2020	(%) of Original Cost
1.	ATOMIC ENERGY	4	67,120.00	80,348.00	61014.85	19,333.15	9,458.00	90.9
2.	CIVIL AVIATION	18	13,348.06	13,862.62	4203.52	9,659.10	2,752.00	31.5
3.	COAL	106	1,41,216.06	146,815.98	49636.25	97,179.73	7,897.06	35.1
4.	FINANCE	2	557.77	557.73	329.74	227.99	0	59.1
5.	FERTILISERS	4	1,101.28	1,101.28	853.39	247.89	72	77.5
6.	MINES	5	7,078.62	7,075.17	1344.65	5,730.52	1,174.06	19
7.	STEEL	9	25,452.51	31,567.51	23547.44	8,020.07	3,912.08	92.5
8.	PETROLEUM	141	3,32,059.45	339,307.31	120362.9	218,944.41	36,638.63	36.2
9.	POWER	84	3,03,159.19	376,252.28	261566.77	114,685.51	21,991.67	86.3
10.	HEAVY INDUSTRY	1	1,554.00	900	815	85.00	0	52.4
11.	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	8213.1	7,498.91	900	53.8
12.	RAILWAYS	312	4,62,095.03	702,171.57	248113.8	454,057.77	37,723.77	53.7
13.	ROAD TRANSPORT AND HIGHWAYS	937	5,55,819.26	574,820.70	358210.58	216,610.12	20,978.66	64.4
14.	SHIPPING AND PORTS	1	5,369.18	4,633.81	1885.98	2,747.83	300	35.1
15.	TELECOMMUNICATION S	3	14,013.36	25,343.36	17990.26	7,353.10	5,253.57	128.4
16.	URBAN DEVELOPMENT	33	2,82,500.28	305,097.88	138461.77	166,636.11	25,514.84	49
17.	WATER RESOURCES	49	26,781.06	72,382.23	22343.25	50,038.98	4,067.28	83.4
18.	DEFENCE PRODUCTION	1	246.31	210	131.46	78.54	35	53.4
19.	COMMERCE	1	302.64	302.64	60	242.64	0	19.8
20.	DEPARTMENT OF HIGHER EDUCATION	27	11,204.66	11,454.71	2639.26	8,815.45	180	23.6
21.	HOME AFFAIRS	5	1,993.40	2,849.31	1114.18	1,735.13	10	55.9
22.	RURAL DEVELOPMENT	4	889.43	899.87	472.48	427.39	24.56	53.1
23.	CULTURE DEVELOPMENT	1	151.33	151.33	149.33	2.00	0	98.7
24.	DPIIT	2	17,352.09	18,990.30	11,882.65	7,107.65	2,245.58	68.5
Total		1779	2286638.23	2732807.6	1335342.61	1,397,464.99	1,81,128.76	

Chart - III



7. Out of 1779 projects, 12 projects were ahead of schedule, 241 projects are on schedule, 559 projects are delayed with respect to the original schedule and in respect of 967 projects either original date or anticipated date of commissioning has not been indicated. An analysis of cost and time-overruns of the 1779 projects with reference to the originally sanctioned cost has been presented in Table-5 and 5(A) given below:

TABLE-5

Extent of cost overruns in projects with respect to original schedule (as on April-June 2021)									
S.No.	Sector	No. of Projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun ^ (%)	Projects with cost overruns			
						No .	Original cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cost Overrun ^ (%)
1	ATOMIC ENERGY	4	67,120.00	80,348.00	19.7	3	27,271.00	40,499.00	48.5
2	CIVIL AVIATION	18	13,348.06	13,862.62	3.9	3	1,905.50	2,420.06	27.0
3	COAL	106	1,41,216.06	1,46,815.98	4.0	20	31,389.63	37,889.80	20.7
4	FINANCE	2	557.77	557.73	-0.0	0	.00	.00	0.0
5	FERTILISERS	4	1,101.28	1,101.28	0.0	0	.00	.00	0.0
6	MINES	5	7,078.62	7,075.17	-0.0	0	.00	.00	0.0
7	STEEL	9	25,452.51	31,567.51	24.0	1	15,525.00	21,940.00	41.3
8	PETROLEUM	141	3,32,059.45	3,39,307.31	2.2	27	62,139.58	81,203.70	30.7
9	POWER	84	3,03,159.19	3,76,252.28	24.1	34	1,77,613.26	2,52,779.70	42.3
10	HEAVY INDUSTRY	1	1,554.00	900.00	-42.1	0	.00	.00	0.0
11	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	2.9	13	5,858.23	6,639.64	13.3
12	RAILWAYS	312	4,62,095.03	7,02,171.57	52.0	216	2,34,582.15	4,85,528.40	107.0
13	ROAD TRANSPORT AND HIGHWAYS	937	5,55,819.26	5,74,820.70	3.4	134	94,868.38	1,21,247.30	27.8
14	SHIPPING AND PORTS	1	5,369.18	4,633.81	-13.7	0	.00	.00	0.0
15	TELECOMMUNICATIONS	3	14,013.36	25,343.36	80.9	1	13,334.00	24,664.00	85.0
16	URBAN DEVELOPMENT	33	2,82,500.28	3,05,097.88	8.0	7	84,474.19	1,07,150.99	26.8
17	WATER RESOURCES	49	26,781.06	72,382.23	170.3	9	12,606.87	58,532.15	364.3
18	DEFENCE PRODUCTION	1	246.31	210.00	-14.7	0	.00	.00	0.0
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0
20	DEPARTMENT OF HIGHER EDUCATION	27	11,204.66	11,454.71	2.2	6	2,137.07	2,429.29	13.7
21	HOME AFFAIRS	5	1,993.40	2,849.31	42.9	2	1,382.09	2,238.00	61.9
22	RURAL DEVELOPMENT	4	889.43	899.87	1.2	2	352.34	362.78	3.0
23	CULTURE DEVELOPMENT	1	151.33	151.33	0.0	0	.00	.00	0.0
24	DPIIT	2	17,352.09	18,990.30	9.4	2	17,352.09	18,990.30	9.4
Total		1779	22,86,638.23	27,32,807.60	19.5	480	7,82,791.38	12,64,515.11	61.5

^-. Cost Overrun= Anticipated Cost minus Original Cost

TABLE – 5 (A)

Extent of the time overruns in projects with respect to original schedule (as on April-June 2021)										
S.No	Sector	No. of Projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun ^ (%)	Projects with time overruns\$				
						No.	Original cost (Rs.crore)	Anticipated Cost (Rs. crore)	COR (%) of Delayed Projects	Range (in months)
1	ATOMIC ENERGY	4	67,120.00	80,348.00	19.7	4	67,120.00	80,348.00	19.7	36 - 145
2	CIVIL AVIATION	18	13,348.06	13,862.62	3.9	15	11,165.75	11,680.31	4.6	4 - 39
3	COAL	106	1,41,216.06	1,46,815.98	4.0	55	65,802.33	66,519.41	1.1	8 - 228
4	FINANCE	2	557.77	557.73	-0.0	1	209.00	208.96	-0.0	21 - 21
5	FERTILISERS	4	1,101.28	1,101.28	0.0	4	1,101.28	1,101.28	0.0	17 - 19
6	MINES	5	7,078.62	7,075.17	-0.0	3	6,189.62	6,186.17	-0.1	20 - 30
7	STEEL	9	25,452.51	31,567.51	24.0	6	21,626.09	27,741.09	28.3	12 - 77
8	PETROLEUM	141	3,32,059.45	3,39,307.31	2.2	86	1,49,458.32	1,55,718.50	4.2	1 - 110
9	POWER	84	3,03,159.19	3,76,252.28	24.1	44	1,82,909.99	2,36,727.00	29.4	4 - 162
10	HEAVY INDUSTRY	1	1,554.00	900.00	-42.1	0	.00	.00	0.0	-
11	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	2.9	11	5,662.38	5,592.50	-1.2	9 - 92
12	RAILWAYS	312	4,62,095.03	7,02,171.57	52.0	148	1,93,662.80	3,18,608.22	64.5	2 - 324
13	ROAD TRANSPORT AND HIGHWAYS	937	5,55,819.26	5,74,820.70	3.4	136	75,319.61	78,422.87	4.1	6 - 128
14	SHIPPING AND PORTS	1	5,369.18	4,633.81	-13.7	0	.00	.00	0.0	-
15	TELECOMMUNICATIONS	3	14,013.36	25,343.36	80.9	3	14,013.36	25,343.36	80.9	5 - 80
16	URBAN DEVELOPMENT	33	2,82,500.28	3,05,097.88	8.0	10	1,13,075.47	1,29,570.25	14.6	4 - 98
17	WATER RESOURCES	49	26,781.06	72,382.23	170.3	12	13,193.85	58,528.46	343.6	4 - 25
18	DEFENCE PRODUCTION	1	246.31	210.00	-14.7	1	246.31	210.00	-14.7	22 - 22
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0	-
20	DEPARTMENT OF HIGHER EDUCATION	27	11,204.66	11,454.71	2.2	12	5,494.51	5,511.84	0.3	3 - 63
21	HOME AFFAIRS	5	1,993.40	2,849.31	42.9	2	1,382.09	2,238.00	61.9	26 - 44
22	RURAL DEVELOPMENT	4	889.43	899.87	1.2	3	527.83	538.27	2.0	63 - 74
23	CULTURE DEVELOPMENT	1	151.33	151.33	0.0	1	151.33	151.33	0.0	47 - 47
24	DPIIT	2	17,352.09	18,990.30	9.4	2	17,352.09	18,990.30	9.4	22 - 24
Total		1779	22,86,638.23	27,32,807.60	19.5	559	9,45,664.01	12,29,936.12	30.1	

\$-Time Overrun= Anticipated Date of Commissioning minus original Date of Commissioning.

^-. Cost Overrun= Anticipated Cost minus Original Cost.

8 An analysis of cost and time overruns of 1779 projects on the monitoring system with respect to the latest schedule of completion and approved cost estimates is given in Table-6 and 6(A) respectively. The graphic presentation of the sector-wise anticipated cost vis-a-vis latest approved cost at the end of first quarter of 2021-22 has been shown in Chart-IV.

CHART-IV




TABLE-6

Extent of cost overruns in projects with respect to latest schedule (as on April-June 2021)									
S.No.	Sector	No. of projects	Latest Approved cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cost Overrun ^ (%)	Projects with cost overruns^			
						No .	Latest Approved Cost (Rs. crore)	Anticipated Cost (Rs. crore)	% Increase
1	ATOMIC ENERGY	4	70,468.00	80,348.00	14.0	2	23,779.00	33,659.00	41.5
2	CIVIL AVIATION	18	13,685.97	13,862.62	1.3	2	1,488.27	1,712.33	15.1
3	COAL	106	1,43,009.11	1,46,815.98	2.7	14	23,571.99	27,530.00	16.8
4	FINANCE	2	557.77	557.73	-0.0	0	.00	.00	0.0
5	FERTILISERS	4	1,101.28	1,101.28	0.0	0	.00	.00	0.0
6	MINES	5	7,971.07	7,075.17	-11.2	0	.00	.00	0.0
7	STEEL	9	31,867.51	31,567.51	-0.9	0	.00	.00	0.0
8	PETROLEUM	141	3,50,200.06	3,39,307.31	-3.1	4	5,299.02	6,065.58	14.5
9	POWER	84	3,64,483.32	3,76,252.28	3.2	18	87,671.80	1,01,514.11	15.8
10	HEAVY INDUSTRY	1	1,554.00	900.00	-42.1	0	.00	.00	0.0
11	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	2.9	13	5,858.23	6,639.64	13.3
12	RAILWAYS	312	5,49,364.44	7,02,171.57	27.8	206	2,02,396.36	3,68,216.70	81.9
13	ROAD TRANSPORT AND HIGHWAYS	937	5,56,074.87	5,74,820.70	3.4	167	1,09,985.34	1,35,676.88	23.4
14	SHIPPING AND PORTS	1	5,369.18	4,633.81	-13.7	0	.00	.00	0.0
15	TELECOMMUNICATIONS	3	14,013.20	25,343.36	80.9	2	13,765.00	25,095.16	82.3
16	URBAN DEVELOPMENT	33	2,86,942.00	3,05,097.88	6.3	5	57,954.79	76,189.87	31.5
17	WATER RESOURCES	49	72,273.40	72,382.23	0.2	4	1,393.47	1,736.93	24.6
18	DEFENCE PRODUCTION	1	246.31	210.00	-14.7	0	.00	.00	0.0
19	COMMERCE	1	302.64	302.64	0.0	0	.00	.00	0.0
20	DEPARTMENT OF HIGHER EDUCATION	27	11,217.48	11,454.71	2.1	6	2,149.89	2,429.29	13.0
21	HOME AFFAIRS	5	2,068.54	2,849.31	37.7	1	1,219.21	2,000.00	64.0
22	RURAL DEVELOPMENT	4	968.31	899.87	-7.1	0	.00	.00	0.0
23	CULTURE DEVELOPMENT	1	151.33	151.33	0.0	0	.00	.00	0.0
24	DPIIT	2	17,352.09	18,990.30	9.4	2	17,352.09	18,990.30	9.4
Total		1779	25,16,515.14	27,32,807.60	8.6	446	5,53,884.46	8,07,455.79	45.8

^-. Cost Overrun= Anticipated Cost minus Latest approved Cost

Table-6(A)

Extent of time overruns in projects with respect to latest schedule (as on April-June 2021)										
S. No	Sector	No. of projects	Latest Approved cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cost overrun (%)	Projects with time overruns\$				
						No .	Latest approved	Anticipated Cost (Rs. crore)	COR (%) of Delayed projects	Range (in months)
1	ATOMIC ENERGY	4	70,468.00	80,348.00	14.0	3	63,628.00	73,508.00	15.5	36-75
2	CIVIL AVIATION	18	13,685.97	13,862.62	1.3	13	10,655.95	10,832.60	1.7	0-24
3	COAL	106	1,43,009.11	1,46,815.98	2.7	49	40,887.08	41,917.05	2.5	12-16
4	FINANCE	2	557.77	557.73	-0.0	1	209.00	208.96	-0.0	21-21
5	FERTILISERS	4	1,101.28	1,101.28	0.0	0	0.00	.00	0.0	-
6	MINES	5	7,971.07	7,075.17	-11.2	0	0.00	.00	0.0	-
7	STEEL	9	31,867.51	31,567.51	-0.9	3	22,466.23	22,466.23	0.0	3-6
8	PETROLEUM	141	3,50,200.06	3,39,307.31	-3.1	36	36,180.62	34,113.77	-5.7	1-44
9	POWER	84	3,64,483.32	3,76,252.28	3.2	27	1,41,087.46	1,42,417.07	0.9	0-126
10	HEAVY INDUSTRY	1	1,554.00	900.00	-42.1	0	0.00	.00	0.0	-
11	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	2.9	11	5,662.38	5,592.50	-1.2	9-92
12	RAILWAYS	312	5,49,364.44	7,02,171.57	27.8	136	2,07,966.19	2,98,653.44	43.6	0-324
13	ROAD TRANSPORT AND HIGHWAYS	937	5,56,074.87	5,74,820.70	3.4	88	55,943.76	57,194.78	2.2	0-128
14	SHIPPING AND PORTS	1	5,369.18	4,633.81	-13.7	0	0.00	.00	0.0	-
15	TELECOMMUNICATIONS	3	14,013.20	25,343.36	80.9	3	14,013.20	25,343.36	80.9	5-46
16	URBAN DEVELOPMENT	33	2,86,942.00	3,05,097.88	6.3	9	1,05,945.45	1,18,150.25	11.5	4-98
17	WATER RESOURCES	49	72,273.40	72,382.23	0.2	11	58,292.31	58,292.31	0.0	4-24
18	DEFENCE PRODUCTION	1	246.31	210.00	-14.7	1	246.31	210.00	-14.7	12-12
19	COMMERCE	1	302.64	302.64	0.0	0	0.00	.00	0.0	-
20	DEPARTMENT OF HIGHER EDUCATION	27	11,217.48	11,454.71	2.1	12	5,494.33	5,511.84	0.3	0-52
21	HOME AFFAIRS	5	2,068.54	2,849.31	37.7	1	1,219.21	2,000.00	64.0	26-26
22	RURAL DEVELOPMENT	4	968.31	899.87	-7.1	3	606.71	538.27	-11.3	63-74
23	CULTURE DEVELOPMENT	1	151.33	151.33	0.0	1	151.33	151.33	0.0	47-47
24	DPIIT	2	17,352.09	18,990.30	9.4	2	17,352.09	18,990.30	9.4	24-90
Total		1779	25,16,515.14	27,32,807.60	8.6	410	7,88,007.61	9,16,092.06	16.3	

\$-Time Overrun = Anticipated Date of Commissioning minus Latest Approved Date of Commissioning.

9. There are 207 projects reporting both time and cost overruns. The cost overrun for such projects is to the extent of 63% from the original cost. The time overruns is ranging from 1 to 324 months. The sector wise details and extent of time and cost overruns are given in Table-7 below.

Table-7

Extent of time & cost overruns in projects with respect to original schedule (as on April-June 2021)										
S No.	Sector	No. of projects	Original cost (Rs. crore.)	Anticipated cost (Rs. crore.)	Cost Overrun (%)	Projects with time\$ & cost overruns^				
						No.	Original Cost (Rs. crore)	Anticipated Cost (Rs. crore)	COR (%) of Delay	Range (in months)
1	ATOMIC ENERGY	4	67,120.00	80,348.00	19.71	3	27,271.00	40,499.00	48.5	74- 145
2	CIVIL AVIATION	18	13,348.06	13,862.62	3.85	3	1,905.50	2,420.06	27.0	15- 39
3	COAL	106	1,41,216.06	1,46,815.98	3.97	14	21,102.12	22,704.37	7.6	8- 132
4	FINANCE	2	557.77	557.73	-0.01	0	.00	.00	0.0	0- 0
5	FERTILISERS	4	1,101.28	1,101.28	0.00	0	.00	.00	0.0	0- 0
6	MINES	5	7,078.62	7,075.17	-0.05	0	.00	.00	0.0	0- 0
7	STEEL	9	25,452.51	31,567.51	24.03	1	15,525.00	21,940.00	41.3	77- 77
8	PETROLEUM	141	3,32,059.45	3,39,307.31	2.18	22	55,889.06	73,440.32	31.4	7- 110
9	POWER	84	3,03,159.19	3,76,252.28	24.11	17	1,04,824.28	1,60,714.64	53.3	14- 162
10	HEAVY INDUSTRY	1	1,554.00	900.00	-42.08	0	.00	.00	0.0	0- 0
11	HEALTH AND FAMILY WELFARE	29	15,273.26	15,712.01	2.87	2	1,765.11	2,037.89	15.5	9- 92
12	RAILWAYS	312	4,62,095.03	7,02,171.57	51.95	107	1,38,676.56	2,69,484.54	94.3	3- 324
13	ROAD TRANSPORT AND HIGHWAYS	937	5,55,819.26	5,74,820.70	3.42	24	16,272.95	20,762.13	27.6	7- 128
14	SHIPPING AND PORTS	1	5,369.18	4,633.81	-13.70	0	.00	.00	0.0	0- 0
15	TELECOMMUNICATIONS	3	14,013.36	25,343.36	80.85	1	13,334.00	24,664.00	85.0	80- 80
16	URBAN DEVELOPMENT	33	2,82,500.28	3,05,097.88	8.00	3	60,314.14	76,888.12	27.5	44- 98
17	WATER RESOURCES	49	26,781.06	72,382.23	170.27	2	10,349.47	55,773.56	438.9	4- 25
18	DEFENCE PRODUCTION	1	246.31	210.00	-14.74	0	.00	.00	0.0	0- 0
19	COMMERCE	1	302.64	302.64	0.00	0	.00	.00	0.0	0- 0
20	DEPARTMENT OF HIGHER EDUCATION	27	11,204.66	11,454.71	2.23	2	790.18	849.68	7.5	27- 52
21	HOME AFFAIRS	5	1,993.40	2,849.31	42.94	2	1,382.09	2,238.00	61.9	26- 44
22	RURAL DEVELOPMENT	4	889.43	899.87	1.17	2	352.34	362.78	3.0	63- 74
23	CULTURE DEVELOPMENT	1	151.33	151.33	0.00	0	.00	.00	0.0	0- 0
24	DPIIT	2	17,352.09	18,990.30	9.44	2	17,352.09	18,990.30	9.4	22- 24
Total		1779	2286638.23	2732807.6	19.51	207	487105.89	793769.39	63.0	

^ Cost Overrun= Anticipated Cost minus Latest approved Cost

\$-Time Overrun = Anticipated Date of Commissioning minus Latest Approved Date of Commissioning.

10. Factors Responsible for Time and Cost Overruns

The brief reasons for time and cost overruns as reported by various project implementing agencies are delay in land acquisition, forest clearance, fund constraints, rehabilitation & resettlement problems of project affected persons, delay in supply of equipment, slow progress in works other than civil works, contractual issues, delay in equipment erection, changes in structural design, geological surprises, transfer of technology, change in scope of work, delay in shifting of utility by State Government, change of

ownership of executing agency, delay in award of works, ROU/ROW problems and adverse law and order situation, etc.

PROJECTS REQUIRING EXAMINATION OF THE REVISED COST ESTIMATE

11. It may be noted that as many as 446 (192 Mega and 254 Major) of the 1779 projects on the OCMS require review/sanction of the cost estimates as their anticipated costs have gone up over and above the latest approved cost. It may also be noted from the Table below that in 232 (108 Mega, 124 Major) projects, the actual expenditure up to June 2021 had already exceeded the latest sanctioned cost. The exercise for the review of cost is required for 446 projects and in the case of 232 projects Revised Cost Estimate (RCE) needs to be approved by PIB/ CCEA and needs to be updated on OCMS. The sector-wise picture is presented as below:

TABLE-8

<u>Sector-wise distribution of projects requiring review/sanctions of RCE</u>								
(as on April-June 2021)								
(No. of projects)								
S. No.	Sector	Total no. of projects	Mega		Major		Total	
			Approved cost less than		Approved cost less than		Approved cost less than	
			Anticipated Cost	Expenditure	Anticipated Cost	Expenditure	Anticipated Cost	Expenditure
1	ATOMIC ENERGY	4	2	2	0	0	2	2
2	CIVIL AVIATION	18	1	0	1	0	2	0
3	COAL	106	2	0	12	2	14	2
4	FINANCE	2	0	0	0	0	0	0
5	FERTILISERS	4	0	0	0	0	0	0
6	MINES	5	0	0	0	0	0	0
7	STEEL	9	0	0	0	0	0	0
8	PETROLEUM	141	2	0	2	2	4	2
9	POWER	84	12	5	6	1	18	6
10	HEAVY INDUSTRY	1	0	0	0	0	0	0
11	HEALTH AND FAMILY WELFARE	29	2	0	11	6	13	6
12	RAILWAYS	312	115	47	91	43	206	90
13	ROAD TRANSPORT AND HIGHWAYS	937	47	49	120	68	167	117
14	SHIPPING AND PORTS	1	0	0	0	0	0	0
15	TELECOMMUNICATIONS	3	1	1	1	0	2	1
16	URBAN DEVELOPMENT	33	5	4	0	0	5	4
17	WATER RESOURCES	49	0	0	4	2	4	2
18	DEFENCE PRODUCTION	1	0	0	0	0	0	0
19	COMMERCE	1	0	0	0	0	0	0
20	DEPARTMENT OF HIGHER EDUCATION	27	0	0	6	0	6	0
21	HOME AFFAIRS	5	1	0	0	0	1	0
22	RURAL DEVELOPMENT	4	0	0	0	0	0	0
23	CULTURE DEVELOPMENT	1	0	0	0	0	0	0
24	DPIIT	2	2	0	0	0	2	0
Total		1779	192	108	254	124	0	0

12. It may be seen that a number of projects require review of the sanctioned cost. In the case of Railways projects, costs of projects have been arrived on the basis of initial estimates. Revisions of costs and schedules of completion are necessary to arrive at correct capital costs and viability analysis.

Constraints of data used in the Report

13. The list of projects included in the Report is not exhaustive. Only those projects, which are reported by the implementing agencies, are included in the Report. This has also been brought to the notice of all administrative Ministries/ Departments so that they may advise concerned agencies to send complete details of their projects as approved by their Boards. Projects which are sanctioned recently by the Government where the execution work has not yet commenced would be included in subsequent reports once they are reported on OCMS.

14. The project-wise outlay of all the projects covered in the Report may not be the same as approved by the erstwhile Planning Commission. The outlay for such projects is normally fixed by the concerned administrative ministries depending upon the availability of resources. The expenditure figures shown against each project are provisional and at times do not include the re-appropriation of funds within the projects. The committed expenditure for a particular project is not covered. The ratio of expenditure commitment for various activities as against the total cost of the project gives the extent to which progress is made towards its implementation.

15. One of the reasons for time required in bringing out the Status Report is the non-furnishing of complete and accurate information on time by project authorities. Some of the project authorities are not reporting the exact status of the projects for a considerable time and these are corrected in the report as and when the details are made available by them. In most of the projects the physical progress of the project is not reported. The same parameters without change for several quarters continuously, is being reported.

Sector: Atomic Energy




Sector: ATOMIC ENERGY

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	4	0	0	1	3	0	0
Total	4	0	0	1	3	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Atomic Energy Sector

1. Overview

Out of 1779 projects on the Monitor of MoSPI, 4 projects belong to the Atomic Energy Sector.

- The total original cost of implementation of these 4 projects was Rs.67,120.00crore and the anticipated completion cost is Rs.80,348.00crore which reflects a cost overrun of 19.7% (spread over all Atomic Energy sector projects). The expenditure incurred for these projects till June 2021 is Rs.61,014.85crore which is 90.9% of the original cost.

2. Project with time overrun : 4

- There are 4 projects that are facing time overrun ranging from 36-145 months. Out of 4 projects, 2 projects have delay of 36 and 74 months and other 2 projects are delayed by 75 and 145 months. There is an overall cost overrun of 19.7% in these delayed projects.

3. Projects with cost overrun : 3

- There are 3 projects which are facing cost overrun. There is an overall cost overrun of 48.5% in these projects.

4. Projects with both time and cost overrun : 3

➤ There are 3 projects that are facing time and cost overrun. There is an overall cost overrun of 48.5% in these projects and time overrun in these projects is ranging from 74-145 months.

5. Main reasons of delay :

- o Slippage of commitments by main Equipment suppliers.
- o Law and Order problems at the site.

BHAVINI LIMITED

1 PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)

020100044

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2003	3492	95.8763	09/2010	70.00	145	97.64
	6,840.00	0	10/2022	5922.21	0	
	6840		10/2022	5962.85		

Background

Primary systems & Reactor auxiliary systems:

Main Vessel is kept under ambient conditions with mask air supply for carrying out hot pool related works. Sodium in all four Argon Buffer Tanks, both the Secondary Sodium Storage Tanks and both the Sodium Transfer Tank-1 & 2 is in frozen condition. Reactor Vault pressure is maintained at 15 mbar (g) with nitrogen. The temperature of sodium in all Safety Grade Decay Heat Removal (SGDHR) storage tanks is maintained at around 200°C.

Secondary systems:

Secondary Sodium Main Circuits-1&2 (SSMC) and Intermediate Heat Exchangers-1 to 4 are in drained condition. Both Electro Magnetic pumps are in isolated condition. Heaters of all lines, storage tanks and components of SSMC-1&2, except Cold trap surface heaters maintaining cold point temperature, are kept switched off. Steam Generators are maintained in inert atmosphere by carrying out purging operation periodically with nitrogen. Sequential preheating of SSP-1 pump tank was done up to 150oC and Labyrinth assembly was taken out for machining.

Fuel handling systems: -

Further qualification trials on Transfer Arm was repeated & 5 nos. of identified Dummy Sub-Assemblies (DSA) were attempted for extraction using manual gripper (restricting the extraction force to 750 kg). An approach cavity in the Grid Plate was created by removing 32 nos. of SAs (25 nos. taken out of core and 7 nos. shifted inside the core to the vacant locations) around these DSAs. Subsequently, all the 5 nos. of DSAs were extracted by means of manual gripper. Visual inspection was carried out for all the extracted SAs and it is under review.

Steam water system:

The condenser hot well and deaerator are kept under wet preservation and Condenser Extraction Pump was operated in recirculation mode periodically. Lubrication oil pumps were operated periodically and the results of oil sample were found to be within limits. Turbine Generator barring gear operation is carried out periodically. Generator stator conductor (primary water side) is maintained under nitrogen.

Plant auxiliary systems:

All the plant utilities viz., Service Water System, Raw Water System & Fire Water System, Auxiliary Sea Water System, safety and non-safety Chilled Water System, Compressed Air System and Ventilation System are in service. Biological Shield Cooling system is in service with bottom shield sub-header-1B in isolated condition. De-Mineralized water Plant was kept in service to cater all the process water system makeup requirements. Ion exchange resin of Cation bed-1 was replaced and performance of the bed was observed to be satisfactory. Emergency Diesel Generators-1, 2, 3 & 4 were tested periodically and are available. Dry Chemical Powder firefighting system and fire alarm system are in poised state.

NUCLEAR POWER CORPORATION OF INDIA LIMITED

2 KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4

N02000010

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2009	11459	44.6898	12/2015	1,070.00	74	96.3
	16580	44.6898	02/2022	16488	74	
				16807		

Background

1.Cumulative expenditure is up to June 30, 2021.
2.Physical progress is as on June 30, 2021.
3.Revised date: This is rescheduled date due to late receipt of financial sanction and keeping the same gestation period from actual FPC. This date was communicated to MOSPI.
4.The anticipated date indicated is Commissioning and Operationalisation date of Unit-4.
4.The Commissioning and Operationalisation of KAPP-4 is expected by February 2022 (This date is under review considering impact of Covid-19).
5.(*) The second revision of financial sanction has taken place in the Board for Rs. 19220 Cr. Increase in the gestation period of the project due to shift of completion dates has increased outgo on expenses against Interest During Construction (IDC), Escalation, NPCIL's manpower, establishment etc. Also, there is scope creep due to additional/extra/new works resulting due to concurrent engineering and additional stipulations by AERB. Also there is cost increase due to introduction of GST and withdrawal of mega project concession.
6.Manpower data indicated comprises of NPCIL's manpower (574 nos.) and contractor manpower (3168 nos).
7.The Financial figures are provisional and rounded off.

3 RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)

N02000027

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2009	12320	38.6282	12/2016	1,508.00	75	86.4
	17079	38.6282	03/2023	13158	75	
				13370		

Background

1.Cumulative expenditure is up to June 30, 2021.
2.Physical progress is as on June 30, 2021.
3.Revised date: Actual First Pour of Concrete (FPC) could be achieved only in July 2011 mainly due to late receipt of clearance in view of detailed design review by AERB in the context of Fukushima events in Japan in March 2011.
4.(*) The revised cost of the project is Rs 17079 Cr. as approved by the NPCIL Board. It is in process of obtaining GOI approval. Increase in the gestation period of the project due to shift of completion dates has increased outgo on expenses against interest During Construction (IDC). Escalation, NPCIL's manpower, establishment etc. Also, there is scope creep due to additional/extra/new works resulting due to concurrent engineering and additional stipulations by AERB. Also there is cost increase due to introduction of GST and withdrawal of mega project concession.
5.The anticipated date indicated is Commissioning and Operationalisation date of Unit-8.
8.The Commissioning and Operationalisation of RAPP-7 and RAPP-8 are expected by March 2022 and March 2023 respectively (These dates are under review considering impact of Covid-19).
6.Manpower data indicated comprises of NPCIL's manpower (363 nos.) and contractor manpower (2357 nos).

7.The Financial figures are provisional and rounded off.

4 KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 AND 4

N02000028

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	39849	0	11/2020	6,810.00	36	51.21
	39849	0	11/2023	23648 24875	36	

Background

- 1.Cumulative expenditure is up to June 30, 2021
- 2.Physical progress is as on June 30, 2021.
- 3.Anticipated commissioning date: shift in original commissioning date is due to following:
 - (a) New Seismic characteristics of KKNPP units 3&4 site and its implementation in the related documents.
 - (b) Additional requirements to the design of "Kudankulam" NPP Units-3&4 due to new LWR codes published by Atomic Energy Regulatory Board and issue of amendments to General Framework Agreement.
- 4.Anticipated dates: The anticipated date indicated is Commissioning and Operationalisation date of Unit-4. The Commissioning and Operationalisation of Unit-3 and Unit-4 are expected by March-2023 and November-2023 respectively.
- 5.Manpower data indicated comprises of NPCIL's manpower (215 nos.) and contractor manpower (5708 nos) as on end of May 2021.
- 6.The Financial figures are rounded off and provisional.
7. Covid 19 wave impact

Sector: Civil Aviation




Sector: CIVIL AVIATION

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	5	1	0	3	1	0	0
Major	13	2	0	9	2	0	0
Total	18	3	0	12	3	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Civil Aviation Sector

1. Overview

Out of 1779 projects on the Monitor of MoSPI, 18 belong to the Civil Aviation Sector.

- The total original cost of implementation of these 18 projects was Rs.13,348.06 crore and the anticipated completion cost is Rs.13,862.62 crore which reflects a cost overrun of 3.9%. The expenditure incurred on these projects till June 2021 is Rs.4,203.52 crore which is 31.5% of the original cost. Out of 18 projects, 3 are on schedule and 15 projects are delayed.

2. Project with time overrun: 15

- There are 15 projects those are facing time overruns in the range of 4-39 months.

3. Projects with Cost Overrun: 3

- There are 3 projects that are facing cost overruns. Original cost of these 3 projects was Rs. 1,905.50 crore. At the end of June 2021, the anticipated cost of these projects has been reported as Rs.2,420.06 crore. Thus projecting an overall cost overrun of 27% (spread over 3 projects with cost overrun)

4. Projects with both time and cost overrun : 3

There are 3 projects that are facing time and cost overrun. There is an overall cost overrun of 27% in these projects and time overrun in these projects is ranging from 15-39 months

5. Main reasons for delay:

- o Delays in handing over of site as well as shifting of utilities..
- o Design changes due to change in base parameters.

AIRPORT AUTHORITY OF INDIA LIMITED

1 CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR

N04000073

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	417.23	69.6259	09/2018	125.10	39	82
	707.73	0	09/2020	441.65	15	
	707.73		12/2021	451.35		

Background

Construction of New Integrated Terminal Building at VSI Airport, Port Blair - Balance work was awarded to M/s. Shapoorji Pallonji & Co. Pvt. Ltd vide letter no. AAI/CHQ/ Engg(C)/ER/Portblair/NITB - Balance work/2016/01 dtd 15.12.2016.

The New Integrated Terminal Building is designed to cater for 1200 peak hour passengers (600 Pax Arrival + 600 Departure). Terminal building has been designed with large span steel Arches spanning 120 mtr, resting on steel column and RCC foundations. Total built up area of building is 40,837 Sqm comprising of Lower Ground Floor 15472 Sqm area, Upper Ground Floor 21027 Sqm area and First Floor 4338 Sqm area. Building has been designed with 03 nos. Aerobridges with 28 Check-In-Counters, 01 no. Conveyour for departure (with in-line), 03 nos. Conveyour for domestic arrival and 01 no. conveyour for international arrival. 20 nos. immigration counters and custom counters will be provided to facilitate international passengers. City side of the Airport will be developed with adequate parking capacities and green belt.

2 CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA

N04000080

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	458	0	03/2020	100.10	21	71
		0	12/2021	147.75	0	
	458		12/2021	149.12		

Background

The existing technical block cum control tower for provision of air traffic services at NSCBI Airport Kolkata was constructed in the sixties & is in operation since then. Due to the construction of new integrated terminal building, the view of operational area is partially blocked at certain portions & does not make the requirement of keeping watch on both the operational runway & apron area, it was proposed to construct a new ATC Tower & Technical Block in the car park area in front of old domestic terminal building.

3 UPGRADATION OF JABALPUR AIRPORT

N04000087

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

06/2016	412.24	0	06/2021	80.00	6	53.2
		0		196.06	6	
	412.24		12/2021	199.5		

Background

Runway is extended by 762 mtr. to make total length 2750 mtr for suitable operation of AB 320 type of aircraft and New Terminal Building construct for peak hour capacity of 500 flyers.

4 CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR

N04000076

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	303.8	0	04/2020	115.00	23	61
	351.21	-13.499		167.41	23	
	303.8		03/2022	174.56		

Background

- Project approved in Nov'16 with a total cost of Rs 303.80 crore.
- It is an Integrated office building for 5 stakeholders, viz, DGCA, BCAS, AAIB, AERA and AAI.
- Main package having cost of Rs. 233.38 cr. is having progress of 62%. PDC of this package is SEP2021.
- It is a G+3 storeyed structure with 3 basements, which would accommodate the total requirement of the user departments for 1500 personnel.

5 CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI

N04000083

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	1142	7.8809	03/2021	335.00	24	.05
		7.8809	03/2022	367.5	12	
	1232		03/2023	370.65		

Background

(1) Construction of Centrally Air Conditioned NITB of Modular design with all modern facility and amenities confirming to GREHA 5.2015, green building norms. With area of approx. 102500 Sqm (including service area in basement). (2) Terminal Building designed for peak hour capacity 45m passengers. (3) Considering fast growing air traffic and demand for better passenger facilities an area of 12500 sqm is kept for retail and commercial outlets. (4) Departure area, Arrival area, Security hold and concourse area are provided toilets, drinking water and other facilities as required by Passengers. (5) Terminal Building has been designed with two level operations along with flyover. Ground floor is for arrival operations and first floor is for departure operations. (6) The central air conditioning system with provision of BMS will be provided. (7) Baggage conveyer with inline X-ray inspection and other equipment and facilities will be provided in departure area and inclined carousels at arrival hall will be provided. (8) Other Facilities like escalators, Elevators, Automatic Sliding Doors, Passengers Boarding Bridges etc will be provided. (9) Fire detection alarm and protection system with fire control room will be provided. (10) Public Address system, CCTV system, SCTV system flight information Display system (FIDS) shall be provided for passengers facilities. (11) Other equipment facilities like X Scanner, DFMDs and HHMDs etc shall be provided as per BCAS norms.

6 CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT
N04000079 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	475.39	0	04/2021	130.00	16	55
	475.39	0	08/2022	149.19	16	
				150.72		

Background

The existing Terminal Building with built-up area of only 22000 Sqm is cramped and it experiences immense congestion during peak hours causing huge inconvenience to the passengers & airlines. To ease the congestion and for passenger facilitation, AAI management decided to construct a new Terminal Building in 2017. Accordingly, a state of the art New Integrated Terminal Building with massive built up area of more than 5,00,000 Sq.ft. with passenger capacity of 19 MPPA is under construction w.e.f Oct. 2018 at Pune Airport with a cost of Rs. 475.00 Cr. to facilitate comfortable stay& movement of passengers and to ease congestion in the existing Terminal Building. The swanky New Building will be centrally air conditioned with provision of 5 Nos. of PBBs, 08 Escalators, 15 Lifts, 34 Check-in Counters, In-line Baggage handling system including all other latest facilities as available in metro airports in the country. The building will be energy efficient building with GRIHA rating 4.

7 EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT

N04000089 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	177.1	0	02/2020	25.00	22	79.58
	177.1	0	06/2021	80.84	6	
			12/2021	90.26		

Background

i) Tirupati is famous for Tirumala Venkateswara Temple located in the hill town of Tirumala in the Chittoor district of Andhra Pradesh, India. The temple attracts scores of pilgrims round the year both national and international and is visited by about 100,000 to 200,000 pilgrims daily, while on special occasions and festivals, like the annual Brahmotsavam, the number of pilgrims shoots up to 500,000. Andhra Pradesh State Re-Organization Act, 2014 mandated the Government of India to develop Tirupati Airport to the International Standards.

ii) Tirupati Airport is a domestic airport suitable for operation of AB-320 type of aircraft in all weather conditions. The existing Runway 08/26 of dimension 2286X45m is suitable for operation of AB-320 type of aircraft. A new Integrated Terminal building with a peak hour of 700 passengers (200-International and 500-Domestic) was commissioned in Nov 2015. Apron is suitable for parking of 4 nos Code C type and 2no.s Code D type of aircrafts.

iii) Government of India has approved the proposal to make Tirupati Airport as an International Airport. To meet the demands of International traffic and International Chartered flights, the Runway is proposed to be extended by 1524 to make it 3810m. (suitable for Code-E type of aircraft) and also it is proposed to make Tirupati Airport as alternate Airport to Chennai & Bangalore due to the proximity.

iv) AAI Board in its 176th meeting held on 30.08.2017 has accorded approval for the work of extension of runway along with strengthening of existing runway, apron, expansion and

strengthening of existing isolation bay, provision of RESA for Code E type of aircraft at a cost of RS 177.10 Crore at Tirupati Airport. AA & ES for the subject work was communicated on 28.09.2017 for Rs 177.10 Crore for Civil Electrical and trans installation of NAV AIDS works.

8 C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT

N04000088

Location: GUJARAT

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	1405	0	08/2022	250.00	4	46
	1405	0	12/2022	250.63	4	
				289.29		

Background

Terminal Building of 23000 sqm is being taken up. The CCEA approval given on 28.02.2019 for taking up this work. Tender floated for Terminal Building work. The contract for the execution of Runway and associated works awarded in Feb 20 and the work in progress.

9 CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II

N04000082

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	1216.9	0	10/2022	250.00	0	64
	1216.9	0	10/2022	205.04	0	
				208.55		

Background

Three packages awarded so far for development of Patna airport having awarded cost 599.35 Cr. against approved cost of 1216.90 Cr.

10 MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI

N04000074

Location: TAMIL NADU

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	2467	0	02/2022	500.00	6	73
	2467	0	08/2022	603	6	
				656.25		

Background

1. The Public Investment Boards (PIB) has approved the project of Modernization of Chennai Airport Project, (Phase-II) at an estimated cost of Rs.2467.00/- Cr. On 18.02.2017
2. The Cabinet Committee on Economic Affairs (CCEA) has approved the project on 26.04.2018.
3. Scope involves demolition of Old Domestic Terminal & link building for Re-Construction of Phase-I International Terminal Building for pax capacity of minimum of 4 million or more and also Demolition of Old International Terminal and Re-Construction of Phase-II International Terminal Building for pax capacity of minimum of 12 million or more as per above study.

4. Construction of Integration of Terminal-I (New Domestic Terminal already developed under phase-I), Terminal-2, Terminal-III (proposed, International Terminal) and Terminal-IV (new international terminal already developed under Phase-I). The integration of building of all the terminals both on city side and air side shall be designed to serve as an Integrated Terminal Building concept of all 4 terminals.

5. The work consist of provision of water supply pumping arrangement system, Water Filtration, water cooler 8: R.O/U.V. Filters, Sewage Treatment Plant (STP) 5: Effluent Treatment Plant (ETP) as per norms and as per site conditions.

6. Horticulture-landscaping, drainage system, water supply, Rainwater Harvesting etc.

7. Central air-conditioning with provision of vertical air-conditioning concept & BMS

8. Provision of conveyor belts with In-line X-ray inspection System and other equipment at departure area and at least three inclined Carousels at Arrival hall in lower ground area.

9. Fire detection, alarm and protection system with Fire Control Room.

10. Provision of automatic sliding doors at exit & entry points of Terminal Building.

11. Escalators & Elevators with matching staircase.

12. Provision of Walklators / Travellators in Air- Side Corridor.

11 CCS INTERNATIONAL AIRPORT , LUCKNOW

N04000077

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	1383	0	09/2021	-	12	0
	1383	0	09/2022	369.66	12	
				369.66		

Background

Project approved in June'18 with cost of Rs 1383 crore and it is to be completed by Sep'21.

12 CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT

N04000078

Location: JAMMU AND KASHMIR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	346.27	38.7155	09/2021	103.00	15	35.1
	480.33	38.7155	12/2022	94.26	15	
				100.5		

Background

1. Owner : Airports Authority of India (AAI)

2. PMC: Engineers India Limited (EIL)

3. Contractor: M/s Shapoorji Pallonji & Co. Pvt. Ltd. (SPCPL)

4. NTB Designed for 1.6 Million Annual passenger capacity/800 Peak hour passengers

5. Passenger boarding bridges-3 Nos.

6. Built up area of Terminal Building-18985 Sqm.

7. Surface car parking-220 Nos

8. STP-165 KLD

9. Solar grid power system - 200 kw

13 CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN

N04000085**Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	456.86	0	09/2020	100.00	24	70
	456.86	0	09/2022	286.85	24	
				288.18		

Background

Dehradun Airport is being developed by Airports Authority of India at an estimated cost of Rs. 456.86 cr. The existing Terminal Building is having an area of 4200 sq mtr . To ease the congestion and provide better facilities to passengers, a New Terminal Building of area 42,776 sqm included basement is under construction and will cater 1800 PAX peak hour traffic once completed and made operational. The proposed terminal building shall be designed with a Green Building concept to achieve GRIHA 4 Star rating. Overall planning of Building to capture local architectural features and it to be part of design features of Terminal. The design include the required arrangement for its regular maintenance so as to make it in-built part of execution. Maintenance friendly roofing by providing fall arrester system & walkway system.

Electrical Works: Internal and External Illumination , 33KV HT Panel – 1no, Transformer 2 MVA – 3 nos, DG sets 2 MVA – 3 nos , DG set 500 KVA - 1 no, UPS system, HVAC system – 2 X 700 Tr. , Fire Detection & Alarm and Fire fighting system , Lift – 5 nos. and Escelators – 4 nos. , WTP of 185 KLD and STP 150 KLD/day with MBBR technology , Conveyor Belt : Arrival- 4 No., Dep. - 2 No. , Aero bridges : 4 Nos.

Airports Systems & IT Works: With provision for CCTV, PAVA, FIDS, IPBAX, ACM, DAS.

14 UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI

N04000075**Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	951.28	0	10/2021	249.00	9	57
		0		399.73	9	
	951.28		07/2022	421.38		

Background

i) Construction of a new centrally air-conditioned Modular Integrated Terminal Building to process 2900 combined peak hour passenger (including 2300 international & 600 domestic passengers) and combined peak hour 1610 enplaned/departure and 1495 deplaned/arrival during peak hour. The new integrated terminal is planned in such manner to have swing gate/lobby to cater for additional international flights (Chartered) or over flow of domestic flight passenger up to design year 2027-28.

The new integrated Terminal building will be having Media planning, Retail area planning, F & B plan, Customs, Immigration, CIP lounges etc. Overall planning of Building has capture local architectural features and it is part of design features of terminal.

Provision of water supply, pumping arrangement system, Water Filtration, water cooler & R.O/ U.V. Filters, Sewage Treatment Plant (STP), Effluent Treatment Plant (ETP) as per norms and as per site conditions. STP treated water shall be used for HVAC, horticulture etc.

ii) Horticulture-landscaping, drainage system, water supply, rain harvesting etc.

Providing city side compound wall depicting local architecture and with proper gates.

iii) Development of four-lane elevated road for access to new integrated terminal building

with canopy covering two lanes in front of the Terminal Building on the city side and connecting the main approach road to the city and new car park area.

The new integrated terminal will be having adequate number of Kiosk for self-checking (CUSS) and drop off baggage points for passengers having minimum baggage and will be in lined with conventional check in counters having CUPP system & departure conveyor in line screening system.

15 AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA

N04000081

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	389.71	0	11/2021	100.00	N.A.	73
		0	10/2022	168.12	N.A.	
	389.71		N.R	188.42		

Background

Netaji Subhas Chandra Bose International Airport is an international airport located in Dum Dum, West Bengal, serving the Kolkata metropolitan area. The airport is a major center for flights to Northeast India, Bangladesh, Bhutan, China and Southeast Asia. Kolkata Airport won the title of Best Improved Airport in the Asia-Pacific region awarded by the Airport Council International.

Work has taken up based on the scope of work communicated vide letter no.

Planning/S19/1.6/APRON/NSCBI/2017 dated 28/05/2018 by Airside Capacity Enhancement of NSCBI Airport, Kolkata duly approved by Member Planning.

16 DEVELOPMENT OF TUTICORIN AIRPORT

N04000090

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2019	380.87	0	03/2022	90.00	N.A.	50
		0	03/2022	6.24	N.A.	
	380.87		N.R	10.06		

Background

i) Tuticorin Airport is an operational airport (aerodrome reference code 3C). Runway 10/28 of dimension 1350m x 30m suitable for operation of ATR-72/Q-400 type of aircraft. Apron size is 75m x 45m suitable for parking 2 nos. of ATR-72/Q-400 type of aircraft with power-in and power-out configuration.

ii) 600.97 acres of land has been handed over by State Govt for the development works at Tuticorin Airport. The total land available with AAI at present- 789.53 acres

iii) AAI Board in its 188th Board Meeting held on 15-05-2019 accorded AA&ES for an amount of Rs 380.87 Cr for development of Tuticorin Airport. The total scope of work includes new terminal building, ATC tower, Fire Station and Pavement works.

iv) Package-I Pavement works includes i) Widening of existing runway from 30m to 45 m by constructing 7.5 wide pavement on either side of centre line of runway, extension of Runway in the beginning of RWY 10 by total 1000 M x 45 M and extension of runway in the beginning of runway 28 by 765M x 45M to make total runway length from 1350 M x 30M to 3115 M x 45M and strengthening of existing runway to cater for the strength of Code C critical aircraft A-321, Provision of 23m wide link Taxi Track of length 344m (195+149) Provision of 23m wide and 1573m long Part Parallel Taxi Track, Provision of Apron size 191m x 89m for parking aircraft 5 nos. cat- C aircraft (A-321) aircraft in power-in and

power-out configuration with 20m wide GSE area, New Isolation Bay 76m x 91m, Construction of Perimeter Road, watch tower and associated electrical works.
v) Package-II Building works includes Construction of centrally air-conditioned Domestic Terminal Building capable of handling 600 PAX (300 ARR PAX + 300 DEP PAX) peak hour passengers having an area of 10800 sq.meter with all modern facilities and amenities (with provision of two number aerobridges) with 500 cars along with VIP car parking with provision of solar panel on the top. Taxi parking for 100 taxies and 5 nos bus

17 C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT

N04000091

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2020	611.8	0	03/2023	180.00	0	4.5
		0		20.03	0	
	611.8		03/2023	23.94		

Background

Andhra Pradesh State Re-Organization Act, 2014 mandated the Government of India to develop Vijayawada Airport to the International Standards. Vijayawada being major trading / commercial centre of Andhra Pradesh, is growing steadily due to significant rise in the economy of the agriculturally and educationally rich region surrounding Vijayawada Airport. Vijayawada Airport has become the entry point for the residual State of Andhra Pradesh consequent upon the declaration that Amravati near Vijayawada will be the capital of Andhra Pradesh. This has led to increase in passenger and VIP movements at Vijayawada Airport.

Vijayawada Airport is a domestic airport suitable for operation of AB-320 type of aircraft in all weather conditions. The existing Passenger Terminal building having an area of 3200 sq.m has been modified for limited international operations. The existing Runway 08/26 of dimension 2286m X 45m, is suitable for operation of AB-320 type of aircraft. Existing apron is suitable for parking 5 nos. AB-321 type of aircraft and old Apron is suitable for parking of 2nos. ATR-72-500 type of aircraft. To meet the immediate requirements, additional Apron of 10 nos. bays for parking AB- 320/AB-321 type of aircraft and a New Interim Domestic Terminal Building capable to handle 500 peak hour passengers having an area of 12642 sqm. (at a cost of Rs. 162 Crores), have been constructed. This building is capable to handle 1.42 MPPA and has been inaugurated on 12.01.2017. Extension and Strengthening of Existing Runway 08-26 from 2286m to 3360m for the operation of Code E type of aircraft & associated works is nearing completion.

18 CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD

N04000086

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2020	353.61	0	05/2022	19.80	0	20
		0		61.13	0	
	353.61		05/2022	61.13		

Background

Airports Authority of India is taking up ANS and Airport Infrastructure Modernization plans to keep pace with the exponential growth in Air Traffic. As the aviation technology is changing very fast, there is a compelling need to constantly plan, implement and upgrade relevant ANS/Airport systems and procedures to keep pace with changes.

Keeping in view the ICAO strategy for Global seamless ATM, the new ANS systems and procedures will have to be strategically planned and implemented in a time bound manner to ensure that they are integrated and interoperable with other systems across the globe. It is also vital that investment decision on ANS/Airport systems are based on strong business cases, operational benefits in terms of enhancement in safety, efficiency, capital and environmental view-points. Hence, the entire initiative of Airports, ANS up gradation/modernization is complex process which should be designed and implemented in a research-based sequence to provide the earliest operational benefits with least possible risks and cost. Developing inhouse capabilities by establishing an efficient R & D system in the field of Airports/ANS is therefore considered vital to support various ongoing AAI initiatives indigenously.

A significant aspect of this effort is the establishment of the Civil Aviation Research Organization, which will:

- a) Utilize a set of comprehensive laboratory capabilities to support future research and development initiatives
- b) Leverage data analytics capabilities for operational analysis and performance measurement
- c) Serve as a forum for the centralization of a subset of O & M services.

Sector: Coal




Sector: COAL

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	30	11	0	13	1	3	2
Major	76	24	3	28	13	7	1
Total	106	35	3	41	14	10	3

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Coal Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 106 projects belong to the Coal Sector.

The total original cost of implementation of these 106 projects was Rs.1,41,216.06 crore and their anticipated completion cost is Rs.1,46,815.98 crore. The expenditure incurred on these projects till June 2021 is Rs.49,636.25crore which is 35.1% of the original cost of the projects.

➤ Out of 106projects, 38projects are on schedule, 55 projects are delayed and 13 projects don't have proper date of commissioning.

2. Projects with time overrun : 55

Out of 55 delayed projects, 9 projects have an overall delay in the range of 8 to 24 months, 22 projects have delay in the range of 25 to 60 months and 24 projects have delay of more than 60 months. There is 1.1% cost overrun in these delayed projects.

3. Projects with cost overrun : 20

➤ There are 20 projects that are facing cost overruns. Original cost of these 20 projects was Rs.31,389.63 crore. At the end of June 2021, the anticipated cost of these projects has been reported as Rs.37,889.80 crore. Thus projecting an overall cost overrun of 20.7% (spread over 20 projects with cost overrun).

4. Projects with both time and cost overrun :14

➤ There are 14 projects reporting both time and cost overrun to the extent of 7.6% from the original cost and time overrun ranging from 8-132 months.

5. Main reasons of delay :

- Delay in obtaining Environmental clearance and Forest clearance as well as delay in permitting mining in forest areas,
- Delay in Land acquisition,
- R & R issues,
- Law & Order problem,
- Delay in equipment supply,
- Delay due to adverse geo-mining conditions and Fire.

AHMEDABAD METRO RAIL

1 BATURA WEST OC PROJECT (0.80 MTY)

N06000207

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2021	496.28	0	03/2028	-	0	
	496.28	0	03/2028	0	0	

Background

BHARAT COKING COAL LIMITED

2 MADHUBAND NLW WASHERY

N06000126

Location: JHARKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2010	289.45	0	05/2014	5.00	86	98.42
	289.45	0	07/2021	281.27	86	
				284.88		

Background

1. The work is in 3 parts:-
a. Construction of main washery complex (BOM Part)
b. Rapid loading system
c. Renovation/strengthening of Railway infrastructure.
All the three parts of the work has already been awarded to different contractors and it is in progress.
2. Rapid Loading System: Construction work of RLS has been completed and will be commissioned after commissioning of the Washery by M/S HEC Ltd.
3. Railway Infrastructure Development: Work for Civil packages and OHE works have been completed - will be commissioned after commissioning of the Washery by M/S HEC Ltd.
4. There is considerable delay in work execution by the BOM Operator, M/S HEC Ltd. M/S HEC Ltd had sought several time extensions and there is repeated failure in adhering to timelines committed by them.

3 MURADIDH UG TURN-KEY PROJECT

N06000096

Location: JHARKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	339.88	0	04/2014	50.00	108	16.52
	339.88	0	04/2023	26.16	108	
				56.16		

Background

1. 3.48 Ha land provided for Shaft Sinking, Incline Drivage & other Surface infrastructures.
2. Work of shaft sinking & incline drivage was suspended since 20.11.2015 due to restrictions imposed by DGMS. At the time of suspension of work, shaft sinking was done up to 13 mtrs while both inclines were driven up to 52 mtrs and had touched the coal seam-III.
3. Work was suspended by the contractor, M/S MINOP, since 01.06.2016 seeking changes in payment terms of the agreement & restrictions imposed by DGMS.
4. Matter was pursued with M/s MINOP and work has been started from January 2020.
5. Revised timeline, duly vetted by CMPDI, has been communicated to the Area.

4 MOONIDIH XV SEAM UG

N06000098

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2011	1230.27	0	04/2015	75.00	83	38.3
	1230.27	0	03/2022	461.54 471.22	83	

Background

1. Initially, project was delayed due to land & other problems.
2. Shaft sinking completed (touched XV seam) after traversing a depth of 420.9 m. The drift from XVI seam to XV seam joined after traversing a length of 345.5 m. Drivage of two nos. of Inclines are in progress.
3. Two nos. of Bolter miners are in operation for drivage in coal.
4. CMPDI has prepared and submitted comprehensive Mining Plan of Moonidih Colliery taking into account Revised Mine Plan of XV Seam, submitted by M/S INDU consortium, incorporating recommendations of CIMFR concerning relocation of panels to avoid subsidence on surface. The Mine Plan has been approved by BCCL Board in its 348th meeting held on 29.01.2019. According to the approved Mining Plan there is no need of land acquisition any more.
5. There was an incidence of fire in Incline 2 on 09.03.2018 due to methane emission. Face work started from 13.06.2018 after recovery.
6. Hard Strata, encountered in both the inclines, has slowed down the progress of Incline drivage.

5 PATHERDIH NLW WASHERY

N06000127

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2012	269.82	0	04/2014	20.00	72	77.85
	269.82	0	04/2020	208.76 210.06	72	

Background

1. Construction of the washery is complete except the BOBR Unloading System. Washery was inaugurated on 16.03.2018 and Commercial Operation started from 06.07.2020.
2. Rapid Loading System - Consequent to a complaint lodged by one of the participating bidder, the earlier Tender was cancelled on 07.10.2016. After Re-tendering, Work Order was issued to L1 Bidder M/s Merit Technology India Limited on 02.03.2021.
3. Railway Infrastructure - Work is in progress. There are some issues regarding receipt of coal by BOBR. M/S RITES has been awarded work on 27.08.2012 for arrangement of dispatch

of washed coal.

4. The BOBR unloading system has not been constructed by M/S MIEL. Arrangement is being done for supply of raw coal by road till construction of BOBR unloading system and transportation contract for supply of raw coal (7500 tpd) from Lodna Area has become operationalized. Efforts are being made to supply raw coal to washery through Manual/Mechanical Unloading of wagons and transfer to washery. Supply of raw coal through wagons has been started from 07.01.2021.

6 NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY)

N06000106

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	555.52	0	03/2021	2.00	N.A.	1.05
	555.52	0	N.A.	5.87	N.A.	
				5.87		

Background

1. The OCP comprises of two Hired HEMM Patches and one Departmental Patch.
2. Land acquisition proposals for acquisition of 53.896 Ha & 40.258 Ha are pending with DLAO, Dhanbad since 12.06.2015 & 10.07.2015, respectively.
3. Authenticated RS record of Sulunga Mauza for land acquisition has been submitted to DLAO, Dhanbad on 26.11.2018 and authenticated RS record of Mukunda Mauza for land acquisition has been submitted on 28.12.2018.
4. Total 17,97,950 Te of coal was produced in last FY 2020-21.

7 PATHERDIH 2.5 NLW COAL WASHERY

N06000194

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	243	37.5597	04/2018	45.00	50	6.28
	334.27	0		18.35	50	
	334.27		06/2022	21.01		

Background

Washery Part: Patherdih NLW washery project, with a capacity of 2.50 Mtpa, has been planned to wash under Build-Operate-Maintain (BOM) concept. 100% of Dismantling of Old washery is completed.

Design & Engg work is in progress and Civil work has been started in the site free from all hindrances (partially handed over site).

Renovation / Strengthening of Railway Infrastructure: DPR had been approved by ECR on 24.03.2017. BCCL Board in its 361th Board Meeting held on 06.03.2020 has approved the revised cost estimate of Rs. 91.27 Cr against sanctioned tentative estimate of Rs 38.91 Cr for different packages (Civil works, OHE works etc.) as per the approved DPR.

8 2.0 MTPA BHOJUDIH NLW WASHERY

N06000195

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	304.13	12.1954	03/2017	80.00	60	17.32
	341.22	0		38.59	60	
	341.22		03/2022	59.09		

Background

Washery Part: Contract has been signed between BCCL & M/s ACB(India) Limited on 30.03.2019. 100% Land has been handed over to M/s ACB (India) Limited on 30.03.2019. Design & Engineering works and Civil & structural works are in progress. The process for procurement of material has been started.

Renovation / Strengthening of Railway Infrastructure: Approval of DPR has been accorded by SE Railways on 06.04.2018. Revised estimate (Rs. 98.67 Cr against sanctioned tentative estimate of Rs 61.58 Cr) for different packages (Civil works, OHE works etc.) as per the approved DPR has been approved by BCCL Board in its meeting in 06.09.2019.

CENTRAL COAL FIELDS LIMITED

9 CHURI BENTI UG (0.81 MTY)

N06000083

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2007	163.51	0	03/2011	12.29	132	58.76
		0		124.64	132	
	163.51		03/2022	124.64		

Background

The mine has produced maximum coal in FY 2019-20 (0.476MT). Physical progress-58.76%

10 KARMA OCP (1.0MTY)

N06000088

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2009	162.46	0	03/2014	1.56	96	73.24
		0		88.7	96	
	162.46		03/2022	89.18		

Background

Main reason of delay is land constraint i.e. Authentication of GMK land. Authentication is under process. Physical verification of 82.96 Ha is completed and papers and plan of GM land has been submitted to CO Mandu. On 23.11.2020 meeting through VC , AC Ramgarh informed that 30 applications of 4 H cases have been received after completion of hearing by CO Mandu. The essential infrastructure/equipment/HEMM of the mine has been constructed / procured

11 RAJRAPPA RCE OCP (3.0 MTY)**N06000087****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2009	510.85	0	03/2016	45.74	72	65
	510.85	0	03/2022	493.61 496.91	72	

Background

PR(RCE 2009) was approved with a Plan to complete the project in the year 2015-16 to achieve 80% of mine rated capacity of Coal. Due to geological disturbances in Sec-I, Block-I, the outsourcing contract was stopped and non possession of Land due to dispute of GMK land and non- diversion of Forest land 277.15 Ha in Block II is the reason for non-achievement of rated production. Though Stage - I has been confirmed on dated 03.09.2020 and action has already been initiated for compliance of conditions for stage - II, there is acute land constraint in existing mining areas in Block I & IV. Major infrastructure as per PR has been constructed in Block-I and Block-IV. However infrastructures could not be constructed in Block-II. This is the reason for the non-achievement of 90% of sanctioned capital expenditure and in turn non-completion of the Project.

12 RECAST EPR AMRAPALI OC**N06000103****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2012	4983.58	0	03/2020	232.38	48	57.6
	4,983.58	0	03/2028	253.5	-48	
	4983.58		03/2024	258.69		

Background

The Recast Expansion PR of Amrapali OC 25/35 MTY dovetailing the earlier PR of 12 MTY has been approved in 408th CIL Board meeting held on 04.08.20 in which Board has approved Total estimated capital of Rs.5136.15 Crores for implementation of the project. The revised cost and revised doc has been mailed on 06.11.20. The Name & capacity may be changed according and New approved cost and new date of commissioning may be entered as revised cost and revised doc.

13 NORTH URIMARI EXPANSION OCP**N06000182****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	1553.06	0	03/2023	146.78	0	40
		0		288.7	0	
	1553.06		03/2023	308.87		

Background

Original Capacity was 3MTY which has been completed.
Expansion PR of 7.5/10 MTY (dovetailing 3 MTY project) got approved in 381st CIL Board Meeting held on 14.03.2019.

14 TETARIAKHAR EXPANSION OCP

N06000186

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2019	243.52	0	03/2023	2.15	0	46.6
		0		37.16	0	
	243.52		03/2023	37.16		

Background

Expansion PR of 2.5 MTY dovetailing the earlier PR of 2MTY got approved from 479th CCL Board held on 04.11.19.

Adequate land is not available for OB dumping, which is restricting the production. Authentication of 56 acres GM land of village Nagra is urgently required.

Matter was followed up with DC Latehar for early resolution.

Matter was also discussed with CO Balumath on 26.06.20, 27.06.20, 04.07.2020, 08.07.20, 10.07.20 ,

14.07.2020 , 06.08.20, 16.08.20 for land schedule authentication in Latehar Distt.

CMD CCL also held a meeting with DC Latehar on 11.09.2020 for discussion on land issues related to

Pinderkom village and again on 04.12.2020 meeting of GM (Rajhara) and DC Latehar instructed CO Balumath

for early authentication.

EASTERN COAL FIELDS LIMITED

15 RANIGANJ MASTER PLAN

N06000163

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2009	2661.73	93.3509	08/2019	-	N.A.	38
		93.3509		606.3	N.A.	
	5146.48		N.A.	622.13		

Background

In the 21st meeting of HPCC it was directed that proposed R&R package for revised Master Plan of Raniganj Coalfields needs certain modifications/changes by WB Govt.(Sec. Deptt. of Commerce & Industries, CEO ADDA and Sec. Housing Deptt.) to ensure minimization of additional fund requirement for this rehabilitation project. It was also directed that revised R&R package duly recommended by WB Govt. must be sent to Ministry of Coal for taking further approval of Cabinet, GOI.

ECL requested Addl. Secretary, Deptt. Of Industry, Commerce & Enterprises (IC&E), Govt. of WB on 27.06.2020 and reminded on 29.08.2020, 07.11.2020 and further reminded to Secretary, Deptt. of IC&E, Govt. of WB on 19.02.2021 to expedite the finalization and submission of revised R&R package to Ministry. ECL also requested ADDA on 27.3.21, 04.05.21 & 05.06.21 to expedite the finalization on the above matter for continuation of ongoing development activities.

16 SONEPUR BAZARI (COMB) OCP (8.0 MTY)

N06000109

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2012	1055.05	0	03/2018	101.00	43	91
	1055.05	0	10/2021	669.82 678.55	43	

Background

The project (capacity :8 MTY) was sanctioned in August 2012 with capital of Rs 1,055.05 Crores. Date of original commissioning was March 2018. It has mineable reserve of 207.28 MTY (G4- G5 grade) coal having life period of 27 years. The project requires 2619.85 Ha of land, out of which 2197.78 ha land has been possessed. R & R is under progress.

Status:

1. Physical progress- 91 %
2. Almost 97% civil work of railway siding completed. Work of outdoor & indoor S & T work in progress.
3. Physical progress of construction of CHP is 99%.
4. Project already achieved its targeted production capacity. Total production in 2019-20 :11.10 MT
5. Work related with construction of railway siding & CHP resumed with reduced manpower after relaxation in lockdown due to Covid 19.

17 HURA - C OC (3 MTY)

N06000143

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	359.69	0	03/2022	42.00	0	64
	359.69	0	03/2022	247.51 249.03	0	

Background

The Project Hura - C OC, having capacity of 3.0 MTY was approved on October 2015 at an estimated capital investment of Rs 359.69 crore with outsourcing option(surface miner). The project has a total life of 35 years and is having mineable reserve of 90.04 MT of coal. The linkage of the project is with expansion programme of STPS of NTPC at Farakka and Kahalgaon.

Status:

141.89 hactre of land has been possessed. FC stage II granted by MOEF in May-19.

Reasons of Delay:

Land acquisition, Hand over of forest land.

Cumulative physical progress is 64%.

18 EXPANSION PR OF JHANJRA UG(5.00 MTY)

N06000020

Location: WEST BENGAL

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	1210.12	0	03/2022	216.00	84	7
		0	03/2029	26.05	0	
	1210.12		03/2029	38.23		

Background

CIL Board in its meeting held on 13-11-15 approved the Combined Project Report of Jhanjra UG Mine for 3.5 MTY with additional capital of Rs.602.86 Cr. for implementation under risk/ gain sharing basis for standard height CM and PSLW (PH-II) and hiring basis for LHCM for 1st year expenditure of Rs. 387.19 Cr. Further CIL Board in its meeting held 03-05-2016 finally approved the Combined Project Report of Jhanjra UG Mine for 3.5 MTY with additional capital investment of Rs. 602.86 Cr.

1. 1st set and 2nd set Continuous Miner were supplied and commissioned in Sep-2007 and May-2014 respectively and producing coal.

2. Commissioning of PSLW package- Production from PSLW started from 18-08-2016.

3. LHCM Package- 1st set LHCM has been commissioned and started production from 13-4-2018 and 2nd set LHCM has been commissioned on 20-9-18 and started production from 26-9-2018 Project progress is 56%.

In 408nd Meeting held on 4th August, 2020, CIL Board has approved Expansion Project Report of Jhanjra UG, 2019 for a normative capacity of 5.00 MTY with total capital investment of Rs. 1922.24 Cr. (existing: Rs.712.12 Cr. & additional : Rs.1210.12 Cr.) under Equipment Hiring Option

19 SIDULI MINE (OC AND UG)

N06000165

Location: WEST BENGAL

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	535.18	0	03/2026	21.80	0	7
		0		.43	0	
	535.18		03/2026	1.39		

Background

Recast PR of Siduli (OC & UG) approved by CIL Board in May-2018 with capital of Rs. 535.18 Crs. It is a brownfield project. The maximum capacity is 2.32 MTY(OC:1.20 MTY & UG: 1.63 MTY). Total extractable reserve is 27.927 MT of G4- G6 grade of coal out of which 6.39 MT will be extracted by opencast method in 6 years. Balance coal will be extracted by introduction of Continuous Miner technology. Life of mine is 25 years.

Land schedule approved by ECL Board. OC mining can be started after rehabilitation of unstable location no. 105 (Hatia Basti) under Raniganj Master Plan). ADDA (Asansol Durgapur Development Authority, Govt. of W.B. has been requested to expedite the same.

20 CHITRA EAST (RCE) OCP

N06000169**Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	513.98	0	03/2024	20.00	0	21
	513.98	0	03/2024	123.23	0	
				124.13		

Background

Chitra East (RCE) OCP (2.50 MTY) was approved by CIL Board in Aug-2018 in Partial outsourcing option (OB outsourcing & coal departmentally) with additional capital of Rs. 513.99 Crs. Project has mineable reserve- 47.42 Mt of G-7 grade of coal for a life of 20 years.

Total 784.04 Ha land is required (Forest land:230.45 Ha, Govt. land: 61.79 Ha, Gochar land: 23.80 Ha & Tenancy land: 468 Ha). 277.87 Ha tenancy land acquired under L.A. act but formal possession is pending due to insistence of GOJH for execution of DOC (Deed of Conveyance). However 208.62 Ha tenancy and possessed through mutual agreement with raiyats. 1596 PAFs of 6 villages have to be rehabilitated.

Status:

1. Physical progress: 21%

2. Hand over of forest land pending with State forest Dept Jharkhand.

3. Formal possession of 277.87 Ha tenancy land acquired under LA Act pending due to insistence for DOC (deed of Conveyance) by GoJH. However, 208.24 Ha (acquired under L.A. Act) possessed through mutual agreement with raiyats. The issue was discussed in the PMG meeting on 05-03-2020 with Chief Secretary (Jharkhand). Communication about decision of the Govt awaited.

4. Application for acquisition of 174.44 Ha land under CBA Act submitted to MoC on 01.04.2020. Notified u/s 4(i) on 30.06.2020. Notified u/s 7 (i) on 18.12.2020. Applied u/s 9(i) on 13.04.2021.

5. Amount of Rs. 54.68 Crs deposited for transfer of 61.78 Ha Govt. land & 23.80 Ha Gochar land. Order of Transfer on long term lease by DC office is awaited.

6. Plots allotted to 31 PAFs of Khoon village. Out of 87 awardees, compensation of 61 awardees made. So far, 6 PAFs of Khoon village shifted till date.

21 NAKRAKONDA KUMARDIH B OCP**N06000170****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	502.68	0	03/2029	75.58	0	19
	502.68	0	03/2029	0	0	
				12.62		

Background

Project Report of Nakrakonda Kumardih B OCP (3.00 MTY) approved in Aug-2018 with capital cost of Rs 502.68 Crs in Partial Outsourcing option. OB removal and transportation of coal to siding will be outsourced and coal production will be done departmentally.

A total 456.24 Ha land has to be possessed. 542 no. of employments has to be provided against land acquisition.

Land schedule approved for 7 mouza (out of total 8 mouza). Land possession started in June -20 after relaxation in lockdown (Covid 19). Land possessed: 22.48 Ha.

NIT for procurement of HEMM for coal production floated. Work order for HoE for OB

removal issued. Work order issued for diversion of 5 no. HT power lines. Estimate for diversion of 3 no. roads are under approval.

Physical Progress: 19 %

22 TILABONI UG MINE

N06000172

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	916.62	0	03/2027	71.11	0	11
	916.62	0	03/2027	.12	0	
				.61		

Background

Tilaboni UG Mine (1.86 MTY) has been approved by CIL Board in 379th meeting held on 12-02-2019 with additional capital of Rs. 916.62 Crs in Equipment Hiring option. 4 nos. Continuous Miners have to be deployed (2 no. in Mine no. 1 & 2 nos. in Mine no. 2). Total extractable reserve is 47.039 MT of G-4 to G-6 grade of coal. and life of mine is more than 25 years.

Coal from Mine no. 1 will be transported to railway siding by surface belt conveyor. Application for stage I FC of 39.98 Ha forest land submitted. Tree enumeration completed. Total 771.70 Ha land is required for Mine no. 1 & Mine no. 2 (including 710.38 Ha tenancy land & 21.34 Ha govt. land). Notification for acquisition of 422 Ha land of Mine no. 2 u/s 4(1) of CBA Act issued by MoC on 21-09-2020.

Pre NIT meeting for hiring of CM package (CM-1 & CM-2) held on 26-05-2020. NIT under finalization.

23 PARASEA- BELBAID REORGANISATION UG MINE

N06000185

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2019	826.42	0	03/2027	89.20	0	4
	826.42	0	03/2027	0	0	
				.03		

Background

Project Report of Parasea- Belbaid Reorganization UG mine (2.07 MTY) has been approved by CIL Board in July-19 with capital investment of Rs.826.42 Crores in Equipment Hiring option. Parasea -Belbaid Reorganization UG mine is located in Raniganj coalfield and is within Paschim Bardhaman district of West Bengal. It is well connected by roads and railways. Nearest airport is Durgapur.

Total four nos. (4) of Continuous Miners have been proposed. Total mineable reserve is 39.61 MT of coal. Grade of coal is G-4 to G-7. Life of mine is more than 25 years.

Progress:

1. Land schedule for land required in phase-I has been approved and website publication done.
2. Estimate for drivage of Incline no. 1 & 2 has been approved.
3. Work order for preparation of design & hydrological study for diversion of nala issued to CMPDI. Draft report received.

24 SHYAMSUNDARPUR UG INCLUDING SAPI UNIT

N06000191

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2020	483.65	0	03/2025	23.70	0	2
		0		1.82	0	
	483.65		03/2025	1.82		

Background

The PR has been planned for capacity-1.59 Mty will be achieved in 4th year. In the Shyamsundapur UG Mine 1 no. Standard Height Continuous Miners was deployed in UG. In the present PR 2 no. additional Low height Continuous Miners scheduled to be deployed in 3rd year.

Shyamsundapur UG Mine is a working mine, located in the eastern part of Raniganj Coalfield in the district of Paschim Burdwan of the state of West Bengal. It lies between latitude. 23° 37' 45" and 23° 39' 20" N and Longitude 87° 14' 30" and 87° 16' 30" E.

Existing boundary of Shyamsundarpur UG mine is as follows:

North-West : Fault F6-F6 (throw 35m) against Bankola colliery.

South : An arbitrary line beyond southern boundary of the block.

North-East : Common boundary line between Shyamsundarpur colliery and Tilaboni colliery.

East : Existing mine boundary which is an arbitrary line.

The Project is connected by all-weather metalled road with GT road as well as with Raniganj-Suri and Andal-Madhaigaj road. The GT road is about 10 km from the block. The Durgapur industrial complex is about 20 km by road to the south-east of the area. The Ukhra station on Andal-Sainthia Branch line is about 2 km towards NW of the block, while the Andal Railway station on the main line is about 12 km.

It is a brownfield project. The project has a total extractable reserve of 35.79 MTE for the estimated life more than 25 years. However project costing has been done for 25 years of life for this PR for extractable reserve of 31.00 MTE. The weighted average grade of coal is G4 to G6.

Coal produced from this project will be in basket of ECL which will have ready demand for power utilities and sectors other than power utilities.

In 408nd Meeting held on 4th August, 2020, CIL Board has approved Shyamsundarpur UG (including Sarpi Unit) for a rated capacity of 1.59 MTY with total capital investment of Rs.672.39 Cr. (existing Rs.188.74 Cr. and additional Rs.483.65 Cr) under Equipment Hiring Option.

MAHANADI COAL FIELDS LIMITED

25 BHUBANESWARI EXPENSION OCP(40.0 MTY)

N06000034

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2007	3145.45	0	03/2017	-	168	0
		0		612.55	168	
	3145.45		03/2031	612.55		

Background

The project was approved in December 2007 with approved cost as Rs. 490.10 Crores implementing both Coal and Over Burden (OB) outsourcing variants. The project has a mineable reserve of 374.12 MT of mostly 'D', 'E', & 'F' grade coal having a life period of

25 years. The project is linked to south based power house and expansion of STPS , Kaniha. Out of 808.29 Ha of land required, 688.43 Ha of land is acquired and 570.02 Ha of land is under possession. EC for 25 MTY has obtained on February, 2014. For construction of railway siding, RITES and CMPDIL has submitted final layout report. Construction of Silo is in retendering stage.

26 EXPANSION PR OF GOPAL JI KANIHA OCP(30.0 MTY)

N06000035

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2007	8416.19	0	03/2013	-	180	0
	8,416.19	0	03/2028	890.78	0	
	8416.19		03/2028	890.78		

Background

This project having capacity of 10 MTY was approved in December 2007 with approved cost as Rs. 457.77 crore .Now it is to be anticipated in March 2022.

Status:

-Delay in forest land diversion and construction of MGR by NTPC.

CAPACITY EXPANSION

27 EXPANSION PR OF BALRAM EXPANSION OCP(15 MTY)

N06000044

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2007	3504.21	0	03/2010	-	228	0
	3,504.21	0	03/2029	607.83	0	
	3504.21		03/2029	607.83		

Background

The project was approved by the MCL Board in December 2007 with approved cost as Rs. 172.08 Crores. It will be implemented through Coal & additional Over Burden (OB) outsourced variant. Scheduled date of completion was March 2010 but now it is anticipated to be commissioned in March, 2022. Mineable reserve is 192.64MT of 'G' grade Coal having a life period of 26 years. Out of 327.49 Ha of land required, 5.81 Ha of land is under possession. For EMP clearance , form- 1 is under process of approval. Forest clearance is also pending for issue of NOC under ST & OTFD Act. Silo is under construction. R&R are under progress.

Reason for delay:

- Delay due to R&R problem. Non allotment of R&R site by state Govt. & PAP's demand beyond R&R policy.

- In Jamunali village 57.67 Acres non forest land acquired for R&R site. R&R scheme approved by RPDAC / RDC & by TAMDA. Lease deed has been executed by District Authority but yet to get physical possession. Work order is issued. Site development work as per approved scheme can be started only after getting the physical possession of the land.

28 ANANTA OC EXPANSION PH-III (15.0 MTY)

N06000067

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2008	207.28	0	03/2012	-	N.A.	0
	207.28	0	N.A.	168.13	N.A.	
				168.13		

Background

This project was approved in August 2008 at a cost of Rs.207.28 Crores. For five year it will be implemented through incremental over burden outsourcing after that it will be done departmentally. Total land is under process of acquisition but no land is under possession yet. EMP clearance is under process..Rehabilitation is under process. 'Rapid loading system with Silo' is under construction and is expected to be completed within two years.

Reason for delay:

-Delay in FC and EC. All Compliance of Stage- I FC submitted except NOC under FRA which is pending at state level. EC recommended but issuance subject to Stage- I FC. Delay in diversion of forest land.

29 HINGULA OC-II EXP. PH-III (15 MTY)

N06000068

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2008	479.53	0	03/2013	-	108	0
	479.53	0	03/2022	475.14	108	
				475.14		

Background

This project was approved in November 2008 at a cost of Rs.479.53 crore.Initially for 5 years, it is to be implemented through incremental OB outsourcing and there after through incremental Coal departmentally. It is likely to be scheduled for commissioning in March 2013. Now it is anticipated to be completed in March 2021.

Reason for delay:

- Delayed due to delay in Stage I forestry clearance & EC. All formalities & queries compiled to for FC. Delay in forest land diversion.

30 BASUNDHARA (WEST) OC EXTN(7.00 MTY)

N06000112

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2014	479.15	0	03/2019	-	60	0
	479.15	0	03/2024	278.53	60	
				278.53		

Background

The project was sanctioned on May, 2014 having cost of Rs 479.15 Crore. Total capacity of the project is 7.00 MTY. It has total mineable reserve of 92.73 MTE having life period of 15 years. The Project requires 516.77 Ha of land which has been fully acquired. Possession of land is under process. Form - 1 is to be submitted online by March '22. R&R is also under process.

31 SIARMAL OCP (40.00MTY)**N06000113****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2014	3756.36	0	03/2026	-	0	0
	3756.36	0	03/2026	1986.09	0	
				1986.09		

Background

The project was approved on May 2014 having cost of Rs.3756.36 crores. Total capacity of the project is 40 MTY. The project requires 2185.47 Ha of land and for that 2495.30 Ha of land has been acquired in CBA Act. submission of estimation for DGPS survey. DFO, Sundergarh has been requested on 19.01.2015 for providing 820 Ha land for Compensatory Afforestation. Tehsildar has given a certificate with respect to Hal and Sabik records. Collector, Sundergarh has been requested for early issue of NOC on 12.01.2015. DGPS survey is expected on March 2016. Possession of land is under process. R & R is also under process. The project is scheduled to be completed on March 2026.

32 GARJANBAHAL OCP**N06000117****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2014	1375.38	0	03/2021	-	36	0
	1375.38	0	03/2024	504.36	36	
				504.36		

Background

The proposed Garjanbahal OCP has been formulated within Garjanbahal block in the Gopalpur Sector of Ib-valley coalfield. Garjanbahal geological block is located in the north-western part of Ib valley coalfield in Sundergarh district in the state of Orissa. The mine is proposed for normative production of 10 Mty. Life of mine at this target works out to 28 years including two years of construction. Peak capacity of the mine can be increased to 13 Mty by improving available working hours, efficiency and increasing the equipment population. The project is likely to be commissioned on March, 2021..

33 INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP**N06000167****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	2434.75	0	03/2027	-	0	0
	2434.75	0	03/2027	181.04	0	
				181.04		

Background

Project approved in May'18 with cost of Rs 2434.75 crore and it is to be completed by March 2027.

34 REORGANISATION OF BHARATPUR OCP EXPANSION**N06000171****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	2838.87	0	03/2029	-	0	0
	2838.87	0	03/2029	1236.9	0	
				1236.9		

Background

Project approved in Nov'18 with cost of Rs 2838.87 crore and it is to be completed by March 2029.

NEYVELI LIGNITE CORPORATION**35 NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)****N06000095****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2011	5907.11	35.1048	12/2015	100.00	62	99.62
	7,980.79	0		7392.54	62	
	7980.79		02/2021	7402.79		

Background

Progress of the project is being reviewed by CMD every fortnight. Director/Power reviews the commissioning activities every week.
CAPEX review of the project is being done by MoC everyweek.

36 EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)**N06000138****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	1458.17	-51.3733	06/2015	10.00	117	68.94
	709.06	0	03/2025	488.53	0	
	709.06		03/2025	488.8		

Background

1. Though the project was sanctioned on 30.04.2013 (Zero Date), Environment clearance for the project was obtained only on 02.09.2015. Accordingly, the milestones were re-scheduled.
2. Board/NLC dated 12.09.2016 approved the proposal of revised reduced project cost of Rs.709.06 Cr. instead of Rs.1458.17 Crs.
3. As per NLCIL Board resolution No.478.04 the OB outsourcing contract work has been foreclosed from 01.05.2018.

37 PACHWARA SOUTH COAL BLOCK**N06000193****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2013	1795.01	0	08/2022	100.00	13	1.98
	1795.01	0	09/2023	34.92	13	
				35.92		

Background

LOA issued to M/s MIPL GCL Infracontract Pvt. Ltd., Ahmedabad, on 22.10.2018, for Mine Development & Operation with the approval of the NUPPL Board. Coal Mining Agreement signed on 26.02.2019.

38 HADLA LIGNITE MINE PROJECT(1.90 MTPA)**N06000144****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	522.45	0	09/2019	-	N.A.	.48
	522.45	0	N.A.	9.88	N.A.	
				9.88		

Background

1. Government of Rajasthan informed to review the linked BTPSE project on account of increase in project cost and time overrun.
2. The DISCOM of Rajasthan was informed that the time delay in the acquisition of land, water and Environmental Clearance – the basic requirements for the projects attributable to the slow processing at the end of the Government of Rajasthan and not on the part of the NLCIL.
3. NLCIL is committed to abide by the tariff condition as indicated in the original PPA and hence there is no cost overrun.
4. Committee of Secretaries constituted a committee to examine the set of measures to reduce the tariff. The committee met on 25.07.2017 and submitted its recommendations with reduced tariffs. The EPC contract for the BTPSE project is currently on “hold”. Meanwhile, discussions are being held between NLCIL and GoR to resolve the issue.
5. The mine activities are also on put hold till the issue is resolved.

39 BITHNOK LIGNITE THERMAL POWER STATION**N06000188****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	2196.3	0	09/2020	-	N.A.	1.77
	2196.3	0	N.A.	173.83	N.A.	
				143.95		

Background

Letter of Award was issued to M/s Reliance Infrastructure Ltd. for Rs 3691.51 Crores, for both Barsingsar Thermal Power Station Extension & Bithnok Power Project, on 21.11.2016. Project completion date for both the project would be 46 months from the Zero date of

01.11.2016.

40 BARSINGSAR THERMAL POWER STATION EXTENSION

N06000187

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	2112.6	0	09/2020	-	N.A.	.01
	2112.6	0	N.A.	158.25 93.05	N.A.	

Background

Letter of Award was issued to M/s Reliance Infrastructure Ltd. for Rs 3691.51 Crores, for both Barsingsar Thermal Power Station Extension & Bithnok Power Project, on 21.11.2016. Project completion date for both the project would be 46 months from the Zero date of 01.11.2016.

Project is on hold since June-2017.

41 BITHNOK LIGNITE MINE PROJECT (2.25 MTPA)

N06000145

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	513.63	0	12/2019	-	N.A.	31.14
	513.63	0	N.A.	175.3 175.3	N.A.	

Background

Government of Rajasthan informed to review the linked BLTPS project on account of increase in project cost and time overrun. The EPC contract for the BLTPS project is currently on "hold". Meanwhile, discussions are being held between NLCIL and GoR to resolve the issue. The mine activities are also on put hold till the issue is resolved.

42 NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW

N06000152

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	17237	.0046	11/2021	1,500.00	8	72.6
	17237.8	.0046	07/2022 07/2022	11459.3 11953.1	0	

Background

Progress of the project is being reviewed by CMD every fortnight. Director/Power reviews the erection activities every week. CAPEX review of the project is being done by MoC everyweek.

43 TALABIRA II AND III OCP

N06000189**Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	2401.07	0	07/2020	200.00	-3	87
		0		792.6	-3	
	2401.07		04/2020	800.11		

Background

LOA issued on 06.02.2018 to M/s Talabira (Odisha) Mining (P) Ltd (TOMPL) for Mine Development and Operation. Contract agreement signed with MDO on 23.03.2018. NOC has been issued by Central Ground Water Authority (CGWA), Delhi for ground water withdrawal on 01.03.2019. Stage II Forest Clearance accorded by MoEF & CC on 28.03.2019. Consent to Operate received from SPCB on 29.03.2019. Permission for mine opening obtained from CCO, Kolkata on 29.03.2019. Civil works in R&R colony, Landupali is under progress. Tree logging and stacking in Govt. Forest and Govt. Non-Forest Land under progress. Mine Operation commenced from 11.12.2019. Top soil excavation and conservation at top soil area under progress. Possession of Forest land (845.561 Ha) has been handed over in favour of NLCIL by Jharsuguda Dist. Collector on 26.02.2020. Consent to Operate is obtained from SPCB, Govt. of Odisha (for the period 01.04.2020 to 31.03.2022) on 27.03.2020.

NORTHERN COAL FIELDS LIMITED**44 JAYANT EXPANSION OCP 10 TO 20 MTPA****N06000159****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	1783.09	0	03/2021	473.12	12	67
		0		622.67	12	
	1783.09		03/2022	678.92		

Background

Jayant Expansion Open Cast Project (10 to 20 Mtpa) is situated in Singrauli district of Madhya Pradesh and forms a part of Singrauli Coalfield of Northern Coalfields Limited (NCL). The project is located in the south-central part of Singrauli Coalfield and is bounded by Dudhichua and Nigahi Projects on the east and west respectively. It has a minable reserve of 282.19 MT of coal having life period of 18 years. The project was approved on 02.05.2017. The project is scheduled for commissioning in March 2021. The initial capital investment for expansion project for 10.00 Mtpa incremental capacity (10 to 20 Mtpa) has been estimated as Rs 1783.09 Crs for Option-II (Coal Departmental & partial OB Outsourcing). The project is mainly linked to Singrauli Super Thermal Power Station through their own MGR system. There is also arrangement of the Public Railway to dispatch coal to other consumers if required from Shaktinagar Railway Station. A full-fledged CHP (15.00 Mtpa Incremental) with Rapid Loading System from Silo has been envisaged in PR.

45 DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)**N06000162****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	1255.17	0	03/2022	165.92	12	49
	1255.17	0	03/2023	152.16	12	
				152.67		

Background

Dudhichua Expansion (10 to 20 Mtpa) OCP is located on the east of Jayant Opencast Mine and on the west of Khadia Opencast Mine in Singrauli Coalfield. The interstate boundary between MP and UP passes through the existing project area and thus project is partly in the Singrauli district in MP and partly in the Sonbhadra district in UP. The expansion proposal is totally in the Singrauli district in Madhya Pradesh. It has a minable reserve of 243.17 MT of coal having life period of 19 years. The project was approved on 25.11.2017. The project is scheduled for commissioning in March 2022. The initial capital investment for expansion project for 10.00 Mtpa incremental capacity (10 to 20 Mtpa) has been estimated as Rs 1255.17 Crs for Option-II (Coal Departmental & partial OB Outsourcing). This project serves as a Basket Linkage mine for pit head power stations of NTPC & UPRVUNL in Singrauli Coalfield to meet any shortfall from respective linked mines. It also serves as a Basket Linkage mine to power stations to Western/Northern India. A full-fledged CHP (10.00 Mtpa Incremental) with Rapid Loading System from Silo has been envisaged in PR.

46 SEMARIA OPENCAST PROJECT

N06000176

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	396.58	0	03/2026	21.33	0	19
	396.58	0	03/2026	0	0	
				0		

Background

Semaria Open Cast Project (2.0 Mtpa) of Northern Coalfields Limited (NCL) is situated in Singrauli district of Madhya Pradesh. The project is located in the south-western part of Moher Block, situated in the south-western corner of Moher Sub-basin of Singrauli Coalfield (M P). Moher Block of M/s Sasan Power Limited (Reliance Group) exists to its east and Block-B of NCL to its north. It has a minable reserve of 12.82 MT of coal having life period of 11 years. The project was approved on 27.05.2019. The project is scheduled for commissioning in March 2026. The capital outlay of the project is Rs 396.58 Crs for Option-IV (Coal and OB both outsourcing, coal with Surface Miner and OB with Shovel-Dumper). The coal will be linked to Thermal Power Stations and other consumers. It will also serve to meet the overall coal demand of NCL including availability of coal for E-Auction. Notification under Section 11 of CBA (A&D) Act 1957 has been completed for the required land of the project. The application for Forestry Clearance (FC) has been submitted.

47 BLOCK-B EXPANSION OPENCAST PROJECT

N06000184

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

07/2019	998.71	0	03/2023	115.56	0	12
		0		0	0	
	998.71		03/2023	0		

Background

Block-B Expansion OCP (3.5 to 8.0 Mtpa) is located in Singrauli district of Madhya Pradesh and lies in the north-west corner of Moher Sub-basin of Singrauli Coalfield within the command area of Northern Coalfields Limited (NCL). Block-B Extension OCP envisages encompassing the existing Block-B OCP (3.5 Mtpa) with a part of dip side Block-B Extension Geological Block. It has a minable reserve of 138.07 MT of coal having life period of 19 years. The project was approved on 22.07.2019. The project is scheduled for commissioning in March 2023. The initial capital investment for expansion project for 4.5 Mtpa incremental capacity (3.5 to 8.0 Mtpa) has been estimated as Rs 998.71 Crs for Option-II [Coal Departmental and Over Burden Removal (OBR) Outsourcing]. The project has linkage with Kota & Suratgarh TPS of RRVUNL and Obra TPS of UPRVUNL. It will also serve as a Basket Linkage to meet overall demand of coal on NCL including availability of coal for e-auction. A full-fledged CHP (4.0 Mtpa Incremental) with Rapid Loading System from Silo has been envisaged in PR.

48 BINA KAKRI AMALGAMATION OCP 14 MTPA

N06000192

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	836.42	0	03/2024	71.19	0	10
		0		60.07	0	
	836.42		03/2024	60.07		

Background

Bina-Kakri Amalgamation (14 Mtpa) OCP has been envisaged with inclusion of existing Bina Extension OCP (6 Mtpa), a part of dip side property of Bina Extension OCP, part of dip side area of existing Kakri OCP and part of south side area of Bina Extension OCP to augment the coal reserve for a rated target coal production of 14 Mtpa. It is located in the north-eastern part of Moher sub-basin of Singrauli Coalfield. The interstate boundary between Madhya Pradesh (Singrauli district) and Uttar Pradesh (Sonbhadra district) passes through the proposed leasehold area. It has a minable reserve of 207.30 MT of coal having life period of 18 years. The project has been approved on 25.08.2020. The project is scheduled for commissioning in March 2024. The additional sanctioned capital for the project of 8.00 Mtpa incremental capacity (6.0 to 14.0 Mtpa) is Rs 836.42 Crs for Option-II (Coal Departmental & partial OB Outsourcing). The proposed Bina-Kakri Amalgamation will continue to have linkage with Anpara TPS and Obra TPS of UPRVUNL. It will also serve as Basket Linkage mine to meet the overall demand of coal of NCL. A full-fledged 9.5 Mtpa CHP with Rapid Loading System from Silo has been envisaged in PR.

49 NIGAHI EXPANSION OCP (15 TO 25 MTPA)

N06000196

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	1729.68	0	03/2025	46.67	0	6
		0		0	0	
	1729.68		03/2025	0		

Background

Nigahi Expansion (15 to 25 Mtpa) OCP lies between Jayant Project on the east and Amlohri Project on the west. The proposed EPR for Nigahi OCP (25 Mtpa) has been envisaged with inclusion of remaining small part of Nigahi Block and major part of Nigahi North extension Block and dip side blocks of Nigahi extension dip Block, and very small part of Block-B Extension Block and Bijul Block of Moher Sub-basin of Singrauli coalfield. The expansion proposal is totally in the Singrauli district in Madhya Pradesh. It has a minable reserve of 473.24 MT of coal having life period of 21 years. The project was approved on 11.11.2020. The project is scheduled for commissioning in March 2025. The initial capital investment for expansion project for 10.00 Mtpa incremental capacity (15 to 25 Mtpa) has been estimated as Rs 1729.68 Crs with partial OB Outsourcing option. The proposed Nigahi Expansion OCP (25 Mtpa) will continue to have linkage with Vindhyachal STPS and it will also serve as Basket Linkage mine to meet the overall demand of coal on NCL. 10.00 Mtpa Incremental CHP with Rapid Loading System from SILO has been envisaged in EPR.

SINGARENI COLLIERS COMPANY LIMITED

50 RAMAGUNDAM OC-II EXTENSION

N06000078

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2009	418.97	16.8628	03/2012	30.41	132	60
	489.62	16.8628	03/2023	416.07	132	
				416.07		

Background

The Project having capacity of 4 MTY was approved in December 2009 with approved cost as Rs 418.97 Crores. It was commissioning in March 2023, Later cost of the project was revised to Rs 489.62 crore RFR is under preparation. Out of total required 2255.90 Ha land, 1176.28 Ha of land is under possession. Acquisition of balance land is under progress. EMP and construction of new ETP (Effluent treatment plant) have been completed. MoEF is to issue 1st stage approval for acquisition of forest land. Project has been delayed due to delay in diversion of L-6 canal and acquisition of private land, provision of R&R for about 4200 PDF.

51 KISTARAM OCP

N06000089

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	242.29	-32.296	03/2015	23.36	84	60
	164.04	-32.296	03/2022	129.58	84	
				143.08		

Background

This new project having capacity of 2.00 MTPA with cost as Rs. 242.29 Crores was approved in November 2010. Now it is anticipated to be March 2021. Land acquisition, R&R work and EMP activities are under process. Project is delayed due to delay in diversion of forest land and acquisition of non-forestland and R&R.

52 RCE OF INDARAM OCP(1.20 MTPA)

N06000093

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2011	162.76	114.5982	03/2015	121.64	84	50
	349.28	114.5982	03/2022	251.14	84	
				288.72		

Background

The project having capacity of 1.2 MTPA was approved in July'11 with cost of rs 349.28 crore and it is to be completed by March 2021. Base line data generation and EMP have been completed. Project has been delayed due to social issues and cost plus arrangement. Project is kept on hold because of strong opposition from villagers towards upcoming opencast project

53 JALAGAM VENGALA RAO OCP-II

N06000094

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2011	447.06	5.8516	03/2015	163.56	96	65
	473.22	5.8516	03/2023	49.77	96	
				79.04		

Background

The project having 4.00 MTPA capacity was approved in July 2011 with cost as Rs. 447.06 Crores. Now EMP for approval has been completed. Land acquisition is under progress. Base line data generation with TOR has been completed. The diversion of forest land and acquisition of non-forestland and R&R implementation are critical for this project.

54 KALYANIKHANI OPENCAST PROJECT

N06000101

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	417.33	-7.9098	07/2016	96.80	68	80
	384.32	-7.9098	03/2022	131.62	68	
				136		

Background

Kalyani Khani Opencast Project was approved in July 2012 for a rated capacity of 1.75 Mt per annum with capital of Rs 417.33 crores. The extractable reserves in this project are 30.54 Mt of G-10 grade. Average stripping ratio is 11.97 and life of the project is 19 years. Total land required for this project is 945.21 Ha. Out of which, 246.16 Ha is already under possession of SCCL. Balance 699.05 Ha of Non forest land is to be acquired.

55 RFR OF MANUGURU OC PROJECT

N06000102

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2012	430.45	-3.5033	03/2016	8.08	60	95
	415.37	-3.5033	03/2021	193 195.75	60	

Background

Project completion Report is under preparation

56 KAKATIYAKHANI OPENCAST-2 PROJECT

N06000129

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	397.09	11.4155	03/2019	5.79	36	60
	442.42	11.4155	03/2022	108.64 110.54	36	

Background

KakatiyaKhani Opencast Project was approved in May 2015 for a rated capacity of 1.25 Mt per annum with capital of Rs 397.09 crores. Extractable reserves of the Project are 17.00 MT of G9 (GCV) grade of Coal. Average stripping ratio of the Project is 13.41 and life of the Project is 15 years. Total land required for this project is 668.23 Ha, out of which, 555.13 Ha is already under possession of SCCL. Further, 113.10 Ha of additional land is to be acquired, out of which 44.13 Ha is Govt land and 68.97 Ha is Private land. Around 922 PDF and 125 PAF are to be rehabilitated

57 SRP OC-II EXPANSION PROJECT

N06000173

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	272.73	0	N.A.	49.60	N.A.	60
	272.73	0	03/2022	153.75 153.75	N.A.	

Background

The Project was approved on 04.11.2016, by SCCL Board with a rated capacity of 3.50 MTPA at a capital requirement of Rs. 272.73 Cr. and life of the Project is 22 years. The overall grade of the coal to be extracted is G9 and stripping ratio of the Project is 9.98 Cu.m per tonne. It is proposed to remove the entire OB through outsourcing and coal by company equipment. The Project was commissioned during 4/2017 with restricted output of existing EC as EC for 3.50 MTPA is under process.

58 KAKATIYAKHANI OPENCAST III PROJECT PHASE-1

N06000161

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	413.84	0	03/2019	120.03	36	30
		0		169.95	36	
	413.84		03/2022	199.89		

Background

Coal production commenced from 05.03.2021.

59 GODAVARIKHANI COAL MINE

N06000202

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2019	438.98	0	03/2023	33.14	0	10
		0		35.19	0	
	438.98		03/2023	68.86		

Background

FR of Godavarikhani Coal Mine (No 2 & 2A and No 5) - conversion of Godavarikhani No. 5 Incline into opencast is prepared with OB removal by outsourcing and extraction of coal seams by departmental HEMM throughout 15 years of life of the Mine. It is envisaged to dump OB to be excavated on part of Surface area of GDK 2&2A Incline and voids of RG OC-III expansion project and the proposal is placed before the 550th Board of Directors meeting held on 26.07.2019.

After deliberation, the Board accorded approval to the Feability Report of Godavarikhani Coal Mine (No 2 & 2A and No 5) (conversion of Godavarikhani No.5 Incline into opencast) with a capital requirement of Rs. 438.98 Crore up to 5th year (2022-23) for attaining a rated capacity of 3.00 Mty (peak capacity of 4.00 Mty) yielding a financial IRR of 20.39% at 85% performance level as recommended by the technical Committee in the 3/2019 meeting held on 26.7.2019 vide minute No. 550:5.1.

60 NAINI COAL MINE

N06000203

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	494.3	0	03/2024	389.62	0	10
		0		68.99	0	
	494.3		03/2024	73.09		

Background

Naini Coal block was allotted to the SCCL by MOC, GOI vide vesting order No.103/21/2015/NA, dated 13.08.2015 with an end use linkage to STTP, SCCL, Telangana State.

Ministry of Coal, GOI approved the Mining Plan including Mine Closure plan of Naini Coal Mine vide Lr.No. 34011/14/2018-CPAM, dated 08.04.2019.

Feasibility Report of Naini Coal Mine is prepared with a net capital requirement of Rs.

494.30 Crore required up to 6th year (2023-24) for attaining a rated capacity of 10.00 Mtpa by Opencast Mining for removal of overburden with Shovel Dumper Combination & Coal extraction with Surface Miner & or Shovel Dumper combination by MDO. The Board considered the note together with FR sent in circulation and passed the following resolution: "resolved that the approval of the Board of Directors be and is hereby accorded to the Feasibility Report of Naini Coal Mine, Angul District, Odisha state (a copy of which is initialed by chief (CA) & CS for the purpose of identification) vide extract of Circular Resolution No. 2/2019-20, dt.20.03.2020 with a net capital requirement of Rs. 494.30 Crore required up to 6th year (2023-24) for attaining a rated capacity of 10.00 Mtpa yielding a financial IRR of 30.67% at 85% performance level as recommended by the Technical Committee in 2/2020 meeting held on 11.3.2020.

61 VENKATESH KHANI COAL MINE

N06000204

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	484.51	0	03/2023	88.19	0	5
	484.51	0	03/2023	.89	0	
				.89		

Background

The Feasibility Report of Venkatesh khani Coal Mine (VK Coal Mine) (Conversion of VK No.7 & PVK No.5 Incline to OC in a phased manner and amalgamation of Goutham Khani OC Mine) is prepared with a capital requirement of Rs. 484.51 Crore for attaining a rated capacity of 5.30 Mtpa in 3rd year i.e., during 2022-23 by Opencast Mining. The removal of overburden is by off loading and extraction of coal by departmentally with Shovel Dumper Combination.

After deliberation as recommended by the Technical committee, the Board accorded approval in 555 Board of Directors meeting held on 03.10.2020 for the Feasibility Report of Venkatesh khani Coal Mine (VK Coal Mine) (Conversion of VK No.7 & PVK No.5 Incline to OC in a phased manner and amalgamation of Goutham Khani OC Mine) with a net capital requirement of Rs. 484.51 Crore for attaining a rated capacity of 5.3 Mtpa by 3rd year(2022-23) by Opencast Mining for removal of overburden by offloading and extraction of Coal by departmentally with shovel Dumper Combination vide minute No. 555:5.6, yielding a financial IRR of 21.81% at 85% performance level.

SOUTH-EASTERN COAL FIELDS LIMITED

62 KARTALI (EAST) OCP (2.50 MTY)

N06000076

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2008	178.44	0	03/2014	-	144	47
	178.44	0	03/2026	10.55	144	
				10.55		

Background

DGPS survey is under finalization at CMPDI.

63 JAGANNATHPOR OCP(3.00MTY)

N06000075**Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2008	152.43	201.4433	03/2015	20.38	84	81
	459.49	0	03/2020	197.54	24	
	459.49		03/2022	198.05		

Background

RCE for Jagannathpur OC (3.0 MTY) was approved by SECL Board on 25.07.2016. Date of Commissioning/Completion of RCE is March 2020. Compensation amount of Rs. 106.017 Cr sanctioned against 540.98 Ha non-forest land. Out of that, an amount of Rs. 1.71 Cr deposited with State Authority for 37.463 Ha Govt land. Out of 503.518 Ha Tenancy land, compensation amount of Rs. 75.082 Cr has been disbursed for 365.212 Ha land and Rs. 28.097 Cr has been deposited to Tribunal against 132.699 Ha land. MOEF issued EC for 3 MTY on 16.02.2018. MOEF issued Stage-II FC for 119.051 Ha (originally proposed 126.431 Ha) forest land on 13.04.2018.

64 MANIKPUR OC EXPANSION (3.5 MTY)**N06000081****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2009	321.5	0	03/2014	101.17	108	89
		0		209.86	108	
	321.5		03/2023	209.86		

Background

Work for Installation of water sprinkler along the road side has been awarded and installation is in progress.

65 GEVRA EXPANSION OCP (SECL) (35-70) MTY**060100093****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2010	11816.4	0	03/2023	961.07	0	67
		0	03/2016	4538.86	84	
	11816.4		03/2023	4552.86		

Background

NIT for construction of Load Out System, submitted by CMPDI, is under examination.

66 KUSMUNDA EXPN.OCP(SECL)(15-50)MTY**N06000008****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2013	7612.33	0	03/2023	556.41	0	73
		0		2809.75	0	
	7612.33		03/2023	2809.75		

Background

LOA / Work Order for construction of Workshop issued on 11.10.2019.

67 CHHAL OC SEAM -III (6.00 MTY)

N06000104

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2013	610.63	0	03/2022	87.40	0	52
		0		152.29	0	
	610.63		03/2022	158.88		

Background

CG, State forwarded the proposal to MoEF & CC on 09.04.2021

68 PELMA OCP(15.00MTY)

N06000045

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2014	1624.59	0	03/2023	-	0	7
		0		9.08	0	
	1624.59		03/2023	9.08		

Background

Gramsabha conducted many times but consensus could not be arrived. Meetings with local leaders and villagers are being done to resolve the issue of NOC of Gram Sabha under FRA 2006. Villagers are resisting strongly against land acquisition.

69 RAJNAGAR OCP RPR (1.70 MTY)

N06000124

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	357.8	0	03/2021	0.22	37	33
		0	04/2024	100.65	0	
	357.8		04/2024	100.65		

Background

Regarding stage-II FC of 4.20 Ha forest land, MOEF raised queries on 04.09.2018. Compliance of queries, raised by MOEF, have been submitted to DFO on 28.10.2018.

70 KANCHAN OC EXPANSION

N06000125

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	371.04	0	03/2021	21.97	36	44
	371.04	0	03/2024	65.19 65.7	36	

Background

Compensation for tenancy land is in the process of approval.

71 AMRITDHARA OC PROJECT

N06000122

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	481.6	0	03/2023	-	48	17
	481.6	0	03/2027	0 0	48	

Background

Technical discussion on the conceptual note on 15.06.21.Minuts received on 17.06.21.

72 AMERA OC RCE

N06000123

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	335.97	0	03/2018	17.86	60	48
	335.97	0	03/2023	49.42 49.42	60	

Background

Area is trying hard to resolve the issue expeditiously.

73 DURGAPUR OPENCAST PROJECT

N06000136

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	916.24	0	03/2023	0.10	36	18
		0		11.38	36	
	916.24		03/2026	11.38		

Background

The Customised Bid document for MDO Tenders will be prepared based on approved Model Bid Document.

74 BATURA HIGHWALL PROJECT

N06000134

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	231.92	0	03/2022	-	36	27
		0		1.62	36	
	231.92		03/2025	1.62		

Background

Contract has been awarded by CMPDI,RI-V for baseline study for conducting PH of Batura village

75 AMGAON OPENCAST PROJECT RCE

N06000135

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	316.1	0	03/2020	13.81	36	76
		0		142.3	36	
	316.1		03/2023	143.1		

Background

Stage-I FC for 93.58 Ha forest land issued by MOEF on 15.04.2019.

76 MADANNAGAR OPENCAST PROJECT

N06000140

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	1875.32	0	03/2024	-	36	19
		0		0	36	
	1875.32		03/2027	0		

Background

The Customised Bid document for MDO Tenders will be prepared based on approved Model Bid Document.

77 AMADAND OPENCAST EXPANSION PROJECT

N06000148

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	869.44	0	03/2021	14.80	12	62
	869.44	0	03/2022	123.17 123.83	12	

Background

Survey completed by Area. Compensation under preparation at Area.

78 VIJAY WEST OPENCAST PROJECT

N06000158

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	976.95	0	03/2026	2.03	0	19
	976.95	0	03/2026	76.01 76.01	0	

Background

1219.675 Ha land notified u/s 4(i) of CBA on 5.6.2015. One year extension of sec 4(i) which was granted up to 4.6.2018, lapsed. Fresh application for 4(i) has been submitted to MOC on 13.12.2018. Some query has been raised from MOC. Reply for the same is under preparation. 3 villages which are falling in this area, are MASATI (Unsurveyed). Land records & Revenue maps are awaited from State authority.

79 MAHAMAYA OPENCAST PROJECT

N06000164

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	410.26	0	03/2026	27.72	0	25
	410.26	0	03/2026	36.56 36.71	0	

Background

37.14% compensation disbursed by June-21

80 JHIRIA WEST OPENCAST PROJECT

N06000166

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	389.97	0	03/2026	8.04	0	22
	389.97	0	03/2026	0	0	
				0		

Background

Baseline survey completed, under preparation at CMPDI.

81 JAMPALI OCP RCE

N06000198

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2020	278.64	0	03/2024	18.86	0	22
	278.64	0	03/2024	183.02	0	
				183.32		

Background

RCE Approved by SECL Board on 27.05.2020.

82 BAROUD OC EXPANSION (3-10 MTY)

N06000197

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	2309.8	0	03/2029	56.44	0	10
	2309.8	0	03/2029	279.27	0	
				279.28		

Background

Achieved. Work Awarded to M/s McNallay-Troxel (JV) on 18.01.2021. Site Handedover on 22.02.21. Agreement for construction of Silo signed on 31.05.2021.

83 PORDA CHINTAPANI OCP (10 MTY)

N06000199

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2020	2310.12	0	03/2029	-	0	0
	2310.12	0	03/2029	0	0	
				0		

Background

Preparatory work for demarcation of land is in progress

84 DIPKA OC EXPANSION 40 MTY

N06000200

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2020	5241.4	0	03/2029	171.71	0	6
	5241.4	0	03/2029	1943.87	0	
				1956.91		

Background

proposal of notification of additional land u/s 4(i) of CBA Act is under preparation.

WESTERN COAL FIELDS LIMITED

85 PR FOR DINESH(MAKARDHOKRA III) EXPANSION OC (8.0 MTY)

N06000118

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2014	1184.33	0	03/2020	157.56	84	18
	1184.33	0	03/2027	374.83	84	
				376.85		

Background

Reserve- 81.86Million Te
Capacity- 8.0 MTY
Life- 13 yrs
Grade- G8
Sanctioned Manpower- 350
Stripping ratio- 7.63

86 BHANEGAON OC

N06000121

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	187.94	117.9845	03/2023	6.09	0	85
	409.68	117.9845	03/2023	86.81	0	
				86.81		

Background

Reserve- 24.03Million Te
Capacity- 1 MTY
Life- 26 yrs
Grade- G8
Sanctioned Manpower- 131

Stripping ratio- 5.59

87 NEW MAJRI UG TO OC

N06000128

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	295.56	67.9456	03/2019	19.13	90	14
	496.38	67.9456	09/2026	164.25	90	
				164.25		

Background

Reserve-12.00 Million Te
Capacity- 0.8 MTY
Life-19 Yrs
Grade-G 11
Sanctioned Manpower-361
Stripping ratio-3.59

88 SINGHORI OC MINE

N06000130

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	205.49	0	03/2020	15.74	18	96
	205.49	0	09/2021	138.12	18	
				138.12		

Background

Reserve- 12.30 Million Te
Capacity- 0.85 MTY
Life- 18 yrs
Grade- G8
Sanctioned Manpower- 136
Stripping ratio- 5.43

89 AMALGAMATED PAUNI-II III OC MINE

N06000131

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	483.69	3.1653	03/2021	15.02	0	97
	499.00	0		252.15	0	
	499		03/2021	252.24		

Background

Reserve- 30.63 Million Te
Capacity- 3.25 MTY
Life- 14 yrs
Grade- G9

Sanctioned Manpower- 242
Stripping ratio- 6.19

90 AMALGAMATED YEKONA-I YEKONA-II

N06000132

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	727.28 745.03 745.03	2.4406 0	03/2025 03/2025	30.91 381.33 389.28	0 0	72

Background

Reserve- 57.85 Million Te
Capacity- 2.75 MTY
Life- 25 yrs
Grade- G8
Sanctioned Manpower- 257
Stripping ratio- 7.82

91 ADASA UG TO OC

N06000133

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	288.9 333.43	15.4136 15.4136	03/2023 03/2024	15.35 142.27 142.27	12 12	54

Background

Reserve- 22.04 Million Te
Capacity- 1.5 MTY
Life- 18 yrs
Grade- G8
Sanctioned Manpower- 155
Stripping ratio- 6.64

92 REVISED PR FOR AMALGAMATED INDER KAMPTEE DEEP OC (3.2 MTY)

N06000141

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	313.34 313.34	0 0	03/2021 03/2024	35.83 148.72 148.72	36 36	68

Background

Reserve- 24.086 Million Te
Capacity-2.0 MTY
Life- 14 yrs
Grade- G9

Sanctioned Manpower- 400
Stripping ratio- 5.833

93 RPR FOR MUNGOLI NIORGUDA EXTENSION (DEEP) OC (4.375 MTY)

N06000142

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	851.6	-2.9122	03/2020	37.20	72	16
	826.8	-2.9122	03/2026	230.49 230.49	72	

Background

Reserve- 41.80 Million Te
Capacity- 4.375 MTY
Life- 10 yrs
Grade- G10-13
Sanctioned Manpower- 844
Stripping ratio- 5.56

94 AMALGAMATED GONDEGAON GHATROHAN OC

N06000149

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	198.68	63.6702	03/2019	28.98	36	69
	325.18	63.6702	03/2022	253.17 253.17	36	

Background

Reserve-29.19 Million Te
Capacity- 3.5 MTY
Life-7 Yrs
Grade-G9
Sanctioned Manpower-921
Stripping ratio-4.43

95 BHATADI EXPANSION OC MINE

N06000150

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	304.52	139.6756	03/2019	14.51	90	20
	729.86	139.6756	09/2026	160.67 160.67	90	

Background

Reserve- 14.41 Million Te
Capacity- 0.975 MTY
Life- 15 yrs
Grade- G10

Sanctioned Manpower- 515
Stripping ratio- 5.59

96 RPR FOR JAMUNIA UG (0.90 MTY)

N06000153

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	281.25	0	03/2022	6.03	48	40
	281.25	0	03/2026	18.24	48	
				18.24		

Background

Reserve- 17.50 Million Te
Capacity- 0.90 MTY
Life- 26 yrs
Grade- G6
Sanctioned Manpower- 355
OMS- 9.676

97 NILJAI EXPANSION (DEEP) OC (3.5 MTY)

N06000154

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	319.76	26.4855	03/2022	37.64	0	79
	404.45	26.4855	03/2022	246.02	0	
				246.02		

Background

Reserve-47.87 Million Te
Capacity- 3.50 Mty
Life-15 Yrs
Grade- G9
Sanctioned Manpower- 519
Stripping Ratio- 7.93

98 RECAST PR FOR DHANKASA UG (1.00 MTY)

N06000155

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	289.29	.0035	03/2022	6.24	36	30
	289.3	.0035	03/2025	35.95	36	
				35.95		

Background

Reserve- 19.00 Million Te
Capacity- 1 MTY
Life- 23 yrs
Grade- G7

Sanctioned Manpower- 490
OMS- 7.795

99 DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)

N06000157

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	328	0	03/2021	35.15	30	82
	328	0	09/2023	295.83 296.56	30	

Background

Reserve- 47.27 Million Te
Capacity- 3.0 MTY
Life- 17 yrs
Grade- G10
Sanctioned Manpower- 707
Stripping ratio- 6.58

100 KOLAR PIMPRI EXTENSION OC

N06000160

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	362.73	11.0744	03/2020	6.74	30	88
	402.9	11.0744	09/2022	334.79 334.79	30	

Background

Reserve- 34.31 Million Te
Capacity- 1.5 MTY
Life- 24 yrs
Grade- G9
Sanctioned Manpower- 238
Stripping ratio- 7.526

101 VISHNUPURI UG TO OC MINE

N06000178

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	195.57	0	03/2025	4.47	0	13
	195.57	0	03/2025	2.94 2.94	0	

Background

Reserve- 24.42 MT
Capacity- 2.0 MTY
Life- 16 yrs
Grade- G8

Sanctioned Manpower- 180
Stripping ratio- 7.26

102 UKNI DEEP OC

N06000179

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	318.14	0	03/2021	21.03	18	89
	318.14	0	09/2022	216.54	18	
				216.54		

Background

Reserve- 15.73 MT
Capacity- 2.0 MTY
Life- 9 yrs
Grade- G 9
Sanctioned Manpower- 716
Stripping ratio- 11.06

103 BELLORA-NAIGAON DEEP OC

N06000180

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	252.71	0	03/2021	8.99	18	55
	252.71	0	09/2022	101.09	18	
				101.09		

Background

Reserve- 12.75 MT
Capacity- 1.0 MTY
Life- 14 yrs
Grade- G 10
Sanctioned Manpower- 538
Stripping ratio- 6.87

104 GANDHIGRAM UG MINE

N06000183

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2019	414.16	0	03/2026	2.16	0	24
	414.16	0	03/2026	.87	0	
				.87		

Background

Reserve- 30.67 Million Te
Capacity- 1.26 MTY
Life- 30 yrs
Grade- G6

Sanctioned Manpower- 392
OMS - 12.266

105 SASTI EXPANSION OC

N06000206

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	371.59	0	03/2026	-	0	
	371.59	0	03/2026	0	0	
				52.55		

Background

106 GHONSA EXPANSION DEEP OC

N06000205

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2021	241.72	0	03/2028	-	0	
	241.72	0	03/2028	0	0	
				57		

Background

Sector: FINANCE

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	2	1	0	1	0	0	0
Total	2	1	0	1	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

FINANCE

1.Overview

- Out of 1779 projects on the Monitor of MoSPI, 2 projects belong to the Finance.
- The total original/anticipated cost of implementation of these 2 projects was Rs.557.77crore. The expenditure incurred on these projects till June 2021 is Rs.329.74crore which is 59.1% of the original cost.
- Out of 2 projects, 1 project is on schedule and 1 project is delayed.

2. Projects with time overrun: 1

- This 1 project is delayed by 21 months.

Reasons of Delay

- Delay in obtaining land ownership documents, asset certificates from client
- Delay in handing over of vacant quarters for dismantling by the client (Handed over in full on 24.05.2017).

- Delay in shifting of the HT line at Type-II & III site area by TNEB (from 23.11.2017 to 24.03.2018)
- Non availability of funds
- Development work could not be started as layout plan for development work as submitted by the CPWD almost year back is yet to approved / commented upon by the empowered committee of three Commissionerates i.e. Income Tax, GST & Customs

NATIONAL ALUMINUM COMPANY LIMITED (NALCO)

1 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT

N10000010

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	5540	0	04/2021	1,051.00	20	16.68
	6,435.90	-13.9204	12/2022	721.87	0	
	5540		12/2022	764.55		

Background

The project cost has been updated to Rs. 6435.9 Crore, at the price level of Dec,2018. The revised project completion is targeted in Dec-2022.

2 CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND

N10000012

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	355	0	11/2020	6.35	3	12.6
		0		94.65	3	
	355		02/2021	95.03		

Background

Rake drive retendering from the indigenous suppliers is under progress.

3 UTKAL D AND E COAL BLOCK

N10000011

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	534	0	01/2020	40.00	N.A.	0
		0		324.97	N.A.	
	534		N.A.	349.15		

Background

- Grant of opening permission for Utkal D Coal Mines obtained from CCO, Kolkata and the target set has been achieved on 21.05.2021.
- Third instalment of upfront amount of Rs. 9,05,71,335.25 was paid to Director of Mines, Bhubaneswar on 09.06.2021 after obtaining Mine Opening Permission from CCO Kolkata for Utkal-D Coal Mine on 21.05.2021.
- Surface Right application for Utkal-D Coal Mine was submitted to Collector, Angul on 17.06.2021.
- RCCF, Angul forwarded Stage-II compliance report of 6.5 Ha safety zone area proposal to

PCCF, Odisha on 04.06.2021 for further action at their end.

5) Final Compliance of conditions of Stage-I FC approval of Utkal-E Coal Mine was submitted to DFO, Angul on 29.06.2021 for obtaining Stage - II FC.

6) Presentation was held before OSPCB, Bhubaneswar on 21.06.2021 for grant of Consent to Establish (CTE) of Utkal E Coal block.

4 25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU

N10000014

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	166.62	-2.0706	06/2019	9.71	30	65
	163.17	0	12/2021	135	0	
	163.17		12/2021	135		

Background

As confirmed by RP, the project work will commence soon and the discussion with sub-vendors are in progress.

5 SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN

N10000013

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	483	0	04/2021	67.00	23	25.66
	483.00	0	03/2023	.92	0	
	483		03/2023	.92		

Background

All statutory clearances were obtained. DCPL has been engaged as EPCM consultant.

Sector: Fertilizers




Sector: FERTILISERS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	4	0	0	4	0	0	0
Total	4	0	0	4	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Fertilizers Sector

1. Overview

Out of 1779 projects on the Monitor of MoSPI, 4 projects belong to the Fertilizers Sector.

- The total original/anticipated cost of implementation of these 4 projects is Rs.1,101.28 crore. The expenditure incurred on these projects till June 2021 is Rs.853.39 crore which is 77.5% of the original cost of the projects.
- All 4 projects are delayed.

2. Projects with time overrun : 4

- There are 4 projects that are facing time overrun ranging from 17-19 months.

3. Main reasons for delay:

Delay from Municipal Corporation in handing over the plot

NATIONAL FERTILISER LIMITED

1 GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL PANIPAT

N08000014

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	215.92	0	11/2019	20.00	19	98.77
		0	06/2021	167.92	0	
	215.92		06/2021	169.96		

Background

A GTG (Gas Turbine Generator) and HRSG (Heat Recovery Steam Generator) of optimum capacity with the following broad features are being installed at Panipat Site under energy reduction scheme:

- Single Gas Turbine with net production of 20 MW at site conditions has been considered.
- HRSG capacity of 70 MTPH steam at 102 Kg/cm2g and 500 oC.

The total implementation of the proposed Project is being executed on LSTK basis, with M/s Thermax, Pune as LSTK contractor and M/s PDIL as a Project Management Consultant.

2 GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL BATHINDA

N08000015

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	218.83	0	11/2019	20.00	17	100
		0	05/2021	187.52	-1	
	218.83		04/2021	192.84		

Background

A GTG (Gas Turbine Generator) and HRSG (Heat Recovery Steam Generator) of optimum capacity with the following broad features are being installed at Bathinda Site under energy reduction scheme:

- Single Gas Turbine with net production of 20 MW at site conditions has been considered.
- HRSG capacity of 70 MTPH steam at 102 Kg/cm2g and 500 oC.

The total implementation of the proposed Project is being executed on LSTK basis, with M/s Thermax, Pune as LSTK contractor and M/s PDIL as a Project Management Consultant.

3 GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL NANGAL

N08000016

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	239.81	0	11/2019	20.00	17	100
		0	05/2021	186.73	-1	
	239.81		04/2021	200.94		

Background

A GTG (Gas Turbine Generator) and HRSG (Heat Recovery Steam Generator) of optimum capacity with the following broad features are being installed at Nangal Site under energy reduction scheme:

- Single Gas Turbine with net generation of 20 MW at site condition has been considered.
- HRSG capacity is 100 MTPH generating steam at 91 kg/cm²g and 510 °C plus additional superheating of 45 MTPH HP saturated Steam from (96 Kg/cm²G, 306 °C to 91 Kg/cm²g, 510 °C).

The total implementation of the proposed Project is being executed on LSTK basis, with M/s Thermax, Pune as LSTK contractor and M/s PDIL as a Project Management Consultant.

RASHTRIYA CHEMICAL & FERTILISER LIMITED

4 GAS TURBINE GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT AT RCF TROMBAY

N08000018

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Prograss (%) (7)
04/2018	426.72	0	04/2020	12.00	18	99.46
		0	10/2021	288.3	0	
	426.72		10/2021	289.65		

Background

RCF intends to install Gas Turbine (GT) of 2 X 25 MW along with heat recovery steam generator (HRSG) of 2 X 65 MTPH capacity, with an aim to reduce the specific energy consumption in Ammonia & Urea Plants at Trombay. Expected specific energy reduction of 0.30 GCal / MT for Urea.

Sector: INFORMATION AND BROADCASTING

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Total	0	0	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Sector: Mines




Sector: MINES

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	1	0	0	0
Major	4	0	0	2	0	2	0
Total	5	0	0	3	0	2	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Mines Sector

1. Overview

Out of 1779 projects on the Monitor of MoSPI, 5 projects belong to the Mines Sector.

- Out of 5 projects, 3 projects are delayed by 20, 23 and 30 months and 2 projects are without date of commissioning.
- The total original cost of implementation of these projects is Rs 7078.62 crore. The expenditure incurred on these projects till June 2021 is Rs.1344.65 crore which is 19.0% of the original cost.
- **Main reasons of delay :**

Land related issues.

NATIONAL ALUMINUM COMPANY LIMITED (NALCO)

1 5TH STREAM ALUMINA REFINERY EXPANSION PROJECT

N10000010

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	5540	0	04/2021	1,051.00	20	16.68
	6,435.90	-13.9204	12/2022	721.87	0	
	5540		12/2022	764.55		

Background

The project cost has been updated to Rs. 6435.9 Crore, at the price level of Dec,2018. The revised project completion is targeted in Dec-2022.

2 CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND

N10000012

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	355	0	11/2020	6.35	3	12.6
		0		94.65	3	
	355		02/2021	95.03		

Background

Rake drive retendering from the indigenous suppliers is under progress.

3 UTKAL D AND E COAL BLOCK

N10000011

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	534	0	01/2020	40.00	N.A.	0
		0		324.97	N.A.	
	534		N.A.	349.15		

Background

- Grant of opening permission for Utkal D Coal Mines obtained from CCO, Kolkata and the target set has been achieved on 21.05.2021.
- Third instalment of upfront amount of Rs. 9,05,71,335.25 was paid to Director of Mines, Bhubaneswar on 09.06.2021 after obtaining Mine Opening Permission from CCO Kolkata for Utkal-D Coal Mine on 21.05.2021.
- Surface Right application for Utkal-D Coal Mine was submitted to Collector, Angul on 17.06.2021.
- RCCF, Angul forwarded Stage-II compliance report of 6.5 Ha safety zone area proposal to

PCCF, Odisha on 04.06.2021 for further action at their end.

5) Final Compliance of conditions of Stage-I FC approval of Utkal-E Coal Mine was submitted to DFO, Angul on 29.06.2021 for obtaining Stage - II FC.

6) Presentation was held before OSPCB, Bhubaneswar on 21.06.2021 for grant of Consent to Establish (CTE) of Utkal E Coal block.

4 25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU

N10000014

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	166.62	-2.0706	06/2019	9.71	30	65
	163.17	0	12/2021	135	0	
	163.17		12/2021	135		

Background

As confirmed by RP, the project work will commence soon and the discussion with sub-vendors are in progress.

5 SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN

N10000013

Location: ODISHA


Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	483	0	04/2021	67.00	23	25.66
	483.00	0	03/2023	.92	0	
	483		03/2023	.92		

Background

All statutory clearances were obtained. DCPL has been engaged as EPCM consultant.

Sector: Steel




Sector: STEEL

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	5	1	0	3	1	0	0
Major	4	2	0	2	0	0	0
Total	9	3	0	5	1	0	0

Total number of projects showing time overrun = sum of column 5 & 6.
Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Steel Sector

1. Overview

- Out of 1779 projects on the Monitor of MOSPI, 9 projects belong to the Steel Sector.
- The total original cost of implementation of these 9 projects was Rs.25,452.51crore and their anticipated completion cost is Rs.31,567.51 crore thus reflecting a cost overrun of 24.1%. The expenditure incurred on these projects till June 2021 is Rs.23,547.44crore which is 92.5% of the original cost of the projects.
- Out of 9 projects, 3 projects are on schedule, 6 projects are delaye.
- **Projects with time overrun :6**
 - Out of 6 delayed projects, 1 projects have an overall delay in the range of 12 to 24 months,4 projects have delay in the range of 25 to 60 monthsand 1 projectis delayed by 77 months. There is an overall cost overrun of 28.3% in these 6 delayed projects.
- **Projects with cost overrun :1**
 - There are 1 projects which are facing cost overrun. Original cost of these projects was Rs. 15,525crore. At the end of June 2021, the anticipated cost of these projects has been reported as Rs.21,940crore. Thus projecting an overall cost overrun of 41.3%.
- **Projects with both time and cost overrun: 1**

There is one project reporting both time and cost overrun to the extent of 41.3% from the original cost and time overrun of 77months.

➤ **Main reasons of delay :**

- Delay in obtaining Environmental clearance and Forest clearance as well as delay in permitting mining in forest areas,
- Delay in Land acquisition,
- R & R issues,
- Law & Order problem,
- Delay in equipment supply,
- Delay due to adverse geo-mining conditions and Fire

NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)

1 NMDC INTEGRATED STEEL PLANT

N12000086

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2010	15525	41.3205	05/2015	2,150.00	77	88.7
	21,940.00	0	07/2021	18536.23	3	
	21940		10/2021	18664.07		

Background

Overall Progress

RCC - 97.84 %

Structural supply - 98.99 %

Structural erection - 98.47 %

Equipment supply - 98.51 %

Equipment erection - 94.90 %

Refractory erection - 78.47 %

2 NMDC SLURRY PIPE LINE PROJECT - PHASE-1

N12000124

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	2907	0	06/2023	730.00	0	10.62
		0		255.22	0	
	2907		06/2023	399.42		

Background

The project consists of the following

1. 2.0 MTPA ore processing plant at Bacheli

2. 2.0 MTPA Pellet Plant at Nagarnar

3. Slurry Pipeline system from Bacheli to Nagarnar

The project is being implemented through 10 packages. work for 03 packages are completed.

05 packages are awarded and work is in progress. 02 packages are in tendering process

RASTRIYA ISPAT NIGAM LIMITED

3 COKE OVEN BATTERY-5

N12000117

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	2858	-10.4969	12/2017	84.00	51	82.2
		-10.4969	03/2022	1804.98	0	
	2558		03/2022	1861.93		

Background

- The Project is envisaged to facilitate rebuilding of the existing Coke Oven Battery no.1, 2 & 3 progressively and also to meet the additional coke and coke oven gas requirement at 6.3/7.3 Mtpa stage. Battery and Coke Dry Cooling Plant packagers were awarded in May,2015 and Sept,2014 respectively.
- However, Coal Chemical Plant(CCP) could not be awarded in time due to representations by L-2 & L-3 bidders and finally it could be awarded in the month of Sept,2017.
- Keeping in view the same, alternate scheme has been worked out to commission Battery-5 with augmentation in the existing Battery-1 By Product Plant facility. Accordingly, the interlinking of Battery-5 with existing Battery-1 By Product plant is planned.
- Both the Priority Routes for supplying Coke from COB-4 to BF-3 are put into operation from 29.12.2017.

4 FORGED WHEEL PLANT

N12000116

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	1682.85	0	09/2018	80.00	36	93.84
	1682.85	0	09/2021	1551.82	0	
			09/2021	1580.76		

Background

- RINL is setting up a Forged Wheel Plant at Rail Coach Factory, Rae Bareli, Uttar Pradesh based on assured off take of 80% wheels by Railways on Cost Plus model.
- Envisaged production capacity is one lakh forged wheels per annum.
- The main technological package awarded in Feb,2016 with a completion period of 30 months.
- All related auxiliary packages such as Main Receiving Sub Station(MRSS), Liquefied Petroleum Gas (LPG) on B00 basis etc have also been awarded.

STEEL AUTHORITY OF INDIA LIMITED (SAIL)

5 NEW SINTER PLANT AT BOKARO STEEL PLANT

N12000095

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	1034.01	0	10/2017	415.03	50	49.39
	1034.01	0	12/2021	536.5	0	
			12/2021	548.87		

Background

In view of Lockdown due to COVID-19, Force Majeure clause was invoked and all site activities were stopped. Work was resumed gradually from 10.05.2020.

Progress of work has also been impacted due to delay in renewal of Environmental Clearance (EC) of BSL by MoEFCC. EC issued by MoEFCC on 17.03.2021.

The progress of work at site has been affected further due to:

- Poor deployment of resources by the contractor and restriction on industrial oxygen supply because of second wave of COVID-19 pandemic.

b)Cash crunch of M/s BEC.

Regular meetings are being held with the party by BSL for expediting the progress. Last such meeting was held on 22.03.2021. Party has further requested for additional revolving credit of Rs.15 crore in the form of partly cash and partly steel. (Revolving credit of Rs.10 Crores has already been issued to the party)

6 REBUILDING OF COKE OVEN BATTERY NO-8 AT BSL

N12000118

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	262.87	0	06/2019	82.05	26	66.12
		0	05/2021	185.4	3	
	262.87		08/2021	188.49		

Background

- The anticipated date of completion is August-2021.
- In view of National Lockdown due to COVID-19, all site activities were stopped and Force Majeure clause was invoked. However, the work was resumed from 13.05.2020.
-As the progress of work at site is not commensurate with target completion, Director (P&BP), SAIL vide letter dated 25.07.2020 had expressed concern over delay and requested CMD, MECON to expedite the progress of project. CMD, MECON vide letter dt. 30.07.2020 replied that the progress of project was affected due to COVID-19 and the completion of Battery is likely by Jul-2021.

7 REPLACEMENT OF CONVERTER SHELLS TOGETHER WITH BOTTOM STIRRING SYSTEM AND INSTALLATION OF SECONDARY E

N12000121

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	263.36	0	09/2020	44.00	12	88
		0	03/2021	213.22	6	
	263.36		09/2021	234.93		

Background

- Anticipated date of completion is Sep-2021.
- After stabilisation of 2nd Converter and conducting PG Test, 3rd Converter will be taken up for replacement.
- Secondary emission control system is planned to be commissioned alongwith the 3rd converter.
- Party is being pursued to expedite the progress.
-All site activities were stopped in the end of Mar-2020 due to COVID-19. However, site work resumed gradually from 19.05.2020.
- Shutdown of 2nd converter also got impacted due to ongoing second wave of COVID-19 Pandemic.

8 REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY

N12000122**Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	377.18	0	05/2023	145.00	0	10
	377.18	0	05/2023	16.12	0	
				35.46		

Background

Design & Engineering is in progress.

Civil & Mechanical work started from 1st week of July-2021.

For the month of Jun-2021, the total manpower of 37 nos. includes 3 no. of SAIL employees and 34 no. of contractor manpower.

9 REBUILDING OF COKE OVEN BATTERY NO. 7 AND 8 AT BSP

N12000123**Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	542.24	0	12/2023	182.00	0	.9
	542.24	0	12/2023	31.6	0	
				33.51		

Background

Milestones for the project are dependent on finalization of L2 network at plant.

Deployment of resources by the contractors has not been done till date due to prevailing conditions arising from 2nd wave of COVID-19 pandemic.

Sector: PETROCHEMICALS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Total	0	0	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Sector: Petroleum




Sector: PETROLEUM

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	58	24	1	17	14	1	1
Major	83	21	1	47	8	4	2
Total	141	45	2	64	22	5	3

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Petroleum Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 141 belong to the Petroleum Sector.

The total original cost of these 141 projects was Rs.3,32,059.45crore and the anticipated completion cost is Rs.3,39,307.31crore which reflects a cost overrun of 2.2% (spread over all Petroleum projects). The expenditure incurred on these projects till June 2021 is Rs.1,20,362.90 crore which is 36.2% of the original cost of these projects.

- Out of 141 projects, 6 projects are ahead of schedule, 41 projects are on schedule, 86 projects are delayed and 8projects are without date of commissioning.
- **Projects with time overrun :86**
 - Out of 86 delayed projects, 72 projects have an overall delay in the range of 1 to 24 months, 11projects have delay in the range of 25 to 60 months and 3 projects have delay of more than 60 months.
- There is an overall cost overrun of 4.2 % in these 86 delayed projects. The delay in these projects range from 1-110 months.
- **Projects with cost overrun : 27**
 - There are 27 projects that are facing cost overruns. Original cost of these 27 projects was Rs.62,139.58crore. At the end of June 2021, the anticipated cost of these projects has been reported as Rs.81,203.70crore. Thus projecting an overall cost overrun of 30.7 % (spread over 27projects with cost overrun).

➤ **Projects with both time and cost overruns : 22**

➤ There are 22 projects reporting both time and cost overrun to the extent of 31.4% from the original cost and time overrun ranging from 7-110months.

➤ **Main reasons of delay :**

- Delay due to lack of expertise in high technology fields like deep water exploration
- Changes in scope of work
- Limited pool of expert vendors
- Environment clearances
- Delay in import of high technology equipments.

BHARAT PETROLEUM CORPORATION LIMITED

1 IRUGUR-DEVANGONTHI POL PIPELINE

N16000234

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2012	678	117.1091	02/2017	5.00	66	0
	1,472.00	0	08/2022	10.04	0	
	1472		08/2022	19.44		

Background

•Project was on hold from 31.12.2014, due to ROU issues in Tamil Nadu. Project is now being revived with the help of Tamil Nadu State Government.

2 MMPL PIPELINE REROUTING PROJECT

N16000261

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	449.58	0	12/2019	21.00	16	100
		0	04/2021	261.42	0	
	449.58		04/2021	396.13		

Background

1.Pipeline laying works are completed. Civil Works completed for SV Stations.Electronic Geometric Pig run for entire re-routed pipeline section completed.
2.Audit carried out by OISD. Pre-commissioning activities are in progress.

3 PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY

N16000227

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2014	4588.29	14.3337	08/2018	200.00	35	100
	5,245.96	0	11/2019	4387.23	20	
	5245.96		07/2021	5094		

Background

1.Acrylic Acid unit and Oxo Alcohol Unit Commissioned.
2.Acrylate Unit : Pre Commissioning activities are in final stage.

4 KOCHI SALEM LPG PIPELINE PROJECT

N16000314

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1112	35.5432	06/2019	365.00	32	94.19
	1,507.24	0		594.6	32	
	1507.24		02/2022	757.22		

Background

Section I: KR Dispatch Terminal to Udayamperoor (12Km) Pipeline completed and line commissioned on 20.8.2017.

Section II: KR to Palakkad (155 Km) :124 Kms welding completed plus 111.5 Kms lowering completed for KR to Palakkad section. The Overall physical progress for section I & II is 94.19% against schedule of 96 %. (Anticipated date of Mechanical completion: 31.12.2021)

Section III: Puthuvypeen import terminal to Kochi Refinery (42Km) The tendering activities for the procurement and service tenders are completed. Pipeline & HDD tenders awarded. Materials reached site. 5 Kms grading & 0.8 Kms lowering completed. The overall progress achieved for this section is 52.8 % against schedule of 92 %. The terminal construction work by IOCL was kept in abeyance due to severe public protest until 16.12.2019. Now KSPPL work is also progressing in line with IOCL construction activities. (Anticipated date of Mechanical completion: 31.12.2021)

Section IV: Palakkad RT-Salem RT (220 Km) This pipeline work in Tamil Nadu was under hold till 14.02.2020, till issue of GO by Tamil Nadu (TN) Govt. for RoU acquisition/ land compensation. Land acquisition activities for Kerala border to Coimbatore and survey for identification of RoU from Coimbatore to Salem is in progress. Nodal officer is appointed as the Competent Authority by the Central Gazette dated 24.05.2021. Nodal Officer met District Collector Coimbatore on 09.03.2021. Nodal officer is appointed as the Competent Authority by the Central Gazette dated 24.05.2021.

5 MOTOR SPIRIT BLOCK PROJECT (MSBP) TO PRODUCE BSVI MS AT KOCHI REFINERY

N16000263

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	3313	- .7256	02/2020	313.00	16	100
	3288.96	- .7256	03/2021	2206.95	3	
			06/2021	2977		

Background

With Penex unit commissioning on 18.06.2021, all three units of MSBP commissioned..

6 PUNE POL STORAGE DEPOT

N16000313

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	282.64	0	08/2020	-	N.A.	0
	282.64	0		246.11	N.A.	
			N.R	194.26		

Background

- 1.Statutory clearances of PESO, OISD and CTO received.
2. The terminal is commissioned on 30.03.2021 by decanting 1st rack, of HSD.
- 3.1st tank lorry was dispatched on 31.03.2021.SO and CTO clearances.

7 DEVELOPMENT OF COASTAL TERMINAL AT KRISHNAPATNAM PORT**N16000364****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	580.2	0	02/2021	180.00	25	45.6
	580.2	0	03/2023	71.06 177.22	25	

Background

Work at site under hold since mid-December 2019 till Jan2021, pending sublease agreement of 80 acres of land in name of BPCL.Land registration of 80/100 acres completed on 08.02.2021.The remobilization commenced after the same.

8 MULTI PRODUCT PIPELINE FROM BINA TERMINAL TO PANKI KANPUR TERMINAL**N16000365****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	1524.06	0	12/2021	500.00	0	88.8
	1524.06	0	12/2021	205.94 830.18	0	

Background

- 1.Welding work 355 KM completed. Pipeline lowering 355 KM completed.
- 2.HDD work all completed accross Railway, Rivers & Canal crossings.
- 3.Civil Job, Mechanical composite Job & E&I jobs are in advance stages of execution at Bina Terminal, Kanpur Terminal & SV stations.
- 4.Mechanical, Civil and E&I jobs at Rail loading gantry are in progress.

9 SETTING UP OF FACILITIES FOR PRODUCTION OF POLYOLS, PROPYLENE GLYCOL AND MONO ETHYLENE GLYCOL AT KOC**N16000346****Location: KERALA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	11130	0	03/2023	75.00	0	0
	11130	0	03/2023	173.22 409.5	0	

Background

- 1.HAZOP,SIL & 3D Model review completed for 5 Units. BDEP completed for all units.
- 2.Site grading and site protection jobs are in progress at Polyol site.
- 3.Piling job for retaining wall and Cable trench job are in progress.
- 4.Firmed up cost and schedule will be submitted to Board after Front End Engineering Design (FEED). Reporting of the progress figures will be commenced after the above.

5.FEED binder submitted by PMC and accepted by the BPCL. Cost estimation with +/- 10% is submitted by the PMC and review of the same is in progress.

10 RESITEMENT OF RAICHUR DEPOT TO GULBARGA

N16000347

Location: KARNATAKA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2018	206.26	0	03/2021	60.00	3	100
	206.26	0	06/2021	16.27 136	3	

Background

Project mechanically completed. Pre commissioning activities are in progress.

11 RESITEMENT OF RANCHI AND DHANBAD OLD POL DEPOT AT BOKARO.

N16000373

Location: JHARKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	248.55	0	06/2022	100.00	0	60.2
	248.55	0	06/2022	34.53 118.53	0	

Background

1.High mast tower commissioned. Material shed work with approach roads, Lube Hub job PVCO jobs completed. Dyke wall work of all tank farm completed.
2.Tanks foundation work, Tank fabrication work, Pipeline work, Roads, drain land development job etc are in progress at site.
3.Railway siding jobs: Land demarcation and levelling completed. Cutting, filling, earth work, Blanketing etc are in progress. Partial quantities of P-way fittings, sleepers and ballast received partially at site.
4.Work on hold for 10 acres of land owing to court for maintaining status quo.

12 2ND GENERATION LIGNOCELLUOSIC BIOMASS ETHANOL BIOFUEL REFINERY AT BARGARH (ODISHA)

N16000374

Location: ODISHA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2019	1607	0	08/2022	350.00	5	31.4
	1607	0	01/2023	94.1 255.22	5	

Background

Process Licesor and LSTK contractor finalized Site grading and enabling work completed Project progress is as per the schedule

13 ENHANCING PRODUCTION OF LUBE OIL BASE STOCK (LOBS) PROJECT AT MUMBAI REFINERY

N16000397**Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	640	0	12/2021	214.00	3	67.6
		0		214.53	3	
	640		03/2022	332.28		

Background

Objective of the Project:

Revamp of Lube Oil Base Stock (LOBS) unit at Mumbai Refinery to enhance capacity from 300 TMTPA to 450 TMTPA.

Advantages of the projects:

Lube oil production in India is limited and Lube Oil Base Stock is still being imported to meet the current requirements. Increase in LOBS production in Mumbai Refinery will help in reduction of imports to support Make in India initiative.

14 KEROSENE HYDROTREATER (KHT) UNIT INTEGRATED WITH EXISTING DIESEL HYDROTREATER (DHT) UNIT AT MUMBAI R**N16000410****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	697	0	03/2023	183.82	0	49.9
		0		44.79	0	
	697		03/2023	171.96		

Background

Objective of the Project:

The objective of the project is to install new Kerosene Hydrotreater (KHT) of 1.5 MMTPA capacity integrated with existing Diesel Hydrotreater (DHT), to produce ATF and Kerosene meeting Sulphur specification of max 10 ppmw.

Advantages of the Project:

Project will produce less sulphur specification kerosene which will help in solving environment related issues. Also it will produce additional Aviation Turbine Fuel to meet the future demands.

CHENNAI PETROLEUM CORPORATION LIMITED**15 RE-LIQUIFIED NATURAL GAS****N16000301****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	421	-27.5534	08/2020	78.00	13	0
		-27.5534		255.05	13	
	305		09/2021	262.53		

Background

HGU-205:

Bulk items: Piping Lot-1- All materials received. Lot-2 PO placed, Delivery progressively by Jan 21.

All 12 equipment received at site and 8 erected.

Reformer modifications: Burner PO placed. Delivery by Jan 21.

Mechanical Contractor mobilized at site. Piping: 10,108 out of 11,070 ID fabrication completed.

Completion during the forthcoming M and I shutdown of Ref-III planned during first quarter of 2021-22.

Boiler:

Boiler 4: Work order issued on 09.09.20 for supply and installation. Completion by Jun 21.

Boiler 5: Work order issued on 21.12.20.

16 BS-VI PROJECTS

N16000295

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	1858	0	12/2019	-	N.A.	0
	1858	0	N.A.	1528.75 1528.75	N.A.	

Background

FCC GDS:

Dry out of Reactor circuit completed on 03.12.20.

Catalyst loading completed on 13.12.20.

Dump test completed on 02.01.2021. Cold Naphtha and Hot Naphtha circulation in progress.

Commissioning and Feed cut in expected on 12.01.2021.

Flare:

Flare piping: 1674 out of 1818 ID completed. 14,602 out of 15,472 IM erection completed.

All Utility Piping fabrication and erection completed. Punch point liquidation in progress.

Sulphur Recovery Block:

Structural erection: 1573 out of 2055 MT erection completed.

Equipment: 173 out of 180 received at site. 110 erected at site.

Piping: 1,08,835 out of 1,68,000 ID fabrication completed and 93,672 out of 2,03,759 IM erection completed.

Note for BS-VI Project Completion:

BS-VI project consists of

- Revamping of existing DHDT unit for supply of BS-VI compliance Diesel,
- Installation of new FCCGDS for compliance of BS-VI MS and
- Installation of new Sulphur recovery Unit (SRU).

Out of which DHDT revamp was completed and commissioned during Nov 19. CPCL is supplying BS-VI compliance Diesel to market from Dec 19 onwards.

FCCGDS unit has been mechanically completed on 31.08.20. This unit will be commissioned with the existing Sulphur Block before Jan 21. As the BS-VI SRU is an associated unit of existing Sulphur plant, the commissioning of BS-VI Sulphur Recovery Unit, which is presently under construction, does not have any impact on completion of BS-VI project. Hence after commissioning of FCCGDS unit, the "BS-VI Project" will be declared as "Completed".

GAS AUTHORITY OF INDIA LIMITED

17 KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II

N16000285

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2009	2915	102.7101	12/2012	300.00	110	66.8
	5,909.00	0	02/2022	3607.2	0	
	5909		02/2022	3672.6		

Background

Schedule of Tamil Nadu portion (~300 Km) is taken as nil. PNGRB vide communication dated 10.06.2019 has granted extension of completion schedule to 28th Feb, 2022. The extension for completion schedule of Tamilnadu portion will be prepared and the same will be applied to PNGRB after assessment of ground situation post commencement of construction activities at site.

KKBMPL IIA: Kochi-Koottanad-Mangalore (450 Km) commissioned on 23.11.2020.

18 LAYING OF VIJAIPUR-AURAIYA PIPELINE SECTION OF VIJAIPUR-AURAIYA-PHULPUR PIPELINE PROJECT

N16000271

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	2881.4	-30.5893	12/2020	125.00	9	93.7
		-30.5893		1612.8	9	
	2000		09/2021	1620.6		

Background

• Construction Status: Panchnama- Completed, welding: 349.7 km, Lowering: 347.2 km. Gas in done in 174 Km section.

19 CAPACITY AUGMENTATION JAMNAGAR LONI PIPELINE

N16000233

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	327.78	-38.9835	04/2018	3.00	44	98.3
		-38.9835		194.4	44	
	200		12/2021	195.3		

Background

• Pipeline- Nitrogen purging of 8" x17 Km pipeline (EOL DT to Sapar) completed.

20 DHAMRA-ANGUL PIPELINE PROJECT

N16000272

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1933	0	12/2020	475.00	12	78.8
		0	12/2021	1272.5	0	
	1933		12/2021	1354.4		

Background

PNGRB, vide letter dated 28.09.20, granted extension in completion schedule of JHBDPL upto 31.12.2021. Accordingly, schedule has been revised.

21 BOKARO-ANGUL PIPELINE PROJECT

N16000274

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	3437	-11.318	12/2020	650.00	12	85.7
	3,048.00	0	12/2021	1839	0	
	3048		12/2021	1920.9		

Background

o RoU handover after Panchnama - 502.9 Km ,Welding - 467.1 Km, Lowering - 389.4 Km

22 DURGAPUR-HALDIA PIPELINE PROJECT

N16000275

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1740	0	12/2020	645.00	12	56.8
		0	12/2021	900	0	
	1740		12/2021	916.4		

Background

PNGRB, vide letter dated 28.09.20, granted extension in completion schedule of JHBDPL upto 31.12.2021. Accordingly, schedule has been revised. Project is expected to be completed within 18 months from availability of hindrance free RoU in the state of West Bengal.

23 DOBHI-DURGAPUR PIPELINE PROJECT

N16000273

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	2433	0	12/2020	150.00	10	95.5
		0	12/2021	2109.7	-2	
	2433		10/2021	2137.6		

Background

PNGRB, vide letter dated 28.09.20, granted extension in completion schedule of JHBDPL upto 31.12.2021. Accordingly, schedule has been revised.

24 CITY GAS DISTRIBUTION (CGD) NETWORK VARANASI

N16000288

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	287.49	20.0563	04/2022	36.00	0	86.41
	345.15	0		215.02	0	
	345.15		04/2022	218.56		

Background

GAIL is developing Natural Gas network in Varanasi district to provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L Laying Inch -Km) : 1899

Infrastructure for DPNG Connections: 40211

25 CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR

N16000289

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	243.53	0	07/2022	25.00	0	62.11
		0		126.78	0	
	243.53		07/2022	129.4		

Background

To provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers, GAIL (India) Limited is developing Natural Gas network in BHUBANESHWAR (Khordha) district of Odisha state. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L (Inch -Km) : 1513

Infrastructure for DPNG Connections: 26900

26 CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK

N16000328

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	182.2	0	07/2022	50.00	0	55.08
		0		78.72	0	
	182.2		07/2022	81.55		

Background

To provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers, GAIL (India) Limited is developing Natural Gas network in Cuttack district of Odisha state. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L Laying (Inch -Km) : 1416

Infrastructure for DPNG Connections: 28959

27 CITY GAS DISTRIBUTION (CGD) NETWORK PATNA

N16000327

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	359.25	0	10/2022	35.00	0	72.47
		0		148.34	0	
	359.25		10/2022	155.04		

Background

To provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers, GAIL (India) Limited is developing Natural Gas network in PATNA district of Bihar state. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L Laying (Inch -Km) : 2445

Infrastructure for DPNG Connections: 50154

28 CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI

N16000329

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	226.45	0	10/2022	24.00	0	67.57
		0		111.7	0	
	226.45		10/2022	117.62		

Background

To provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers, GAIL (India) Limited is developing Natural Gas network in Ranchi district of Jharkhand state. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L Laying (Inch -Km) : 1800

Infrastructure for DPNG Connections: 29962

29 CITY GAS DISTRIBUTION, JAMSHEDPUR

N16000389

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2017	221.45	0	10/2022	30.00	0	55.19
		0		92.96	0	
	221.45		10/2022	95.46		

Background

To provide benefit of eco-friendly fuel to Domestic, Commercial and Industrial consumers, GAIL (India) Limited is developing Natural Gas network in Jamshedpur town in East Singhbhum district of Jharkhand state. CNG filling stations are also being developed for Automobile sector to combat rising level of air pollution by vehicular movement.

PNGRB MWP for 5 Years:

Total P/L Laying (Inch -Km) : 1282

Infrastructure for DPNG Connections: 24278

30 BARAUNI-GUWAHATI PIPELINE

N16000334

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	3308	-7.497	12/2021	200.00	12	80.4
	3,060.00	0		2117	12	
	3060		12/2022	2259.4		

Background

Construction status : Panchnama: 603.1 km, Welding: 468 km, Lowering : 404.9 km.

31 SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT

N16000355

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	286.42	14.1715	08/2020	80.00	16	76.9
	327.01	0	05/2021	181.7	7	
	327.01		12/2021	213.4		

Background

PNGRB, vide letter dated 29.09.20, granted extension in completion schedule of SJHPL upto 31.05.2021. Accordingly, schedule has been revised.

32 HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT

N16000390

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	217.92	0	04/2021	50.00	11	91.5
	217.92	0		84.4	11	
	217.92		03/2022	90.5		

Background

PNGRB, vide letter dated 15.01.2021, granted extension in completion schedule of HRDPL up to 30.04.2021. Accordingly, schedule has been revised.
Haridwar Rishikesh Dehradun Section of Dadri Bhawana Nangal Pipeline Project. Cost has been revised to Rs 217.92 Cr. from 119.03 Cr.

33 SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI

N16000349

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	225.54 247.90 247.9	9.914 0	02/2021 12/2021	100.00 40.1 40.9	10 10	41.1

Background

Project approved in Sep2018 with cost of Rs 225.54 and it is to be completed by Feb'2021

34 SRIKAKULAM ANGUL PIPELINE PROJECT

N16000388

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2019	2658.34 2658.34	0 0	07/2022 07/2022	500.00 245.5 333.4	0 0	37

Background

Project is being executed in below mentioned 3 phases:

- Phase 1 Scope: Laying of Mainline from Angul (Odisha) to Srikakulam (Andhra Pradesh) (approx. 390 Km) Status: Under Execution. PMC (M/s MECON) appointed on 03rd Jan, 2020 & engineering & tendering for packages is in progress.
2. Phase 2 Scope: Laying of Spurline (approx. 300 Km) Status: PMC (M/s MECON) appointed on 03rd Jan, 2020. However, execution of same shall be taken after tie-up of anchor load customers for whom the spur line is proposed.
3. Phase 3 Scope: Installation of compressor Status: Engagement of PMC and execution of compressor installation work shall be taken up at later stage in line with capacity built-up of the proposed Pipeline.

It may be noted that project progress & corresponding milestones list being reported above is only of Phase 1 i.e. Mainline which is under execution.

Progress of Phase 2 & Phase 3 shall be suitably reported upon start of execution.

35 DHAMRA HALDIA PIPELINE PROJECT

N16000391

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
-------------------------	---	---	---	---	--	------------------------------------

03/2020	1030.65	0	11/2022	265.00	0	41.4
		0		92	0	
	1030.65		11/2022	275.2		

Background

--

36 MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT

N16000398

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	7844.25	0	05/2023	1,000.00	0	16.7
		0		1022.4	0	
	7844.25		05/2023	1204.5		

Background

Scope: Trunk Line: Mumbai-Nagpur (24" x 725 km), Nagpur-Jharsuguda (18" x 680 km) & Spur Lines: Nagpur-Jabalpur (18" x 160 km & 12" x 160 Km), Korba-NTPC Spur line (12" x 30 km). Compressor envisaged at suitable location based on gas demand and flow in future

HINDUSTAN PETROLEUM CORPORATION LIMITED

37 MUMBAI REFINERY EXPANSION PROJECT

N16000281

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2015	4199	20.5049	03/2020	350.00	N.A.	98.2
	5,060.00	0		4486.88	N.A.	
	5060		N.A.	4730.43		

Background

1) Brief Project Description:
Hindustan Petroleum Corporation Limited (Owner) intends to modernize and enhance the capacity of existing Mumbai Refinery through Mumbai Refinery Expansion Project (MREP) from present capacity of 7.5 MMTA to 9.5 MMTA.

MREP consists of following:

- MR capacity expansion (FR crude unit revamp) from design 7.5 MMTA to 9.5 MMTA
- Revamp of MS block and DHT units to produce BS-VI MS.
- MR-II (Tankage facilities) for construction of a new tank farm at MR II plot.

Based on Work Scope of MREP and availability of Environmental Clearance (EC), MREP is sub divided in two parts -

A) Capacity Expansion / implementation of BS-VI facilities

Revamp of one crude unit for enhancement of Crude processing capacity and revamp of the existing MS and HSD treating units for fuels quality upgradation, i.e. BS-VI facilities, construction of associated hydrogen unit & utilities and tankages augmentation.

B) New Tankage Farm (MR-II) in the land adjacent to Mumbai Refinery

Installation of New Tank Farm in Calico Land facilitating relocation/realignment of

tankages within Refinery premises in order to create space for MREP Phase-II.

2) Execution Philosophy:

- Capacity Expansion / BS-VI facilities and MR-II (New Tankage Farm) are being executed on EPCM mode.
- HGU is being executed on LEPC mode.

M/s Engineers India Limited (EIL) has been appointed as PMC/EPCM consultant for MREP.

38 VISAKH REFINERY MODERNISATION PROJECT

N16000235

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	20928	25.4969	07/2020	4,553.00	24	79.4
	26,264.00	0	07/2022	14820.38	0	
	26264		07/2022	15284.21		

Background

Project approved in July'16 with cost of Rs 20928 crore and it is to be completed by July 2022. It intends to modernize and enhance the capacity of existing Visakh Refinery to 15 MMTPA.

39 180 TMTA NEW LPG PLANT AT PATALGANGA(DIST RAIGAD), MAHARASHTRA

N16000315

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2017	249.26	0	06/2020	-	15	0
		0	12/2021	130.48	-3	
	249.26		09/2021	149.06		

Background

Meeting held with Local villagers at Vashi RO office on 25th July, 2019 in presence of DGM-LPG projects, DGM LPG RO Navi Mumbai region. Also Met with Rasayani Police Inspector regarding the stoppage of work and solicited his help in resolving local hindrance. Amidst protest from the local villagers, we have started the construction of boundary wall on 26th Aug 2019. Thereafter the work is in progress on continuous basis with minor interruptions which are being resolved by HPCL from time to time.

40 120 TMTA NEW LPG PLANT AT BARHI JHARKAND STATE

N16000316

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2017	161.5	0	06/2020	-	15	0
		0	09/2021	75.31	0	
	161.5		09/2021	91.28		

Background

- Boundary wall construction on progress at site. 96 % construction completed. Outside periphery wall 100% completed.
 Inside wall construction on progress.
 - Hydrotesting for all MSV Bullets completed and COC obtained.
 -Construction of MS Water Tank completed. Hydrotesting completed.
 -Construction of shed works in progress. All PEB material has been received at site. PEB Erection Completed for all shed & TT Gantry. Roof Sheeting completed for Fillign Shed, VC & PT Shed. Grade slab completed for Fillign Shed, Storage shed, VC shed, PT Shed, TT Gantry & Fire Engine shed. Mastic flooring completed for Fillign shed, Storage Shed and VC Shed.
 -Building, Roadworks & Area Grading works on progress. 90% Area Grading completed. All building structure 100% completed including Brickwork & Plaster. Flooring completed in all buildings except Weighbridge cabin. RCC Road works have been completed. 65% Drains work completed.

41 EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST
N16000296 Location: MULTI STATE Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	2677	14.7553	06/2021	477.00	14	89.06
		14.7553	08/2022	2217.5	0	
	3072		08/2022	2312.89		

Background

HPCL's existing Visakh Refinery (VR) capacity is under augmentation from 8.3 MMTPA to 15 MMTPA as part of Visakh Refinery Modernization Project (VRMP). At present Visakh Vijayawada Secunderabad Pipeline infrastructure evacuates major VR produced products and this pipeline capacity is expanded from 5.38 to 8 MMTPA.

Further to meet the HPCL's deficit market in south zone, an extension pipeline from Vijayawada (in AP) to Dharmapuri (in Tamil Nadu) (VDPL) is proposed to be laid along with a green field marketing terminal at Dharmapuri for onward Rail /Road loading to various southern HPCL market areas. This pipeline will also pass thru existing Kadapa depot in AP, wherein a new Tap Off Point facility will be provided on VDPL.

- 16" X 697.0 km Vijayawada Dharmapuri Pipeline.
 - Green field Marketing Terminal at Dharmapuri in Tamil Nadu with 2.16 Lakh KL product storage, 16-bay Tank truck loading gantry and 54 BTPN Single spur tank wagon-loading gantry. Around 121 acres of land is being acquired in Dharmapuri thru district purchase committee negotiations.
- This 697.0 Km pipeline will pass thru 5 districts in AP (619 Km) and 2 districts in Tamil Nadu (78 Km). Around 17.0 km of ROU corridor will be passing thru Nallamalai reserve forest in Kadapa, Chittor districts of AP State and needs forest diversion approval from AP State forest.

42 CONSTRUCTION OF A NEW POL DEPOT AT VILLAGE DATA IN HISAR DISTRICT IN HARYANA

N16000312 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	255 300.00 300	17.6471 0	11/2020 06/2021 06/2021	20.50 269.18 275.68	7 0	100

Background

(a) Construction of Depot Facilities - Hisar Depot works completed and pre-commissioning clearance obtained from OISD.

(b) Construction of receipt pipeline- Receipt pipeline works mechanically completed including hydro-testing of pipelines and pre commissioning clearance obtained from OISD.

(c) All requisite statutory approvals for commissioning has been obtained and are as under: Factory License, Consent to Operate from PCB for Depot facilities, Consent to Operate from PCB for new product pipeline laid from IPS Barwala to Hisar New Depot, Product Storage License from PESO for Hisar New Depot, Commissioning approval from PESO for new product pipeline laid from IPS Barwala to Hisar New Depot, Pre-Commissioning clearance from OISD for Depot facilities, Pre-Commissioning clearance from OISD for new pipeline laid from IPS Barwala to Hisar New Depot.

(d) Facilities commissioned by taking HSD and MS product in individual tank.

Hence, the progress reporting of the project will be discontinued from next month.

43 SETTING UP OF PHASE LL FACILITIES FOR HPCL GREEN R AND D CENTRE AT BENGALURU

N16000380

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	380 380	0 0	11/2021 11/2021	118.00 222.2 237.2	0 0	93

Background

Milestone Update

Total - 19

Due - 11

Completed - 8

44 CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS

N16000385

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	520 520	0 0	09/2026 02/2027 02/2027	129.14 126.72 134.03	5 0	27.6

Background

Development of CGD Network in Geographical area of Sonipat (Excluding areas already authorised) District and Jind District includes laying, building, operating or expanding city or local natural gas distribution network for supplying Compressed Natural Gas (CNG) for Transport and Piped Natural Gas (PNG) Domestic, Commercial and Industrial customers. HPCL has commitment to install 38 CNG stations & 98,000 PNG connections through a wide spread Steel pipeline network of 1,183 Inch-KMs in 8 years starting from Sep 2018.

45 CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE

N16000369

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	854	0	12/2022	110.00	0	0
		0		147.24	0	
	854		12/2022	150.14		

Background

- Hook up to the existing LPG line at MLIF & Coastal Terminal completed.
- LPG pump motors with VFD received.
- OISD inspection completed. Compliance of observations completed.
- PESO inspection completed.
- KOM with UG contractor conducted.

46 CITY GAS DISTRIBUTION IN UP AND UK

N16000387

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	3450.2	0	03/2029	322.17	5	18
		0	08/2029	235.43	0	
	3450.2		08/2029	251.93		

Background

Statutory Approvals :

- Demand note received from Railway for Farrukhabad.
- Revised application submitted in forest department for Farrukhabad.
- Initial PESO received for Munder & Chaubari CGS.
- Pipeline PESO application submitted for EFH GA.
- Demand note received for 233 km MDPE laying for Mainpuri.
- Permission received of 15 KM MDPE for Mainpuri.

Ordering :

- PO for MDPE laying works placed for 5 GAs, Dispenser Sch. C placed.
- Cumulatively purchase orders for major long lead items for eg. SS Tubing, valves Fittings, SS Tubing and Mechanical Works, Steel Pipeline laying, 1200 SCMH compressors, Ball valves, Meter & Service Regulators, Cascades DRS, Check Meter & Domestic Meters, Dispensers for all 5 GAs have been placed.
- PO for Composite works for CGS cum Mother Stations placed for 4 stations.
- Total Purchase Orders placed for Rs 561 crores.

Engineering :

- Drawings for cumulative 78 nos of CNG Stations submitted for PESO approval.

- Detail Engineering drawings for 60 stations are under approval.

Tendering :

- Award recommendation for 250 SCMH - Booster Compressor, CS Line Pipe
- Tender floated for Steel Pipe laying for 1 GA.
- Price bids opened for Steel Pipe laying for 2 GA.
- BQC and Cost estimate under discussion for SS Tube & Fitting Procurement, SS Tube Laying & Mechanical Works & Electrical Works, Domestic Meter Procurement.
- Techno commercial evaluation ongoing for DCU and 600 SCMH VIP Compressor.
- RA for 250 SCMH Booster compressor ongoing.
- Tender being prepared for Cascade 8800 WL.
- Total Tenders worth Rs 403 crores are at various stages.

Construction :

- Pipeline laying in the state of Uttar Pradesh is under progress. So far 60 Inch KM laid during the year 21-22.
- Cumulative more than 760 Inch KM pipeline is laid so far.
- Civil work started/ongoing on 10 stations and completed on 37 stations.
- Mechanical/SS Tubing status completed for 31 CNG stations.
- CGS construction work is under progress at Choubari, District Bareilly and Pipraula, District Shahjhanapur.

Commissioning & Hand Over :

- 4 CNG stations commissioned in the month. Total - CNG stations commissioned in FY 21-22.
- Cumulative 37 CNG Stations commissioned so far in the state of Uttar Pradesh and Uttarakhand.

47 CITY GAS DISTRIBUTION IN WEST BENGAL

N16000392

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	5830.2	0	03/2031	152.63	-19	7.2
		0	08/2029	93.97	0	
	5830.2		08/2029	109.93		

Background

Development of CGD Network in Geographical area of Darjeeling, Jalpaiguri and Uttar Dinajpur Districts, Howrah and Hooghly Districts, North 24 Pargana and Nadia Districts, South 24 Pargana District includes laying, building, operating and expanding city for supplying CNG & PNG for WB Cluster GA's. HPCL has commitment to install 400 CNG Stations, 21,90,000 PNG Connections through a wide spread Steel pipeline network of 3995 In-Km in 8 years starting from April 2019.

48 HASSAN CHERLAPALLI LPG PIPELINE

N16000367

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2019	2166.38	0	06/2022	730.00	0	79.4
		0		879.9	0	
	2166.38		06/2022	1033.89		

Background

HPCL has taken up the project of laying 649 km, 14 inch dia Hassan-Cherlapalli LPG Pipeline project HCPL originating from the Intermediate Pigging station IPS at Hassan on its existing Mangalore Hassan Mysore LPG pipeline to its LPG Bottling plant in Cherlapalli.

The pipeline will have one Pump station at Hassan and Tap Off Point TOP at HPCL LPG bottling Plant Anantapur. The phase 1 Capacity of HCPL is 2.2 MMTPA expandable to 3.1 MMTPA with 2 nos. additional intermediate Pump stations at Anantapur and Wanaparthy. The proposed pipeline will pass through the States of Karnataka, Andhra Pradesh and Telangana. Hassan - Cherlapalli LPG Pipeline Project PNGRB Authorization through bidding route obtained on 24.06.19

49 SWRO II WITH LLPH FACILITIES

N16000378

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2019	196.26	0	07/2020	77.91	14	76.6
		0		92.38	14	
	196.26		09/2021	92.83		

Background

In order to have reliable raw water supply, a new Sea Water Reverse Osmosis Plant (SWRO) along with associated pumping facilities are envisaged. Setting up of these facilities will give operational flexibility and will serve as an additional source in meeting raw water requirement and reduce dependency on GVMC supply.

SWRO-II unit is designed to produce treated raw water at 584 m3/hr by using sea water as feed. The treated raw water produced will be utilized as make-up water to existing Raw water reservoir. Also, it is proposed to provide 3 Pumps (2W+1S) of 800 m3 /hr capacity each and a dedicated pipe line of 24 dia. to supply water to SWRO-II unit from Low Lift Pump House (LLPH).

50 BARMER PALANPUR PIPELINE

N16000384

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2019	776	0	11/2022	270.00	0	64.2
		0		189.7	0	
	776		11/2022	277.84		

Background

HPCL Rajasthan Refinery Ltd. (HRRL) was incorporated as a Joint Venture between HPCL and Government of Rajasthan (GOR). For evacuation of white oil products (MS/HSD) economically & safely, Barmer Palanpur Pipeline project (BPPL) has been approved by HPCL board. BPPL will start from HRRL Pachpadra, Barmer (Rajasthan) and terminate at Palanpur (Gujarat) for further onward distribution of products through MDPL, PVPL and ASPL. The proposed pipeline will pass through the State of Rajasthan and Gujarat. BPPL Project comprises of following facilities:

- 18" dia Pipeline from Pachpadra (Barmer, Rajasthan) to Palanpur (Gujarat), (approx. Length 216 Kms)
- Dispatch Station at Pachpadra
- SV/CP Station with associated facilities - 04 Nos. along the pipeline route.
- IPS (Intermediate Pigging Stations & Future Pump Station) with associated facilities
- Receiving station at existing Palanpur Terminal
- Capacity of Barmer Palanpur Pipeline in Phase 1 (2023-24) is 6.0 MMTA and Phase 2 (2033-34) is 9.0 MMTA

51 SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB

N16000402

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2020	1421.46	-12.4492	02/2023	232.00	0	22.14
	1244.5	-12.4492	02/2023	68.76	0	
				91.17		

Background

1. Scope - The scope of the project is to construct a Second Generation technology based ethanol biorefinery at Bathinda, Punjab with 100 kl per day ethanol production capacity.
2. Objective - Government of India, through the National Policy on Biofuels 2018, aims to increase usage of biofuels in the energy and transportation sectors of the country during the coming decade. An indicative target of 20 percent blending of ethanol in MS is proposed by 2030 in the policy. One of the ways to achieve this goal is setting up Second Generation biorefinery. The 2G Ethanol Biorefinery at Bathinda will produce 100 kl per day of ethanol which will help in achieving this target.
3. Salient Features - Salient features of the projects are as under
 - Biomass storage section
 - Ethanol Production unit
 - Storage of Enzymes, yeast, chemicals, intermediate products, ethanol product and by products like CO₂, Ash or Silica, Mud or silt etc.
 - Raw water storage and treatment plant including DM Plant
 - Process steam boiler.
 - Environmental Control Units like Reverse Osmosis Treatment Plant, Multiple Effect evaporation systems meeting zero liquid discharge norms.
4. Project Cost and Completion Date The approved cost of project is Rs 1421.46 crores. However, the CAPEX has been estimated at Rs. 1244.50 Crores with plus or minus 10 percent accuracy with the project execution methodology as EPCM with an execution period of 33 months from the date of Board approval for revised scope and timelines which includes amendment of environmental clearance. The estimated savings in project cost are proposed to be utilized for facilities to optimize raw material costs, operating cost etc. with separate approvals of management. The scheduled completion date of project is 18th Feb 2023.

52 RUF PITCH LOADING GANTRY

N16000406

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	332.61	0	11/2022	133.00	0	18
		0		.01	0	
	332.61		11/2022	.01		

Background

53 SULPHUR FORMING UNIT IN SRU

N16000408

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	210.94	0	08/2021	68.00	0	86.4
		0		117.03	0	
	210.94		08/2021	117.03		

Background

54 220 KV GRID SUPPLY

N16000407

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	303.4	0	03/2021	104.23	5	93.3
		0		199.17	5	
	303.4		08/2021	207.5		

Background

55 AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT

N16000413

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2021	456	0	03/2024	-	0	
		0		0	0	
	456		03/2024	12.86		

Background

INDIAN OIL CORPORATION LIMITED**56 ENNORE-TRICHY-MADURAI LPG PIPELINE****N16000162****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2013	711	0	06/2020	-	N.A.	8.14
	711	0	N.A.	11.12	N.A.	
				11.12		

Background

Project is on hold

57 AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR**N16000193****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	1823	66.0943	03/2021	-	9	90.18
	3,027.90	0	12/2021	1922.62	0	
	3027.9		12/2021	2036.81		

Background

1. Banka-Patna-Muzaffarpur Section: 311 kms welding and 254 km lowering completed.
2. Haldia-Durgapur Section: 139 km welding and 80 km lowering completed.
3. Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.
4. Work being hampered in 17 km RoU in Purba Medinipur district and 9 Km in Howrah district acquired under P&MP Act as landowners are demanding very high land and crop compensation.
5. Difficulty in ascertaining land ownership details in 1.5 KM RoU abutting ADDA (Asansol Durgapur Development Authority) in village Gopinathpur, Thana Durgapur in Paschim Burdwan district.
- 5.

58 PARADIP LPG IMPORT FACILITY**N16000196****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

01/2015	690	0	07/2018	85.00	39	0
		0	05/2021	570.04	5	
	690		10/2021	575.45		

Background

Project was originally Scheduled to be completed by Oct 20 however the same got shifted to May 21 in view of the impact of Covid 19 and poor performance by M/s Bridge & Roof.

59 PARADIP HYDERABAD PIPELINE

N16000194

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	2321	43.8173	12/2020	-	15	94.95
	3,338.00	0	03/2022	2886.76	0	
	3338		03/2022	2955.64		

Background

1. 1121 km welding and 1060 km lowering completed.
2. CSW Works (Paradip, Vizag, Rajahmundry, Vijayawada & Berhampur): Work is in progress at all locations.
3. Stiff resistance from landowners demanding very high compensation and seeking rerouting of pipeline in Jagatsinghpur Dist (10 km) in Odisha was being faced. With active supports from the state administration, issue resolved in 9.3 km. However, work has still not been possible in remaining 0.7 km in Dinkia village under Erasma Tehsil.
4. Progress severely affected due to lock down in country in view of spread of Novel Corona Virus.

60 LPG TERMINAL AT KOCHI

N16000171

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	607.06	103.6043	10/2017	170.00	53	0
	1,236.00	0	03/2022	386.72	0	
	1236		03/2022	398.5		

Background

All works were at a standstill since 16th Feb 17 due to agitation from local people. Site has been made accessible under police protection from 16.12.2019 onwards. Assessment of damage to the already carried out works and steel plates for MSV is in progress for suitable remedial actions and execution of balance works.

Further, all works were suspended from 24.03.2020 to 24.04.2020 in view of lockdown due to Covid 19. Works resumed at site under restrictive conditions as per MHA Guidelines and subsequent clearance from District Administration w.e.f. 25.04.2020 with minimal available resources. Anticipated completion date is as per the present assessment of Covid 19

Impact. Works progress improving gradually now.

Scheduled Completion of Project is 21 months from re-commencement of balance work at the project site wef Jan 20. (Completion time revised during Board Meeting on 19.03.2019)

61 KOYALI AHMEDNAGAR SOLAPUR PIPELINE

N16000249

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	1945	0	02/2022	-	0	87.42
	1945	0	02/2022	1454.73 1490.09	0	

Background

1. Work is being frequently stopped in 64.0 Km acquired ROU under P&MP Act 1962 across districts of Nandurbar (28.9 Km), Ahmednagar (19.8 Km), Dhule (2.0 Km), Beed (0.2 Km) & Solapur (13.1 Km) in Maharashtra, by various local villagers/groups having vested interests. Most of them do not own land plots in RoU and are demanding undue gratifications.

2. Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.

62 ADDITIONAL FACILITIES AT MANMAD FOR COVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE

N16000267

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	212	0	01/2021	24.00	8	98
	212	0	09/2021	149.56 156.72	8	

Background

Please correct Original Target Completion date to Apr 2021 and project cost to Rs 221 Crs

63 ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE

N16000253

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	4497	33.9782	12/2018	-	38	87.02
	6,025.00	0	02/2022	3644.32	0	
	6025		02/2022	3740.97		

Background

1. Delay in finalization of the market value of land for 665 villages for payment of enhanced compensation as per GO 54 dated 14.02.2020 in state of Tamil Nadu
 2. Crossing permission of (3 Nos)Village roads crossing in Thiruvallur district (3 Nos) & Cuddalore district of Tamil Nadu (5 Nos.) is pending:
 3. Permission for laying pipeline across Govt. land (0.75 Km) in Bengaluru (Rural) is pending
 4. Permissions for Rock blasting for pipeline laying in Kolar (35 km)and Bengaluru (Rural) (8 Km) districts is pending.

64 ADDITIONAL FACILITIES AT AHMEDNAGAR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELI

N16000276

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	261	0	01/2021	43.00	9	94.7
	261	0	10/2021	163.38	9	
				170.66		

Background

Please correct Original Target Date of Commissioning to Apr 2021 and project cost to Rs 273 Crs

65 ADDITIONAL FACILITIES AT SOLAPUR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE

N16000268

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	348	0	01/2021	116.00	19	73.6
	348	0	08/2022	144.86	19	
				157.99		

Background

Please correct original target date for completion to 10/2021 and project cost to Rs 361 Crs

66 DEVELOPMENT OF FACILITIES AT MOINARBAND (SILCHAR) , CACHAR , ASSAM AS RESITEMENT OF RAMNAGAR DEPOT

N16000236

Location: ASSAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	423	18.6761	08/2019	45.00	22	97.9
	502	18.6761	06/2021	422.71	0	
			06/2021	424.37		

Background

All works in progress at site in full swing

Delay in Siding works by Railways

67 LPG BP PROJECT KHORDHA**N16000283****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	161.59	0	12/2019	60.00	27	0
	161.59	0	03/2022	50.81	0	
			03/2022	51.14		

Background

Approval for revised completion timelines of Mar 2022 granted by Board. It is requested to drop the Project from the list of Time overrun case

68 AUGMENTATION OF CTMPL**N16000286****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	228	0	11/2021	-	0	87
	228	0	11/2021	140.87	0	
				145.94		

Background

1. Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.

69 SITARGANJ LPG PROJECT**N16000282****Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	160.1	0	02/2020	65.00	20	0
	160.1	0	06/2021	101.08	4	
			10/2021	101.08		

Background

Approval for Revised completion date for June 2021 approved by Board.

70 KHARAGPUR LPG BOTTLING PLANT**N16000300****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	163.02	0	04/2020	20.09	18	0
		0	10/2021	94.23	0	
	163.02		10/2021	104.44		

Background

Approval for revised completion timelines of Oct 2021 has been granted by Board.

71 CONSTRUCTION OF RAIL FED DEPOT AT GUNTAKAL, AP

N16000302

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	384.58	0	04/2021	50.00	-1	99
		0	03/2021	253.59	0	
	384.58		03/2021	260.27		

Background

Please correct original target date for completion as Apr 2020. Also approval for revision in target has been accorded by Board

72 PROVISION OF 2ND SPUR FOR TWL GANTRY, TWD FACILITY FOR MS AND HSD, ADDITIONAL TANKS FOR MS, HSD AND

N16000304

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	236	24.1525	06/2020	67.00	15	82.2
	293.00	0	09/2021	157.1	0	
	293		09/2021	180.03		

Background

Original Target date to be corrected as Oct 2020

73 CAPTIVE NATURAL GAS PIPELINE FROM DAHEJ TO KOYALI REFINERY

N16000308

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	315	0	12/2021	-	-4	97.04
		0		206.17	-4	
	315		08/2021	213.62		

Background

1. Mainline welding of 88 km and lowering of 77 km completed.
 2. Stiff resistance is being faced in laying of pipeline in 5 Km each in Padra Taluk, Vadodara and Amod Taluk, Bharuch due to demand of exorbitant compensation by farmers.
 3. Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.

74 REVAMPING OF EXISTING FACILITIES/ AUGMENTATION OF FACILITIES AT BAITALPUR DEPOT FOR

N16000303

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	318.8	0	08/2021	50.00	15	82.1
	318.8	0	11/2022	149.95	15	
				160.05		

Background

Please correct target date for completion to Nov 2021

75 INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY

N16000323

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	255.4	0	08/2020	137.66	15	73.7
	255.4	0	11/2021	73.23	0	
			11/2021	76.79		

Background

33KV & 220 KV GIS equipment manufacturing under progress.
 HV cables issued to M/s Polycab on 27.01.21. Material received at site.
 EOT Crane Delivered at Site 22.02.21.
 FDA System is under manufacturing
 11KV & LT System under manufacturing. Finalization of design basis completed. Detailed Engineering is in progress.
 OSBL JOBS:
 Total 110/147 foundations have been completed.
 Total 75/147 tower erection have been completed.
 ISBL JOBS:
 Site grading jobs completed.
 Civil jobs are in progress at site

76 CREATING INFRASTRUCTURE AT GUJARAT REFINERY AND DUMAD FOR KOYALI AHMEDNAGAR SOLAPUR PIPELINE

N16000326

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
-------------------------	--	--	---	---	--	------------------------------

10/2017	906	0	02/2020	121.47	20	89.3
		0	10/2021	276.76	0	
	906		10/2021	303.61		

Background

Tank Construction: Package A (7 tanks- 4 HSD & 3 MS Tanks) :
HSD Tanks- HSD-303 Hydrotesting completed. HSD-301 hydrotest in progress. Shell erection completed and Deck erection in progress for Tks 302/304.
MS Tanks- 7/7, 6/7 and 3/7 Shell courses and roof structure erection completed for MS Tanks-201/202/203 and roof plate erection completed.
Package B (11 tanks-3ATF/2PCK/2SKO/ 3FW/1SW Tanks) :
7/7 & 6/7 and 2/7 Shell erection completed for ATF tanks 101, 102 & 103 respectively. 9/9 Shell erection completed for SKO tanks 401 & 402. Roof structure erected for these tanks. Erection jobs in progress for PCK and FW/SW tanks.
- Composite works: RCC Jobs 94% completed, Piping fabrication 62 % completed, and erection 42 % completed.
- Plant and Non-Plant Buildings: All buildings structural works completed, finishing works in progress.
-OWS System: Major Civil works, Bio-Reactor Tanks & Major equipment erection completed, Plant piping under progress.
- Electrical Works: Cable laying in progress.
- Instrument Jobs- Procurement and Mfg. jobs in progress.

77 CONSTRUCTION OF GRASS ROOT POL TOP AT ASANUR, TAMIL NADU

N16000305

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	466.43	0	10/2020	125.00	15	79.1
	466.43	0	01/2022	211.01	0	
			01/2022	222.91		

Background

Please correct original target for completion to Aug 2021

78 DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY

N16000324

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	199.36	0	10/2020	102.93	22	40
		0	08/2022	34.8	0	
	199.36		08/2022	41.78		

Background

OSBL Job:
Bay construction tender awarded to M/s ABN Towers and transmissions Ltd. on 23.03.2021. Bid opened for Line tender on 19.03.2021. 2 vendors participated. M/s BAJAJ Electricals

has only technical qualified. Prize bid opened on 09.06.2021.
Piling and soil filling job under completed. 431/448 working piles completed

79 LPG BP PROJECT JODHPUR

N16000318

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	229.8	0	N.A.	55.00	N.A.	0
	229.8	0	05/2022	82	0	
			05/2022	82.57		

Background

Original date of completion is Mar-21, the same the revised to May 2022 as per Board approval, the same is not getting reflected in the portal. It is requested to please correct the same.

80 30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL

N16000332

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	3712	-.431	09/2022	-	-6	67.4
	3696	-.431	03/2022	1951.58	-6	
				2114.65		

Background

1. Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.
2. 2nd stage Forest clearance in Jharkhand is pending

81 AUGMENTATION OF MATHURA-TUNDLA PIPELINE AND ITS EXTENSION FOR HOOK UP WITH BARAUNI-KANPUR PIPELINE A

N16000333

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	676	0	08/2022	-	0	68.82
	676	0	08/2022	429.39	0	
				445.7		

Background

Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.

82 AUGMENTATION OF LPG IMPORT TERMINAL FROM 0.6 MMTPA TO 2.5 MMTPA AT KANDLA, GUJARAT

N16000336

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	588.2	24.1414	N.A.	169.49	N.A.	0
	730.20	0	05/2023	78.67	0	
	730.2		05/2023	93.42		

Background

Approval for revised completion date of May 2023 granted by Board.

83 CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY

N16000321

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	206.63	0	02/2020	83.23	18	69.6
		0	08/2021	99.48	0	
	206.63		08/2021	110.57		

Background

93.3% of Engineering completed.

Ordering and tendering activities in progress.-Order placed for 223/227 equipment 158/227 nos Equipment dispatched and 158 no received and 36 nos erected.

Composite Electrical & Instrumentation Works : Awarded to M/s Tuaman on 16.03.21

Civil/Strl Works: Piling job completed. RCC ,Strl. Fab./Erec., Piping Fab. /Erec. in progress

84 ETHYLENE GLYCOL PROJECT AT PARADIP

N16000338

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	5654	0	10/2021	998.30	0	89.6
		0		2761.73	0	
	5654		10/2021	2978.61		

Background

Engineering: 90% Model Review of LSTK-1,2 and 3 completed.

Ordering: 100 % equipment ordered.

Tendering: 100% completed.

551/556 equipment dispatched , 550 no received & 372 no erected.

RCC, Structural fabrication and AG piping fabrication in progress

85 CONSTRUCTION OF GRASS ROOT POL TERMINAL AT MOTIHARI, BIHAR

N16000344

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	522	0	03/2021	100.00	9	79.5
		0	12/2021	323.96	0	
	522		12/2021	349		

Background

Revised completion target for Dec 2021 has been approved by competent authority

86 REVAMPING OF FACILITIES AT VIZAG TERMINAL

N16000343

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	355	0	04/2022	77.54	10	51.4
		0		105.48	10	
	355		02/2023	114.68		

Background

Original completion date to be corrected to Feb 2023

87 LPG BP PROJECT MOTIHARI

N16000317

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	206.5	0	03/2021	47.00	6	0
		0	09/2021	132.09	0	
	206.5		09/2021	133.57		

Background

The revised completion timelines of Sep 2021 has been approved by Board

88 INSTALLATION OF 'INDJET' UNIT AT BARAUNI REFINERY

N16000337

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	189	0	01/2021	45.42	10	88.5
		0	06/2021	144.42	5	
	189		11/2021	159.87		

Background

Revised completion schedule of Jun21 approved.

89 BS VI PROJECT AT GUWAHATI REFINERY

N16000339

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	557	0	02/2020	62.00	19	93
	557	0	06/2021	488.5	3	
			09/2021	526.65		

Background

Phase I revamp jobs completed and DHDt commissioned on 06.06.20.

All equipment received at site.

BS VI compliant MS& HSD supply has commenced.

Construction:

Structural fabrication & erection and A/G Piping fabrication & erection jobs are in progress for Phase -II.

90 CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH

N16000342

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	466	0	04/2021	75.00	8	84.6
	466	0	12/2021	255.54	0	
			12/2021	273.47		

Background

Please correct original target date of completion to July 2021

91 NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT

N16000340

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	1636	0	08/2020	256.77	20	71.2
	1636	0	04/2022	717.04	0	
			04/2022	787.31		

Background

221/225 equipment ordered.151/225 equipment dispatched , 137 recieved & 31 Erected.

- 98.7% Engineering completed.

- 90% Model Review completed.

100% tendering completed.

Piling ,RCC and Structural fabrication & erection, AG piping fabrication & erection jobs in progress. Heater construction activities in progress.

92 PARADIP SOMNATHPUR HALDIA PIPELINE

N16000345**Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2018	1297.5	0	10/2021	-	5	77.37
	1297.5	0	03/2022	689.89 763.05	5	

Background

1. Mainline laying works: 112 km Mainline welding and 22 km lowering completed.
 2. Combined station Works: Works are in progress at Paradip, Somnathpur and Haldia
 3. Forest clearance in Odisha is pending
 Progress severely affected due to lock down in the country in view of spread of Novel Corona Virus.

93 REVAMPING OF VIJAYAWADA TERMINAL FOR CONVERSION TO TOP**N16000350****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2018	316.2	0	10/2021	100.00	5	66.7
	316.2	0	03/2022 03/2022	90.72 105.05	0	

Background

Target for completion revised to March 2022

94 ETHANOL PRODUCTION FROM PSA OFF GAS BASED ON LANZATECH TECHNOLOGY AT PANIPAT REFINERY**N16000353****Location: HARYANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2018	598	0	02/2020	224.57	24	72.9
	598	0	02/2022 02/2022	291.91 356.23	0	

Background

97.53% Ordering completed.
 180/243 equipment dispatched ,166 no received and 33 no erected.
 97.65% Engineering completed.
 Tendering 100% completed
 Piling , RCC, Structural fabrication and erection, AG piping fabrication & erection jobs in progress.

95 ADDITIONAL STORAGE TANKS AT PARADIP**N16000361****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	462.3	0	09/2021	159.59	9	29
		0	06/2022	29.76	0	
	462.3		06/2022	49.22		

Background

Procurement /tendering under progress.
EPCM : 42/43 MRs floated , 27 nos. awarded ,Balance 15 nos: under bid opening/evaluation.
Composite Tender : Awarded to M/S Sopan Engg., Pune on 06.05.2021. KOM held on 10.05.2021
Agency Mobilised for M/s Artson & M/s B&R. Soil investigation completed by M/s Artson

96 GRASS ROOT TERMINAL AT MALKAPUR

N16000351

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	611	0	04/2022	120.00	16	33.6
		0		75.14	16	
	611		08/2023	82.26		

Background

Statutory approval yet to be received

Target date for completion to be changed accordingly

97 INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT

N16000363

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	278.6	0	06/2021	65.38	13	48.3
		0	07/2022	51.62	0	
	278.6		07/2022	57.96		

Background

Detailed engineering and drawing approvals are in progress. Outdoor Switchyard components (Part) and HV Cables Received.
For Mundh to IOCL PR Line: Order placed to M/s R.S. Infra, Noida on 01.02.2021.
For Upstream Line Augmentation: Order placed to M/s KKR Hyderabad.
Soil Investigation job completed.
ISBL Job: The job of sub-structure casting is completed.
The sub-station building works in progress (22 out 46 footings casting work completed).

98 2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY

N16000352

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	909	0	01/2021	270.93	14	70.5
		0	03/2022	311.65	0	
	909		03/2022	375.01		

Background

Ordering and tendering activities are in progress.
95.3% ordering completed.
Order placed for 434/499 equipment.
315 Equipment dispatched and 299 no received.174 erected.
RCC, Structural Fabrication & Structural Erection job in progress. Wet Washing Pkg All material received. Structural works in progress.

99 FUEL QUALITY UPGRADATION PROJECT AT PARADIP REFINERY

N16000362

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	3361	0	08/2021	335.26	13	76.8
		0	09/2022	1701.54	0	
	3361		09/2022	1772.95		

Background

238/250 equipment dispatched ,237 no received & 123 no erected.
All 11 contracts awarded.
RCC, structural fabrication and AG piping fabrication in progress

100 INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY

N16000368

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2019	371	0	09/2022	108.46	6	11.6
		0	03/2023	4.8	0	
	371		03/2023	5.18		

Background

LSTK - Awarded to M/s BHEL on 18.02.21 . KOM done on 25.02.2021. Enabling job in progress.
Enabling job awarded to M/s Stonehenge on 16.06.20. Job in progress.
UG scanning works & topography completed .Soil Investigation in progress

101 R AND D CAMPUS II AT FARIDABAD

N16000375

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

06/2019	2281.94	0	12/2022	549.00	7	11.1
		0	07/2023	432.32	0	
	2281.94		07/2023	433.01		

Background

- LSTK Tender awarded to M/s Shapoorji Pallonji and company on 18.03.2021.
- Kick-off meeting held on 07.04.2021 (in virtual mode).
Site office construction under progress.

102 LPG BP PROJECT CHITTOOR

N16000381

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2019	167	0	07/2022	-	0	0
	167	0	07/2022	8.89	0	
				9.37		

Background

Tendering Process is in progress for various works. CTE received on 21.01.2021.

103 PX-PTA REVAMP AT PANIPAT REFINERY

N16000376

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2019	1255	0	10/2021	405.92	0	48.9
		0		195.87	0	
	1255		10/2021	215.88		

Background

Ordering and tendering in progress.
Total 58/61 Equipment ordered. 11/11 LLI ordered and rest 47 non LLI ordered.
Composite Works for PTA: Awarded to M/s L & T on 23.03.21, KOM held on 01.04.21
Mechanical Works for PX Unit: awarded to M/s KKS on 13.04.21.
E&I Tender (PX Unit) : LOA issued to M/S Konstelec Engineers on 05.06.2021
Piling (50.2% completed), Structural fabrication (35 %) and erection (0.5%) in progress

104 COMPRESSED BIO GAS PLANT AT GORAKHPUR

N16000383

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2019	164.69	0	07/2021	120.00	8	17.1
		0	03/2022	13.16	0	
	164.69		03/2022	13.16		

Background

EPCC:01 Awarded to CEID Consultants & Engineering on 24/02/21. Kick off meeting held on 11/03/2021
 EPCC 03: Shredder Pkg awarded to Chemical system technologies on 12/04/21.KOM held on 15.06.2021
 Bio gas purification & Compression system : awarded to M/s CEID Consultants & Engineering on 13.05.2021.KOM held on 15.06.2021
 EPCC 02: Balance of Plant Tender : awarded to M/s SOPAN O&M Company Ltd on 01.06.21 kick off meeting held on 08.06.21

105 LAB REVAMP AT GUJARAT REFINERY

N16000377

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2019	403	0	12/2021	85.41	4	61.5
	403	0	04/2022	112.99	4	
				127.92		

Background

All (105 equipment) ordered.
 MT0-1 & 2-Pipe & Fittings received at site.
 All LLIs awarded.
 Packinox exchanger and Breechlock exchangers delivered.
 71 Nos Equipment recd. at site
 MT0-1 Pipe & fittings being received at site.
 Civil Jobs started. 32 % RCC Jobs completed.
 15 % Structural fabrication completed.
 10/19 Eqpt foundation completed & 3/19 Eqpt erected.

106 ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY

N16000382

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2019	5251	0	05/2023	299.50	0	13.3
	5251	0	05/2023	141.39	0	
				300.47		

Background

30 % Model review, P&ID & Hazop completed for AA & BA, NBA, HGU & Flare unit.
 All LSTK / Packages Basic Residual Engg completed.
 -EPCC-01- Site enabling and civil jobs started. 98% Piles Completed.
 EPCC-02 -Barricading works in progress. 51% Piling completed.

107 BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA

N16000386

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	14810	0	04/2023	1,983.70	0	17.3
		0		880.87	0	
	14810		04/2023	1086.42		

Background

Ordering and tendering in progress.
 AVU LSTK: Engg, ordering and mfg in progress. 60% model review completed.
 RFCC (EPCM 03): Engg and ordering in progress.
 Coker B Revamp: Engg in progress.
 OHCU: Engg and ordering in progress.
 Tenders floated for the following LSTK contracts are in various stages as mentioned below:
 o DHDT unit: Awarded to Consortium of M/s CBI Constructor Pty and M/s CB&I India on 12.05.21.
 o Sulphur Block (SRU & ARU, SWS): Awarded to M/s ISJEC Heavy Engg Ltd on 19.06.21.
 o NHT-ISOM unit: Price bids opened on 21.05.21, under award.
 o PPU unit: awarded to Consortium of Technimont SpA and Technimont Pvt Ltd on 3.7.21.
 o PRU unit: Un-priced Bids opened on 09.02.21, technical and commercial evaluation completed, under price bid opening.
 o HGU and N2 Plant: Tender floated on 29.12.20. BDD extended upto 20.07.21
 Civil Work (EPCM-23): Awarded to M/s M/s Broadway Links Pvt Ltd on 03.06.2021

108 INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY

N16000395

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	202.16	0	07/2022	75.80	0	33.5
		0		4.02	0	
	202.16		07/2022	12.24		

Background

Composite Design, piping job, structural & civil Execution Agency- Awarded to M/s East India technologies on 01/04/2021.
 Soil Investigation jobs in ISBL & OSBL Area completed

109 INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY

N16000393

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	1019	0	01/2023	239.39	0	12.5
		0		57.96	0	
	1019		01/2023	62.56		

Background

LSTK Tender- LOA issued to L-1 bidder i.e. Consortium of M/s CBI Constructors Pty. Ltd., Australia (Leader) & M/s CB&I India Private Limited, India (Member) on 14.05.21
 Composite Tender - Bids were opened on 08.06.21. 10 bidders have submitted their bids.
 Under PBO.

110 MUZAFFARPUR-MOTIHARI LPG PIPELINE**N16000399****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	403	0	08/2022	-	0	29.55
	403	0	08/2022	2.16	0	
				2.24		

Background

Permission for crossings NH at 6 locations and laying of pipeline for 16.498 Km along National Highway is pending

111 REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END**N16000400****Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	1378	0	12/2022	-	0	47.1
	1378	0	12/2022	24.39	0	
				24.39		

Background**112 INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY****N16000396****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	13805	0	01/2024	432.20	0	7.9
	13805	0	01/2024	93.66	0	
				98.34		

Background

EC awaited.
LSTK Tender (EPCC-01) PTA : LOA issued to Consortium of Technip on 23.04.2021 .KOM held on 04.05.21
LSTK Tender(EPCC-02) PX : LOA issued to Consortium of Tecnimont on 23.04.2021 .KOM held on 30.04.21.
EPCC-03 (ETP package) : NIT floated on 08.03.21 with BDD extended to 07.06.21. Pre-bid meeting held on 26.03.2021.
LSTK Tender (EPCC-04) : : LOA issued to M/s Megha Engineering & Infrastructures Ltd.on 18.06.2021. KOM held on 25.06.2021.

113 PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY**N16000409****Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	18936	0	09/2024	238.61	-1	4.3
		0		704.61	-1	
	18936		08/2024	773.35		

Background

LSTK tender for Indmax & PRU- Ubdar award.
PP unit- NIT floated.
Boundary Wall Construction jobs in progress

114 CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI

N16000403

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	921	0	09/2023	180.00	3	14.2
		0		4.87	3	
	921		12/2023	5.18		

Background

Target date for completion is subject to change as per actual receipt of Statutory Approvals. Target is 30 months from receipt of Approvals

115 AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM

N16000411

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	1614	0	08/2023	-	0	3.89
		0		0	0	
	1614		08/2023	0		

Background

116 SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI

N16000405

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	1398	0	12/2023	167.56	-6	0
		0		81.38	-6	
	1398		06/2023	87.79		

Background

117 CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA**N16000412****Location: HARYANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2021	34627	0	09/2024	153.35	0	2.9
	34627	0	09/2024	426.55	0	
				437.47		

Background

- Preparation & Finalization of Engineering design basis completed.- Plot plan finalized
 .-Equipment Layout Finalized
 for Open art units, VGO HDT, DHDT & RHCU
 - EPCM 2 : Technical bids (6 nos) opened on 09.06.21 ,under evaluation.
 - EPCM 3 : Technical bids (4 nos) opened on 12.06.21 ,under evaluation.

MANGALORE REFINERY AND PETROCHEMICALS LIMITED**118 BSVI UPGRADATION****N16000257****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1810	0	12/2019	193.19	26	97.29
	1,810.00	0	04/2021	1640.82	10	
	1810		02/2022	1707.75		

Background

As per Auto Fuel policy and directives from MoPNG, the entire country has to move towards BS VI quality specifications for MS & HSD by 1st April 2020.

MRPL is already meeting commitments for supply of BS-VI grade fuels, with available in house alternate options.

119 SEA WATER DESALINATION PLANT**N16000319****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	581	9.6386	03/2020	157.48	18	83.12
	637.00	0	11/2020	473.97	10	
	637		09/2021	497.82		

Background

Setting up of Sea water Desalination Plant in Mangalore for supply of permeates to refinery to reduce the dependence on river water with present operating capacity of 30 MLD scalable to 70 MLD.

M/s. Fichtner Consulting Engineers (India) Pvt. Ltd. has been appointed as PMC & M/s. VA Tech Wabag Ltd. has been awarded LSTK Contract.
 EC Clearance granted on 18.04.2019.
 CFE was granted on 06.06.2019.
 Original schedule of Mechanical Completion was 31.03.2020 based on Environmental Clearance (EC) availability by September 2018.
 As CFE was granted on 06.06.2019, MC was correspondingly rescheduled to 26.10.2020.
 Cost of the Project: 621 crores. Revised approved cost is due to order placement through Global Competitive bidding on L1 basis.

120 DEVANGONTHI MARKETING TERMINAL

N16000401

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	200	0	06/2023	58.50	2	16.25
		0	08/2023	2.23	0	
	200		08/2023	2.33		

Background

Mangalore Refinery and Petrochemicals Limited is building a Marketing Terminal at Devangonhi, Bengaluru to cater the requirements of petroleum products for its own expanding Industrial & Retail business primarily in the state of Karnataka & Kerala. The terminal would receive finished petroleum products (MS, HSD & ATF) through the existing 363 km long PMHB pipeline from MRPL. Suitable facilities would be provided in the Devangonhi Terminal. There will be a receipt & dosing of Ethanol with MS and Bio Diesel with HSD. The supplies of petroleum products to the retail outlets / customer / aviation stations would be met through road tankers.

NUMALIGARH REFINERY LIMITED

121 NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY

N16000379

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	12366	0	10/2024	-	0	0
		0		168.82	0	
	12366		10/2024	168.82		

Background

--

122 NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES

N16000394

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

01/2019	10228	0	10/2024	-	0	0
		0		117.34	0	
	10228		10/2024	117.34		

Background

OIL & NATURAL GAS CORPORATION LIMITED

123 CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)

N16000128

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2011	861.79	132.2306	05/2013	-	105	99.22
	1,846.46	8.3879	02/2022	1551.48	0	
	2001.34		02/2022	1565.69		

Background

The project was approved in March 2011 with cost as Rs. 861.79 Crores. Revised sanction cost is Rs. 1683.06 Crs. and it is anticipated to be completed by December 2019. Sagar Samrat is the oldest over 40 years old Jack-Up rig of ONGC. Since, the rig was inspected in-situ at offshore by consultant M/s. Mustange hence legs, jacking system and lower portion of hull could not be assessed. Subsequent to rig reaching at fabrication-yard, substantial increase in scope of work occurred like: strengthening of hull, replacement of all the legs, replacement of jacking cylinders. This additional SOW delayed the project.

Scope of work:

- Conversion of Sagar Samrat to MOPU and deployment for W0-16 Cluster Development Project.
- Demolition of drilling associated equipment and facilities.
- Refurbishment of hull, legs, jacking system and utilities.
- Processing facilities for well fluid, Gas compression and Gas Dehydration.

Status:

- NOA issued to Consortium of Mercator Oil & Gas Ltd. Mumbai, Mercator Offshore -Singapore & Gulf Piping Company-Abu Dhabi on 17.11.2011.
- Contract terminated on 10.10.2018 due to non-performance of Consortium at Project progress of 95.02%.
- NOA for balance works up to ready for sail away issued to M/s GPC, Abu Dhabi on 25.10.2018.
- Achieved floating of Barge on 12.03.2020 for simultaneous repair of shock pad foundations.
- Repair of all Jacking cylinders, Shock pad foundations and shock pad installation completed. Jacking trial completed on 07.08.2020. Repair of auxiliary tank footings (ATF-2&3) and VT-12 completed on 30.09.2020.
- Hull strengthening works and repair of Pin-hole casing in Leg # 2 and Yoke repair work completed.
- Jacking system tested on 27.06.2021 as a preparation for taking MOPU to Drydocks for inclination test.
- Expected sail away is Sept'21

124 FIELD DEVELOPMENT PLAN OF MADANAM NELL-IV BLOCK CY-ONN-2002**N16000241****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	650.82	-4.0672	03/2019	152.00	30	64.58
	624.35	-4.0672	09/2021	447.05	0	
			09/2021	450.58		

Background

Project was approved in November 2015 with completion schedule of Apr-19 and at a project cost of Rs. 390.52Cr. 60% share of total project cost of Rs 650.82 Cr. The Block has been awarded to JV of ONGC (60%) and BPRL (40%)
 Project envisages total cumulative production of 1.048 MMT of Oil by 2027-28 and 2.702 BCM of Gas by 2032-33.

Scope of work

- Construction of one Gas Collecting Station (GCS), associated facilities and associated pipelines
- Drilling and Completion of 16 wells (15 new wells and 1 substitute well)

Status:

- NOA placed to M/S Tata Projects Ltd. on 09.01.2017.
- Design and Engineering is near completion for CPF and in progress for pipelines & manifold. Most of the equipment procured and are available at site.
- Construction activities suspended since 07.08.2018 due to non-availability of Consent to Establishment (CTE), pending from TNPCB. CTE applied on 11.02.2020. Team of TNPCB visited the CPF site on 20.08.2020. CTE application returned to District Environment Office at Nagapattinam with queries. ONGC submitted reply on 04.02.2021. Grant of CTE and PML is still awaited.
- Civil work for Gas field manifold, gas line laying from Gas manifold to CPF Madanam & Oil line laying work in progress from Madanam to Memathur and Memathur (MMT) to Narimanan section.

Drilling of wells:

- Drilling of 10/16 wells completed.
- Environment Clearance, LAQ and site access issues have delayed drilling of balance 06 wells.

125 LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS**N16000213****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	3190.69	5.8047	04/2018	509.01	49	86.68
	3,375.90	0	05/2022	2749.36	0	
	3375.9		05/2022	2871.03		

Background

Project was approved on 22nd Dec-15. The project facility is being implemented through three packages. Approved project cost is Rs 3190.69 crore. and completion schedule is 30.04.2018. Revised completion schedule is 15.05.2021. The facilities are being executed through three packages.

Scope of work

- 20 platforms of Mumbai High Asset for Platform specific Jacket repair, Topside structural strengthening and Facilities revamping.
- Complete deck replacement of 10 well head platforms.
- All Jacket specific underwater repair of 42 well head platforms of Mumbai High and Neelam Heera Asset.
- Platform specific Topside structural strengthening and facilities revamping of 20 well head platforms of Mumbai High and Neelam Heera Asset.

Status:

The facilities are being executed through three packages.

Package-I: NOA placed to Consortium of M/s AFCONS-HALANI-TRIUNE on 29.01.2016.

- * Overall Physical progress of the package is 80.01%.
- Balance work to be undertaken post monsoon 2021.

Package-II: NOA placed to Consortium of M/s AFCONS-HALANI-TRIUNE Energy Services on 31.05.2016.

- * Physical Progress of the package is 78.96%.
- Balance work to be undertaken post monsoon 2021.

Package-III: Package Completed on 22.05.2018

126 DEVELOPMENT PLAN OF CBM - BOKARO BLOCK

N16000239

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	823.27	38.2037	03/2023	201.00	-12	68.4
	1,137.79	0	03/2022	669.73	0	
	1137.79		03/2022	684.42		

Background

Project was approved in Dec-2015 with completion of Mar-23 and at cost of Rs 658.62 Cr (80% share of total project cost of Rs 823.27 Cr). RCE of scheme approved by Board on 26.05.17 at revised cost of Rs 910.23 Cr (80% share of total project cost of Rs 1137.23 Cr) and completion by Mar-2022. The Block has been awarded to JV of ONGC (80%) and IOC (20%).

Project envisages Cumulative gas production of 4.098 BCM by 2037-38 from two locations (Patch A & Patch B).

Scope of work:

- Construction of one Gas Collecting Station (GCS), associated pipelines and Construction of well head facility for location -1 (Patch- A)
- Construction of two Early Production system (EPS), associated pipelines and Construction of well head facility for location -2 (Patch- B)
- Drilling and Completion of 150 wells (141 new wells and 9 existing wells)

Status:

Package-1 (Facilities-GCS, EPS 1 & 2 and Pipelines):

- NOA placed to Consortium of M/s Tata Projects Ltd. and M/s Corrttech International Pvt. Ltd. Mumbai on 29.06.2017.
- EPS-2: PGTR completed on 24.01.2020.
- EPS-1: PGTR completed on 27.11.2020.
- GCS: Mechanical completion achieved. GCS is ready for Site Acceptance Test (SAT). SAT of equipment in progress except compressor package.
- Well head facilities creation and pipeline laying work in progress.

Package 2: Land acquisition:

- Total LAQ completed for 58 sites for drilling of 78 wells.

Drilling of wells:

- Drilling of 1 wells completed during the month.
- Drilling of 76/141 new wells completed. 1 well is under drilling.
- Early monetization of CBM Gas started on 30.08.2019 from BK-1 site.

127 KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT

N16000247

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	34012	-26.2319	06/2020	6,526.00	24	57.96
		-26.2319	06/2022	11252.3	0	
	25090		06/2022	12103.7		

Background

The project approved in Mar 2016 at Rs 34012 Crs. with completion by Aug 2021. Project envisages cumulative production of 25.87 MMT of oil and 45.49 BCM of gas by 2034-35.

1st Gas by 31.12.2019. 1st Oil by 31.03.2021. Project revised completion is 31.08.2021.

Scope of work:

- Construction of 01 Process Platform bridge connected to living quarters (LQ) & Utility Platform.
- Subsea Production Systems (SPS) & Subsea Umbilical, Riser & Flow-lines (SURF) and associated pipelines.
- Hiring of Floating Production Storage and Offloading (FPSO).
- Onshore Terminal Facilities at Odalarevu and Mallavaram.
- Drilling and Completion of 34 wells (Oil -15, Gas - 08, Water Injectors -11)

Status:

Execution of the project is planned to be carried out through 05 packages.

Package-I: Hiring of Drilling Rigs, Bundle Services and Well Completion Services:

- Drilling of 29 wells completed.
- First Gas achieved on 05.03.2020 from U-3-B Gas well after subsea completion.
- Well completion works of U-1-B Gas well completed on 27.04.2021.

Package-II: Combined SPS + SURF Package

- Contract awarded to Consortium of McDermott, Baker Hughes GE and L&T Hydrocarbon on 01.10.2018.
- Plan Progress - 87.90%, Actual Progress - 51.6%.

Package-III: Offshore Gas Process Platform and LQ (CPP+LQUP).

- NOA issued to consortium of Afcons Infrastructure Ltd(AFCONS), Mumbai+ M/s Sapura Fabrication Sdn Bhd (SFSB), Malaysia (Formerly known as SapuraKencana HC Sdn Bhd) on 10.11.2018.

• Plan Progress - 100%, Actual Progress - 72.5%.

Package-IV: Hiring of FPSO (Floating Production Storage and Offloading unit)

- NOA placed on 02.05.2019 to M/s. Shapoorji Pallonji Bumi Armada Ltd.

• Plan Progress - 95.75%, Actual Progress - 68.85%.

Package-V: Onshore Terminal

- NOA issued to M/s. Tata Projects Limited on 26.12.2018.

• Plan Progress- 100%, Actual Progress - 63.16%.

128 PIPELINE NETWORK PROJECT GELEKI, ASSAM

N16000278

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	249.85	21.5729	05/2020	21.00	15	81.2
	303.75	0	08/2021	199.09	0	
	303.75		08/2021	203.59		

Background

Project was approved on 14th July 2016. Approved project cost is Rs. 249.85 Crore. Scheduled Completion of the project is May 2020. Revised cost of the project is Rs. 265.49 Cr. Project envisages replacement of Geleki field pipeline network.

Scope of work:

- Replacement of Geleki field pipeline network through installation of field manifolds, feeder/collector lines and well-fluid, gas-lift & water injection / flushing lines for safety and reservoir management (original scope-425.43 km & revised scope-523.71 km).

Status:

- Contract awarded to Consortium of M/s SREE & M/s MEIL on 15.06.2017.
- Lowering of 454.89 Kms pipeline completed. Further welding, lowering and back filling works under progress.
- Civil works, fabrication and erection of manifolds in progress.
- 194/679 pipeline segments hydro tested. 36 segments tested during the month.
- 81 segments commissioned during the month. Total 123 pipeline segments commissioned.
- Forest Clearance for 2.3 km of ROU corridor within Geleki Reserve Forest area is awaited. Presently, proposal is at Regional Office, MoEF, Shillong since 20.03.2021.

129 REDEVELOPMENT OF SANTHAL FIELD

N16000279

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2017	1162.56	-16.5376	03/2026	123.00	0	75.71
		-16.5376		830.22	0	
	970.3		03/2026	869.08		

Background

Project was approved on 23rd Feb 2017. Approved project cost is Rs. 1162.56Crore. Scheduled Completion of the project is March 2026. Project envisages incremental oil gain of 3.44 MMT till 2029-30.

SCOPE OF WORKS:

- Revamping of North Santhal and South Santhal CTF.
- Construction of one Produced Water Treatment Plant (PWTP).
- Drilling of 129 wells. (92 OP, 31 AI and 6 ED).

STATUS:

Package 1: Revamping of Installations

- NOA placed to M/s HAL Offshore, Mumbai on 17.05.2017.
- Major equipment reached site. Civil foundation work completed.
- PGTR of NS CTF completed on 14.05.2021.
- Work was resumed at SS-CTF on 28.10.2020 with COVID-19 restrictions.
- Sch. progress: 100%, Act Progress: 92.12%

Package 2: Construction of PWTP at North Santhal CTF

- NOA placed to M/s Toshiba Water Solution on 18.12.2018.
- Package commissioned on 20.02.2021.

Drilling of wells:

- 1 well completed during month.
- Drilling of 82/129 wells completed.

130 DEVELOPMENT OF R-SERIES FIELDS INCLUDING REVIVAL OF R 12 (RATNA)

N16000297

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	4006.83	-10.2532	05/2021	170.00	1	95.19
	4,475.92	-19.659	05/2021	3513.58	1	
	3596		06/2021	3516.94		

Background

Project was approved on 23rd Feb 2017. Approved project cost is Rs. 4006.83Crore. With Completion schedule of May 2021.

Project revised capex is Rs. 4475.92Cr due to construction of new platform in place of MOPU with schedule completion of December 2021.

Project envisages cumulative production of 7.07 MMT of Oil & 0.972 BCM of Gas till 2035-36.

Scope of work:

- Installation of 5 new Well Platforms
- Revival / Refurbishment of existing R-12A platform
- Installation of Ratna Process Platform in place of hired MOPU
- Associated pipelines and composite power cables
- Drilling and Completion of 31 wells (22 Oil + 9 Water Injection)

Status:

Project brief: The project executed as detailed:

Package 1: Five well platforms, pipelines & subsea cables

- NOA placed to M/s NPCC on 12.01.2018
- Facilities completed on 10.05.2019.

Package 2: Revival of R-12A platform and associated pipelines

- NOA placed to M/s Carlton on 09.02.2018
- Facility completed on 30.11.2019

Package 3: Installation of Ratna Process Platform:

- The package "Installation of Ratna Process Platform" has been delinked from the project and same was apprised to Board on 30.06.2020.

Drilling of wells:

- Total drilling of 26/31 wells completed.
- Production commenced from Sep'18.

131 DEVELOPMENT OF NEW MARGINAL FIELD W0 24-3, D30 AND B192 ALONG WITH FACILITY FOR CO2 MITIGATION

N16000357

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	2292.46	-3.8714	05/2021	772.00	7	79.02
		-3.8714	12/2021	1701.1	0	
	2203.71		12/2021	1853.23		

Background

Project approved on 14.02.19 with cost of Rs. 2292.46 Cr. Project envisages production of 4.38 MMT Crude Oil, and 0.464 BCM of gas by 2034-35.

Scope of Work:

- 3 conventional well head platform (B192-10, D30-2 & W024-3) and 1 Bridge connected wellhead-cum-riser platform B192-5A with CO2 removal facility
- Clamp-on at B192-1 platform (3 slots)
- Well Tie-back at W024-3 platform
- Topsides Modifications at 2 platforms
- 59 Km of Pipelines (7 segments)
- Drilling of 20 Wells

Status:

- Contract for facilities awarded to M/s L&T Hydrocarbon Engineering Ltd, Mumbai (LTHE) on 06.03.2019 with schedule completion 31.01.2021.
- Facility progress is 99.59% against Schedule of 100%.

Drilling:

- 05 well completed out of 20 and 10 wells under drilling. Production commenced from April'20.

132 MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV

N16000358

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2019	3228.8 3,976.67 3976.67	23.1625 0	03/2022 05/2023 05/2023	709.00 1133.83 1209.31	14 0	32.36

Background

Project was approved on 22.04.2019. Approved project cost is Rs. 3228.80 Crore. Expected Completion of the project is March 2022. Project envisages Production of 4.249MMT crude oil and 0.49 BCM of gas by 2034-35.

Scope of work:

- Installation of 01 new Living Quarter platform bridge connected to NQO and revamp/replacement work at NQO complex.
- Drilling of 43 wells (19 new wells and 24 ST Wells).

Status:

- 1st tender was re-invited due to higher quote of L-1 bidder. 2nd tender also cancelled on 28.08.2020 to incorporate GOI order on eligibility of bidders from a country sharing land borders with India. 3rd NIT issued on 04.09.2020, TBO on 18.09.2020 and NOA for facility package placed on 06.01.2021.
- Pre-Engineering survey for Bridge landing and sea bed survey completed. Survey reports submitted
- Design, Engineering and procurement in progress.
- PO placed for 10 critical long lead items (GTG, Deck Crane, WM, STP, Inert Gas Generator, Emergency DG, Waste Heat Recovery Unit, Chlorinator, Flare System and Pressure vessels & Tanks).

Drilling of wells:

- Total drilling of 37/43 wells completed.
- Production commenced from Feb'18.

133 MUMBAI HIGH SOUTH REDEVELOPMENT PHASE-IV

N16000359

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	3660.71 3,740.05 3740.05	2.1673 0	05/2021 01/2022 01/2022	927.00 2556.53 2861.68	8 0	85.04

Background

Project approved on 14.02.2019 with a cost of Rs. 3660.71Cr and revised to Rs. 3740.05Cr on 20.06.19 due to change in scope. Scheduled completion of the project is May 2021. Project envisages production of 2.408 MMT Crude oil and 0.571 BCM of gas by 2034-35.

Scope of work:

- Installation of 01 New WIS-R Water Injection-cum-Living Quarter platform and laying of one pipeline.
- Drilling of 30 wells (06 new wells and 24 ST Wells).

Status:

- NOA for facility placed on 26.06.2019 to M/s LTHE Mumbai.
- Detailed Engineering and Procurement nearing completion. All major equipment received at Yard.
- NWIS-R Platform installed on 07.05.2021.
- Tie-in spool and SPRU installation completed on 26.05.2021.
- Activities were affected due to COVID-19.
- NWIS-R Platform hook-up and commissioning work is balance and will be taken up post monsoon 2021.
- Balance brown field modification work in progress.

Drilling of wells:

- Drilling of 21/30 wells completed.
- Production commenced from February'19.

134 PIPELINE REPLACEMENT PROJECT (PRP-VI)**N16000370****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	763.92	-3.935	12/2020	82.00	12	97.72
	733.86	-3.935	12/2021	757.62	0	
			12/2021	757.62		

Background

Laying of pipelines in Mumbai High and Neelam, Heera & B&S Asset as technical requirement & to maintain the production of oil and gas to avoid frequent line failure.

Scope of work:

- Laying of 11 line segments of pipeline (Total length 02.85 Kms)
- Installation of 21 new risers & Removal of 17 risers
- Installation of 02 riser protector
- Topside (Surface) modifications at 12 platforms.

Status:

- NOA placed on 19.07.2019 to M/s Valentine Maritime Limited, Abu Dhabi. Schedule completion revised from 31.12.2020 to 31.05.2021 as per Board approval on 04.01.2021.
- Topside modification completed at all 12 platforms.
- 02 riser completed in the month. Total 20 risers installed. Riser Protector and clamp fabrication completed.
- Laying of all 11 pipe line segments completed. 1 segment handed over in the month. Total 10/11 segments handed over.
- Balance 1 segment of already laid pipeline (SW-SG) will be commissioned post monsoon 2021.

135 HEERA REDEVELOPMENT - PHASE III**N16000360****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

06/2019	2494.68	-5.6103	03/2022	697.00	0	64.74
		-5.6103		1402.4	0	
	2354.72		03/2022	1483.63		

Background

Project was approved on 31.05.2019 with a cost of Rs. 2494.68 Crore. Expected Completion of the project is March 2022. Project envisages Production of 3.06 MMT Crude oil and 5.82 BCM of Gas by 2034-2035.

Scope of work:

- Installation of 2 new well platforms (HM & HN).
- Laying of 09 pipeline segments (48.5 Kms).
- Top Side Modifications at Heera Complex, Neelam Complex & 07 Well Platforms.
- Drilling of 26 wells. (20 new wells and 06 ST Wells).

Status:

- NOA for facility placed on M/s LTHE on 22.06.2019.
- Pipe line laying of all 9 segments & installation of Risers completed.
- Installation of Subsea Jumpers, Wye connection and crossing correction completed.
- Installation of HM and HN well platform completed on 31.03.2021.
- Top side modification completed at 5 well platforms.
- Laying of 9 pipelines segments and risers completed. Hydro-testing of 5/9 segments completed.
- Balance topside modification, pipe line hydro-testing, hook-up and pre-commissioning works to be taken post monsoon 2021.

Drilling of wells:

- Drilling of 6/26 wells completed.
- Batch drilling of 9 wells in progress from HM and HN platforms. .
- Production commenced from March'20.

136 REDEVELOPMENT OF NANDASAN FIELD

N16000404

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2020	444.87	0	08/2022	100.00	0	27.23
		0		87.19	0	
	444.87		08/2022	99.27		

Background

Incremental production of 0.735 MMT of Oil and 0.195 BCM of Gas by 2036-37.

Scope of Work:

- Project comprises creation of following facilities:
 - o Group gathering station (GGS)
 - o Effluent treatment Plant (ETP)
 - o Water Injection Plant (WIP)
 - o Gas Compressor Plant (GCP)
 - o Gas Dehydration Unit (GDU)
- Drilling of 15 wells (12 OP+ 03 WI)

STATUS:

- Facility contract NOA placed to M/s HAL Offshore Ltd. Mumbai on 10.12.2020 for (INR

246.78 Cr + USD 12.09 Million)

- Planning package approved. Pre-Engineering Survey completed.
- Design, Engineering and procurement activities in progress. Process HAZOP completed and all Process P&IDs released. Piping Fabrication procedure & QAP approved.
- Purchase Orders have been placed for Major Equipment and process items.
- Civil work (Site grading, Tank foundation and Boundary wall, etc.) and Fabrication of Well Manifolds commenced

Drilling of wells:

- Drilling of 14/15 wells completed.

OIL INDIA LIMITED

137 SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN

N16000167

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2011	352.56	39.0515	03/2017	-	N.A.	0
	490.24	39.0515	N.A.	455	N.A.	
				455		

Background

Apart from other reasons delay occurred due to :

- The project has been badly affected due to Covid-19 Pandemic and nationwide lockdown. The works were being carried out only with marginal workforce. The material delivery has been delayed.
- Due to Covid-19 situation, vendors representatives werereluctant to visit site for carrying out the Erection, Installation & Commissioning activities.
- Incessant rainfall till mid of Oct'20 have affected the construction work schedule
- Statutory Approvals: DGMS approval available, PESO applied.
- Work award status- EPCM/PMC details:EPMC awarded on 29/03/2014 & EPC awarded on 13/06/2016
- Engineering:92.00% of Engineering for the Project is completed by EPC.
- Ordering: Completed.
- Manufacturing & Delivery including status of Long Lead items:Delivery of more than 98% of materials completed.
- Tendering: Is in EPC scope of work
- Construction: The weightage of construction for the Project is 40%. Current progress is 38.25% against plan of 40.00%
- Commissioning & Hand Over: Not yet started.

138 PIPELINE REHABILITATION PROJECT OF 575 KM (PHASE I)

N16000258

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	406	0	10/2020	60.00	17	90.4
		0		150.98	17	
	406		03/2022	255.63		

Background

2 Project delay is caused by following reasons:

- Initial Delay in ordering coating materials due to GST related and other commercial issues.
- Cascading delay of award of coating works contracts to synchronize it with delivery schedule of coating materials.
- Lag in construction progress is attributed by loss of dry season of 2017-18, lag in coating work progress during dry season of 2018-19 caused by slow mobilization for field works by contractors as well as practical site specific difficulties encountered in field conditions in various spreads. 12% progress catch-up gained during dry season of 2019-20.
- As the pipeline to be refurbished is a live pipeline laid in a common Right-of-way with other operating hydrocarbon pipelines viz NSPL, GSPL, DNPL and OIL's OFC, trenching activity was extremely slow in locations where other pipelines or OFC were in very close proximity to the pipeline being refurbished. This is to avoid any damage considering the high consequences of an accident in a high pressure hydrocarbon pipeline.
- Due to Covid-19 pandemic, favourable dry work period in March-May 2020 has been lost.
- For anticipated 50 km coating refurbishment work to be left out after current dry season, one dry season from January-March 2022 will be required.
- Remaining works are very challenging as work fronts are mostly in difficult to work terrain and safety concerns associated with working near live pipelines.

139 CONSTRUCTION OF 762 MM DIAMETER GAS PIPELINE FROM BAGHJAN TO CGGS, MADHUBAN

N16000356

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	224.75	-11.9021	08/2020	30.52	10	94.6
	222.21	-10.8951		111.26	10	
	198		06/2021	176.23		

Background

The new pipeline shall be laid in the OIL's existing ROW as far as possible. The ROW is 18 meters wide having 02 (two) pipelines viz. one 400 MM (16") NB gas pipeline and one 200 MM (8") NB crude oil pipeline already laid and these are in operation. One more 400 MM (16") NB gas pipeline has been laid from Loc. HNE, Makum to CGGS Madhuban in the same existing ROW. Pipeline Laying & terminal Composite works

140 AUGMENTATION OF PUMPING CAPACITY OF BARAUNI-BONGAIGAON SECTOR PHASE II

N16000259

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	571.66	0	12/2019	30.00	20	93.4
		0		400.58	20	
	571.66		08/2021	472.3		

Background

• Major Reasons for Shortfall w.r.t original schedule: Cascading effect of delay in award of tenders and subsequent delay in Mobilization / Site activities / slow Construction progress / delay in supply of bought-out materials by contractors contributed the backlog in construction progress. The COVID-19 Pandemic crisis also severely impacted the project progress. Additional resource mobilization / round the clock working by contractors is

being pursued to catch-up the progress backlog/ delay while maintaining GOI/ state authorities norms of resumption of works and social distancing.

- Commissioning & Hand over: Schedule 100%/ Actual 24%

141 DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA

N16000331

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	543.91	17.4091	02/2020	318.00	16	0
	652.10	-2.0702		136.05	16	
	638.6		06/2021	320.3		

Background

• Construction: Foundation for MPC 1 Package is completed and Foundation for Package MPC2, MPC3, MPC-4, MPC-5, MPC-9, High mast foundation, Piling works are in progress. Cable Tray Support footings, Pipe Rack pedestals with foundation bolts, Crude Circulation Pump Shed pedestals, Crude Testing and Separation System pedestals, Crude Dispatch Pump Shed pedestals, Control Room Column, HP- LP Manifold plinth beam, Storm Water Drain works are in progress. Piling jobs are in progress. Tank Pad foundation is in progress. Total piling completed: 239out of 322 (Nadua), 308 out of 322 (East Khagorijan).

• Ordering: MPC-1 (Power): Contract awarded.

MPC-2 (Process): Contract awarded.

MPC-3 (Water): Contract awarded.

MPC-4 (Instrument Air Package): Contract awarded.

MPC-5 (Fire): Contract awarded.

MPC-9 & 10 (Electrical & Instrumentation): Contract awarded.

CSC-1&2: (Civil): Contract awarded.

CSC-3&4: (Mechanical): Contract awarded

Sector: Power




Sector: POWER

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	48	3	0	14	14	6	11
Major	36	5	1	13	3	9	5
Total	84	8	1	27	17	15	16

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Power Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 84 belong to the Power Sector.

- The total original cost of implementation of these 84 projects was Rs.3,03,159.19crore and their anticipated completion cost is Rs.3,76,252.28crore, which reflects a cost overrun of 24.1% (spread over all power sector projects). The expenditure incurred on these projects till June 2021 is Rs.2,61,566.77crore which is 86.3% of the original cost of the projects.
- Out of 84 projects, 9 projects are on schedule and 44 projects are delayed and 31 projects are without date of commissioning.

2. Projects with time overrun :44

- Out of 44 delayed projects, 20 projects have an overall delay in the range of 4 to 24 months, 14 projects have delay in the range of 25 to 60 months and 10 projects have time overrun of more than 60 months.
- There are 44 projects that are facing time overruns from 4-162 months. There is an overall cost overrun of 29.4% in these 44 delayed projects.

3. Projects with cost overrun: 34

There are 34 projects that are facing cost overruns. Original cost of these 34 projects was Rs.1,77,613.26 crore. At end of June 2021, the anticipated cost of these projects has been reported as Rs.2,52,779.70 crore. Thus projecting an overall cost overrun of 42.3% (spread over 34 projects with cost overrun).

4 Projects with both time and cost overrun: 17

- There are 17 projects reporting both time and cost overrun to the extent of 53.3% from the original cost and time overrun ranging from 14-162 months.

5. Main reasons of delay:

- o Land Acquisition and Rehabilitation & Resettlement
- o Law & Order Problem
- o Delayed due to Environment/Forest/Wild Life and Security Clearances
- o Increase in / Change of Scope of Work
- o Right - of - Way (RoW) Issues
- o Non-Availability of Good Contractors/ Contractual Disputes/ Non-Performance of Contractor/Poor Participation of Contractor
- o Work has been affected due to COVID-19 pandemic.

➤ Category wise reasons

➤ Hydro projects:

- o Geological uncertainties.
- o Natural calamities/adverse climatic conditions in high altitudes areas

➤ Thermal power projects:

- o Infrastructural constraints.
- o Delay in supply by vendors.
- o Limited availability of good civil and erection contractors.
- o Inadequate infrastructure for transportation of heavy equipment.
- o Poor project management capabilities of Balance of Plants vendors.
- o Shortage of skilled manpower, dispute on contractual issues etc..
- o Delay in off take of coal to power generation plants due to railway wagons.

➤ Transmission Projects:

- o Delay in associated generation projects schedule resulting in intentionally slowing down associated transmission system, otherwise the transmission will remain idle and investment without any return.
- o Land acquisition for substations.

CENTRAL PUBLIC WORKS DEPARTMENT

1 CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI

N28000118

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	271.9	0	11/2019	-	N.A.	0
	271.9	0	N.R	90.99	N.A.	
				90.99		

Background

Project approved in Oct'17 with cost of Rs 271.90 crore and it is to be completed by aug'2020. work in progress (authorization of fund for 2nd and 3rd qtr of current financial year awaited)

CHENAB VELLEY POWER PROJECTS [P] LIMITED

2 PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)

N18000172

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	8112.12	0	04/2020	1,294.38	63	15.29
		0		1766.91	63	
	8112.12		07/2025	1940.04		

Background

The Pakal Dul H.E. Project of 1000 MW installed capacity is proposed on river Marusudar, a tributary of Chenab in district Kishtwar of J & K State. The project envisages construction of a 167 mtr high Dam, 2 nos. of Head Race Tunnel of 7.20 mtr dia and 9.6 km length, an underground Power House with 4 units of 250 MW each. The annual energy generation will be 3330 MU.

3 KIRU HYDRO ELECTRIC PROJECT

N18000278

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	4287.59	0	N.A.	624.24	N.A.	9.99
		0	08/2024	491.03	0	
	4287.59		08/2024	546.18		

Background

The project, a run-of-river scheme is located in Distt. Kishtwar of J&K State and is about 42 kms from Kishtwar. The Kiru H E Project of 624 MW installed capacity is proposed on river Chenab and envisages construction of 135 mtr high Dam and an underground Power House with 4 units of 156 MW each.

Foundation stone of the project laid by Hon'ble Prime Minister on 03.02.2019.

MoP, GoI vide letter dated 08.03.2019 has conveyed investment approval for construction of the project at a cost of Rs 4287.59 Crs at July 2018 PL.

NATIONAL HYDRO-ELECTRIC POWER CORPORATION

4 LOKTAK D/S HEP(NHPC)

180100078

Location: MANIPUR

Capacity: 90 MW

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/1999	578.62	0	06/2006	-	N.A.	
		0		0	N.A.	
	578.62		N.A.	0		

Background

The scope of the project in the original scheme comprised a 64.5 Meters high earth dam across river Loktak, head race tunnel(HRT)- 4.5 m dia and 5.8 Km long surface Power House to house 3 units of 30 MW each, spillway and tail race channel 46 m long.

The project is located in the militant infested area and the progress of work is adversely affected due to frequent threats and interference of armed terrorists. As per the agreement entered into with the state Government of Manipur, security arrangements were to be made available for execution of the project to NHPC personnel etc. However, despite several requests to DGP, Hon'ble Minister of Environment and Forest, Hon'ble Minister of Manipur and other authorities in the State Govt., the desired security cover has not been provided by the State Govt. till date. References have also been made by NHPC to Union Home Ministry for providing armed security but without any result so far. One of the Chief Engineers of NHPC who was incharge of Loktak HEP was brutally killed by the militants on 12th January, 2000. Though infrastructure activities like land acquisition, office & residential accommodation, geological exploration etc. had been initiated at the site, the desired progress has not been possible due to non-presence of adequate security at the project-site. The work on construction of road that started on 1.10.2000 had to be stopped on 21.10.2000, due to stay order by the Guwahati High Court in connection with land acquisition case.

Present Status:

Project is to be implemented through a joint venture with the state govt of Manipur. JVC has been registered on Oct 23, 2009. TEC approval for this project was granted on Nov 15, 2006 by the CEA and PIB recommended the project for investment sanction on Nov 23, 2006. Environmental clearance and Forest clearance to the project are yet to be accorded. As such the project, Loktak Downstream is not under active construction.

5 PARBATI HEP (4X200 MW) (NHPC) II

180100210

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2002	3919.59	152.516	09/2009	1,057.49	162	
	9,897.59	0	03/2023	8825.72	0	
	9897.59		03/2023	9042.79		

Background

Parbati Hydroelectric Project (Stage-II) is a run-of-the-river scheme proposed to harness hydro potential of the lower reaches of the river Parbati. The river is proposed to be diverted with a Concrete Gravity Dam at Village Pulga in Parbati valley through 31.52 Km long Head Race Tunnel and the Power House is located at village Suind in Sainj valley. Thus gross head of 863m between Pulga and Suind will be utilized for generating 800MW

(4x200MW) power. The diverted discharge of the river Parbati has been further augmented by diverting the discharge of various Nallahs falling along the HRT alignment. The Project was approved at an original cost of Rs. 3919.59 Crores (Dec. 2001 P.L.). Anticipated cost of the Project is Rs. 9897.59 crore (04/2020 PL-Prov.). The Project will generate 3124.6 MUs annually in a 90% dependable year.

6 SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)

180100221

Location: ARUNACHAL PRADESH

Capacity: 8x250 MW

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2003	6285.33	218.0808	09/2010	2,209.41	155	
	19,992.43	0	08/2023	13354.66	0	
	19992.43		08/2023	13799.38		

Background

Subansiri Lower HE Project is the biggest hydroelectric project undertaken in India so far and is a run of river scheme on river Subansiri. The Project is located near North Lakhimpur on the border of Aruncachal Pradesh and Assam. The project was transferred to NHPC for execution in May 2000 from Brahmaputra Board. The Project envisages construction of concrete gravity dam of 116m high, 8 Nos. varying from 605m to 1165m with a total of 7102m length Head Race Tunnel (HRTs), 8 nos. Pressure shafts, 8 nos. Surge Tunnels, Tail Race Channels (TRCs) and installation of 8 Units of 250 MW each. The project will generate 7421 MUs of energy annually in a 90% dependable year. CCEA approval for implementation was accorded on 09.09.2003 at sanctioned cost of Rs. 6285.33 Crores (at Dec'02 PL) with completion period of 7 years. Its anticipated cost is now Rs. 19992.43 Cr (Jan'20 PL). Project works remained stalled since Dec'11 due to agitation by some section of stakeholders/pressure groups of Assam raising issues of safety of Dam and its downstream impact. Project Work resumed w.e.f. 15th Oct'19 after NGT clearance dated 31.07.2019 and signing of MoA with Govt. of Assam on 23.08.2019.

NATIONAL THERMAL POWER CORPORATION

7 PAKRI BARWADIH COAL MINING PROJECT

N18000225

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2004	4237.96	7.4102	10/2017	-	N.A.	0
	4,238.00	7.4092		3597.38	N.A.	
	4552		N.A.	3637.98		

Background

Coal production during FY 2021-22 till June is 1.6 MMT
Cumulative coal production since inception 27.8 MMT

8 BARH STPP(3X660MW) NTPC

180100242

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2005	8692.97 21,312.11 21312.11	145.1649 0	10/2011 07/2023 07/2023	783.02 18530.8 18697.66	141 0	

Background

1980 MW (3x660 MW) Barh STPP, Stage-I is being implemented by NTPC. The project is located at District: Patna in Bihar. Nearest Railway Station is Barh which is 3 Km from site and the nearest airport is Patna which is 75 km from project site. The investment approval for the project was accorded in Feb-05. The project is coal based thermal power project based on Supercritical Technology. It has three units of 660 MW each.

9 TAPOVAN-VISHNUGAD HEP (4X130MW)

N18000014

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2006	2978.48 5,867.38 5867.38	96.9924 0	03/2013 12/2021 N.A.	454.77 4891.26 4960.15	N.A. N.A.	

Background

10 BRBCL-NABINAGAR TPP- JV (4X250 MW)

N18000190

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2007	5353 10,566.00 10566	97.3846 0	07/2012 06/2020 08/2021	789.00 8839.26 8881.24	109 14	0

Background

1000 MW (4x250 MW) Nabinagar Thermal Power Project is being implemented by Bhartiya Rail Bijlee Company Limited, a JV between NTPC Ltd. and Indian Railways. The project is located in Block Nabinagar, District - Aurangabad, Bihar. Nearest rail head is 'Dehri on Sone', which is 25 Km from site and the nearest airport is Patna, located at about 150 Kms. The investment approval for the project was accorded in Jan-08. The project is coal based thermal power project based on Subcritical Technology. It has Four units of 250 MW each.

11 MOUDA STPP STAGE 2

N18000132

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	7921.47	0	09/2016	-	N.A.	0
	7921.47	0	N.A.	5302	N.A.	
				5302		

Background

The project was approved in March 2012 with an estimated cost of rs 7921.47 cr with completion schedule September 2016. But later the project was rescheduled to be completed in January 2017. Cumulative expenditure for these project till date is Rs. 6025.00 cr

Milestones Completed:

U#4 TG Boxup done in Sep-16

U#3: Unit commissioned in Mar-16.

U#3 Hydro test done in Nov-15

U#3 TG boxup done in Oct-15

•U#3 Boiler erection started in May-13 & TG erection started in Oct-14.

•U#3 Chimney shell completed in May-14

•U#4 TG erection started in Aug-15

•U#4 Consender erection started in Jul-15

•U#4 Boiler erection started in Sep-13.

12 MUNPL-MEJA TPP - JV (2X660 MW)

N18000193

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	9750.89	24.8735	02/2017	-	N.A.	0
		24.8735		11130	N.A.	
	12176.28		N.A.	11130		

Background

Status of milestones:

• U#1 Boiler erection started in Jun-13, Pressure part erection i/p, TG box up done in Sep-15, all three GTs erection work completed in Feb-16, Chimney Flue can erection completed in Mar-16.

• U#2 Boiler erection started in Jun-14, Ceiling girder erection done in Dec-15, Condenser erection started in Nov-15.

Project issue:

• Delay of 12 months in Engg. & supplies by BGR which has led to a consequent delay of 12 months in erection.

Reasons for delay- - Initial delays in Engg & supplies for SG pkg (M/s BGR) due to QSGM (Qualified SG Manufacturer) issue arising out of takeover of M/s Hitachi by M/s MHI. -

Delay in supplies from for SG pkg (M/s BGR) and slow progress in erection. - Delay in readiness of AHP (M/s Techpro). Agency under NCLT. - Delay in Physical possession of Railway Siding, 2.54 acres in village Lehri is still balance. - Poor performance by Main Plant Civil works agency (M/s IVRCL). Agency under NCLT and terminated. Critical Issues- - Support of UP State Govt. is required in the following area:- -Physical possession of balance 0.3 Acres of Land required for Railway Siding in Lehri village.

13 LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW

N18000142

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	1527	17.9483	08/2017	-	N.A.	0
	1801.07	17.9483	N.A.	149.21	N.A.	
				149.21		

Background

Lata Tapovan Hydro (3X57 MW)
Construction activities stopped at Lata Tapovan since 08.05.14 in line with Hon'ble SC Order dated 07.05.14.
@All the construction activities stopped at Lata Tapovan since 08.05.14 in line with Honble Supreme Court Order dated 07.05.14 which stayed the construction of proposed 24 Hydro projects in Uttarakhand including Lata Tapovan.
Reasons for delay- - Construction activities stopped at Lata Tapovan since 08.05.14 in line with Hon'ble SC Order dated 07.05.14. Critical Issues- -Hon ble Supreme Court vide its order dated 07.05.2014 stayed the construction of 24 Hydro projects in Uttarakhand including Lata Tapovan HEPP. Accordingly, all construction activities were stopped since 08.05.2014. -NTPC had submitted review petition for modification of order on 09.05.2014 and Hon'ble Supreme court directed MoEF&CC for preparing project wise status for all projects. -Expert Body constituted by MoEF&CC accepted proposal of NTPC for Lata Tapovan based on various submissions made. Accordingly, MoEF&CC filed affidavit dtd. 06.01.2016 and recommended implementation of three projects including Lata Tapovan HEPP. -During the hearing on 26.04.16, Hon'ble Supreme Court asked ASG to submit affidavit on behalf of MoP and MoWR&GR by 06.05.2016. MoP filed its affidavit on 05.05.2016. However, affidavit by MoWR yet to be filed. -Hearing of 13.07.2016 could not be held as the counsel for the Union of India sought an adjournment by 12 weeks to enable the Government of India to carry out inter-ministerial consultations for arriving at a common policy framework as the matter involves three ministries namely MoP, MoEF&CC and MoWR&GR. Next hearing date is yet to be communicated. Meanwhile, Vide letter dtd. 24.01.2019 to MoEF, MoWR has communicated that only 7 out of 51 Hydro projects which are under various stages of construction in Uttarakhand has been recommended for implementation. Lata Tapovan project is not included in the 7 recommended projects.

14 LARA SUPER THERMAL POWER PROJECT STAGE-I (2 X 800 MW)

N18000140

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2012	11846	7.5453	10/2017	-	N.A.	0
	12739.82	7.5453	N.A.	13766.78	N.A.	
				13766.78		

Background

Milestone Completed :
U#1 Hydro Test done in Dec-15
U#1 TG erection started in Aug-15
U#1 Condenser erection started in May-15
U#2 Hydro test done in Apr-16
Problem faced:
land aquisition, protest of local villagers,
Reasons for delay- - Delay in Land acquisition. Acquisition / physical possession of land for MGR. 206.33 acres of land for MGR is still balance for physical possession. - Initial delays in Engg & supplies for TG pkg (M/s BGR) due to QSTGM (Qualified STG Manufacture) issue arising out of take over of M/s Hitachi by M/s MHI. - Frequent stoppage of work by

land owners for enhanced compensation. - Delay in ROU for land of MUW corridor. - Delay in readiness of AHP (M/s Indure) - Slow progress of Civil Works (M/s ERA). Agency under NCLT. - Delay in supplies from M/s Hitachi for TG pkg (M/s BGR) and slow progress in erection work by BGR. Critical Issues- - Support of State Govt. is required for early possession/ acquisition of balance land for MGR route, Reservoir-II/ In-plant MGR, and Permanent approach road etc. - Support of Railways required for CRS Sanction for insertion of turnout & completion of associated S&T works at Kotarlia station. - Support required from WRD for Closing of Barrage gate at saradih barrage(Mahanadi river) for water impounding in make up water channel.

15 NPGCPL-NABINAGAR STPP - JV (3X660 MW)

N18000192

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2013	12964.6	33.4711	05/2018	670.00	43	0
	17,304.00	0		15763.67	43	
	17304		12/2021	15814.86		

Background

Status of mile stone

U#1 TG erection started in Jan-16

U#1 Condenser erection started in Sep-15.

Unit #1, #2 & #3 boiler erection started.

Reasons for delay- - Delay in acquisition of land. Physical possession of 42.32 Acres of land is still balance due to court cases/ownership disputes, pending disbursement of payment in awarded land etc., in Railway Siding, MUW corridor & Outfall drain, Boundary Wall & Gate & Ash Dyke. - HSOs from Main Plant and Ash Dyke Shifted only in Mar'16/Jun'17. - Frequent law and order problem in the past. - Delay in readiness of AHP (M/s DCIPS). Agency under NCLT. - Delay in readiness of CHP (M/s TRF). - Delay due to poor mobilization of civil agency (M/s Era). Agency under NCLT. - Initial delay in Site levelling pkg. (M/s AMR). Critical Issues- Acquisition of balance land for Make-up Water, Railway Siding and Ash Dyke.

16 GADARWARA SUPER THERMAL POWER PROJECT STAGE-I

N18000151

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	11638.55	29.7861	01/2018	-	N.A.	0
		29.7861		13657.43	N.A.	
	15105.22		N.A.	13657.43		

Background

The project was approved in March 2013 with an estimated cost of rs 11638.56 cr with completion schedule March 2020. Cumulative expenditure for these project till date is Rs. 11,322.86 crore.

cr

Milestone completed :

U#1 Condenser erection started in Dec-15

U#1 Boiler erection started in Jun-14

U#2 Boiler erection started in Nov-14

U#1 Boiler erection started in Jun-14

U#2 Boiler erection started in Nov-14

U#1 TG erection started in May-16
Reasons for delay- - Delay in land acquisition for Railway siding & ROU for Makeup water pipeline. Possession of 4.36 acres of land is required for Railway line crossing station is still balance. - Work held up for around 56 days in initial days at project site due to agitation by villagers seeking higher compensation for already acquired land - Sand mining ban by NGT (July'15 to Oct'15). - Delay in readiness of Ash handling systems (M/s Indure) and CHP (M/s Elecon). - Work stopped due to agitation by PAPs for employment from 22.12.2017 to 15.02.2018. Critical Issues- - Support of State Govt. for possession of 4.36 acres part land for Crossing Station of Railway Siding. - Support of Railways is required for early completion of works of Crossing station.

17 DARLIPALLI STPP STAGE-I (2X800 MW)

N18000176

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	12532.44	4.8552	12/2018	501.12	31	0
	13,140.91	0	05/2021	11701.78	2	
	13140.91		07/2021	11884.7		

Background

1600 MW (2x800 MW) Darlipali STPP is being implemented by NTPC. The project is located in Darlipali Village at District Sudargarh in Odisha. Nearest Railway Station is Brajrajnagar which is 20 Km from site and the nearest airport is Jharsuguda which is 30 km from project site. The investment approval for the project was accorded in Feb-14. The project is coal based thermal power project based on Supercritical Technology. It has two units of 800 MW each.

18 NORTH KARANPURA STPP (3X660 MW)

N18000177

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	14366.58	7.1196	06/2019	1,216.97	54	0
		7.1196	10/2022	11672.15	14	
	15389.42		12/2023	11842.69		

Background

1980 MW (3x660 MW) North Karanpura STPP is being implemented by NTPC. The project is located in Village Tandwa, at District: Chatra & Hazaribag in Jharkhand. Nearest Railway Station is McCluskieganj on Sone Nagar - Daltanganj section which is 25 Km from site and the nearest airport is Ranchi which is 100 km from project site. The investment approval for the project was accorded in Feb-14. The project is coal based thermal power project based on Supercritical Technology with Air Cooled Condenser. It has three units of 660 MW each.

19 TANDA TPP STAGE-II (2X660 MW)

N18000175

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

09/2014	9188.98	7.1068	07/2019	-	N.A.	0
		7.1068		7391.78	N.A.	
	9842.02		N.R	7391.78		

Background

The project is anticipated to be completed in March 2020.

cumulative expenditure:9188 cr

Tanda-II (2X660 MW)

U#1 Boiler erection started in Dec-15 (GoI MoU achieved in excellent category)

U#5 Boiler erection started in Dec-15

Milestones Completed

U#5 Boiler erection started in Dec-15

U#6 Boiler erection started in Oct-16

Reasons for delay- - Delay in land acquisition. 12.69 acres of Abadi land in Main plant area and Ash Dyke area is still balance for physical possession. - Delay in start of Boiler/TG Erection due to hindrances by villagers. Critical Issues- Support of UP State Govt. is required in the following areas: a)Physical possession of balance 12.563 Acres Abadi land. Out of this, 4.414 acres in Ash Dyke area is critical. b)3 houses of Hussainpur Sudhana, and 54 houses of Khattegaon need to be shifted for completion of Lagoon-IIB and Lagoon-IIA c)Readiness of following works required for Associated Transmission System for U-6 which is being constructed by UPPTCL: 1.Construction of Substation at basti Construction of Tanda – Basti 400KV line

20 RAMMAM-III HEPP (3X40 MW)

N18000178

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2014	1381.84	-.0217	09/2019	132.73	63	0
		-.0217	12/2024	660.06	0	
	1381.54		12/2024	680.34		

Background

The 120 MW (3x40 MW) Rammam Hydro Power Project is being implemented by NTPC. The project is located at a distance of 50 KM from Darjeeling District in West Bengal. Nearest Railway Station is New Jalpaiguri which is 126 Km from site and the nearest airport is Bagdogra which is 132 km from project site. The investment approval for the project was accorded in Sep-14. It is a run of river hydro plant located on Teesta River. It has three units of 40 MW each.

21 KHARGONE STPP STAGE I (1320 MW)

N18000205

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	9870.51	12.9512	01/2020	-	N.A.	0
		12.9512		10019.31	N.A.	
	11148.86		N.A.	10019.31		

Background

the project is anticipated to be completed in Sept 2019 with anticipated completion cost 9870.51 cr

cumulative expenditure 1,846.00 CR

State govt help is solicited in acquisition of land railway siding

U#10#2 Boiler erection started in Sep-16
Reasons for delay- Nil Critical Issues- Support of Railways is required for expeditious completion of following deposit works: - OHE works from Nimarkhedi to Plant.

22 TALAIPALLI COAL MINING PROJECT

N18000266

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2015	3004	0	11/2019	-	N.A.	0
	3004	0	N.A.	2454.1 2507.46	N.A.	

Background

Coal production from Talaipalli South pit during FY 2021-22 till June is 0.18 MMT
Cumulative coal production since inception 1.18 MMT

23 TELANGANA SUPER THERMAL POWER PROJECT PHASE I

N18000212

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	10598.98	3.7619	11/2020	1,086.86	20	0
	10,997.70	0	07/2022	8310.67	0	
	10997.7		07/2022	8526.48		

Background

1600MW (2x800 MW) Telangana Super Thermal Power Project, Phase - I is being implemented by NTPC.

The project is located in Village - Jyothi Nagar, Ramagundam District - Karimnagar, Telangana. Nearest rail head is Ramagundam, which is 10 Km from site and the nearest airport is Hyderabad, located at about 260 Kms.

The investment approval for the project was accorded in Jan-16. The project is coal based thermal power project based on Ultra Supercritical Technology. It has two units of 800 MW each.

24 ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL

N18000276

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	1885.13	22.6382	12/2018	245.23	33	0
	2,311.89	0		1806.43	33	
	2311.89		09/2021	1817.82		

Background

Project approved in May'16 with cost of Rs 1885.13 crore further RCE-1 - Rs. 2311.89 Cr. approved on 15.02.21. Project anticipated completion by Sep'21.

25 DURGAPUR PP-III (2X20 MW) - NSPCL

N18000277**Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	529.68	19.6572	11/2018	77.89	36	0
	633.80	0		432.85	36	
	633.8		11/2021	441.81		

Background

Project approved in Dec'16 with cost of Rs. 529.68 Crs further RCE-1 - Rs. 633.80 Cr. approved on 15.02.21. Project anticipated completion by Nov'21.

26 PATRATU STPP-I (3X800MW)**N18000275****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	18668	-8.3351	03/2023	2,700.00	18	0
		-8.3351		4295.79	18	
	17112		09/2024	4661.69		

Background

The 2400 MW (3x800 MW) Patratu STPP Ph-I is being implemented by NTPC and Jharkhand Bijli Vitran Nigam Limited (JBVNL), Jharkhand and NTPC. It is a joint venture plant with 74:26 share of NTPC and JBVNL.

The project is located at Patratu Village in District Ramgarh in Jharkhand. Nearest Railway Station is Barkakana which is 09 Km from site and the nearest airport is Ranchi which is 45 km from project site.

The investment approval for the project was accorded in Nov-17. The project is coal based thermal power project based on Super-critical Technology. It has three units of 800 MW each.

The project is located at Patratu Village in District Ramgarh in Jharkhand. Nearest Railway Station is Barkakana which is 09 Km from site and the nearest airport is Ranchi which is 45 km from project site.

The investment approval for the project was accorded in Nov-17. The project is coal based thermal power project based on Super-critical Technology. It has three units of 800 MW each.

27 140 MW BILHAUR SOLAR PV PROJECT BILHAUR UP**N18000273****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	587.44	0	09/2020	-	N.A.	0
		0		463.48	N.A.	
	587.44		N.A.	463.48		

Background

Project approved in Dec'18 with cost of Rs 587.44crore and it is to be completed by Sep'2020.

28 85 MW BILHAUR SOLAR PV PROJECT BILHAUR UP

N18000274

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	349	0	11/2020	-	N.A.	0
	349	0	N.A.	226	N.A.	
				226		

Background

Project approved in March 2019 with cost of Rs 349 crore and it is to be completed by Nov'2020

29 RAMAGUNDAM FLOATING SOLAR 100 MW

N18000284

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2019	401.9	0	04/2021	204.64	6	0
		0	10/2021	120.72	0	
	401.9		10/2021	128.08		

Background

15 MW test charge done

30 KAYAMKULAM SOLAR 70 MW

N18000288

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2019	403.62	0	06/2021	208.05	4	0
		0	10/2021	53.13	0	
	403.62		10/2021	62.47		

Background

Control Room and Switchyard work in progress. Further, anchoring work also in progress.

31 JETSAR SOLAR 160 MW

N18000287

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2019	702.28	0	03/2021	-	N.A.	0
	702.28	0	N.A.	0	N.A.	

Background

--

32 DEVIKOT SOLAR 150MW

N18000281

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	798.24	0	09/2021	-	4	0
	798.24	0	01/2022	30.78	4	
				34.64		

Background

--

33 SAMBHU KI BHURJ SOLAR 250 MW

N18000285

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	1522.71	0	09/2021	986.00	4	0
		0	01/2022	366.94	0	
	1522.71		01/2022	508.75		

Background

Material under supply. Complete Land transferred to NTPC Boundary Wall erection and MMS Foundation work in progress

34 DEVIKOT SOLAR 90MW

N18000280

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	501.29	0	09/2021	-	4	0
	501.29	0	01/2022	0	4	
				118.11		

Background

35 NOKHRA**N18000282****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	1722.14	0	09/2021	-	4	0
	1722.14	0	01/2022	0	4	
				132.85		

Background**36 FATEHGARH SOLAR 296MW****N18000289****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	1749.31	0	09/2021	-	5	0
	1749.31	0	02/2022	947.52	0	
			02/2022	957.33		

Background**37 SAMBHU KI BHURJ-II SOLAR 300MW****N18000286****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	1782	0	09/2021	1,116.00	4	0
	1782	0	01/2022	198.72	0	
			01/2022	200.75		

Background

Material under supply.
Further, Topography Survey under progress

38 ETTAYAPURAM SOLAR 230MW**N18000290****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	1316.22	0	09/2021	-	5	0
		0	02/2022	528.78	0	
	1316.22		02/2022	579.99		

Background

--

39 KAWAS SOLAR 56 MW

N18000283

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	261.8	0	10/2021	267.63	0	0
		0	01/2022	18.76	-3	
	261.8		10/2021	41.47		

Background

Piling completed

--

40 BHENSARA 320 MW

N18000293

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2021	1221.73	0	07/2022	-	0	
		0		0	0	
	1221.73		07/2022	0		

Background

--

41 ANTA SOLAR 90 MW

N18000292

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2021	382.22	0	03/2022	-	0	
		0		0	0	
	382.22		03/2022	0		

Background

42 GUJARAT 200 MW (GUVNL TENDER)**N18000295****Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2021	842.27	0	07/2022	-	0	
	842.27	0	07/2022	0	0	

Background**43 CHHATTARGARH 150 MW****N18000294****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2021	599.99	0	07/2022	-	0	
	599.99	0	07/2022	0	0	

Background**NORTH EAST ELECTRIC POWER CORPORATION****44 KAMENG HYDROELECTRIC PROJECT (NEEPCO)****180100239****Location: ARUNACHAL PRADESH****Capacity: 4x600 MW**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2004	2496.9	217.4873	12/2009	119.34	134	100
	7,927.34	0	02/2021	8225.88	0	
	7927.34		02/2021	8231.56		

Background

- Penstock-II filing completed on 02.12.2020.
 - Unit # 4 spinning commenced on 3.12.2020. Rated speed of 428 rpm achieved but due to raising trend of thrust pad temperature, subsequent pre-commissioning activities stopped.
 - Unit # 3 spinning commenced on 12.12.2020. Rated speed of 428 rpm achieved but high Turbine Guide Bearing (TGB) pads temperatures are noticed. Therefore, subsequent pre-commissioning activities stopped.
 - Restoration works of both the units are in progress.
- Synchronization of Unit-III & IV expected within January, 2021.

POWER GRID CORPORATION OF INDIA LIMITED

45 TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT

N18000061

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2008	4824.12	5.1371	10/2012	-	N.A.	24
	5071.94	5.1371	N.A.	4612.66	N.A.	
				4612.66		

Background

400KV D/C Wardha - Aurangabad line (up-gradable to 1200KV S/C): Commissioned in Mar-21.

46 NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT

N18000066

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2009	11130.19	32.2448	08/2013		108	98
	14,719.10	0	08/2022	12894.95	0	
	14719.1		08/2022	12914.45		

Background

The Transmission system was evolved for evacuation and transfer of power from Lower Subhansiri and Kameng HEP project to come up in NER to NER and NR.

Present Status:

Problem faced: Local people agitation, Adverse law and order condition.

Expected to be completed in March 2022

47 SYTEM STRENGTHENING XIII OF SR GRID

N18000109

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2011	487.49	31.174	06/2014	-	N.A.	0
	639.46	31.174	N.A.	590.3	N.A.	
				590.3		

Background

The Project envisages strengthening of grid in Southern Region.

Present Status:

Balance 400KV Madhugiri-Yelhanka line affected due to severe ROW problem being faced in Karnataka. In view of delay due to ROW, the earlier contractor had expressed inability to continue the balance work. Balance work re-awarded in Dec'17. ROW issues in Bangalore (Urban) are being resolved with the help of State/ District admn. Work in progress in

balance sections.

Balance 400KV Madhugiri-Yelhanka line affected due to severe ROW problem being faced in Karnataka. In view of delay due to ROW, the earlier contractor had expressed inability to continue the balance work. Balance work re-awarded in Dec'17. ROW issues in Bangalore (Urban) are being resolved with the help of State/ District admn. Work in progress in balance sections.

ROW issues in Bangalore (Urban) are being resolved with the help of State/ District admn.

48 EASTERN REGION STRENGTHENING SCHEME-V

N18000155

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	1364.52	38.6136	04/2016	-	N.A.	0
	1891.41	38.6136	N.A.	1290.03	N.A.	
				1290.03		

Background

Purnea-Gokarna & Purnea-Farakka portions test charged, commissioning held up since Jun'19 due to shutdown issue. Severe ROW problem at Rajarhat area due to protest by political groups. Work in Rajarhat S/S was stopped in Jan'17. Work resumed in Oct'17 & again stopped on 01.12.17 due to protest. Matter followed up at all levels for early resolution. Thereafter, work of TL re-started in Jun'18 & substation in Aug'18 after intervention from State and Distt. Admn. However, since Jan'19, 2 locs.in WB portion (Distt. Pargana 24 South) of Rajarhat-Purnea line are still under severe ROW. Project constraint: Implementation affected due to delay in land acquisition of Rajarhat S/S. Severe ROW problem at Rajarhat area due to protest by political groups.

49 UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I

N18000157

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	374.63	0	04/2016		65	98
		0	12/2017	246.8	45	
	374.63		09/2021	251.7		

Background

the project latest approved in April 2016 with anticipated completion schedule March 2020 at an anticipated cost of 374.63 cr

Present status:

Problem faced:

Non availability of PMU test lab world wide and delay in Amendment of Std IEEE C37 118. Due to unavailability of accredited lab as per IEEE std., and availability of work front from constituents etc. PDC in control center are under commissioning.

50 EASTERN REGION STRENGTHENING SCHEME-XII

N18000164

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

05/2014	522.29	4.6086	11/2016		57	94
	546.36	0	09/2021	478.29	-1	
	546.36		08/2021	479.14		

Background

Implementation affected due to delay in supply of transformers due to testing issues and other transportation constraints. Shutdown required for erection work (Pusauli ICT replacement). Delay in getting S/D. Farakka ICT held up due to refusal of permission of crossing bridge. Now transportation via different route & commissioning at Farakka being taken up.

Problem faced:

shut down required for installation of ICT at Patna defferd by BSTCL to Sep 16

51 TRANSMISSION SYSTEM STRENGTHENING IN WR-NR TRANSMISSION CORRIDOR FOR IPPS IN CHHATTISGARH

N18000168

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2014	5151.37	0	03/2018	-	N.A.	0
	5151.37	0	N.A.	3269.93	N.A.	
				3269.93		

Background

The project was approved in June 2014 with an estimated cost of rs 5151.37 cr. the project was scheduled to be completed in Feb'2020.

Present status

cumulative expenditure 3,115.72 cr

physical progress 91%.

Work under progress

52 COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P

N18000249

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	4754.42	92.0175	12/2018		63	50.5
	9,129.32	0		2175.47	63	
	9129.32		03/2024	2316.58		

Background

Award have been delayed due to poor response & high prices quoted by bidders. 1 EHV line package in Arunachal Pradesh has been retendered as earlier party had gone to NCLT. For 2 nos. DMS packages in Arunachal Pradesh, the contract has been terminated due to non-performance of the agency and retendering activities are under progress. Delay in land handover and forest clearance hampering progress.

53 NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES

N18000250

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

12/2014	5111.33 6,700.00 6700	31.0813 0	12/2018 12/2021	 2767.14 2866.73	36 36	66
---------	-----------------------------	--------------	------------------------	------------------------	----------	----

Background

Award was delayed due to poor response & high prices quoted by bidders. Delay in land handover and forest clearance hampering progress. Work has also been affected due to COVID-19 pandemic.

54 TRANSMISSION SYSTEM ASSOICATED WITH TEHRI PUMP STORAGE PLANT (PSP)

N18000181

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	871.62	3.5417 3.5417	10/2017	- 628.13 628.13	N.A. N.A.	0
	902.49		N.A.			

Background

the project was approved in January 2015 with an estimated cost of 871.62 cr. it was scheduled to be completed in March 2020

The Project envisages strengthening of grid in Northern region.

Present status:

04 locs. under severe ROW problem.

Line linked with Tehri Generation completion expected by Dec'20.

55 SYSTEM STRENGTHENING IN SOUTHERN REGION - XXIII

N18000182

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	203.28	27.9172 27.9172	07/2017	- 200.16 200.16	N.A. N.A.	0
	260.03		N.A.			

Background

The project was approved in February 2015 with an estimated cost of rs 203.28 cr .the project was scheduled to be completed in Jan'2020

The Project envisages Grid stengthening in Southern region.

Present status:

cumulative expenditure 190.80 cr

Award placed in Mar'15. Engineering in progress

work in progress

56 ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO

N18000184

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2015	197.4	0	03/2018	42	98
		0		42	
	197.4		09/2021	90.05	
				90.2	

Background

The project is latest approved in March 2015 with cost anticipated cost 197.40 cr Due to inclement weather conditions in hills, refusal of PTW for live line installation due to system constraints and shutdown requirement due to missing earth-wires etc.

57 CREATION OF 400/220 KV SUBSTATIONS IN NCT OF DELHI DURING 12TH PLAN PERIOD (PART-A)

N18000188

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	1394.52	0	05/2017		52	85
		0	09/2021	534.89	0	
	1394.52		09/2021	546.88		

Background

the project was approved in March 2015 with an estimated cost of 1394.52 cr. it was scheduled to be completed in March 2020.

The Project envisages grid strengthening in Northern region.

Present status:

cumulative expenditure 405.65 cr

. Balance under progress. Sub station land under acquisition.

Completion likely to be delay due to delay in land acquisition.

Implementation affected due to delayed land acquisition (land handed over for Dwarka-I S/s in Aug'16 & Rajghat in Dec'16). Rajghat substation annulled. Additional bays at Maharanibagh in place of Rajghat S/stn. However, only 400KV line bays are being made at Maharanibagh. Award placed in Jan'18. Forest proposal under DPTA & FCA submitted. Approval & tree cutting permission awaited. During meeting convened by MOUD in Nov'18, it has been decided to re-route the line (LILO at Dwarka-I) through Golf course to reduce forest area. Working permission for routing of line through Golf course area issued by DDA on 18/02/19 using pole type structure which has been awarded in Mar'19. Forest clearance still awaited.

58 STRENGTHENING OF TRANSMISSION SYSTEM BEYOND VEMAGIRI

N18000257

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	3654	0	04/2019	-	N.A.	0
		0		3508.04	N.A.	
	3654		N.A.	3508.04		

Background

Enhanced compensation paid & work recently started with the help of Administration, State Govt. of Andhra Pradesh & Ministry of Power. 723 Foundations, 690 Tower Erections and 480 ckm stringing has been completed.

59 TRANSMISSION SYSTEM STRENGTHENING IN INDIAN SYSTEM FOR TRANSFER OF POWER FROM MANGDECHHU HYDROELECTR

N18000213

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	808.63	0	01/2018		41	100
		0	04/2021	662.19	2	
	808.63		06/2021	665.5		

Background

Implementation was affected due to forest (Tiger reserve) clearance. Line passing through buffer zone of Tiger reserve area. Wildlife proposal cleared in NBWL. Stage-I issued on 18.10.18. Working permission in forest in Assam received in Feb'19. Gen. Project commissioned. Alternate arrangements made for evacuation of power (contingency through Punatsangchu ATS). Work has also been affected due to COVID-19 pandemic. Work completed and antitheft charging done on 28.03.21. PLCC installation done at Jigmeling (Bhutan) S/S. Commissioned in Jun-21.

60 EASTERN REGION STRENGTHENING SCHEME-XV

N18000214

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	454.11	0	04/2018		38	100
		0	03/2021	343.81	3	
	454.11		06/2021	344.83		

Background

LILO at 400 KV S/C Sagardighi - Subhasgram line at Jeerat: commissioned on 24.06.2021.

61 GREEN ENERGY CORRIDORS - INTER STATE TRANSMISSION SCHEME PART-D

N18000218

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	3519.59	0	05/2019	-	N.A.	0
		0		2562.41	N.A.	
	3519.59		N.A.	2562.41		

Background

The project was approved in May 2016 at an estimated cost of 3519.59 crore with completion schedule Feb'2020
Cumulative expenditure 2,431.00 crore

Ajmer-Bikaner, LILO at Bikaner line & 2x1500 MVA ICTs at Bikaner S/S: Commissioned in Jul'19. Bikaner-Moga line: Defence aviation clearance received for revised route on 23.04.19. Forest clearance awaited. Some foundation abandoned & towers dismantled due to re-routing. Work held up due to raining & paddy fields.

62 HVDC BIPOLE LINK BETWEEN WR (RAIGARH, CHATTISGARH) AND SR (PUGALUR-NORTH TRICHUR-SCHEME-I: RAIGARH-P

N18000219

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	14733.37	0	11/2019		21	99
		0	04/2021	11552.37	4	
	14733.37		08/2021	11603.6		

Background

Progress has been affected due to COVID-19 pandemic. 800 KV Raigarh-Pugalur HVDC line along with Pole-I (1500 MW) of Bipole-I commissioned in Sep-20. Pole-II commissioned in Mar-21. Balance poles are expected to be completed progressively by Aug-21.

63 TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE -II (PART II)

N18000239

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	408.46	26.3575	01/2019	-	N.A.	0
		26.3575		369.27	N.A.	
	516.12		N.A.	369.27		

Background

Line progress affecting due to ROW in Mysore section. 2 ICTs & 1 BR commissioned in Pavagada S/S in Mar'19, Apr'19 & Jun'19 respectively. 1 ICT at Vasantnarsapur commissioned in Jun'19.

64 SUB STATION WORK ASSOCIATED WITH STRENGTHENING OF TRANSMISSION SYSTEM BEYOND VEMAGIRI

N18000240

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	608.24	0	04/2019	-	N.A.	0
		0		425.04	N.A.	
	608.24		N.A.	425.04		

Background

Commissioning matching with TCB lines. Out of 5 elements, one element (Srikakulam-Garividi) has been commissioned in Aug'18. Another element (Cuddapa-Madhugiri) has been commissioned in Feb'19. Works of two elements have been completed & one element is in progress. Works in Vemagiri-C'peta is severely affected due to ROW constraints in Nandigram area for want of enhanced compensation.

65 ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/

N18000242

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2017	322.3	0	02/2019		31	91
		0	06/2021	201.55	3	
	322.3		09/2021	202.5		

Background

Work of downstream system (66 KV Cable) under progress by UT Chandigarh. 220 KV Underground cable laying completed. Work held up at 5 locations due to ROW issues. DM, SAS NAGAR issued orders u/s 16 of Indian telegraph act for removal of ROW on 09.11.2020. High Court stayed works on 16.11.2020. Next hearing on 20.08.2021 after repeated adjournments. Work has also been affected due to COVID-19 pandemic.

66 EASTERN REGION STRENGTHENING SCHEME XVII(PART B)

N18000244

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	235.53	0	06/2019		26	84
		0	08/2021	151.12	0	
	235.53		08/2021	153.73		

Background

Shutdown received from 25.11.2020. Work restarted. Shutdown withdrawn from 01.05.21 by WBPTCL/ERLDC. Work has also been affected due to COVID-19 pandemic.

67 HVDC BIPOLE LINK BETWEEN WESTERN REGION (RAIGARH, CHATTISGARH) AND SOUTHERN REGION (PUGALAR, TM) NOR

N18000247

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	5070.13	0	04/2020	649.03	14	100
		0	06/2021	4101.57	0	
	5070.13		06/2021	4126.15		

Background

Monopole-2 along with 320 kV line and LILO portion along with 2x315 MVA ICTs commissioned on 9th Mar-21. Monopole-1 commissioned on 8th Jun-21

68 S/S WORK ASSOCIATED WITH ADDITIONAL INTER REGIONAL AC LINK FOR IMPORT IN TO SOUTHERN REGION I.E WARO

N18000238

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	283.72	0	11/2019	-	N.A.	0
		0		196.1	N.A.	
	283.72		N.A.	196.1		

Background

Associated TCB line yet to be ready. Line Reactors charged as Bus Reactors at Kurnool S/S.

69 SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII

N18000245

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	379.95	0	12/2019		24	92
		0	06/2021	232.02	6	
	379.95		12/2021	233.69		

Background

LIL0 of both ckt of 400 KV Dhauliganga - Bareilly (PG) line at Jauljivi & Diversion of Dhauliganga-Bareilly: All works completed except stringing at tapping point. Commissioning of line through contingency arrangement was discussed in the NRPC meeting held in Feb-21, same has not been agreed by NRPC, hence line will be commissioned matching with 220 KV LIL0 arrangement of Dhauliganga - Bareilly at Pithoragarh. Disconnection of 220KV LIL0 arrangement of Dhauliganga - Bareilly: Stage-I forest clearance received on 31.10.19. Working permission received on 23.12.19. 5 locs. affected due to pending Civil Aviation clearance. Revised proposal was online submitted to Airport Authority of India, New Delhi. Recently, AAI has issued NOC with restricted height of 1559 m. As the required top elevation of the tower is more than this height, appeal under shielding clause has been filed. Work has also been affected due to COVID-19 pandemic. 400/220 KV Jauljivi (GIS) Substation: Due to poor road conditions, supply of Transformer & Reactor was affected. Road widening/ strengthening work completed by NHAI in Jul-20. Accordingly, transportation of reactors & transformer have been completed progressively in Oct-20.

70 EASTERN REGION STRENGTHENING SCHEME-XVIII

N18000258

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	3500	14.1143	07/2020		14	96
	3,500.00	14.1143	12/2020	2917.31	9	
	3994		09/2021	2968.84		

Background

(-) Severe RoW being faced

71 TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER PARK AT BANASKANTHA (RADHANESDA) GUJARAT

N18000261

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	175.64	0	09/2018	-	N.A.	0
		0		115.43	N.A.	
	175.64		N.A.	115.43		

Background

Gen. delayed (expected by Apr-21). Line charged on 30th August-20.
Generation at Radhanesda Solar UMPP is delayed and expected to commission from Nov-20 to Apr-21 progressively.

72 TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY

N18000262

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	186.17	17.9889	07/2019		25	98
	219.66	0	04/2021	157.2	4	
	219.66		08/2021	157.47		

Background

LILLO of existing Neyveli TS-II - Pondicherry 400KV S/C at NNTPS Gen. Yd.: Line charged in Jun-18 by cross jumpering at dead end tower near NLC switchyard as associated bays were not ready (under scope of NLC). 400 KV D/C NNTPS-Ariyalur line: Line charged in Jul-20 by connecting to one ckt of LILLO section of Pugalur - Kalivandapattu 400 kV D/C line near Ariyalur S/s (as bays by TANTRANCO on Deposit work Basis are expected by Aug-21). Work has also been affected due to COVID-19 pandemic.

73 TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE-II (PART-B)

N18000263

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	445.89	51.5463	02/2019	-	N.A.	0
	675.73	51.5463	N.A.	372.58	N.A.	
				372.58		

Background

(-) Line progress being affected due to ROW. S/D tie up for M/C portion (using corridor of N'mangla-Hoody KPTCL line) being done

74 HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN

N18000264

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	1931.39	0	02/2020		18	98
		0	06/2021	1709.25	2	
	1931.39		08/2021	1752.96		

Background

Progress being affected due to severe ROW problem in Tamil Nadu. Efforts are being made to resolve the issue with the help of Distt. Admn.

75 400 KV D/C BAHARAMPUR (PG) - BHERAMERE (B'DESH) LINE CKT II (INDIA PORTION)

N18000267

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	198.49	0	09/2019	-	N.A.	0
	198.49	0	N.A.	132.15	N.A.	
				132.15		

Background

76 EASTERN REGION STRENGTHENING SCHEME XX

N18000268

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	358.83	0	05/2020		14	99
	358.83	0	05/2021	253.49	2	
			07/2021	257.96		

Background

Re-conductoring of Rangpo - New Siliguri 400KV D/C line: commissioned on 29.03.21. Work has also been affected due COVID-19 pandemic.

77 SUPPLEMENTARY TRANS. SYSTEM FOR UMSP AT BANASKANTHA (RADHANESDA) GUJARAT

N18000269

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	193.14	0	06/2019	-	N.A.	0
	193.14	0	N.A.	108.8	N.A.	
				108.8		

Background

400 kV bays charged on 30th August-20. ICTs charged on 1st and 2nd Sep-20 respectively. Generation at Radhanesda Solar UMPP is delayed and expected to commission from Nov-20 to Apr-21 progressively.

SATLUJ JAL VIDYUT NIGAM LIMITED

78 NAITWAR MORI HEP

N18000265

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2017	648.33	46.2049	12/2021	210.00	0	0
		46.2049		569.8	0	
	947.89		12/2021	618.35		

Background

Naitwar Mori Hydro Electric Project with a generation potential of 60 MW is located on River Tons, a major tributary of River Yamuna on the Ganga basin, in Uttarkashi district of State Uttarakhand in North India. The project is designed as a stand alone run of the river project. The entire project is on the right bank of river Tons stretching from Barrage site near village Naitwar and Power house complex near Bainol village.

Naitwar Mori Hydro Electric Project has the potential to generate 265.5 million units of electricity each year. A Memorandum of Understanding for execution of Naitwar Mori project was signed with the Government of Uttarakhand in November 21, 2005.

Hon'ble Union Minister of Power (Independent Charge) Sh. R K Singh and Hon'ble Chief Minister of Uttarakhand Sh. Trivender Singh Rawat laid the foundation stone of Project at Mori on 30.03.2018.

79 BUXAR THERMAL POWER PLANT (1320 MW)

N18000194

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	10439.09	0	01/2024	2,000.00	0	0
	10,439.09	0		1998.39	0	
	10439.09		01/2024	2299.82		

Background

1.Main Plant works:

- Area Grading: i) Excavation: 36,31,805/ 40,50,000 cum done.
- ii) Filling: 23,48,994/ 42,00,000 cum done.
- Excavation in IDCT: Completed.
- Working piles: Total - 3782/ 8000 nos. completed.
- DM Water Tank: Civil work completed on 28.01.21.
- STG building: Civil foundation completed on 10.02.21.
- Clarified & Fire Water tank: RCC for raft footing work in progress.
- Pump House Building: Reinforcement & Shuttering work in progress.
- Switchyard: Foundation & Rebar work in progress.
- Raw Water Reservoir: Exc. bund compaction & HDPE liner laying under progress.
- Cooling Tower-2 Switchgear Building: Backfilling work in progress.
- Wagon Tippler & Track Hopper: Raft concreting in progress.
- FGD Absorber-1 & 2: Reinforcement & concreting of foundation is in progress.
- Water Treatment Plant: Rebar fixing & PCC for clarifier & aerator foundation in progress.

- Boiler-I: 10864/ 13374 cum RCC pile cap & 1801 MT of structure erection completed.
- ESP-I: 1505/ 3311 cum RCC pile cap & 188 MT of structure erection completed.
- CCR (MPH-I): 987/ 8489 cum RCC pile cap & 36 MT of structure erection completed.
- Chimney: 6953/ 24435 cum RCC pile cap completed.
- DM Plant: Column concreting of DM Plant building in progress.
- Neutralization-Pit: Concreting of base slab is in progress.
- 400 kV Gantry Tower and Bus Pole Insulator: Exc. of GT and backfilling for BPI is in progress.

2.DPR of rail infrastructure: DPR approved by ECR, Hazipur on 05.09.19 & OHE layout approved on 21.08.20. SIP under examination by Zonal office, Hazipur.

3.Land for Rail infrastructure: Case file approved by Hon'ble Minister of Revenue and Land

Reforms, GoB for issuance of preliminary notification u/s 11. Press notification issued on 10.04.21. Two-month notice period completed on 09.06.2021. No objection received. R&R plan prepared and submitted to Distt. Administration with request for conducting public hearing.

4.Land for water corridor, Gate etc: Approval for issuance of preliminary notification accorded by GoB on 18.09.20. After 14 land owners raised objection, meeting held with land owners and final report prepared. Case file for R&R plan approved on 11.06.21. Case under process with District Administration for issuance of notification u/s-19.

5.Coal arrangement: Long-term coal linkage tied up through CCL vide LoA dated 10.12.18.

6.PMC of main plant: Review engineering, project monitoring, inspection and site supervision in progress by NTPC. 3773/ 4266 Nos. drawings of L&T have been approved.

7.Rail infrastructure works: Pkg 1, 2 & 3 have been awarded & NIT for Pkg-4 floated by RITES on 11.05.21 and pre-bid meeting held on 08.06.21.

8.Power Evacuation: - PPA signed with STPL & BSPHCL on 09.04.21 for construction of Transmission System for Power Evacuation. NIT floated by BSPTCL (GoB) for construction of "Buxar TPP - Dumraon 220 kV D/C" Transmission line, bids opened on 22.06.21 and evaluation of bids is under process.

9.Project Funding: Financial Closure achieved on 16.03.21. Debt component of Rs. 8448.46 Cr. including Standby Credit Facility of Rs. 1023.94 Cr. has been tied up with consortium members (SBI, Canara Bank & IIFCL) led by SBI.

80 DHAULASIDH HYDROELECTRIC PROJECT (66 MW)

N18000291

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	687.97	0	11/2025	50.00	0	0
	687.97	0	11/2025	144.32	0	
				149.28		

Background

Dhaulasidh Hydro Electric Project with capacity of 66 MW is located on river Beas, part of the Indus basin, in Hamirpur & Kangra districts of Himachal Pradesh. The project is designed as a Run of the River project with a small live storage that would be utilized for peaking power during the lean season. The project holds potential of generating 304 million units of electric energy in a 90% dependable year.

MoU signed with GoHP on 25.09.2019. Investment approval of project amounting to Rs. 687.97 Cr accorded by MoP, GoI on 01.10.2020.

81 LUHRI HYDROELECTRIC PROJECT (STAGE1)

N18000279

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	1810.56	0	01/2026	160.00	0	0
	1810.56	0	01/2026	417.95	0	
				458.32		

Background

Luhri HEP Stage-1 is a Run of the River (RoR) scheme with installed capacity of 210 MW, located on river Satluj near village Nirath spread over Shimla and Kullu Districts of Himachal Pradesh. The project has potential of generating 758 MU of electric energy in a 90% dependable year.

MoU signed with GoHP on 25.09.2019. Sanction order for Investment approval of project amounting to Rs. 1810.56 Cr issued by MoP, GoI on 20.11.2020.

THDC INDIA LIMITED

82 VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT

N18000042

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2008	2491.58	54.9358	06/2013	413.30	126	55.18
	3860.35	54.9358	12/2023	2220.28	126	
				2265.68		

Background

The Vishnugad Pipalkoti Hydro Electric Project with an installed capacity of 444 MW is a run of the river scheme. The project is located in district Chamoli in Uttarakhand.

Project Benefits-

Capacity addition of 444 MW in the Northern Region, which shall reduce the peaking power shortage in the region.

Annual Energy Generation is 1657.09 MU (with 95% machine availability).

Integrated Development of Chamoli Garhwal region in the areas of employment, communication, education, health, tourism, development of flora and fauna, etc.

Award of Works-

1. Civil works and Hydro - Mechanical works:

Civil & HM works with contract value of Rs. 1597 Cr. is awarded to M/s HCC Ltd. Agreement was signed on 17.01.2014.

2. Electro - Mechanical works:

Work awarded to M/s BHEL. Agreement with M/s BHEL signed on 18.11.2014.

83 AMELIA COAL MINE

N18000252

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	2104.21	-24.5722	09/2020	250.41	23	31.73
	1587.16	-24.5722	08/2022	500.22	0	
			08/2022	503.6		

Background

To meet out fuel requirement of Khurja STPP, MoC allocated Amelia Coal Mine to THDCIL on 29.08.16. Agreement between MoC & THDCIL signed on 15.12.16.

Allotment Order of Amelia Coal Mine issued on 17.01.17 and accordingly mine is to be developed within a period of 44 months i.e. Sep-2020.

CCEA accorded investment approval for Amelia Coal Mine in Dist-Singrauli (MP) at an estimated cost of Rs. 1587.16 Cr. (Dec-17 PL) on 07.03.19.

NA, MoC vide letter dtd 11.11.2020 conveyed THDCIL that based on recommendation made by Scrutiny Committee in its 12th meeting, Zero Date in respect of Amelia Coal Mine is revised to 12.12.2018. Now, Grant of Opening Permission of Amelia Coal Mine is revised to 12.08.2022.

84 KHURJA SUPER THERMAL POWER PROJECT

N18000272

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Q&A) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	11089.42	0	09/2023	1,514.16	11	18.77
		0		1776.98	11	
	11089.42		08/2024	2081.53		

Background

MoU was signed between Energy Deptt., Government of Uttar Pradesh, Uttar Pradesh Power Corporation Limited and THDCIL on 31.12.2010 with intent to set up a 1320 MW coal based Super Thermal Power Plant at Khurja, Distt. Bulandshahr (UP). The broad agreements between the parties included allocation of minimum 60% of power from the station to UP, transfer of land already acquired by UPSIDC for the project and allocation of requisite quantity of water from the Upper Ganga Canal through saving of water by lining of canals. Subsequent to PIB clearance on 27.02.2019, CCEA accorded Investment Approval for Khurja Super Thermal Power Plant (2x660 MW) in Distt-Bulandshahr (UP) at an estimated cost of Rs.11,089.42 Cr. (Dec-17 PL) on 07.03.2019. Foundation Stone was laid by the Hon'ble Prime Minister on 09.03.2019. Power Purchase Agreements for the entire take-off power to be generated from the Project has been signed by THDCIL prior to 05.01.2011 with Uttar Pradesh, Uttarakhand, Rajasthan, Himachal Pradesh and Delhi. To meet out the fuel requirements, MoC, GoI has allocated Amelia Coal Mine in District Singrauli (MP) on 17.01.2017.

Project financing has been envisaged in the debt-equity ratio of 70:30.

The 1st & 2nd Units were scheduled to be commissioned by Aug-23 and Feb-24 respectively. However, the ongoing COVID-19 Pandemic may have impact on commissioning and as a result 1st Unit is now anticipated to be commissioned by Feb-24.

Sector: Heavy Industries



Sector: HEAVY INDUSTRY

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	1	0
Total	1	0	0	0	0	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Heavy Industry Sector

➤ Overview

Out of 1779 projects on the Monitor of MoSPI, 1project belongs to the Heavy Industry Sector.

The total originalcost of this project wasRs. 1,554.00 crore and anticipated cost is Rs900.00 crore.The expenditure incurred on this project till June 2021 is Rs. 8,15crore which is 52.4% of the original cost of the projects

➤ This project is without date of commissioning.

BHARAT HEAVY ELECTRICALS LIMITED

1 LOPMENT OF ADVANCED ULTRA SUPER CRITICAL TECHNOLOGIES IN THERMAL POWER PLANTS IN INDIA

N20000002

Location: DELHI

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1554	-42.0849	09/2019	-	N.A.	0
	900	-42.0849	N.A.	815 815	N.A.	

Background

Project approved in Aug'16 with cost of Rs 1554 and it is to be completed by March 2020.

Sector: Health & Family Welfare




Sector: HEALTH AND FAMILY WELFARE

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	4	2	1	0	1	0	0
Major	25	0	0	9	1	5	10
Total	29	2	1	9	2	5	10

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Health and Family Welfare

6. Overview

Out of 1779 projects on the Monitor of MoSPI, 29 projects belong to the Health and Family Welfare Sector.

The total original cost of implementation of these projects is Rs.15,273.26crore and anticipated cost of these projects is Rs.15,712.01crore reflecting a cost overrun of 2.9%. The cumulative expenditure of these projects is Rs.8213.10 crore which is 53.8% of the original cost of the project.

- Out of 29 projects,1 is ahead, 2 projects are on schedule, 11 projects are delayed and 15 projects do not have fixed the date of commissioning.

2. Projects with time overrun : 11

- There are 11 projects those are facing time overruns in the range of 9-92 months. Out of these 11 projects, 8 projects have an overall delay in the range of 9 to 24 months and 2 projects have delay in the range of 25-60 months and 1 project is delayed by 92 months.

3. Projects with Cost Overrun: 13

- There are 13 projects that are facing cost overruns. Original cost of these 13 projects was Rs.5,858.23 crore and anticipated cost has been reported as Rs.6,639.64 crore. Thus projecting an overall cost overrun of 13.3% (spread over 13 projects with cost overrun)

4. Projects with both time and cost overrun :2

- There are 2 projects reporting both time and cost overrun to the extent of 15.5% of the original cost and time overrun in the range of 9-92 months respectively.

5. Main reasons of delay :

1. Fund Constraint;
2. Delay in civil works;
3. Local protest for demanding local employment;

CENTRAL PUBLIC WORKS DEPARTMENT

1 ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD

N28000098

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	209.84	0	03/2020	-	14	79
	209.84	0	05/2021	136.48 145.62	14	

Background

NARF is proposed as an organization under ICMR fully funded by Department of Health Research, Ministry of Health & Family Welfare GOI.. Facility will house a full range of mammalian species such as primates, canines, horses, lagomorphs, rodents and specialized animal models such as transgenic and knockouts. The large animals are bred in a natural habitat environment and small animals in controlled housing conditions. Facility supplies specific pathogen free quality animals for all justified biomedical needs of the country. Components of the facility:

- Administrative Block.
- Rodent Breeding and Experimental Facility.
- Canine Breeding and Experimental Facility.
- Porcine Breeding and Experimental Facility.
- Sheep and Goat Breeding and Experimental Facility.
- Equine Breeding and Experimental Facility.
- Primate Indoor and Out door facility.
- Primate Experimental facility.
- Surgical Suit, Isolation units, Service units and site development.

2 C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST)

N28000112

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	150.29	0	03/2020	-	21	65
	150.29	0	12/2021	21.82 48.41	21	

Background

overall physical progress 60%.
Progress slowed down due to Covid second wave restrictions.

3 CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT

N28000139

Location: PONDICHERRY

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2018	195	0	09/2020	-	19	0
		0		16.41	19	
	195		04/2022	16.41		

Background

Administrative Approval and Expenditure Sanction for the work was accorded on 31st March 2018. Architectural Drawings for the different type of quarters and hostels were approved by Client on March 2019. Online Tenders in EPC Mode were invited on September 2019 after initial delay due to restructuring and allocation of work to Karaikal Project Circle in project mode and Model Code of Conduct for Lok Sabha Elections. Revised Preliminary Estimate was submitted to the Client on Sep 2019 on account of increased plinth area of the approved drawings. Although RPE is not approved by Client, tenders were called after receipt of formal go-ahead from the Client. Work was awarded on December 2019 after receipt of in-principle approval from Regional Works Board, Chennai. The stipulated duration of the Work is 24 months which includes initial planning period of 6 months and execution period of 18 months.

4 CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH N28000127 Location: HIMACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	260	0	06/2021	-	11	0
	260	0	05/2022	25.38	11	
				25.38		

Background

The work resumed w.e.f 20/04/2020 with the available resources. Water supply lines were shifted by IPH department on 12/05/2020 in the teaching block. EIA approval received on 02-05-2020.

5 CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR

N21000029 Location: JAMMU AND KASHMIR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	1404	0	09/2023	450.00	0	23
		0		199.99	0	
	1404		09/2023	244.97		

Background

The A/A & E/S of AIIMS Jammu Project Phase-I received in March-2019. Work was awarded at tender cost 1253.79 Cr. with stipulated date of start and completion as 22.02.2020 and 21.08.2022 respectively (Period of construction 30 Months). Labour huts, batching plant, temporary site office, various storage yard as per logistic plan & barricading along boundary wall completed. Required T&P like tower cranes, excavators, dumpers, mobile concrete pumps etc. mobilized at site. Labor huts, batching plant (2 nos having total capacity 90 Cubic meter per hour) , CNC Machine for reinforcement cutting and bending, temporary site office, Diesel Dump (20kl Capacity), various storage yard as per logistic plan & barricading along 5.5 Km boundary wall already completed. Required T&P like tower cranes, excavators, dumpers, mobile concrete pumps etc. mobilized at site.

6 C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR

N28000150**Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	1828	0	09/2025	-	-16	0
		0		0	-16	
	1828		05/2024	0		

Background**7 CONSTRUCTION OF AIIMS AT AWANTIPORA SRINAGAR JAMMU AND SRINAGAR****N21000030****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	1577	15.9163	09/2025	-	0	0
		15.9163		0	0	
	1828		09/2025	0		

Background

A/A & E/S for AIIMS, Awantipora (Kashmir) of Rs. 1828 cr (Rs. 1577 cr. for construction of Medical college and other Infrastructure as per DPR submitted by CPWD + Rs. 251 cr. for medical equipment and furniture). Time period as per approved DPR : 12 Months for Pre-Construction + 60 Months for execution of original work + 6 Months for commissioning the services and obtaining clearance/ certificates from local statutory bodies.

HLL Infra Tech Services Limited**8 ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.)****N21000025****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	785	-8.9096	04/2020	-	18	86.05
		-8.9096		548.39	18	
	715.06		10/2021	567.15		

Background

Completed Buildings (along with allied services)

- ¿ AYUSH
- ¿ Main OPD Block
- ¿ Guest House Building
- ¿ Director's Residence
- ¿ Medical College
- ¿ UG Hostel (Girls)
- ¿ UG Hostel (Boys)
- ¿ Dining & Kitchen Block
- ¿ Nurses Hostel
- ¿ Residential Type V

✓ Service Blocks
 ✓ Waste management block
 ✓ Residential Blocks (Type- IV),
 ✓ Laundry
 ✓ Hospital IPD-I (GF, FF, SF & TF)

Status of Buildings under Construction
 Finishing activities & MEP Works are in progress in

✓ Residential Blocks (Type-II & III),
 ✓ Hospital IPD-I (Fourth Floor),
 ✓ PG Hostel,
 ✓ Night Shelter,
 ✓ Shopping Complex
 ✓ Mortuary Block.
 ✓ Auditorium.
 ✓ Cafeteria
 ✓ Hospital IPD 420 beds

9 ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT BATHINDA, PUNJAB

N21000026

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	703	-20.6999 -20.6999	06/2020	-	16	86.1
	557.48		10/2021	469.13 486.71	16	

Background

Completed Buildings (along with allied services)

✓ OPD & Diagnostics,
 ✓ AYUSH block,
 ✓ Director's Residence,
 ✓ Guest House,
 ✓ Fire station
 ✓ Residential Type III, IV & V
 ✓ Central Dining Mess Block
 ✓ UG Hostels (Boys' & Girls')
 ✓ STP 1,2 & ETP, WTP 1& 2, UG Tank 2, HSD yard etc.
 ✓ Working Nurses Hostel
 ✓ Medical & Nursing College,

Status of Buildings under construction

Finishing activities & MEP Works are in progress in

✓ Student Nurses Hostel,
 ✓ Residential Blocks (Type-II)
 ✓ PG Hostel,
 ✓ Auditorium,
 ✓ Night Shelter
 ✓ Hospital IPD

10 ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM

N21000027

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	875	-14.5371	05/2021	-	16	48.85
	747.8	-14.5371	09/2022	331.55 370.6	16	

Background

Finishing activities & MEP works are in progress in

2 AYUSH,
 2 Guest House,
 2 UG Boys & UG Girls Hostel,
 2 Director's Residence,
 2 Dining Block,
 2 Medical College,
 2 Cafeteria,
 2 OPD & Diagnostics
 2 Shopping complex,
 2 Residential Blocks (Type II, Type III)
 2 Service Blocks and other ancillary buildings.

RCC work for Superstructure, finishing & MEP work are in progress in

Residential Blocks (Type IV & V in mumty & OHT etc).

Hospital-IPD,

PG Hostel,

Nurses Hostel & Auditorium.

HOSPITAL SERVICES CONSULTANCY CORPORATION LTD

11 LGBRIMH-TEZPUR, ASSAM

N21000007

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	175.57	0	12/2014	-	39	100
	175.57	0	03/2018	163.37 163.37	39	

Background

Work Completed.

12 LHMC NEW DELHI-RE-DEVELOPMENT

N21000003

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2013	414.11	36.8936	11/2013	-	92	98.5
	566.89	36.8936	07/2021	488.22 509.22	92	

Background

This Project was approved on Feb 2013 with Capital Investment of Rs. 414.11Crores with schedule completion date October 2020. Decision to build two additional floors to be taken by Ministry
The Project is delayed due to Contract Terminated & Paucity of fund.

13 AIIMS - MOTHER AND CHILD BLOCK**N21000008****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2013	204.44	22.2853	05/2017	-	46	99
	250	22.2853	03/2021	238.74 246.24	46	

Background

Substantially Completed

14 AIIMS - OPD(NEW)**N21000009****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	293.65	10.676	05/2017	-	32	100
	325	10.676	01/2020	299.76 299.76	32	

Background

Work Completed, Final Bill under process.

15 CONSTRUCTION OF HOSPITAL AND OPD BLOCK NCI JHAJJAR**N21000011****Location: HARYANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2014	505.58	15.7087	03/2018	-	18	100
	585	15.7087	09/2019	586.96 586.96	18	

Background

Work Completed, Final bill under process

16 CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR**N21000010****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	168.9	13.2031	05/2017	-	26	100
	191.2	13.2031	07/2019	169.51	26	
				169.51		

Background

Work Completed.

17 SATELLITE CENTRE PGI CHANDIGARH SANGRUR PUNJAB

N21000012

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	152.95	16.3256	02/2018	-	37	99
	177.92	16.3256	03/2021	164.17	37	
				164.17		

Background

Substantially Completed.
Final Bill Under Process.

18 CNCI KOLKATA WEST BENGAL

N21000015

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	244	1.6393	09/2018	-	8	100
	248	1.6393	05/2019	224.92	8	
				224.92		

Background

Work Completed

19 NEIGRIHMS SHILLONG MEGHALYA

N21000013

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	363.99	0	05/2018	-	43	75.5
	363.99	0	12/2021	237.89	43	
				243.84		

Background

Project approved in Oct'16 with cost of Rs 363.99 crore and it is to be completed by July 2020.

20 RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, NAGPUR MAHARASTRA

N21000016

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	274.19	0	03/2019	-	22	100
	274.19	0	01/2021	256.37	22	
				256.37		

Background

Work Completed

21 RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH

N21000017

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	272.19	.1286	03/2019	-	24	99.5
	272.54	.1286	03/2021	255.56	24	
				255.56		

Background

Substantially Completed

22 RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL

N21000018

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	355.15	0	03/2019	-	30	96
	355.15	0	09/2021	295.26	30	
				308.63		

Background

Project was approved in Aug 2017 with completion schedule of March 2020 and at the project cost of Rs 355.15 cr.

23 GERIATRICS BLOCK- AIIMS DLEHI

N21000019

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	156.56	21.5764	N.A.	-	N.A.	92
	190.34	21.5764	06/2021	138.94	N.A.	
				149.14		

Background

Project was approved in Dec 2017 with completion schedule of May'2020 and at the project cost of Rs 156.56 cr.

24 SUPER SPECIALITY BLOCK PMSSY GOA

N21000022

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	249.01	.0241	N.A.	-	N.A.	98.5
	249.07	.0241	01/2021	231.05	N.A.	
				231.05		

Background

Work Substantially Completed,
Electrical and Water connection yet to be provided by GMC,GOA/ State Govt.

25 HOSPITAL AND TEACHING- AIIMS GUNTUR

N21000020

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	601.02	0	N.A.	-	N.A.	76
	601.02	0	06/2021	382.25	N.A.	
				423.25		

Background

Project was approved in March 2018 with completion schedule of July'2020 and at the project cost of Rs 601.02 cr.

26 HOSPITAL AND TEACHING- AIIMS NAGPUR

N21000023

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	582.99	0	N.A.	-	N.A.	93
	582.99	0	06/2021	470.32	N.A.	
				506.33		

Background

Project was approved in March 2018 with completion schedule of June'2020 and at the project cost of Rs 582.99 cr.

27 HOSPITAL AND MEDICAL COLLEGE AIIMS RAEBARELI

N21000021

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	268.84	5.892	N.A.	-	N.A.	99
	284.68	5.892	03/2021	243.92	N.A.	
				243.92		

Background

Substantially Completed.
Final Bill Under Process.

28 HOSPITAL AND TEACHING- AIIMS KALYANI

N21000024

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	651.99	0	N.A.	-	N.A.	90.5
	651.99	0	09/2021	490.55	N.A.	
				532.85		

Background

Project was approved in April 2018 with completion schedule of Feb'2020 and at the project cost of Rs 651.99 cr.

NATIONAL BUILDING CONSTRUCTION CORPORATION LTD

29 AIIMS BILASPUR

N21000028

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2018	1351	8.8823	09/2021	450.00	9	66
		8.8823		712.04	9	
	1471		06/2022	792.76		

Background

work in progress Temporary OPD Buildings required for starting MBBC classes are handed over to AIIMS Bilaspur.

Sector: Railways




Sector: RAILWAYS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	161	6	9	24	75	7	40
Major	151	2	2	17	32	40	58
Total	312	8	11	41	107	47	98

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Railways Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 312 projects belong to the Railways Sector.

The total original cost of these 312 projects was Rs.4,62,095.03crore and the anticipated completion cost is Rs.7,02,171.57crore, which reflects a cost overrun of 52% (spread over all railways sector projects). The expenditure incurred on these projects till June 2021 is Rs.2,48,113.80crore which is 53.7% of original cost.

- Out of 312 projects, 5 are ahead of schedule, 14 projects are on schedule and 148 projects are delayed. There are 145 projects for which either original date of commissioning or date of commissioning has not been provided thus their status in respect with time overrun cannot be evaluated.

2. Projects with time overrun: 148

- Out of 148 delayed projects 50 projects have an overall delay in the range of 2 to 24 months and 45 projects have delay in the range of 25 to 60 months and 53 projects have delay of more than 60 months.
- There are 148 projects that are facing time overruns ranging from 2 to 324 months. There is an overall cost overrun of 64.5% in these 148 delayed projects.

3. Projects with cost overrun: 216

- There are 216 projects that are facing cost overruns. Original cost of these projects was Rs.2,34,582.15crore. At the end of June 2021, the anticipated cost of these projects has been reported as Rs.4,85,528.40crore. Thus projecting an overall cost overrun of 107% (spread over 216 projects with cost overrun).

4. Projects with both time and cost overrun: 107

- There are 107 projects reporting both time and cost overrun to the extent of 94.3% from the original cost and time overrun ranging from 3-324months.

6. Main reasons of delay:

- o Socially desirable projects but lack of funds
- o Inadequate budget for even financially viable projects
- o Problems in land acquisition
- o Forest land clearance and handing over of land to railways.
- o Geographical surprises
- o Increase/change in scope of work
- o Delay in shifting of utilities by state govt.
- o Adverse law and order situation at places

CENTRAL RAILWAYS

1 AHMEDNAGAR-PARLI VAIJNATH(NL) CR

220100181

Location: MAHARASHTRA

Capacity: 250 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1997	2271.5	98.877	03/2021	-	24	55
	4517.49	98.877	03/2023	2648.51 2648.51	24	

Background

Ahmednagar-Narayandoh(12.275km) Section Commissioned on 29.03.17 & Narayandoh to Solapurwadi(23 km)section commissioned on 25.02.2019. Next targeted section is Solapurwadi- Ashti section in which 60.092 lakh cum of earthwork has been executed out of 64.5 lakh cum, all 21 minor bridges completed, 4 out of 7 Major Bridges completed and in balance 3 bridges girder launching completed. 14 out of 15 RUBs have been completed and 1 RUB is in progress & TDC 15.12.20, 4 out of 8 ROB's have been completed. TDC is 31st Jan 2021.

2 WARDHA-NANDED MAHARASHTRA

N22000231

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	3168.29	0	03/2023	-	0	0
	3168.29	0	03/2023	1352.27 1352.27	0	

Background

Wardha to Yavatmal (78km) is being executed by C. Rly. Yavatmal to Nanded (206 km) is transferred to RVNL vide Boards letter No.2004/W-I/RVNL/13Pt.I dt. 15.11.2018. Status of Wardha -Yavatmal (78km) Land acquired 364.84 Ha. Balance 108.3 Ha. Diversion of Forest land Scope 28.138 Ha. Stage-I clearance received for 19.06 Ha. Balance 9.07 Ha. Agency finalized for EW & minor bridges, major bridges from Wardha to Yavatmal (except for km 51-km 60)and for service Bldg & Quarter, Pway linking, Ballast .

3 KALYAN-KASARA 3RD LINE

N22000233

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	792.89	73.729	03/2021	-	24	0
	1377.48	73.729	03/2023	335.23 335.23	24	

Background

1) Estimate :-
(i) Revised Estimate costing Rs. 1387.52 Cr. comprising of Rs. 475.20 Cr. (CAP) and Rs. 912.32 Cr. (EBR IF) is vetted by HQ finance and is under process for sending it to Railway Board for sanction.

2) Land Acquisition :-

- (i) Total scope of Land acquisition is 37.02 Hec. comprising of 4.947 Hec. Govt. land, 18.5141 Hec. Pvt. land and 13.5667 Hec. Forest land.
(ii) Proposal for all the 3 types of land acquisition submitted to respective Revenue and Forest authorities.
(iii) Meeting held with Collector Thane on 02.12.2020 for expediting the land acquisition.
(iv) Work of Major bridges at Ulhas, Bhatsa and Waldhuni was stopped due to COVID-19. Same is re-started in Nov, 2020.
(v) Work of Earthwork and Minor bridges in Khardi-Kasara section was stopped due to COVID-19. Same is re-started in Nov, 2020.
(vi) Work of laying of 1200mm dia pipe in KYN-ASO section was stopped due to COVID-19. Same is re-started in Nov, 2020.

4 3RD LINE BETWEEN BHUSAWAL-JALGAON

N22000247

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	184.06	71.1398	03/2019	-	N.A.	0
	315	71.1398	N.A.	312.62	N.A.	
				312.62		

Background

i) Revised Estimate of Civil & Electrical portion amounting Rs. 243.33 Cr. & Rs. 32.89 Cr. respectively duly vetted by Associate Account has been sent to HQ on 27-07-2020 for finance concurrence. Observation raised by HQ/Finance on 07-09-2020 and complied on 4.12.20 and sent to HQ with Revised estimate 243.52 Cr. ii) BDI Yard Remodeling: NI successfully completed on 5th Nov.2020 and commissioned. Post NI work will be completed by 25.12.20. iii) Re-appropriation for Jalgaon-Bhusawal 3rd. Li ii) BDI Yard Remodeling: NI successfully completed on 5th Nov.2020 and commissioned. Post NI work will be completed by 25.12.20. iii) Re-appropriation for Jalgaon-Bhusawal 3rd. Line proposed for Rs 35 cr. iv) target for CRS inspection of BDI- JL 3rd line by January 2021.

5 WARDHA-SEWAGRAM NGP 3RD LINE

N22000250

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	540.02	0	03/2022	-	24	0
	540.02	0	03/2024	272.55	24	
				272.55		

Background

The project was approved on April 2012 with original cost Rs 297.85 crore. Anticipated cost of the project is now Rs 540.02 crore. The anticipated date of commissioning is March 2024.

Present Status:

E/W for formation & const. of major and minor bridges is in progress. 7/12 major bridges completed. 5nos in progress. 36 minor bridges completed. Ballast supply in Butibori-Sindi section (23km) in progress 0.82Lm3 ballast supplied. P.way linking for Butibori-Sindi (19km) section is in progress. 14Km track for 3rd line laid. Progress of earthwork is affected due to delay in shifting of S&T cables. OHE foundation casting in progress.

6 WARDHA-BALHARSHAH - 3RD LINE (132 KM)**N22000356****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	1272.19	.8882	03/2022	-	12	0
	1283.49	.8882	03/2023	408.7	12	
				408.7		

Background

Tender for Earthwork & minor bridges, major bridges, construction of buildings for complete section & supply of ballast between Chitoda & Hinganghat awarded and works are in progress. 23 minor bridges have been completed and sub-structure of 5 Major bridges have been completed and 03 in progress. The complete Project is planned to be completed and commissioned by March 2024. The Year wise Planning for commissioning is as under subject to land acquisition of 79 Ha of balance Land.

7 PUNE-MIRAJ-LONDA (467 KM)**N22000359****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	3627.47	0	03/2024	-	-12	0
	3,627.00	.013		1204.21	-12	
	3627.47		03/2023	1204.21		

Background

C,Rly length 280 km. Two block sections (13.68km) already commissioned in June 2019. PA-ALN section (23.22 Kms) commissioned on 03.02.2020. DNJ-WLH section (8.52 Kms) CRS Insp. done on 22.10.20 & commissioned on 03.11.2020. Further work of EW, Major & Minor bridge wks, Const. of S/Bldg. & R/Bldg. PF, FOBs & other misc. civil works & P.way works are in progress entire PA-MRJ section at various stretches. However, work was delayed due to COVID 19. 75 Ha of land is still not yet handed by State Govt. Also, the land owners is not allowing to work on Rly. land.

8 ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)**N22000358****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	2449.91	0	03/2023	-	12	0
		0		332.19	12	
	2449.91		03/2024	332.19		

Background

Land acquisition : - Total scope of 81.1 Ha, proposal submitted 73.2. Land acquisition done 28.874Ha done.

1. Nagpur - Teegaon 115km Section

Progress of Earthwork & Minor Bridges : 3 Tenders for E/W and minor bridges between Nagpur- Teegaon sec. (115 km) finalized. Work is in progress in NGP-NRKR section. 68% earthwork completed. Out of 120 minor bridges, 41 completed . 6 in progress.

Progress for Major Bridges : Tender for 19 Major bridges in NGP -CCD section awarded and work is in progress at 9 bridges. Substructure for 1 Bridge completed. Ballast Supply : Tenders for ballast supply for 57km Section (Kolhi to Darimetha) awarded and ballast supply is in progress. 0.81Lm3 qty supplied. P.Way Linking : Tender for P.Way linking for 57km section (Kolhi to Darimeta) awarded & work is in progress in Katol -Kolhi section. S&T building & Utility shifting : Construction of station building :- S&T building at 1 station completed. & 3 stations is in progress. 1 No Duty bunk completed. 2. Chichonda (Excl) (Km.911.6) to Maramjhiri (incl) (Km. 842.3) = 69.8 Km section planned to be done through EPC. EPC bid estimate prepared & in under FA&CAO(C)'s vetting. Draft EPC bid document under HQR's vetting. 3.Maramjhiri (km.842.3) to Dharakoh (Km.830.45) (Ghat Section) =11.85 Km & 4.Dharakoh (Km.830.45 to Jujharpur (Km. 750) = 80.45km (C. Rly jurisdiction):- Tenders under planning Land acquisition is in process. Land proposals submitted to Collector Betul & Hoshangabad. 5.Itarsi (Km. 745.13) toJujharpur (Km. 750) = 4.87km- work to be done WCR. 6.Year wise Planning for commissioning of complete project. 2020-21 Katol- Kolhi (25.15 km) Feb 21 2021-22 Katol - Narkher (25.11km) June 2021 Narkher- Teegaon (27.13 km) 2022-23 Kohli- Nagpur (35.3km) 2023-24 Chichonda- Maramjhiri (69.8km) 2024-25 Maramjhiri- Itarsi (97.51km)

9 INDORE - MANMAD VIA MALEGAON (368 KM)

N22000353

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	9968	0	03/2024	-	0	0
	9968	0	03/2024	0	0	

Background

The above Work has been transferred to IPRCL.

10 PUNE-NASIK (265 KM)

N22000354

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	2425	120.2755	03/2024	-	0	0
	5341.68	120.2755	03/2024	0	0	

Background

The project was approved on February 2016 with original cost Rs 2425.00 crore and DPR prepared with estimated cost of Rs. 5341.68 Cr. and submitted to Board on 04.08.2017 for sanction. Railway Board query about cost has been replied on 10.10.2017. MRIDL has been asked to study and decide whether they would like to take up the project. They have submitted Preliminary Report. C. Rlys comments on the same have been sent to Board.

11 DAUND - MANMAD (236 KM)

N22000360

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	1876	10.9419	03/2023	-	0	0
	2081.27	10.9419	03/2023	445.15	0	
				445.15		

Background

DD-MMR section is one of the High Utility network for which the work was started in Jan 2019 after the project was assigned to Central Railway on 14.01.2019 through Railway Board letter No 2004/W-I/RVNL/13 PtI. Within short span of 10 months, Kopargaon to Yeola (13.613 km) section commissioned on 04.10.2019. The Yeola-Ankai section has commissioned on 14.09.2020. NI of Ankai station completed on 18.09.20. Further work is slowed down due to meager BG in the current year.

12 MANMAD - JALGAON - 3RD LINE (160 KM)

N22000361

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	1035.16	0	03/2022	-	24	0
	1035.16	0	03/2024	244.12	24	
				244.12		

Background

i) Final award declared by SLA0/Pachora (amounting to Rs.62.92 Lakhs) deposited on dated 14-03-2019 and final award declared by SLA0/Chaligaon (amounting to Rs.127.61 Lakhs) deposited on 26-04-2019. Final award (amounting to Rs.6,02,71,532.00) deposited to SDM/Yeola on 19-11-2019. Land acquisition process shall be done by RFCTLARR Act 2013 instead of Direct purchase method as directed by District Collector/Nashik. ii) Addl. land proposal submitted to District Collector in May-2020. JMR fees demanded by SDM/JL for villages Pimprala, Mhasawad, Nagziri and Dapore is under sanction at HQ from 10-09-2020 and resend on 25/11/2020. iii) issued to Deputy Supt. Land Record/PC dated 12-09-2020 regarding calculation sheet of JMR fees for additional proposal under SDM/Pachora the same is still awaited. iv) Land acquisition process under village Jalgaon Khurd has been completed and Gut Nos. 57 & 217 land handed over to Railway. v) Additional land proposal for village Dapore submitted to District Collector Jalgaon on 24/11/2020.

13 WARDHA - NAGPUR - 4TH LINE (76 KM)

N22000362

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	637.95	0	03/2023	-	12	0
	637.95	0	03/2024	182.65	12	
				182.65		

Background

Land acquisition status : Total Scope - 25.095 Ha - Proposal under process- 24.488Ha. Total villages involved 40. Final award of 23 villages declared. Land acquired 3.64 ha (Registry done). Balance acquisition process being pursued with Collectors of Nagpur & Wardha District.

Progress of Earthwork :-Earth work in Sindi- Butibori section (19.3km) Completed. Balance contract award except Butibori - Nagpur section (27km) for which tenders have been opened on 08/07/20.

Progress of Bridge works : Out of total 14 imp/Major Bridges, tenders for 12 bridges awarded. 8Nos Bridges completed. Balance 4 bridges in progress. Out of total 139 minor bridges tenders for 102 nos have been awarded.37 nos completed. Tenders for balance 37 nos opened on 08/07/20. Ballast supply :- Tender for Buti - Bori -Sindi (19.3km) & Butibori Khapri (15.3km) awarded. Ballast supply in Butibori- Sindi section completed. Ballast supply in Butibori- Khapri is in progress. P.Way linking : Tenders for Butibori- Sindi (19.3km) awarded. Track linking 18.22 km completed. Cut & connection of 1.76km done. S&T : S&T works commissioned at Butibori , Borkhedi & Sindi to suit 4th line work in Sindi - Butibori section completed. Work of cut & connect at Borkhedi ROB balance. Electrical : Sindi- Buti bori section OHE foundation 100% , Mast erection 96% , Bracket fixing 93% & wiring 47% completed. The project is planned to be commissioned as per following Target. (i) Butibori - Sindi(19.3km) Dec- 2020 (ii) Butibori Khapri (15.3km)-2021-22(iii) Sindi - Seloo Rd (17.8km) - 2021-22 iv) Nagpur - Khapri (12.1km) - 2020-23 (v) Seloo Rd- Wardha (14.2km) - 2023-24.

14 VAIBHAVWADI -KOLHAPUR (107 KM)

N22000355

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	2750	25.0367	03/2024	-	0	0
	3438.51	25.0367	03/2024	0	0	

Background

Modified DPR sent to Board on 07.05.2017 with estimated cost of Rs. 3438.51 cr. ROR plus 1.72percentage.

DPR has been sanctioned by Railway Board vide their letter No.2017-W-I-CR-DPR-VBW-KOP Dt. 19.08.19. Vide Boards letter No. 2019-W-1-CR-NL-VBW-KOP dt 25.09.19 no expenditure should be done for the project for which sanction was conveyed vide Rly. Boards letter dt.19.08.19 and 09.09.2019. Remarks have been submitted to Board on 03.01.20.Revised remarks have been forwarded to Railway Board on 16.07.2020

CONTAINER CORPORATION OF INDIA

15 MULTI MODAL LOGISTICS PARK AT KATHUWAS

N22000421

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2011	493.17	0	03/2018	-	N.A.	0
	493.17	0	N.A.	464.53	N.A.	

Background

The project was approved on January 2011 with original cost Rs 493.17 crore. Anticipated date of commissioning is March 2020

16 MULTI MODAL LOGISTICS PARK AT VISHAKHAPATNAM

N22000424

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2013	387.7	25.6461	03/2018	-	N.A.	0
	487.13	25.6461	N.A.	434.63	N.A.	
				434.63		

Background

The project was approved on January 2013 with original cost Rs 387.70 crore.

17 MULTI MODAL LOGISTICS TRANSPORT AT MIHAN

N22000422

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	305	0	03/2019	-	N.A.	0
	305	0	N.A.	269.73	N.A.	
				269.73		

Background

Project was approved in October 2013 with completion schedule of dec'2019 and at the project cost of Rs 305 cr.

18 MULTI MODAL LOGISTICS PARK AT VARNAMA

N22000428

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	343	0	03/2019	-	N.A.	0
	343	0	N.A.	222.83	N.A.	
				222.83		

Background

Project was approved in October 2013 with completion schedule of Dec' 2019 and at the project cost of Rs 343 cr.

19 MULTI MODAL LOGISTICS PARK AT NAYA RAIPUR

N22000425

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2014	207	0	03/2018	-	N.A.	0
	207	0	N.A.	153.83	N.A.	
				153.83		

Background

20 MULTI MODAL LOGISTICS PARK AT BARHI**N22000426****Location: HARYANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	346.32	0	03/2019	-	N.A.	0
	346.32	0	N.R	308 320.28	N.A.	

Background**21 MULTI MODAL LOGISTICS PARK AT TIHI****N22000427****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	174	0	03/2019	-	N.A.	0
	174	0	N.A.	172.08 172.08	N.A.	

Background

Project was approved in Dec' 2015 with completion schedule of Feb'2020 and at the project cost of Rs 174 cr

22 MULTI MODAL LOGISTICS PARK AT KAKINADA**N22000431****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	234.5	.2132	03/2019	-	N.A.	0
	235	.2132	N.A.	14.14 14.14	N.A.	

Background

Project was approved in Aug 2016 with completion schedule of Dec'2020 and at the project cost of Rs 235 cr.

DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD**23 EASTERN DEDICATED FREIGHT CORRIDOR PROJECT****N22000346****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2006	11589 30,357.00 28181	143.1702 -7.168	N.A. N.A.	- 0 0	N.A. N.A.	0

Background

The project was approved on October 2006 with original cost Rs 11589.00 crore..The original date of commissioning and anticipated date of commissioning were not provided.

24 WESTERN DEDICATED FREIGHT CORRIDOR

N22000464

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2007	16592 51,101.00 51101	207.9858 0	03/2020 N.A.	- 22485 22485	N.A. N.A.	0

Background

Project was approved in Nov'2007 with completion schedule of March 2020 and at the project cost of Rs 16592 cr.

EAST CENTRAL RAILWAYS

25 MUZAFFARPUR-SITAMARHI NEW LINE

N22000374

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	332.15 546.71	64.5973 64.5973	07/2014 N.A.	0.40 543.75 544.41	N.A. N.A.	100

Background

Commissioned& handed over to open line Samastipur division.

26 FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,

N22000476

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
-------------------------	--	--	---	---	--	------------------------------

04/1991	329.39	350.2687	N.A.	112.59	N.A.	65
	1483.14	350.2687	03/2022	1207.52	N.A.	
				1210.46		

Background

Biharsharif - Barbiga (25.815 km):
E/W-25 Lcum total scope/0.136 Lcum progress during the month/19.491 Lcum Cumulative progress, Major Br.-7 no. total scope/0 no. progress/0 no. Cumulative progress, Minor Br.-62 no. total scope/0 no. progress/31 no. Cumulative progress

27 MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR

N22000002

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1996	477.88	57.2675	03/2012	5.60	112	90
	283.95	164.6769		694.73	112	
	751.55		07/2021	707.84		

Background

Barharakothi- Bihariganj (12 km)
E/W-0.65 Lcum total scope/0.042 progress during the month/0.588 Lcum cumulative progress, Major Br.-2 No. total scope/0 progress/0 no. cumulative progress, Minor Br.-17 No. total scope/0 progress/9 no. cumulative progress.

28 JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR

220100240

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1997	324.73	229.5045	03/2012	24.11	128	92
	1070	229.5045	11/2022	1068.7	128	
				1069.96		

Background

Narkatiyaganj-Amolwa (12km)
E/W-1 Lcum total Scope/0.025 Lcum progress during the month/0.475 Lcum cumulative progress, Major Br.-No scope, Minor Br.-Completed
Amolwa - Gaunaha (10km)
E/W-0.50 Lcum total Scope/0.030 Lcum progress during the month/0.484 Lcum cumulative progress, Major Br.- 2 no. total Scope/0 no. progress/0 no. cumulative progress, Minor Br.- 9 no. total scope/0 progress/6 no. cumulative progress.

29 KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)

220100257

Location: BIHAR

Capacity: 44 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1997	162.87	277.2641	N.A.	29.77	N.A.	50
	614.45	277.2641	12/2023	348.95	N.A.	
				349.6		

Background

Khagaria-Kamathan (14.0km)
 E/w, Major Br. & Minor Br.-Completed
 Kamathan- Alauli (05 km)
 E/W-11.62 Lcum total scope/0.015 Lcum progress during the month/11.575 lcum cumulative progress, Major Br.-2 no. total scope/0 progress/1 no. cumulative progress, Minor Br.-Completed
 Alauli-Kusheswarsthan (22.3km)
 E/W-20 Lcum total scope/0 progress/1 Lcum cumulative progress, Major Br.-5 no. total scope/0 progress/0 no. cumulative progress, Minor Br.-32 no. total scope/0 progress/0 no. cumulative progress.

30 RAJGIR HISUA TILAIYA (46KM) INCL. MM NATESHWAR ISLAMPUR**N22000475****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1998	180.82	301.6757	N.A.	19.77	N.A.	95
	726.31	301.6757	N.A.	546.29	N.A.	
				546.29		

Background

Islampur-Natesar:-
 All work has been completed except a very few misc works and line opened for goods traffic in Oct'19 and opened for passenger train on 18.09.2020 after getting CRS authorisation after CRS. Inspection of the section done on 13.08.2020. Construction of ROB in lieu of temporary LC no. 38 C is balance.

31 KODERMA-RANCHI VIA BARKAKANA (NL), ECR**220100222****Location: JHARKHAND****Capacity: 202 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1999	1033.07	243.636	N.A.	175.07	N.A.	90
	3550	243.636	03/2022	3567.2	N.A.	
				3579.47		

Background

(a) Sidhwar- Shanki (26 km):-
 E/W-233.25 Lcum total scope/0.15 Lcum progress during the month/229.65 Lcum cumulative progress
 Major br- completed, Minor br- 39 nos completed out of 42. Tunnel work in progress.

32 SAKRI-HASANPUR ROAD (NL)**N22000171****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/1999	325	126.2154	N.A.	23.94	N.A.	75
	735.2	126.2154	03/2021	383.41	N.A.	
				385.94		

Background

Harnagar-Kusheshwarasthan (7.9 km)-
E/W-10.65 Lcum total scope/0 progress/2.95 lcum cumulative progress, Major Br.-2 no. total scope/0 progress/0 no. cumulative progress, Minor Br.-9 no. total scope/0 progress/3 no. cumulative progress.
Kusheshwarasthan-Bithan (13.6 km)-
E/W-13 Lcum total scope/0 progress/5.32 lcum cumulative progress, Major Br.(Sub-Structure)-Completed, Major Br.(Super Structure)-4 no. total scope/0 progress during the month/2 no. Cumulative progress. Minor Br.-12 no. total scope/0 progress/1 no. cumulative progress.
Hasanpur- Bithan (10.8 km)-
E/W-11.20 Lcum total scope/0 progress/11.198 lcum cumulative progress, Major Br.& Minor br.-Completed

33 DANIAWAN-BIHARSARIF (NL), ECR

220100311

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2001	406.92	-16.6912	N.A.	-	N.A.	70
	339	-16.6912	N.A.	200	N.A.	
				200		

Background

The project was approved on April 2001 with original cost Rs 406.92 crore. Anticipated cost of the project is now Rs 339.00 crore. The original date of commissioning and anticipated date of commissioning is not provided.

Present Status:

Final Location Survey completed. Land acquisition 368.24 Hectare has been completed and possession has been given in 2 villages of Patna district and 28 villages of Nalanda district. Earthwork, blanketing, minor, major bridges and track linking have been completed.

34 KOSI BRIDGE (NL), ECR

220100304

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2002	499.41	3.3259	03/2020	38.19	N.A.	85
	516.02	3.3259	N.A.	447.35	N.A.	
				451.45		

Background

Nirmali-Sarayagarh (22km)
E/w, Blanketing, Major & Minor Br.-Completed

35 KODERMA-TILAIYA (NL), ECR

220100305

Location: JHARKHAND

Capacity: 64.76 KM

38 DARBANGHA - KUSHESHWARSTHAN (NL)**N22000173****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2005	205	0	N.A.	-	N.A.	0
	205	0	N.A.	5.21	N.A.	
				5.21		

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

39 CHHAPRA-MUZAFFARPUR (NL)**N22000172****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2006	378.56	391.0054	N.A.	6.62	N.A.	17
	1858.75	391.0054	03/2023	386.36	N.A.	
				386.36		

Background

(i)Section Name:- Chhapra Gramin-Garkha (11 km)
E/W-7.35 Lcum total scope/0 progress/4.125 Lcum cumulative progress, Major br.-Nil, Minor Br.-26 nos.total scope/0 progress/17 cumulative progress
(ii)Section Name:- Garkha- Bheldi (13 km):-
E/W-7.5 Lcum total scope/0 progress/0 Lcum cumulative progress, Major br.-3 nos.total scope/0 progress/0 cumulative progress, Minor Br.-20 nos.total scope/0 progress/0 cumulative progress

40 MOTIHARI-SITAMARHI (NL)**N22000174****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2006	211	376.7773	N.A.	0.58	N.A.	0
	1006	376.7773	N.A.	24.16	N.A.	
				24.16		

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

41 ARA-BHABHUA ROAD (NL)**N22000166****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	633.87	0	N.A.	-	N.A.	0
	633.87	0	N.A.	.4	N.A.	
				.4		

Background

Railway Board vide D.O. No.2019/W-1/Genl./Budget/1 New Delhi, dated: 24.09.2019 has kept the project in abeyance for expenditure.

42 GAYA-DALTONGANJ VIA RAFIGANJ (NL)

N22000168

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	445.25	0	N.A.	-	N.A.	0
	445.25	0	N.A.	1.15	N.A.	
				1.15		

Background

Railway Board vide D.O. No.2019/W-1/Genl./Budget/1 New Delhi, dated: 24.09.2019 has kept the project in abeyance for expenditure.

43 NAWADA-LAXMIPUR (NL)

N22000167

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	620.57	0	N.A.	-	N.A.	0
	620.57	0	N.A.	.31	N.A.	
				.31		

Background

Railway Board vide D.O. No.2019/W-1/Genl./Budget/1 New Delhi, dated: 24.09.2019 has kept the project in abeyance for expenditure.

44 MUZAFFARPUR-KATRA-ORAI-JANAKPUR ROAD (NL)

N22000176

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	228.05	0	N.A.	-	N.A.	0
	228.05	0	03/2024	1.53	N.A.	
				1.53		

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

45 KURSELA-BIHARIGANJ (NL)

N22000178

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	192.56	0	N.A.	-	N.A.	0
	192.56	0	N.A.	.39	N.A.	

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

46 MUZAFFARPUR-DARBANGHA (NL)

N22000179

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	281.3	0	N.A.	-	N.A.	0
	281.3	0	N.A.	.6	N.A.	

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

47 ARARIA-SUPAUL (NL)

N22000177

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	1605.17	0	N.A.	13.00	N.A.	0
	1605.17	0	03/2023	53.53	N.A.	

Background

- FLS completed.
- The Ortho Photography of the entire section completed in September 2018.
- 22 KM 310 Acre (Supaul- Pipra) Land has already been handed over to Railway by DM/Supaul. Also for 45 Acre Govt. land, process to hand over to railway has been started.
- State Govt. has transferred Rs. 214.5 Crore to DM/Supaul for land acquisition of Araria - Supaul NL from the already deposited amount of Rs. 779.28 Crore for land acquisition of Hajipur - Sagauli NL but land not provided even after 2-3 years.
- Fixing of Land Boundary Pillar has been completed from Supaul to Triveniganj- 32 Km.

Work of Land Boundary pillar from Triveniganj to Araria - 63 km. in progress.
 f) L-Section between Supaul to Pipra (22 Km) has been approved
 g) Soil Exploration of Major Bridges, Minor Bridges and on the alignment from Supaul to Pipra (22 KM.) completed. Further Soil exploration From Pipra to Araria (new line) in progress..
 h) Tender has been finalized between Supaul to Pipra for Earth work and Minor bridges/RUB/LHS.

48 SITAMARHI-JAYNAGAR-NIRMALI VIA SURSAND (NL)

N22000175

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	678.62	0	N.A.	-	N.A.	0
	678.62	0	N.A.	17.2	N.A.	
				17.2		

Background

As per Rly. Board letter no. 2019/W-I/Genl./Budget/1 dtd. 24.09.2019 no further expenditure is to be made on this project till further orders & execution on this railway project should be kept in abeyance.

49 GAYA-CHATRA (NL)

N22000169

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	415.67	32.2564	N.A.	-	N.A.	0
	549.75	32.2564	N.A.	15.58	N.A.	
				15.58		

Background

Railway Board vide D.O. No.2019/W-1/Genl./Budget/1 New Delhi, dated: 24.09.2019 has kept the project in abeyance for expenditure.

50 BIHTA-AURANGABAD (NL)

N22000170

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	326.2	818.1514	N.A.	0.01	N.A.	0
	2995.01	818.1514	03/2024	2.04	N.A.	
				2.04		

Background

Railway Board has advised to update traffic survey of Bihta - Auranagbad section. Tender for updating traffic survey has been finalized and agency has submitted report. Report sent to railway Board for further decision.

51 JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC

N22000181**Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2009	548	49.4544	03/2020	-	36	52
	819.01	49.4544	03/2023	535.43	36	
				538.55		

Background

Revised estimate of Jaynagar- Bijalpura incl. Extension between Bijalpura to Barbibas (Nepal) for total cost of Rs. 819.01 Cr. has been sent to Rly. Board on dt.24.01.20. Compliance of Rly. Board observation of the estimate dtd.10.09.20 sent to Rly. Board on dt.17.12.20 for the total cost of Rs. 789.81 Cr.

52 HAJIPUR-RAMDAYALUNAGAR DOUBLING**N22000182****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	213.01	125.3415	N.A.	32.11	N.A.	100
	480	125.3415	N.A.	486.25	N.A.	
				492.44		

Background

- (a) Hajipur -Ghoswar (5.2 Km)- Commissioned on 04.12.16
 (b) Ramdayalunagar- Kurhani (14 Km)- Commissioned on 22.04.18
 (c) Kurhani- Bhagwanpur (14 Km)- Commissioned on 15.04.19
 (d) Bhagwanpur- Ghoswar (14 Km)- Commissioned on 24.10.19

53 GARHWA ROAD-RAMNA**N22000465****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	348.23	0	03/2021	50.00	12	70
		0		343.9	12	
	348.23		03/2022	352.25		

Background

- All contracts awarded earthwork, minor bridges, construction of quarters and other miscellaneous activities between Garhwa Road - Ramna.
- All contracts for construction of 7 nos. major bridges awarded between Garhwa Road - Ramna.
- Contract for P.way work awarded for 32 Km.
- 3 no. station building (Garhwa , Meralgram & Ramna) completed.
- CRS inspection of Meralgram - Ramna (11.6 Km.) doubling part of Garhwa Road - Ramna has been done on 18.11.19 and authorization given on date for 90 Kmph, subsequently section commissioned.
- NI of Meralgram station with 5 lines and Ramna station with 4 lines have been commissioned on 18.11.19.
- New platform having no. 2 & 3 of Ramna station and Platform no. 2 of Meralgram station

has been opened on 18th November 2019.

8. CRS inspection of Garhwa - Meralgram (11.15 Km.) doubling part of Garhwa Road - Ramna has been done on 25.02.2021 and authorization given on date for 90 Km/h, subsequently section commissioned.

9. NI work of Garhwa station with 5 lines has been commissioned on 25th February 2021.

54 SAMASTIPUR-DARBANGHA

N22000329

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	380	36.6658	N.A.	49.92	N.A.	50
	519.33	36.6658	03/2025	278.83	N.A.	
				290		

Background

(a) Samastipur- Kishanpur (10 Km)- Commissioned on 24.07.2019.

(b) Darbhanga- Thalwara (9 Km)- CRS Inspection done on 28.06.2020 & Authorisation received on same day i.e. 28.06.2020 and handed over to Open line.

55 HAJIPUR - BACHAWARA

N22000334

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	678.54	37.0383	03/2019	174.74	33	84
	678.54	37.0383		821.34	33	
	929.86		12/2021	841.98		

Background

i. Bachhwara - Mohiuddinnagar (20 Km) - Commissioned in May'19 was handed over to Sonpur Division,
ii. Mohiuddin Nagar-Shahpurpatori (13 Km)- Commissioned on 20.03.2020

56 RAMNA - SINGRAULI DOUBLING

N22000417

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	2436.21	0	03/2020	340.00	48	55
		0		1176.73	48	
	2436.21		03/2024	1251.9		

Background

1. All contracts awarded earthwork, minor bridges, construction of quarters and other miscellaneous activities between Ramna - Singrauli.

2. All contracts for construction of 46 nos. major bridges awarded.

3. Contract for P.way work awarded for 101 Km.

4.10 nos. station building of Ramna, Nagaruntari, Mahuriya, Dudhinagar, Jharokhas, Billi, Papharakund, Magardaha, Khuldil Road and Karaila road completed.

5.2 no. contracts for 25 nos. of major bridges were terminated due to poor progress and fresh tender awarded.

6.Dudhinagar-Jharokhas (7 Km.) doubling (part of Ramna-Singrauli) CRS inspection has been done on 13.07.19 and CRS authorization received on 25.07.19 for 80 Kmph. Subsequently section commissioned on 04.08.19.

7.Ramna-Nagaruntari (11 Km.) doubling (part of Ramna-Singrauli) CRS inspection has been done on 05.11.2020 and CRS authorization received for 90 Kmph, subsequently section commissioned on 05.11.2020.

8.CRS inspection of Nagaruntari - Wyndhamganj (11.81 Km.) doubling part of Ramna -Singrauli has been done on 25.02.2021 and authorization given on date for 90 Kmph, subsequently section commissioned.

9.NI Work of Wyndhamganj station with 4 lines has been commissioned on 25th February 2021.

9. CRS inspection of Papharakund - Magardahaj (06.81 Km.) doubling part of Ramna -Singrauli has been done on 09.04.2021 and authorization given on date for 90 Kmph, subsequently section commissioned.

57 KARAILA ROAD - SHAKTINAGAR DOUBLING

N22000419

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	528.57	0	03/2019	200.00	36	35
		0		235.2	36	
	528.57		03/2022	248.19		

Background

1.All tender awarded for Earthwork, major bridges, minor bridges and other works between Karaila Road - Shaktinagar.

2.All contracts for construction of 11 nos. major bridges awarded.

3.Contract for P.way work awarded for 32 Km.

58 KIUL - GAYA DOUBLING PROJECT

N22000349

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1200.2	0	03/2020	232.92	36	60
	1,200.20	0		927.38	36	
	1200.2		03/2023	927.45		

Background

Work allotted to IRCON Vide LetterNo2015/W-1/Genl/Presentation/Pt. dated 11.12.2015. Year wise target is as under:

(i)Wazirganj- Manpur (20.34Km) has been commissioned.

(ii)Lakheesarai - Sirari - Sheikhpura (25.32.02Km) Section & Wazirganj - Tilaiya section (18.00 Km) (Total 61.48Km) in the year 2019-20

(ii)Sheikhpura-Tilaiya section (62.52 Km) in the year 2020-21.

59 RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE

N22000350

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1491.47	0	03/2020	16.24	36	10
		0		508.88	36	
	1491.47		03/2023	508.88		

Background

Work has been allotted to IRCON vide Railway Board letter no.2015/W-1/Genl/Presentation/Pt. dated 11.12.2015.For construction of embankment on North end approach and work at Rajendrapul station, contract awarded and work in progress. For main bridge and south bank approach, EPC contract awarded on 20.09.2018. Work in progress. The entire section is to targeted to be opened in Dec-2021.

60 SAGALI VALMIKINAGAR DOUBLING 109.7 KM

N22000472

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	744.04	63.3702	03/2021	123.62	36	23
		63.3702		417.81	36	
	1215.54		03/2024	449.1		

Background

Sagauli - Majholia (12 Km)-
E/W-0.55 Lcum total scope/0 Lcum progress during the month/0.301 Lcum cumulative progress, Blanketing-0.52 Lcum total scope/0.017 Lcum progress during the month/0.353 Lcum cumulative progress, Major br.-Work in progress, Minor Br.-23 nos total scope/0 no progress during the month/20 nos. cumulative progress.
Sathi-Narkatiaganj (11 Km)-
E/W-0.90 Lcum total scope/0 Lcum progress during the month/0.88 Lcum cumulative progress, Blanketing-0.37 Lcum total scope/0.03 Lcum progress during the month/0.377 Lcum cumulative progress, Major br.-No scope, Minor Br.-9 nos total scope/0 no progress during the month/8 nos. cumulative progress.
Bagaha- Valmikinagar (9 km)-
E/W-4 Lcum total scope/0.10 Lcum progress during the month/1.949 Lcum cumulative progress, Blanketing-0.59 Lcum total scope/0 Lcum progress/0.10 Lcum cumulative progress, Major Br.-No Scope, Minor Br.-23 no total scope/3 no progress during the month/3 no cumulative progress.

61 MUZAFFARPUR SAGALI DOUBLING 100.60 KM

N22000473

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	731.64	62.0647	03/2021	84.80	15	12
		62.0647		213.08	15	
	1185.73		06/2022	233.21		

Background

Mehsi- Chakia(9km) targeted in Mar'21
Pipra- Bapudham Motihari(22 km) targeted in Jan'22

EAST COAST RAILWAY

62 KHURDA ROAD-BOLANGIR(NL)ECOR

220100284

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1994	2923.13 3,791.66 3791.66	29.7123 0	03/2009 03/2026 03/2026	1,000.50 1496.58 1556.12	204 0	39

Background

(i) This is an important project being monitored by PMO.
(ii) Total 92.38 km commissioned out of 289 km as on date.
(iii) Work is in progress b/w Mahipur-Nuagaon-Daspalla-Buguda, Boudh-Sonepur & Bicchupalli-Jhartarabha-Sonepur sections.

63 TALCHER-BIMALAGARH(NL)(ECOR)

220100328

Location: ODISHA

Capacity: 154 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2005	810.78 1,928.07 1928.07	137.8043 0	06/2021 03/2025 03/2025	117.40 869.53 876.39	45 0	23

Background

(i) CRS inspected the section between Talcher-Sunakhani(17.62 Km) and authorization received on 06.01.2020.
(ii) 16.31 km is targeted for commissioning in 2021-22, 33.5 km in 2022-23, 47.15 km in 2023-24 & remaining 35.2 km in 2024-25.

64 SAMBALPUR-TALCHER DOUBLING

N22000315

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2011	1111.99 1,539.28 1539.28	38.4257 0	02/2019 12/2021 12/2021	179.00 1152.38 1173.94	34 0	70

Background

(i) The project is categorized as Super-Critical project by Railway Board.
(ii) Till date, 72.16km commissioned out of 168.59 km
(iii) 69.36km is targeted for commissioning in 2020-21
(iv) Remaining 27 km is targeted for commissioning in 2021-22.

65 SAMBALPUR - ANGUL RLY. ELECTRIFICATION

N22000319**Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	155.81	52.7694	03/2020	20.00	24	84
	238.03	0	03/2021	221.48	12	
	238.03		03/2022	222.47		

Background

- 1) The Electrification of Single line section from ANGUL - SAMBALPUR Commissioned on 29.10.18 in different phases.
- 2) The Electrification of Doubling Line from RAIRAKHOL - JARAPADA (62 Rkm/ 65.64 Tkm) Commissioned on 04.03.19.
- 3) The new Diversion single line between JARAPADA- KERAJANG (3.746 Rkm/3.746 Tkm) Commissioned on 14.05.2019
- 4) The new Diversion single line between JUJA-CHAR 4.340Rkm/Tkm completed charged on 25.09.2019 and commissioned on 24.01.20.
- 5.The doubling line between JRPD-KPJG with Diversion line commissioned on 12.09.20(9.99Rkm/13.376Tkm)
6. The Electrification work of Doubling section between KPJG- ANGL (13.164Tkm) commissioned on 10.01.21

66 KIRANDUL - JAGDALPUR DOUBLING**N22000318****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2012	1160	.0716	03/2020	198.00	36	73
	1,160.83	0	03/2023	940.39	0	
	1160.83		03/2023	961.67		

Background

- (i) The work is being executed by the funds provided by NMDC under MoU signed.
- (ii) Till date, 62.03 km commissioned out of 150 km
- (iii) 23.19 km is targeted for commissioning in 2020-21. Out of which 12.2Km commissioned during December 2020.
- (iv) 33.48 km is targeted for commissioning in 2021-22.
- (v) Further funds to the tune of Rs.440 crore required to commission the entire project.

67 BHADRAK - NERGUNDI 3RD LINE**N22000316****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	843.04	0	10/2020	129.00	41	25
	843.04	0	03/2024	225.52	0	
	843.04		03/2024	235.39		

Background

(i) This project is categorised as Critical project by Railway Board.
(ii) Kapilas Rd-Salegaon DL(4.3 km)- Commissioned in May 2019.
(iii) Kapilas Rd-Nergundi(4.2 km)-TDC-Feb 2021 (iv) Kapilas Rd-Byree(10.5 km)-TDC-Feb 2022.
(v) The project has been taken out of EPC for execution through conventional mode of tendering, tenders for civil engg. works under finalization.
(vi) 29.6 km targeted for commissioning in 2022-23 & remaining 43.5 km targeted in 2023-24.

68 JAGADALPUR-KORAPUT DOUBLING

N22000376

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1547.38	0	03/2022	169.75	12	73
	1,547.38	0	03/2023	639.2	0	
	1547.38		03/2023	659.55		

Background

(i) The project is categorized as Critical project by Railway Board. (ii) Till date, 64.40km commissioned out of 105.88 km (iii) 20.87 km is targeted for commissioning in 2021-22 and remaining 20.61 km in 2022-23.

69 BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.

N22000381

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1172.92	0	12/2018	151.00	63	43
	1,172.92	0	03/2024	611.49	0	
	1172.92		03/2024	634.74		

Background

(i). The project is categorized as Critical project by Railway Board.
(ii) 45.93 km is targeted for commissioning by June 2021, 83.86 km in 2022-23 & remaining 40.5 km in 2023-24.

70 KOTTAVALSA - KORAPUT DOUBLING

N22000377

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	2499.71	0	03/2022	104.00	24	27
		0	03/2024	672.91	0	
	2499.71		03/2024	686.95		

Background

(i) Till date, 46.11 km commissioned out of 189.278 km
(ii) 12.56 km targeted for commissioning in 2020-21 has been done on 06.08.2020.
(iii) 21.4 km is targeted for commissioning in 2021-22, 40km in 2022-23 & remaining ghat section of 59.87 km in 2023-24.

71 KORAPUT - SINGAPUR ROAD DOUBLING

N22000379

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	2361.74	0	03/2022	125.00	48	22
	2,361.74	0	03/2026	440.68	0	
	2361.74		03/2026	450.42		

Background

(i) 67.68 km is targeted for commissioning in 2021-22, 15.37 km in 2022-23 , 36.16 km in 2023-24 & remaining ghat section of 45.01 km in 2025-26.

72 JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE

N22000380

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	701.61	15.4516	11/2018	131.00	64	25
	810.02	0	03/2024	179.43	0	
	810.02		03/2024	188.78		

Background

(i).This project is categorised as Critical project by Railway Board.
(ii)Budhapank-Talcher Rd 4th line(6.61 km) & Budhapank-Talcher 3rd line(9.0 km) targeted for commissioning in 2020-21.
(iii)47 km targeted for commissioning in 2022-23 & remaining 34.5 km in 2023-24.

EASTERN RAILWAYS

73 LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG

N22000216

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1987	406.99	34.0819	03/2006	-	228	70
		34.0819		149.31	228	
	545.7		03/2025	150.14		

Background

Lakshmikantapur – Namkhana New Line (47.5 km)- Completed & commissioned on 30.01.2006
The work sanctioned in 1987-88 and anticipated cost of 100.89 Cr.
Subsequently the following material modification works were sanctioned :-
(i) Namkhana to Chandranagar (14.0 km) New line - Work was sanctioned in 2010-11 and cost of the project is Rs 217.61 Crs. 58.56 hectare of private land is required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W-I/Genl./Budget/1, dated 24.09.2019.
(ii) Kakdwip-Budakhali (5.00km) New line - Work was sanctioned in 2011-12 and cost of the project is Rs 61.85 Cr. Work is held up non acquisition of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(iii) Chandranagar - Bakhali (17.20 km) New line - Work was sanctioned in 2011-12 and cost of the project is Rs 165.35 Cr. ADM/LA/24 Parganas (South) nominated as Competent Authority. Final Location Survey completed and alignment plan for 14.7 kms finalised and Survey Report is under approval. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

74 TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER

220100272

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2000	1188.91	36.2155	03/2019	30.00	72	75
	1619.48	36.2155	12/2009	905.74	183	
			03/2025	906		

Background

The main work Tarkeshwar - Bishnupur (82.47 km) - New line - Work was sanctioned in 2000-01 and cost of the project is Rs 480.68 Cr.
Tarkeshwar-Goghat (33.94 km) New line - Commissioned on 06.03.2016
And Mayonapur - Bishnupur (22.68 km) New line - Commissioned on 16.09.2012
Goghat - Kamarpukur (5.50 km), the work has been stopped in about 950M length near "Bhabadighi pond" by local villagers for last 4-5 years. State Govt. is pursued repeatedly.

Subsequently the following material modification works were sanctioned :-

(i) Tarakeshwar to Dhaniakhali (19 Km) New line - Work was sanctioned in 2009-10 and cost of the project is Rs 133.58 Cr. Land is required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(ii) Arambagh - Irphala (18.3 Km) New line - Work was sanctioned in 2010-11 at a cost of Rs. 149.53 crore. 115 hect. Land will be required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(iii) Irphala - Ghatal (11.2 Km) New line : Work was sanctioned in 2011-12 and cost of the project is Rs 95.00 Cr. Land is required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(iv) Arambagh - Champadanga (23.30 Km) New line : Work was sanctioned in 2011-12 and cost of the project is Rs 288.81 Cr. Land is required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(v) Kamarpukur - Mayonapur (via Birsha) (20.35 Km) New line - Work was sanctioned in 2012-13 and cost of the project is Rs 173.21 Cr. Land not available. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

75 DEOGHAR - SULTANGANJ (INL), ER

220100273

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2000	607.09	134.7988	02/2013	0.44	133	50
		134.7988		638.04	133	
	1425.44		03/2024	638.19		

Background

Present Status :

Banka - Barahat (MM)-

15.53 KM commissioned in August of 2006.

Deoghar - Chandan 14.15 KM commissioned in March of 2012.

Chandan - Banka 40.36 KM commissioned in June of 2016.

Subsequently the following material modification works were sanctioned :-

1. Banka - Sultanganj (61.72 KM) Section - The project has been examined by Railway & considered as not profitable & may not be financially or operationally justifiable. Project is under review due to negative ROR. As such milestones have not been set. The work has been kept in abeyance by Railway board, vide letter 2019/W- I/Genl./Budget/1, dated 24.09.2019.

2. Banka - Bithia Road (MM) - 22.00 KM - L- Section approved. Estimate Costing Rs. 280.34 Cr. under process of sanction. Milestones will be set after sanction of estimate. However Rly Board has decided to keep this portion of project in abeyance vide Bd's letter no. 2019/W- I/Genl./Budget/1, dated 24.09.2019

76 SONARPUR-CANNING WITH NEW MM FOR KALIKAPUR-MINAKHAN VIA GHATAKPUR NL

N22000241

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2000	297.47	.2521	N.A.	-	N.A.	50
	298.22	.2521	03/2025	36.13 36.13	N.A.	

Background

The main work of Sonarpur - Ghutiarisharif (14.96 km) doubling: The work sanctioned in 2000-01 at a cost of 30.47 Crs.

Subsequently the material modification works was sanctioned :- Kalikapur - Minakhan via Ghatakpur (38 km) - New line - The work sanctioned in 2011-12 and anticipated cost of Rs. 267.75 Crs. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

77 KALINARAYANPUR-KRISHNANAGAR DOUBLING ALONGWITH KRISHNANAGAR - CHAPRA NEW LINE AND NAIHATI-RANAGHAT 3

N22000224

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2001	923.52	7.7508	03/2016	-	108	55
	995.1	7.7508	03/2025	609.06 610.59	108	

Background

The doubling between Kalinarayanpur - Krishnanagar (22.00 KM) is sanctioned in year 2000-01. The work completed and commissioned in February of 2010.

The following 07 nos. of Material Modification sanctioned to this work and the status is as under-

1. New line from Krishnanagar City (Dhubulia) - Charatala (13.00KM). 78.95 hectors of land is required for this project. Detailed estimate sanctioned at a cost of Rs. 119.38 crore. FLS completed. Alignment plan approved. Land plan under finalization. The target can be fixed after acquisition of land by State Government and handing over the same to Railway.

2. Gauge Conversion in between Shantipur - Krishnanagar (15.29 KM). The work is sanctioned in 2001-02. The work completed and commissioned in February of 2012.

3. Gauge Conversion in between Krishnanagar - Nabadwipghat (12.2 KM) sanctioned in the year 2008-09. The work from Krishnanagar to Amghata (8.34 KM) completed & engine rolled on 26.12.2012, but due to existence of 41 nos. of unauthorized trespassing in this section. The section could not be commissioned. Balance section Amghata -Nabadwipghat (3.80km) has been agreed to drop by Rly Board vide Board's letter no 2020/W-1/Compliance on Bd.Mtg, dated 09/10/2020.

78 CHANDPARA-BANGAON DOUBLING WITH EXENSION TO CHANDBAZAR AND NEW MM FOR BONGAON-PORAMAHESHTALA AND CHA

N22000242

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2003	337.96	-.2959	N.A.	-	N.A.	30
	336.96	-.2959	03/2025	40.65 40.65	N.A.	

Background

The main work is doubling of Chandpara - Bangaon doubling (9.77 km). The work is sanctioned in 2003-04. The work completed and commissioned on 24.07.2012.

The following three works had been sanctioned as material modification to this work and the position of these works are as under -

1. Bangaon -Chandabazar (11.50 km) New Line - the work sanctioned in 2009-10 at a cost of Rs 56.15 Cr. Work could not be started due to non availability of land. 42.78 hectare of private land is required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

2 Bongaon - Poramaheshtala (20.00km) New line- The work sanctioned in 2011-12 at a cost of Rs 140.81 crores. Work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

3. Chandrabazar -Bagdah (13.86 km) New line - The work sanctioned in 2011-12 at a cost of Rs. 117.77 crores. Work could not be started due to non availability of land. 43.90 hectare land required. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

79 CHINPAI-SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL

N22000225**Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2005	595.51	29.2002	03/2017	-	96	68
	769.4	29.2002	03/2025	97.4	96	
				97.4		

Background

this work in abeyance vide Board's letter 2019/W- I/Genl./Budget/1, dated 24.09.2019. However milestone can be decided after taking over of land.

MM - Chowrigacha - Sainthia via Kandi New Line (56.50 Km) - It is included as MM to the doubling. Chinpai - Sainthia at a cost of Rs 302.15 crores. FLS completed. L-section and land schedule under preparation.

However the work has been kept in abeyance by Railway board, vide letter 2019/W- I/Genl./Budget/1, dated 24.09.2019.

80 BARDHAMAN-KATWA (GC)**N22000091****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	1106.62	-1.3582	12/2010	10.00	171	100
	1091.59	-1.3582	03/2025	991.39	171	
				993.63		

Background

The project was approved on April 2007 and subsequently there are numbers of material modification. The total original and total anticipated cost of the project is Rs 1106.62 cr. & Rs.

1091.59 cr. respectively. The GC project was commissioned during December'2017.

Present Status:

Bardhaman - Katwa Gauge Conversion(51.52 km) : Detail estimate sanctioned on cost sharing (50:50) basis with West Bengal Government. To continue the un-interrupted progress railway spent

total of approx. Rs.722.50 Crs. State Govt.deposited Rs. 122.50Crs. towards their share.

Balance

amount Rs.238.75 Crs.is yet to be deposited by state Government. The work is completed and

commissioned during December'2017.

Subsequently the following material modification works were sanctioned :-

(1) Katwa -Bazarsau(30.59 km) doubling : This doubling work was sanctioned subsequently as material modification work. Section Tenya to Gangatikuri (13.25 Km) commissioned on 30th March'2019. Section Katwa - Gangatikuri (10.36Km.) is targeted in 2020-21. Work is in progress. In balance section Tenya to Bazarsau work is in progress.

(2) Katwa- Mantesarwar(34.40 km) new line : Work could not be started due to non availability

of land. However the work has been kept in abeyance by Railway board, vide letter 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(3) Negun-Mangalkot (8.60 km) new line: Work could not be started due to non availability of

land. However the work has been kept in abeyance by Railway board, vide letter 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(4) Manteswar-Memari(35.60 km) new line : Work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter 2019/W- I/Genl./Budget/1, dated 24.09.2019.

81 SULTANGANJ-KATURIA VIA ASARGANJ, TARAPUR AND BELHAR

N22000217

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	450	180.2978	N.A.	-	N.A.	0
	1261.34	180.2978	03/2025	0	N.A.	
				0		

Background

The New Line between Sultanganj - Katuria via Asarganj, Tarapur & Belhar (76.75 km) is sanctioned in year 2007-08. The anticipated cost is Rs. 1261.34 Cr. FLS completed part estimate for 14.2 km land, formation of bridges costing Rs. 23.56 Cr. Sanctioned on 12.06.2008. Alignment under finalization. Detailed estimate under preparation. Mile stone will be set after land acquisition. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W-I/Genl./Budget/1, dated 24.09.2019.

82 BARIARPIUR-MANANPURVIA KHARAGPUER, LACHIMPUR-BARAHAT

N22000234

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	450.55	-44.3902	N.A.	-	N.A.	2
	250.55	-44.3902	03/2025	20.11	N.A.	
				20.11		

Background

The New Line between Bariarpur - Mananpur via Kharagpur , lachimpur - Barahat (69.00 km) is sanctioned in year 2007-08. The anticipated cost of Rs. 250.55 crores. FLS completed. Part estimate for 18 km length for land, earth work & Bridges sanctioned at a cost of Rs.51.98 Crs. on 18.08.2008. Alignment under finalization. Land plans are being prepared. Station building at Bariarpur completed. Mile stone will be set after land acquisition. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W-I/Genl./Budget/1, dated 24.09.2019.

83 MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL

N22000243

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2009	499.96	36.1469	02/2012	-	157	100
		36.1469		141.76	157	
	680.68		03/2025	141.76		

Background

The work Magrahat – Diamond Harbour DL (19.67 km) sanctioned in 2009-10. Cost of project is Rs.106.19 Cr. The section Magrahat – Diamond-harbour commissioned on 17.12.2013.

The following three works has been sanctioned subsequently as MM to this work are :-

(i) Sangrampur – Krishnachandpur (25 Km) New Line : The work sanctioned in 2011-12 and cost of the project is 191.82 Cr. Work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(ii) Diamond Harbour (Gurudasnagar) – Bahrahat (21 Km) New Line: . The work sanctioned in 2011-12 and cost of the project is 195.95 Cr. Work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

(iii) Daimond Harbour (Gurudasnagar) - Kulpi (17.25 Km) New Line:- The work sanctioned in 2012-13 and cost of the project is 186.72 Cr. Work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

84 LILUAH-DANKUNI 3RD LINE, MM FOR DANKUNI-JONGALPARA-FURFURA SHARIF NL

N22000244

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2009	257.42	0	03/2014	2.70	132	75
	257.42	0	03/2025	108.03 108.73	132	

Background

The work Liluah – Dankuni 3rd line (10.13 km) – The work sanctioned in year 2009-10 at a cost of Rs. 109.93 Cr.

As MM section Dankuni – Jongalpara – Furfura Sharif (20 km) - The work sanctioned in year 2009-10 at a cost of Rs. 147.49 Cr.

However the work has been kept in abeyance by Railway board, vide letter 2018/W-II/ER/Misc/12, dated 02.11.2018 having no tangible benefit.

85 HANSNABAD-HINGALGANJ NEW BG LINE

N22000218

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	172.03	51.1946	N.A.	-	N.A.	2
	260.1	51.1946	03/2025	11.74 11.74	N.A.	

Background

Hasnabad - Hingalganj (17.37 KM) New Line - The work sanctioned in 2010-11. and anticipated cost is Rs. 260.10 crore. FLS completed. 95.456 hectare of private land is required.

86 NEW ALIPUR TO AKRA, MM FOR BUDGE BUDGE-PUJALI NL, PUJALI-ULUBERIA(BIRSHIVPUR) AND PUJALI-BAHRAHAT NL

N22000240

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	494.54	.0101	03/2005	-	240	40
	494.59	.0101	03/2025	30.12	240	
				30.12		

Background

The work of New Alipur - Akra (9.76 km) doubling was initially sanction in 1996-97 at a cost of 18.10 Cr. The work has been completed and commissioned on 13.09.2004. Subsequently the following material modification works were sanctioned with this work :

i) Budge Budge - Pujali (11.00 Km) New Line - Work was sanctioned in 2009-10 and cost of the project is Rs 97.17 Cr.and work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019

ii) Pujali - Uluberia (Birshivpur) (10.25 Km) New Line - Work was sanctioned in 2011-12 and cost of the project is Rs 295.84 Cr.and work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019

iii) Pujali - Bakrahat (9.75 Km) New line - Work was sanctioned in 2011-12 and cost of the project is Rs 83.48 Cr.and work could not be started due to non availability of land. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019

87 SONDALIA-CHAMPAPUKUR DOUBLING WITH NEW MM FOR BIRA-CHAKIA NL

N22000228

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	277.28	-3.9527	03/2016	14.52	108	75
	266.32	-3.9527	03/2025	191.64	108	
				195.18		

Background

The doubling between Sondaliya - Champapukur (23.64 KM) - sanctioned during 2010-11 at an anticipated cost of Rs. 136.55 Crs. One New Line work from Bira to Chakla (11.50 km) has been sanctioned as Material Modification to this work and sanctioned during 2011-12 at a cost of Rs. 129.77 Crs. However the work has been kept in abeyance by Railway board, vide letter 2018/W-II/ER/Misc/12, dated 02.11.2018 having no tangible benefit.

88 DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL

N22000229**Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	365.17	20.3001	03/2017	73.00	96	65
	439.3	20.3001	03/2025	413.72	96	
				432.09		

Background

The doubling work is Dankuni - Chandanpur (25.41 KM).The work is sanctioned in 2010-11 at an cost of 198.87 Cr.

Baruipara - Furfura (12.30 km) New Line - The work is sanctioned in 2011-12 as Material Modification to main work at a cost of Rs. 97.56 Cr. Work could not be started due to non availability of land.

However the work has been kept in abeyance by Railway board, vide letter 2018/W-II/ER/Misc/12, dated 02.11.2018 having no tangible benefit.

89 TARAKESHWAR-MAGRA NEW BG LINE**N22000235****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	365.17	44.4642	N.A.	-	N.A.	0
	527.54	44.4642	03/2025	1.76	N.A.	
				1.76		

Background

The New line work is Tarkeshwar - Magra (51.95 KM).The work is sanctioned in 2010-11. at a cost of 365.17 Cr.

Tarakeswar - Furfurasharif (21.75 km) New Line - New work sanction in year 2012-13 as MM at a cost of Rs. 162.37 Cr. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

90 HOWRAH DIVISION- PLATFORM SHELTER (40 C CATEGORY STATIONS)**N22000230****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	157.94	0	11/2018	-	28	95
	157.94	0	03/2021	51.74	28	
				51.74		

Background

The project was approved on April 2010. The original and anticipated cost of project is Rs. 157.94 Cr. The original date of commissioning was not provided but anticipated date of commissioning is November 2018. Detailed Consolidated estimate sanctioned at a cost of Rs. 157.94 crore by Bd vide letter No, 2010/LM (PA)/08/07 dt. 04.11.2010. All works nearing to completion.

91 KALINARAYANPUR-SHANTIPUR DOUBLING WITH NEW MM FOR RANAGHAT-DUTTAPHULIA NEW LINE**N22000227****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	174.56	0	N.A.	-	N.A.	75
	174.56	0	03/2025	71.43 71.43	N.A.	

Background

The doubling between Kalinarayanpur - Shantipur (15.85 KM) is sanctioned in year 2010-11. The work completed and commissioned 05.01.2015

Subsequently material modification works were sanctioned :-

Ranaghat - Duttaphulia (8.17 KM) New Line - Work was sanctioned in 2011-12 and cost of the project is Rs 69.76 cr. However the work has been kept in abeyance by Railway board, vide letter No. 2019/W- I/Genl./Budget/1, dated 24.09.2019.

92 BANDEL-BOINCHI 3RD LINE**N22000221****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	288.35	74.2604	N.A.	45.00	N.A.	70
	502.48	74.2604	03/2021	495.45 499.01	N.A.	

Background

The doubling between Bandel - Boinchi (30.53 KM) is sanctioned in year 2011-12.

Detailed estimate at a cost of Rs

238.36 crores. Work sanctioned by Board for Rs. 258.35 Crs vide letter No. 2010/W-2/ER /DL/14/pt. I dt.31.05.2011.

Consolidated detailed estimate sanctioned for Rs. 238.36 Crs.

93 HOWRAH-DEVELOPMENT OF STATION INCLUDING SEGRAGATION OF AARIVAL/DEPARTURE AND OTHER AMENITIES**N22000249****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	166.89	0	N.A.	-	N.A.	0
	166.89	0	03/2025	.02 .02	N.A.	

Background

The project was approved on April 2011. The original anticipated cost of the project is Rs. 166.89Cr.

94 PRINCEPGHAT-MAJERHAT DOUBLING OF CIRCULAR RAILWAY**N22000239****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	299.6	12.0227	03/2017	-	108	0
	335.62	12.0227	03/2026	1.12	108	
				1.12		

Background

The work is Princepghat - Majherhat DL (4.98 km) - The work sanctioned in 2011-12 & cost is 335.62 Cr

95 BOINCHI-SHAKTIGARH 3RD LINE**N22000238****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	175.8	181.6268	N.A.	40.01	N.A.	75
	495.1	181.6268	03/2022	288.71	N.A.	
				296.13		

Background

The doubling between Boinchi - Shaktigarh (25.83 KM) is sanctioned in year 2011-12. The anticipated cost of Rs. 495.10 crore. Work sanctioned by Board for Rs.173.91 cr vide letter No. 2011/W-2/ER /DL/14/pt. dt. 31.05.2011 and Revised Estimate is under process.

96 HANSDIHA-GODDA NL**N22000236****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	542.18	22.3081	03/2020	82.00	12	85
	663.13	22.3081	03/2021	536.89	12	
				538.29		

Background

As per Rly Board s letter No. 2006/W-2/ER/SY/NL/HG pt. Dt. 07.02.2011 project is on 50/50 cost sharing basis with Jharkhand Government. Sanctioned year in 2011-12. Detailed estimate costing Rs. 542.18 Cr. sanctioned on 18.10.2016.

97 PIRPAINTI-BHAGALPUR**N22000222****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2011	261.38	116.1604	N.A.	10.00	N.A.	100
	565	116.1604	05/2019	548.85	N.A.	
				551.23		

Background

Pirpainti - Bhagalpur (50.06 KM Doubling) - The work is sanctioned in 2011-12. Work sanctioned at a cost of Rs. 261.38 crore. Detailed Estimate sanctioned for Rs. 332.14 crore by Board.

98 MONIGRAM- NIMTITA

N22000301

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	250.93	23.8194	N.A.	120.20	N.A.	85
	310.7	23.8194	03/2024	367.91	N.A.	
				368.47		

Background

The doubling between Monigram - Nimtita (34.30 km) is sanctioned in year 2012-13. Anticipated cost of 316.36 Cr.

99 BAZAR SAU -AZIMGANJ JN. DOUBLING

N22000302

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	255.64	6.4779	N.A.	15.00	N.A.	68
	272.2	6.4779	03/2022	263.73	N.A.	
				277.71		

Background

The Doubling work of Bazarsau - Azimganj Jn. (42.15 km) sanctioned in 2012-13 and anticipated cost is Rs. 272.2 Crs. Section Azimganj to Khagraghat Road (14.60 Km) commissioned on 12.01.2020.
Khagraghat Road - Karnasubarna (10.84 Km), Karnasubarna - Chowrigacha (9.36 Km.) & Chowrigacha-Bazarsau (7.35 Km) - Work are in progress.

100 PIRPAINTI-JASIDIH

N22000219

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	915.98	133.3905	03/2022	221.56	36	24
	2137.81	133.3905	03/2025	390.26	36	
				397.47		

Background

The new line work is Pirpainti - Jasidih (97.00 KM). The work is sanctioned in 2013-14. And anticipated cost is Rs.2137.81Cr. Detailed estimate is sanction at a cost of Rs1384.33 Crore vide letter No-2016/W-2/ER/NL/26 Dt-08.10.18 CCEA clearance received. FLS for Pirpainti - Godda (61.00 KM) completed and land acquisition is in progress. Land acquisition application for 822.60 Acres has been submitted to Jharkhand & Bihar Government. Land plan for Hasdiha - Mohanpur (30 km) for 428.642 acres of land has all ready submitted to Jharkhand Government. Rs 312.92 Crores has been paid towards the cost of land to Jharkhand Government. Rs 30 crores have been released against 50% share of state Govt. for this project.

Indian Railway Construction Company Limited

101 KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I

N22000489

Location: CHHATISGARH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	3055	.0049	09/2018	-	42	0
	3055.15	.0049	03/2022	2522.4 2558.73	42	

Background

Chhattisgarh East Rail Corridor is located in state of Chhattisgarh over South East Central Railway.

Funding of the Project is based on Debt-Equity Model with 80% Debt and 20% Equity and is being implemented by Special Purpose Vehicle (SPV), named Chhattisgarh East Railway Limited. The SPV is comprising of South Eastern coal fields Limited, Ircon International Limited and Govt. of Chhattisgarh with shareholding of 64%,26% and 10% respectively. Ircon is also entrusted with the execution of the project.

Total route Kms of corridor is 131.7 Kms which consists of Main line Kharsia to Korichhapar (44.60 Km, Double line) & Korichhapar to Dharamjaygarh (29.55 Kms Sigle Line), Spur Line (28.35 Kms, single Line) and Feeder Routes 29.20 Kms.

Main Purpose of the Project is evacuation of Coal from SECL coal mines in Gevra, Kusmunda, and Saraipali area and development of tribal and backward areas of Northern Chhattisgarh region.

Land acquisition has been completed and forest diversion for main line has been completed and stage-I clearance for feeder route has been obtained on 16.09.20. For mainline 95% formation work is completed. Track linking for Single line between Kharsia to Korichhapar (44.60 Kms) has been completed and operation of Goods train with Electric Traction has been started.

For Feeder Route alignment for Chhal and Durgapur mines was finalized by SECL only in August -2018. work has been awarded for feeder route.

102 GEVRA ROAD PENDRA ROAD

N22000488

Location: CHHATISGARH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	2288	117.2251	03/2022	-	18	0
	4970.11	117.2251	09/2023	940.26 946.11	18	

Background

Chhattisgarh East West Rail Corridor is located in state of Chhattisgarh over South East Central Railway.

Funding of the Project is based on Debt-Equity Model with 80% Debt and 20% Equity and is being implemented by Special Purpose Vehicle (SPV), named Chhattisgarh East West Railway Limited. The SPV is comprising of South Eastern coal fields Limited, Ircon International Limited and Govt. of Chhattisgarh with shareholding of 64%,26% and 10% respectively. Ircon is also entrusted with the execution of the project.

Total route Kms of corridor is 191.664 Kms which consists of Main line Gevra Road to Pendra Road (135.5 Km, Double line), Connectivity to Junadih siding (6.048 kms. Single line), Connectivity to Dipka siding (2.521 kms, single line), Urga-Kusmunda (11.516 Kms, Single Line), Kusmunda to Gevra Road (1.085 Kms) and connectivity of Kartali, Saraipali, Ambika and Vijaya west (35 Kms provisional)

Main Purpose of the Project is evacuation of Coal from SECL coal mines in Gevra, Kusmunda, and Saraipali area and development of tribal and backward areas of Northern Chhattisgarh region.

Land acquisition and forest diversion for main line has been completed and that for feeder routes to Junadih and Saraipali is in progress.

For mainline Earthwork and minor bridges in stretch of about 17 km has been completed. subsequent work was put on hold for want of financial closure and now Financial closure have been achieved on 22.07.2020. NIT floated for tender package-1 (Km 0-67& urga-Kusmunda) and Package-2 Km 67-135.

Substructure work of Important Bridge Br-03 (30x30.5m) on Hasdeo Bridge is in progress.

103 EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL

N22000418

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	5200	-81.5	03/2020	-	48	0
	962	-81.5	03/2024	54.75	48	
				54.75		

Background

MCRL is a joint venture between MCL, IRCON and GoO with shareholdings of 64 percent, 26 percent and 10percent respectively. IRCON is executing agency for the construction works.

KOLKATA METRO RAIL CORPORATION LIMITED

104 NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)

N22000108

Location: WEST BENGAL

Capacity: 18 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	2397.72	0	03/2016	-	N.A.	
		0		197.2	N.A.	
	2397.72		N.A.	197.2		

Background

Present status:

-The work is in progress wherever free space is available but hampered badly due to encroachments on railway land along the proposed metro alignment.

METROPOLITAN RAPID TRANSPORT PROJECTS

105 BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)**220100164****Location: MAHARASHTRA****Capacity: 27 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1996	495.44	501.5683	03/2004	-	216	12
	2980.41	501.5683	03/2022	1768.25 1768.25	216	

Background

Phase-I between Nerul/Belapur to Kharkopar Station (12.40 Kms)- Commissioned on 11 Nov-2018. In phase-II between Kharkopar (Ex.) to Uran (14.6 Kms), land admeasuring 4.067Ha of Forest & 0.412 Ha of Private land in 3km stretch i.e. from km 8 to km 11 is to be acquired by CIDCO, as per Tripartite agreement. Furthur there are six more infringements between ch 8000 to ch 11000 which has to be removed by CICC0, due to these between ch 8000 to 11000 ,infringements free length is only 0.5 km for work .The section between kharkopar to uran (phase 2) can be commissioned by March 2022 subject to availibilty of land by CIDCO by March 2021. Other allied works like construction of quarters, shed work which are chargeable to project estimate will be completed by March 2025.

106 TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)**220100268****Location: WEST BENGAL****Capacity: 8.5 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2000	1049.69	224.3739	12/2006	-	N.A.	72
	3404.92	224.3739	N.A.	3837.57 3837.57	N.A.	

Background

Present status:

- Dum Dum -Mahanayak Uttam Kumar to Kavi Subhash and MM for Extension of Metro Railway from Dum Dum to Noapara have already been commissioned.

-The work is in progress wherever free space is available but hampered badly due to encroachments on railway land along the proposed metro alignment

107 EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP**N22000028****Location: TAMIL NADU****Capacity: 10x100 ELEC. LOCOS**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2006	495.74	48.0635	06/2013	-	102	78
	734.01	48.0635	12/2021	471.38 471.38	102	

Background

Out of 5 km, work in 500m length (land to a tune of 1.47 acres) is held up on account of litigations in land acquisition for many years. Based on the Supreme Court direction, higher compensation paid to all affected land owners & CMDA has taken the possession of land including building. Dismantling of acquired building completed. VLCY- Adambakkam (3.5 Km) Up line was originally planned for commission with one train only system- TDC: June

21.DRM has to take the call whether the interim stage is required on this small stretch of 5 Kms. Remaining stretch-TDC: July 2022.

108 MUMBAI URBAN TRANSPORT PROJECT PHASE-II

N22000092

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	5300	-82.6692	03/2014	-	N.A.	
	918.53	-82.6692	N.A.	284.75	N.A.	
				284.75		

Background

Present Status:

The works are in progress at various stages.

Project constraint:

Progress depend upon availability of funds.

109 CIRCULAR RAILWAY INCLUDING REMOUNT ROAD TO SANTOSH PUR

N22000212

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2009	573.78	-53.2016	N.A.	0.10	N.A.	.5
	268.52	-53.2016	03/2025	.03	N.A.	
				.03		

Background

This is the MM project to Circular Railway of Princepghat - Majerhat - DunDum Cantt sanctioned at an anticipated cost of Rs 268.52 Crores.

Present status-

This MM work - Remount Road to Shantoshpur via Garden Reach / Metiaburz (11.60 KM) transferred to Eastern Railway, vide Railway Board's letter No. 2004 / Preoj. / CR / 30 / 1 (Pt), dated 03/07.12.2010. RETS done. Alignment approved. Approved alignment was passing through heavily built up Private area, Market area, Burial ground and Masjid. Constraints were informed to EDPG for kind information of Honorable MR. Re-surveyed for alternate alignment and has been approved at a length of 11.60 KM. Project was declared as Special Railway Project vide Gazette Notification dated 3rd February 2010. Land Acquisition required from KoPT

Part Estimates sanctioned, soil investigation done and to execute the work, tenders were awarded and works started at Santoshpur Railway Station area.

But finally all the contracts terminated due to non availability of Land lease permission from KoPT after repeated chasing.

Mile stones can not be indicated till land lease permission from KoPT is obtained.

110 RUNNING OF 12 CAR TRAINS ON HARBOUR LINE

N22000214

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	714.1	0	04/2016	-	N.A.	0
		0		65.2	N.A.	
	714.1		N.A.	65.2		

Background

The Project was approved at estimated cost of Rs 714.10 cr.
The work is approved by CCI and on cost sharing basis between Railway & State Govt. of Maharashtra in ratio of 1:1. Work is in progress at various stages.

111 EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE

N22000135

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	4874.58	75.912	03/2016	-	N.A.	0
		75.912		5892.72	N.A.	
	8574.97		N.R	5892.72		

Background

Present status:

- Works are in progress at various stages. Phase -I of the project is targeted by Dec. 2017 subject to availability of land and funds. Target for phase-II cannot be fixed since the work has been stopped due to State Govt's proposal for different alignment.

NORTH CENTRAL RAILWAY

112 ETAWAH-MAINPURI (NL),NCR

220100318

Location: UTTAR PRADESH

Capacity: 57.5 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1997	120	188.3333	12/2008	-	N.A.	37
		188.3333		345.51	N.A.	
	346		N.A.	345.51		

Background

Project completed and commissioned in March 2015

113 DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR

N22000158

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2010	2030.5	0	N.A.	-	N.A.	0
		0		19.07	N.A.	
	2030.5		N.A.	19.07		

Background

The Project anticipated cost is now Rs. 2030.50 crore.

Present status:

Detailed estimate pending for sanction in Rly. Board. Part detailed estimate for long lead items of Dholpur-Sirmuttra gauge conversion phase-I sanctioned by Rly. Board.

114 GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)

N22000148

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	2912.96	32.0169	03/2022	-	33	0
		32.0169		148.26	33	
	3845.6		12/2024	148.26		

Background

The Project anticipated cost is now Rs. 2912.96 crre.

Present Status:

Detailed estimate submitted to Rly. Board for sanction.

115 MATHURA-PLWAL 4TH LINE (80KM)

N22000372

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	668.7	1.6898	03/2020	-	N.A.	0
	668.00	1.7964		330	N.A.	
	680		N.A.	330		

Background

Project approved in April 2015 with cost of Rs 668.70 crore and it is to be completed by March'2020

116 JHANSI BINA DOUBLING

N22000496

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	2001	0	03/2021	-	N.A.	0
		0		809.66	N.A.	
	2001		N.A.	809.66		

Background

Work is fpr commissioning fo Jhansi-Bina third line (152 km).

117 JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING

N22000495**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	4329.53	0	03/2023	-	0	0
	4329.53	0	03/2023	33.37	0	
				33.37		

Background

Project is for double line from Jhansi to Manickpur and Khairar to Bhimsen (411 km)

NORTH EAST FRONTIER RAILWAY**118 NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL), NEFR****220100135****Location: WEST BENGAL****Capacity: 87.11 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1983	297.32	106.5115	03/2019	-	N.A.	4.24
	200.34	206.479		275.06	N.A.	
	614		N.A.	275.06		

Background

(i) Intial Pink Book Cost :- Rs 36.38 Crs.
(ii) ROR :- (-) 9.45 %
(iii) Eklakhi to Balurghat (86.76 Km) commissioned on 30.12.2004.
(iv) Gazole-Itahar (27.20 Km), Raiganj-Itahar (22.16 Km) & Itahar to Buniadpur (27.095 Km) new line work sanctioned as a Material Modification to Eklakhi to Balurghat project.
(v) Rs. 67.41 lakh paid to DM/Malda against land acquisition in July 2014.
(vi) 1st Revised Estimate for Pt-II (Gazole-Itahar) for Rs 284.21 Crs. was submitted to Rly Bd. on 04.04.2014. Rly Bds observation dated 16.06.2015 replied on 08.07.2015. Sanction from Rly Bd. is awited.
(vii) Meeting with District Magistrate/Dinajpur held in Dec-2017 and discussed about land acquisition of Gazole-Itahar-Raiganj section.
(viii) Project kept in abeyance vide Rly. Bd.s L/No. 2019/W-1/Gen/Budget/1 dated 24.09.2019.

119 NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON GC WITH MM OF NEW LINE OF CHALSA-NAXAL AND RAJABHATKHAWA-JAIN**N22000499****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1999	380.6	186.5476	04/2010	-	N.A.	98
	1090.6	186.5476		1089.12	N.A.	
			N.A.	1089.12		

Background

(i) Intial Pink Book Cost : Rs. 380.60 Crs.
(ii) ROR : (-) 9.37 %
(iii) GC-419.17 Km & New Line 34.985 Km.
(iv) The work of GC of Main Line from New Jalpaiguri-New Bongaigaon, Alipurduar Jn.-Bamanhat & Fakiraram-Dhubri Commissioned for Train services.
(v) The present status of work shown is for balanced work only.
(vi) Chalsa-Naxal (New Line):- Work could not start due to shortage of funds. Land not available.
(vii) Rajabhatkhawa-Jainti (New line):-
The line through the forest areas of Buxa Tiger Reserve (BTR) may not be considered due to the area falls within the critical Wild Life Habitat.This has been conveyed by Addl. PCCF, Govt. of West Bengal on 24.07.2013.
(viii) This project has been kept in abeyance by Railway Board vide DO L/No 2019/W-1/Genl./Budget/1 Dated 24.09.2019. Rly Bd. instructed that no further expenditure & execution on this project to be made till further orders.

120 NEW JALPAIGURI SILIGURI NEW BONGAIGAON INCLUDING BR LINE AND MM CHALSA NAXAL RAJABHATKHOWA JAINTI

N22000209

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1999	819.23	128.3852	N.A.	-	N.A.	0
	1871	128.3852	N.A.	1082.01	N.A.	
				1082.01		

Background

(i) Intial Pink Book Cost :- Rs 380.60 Crs.
(ii) ROR :- (-) 9.37 %
(iii) GC-419.17 Km & New Line 34.985 Km.
(iv) The work of GC of Main Line from New Jalpaiguri-New Bongaigaon, Alipurduar Jn.-Bamanhat & Fakiraram-Dhubri Commissioned for Train services.
(v) Chalsa-Naxal (New Line):- Work could not start due to shortage of funds.
(vi) Rajabhatkhawa-Jainti (New line):-
The line through the forest areas of Buxa Tiger Reserve (BTR) may not be considered due to the area falls within the critical Wild Life Habitat.This has been conveyed by Addl. PCCF, Govt of West Bengal on 24.07.2013.

121 NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR

220100266

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2000	1180.19	284.8008	12/2008	-	150	86
	2,531.34	79.4062		3804.54	150	
	4541.38		06/2021	3803.51		

Background

(i) Intial Pink Book Cost:- Rs 733.00 Crs.
(ii) ROR=(-) 9.01
(iii) Ph I: New Coochbehar-Golakganj (58.92 Km) CRS Inspection Completed on 09.11.2011 and Authorization received @70 kmph on 14/11/2011. Train service started from 11.02.2012.
(iv) Distance from Boxirhat to Golokganj=27.30 Km.The section Golokganj-Gauripur=13.02 Km was commissioned with Fakiragram-Dhubri GC. This 13.02 Km length has not been taken into

consideration in New Maynaguri-Jogighopa NL project.

(v) Ph II: New Mal-Changrabandha (62.05 Km): CRS Inspection held on 30.12.2015 & authorization @ 100 kmph received on 06.01.2016. Passenger Train service started from 20.01.2016.

(vi) Ph III: New Changrabanda-New Coochbehar (67.10 Km)-CRS inspection held on New Changrabandha - New Coochbehar section on 28.01.2016 & authorization @ 100 kmph received on 01.02.2016. Passenger Train service started from 04.03.2016.

(vii) Ph IV: Y leg Connection Cabin to Maynaguri Road (6.10 Km):-CRS Inspection held on 28.06.2016 & Authorization @100 kmph received on 28.06.2016. Train service started from 28.06.2016.

(viii) Ph V: Gauripur-Alamganj (11.08 Km): CRS inspection completed on 08.12.2017 and Authorisation received @ 90 kmph on 12.12.2017.

(ix) Ph-VI: Alamganj-Bilasipara (26.14 Km): CRS inspection done on 28.03.2019 and Authorisation received @100 kmph on 30.03.2019

122 JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)

220100288

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2003	4454.17	175.3409	03/2011	1,000.00	153	71.4
	12264.15	175.3409	12/2023	10994.55 11149.12	153	

Background

(i) Intial Pink Book Cost :- Rs 727.56 Crs.

(ii) ROR :- (-) 9.05 %

(iii) Sanctioned as National Project vide RB L/No 95/W-1/LCT/NF/1/3 Dated 21.02.2005

(iv) Ph-I: Jirbam-Vangaichungpao (11.80 Km): CRS Inspection completed on 07.02.2017 and Authorization received @ 90 kmph on 08.02.2017. Passenger Train service started from 24.03.2017.

(v) 1st Revised Estimate for Rs 9653.58 Crs. was submitted to Railway Board on 22.08.2016. Revised Estimate was withdrawn from Railway Board on 13.11.2016 & Recast RE-1 adding up of new works for Rs.13809.00 Crs. is submitted to Railway Board on 15.06.2018. Again, RE-1 of Rs. 12264.15 Crs. has been recasted including provision of Railway Electrifications and sent to Railway Board on 23.11.2020 for sanction.

123 NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)

N22000124

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2006	2326.52	197.0531	03/2015	800.00	132	18
	6911	197.0531	03/2026	1204.64 1241.19	132	

Background

(i) Intial Pink Book Cost :- Rs 850.00 Crs.

(ii) ROR :- (-) 26.44%

(iii) Sanctioned as National Project vide RB L/No 95/W-1/LCT/NF/1 dated 16.05.2007.

BACK GROUND OF PROJECT :-

This project was sanctioned through supplementary demands of grants for the year 2006-07. It was declared a National Project vide Boards letter No. 95/W-I/LCT/NF/1 dated

16.05.2007. Alignment was to take off from Dimapur and final location survey was taken up accordingly. But Nagaland Government asked for the revision in the alignment vide letter No. TPT/RAIL-9/97(PT) dated 15.01.2010 citing the problems of reserve forest & zoological park, very high compensation demanded by farmers & connectivity to the Ganeshnagar industrial area. Finally, the take off for the project was decided from the Dhansiri station, a station in Karbi District of Assam, at about 19 Km short of Dimapur & the same was approved vide Nagaland Government letter No. TPT/IST/RAIL/2011 dated 02.02.2012. Frequent law and order issues often hamper the progress adversely as there is separatist movement by NSCN(IM) and other groups. Working period in Nagaland is only 4-5 months in a year due to prolong rainy season.

Present Status:- Total detail estimate for Rs. 2326.52 (Pt. I, II, III) has been sanctioned.

Detailed Estimate of Rs. 2309 Crs. was sanctioned on 26.08.2015 by Railway Board. Against which Revised Estimate amounting to Rs. 6911.44 Crs. sent to Railway Board on 14.11.2020.

124 NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR

N22000086

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2006	385.2	170.7684	03/2019	100.00	48	70
	1043	170.7684	03/2023	837.67	48	
				845.22		

Background

- (i) Initial Pink Book Cost :- Rs 200.00 Crs.
- (ii) ROR :- (-) 7.95 %
- (iii) Sanctioned as National Project vide RB L/No 95/W-1/LCT/NF/1 Dated 16.05.2007.
- (iv) Ph-I: CRS Authorization Received for Tetelia-Kamalajari (10.15 Km) section on 25.10.2018. The section has been handed over to OL on 28.06.2019.
- (v) Works in Meghalaya portion (2.25 Km) was stopped on 27.05.2017 by KUS and work remains suspended since then. Several meetings held with State Govt. to resume the work in Meghalaya. Work in Assam portion are in progress and going well.
- (vi) Revised estimate 1105 Crs. has been submitted to Railway Board for approval.

125 NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR

N22000087

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2006	532.87	302.5372	03/2019	100.00	60	6
	2,132.03	.6083		1001.65	60	
	2145		03/2024	1004.95		

Background

- (i) Initial Pink Book Cost:- Rs 300.00 Crs.
- (ii) ROR: - (-) 8.72 %
- (iii) Revised Estimate of Rs 2132.03 Crs. had been sanctioned by Railway Board vide letter No. 2016/W-I/NF/RE/Arraria-Galgalia dated 29.05.2018.
- (iv) 66.85% land has been acquired till date. Balance land acquisition is in progress.
- (v) Work is in progress from Thakurganj to Powa Khali section.

- (vi) Project is of strategic important also.
(vii) No allotment of funds in 2020-21, hence no progress during 2020-21.

126 BHAI RABI SAIRONG, NL, NEFR

N22000100

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	2393.47 5,021.45 5521.45	130.6881 9.9573	03/2014 03/2024	1,000.00 3954.29 4093.28	120 120	60

Background

- (i) Intial Pink Book Cost :-Rs 619.34 Crs.
(ii) ROR :- (-) 7.86 %.
(iii) Sanctioned as National Project vide RB L/No.- 95/W-1/NE/NF/12 Dated 24.10.2008.
(iv) Shri Narendra Modi, Honourable Prime Minister has laid the foundation stone of this project at Maligaon, Guwahati on 29.11.2014.
(v) 1st BG daily passenger train service from Bairabi(Mizoram) to Silchar (Assam) was inaugurated by Shri Narendra Modi, Honourable Prime Minister of India by remote from Shillong on 27.05.2016 after completion of Katakhal-Bairabi (83.55 Km) GC project.
(vi) Shri Suresh Prabhakar Prabhu, Union Railway Minister along with Shri Rajen Gohain, MoSR with other dignitaries has laid the foundation stone of Sairang (Aizawl) Station Building at Sairang on 11.11.2016.
(vii) Out of 32 Nos. tunnels (12672.25 Rm)11381.75 Rm have been completed.
(viii) The longest tunnel (Tunnel No-1) of length 1881 Rm has been completed .

127 KISHANGANJ JALALGARH, NL, NEFR

N22000101

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	333.76 360	7.8619 7.8619	N.A. N.A.	- 6.74 6.74	N.A. N.A.	1

Background

- (i) Intial Pink Book Cost :- Rs 282.92 Crs.
(ii) ROR :- 4.34 %
(iii) Railway Board has sanctioned only part estimate for 7.50 Km.
(iv) The Scope shown above for only 7.50 Km Length.

128 SEVOK RANGPO, NEFR

N22000102

Location: SIKKIM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	1339.48 8600	542.0402 542.0402	12/2015 N.A.	- 619.18 619.18	N.A. N.A.	0

Background

-work delayed for want of clearance of diversion of forest land in West Bengal.
-Permission for commencement of work received from west Bengal forest Deptt. in Feb/march 2019.
-work in progress in 10 tunnels out of total 14 tunnels.

129 NEW BG LINE FROM KALIYAGANJ TO BUNIADPUR

N22000193

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	221.42	71.6195	N.A.	-	N.A.	5.49
	380	71.6195	N.A.	38.2	N.A.	
				38.2		

Background

(i) Intial Pink Book Cost :- Rs 205.31 Crs.
(ii) ROR :- (-) 10.51 %
(iii) Land acquisition process restarted by DM/Daksin Dinajpur.
(iv) This project has been kept in abeyance by Railway Board vide DO L/No 2019/W-1/Genl./Budget/1 Dated 24.09.2019. Rly Bd. instructed that no further expenditure & execution on this project to be made till further orders.

130 NEW BG LINE FROM BALURGHAT TO HILLY NFR

N22000206

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	242.22	94.4513	03/2020	-	N.A.	6.6
	471	94.4513	N.A.	76.57	N.A.	
				76.57		

Background

(i) Intial Pink Book Cost :- Rs 170.91 Crs.
(ii) ROR :- (-) 9.27 %
(iii) This project connect the Bangladesh Border at Hilli.
(iv) This project has been kept in abeyance by Railway Board vide DO L/No 2019/W-1/Genl./Budget/1 Dated 24.09.2019. Rly Bd. instructed that no further expenditure & execution on this project to be made till further orders.

131 NEW BG LINE FROM JAGBANI TO BIRATNAGAR

N22000207

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	241.52	54.7988	N.A.	-	N.A.	0
	373.87	54.7988	12/2021	287.09	N.A.	
				287.09		

Background

-Land between Km 16.80 to Km. 18.60 including Biratnagar Yard handed over by Nepalese Authorities on 03.11.2019. Now 100% land is available for the project.
-78% earthwork, 82% Blanketing, all three major bridges and 27 out of total 29 minor bridges completed.
- track linking completed in Bathnaha - Nepal Custom Yard section except goods lines.
-Revised estimate of Rs. 373.87 cr. submitted to MEA, yet to be sanctioned.

132 NEW BG LINE FROM BYRNIHAT TO SHILLONG

N22000205

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	906.46 1,202.33 4083.02	350.4358 239.5923	03/2021 N.A.	- 264.34 264.34	N.A. N.A.	7

Background

(i) Intial Pink Book Cost :- Rs. 4083.02 Crs.
(ii) ROR : (-) 8.34 %
(iii) Final location survey completed in 103 Km. section out of total 108.40 Km. Survey work stopped by Khasi Student Union in May-2017 and works remains suspended since then.
(iv) Proposed alignment submitted to State Govt. for approval.
(v) Rs. 209.37 Crs. deposited with State Govt in March-2017 for LA of Byrnihat Laided section for 182 Hect. land. No progress on the issue.
(vi) Regular meeting held with State Govt to resolve the issues. PROGATI meetings held on 21.08.2020 and 09.11.2020 in with State Govt. assured to resolver the issues by December-2020.
(vii) Works in Meghalaya portion (2.25 Km) was stopped on 27.05.2017 by Khasi Students Union (KSU) and work remains suspended since than. Several meetings held with State Govt. to resume the work in Meghalaya. Work in Assam portion are in progress and going well. No progress for want of land acquisition.

133 MURKONGSELEK-PASIGHAT NL

N22000208

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	414.84 1040	150.6991 150.6991	03/2020 N.A.	- 156.55 156.56	N.A. N.A.	20

Background

(i) Intial Pink Book Cost :- Rs 165.82 Crs.
(ii) ROR :- (-) 6.33 %.
(iii) Assam= 1.79 Km and Arunachal Pradesh= 24.36 Km.
(iv) Detail Estimate is sanctioned for Rs 414.85 Crs. on 20.06.2016.
(v) The foundation stone of New BG line from Murkongselek to Pasighat (26.15 Km) laid by Shri Suresh Prabhakar Prabhu, Minister Railways by video link on 7th May 2017. The function conducted at Naharlagun was graced by the presence of Shri Prema Khandu, Chief Minister of Arunachal Pradesh, Shri Rajen Gohain, Minister of State (Railways) and Shri Kiren Rijiju Minister of State (Home Affairs).

(vi) Assam Portion - 2.6 Km. (7.10 Hect.): - Land acquisition completed, land yet to be handed over by State Govt.

(vii) Arunachal Pradesh Portion (163.61): - Out of 163.61 Ha. land, 34.92 Ha. land handed over to Railway but balance 128.69 Ha. land has not been handed over. Since the rate of land is high, negotiation with State Authority and public representative is undergoing to reduce the rate for balance portions. Honourable Chief Minister of Arunachal Pradesh reviewed the project through video conference with GM/NFR on 03.08.2020. State Govt. refused to reduced the rates saying that the land owners are not prepared to dealt their land at reduced rate. As per the decision taken in meeting, DC Pasighat has to submit the land estimate to Railway after taking approval of State Govt. A meeting was held with Honourable Chief Minister of Arunachal Pradesh at Itanagar on 08.03.2021 regarding various projects in the State of Arunachal Pradesh.

134 AMBARI FALAKATA TO NEW MAYNAGURI

N22000210

Location: ASSAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	314	154.7771	03/2019	20.00	26	95
	486.96	64.2845		823.02	26	
	800		05/2021	827.07		

Background

(i) Intial Pink Book Cost :- Rs 257.93 Crs.

(ii) ROR:- 3.35 %

(iii) Ph-I: Ambari Falakata-Belakoba Section (10.28 Km.): - Commissioned and Passenger Services started from 25.05.2014.

(iv) Ph-II: Belakoba-Raninagar Jalpaiguri (9.08 Km): - Commissioned on 03.11.2015.

(v) Ph-III: Raninagar Jalpaiguri-Jalpaiguri Road (6.94 Km): - Commissioned on 09.02.2018.

(vi) Ph-IV: Y leg Connection Cabin-New Maynaguri (5.86 Km): - Commissioned on 09.04.2019.

(vii) 1st Revised Estimate for Rs 486.96 Crs sanctioned by CAO/C/2/MLG on 06.02.2017.

(viii) Total length commissioned upto 01.03.2020= 10.28 km+9.08 km+6.94 km+5.86 km= 32.16 km

All work completed except Jalpaiguri road to Y leg connection (5.71 Km) due to tilted well pier could not be completed. Now targeted in Mar 2021.

2nd Revised Estimate Rs. 769.83 Crs.: - under vetting.

135 AGARTALA-AKHAURA NL

N22000195

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	569.63	30.26	03/2020	-	24	0
		30.26		200.28	24	
	742		03/2022	200.28		

Background

Earthwork - 95% complete

Electrical Sub- Station building - completed

Over Head Tank & Underground Tank : - completed .

Station cum passenger Terminal Building: - All piles, pile cap, grid beam, retaining wall, plinth beam, PCC below floor slab and floors slab from Grid no 27 to 41 have been

completed. Total 76 CUM PCC and 246.00 CUM concrete done in this month. Balance floor slab from grid 16-26 reinforcement work are in progress. Space Frame Material received at site.

S & T Building: - Completed

In Platform 340 out of 484 nos pile, PCC 95.65 cum out of 105.66 cum RCC for pile cap 290.0 out of 384.00 cum and brickwork 548.00 out of 735.26 cum completed.

Watch Tower: - All watchtowers shall be complete by 31.01.2020.

Location Hut: - 01 Nos out of 02 Nos location hut structure work completed.

(Viaduct Portion) Viaduct Sub Structure: piling work is in progress, approval of Super-Structure drawings under progress.

Status of 03 Nos Minor Bridges: 2 in progress, one completed.

Design Issue: Take-off arrangement drawing is pending with CPDE office. They have raised some observation vide letter No T/ 555/ 11/ Agartala- Akhaura dated 12.11.2020. Compliance of observation under process.

Track Linking work has started.

136 NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING

N22000183

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	1798	13.599	03/2019	650.00	57	7
	2,042.51	0		136.41	57	
	2042.51		12/2023	158.37		

Background

(i) Intial Pink Book Cost :- Rs 1798.00 Crs.

(ii) ROR : 7.75 %

137 DIMAPUR-TIZIT NL

N22000196

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	4274	0	03/2020	-	N.A.	0
		0		0	N.A.	
	4274		N.A.	0		

Background

(i) Intial Pink Book Cost :- Rs. 4274.00 Crs.

(ii) ROR :- (-) 6.18%

(iii) New Work Sanctioned in 2013-14.

(iv) Planning commission and CCEA clearance is awaited.

(v) Total New Line=246.25 Km (Rangapahar-Tizit=237.50 Km, Tuli-New Tuli=4.75 Km & Bihubar-Naginimora=4.00 Km)

(vi) Total GC=Simaluguri-Bihubar=10.94 Km

(vii) Total Length=246.25 Km +10.94 Km= 257.19 Km

(viii) This project has been kept in abeyance by Railway Board vide DO L/No 2019/W-1/Genl./Budget/1 Dated 24.09.2019. Rly Bd. instructed that no further expenditure & execution on this project to be made till further orders.

138 BONGAIGAON-GOALPARA-GUWAHATI (176 KM)

N22000388**Location: ASSAM****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	2232.32	32.1495	03/2022	309.99	12	60
	2950	32.1495	03/2023	1620.12	12	
				1699.24		

Background

(i) ROR =3.84%
(ii) Initial Pink book cost=Rs 1832.00 Crs.
(iii) Sri Suresh Prabhakar Prabhu, Union Railway Minister along with Shri Rajen Gohain, MoSR has laid the foundation stone of the project at Maligaon,Guwahati on 10.11.2016.
(iv) Ph-I: New Bongaigaon-Majgaon (8.53 Km): CRS inspection completed and authorization received @ 90 kmph on 21.01.2020 with authority to increase the speed to 110 kmph.
(v) Ph-II: Majgaon-Abhayapuri (8.96 Km): CRS inspection completed and authorization received @ 100 kmph on 28.11.2020 with authority to increase the speed to 120 kmph.
Present Status of Work:-
All works such as Earthwork, Major/Minor Bridges, RBG Buildings, Staff Quarters etc. are in progress at various locations between New Bongaigaon to Kamakhya.

139 DIGARU-HOJAI (102 KM)**N22000389****Location: ASSAM****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	870.96	115.0742	03/2021	100.00	10	70
	1873.21	115.0742	01/2022	1309.41	10	
				1340.09		

Background

(i) ROR=(-) 5.19 %
(ii) Initial Pink Book Cost = Rs 945.64 Crs.
(iii) 1st Revised estimate Rs. 2136.01 Crs. vetted by finance and sent to Railway Board on 22.11.2019.
(iv) Sri Suresh Prabhakar Prabhu, Union Railway Minister along with Shri Rajen Gohain, MoSR laid the foundation stone of the project at Maligaon,Guwahati on 10.11.2016.
(v) Sri Rajen Gohain, Minister of State (Railways) laid the foundation stone of ROB at Jagiroad on 10.12.2017.
(vi) Sri Rajen Gohain, Minister of State (Railways) laid the foundation stone of ROB at Kamrup on 29.03.2018.

140 NEW MAYNAGURI-GUMANIHAT-DOUBLING OF REMAINING PORTION (51.65 KM)**N22000390****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	602.27	256.116	12/2021	110.00	-5	90
	2144.78	256.116	07/2021	921.83	-5	
				942.56		

Background

(i) ROR= 7.95 %
(ii) Initial Pink Book Cost = Rs 556.31 Crs.
(iii) Detail Estimate of Rs 602.27 crs sanctioned by Rly Bd vide Bd.s L/No F(X)II/2016/PW/3/Pt-3 dated 10.08.2017.
(iv) Ph-I New Maynaguri-Betgara (4.60 Km) = CRS authorization @ 110 kmph received on 31.03.2019 and passenger train service started from 09.04.2019.

NORTH EASTERN RAILWAY

141 KICHHA-KHATIMA (NL) - NER

220100317

Location: UTTARAKHAND

Capacity: 57.7 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2003	142.45	60.337	N.A.	-	N.A.	.07
	228.4	60.337	N.A.	.15	N.A.	
				.15		

Background

State Govt.has to give free of cost land, but no action is being taken by State Govt. regarding land tranfer and finalisation of alignment DPR for revised alignment of Lalkua-Khatima submitted to Railway Board on 08.04.2019.

142 HATHUA-BHATNI (N L) (NER)

220100319

Location: MULTI STATE

Capacity: 79.64 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2005	230.03	0	12/2022	-	0	12
	230.03	0	12/2022	277.14	0	
				277.14		

Background

-Nil-

143 CHHITAUNI TAMKUHI ROAD KUSHINAGAR GOPALGANJ UP

N22000131

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2007	243.78	267.1343	12/2021	-	0	12.8
	895	267.1343	12/2021	114.63	0	
				114.63		

Background

1. As per Railway Board's letter dated 24.09.2019, the project has been kept in abeyance.
2. Work started only in two block sections (Panyihawa- Chhitauni and Chhitauni- Jataha). In Panyihawa- Chhitauni (3.1km)- track linking has been done and ROB substructure has been completed except pier caps. In Chhitauni- Jataha section (10km)- earthwork done 65%, RCC

box completed for 2 Nos. out of 9 minor bridges (incl 04 LHS) , blanketing was in progress, ballast 11000 cum stacked at site. 3.Land acquisition- partly completed. 4. In view of insufficient allotment of fund and keeping the project in abeyance by RB, the existing contracts (except ROB work) are being short-closed as decided. 5.Fund of Rs. 6.25 cr has been demanded to complete the sub-structure of ROB and to clear outstanding contractual liabilities.The project has been kept in abeyance by the Railway Board vide letter dated 24.09.2019.

144 ANANDNAGAR GHUGHALI VIA MAHRAJGANJ UP

N22000130

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	307	358.987	N.A.	-	N.A.	0
	1409.09	358.987	N.A.	0	N.A.	
				0		

Background

Final location survey report sent to Rly. Board on 26-7-2017 decision awaited from Rly. Board . Total revised Rs. 1409.09 crores .

145 KAPILVASTU-BASTI VIA BANSI SIDHARTHANAGAR BASTI NAUGARH UP

N22000136

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	643	.1555	N.A.	-	N.A.	0
	644	.1555	N.A.	0	N.A.	
				0		

Background

-NDPR sent to Rly. Board on 6-10-17. Sanction awaited. The project has been kept in abeyance by the Railway Board vide letter dated 24.09.2019.

146 CHHAPRA-BALLIA UP

N22000134

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	295	96.6102	01/2019	50.00	37	90
	580	96.6102	02/2022	516.64	37	
				521.43		

Background

14.00 KM.Chhapra - Manjhi work is almost in completion stage,only track linking of about 5.00km. yet to be done. This section is planned for opening in Feb.2021.ii. In other section earth work has completed, blanketing work are in progress, Minor Bridges are also near by in completion. Over all progress is about 67%.

147 GHAZIPUR - AUNRIHAR (40 KM)

N22000321

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	182.92	8.0964	N.A.	-	N.A.	0
	197.73	8.0964	N.A.	0	N.A.	

Background

The Project anticipated cost is now Rs 197.73 crore
Present status:
Deatailed estimate sent to Rly. Board for sanction.

148 ROSA-SITAPUR CANTT-BURHWAL DOUBLING

N22000347

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	1295.42	35.7089	03/2022	610.00	0	65.06
	1758	35.7089	03/2022	1111.51	0	
				1143.78		

Background

(i). Project approved in March 2015 with cost of Rs 1295.42 crore
(ii) 34Km is targeted during this financial year and balance 66km will be done in 2020-21.
(iii) Project already sanctioned in Pink Book 2019-20, vide item No.-25.
(iv). Total length of section is 180.77km. 100 km fall in NER and balance 80.77 km in NR.
NER Target during 2019-20, is 32 km and balance is in 2020-21.

149 INDARA - DOHRIGHAT GAUGE CONVERSION.

N22000456

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	213	.1643	04/2016	130.00	68	25
	213.35	.1643	12/2021	51.7	68	
				53.51		

Background

- (i).Project approved in April 2016 with cost of Rs 213 crore.
(ii) Progress is not gearing up because of Inadequate fund.
(iii) The target for completing this project is in 2020-21,
(iv) DPR sanctioned by Railway Board on 03.01.2018.

150 SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.

N22000470

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	1177.96	-12.6498	12/2019	151.00	16	17.17
	1028.95	-12.6498	04/2021	172.25	16	
				176.68		

Background

Doubling is being done by RVNL. Estg. line electrification work is being done by NER / Con . The progress 75%.

151 AUNRIHAR - JAUNPUR PATCH DOUBLING .

N22000469

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	600	-38.8817	01/2022	35.00	2	69
	366.71	-38.8817	03/2022	254.12	2	
				254.12		

Background

Track linking 7.0 KM completed during this month.

152 BURHWAL - GONDA - 3RD RUNNING LINE.

N22000468

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2016	602.5	18.5627	N.A.	265.00	N.A.	11.61
		18.5627		82.95	N.A.	
	714.34		12/2023	88.04		

Background

Work from Gonda - Gonda Key. is in progress. For balance section tender is being floted . Overall progress is 7%.

153 BAHRAICH - MAILANI GAUGE CONVERSION INCLUDING BY-PASS AT MAILANI.

N22000457

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	1900	-32.7863	01/2022	-	38	0
		-32.7863		0	38	
	1277.06		03/2025	0		

Background

DPR sent to Railway Board on 20.04.2017. Now Board have decided that gauge conversion of MG track from Nanpara to Mailani will not be retained to develop as Echo Tourism. Accordingly Only DPR of Bahraich - Nanpara-Nepalganj Road (56.15 km) sent to Board on 03.08.2018 with cost of Rs. 487.43 Cr.

154 NANPARA - NEPALGANJ GAUGE CONVERSION.

N22000459

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	150	127.7733	04/2017	30.00	66	0
		127.7733		0	66	
	341.66		10/2022	0		

Background

Revised DPR for Bahraich - Nanpara, Nanpara - Nepalganj Road submitted to Railway Board on 02.08.2018.

155 PADRAUNA - KUSHINAGAR VIA GORAKHPUR - NEW LINE

N22000460

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	1343	9.9144	01/2018	-	N.A.	0
		9.9144		0	N.A.	
	1476.15		N.A.	0		

Background

DPR sent to Rly. Board on 6-10-2017 at total cost of Rs.1476.15 Crores. Sanction is still awaited.

156 ETAH - KASGANJ - NEW LINE

N22000462**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	276.9	0	04/2017	-	60	0
	276.9	0	04/2022	0	60	

Background

DPR sent to Rly.Board on 27.10.17. Queries of Rly. Board replied on 21-12-2017. Sanction awaited. The project has been kept in abeyance by the Railway Board vide letter dated 24.09.2019.

157 PILIBHIT - SHAHJAHANPUR GAUGE CONVERSION**N22000461****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	622.5	-5.2209	04/2017	100.00	47	86.12
	427.00	38.1733		506.37	47	
	590		03/2021	508.15		

Background

Entire work of Pilibhit - Bisalpur. Pilibhit to Bisalpur 37km have completed, CRS documents is under signature . CRS inspection will be done tentively in Jan'2020. Balance 46 km is also progressing well and is in advance stage of completion and targeted in this financial year.

NORTH WESTERN RAILWAY**158 DAUSA-GANGAPUR CITY(NL),NWR****220100184****Location: RAJASTHAN****Capacity: 92.67 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1997	410.08	109.8152	02/2019	160.00	40	85
	860.41	109.8152	06/2022	709.62	40	
				733.78		

Background

CRS inspection already done for following section:
Dausa-Deedwana (35.44 km):-
•CRS inspection has been done on 17.08.2017 & 18.08.2017 & CRS has authorized the opening of section for the public carriage of passengers at a maximum permissible speed of 75 Kmph, this being a one train .

159 RATLAM-DUNGARPUR VIA BANSWARA (NL)**N22000147****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	2082.75	104.6506	N.A.	-	N.A.	6
	4262.36	104.6506	N.A.	186.12	N.A.	
				186.14		

Background

Govt. of Rajasthan has stalled the land acquisition and not paying the amount to land owners even where contract has already been awarded.
Rajasthan Govt. has Expressed inability to share the cost of project, therefore Railway Board, vide letter No. 2011/WI/NWR/NL/20 dt. 22.03.2017, has decided to freeze the project and stop the construction activities on the project on as-is basis.

160 AJMER-BANGURGRAM

N22000155

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	213.39	75.7346	11/2019	25.00	16	100
	375	75.7346	03/2021	348.55	16	
				349.19		

Background

Following sections of project already commissioned :

(a) Bangurgram-Mangaliyawas (21.00km):-

CRS inspection done on 13.04.2018. CRS has authorized the opening of section for the public carriage of passengers at a maximum permissible speed of 100 Kmphon16.04.2018. Section commissioned on 27.09.2018.

(b) Daurai-Mangaliyawas (19.00 km):-CRS inspection done on 27/28.11.2019. CRS has authorized the opening of section for the public carriage of passengers at a maximum permissible speed of 70 Kmphon28.11.2019 and subsequently raised to 100 Kmphon28.11.2019. Section commissioned on 28.11.2019.

161 BANGURGRAM-GURIYA PATCH DOUBLING

N22000137

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	246.08	60.5169	12/2019	40.00	14	100
	395	60.5169	02/2021	348.47	14	
				352.58		

Background

Following sections of project already commissioned :

Haripur-Guriya (9.00 km):

• CRS inspection done on 14.04.2018. CRS has authorized the opening of section for the public carriage of passengers at a maximum permissible speed of 100 Kmphon16.04.2018.

Section commissioned on 14.06.2018.

Sendra-Bangurgram (19.00 km):-

• CRS inspection done on 25.02.2020. CRS has given authorization for provisional opening of the section for the public carriage of passengers at a maximum permissible speed of 85 kmph speed initially on DN main line& 50 kmph on UP main line from Km 350.71 to Km 355.794. Section commissioned on 25.02.2020.

162 THIYAT HAMIRA-SANU

N22000149

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	236.93	47.9129	10/2018	56.76	15	100
	350.45	47.9129	01/2020	273.79	15	
				273.82		

Background

Section commissioned for Goods trains on 02.01.2020. Goods train operation started on 26.08.2020.

163 PUSHKAR-MERTA

N22000151

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	323	33.8142	N.A.	-	N.A.	0
	432.22	33.8142	N.A.	0	N.A.	
				0		

Background

- Work sanctioned in year 2013-14.
- Cost Rs. 323.00 cr.& ROR (-) 7.65%.
- Latest anticipated cost Rs. 323.00 Cr.
- CCEA sanction yet to be obtained by Railway Board.

164 ALWAR-BANDIKUI DOUBLING

N22000157

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	242.09	116.8615	02/2019	7.00	12	100
	525	116.8615	02/2020	460.83	12	
				472.23		

Background

- (i) Alwar-Dhigawara (27.00km):-
Section commissioned on 31.01.2019.
- (ii) Dhigawara-Bandikui (33.37 km):-
Section commissioned on 27.02.2020.

165 MAVLI JUNCTION-BARI SADRI, MM OF AJMER- CHITTURGARH-UDAIPUR

N22000152

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	420.18	14.2368	03/2020	50.00	15	89
	480	14.2368	06/2021	357.41	15	
				360.22		

Background

- Work sanctioned in 2013-14. Detailed Estimate costing Rs. 295.02 Cr. sanctioned by Railway Board on 27.11.2015. Contract amounting to Rs. 137.40 Cr. awarded on 16.06.2016.
- Section has been closed from 01.11.2016 for taking up GC work.

166 AJMER-KOTA (NASIRABAD-JAUNDRI)

N22000150

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	822	33.6983	N.A.	-	N.A.	0
	1099	33.6983	N.A.	0	N.A.	
				0		

Background

- Work sanctioned in year 2013-14.
- Cost Rs. 822.00 cr.& ROR (-) 6.61%.
- Latest anticipated cost Rs. 822.00 Cr.
- CCEA sanction yet to be obtained by Railway Board.

167 PHULERA - DIGANA DOUBLING

N22000326

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	600	16.9683	03/2020	32.00	31	50
	701.81	16.9683	10/2022	236.13	31	
				240.76		

Background

- Work sanctioned in year 2015-16.
- Detailed Estimate of Rs. 611.53 Cr. sanctioned by Railway Board vide letter No. 2015/WI/NWR/DL/DPR 2015-16/18 dt.28.01.2016. Rs. 90.28 Cr sanctioned for Material Modification for electrification of the project vide RB letter No. 2015/W-I/NWR/DL/DPR-2015-16/18 dt. 08.01.2020. With sanction of MM, total cost of the project is Rs. 701.81

Cr. The project was taken up on EPC mode and EPC contract was terminated on 24.09.2018.
 •The project has been notified in Central Gazette as Special Railway Project

168 AJMER(NASIRABAD)- SAWAI MADHOPUR (CHAUTH KA BARWARA) VIS TONK NL

N22000330

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	873.71	126.6439	N.A.	-	N.A.	0
	1980.21	126.6439	N.A.	4.6	N.A.	
				4.6		

Background

- Latest anticipated cost Rs. 1980.2 Cr.
- Contract for FLS work finalised on 28.03.2016
- Bankability survey as advised by Railway Board is under process.

169 JODHPUR (RAI KA BAGH) - DEGANA DOUBLING (145 KM)

N22000466

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2018	808.85	0	08/2022	100.00	3	32
	808.85	0	11/2022	232.42	3	
				239.88		

Background

- Work sanctioned in year 2018-19.
- DPR sanction Cost Rs. 808.85 cr. & ROR (+) 17.32 %.
- DPR sanctioned by Railway Board vide letter No. 216/W-I/NWR/DL/16/FLS on 02/03.08.2018.
- Tender for Phase-I, II & III has been finalized. LOA has been issued on 08.02.2019, 05.02.2019 & 27.12.2018 respectively.

NORTHERN RAILWAY

170 NANGALDAM-TALWARA(NL), NR

220100188

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1981	450	388.8889	07/2012	-	140	43
	2200	388.8889	03/2024	714.78	140	
				714.78		

Background

- 1)60 km length already commissioned out of total 113 km including Mukerian-Talwara section.
- 2)Out of remaining length land is available only in 29 km in old section of Mukerian-Talwaraand in balance section of 24 km land aquisition in process at various stages.
- 3)Project is mainly delayed due to following:

- i) Project remain frozen from 1991 & 1996 and from 2009-2015 due to demand of exorbitant cost of land from HP Govt instead of providing land free of cost as assured by HP Govt. for sanction of Project.
- ii) Delay in land acquisition by HP as well as by Punjab Govt.
- iii) Insufficient availability of funds till 2015.

171 UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR

220100133

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1995	2500	1017.96	11/2002	4,200.00	241	80
	27,949.00	0		24311.1	241	
	27949		12/2022	25192.43		

Background

Udhampur to Baramulla section i.e USBRL Project 272 km is being executed as a National project.

Salient features of USBRL Project, involves 38 Tunnels, combined length of 119Km. The longest Tunnel length is 11.2015Km. There are 927 Bridges, combined length of 13 Km. These bridges includes the iconic Chenab Bridge, Overall length 1315 m, Arch span of 467 m and height of 359 m above river bed, which will be the highest railway bridge in the world. Indian railways first cable stayed bridge, overall length of 450 m is also being constructed on Anji Khad.

Section Completed, Out of 272 km length from Udhampur to Baramulla, 161 kms have been completed and commissioned 59 percent as detailed below.

- Quazigund to Baramulla section 118 Km commissioned in phases from 2008 to 2009.
- Quazigund to Banihal section 18 Km commissioned in June 2013.
- Udhampur to Katra section 25 km commissioned in July 2014.

Present Status, the balance length of 111km from Katra to Banihal is in progress. This section predominantly involves tunneling 97 km in addition to construction of Mega Bridges on Chenab river and Anji Khad, with total 37 number of Bridges. At present 85.6 km out of 97 km Tunnelling and 23 bridges out of 37 have been completed. In addition, 205 Km access road has been constructed. Construction of wide network of access roads has provided connectivity to far flung and inaccessible remote areas, leading to socio economic development, Direct employment to 768 locals, i.e. Land losers and indirect employment to 3287 locals. The overall progress of Katra to Banihal section is 80 percent Approx.

172 GRADE SEPERATOR AT DAYABASTI

N22000269

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1999	156.65	129.1733	N.A.	-	N.A.	0
	359	129.1733		111.51	N.A.	
			03/2024	111.51		

Background

Present Status:

- Work defroze in December 2006 after completion of gauge conversion of Delhi-Rewari Section.
- Original design change due to poor properties of soil and limited land availability.
- Contract awarded for Rs 48 crore for embankment, retaining walls & 6 bridges.

- Railways approached the District State Authorities for removal of encroachments (around 1680 nos of jhuggies).
 -Casting of girder of viaduct portion started.
 - Encroachment on Amar Park side removed. Plie foundation have been done on newly clearaed site.
 Revised estimate of Rs.359.00 Cr including cost re location of 1680 jhuggies. Submitted to Railway Board for sanction.

173 JALANDHAR-PATHANKOT-JAMMU TAWI

N22000492

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2002	625	37.44	03/2016	-	N.A.	0
	859	37.44	N.R	852.73	N.A.	
				852.73		

Background

204 km length of doubling out of 211.26 km already commissioned and balance length of Kathua-Madhpor section will be commissioned after completion of Ravi bridge.

174 DEOBAND (MUZAFFARNAGAR)- ROORKEE NL

N22000274

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	336.91	134.8966	N.A.	-	N.A.	0
	791.39	134.8966	03/2023	572.99	N.A.	
				572.99		

Background

1. Possession of land in 02 villages (Dunichandapur and Asadkaranjali) has been taken during the month in the State of UP.
 2. Work is in progress for major br. 45 & 19.
 3. Earthwork is in progress near Banhera Khas station.
 4. Work is in progress of 04 Nos. RUBs (01 in UP & 03 in UK).

175 CHANDIGARH-BADDI

N22000467

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	328.14	369.3515	03/2023	200.00	24	0
	1,540.13	0	03/2025	239.22	0	
	1540.13		03/2025	239.44		

Background

Notification under Section 20E of Railway Act,1989 for acquisition of land has been issued and published in local News papers. Notification U/s 20F for declaring Award, fixing the compensation for land to be acquired in Himachal Territory also issued and is under computation for Haryana territory.

176 MANSABHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI
N22000502 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2009	404	0	08/2016	-	108	0
	404	0	08/2025	226.25	108	
				226.25		

Background

177 QADIAN-BEAS

N22000295 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	205.22	310.2427	N.A.	-	N.A.	2
	841.9	310.2427	03/2024	1.73	N.A.	
				1.73		

Background

Final location survey completed. Modified DE amounting Rs 841.44 Cr prepared and sent to Railway Board after approval of GM/NR on 14.01.2020. Required land has been marked in revenue papers & submitted to concerned DCs. DD for Rs SEVEN Lakhs and Six lacs respectively handed over to SLAC Baba Bakala and SLAC Batala for hiring of retired revenue staff, for speedy acquisition of Land. Retired revenue staff hired by concerned SLAC. Calculation of khasra wise land details in progress. Advisor works RB vide DO letter no 2019/W-1/Genl./Budget/1 dated 24.09.2019 has asked to keep the Qadian-Beas New line in abeyance

178 ROHTAK-MEHAM HANSI

N22000272 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	287	211.3066	12/2011	124.19	114	75
	893.45	211.3066	06/2021	686.2	114	
				717.17		

Background

Assistance Required From State of Haryana: 353.93 ha (97.26%) land has already been made available by the Govt of Haryana and commissioning of new line is getting delayed due to balance (2.74%) land i.e. 10.06 ha out of 363.99 ha. Details of land to be acquired enclosed as Annexure-I. The case has been discussed in high powered committee chaired by CM/Haryana and it has been decided that land of Rohtak district will be taken under land consolidation act and rest of Bhiwani and hisar under e-bhoomi.

179 UNCHAHAR-AMETHI

N22000294**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	1229	2.9292	N.A.	-	N.A.	0
	1265	2.9292	03/2023	103.72	N.A.	
				103.72		

Background

Project sanctioned in 2012-13 with cost of Rs380 crore.

Present status:

FLS has been completed and alignment finalized.

Project declared as Special Railway Project by Ministry of Railway and accordingly, "Competent Authority and Arbitrator" Nominated/notified through Central Govt. Gazette section 20-A under Railway Amendment Act-2008 notified for all 66 villages and section 20-E notified for 22 villages.

The alignment passes through 03 district Viz Amethi, Partapgarh & Raebareli.

180 HARIDWAR-LAKSAR**N22000289****Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	219.83	57.6809	N.A.	-	N.A.	0
	346.63	57.6809	N.A.	204.53	N.A.	
				204.53		

Background

LRJ (Excluding) to IKK (17.6 Km) section was commissioned in Oct.19 in LRJ to HW section. In IKK to HW section. Earthwork, Blanketing, Major Bridge completed. Rebuilding of ROB 20 A is being done by NHAI, which is likely to be commissioned by July,2020 TDC for IKK to HW, July,2020.

181 ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE**N22000281****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	295.68	41.7073	N.A.	-	N.A.	0
	419	41.7073	09/2023	133.78	N.A.	
				137.6		

Background

Project approved in April 2012 with cost of Rs 295.68 crore and it is to be completed by March 2023

Present status:

Part estimate amounting Rs. 1.70 cr sanctioned. Soil investigation work & FLS work are in progress. Plate load tests on various bridges sites completed. Detailed estimate is under process. ESP under process.

National High Speed Rail Corporation Limited

182 MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT

N22000463**Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	108000	0	12/2023	18,861.00	0	13.5
	108000	0	12/2023	12063.17	0	
				13483.41		

Background

Joint Measurement Survey completed for 99.60% of the alignment. Overall Land Acquisition is 74.94%. Shifting of identified Electrical utilities in progress. Work awarded for Project Management Consultancy Services for Civil Works (PMC-Civil) on 17.06.21.

RAIL INDIA TECHNICAL AND ECONOMIC SERVICE**183 DOUBLING OF TRACK BETWEEN GOOTY AND DHARMAVARAM OF SOUTH CENTRAL RAILWAY****N22000394****Location: TELANGANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	636.38	0	03/2021	-	0	0
	636.38	0	03/2021	581.85	0	
				590.78		

Background

1.GY-TKPY-PMD-KLU (29.5 Kms):
a)Blanketing completed except major bridge locations and TKPY yard.
b) Minor Bridges: 70 Bridges are completed out of 73 bridges, balance 3 nos are in progress.
c) Major Bridges: All major bridges are completed.
d) Track Linking 4 Kms completed from Jan-21 to Feb-21.
2.TAC-ATP-PSPY(12.685kms):
a)Earth work and Blanketing completed.
b) Minor Bridges: 16 Bridges completed out of 18 bridges, balance 2 nos are in progress.
c) Major Bridges: 1 Bridge completed out of 2 bridges, balance 1 no is in progress.
3. PSPY-ZPL, CCA-DMM(17.4Kms)
a)Earth work and Blanketing completed.
b) Minor Bridges: 17 Bridges completed out of 22 bridges, balance 5 nos are in progress.
c) Major Bridges: one Bridge completed Out of 5 bridges, balance are in progress.
d) Track Linking 2 Kms completed from Jan-21 to Feb-21.

184 GOOTY-DHARMAVARAM-BANGLORE**N22000370****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	636.38	0	N.A.	-	N.A.	0
	636.38	0	N.A.	0	N.A.	
				0		

Background

185 CONSTRUCTION OF 3RD LINE BETWEEN PENDRA ROAD AND ANUPPUR (50.1 KM) IN BILASPUR DIVISION OF SEC RAILW

N22000498

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	393.98	0	03/2020	-	N.A.	0
	393.98	0	N.R	350.81 350.81	N.A.	

Background

Works in progress for Nigaura Anuppur section.

RAIL VIKAS NIGAM LTD.

186 VIZIANAGARAM -SAMABALPUR 3RD LINE

N22000409

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	2335.67	42.4739	12/2024	-	24	0
	3327.72	42.4739	12/2026	794.54 794.54	24	

Background

Work is being executed in 4 packages. Contracts for all 4 packages have been awarded. Construction of Important Bridge No. 343 and works in other 3 packages is in progress

187 HARIDASPUR-PARADEEP(NL)

220100285

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1996	1185.64	55.5675	12/2017	-	N.A.	4.25
	1844.47	55.5675	N.A.	1883.44 1883.44	N.A.	

Background

Haridaspur-Lalitgiri (25.03 km) completed in December 2018. Lalitgiri-Bajipara-Kendrapara (17.98 km) completed in March 2019, total 43.1 km completed upto March 2019.

188 SUKINDA ROAD - ANGUL (NL)(ECOR)

220100325

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1998	1202.7	102.9209	02/2015	-	88	
	2440.53	102.9209	06/2022	1066.19	88	
				1066.19		

Background

work is in progress

189 KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)

220100327

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2000	133.41	196.8293	03/2009	-	N.A.	
	207.00	91.3043	03/2009	388.21	N.A.	
	396		N.A.	388.21		

Background

Track linking completed. Commissioning work in remaining section of 6.64 km is in progress.

190 SAMBALPUR - TITLAGARH - DOUBLING

N22000410

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2006	948.04	111.9109	03/2020	-	21	0
		111.9109		1532.13	21	
	2009		12/2021	1532.13		

Background

1) It is a super critical project, total 8 block sections (123 km) commissioned out of 13 block sections (182 km). 2. One more block section (7.25 km) is targeted for commissioning during 2020-21. 3. Remaining four block sections (51.29 km) are targeted for commissioning during 2021-22. 4. Assistance Required: Alienation of 6.71 Ac of Govt. Land, acquisition of 47.01 Ac of private land & diversion of 25.75 Ac of forest land

191 RAIPUR - TITLAGARH - DOUBLING

N22000411

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2007	1402.02	-7.2766	03/2020	-	21	0
		-7.2766		1152.05	21	
	1300		12/2021	1152.05		

Background

143.75 km length commissioned out of 203 km project length, Turekela Road-Kantabanji 14.32 km commissioned in Feb-2021. work is in progress to commission balance length.

192 BHANUPALI-BILASPUR BERTI NL

N22000273

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	2966.99	127.6186	12/2026	-	-12	0
	6753.42	127.6186	12/2025	547.68	-12	
				547.68		

Background

Work transferred to RVNL for execution and work is in progress in 0 to 20 km stretch. Land acquisition is in progress in km 20 to km 63.1.

193 DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM)

N22000407

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2009	713.48	281.9308	03/2020	-	21	0
	2725	281.9308	12/2021	2249	21	
				2249		

Background

170 km length commissioned out of 225 km project length, work is in progress to commission balance length.

194 BANASPANI- JAKHPURA - DOUBLING

N22000412

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2009	942.95	62.893	03/2019	-	39	0
	1536	62.893	06/2022	1054.76	39	
				1054.76		

Background

work is in progress

195 NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)

N22000109**Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	2298.42	18.9452	03/2014	-	141	
	2733.86	18.9452	12/2025	40.46	141	
				40.46		

Background

Work held up due to shifting of utilities and land acquisition

196 HOSPET-HUBLI-LONDA-VASCODAGAMA DL**N22000297****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	2127	41.0437	03/2023	-	-3	0
	3000	41.0437	12/2022	1921.53	-3	
				1921.53		

Background

Authority SDM/Vasco has kept on hold the hearing against representation received against land acquisition in view of public protests.

197 NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)**N22000110****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	3951.98	7.7809	03/2016	-	108	
	4259.48	7.7809	03/2025	2453.42	108	
				2453.42		

Background

Work is in progress

198 NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.**N22000111****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	2913.51	59.2238	03/2016	-	108	
	4639	59.2238	03/2025	888.31	108	
				888.31		

Background

Work is in progress

199 LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC**N22000404****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	927.01	51.0232	03/2019	-	39	0
	1400	51.0232	06/2022	1233.65	39	
				1233.65		

Background

1. Total length-262.76 km, commissioned so far-194.68 km 2. Commissioning target in 2020-21:Mailani-Shahgarh (43.06 km) in February 2021 3. Target for full commissioning: June 2022, subject to getting permission to work from MoEF in Pilibhit Tiger Reserve Area (8.38 km) at the earliest between Shahgarh-Pilibhit section (24.12 km).

200 BINA - KOTA DOUBLING WITH RE**N22000414****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	1485.85	23.5542	12/2020	-	12	0
	1835.83	23.5542	12/2021	1270.6	12	
				1270.6		

Background

1. This is a super critical project being executed by RVNL. 2. Total length 291.36 km out of which 115.335 km commissioned, 89.41 km planned in 2020-21 & 104.96 km planned in 2021-22.

201 RISHIKESH - KARNAPRAYAG NEW LINE**N22000406****Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	16216	40.0845	12/2024	-	3	0
	22716.11	40.0845	03/2025	2045.67	3	
				2045.67		

Background

First Block Section of project (5.7 km from VRH to YNRK) has been commissioned in March 2020. Target for commissioning remaining section is December 2024. Assistance required: Availability of adequate funds in time.

202 VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM)**N22000313****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	1503.71	124.5779	03/2020	-	24	0
	3377	124.5779	03/2022	2152.52	24	
				2152.52		

Background

work is in progress

203 BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION

N22000413

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	1183.25	54.2362	12/2020	-	24	0
	1825	54.2362	12/2022	1266.69	24	
				1266.69		

Background

work is in progress

204 AHMEDABAD-BOTAD (GC)

N22000140

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	975.62	53.7484	12/2021	-	0	0
	1500	53.7484	12/2021	1261.64	0	
				1261.64		

Background

Work is in progress. Commissioning Target: March 2021. Adequate funds are required for timely commissioning

205 DHASA-JETALSAR (GC)

N22000141

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	644.38	35.4247	03/2021	-	N.A.	0
	872.65	35.4247	N.A.	611.25	N.A.	
				611.25		

Background

work is in progress

206 MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD

N22000213

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	632.68	50.1549	03/2016	-	69	0
	950	50.1549	12/2021	741.79	69	
				741.79		

Background

Work is in progress

207 PALANPUR-SAMAKHAYALI (DL)

N22000144

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	1548.66	20.6779	12/2021	-	3	0
	1868.89	20.6779	03/2022	1462.02	3	
				1462.02		

Background

Work is in progress

208 VIJAYAWADA-GUDUR

N22000369

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	3246.26	9.316	12/2023	-	0	0
	3548.68	9.316	12/2023	1568.77	0	
				1568.77		

Background

work is in progress

209 VARANASI-MODHOSINGH-ALLAHABAD DOUBLING

N22000401

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	943.6	5.9771	03/2022	-	33	0
	1000	5.9771	12/2024	544.48	33	
				544.48		

Background

work is in progress

210 SECUNDERABAD-MAHABUBNAGAR DOUBLING

N22000403

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	773.94	9.8276	12/2024	-	0	0
	850	9.8276	12/2024	618.69	0	
				618.69		

Background

FLS completed. Project sanctioned by Railway Board Letter No. 2015/W1/Genl/EBR/1 dated 18.11.2015 for Rs 728.10 crore. Contract for execution of work awarded on 21.03.2017. 18 km section targetted to be completed in 2019-20. Work is in progress.

211 MAU-GHAZIPUR-TARIGHAT NEW LINE

N22000405

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1765.92	0	03/2023	-	21	0
	1765.92	0	12/2024	746.29	21	
				746.29		

Background

closure of uneconomical lines vide V(C) as the Rate of Return is -4.58% for this project. Further course of action would be taken after decision of Railway Board.

212 DIGHI PORT NEW LINE

N22000408

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	723.78	0	12/2025	-	-9	0
	723.78	0	03/2025	.19	-9	
				.19		

Background

Work assigned to RVNL by SPV. No progress since JV partner M/S Dighi Port has gone in for liquidation. Presently project is shelved.

213 MATHURA-JHANSI-3RD LINE (273.80 KM)

N22000501

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	3677.76	0	12/2023	-	0	0
	3677.76	0	12/2023	446.65	0	
				446.65		

Background

RAILWAY ELECTRIFICATION

214 ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT

N22000094

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2008	171.1	60.7715	03/2012	-	N.A.	
	275.08	60.7715	N.A.	141.55	N.A.	
				141.55		

Background

The Project anticipated cost is now Rs 275.08 crore

Present status:

- Electrification work of Khurja-Meerut-Saharanpur was defroze in 2007-08. Ghaziabad-Meerut section included as material modification.

Authorisation has been received in August 2014 to run electric trains on Khurja- Meerut city. The electrification work on the balance portion is in progress.

SOUTH CENTRAL RAILWAY

215 NANDYAL -YERRAGUNTALA(NL), SCR

220100192

Location: ANDHRA PRADESH

Capacity: 126 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1996	164.36	538.8416	02/2009	-	N.A.	43
	1050	538.8416	N.A.	999.64	N.A.	
				999.64		

Background

Total Project Commissioned and dedicated to the nation by the Honble MR by flagging off the new train from Nandyal station to Kadapa station on 23.8.16.

216 MUNEERABAD - MAHABOBNAGAR (NL), SCR**220100205****Location: MULTI STATE****Capacity: 222.25 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1997	1723 1.00 3421.35	98.5694 342035	03/2000 03/2023	70.00 1984 1989.06	276 276	70

Background

SCR - The section Devarakadra-jaklair 28.55 km commissioned 25.3.17. Jaklair - Makthal 10.5 Km section completed. CRS inspected on 4-6-2020 & commissioned on 23.08.2020. In Makthal-Krishna Section (28.5Km) Earthwork minor/major bridge works in progress. TDC for entire section in SCR 2022-23. Critical works RUB at NH 150, re modelling of Krishna yard. Works will be completed as per allotment of funds .Cumulative expenditure till date:1984 Cr (SCR: 656.2+ SWR: 566.75 + 761.40) Cr (SCR=up to 31.03.2020=546.86+ during 20-21, Rs 109.33Cr)

217 KOTLPALLI - NARASAPUR (NL) (SCR)**220100265****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2001	1045.2 2120.16	102.8473 102.8473	03/2009 03/2024	187.00 961.9 961.9	180 180	15

Background

Detailed Estimate was sanctioned by Board for an amount of Rs.1045.2 Cr on 28-03-12.Revised estimate has been sanctioned for an amount of Rs.2120.16 crs received from Board on 24.10.17. MM estimate for Electrification has been submitted to Hqrs office on 08.08.2020 for an amount of Rs 72.56Cr duly complying finance observations. Updated cost of project is Rs 2888.62 Cr as on 07.12.2020.1.Important Bridge across Gowthami river (44X76.20m OWG): 2 A butments+ 43Piers a) Pier No.35,36& 40 completed. b) Abutment No.1 , Pier No.33& 38 completed upto bottom of Pier cap. c) Well cap completed for Pier No.32,35&37 completed. d) Well steining and sinking completed up to bottom of well cap for A1,P2,P5& P43. e) Well steining& sinking is in progress for remaining 33 Wells. 2.Important Bridge across Vynathayariver (20X76.20m OWG): 2 A butments+ 19Piers a) Cutting edge & Well curb completed for P1 to P11 and Well Steining& sinking is in progress. b) A1 & A2 not yet started due to land acquisition. c) P12 to 19 not yet started due to R&R issue. 3.Important Bridge across Vasista river (19X76.20m OWG): 2 A butments+ 18Piers a) Cutting edge and well curb for Abutment A2 and 16 piers completed and Well Steining& sinking c) A1 not yet started due to land acquisition. d) P6 & P7 not yet started due to deep water.

218 MANOHARABAD - KOTHPALL NEW LINE (SCR)**N22000032****Location: TELANGANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2006	1160.48	0	03/2010	130.00	168	40
		0		610.21	168	
	1160.48		03/2024	620.32		

Background

In this project, TS State Govt sharing 1/3rd cost and providing land on free of cost. D.E. sanctioned by Board vide lr dt. 21.7.16. Around 1737 Acres of land has been handed over by State govt of Telangana to Rlys, out of the total requirement of 2668 acres. This project was divided into 4 phases and Phase-I between Manohorabad- Gajwel (32 Kms) is targeted in 2019-2020, CRS inspection completed on 18-06-2020 and authorised on 19-06-20. 11.32 km as Phase-II between Gazvel -Kodakandla is targeted in 2021-22. Out of TS Govt. share of Rs.306.77 Cr, TS Govt has deposited Rs,150.00 Cr. upto 31.03.2021. As per expenditure incurred and considering BG of Rs.130.00 Cr for 2021-22, TS Govt. has to deposit Rs.161.14 Cr in the F.Y. 2021-22. Material Modification estimate for electrification has been prepared for Rs. 213.27 Cr. State Govt. has been requested to give their consent to provide cost sharing at par with project for the same.

219 KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I

N22000288

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	2132.77	42.4415	03/2014	35.07	156	12
	3037.95	42.4415	03/2027	355.07 355.58	156	

Background

LA process to be expedited by Andhra Pradesh Government. Recently A.P State Govt. has indicated that the State Govt. will bear the cost of land acquisition and silent about the cost of the project. State govt. has been requested to clarify on sharing the cost of the project as per initial cost sharing arrangement and to pay the over due payments. Again requested to clear the overdue payments vide letter dt. 16.04.21.

220 BHADRACHALAM ROAD-SATTUPALLI

N22000287

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	704.31	31.7516	03/2020	105.00	20	65
	927.94	31.7516	11/2021	622.14 630.26	20	

Background

Speeding up of Land acquisition, undertaking of ROB approaches for State Highway, National Highway & Shifting of 400KV/120 KV lines. Timely release of money by M/S.SCCL. Field works are recommenced. However progress affected by COVID - 19 and Rains. Now after cessation of rains, work recommenced. In view of the funds to be made available for this important coal connectivity projects in order to complete and commission by at least Sep -2021.

221 GUDUR-DURGARAJPATNAM

N22000265

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	761.37	0	N.A.	-	N.A.	0
	761.37	0	N.A.	.52	N.A.	
				.52		

Background

Railway Board vide Lr No 2019/W-1/Genl/Budget/1 dated 24/09/2019 instructed that no further expenditure is to be made on this project till further order and execution on these Railway Project should be kept in abeyance.

222 NADIKUDE-SRI KALAHASTI

N22000286

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	2288.7	15.4913	03/2021	-	36	35
	2643.25	15.4913	03/2024	1268.57	36	
				1268.57		

Background

A) Section between New Piduguralla-Savalyapuram (45.85 KM) was commissioned on 14.06.2020. B) Further works between Gundlakamma-Kanigiri(80 KM) are in progress and 60% work (EW and Bridges) completed. Tenders for Station Buildings, Ballast and Track linking works to be called. C) Two Important Bridges between Kanigiri and Obulayapalle stations are in progress. III) 1)Phase-IIA :between Gundlakamma - Darsi(26.5Km) 2)Phase-IIB :between Darsi-Kanigiri(53.5Km) VI)Asst required : State Govt. of AP has to deposit its share of Rs.1228.80 Crs (including land cost).Govt. of AP deposited only Rs.6 Crs and remaining share is pending from the year 2016 to 2020. Further, land acq in Guntur, Prakasam and Nellore Dist to be expedited. Further works can be taken up only after receipt of State share of funds, as Rly share is fully spent. The BG in 2021 is 1000 only Dep from state Govt is 1144.35 Cr. hence works can be progressed only after receiving the share from State Govt. The MM Estimate for the Electrification work B/W Piduguralla and Savalyapuram is sanctioned at a cost of Rs. 44.3 Crs with Railways fund. Board has been requested vide lr dated 23.03.2021, to propose this Electrification with 100% Railway Funding and to provide Funds to extent of 105Cr(35 crs for electrification+70Cr for execution of minimum required Civil Engg works). Vide letter to Board Dt 07.06.21 95Crs funds were requested under EBR(IF).

223 KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION

N22000261

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	1856.95	5.1552	03/2023	333.00	12	27
	1952.68	5.1552	03/2024	593.77	12	
				618.58		

Background

Kondapalli-Vijayawada Part DE sanctioned between KI&BZA(17.49 Kms)at a cost of 163.50 Crs. in Aug 2014. Part DE bet KI- KZJ sanctioned by Board for Rs. 1791.77 Cr. LA is in progress. Between BZA-KI: Works completed bet KI- NWBH cabin (12.49 kms pending LA at few stretches. The section bet BZA-A cabin-NWBH is targeted in June 21. Being postponed due to Covid-19 effect. Kazipet-Kondapalli Part DE bet KI- KZJ sanctioned by Board for Rs. 1791.77 Cr. LA is in progress. Between KZJ-KI: Kazipet yard: a).Goods stabling line formation for 8, 9, 10 & 11 lines completed. b). Pit lines 2: retaining walls for the length of 490m completed, balance 120m Excavation is in progress. Pedestals for 2 coach length completed for pit line 2. c). Stabling line 1 and 2: Earthwork in cutting work is in progress. d. RRI cabin ground level slab completed. 1st Floor slab is in progress. e. Track Machine shed: 70% of work is completed. Roof sheeting is under progress. Sections targetd in 2021-22 are as KI-Cheruvumadhavaram(9.08km) , CVV - YP (16.5 km) in Nov 2021 Chinthalapalli - WL (12.31 km) & BZA - Gunadala (5.0) in Feb 22 in WL-NKD (29km) in Dec 21, NKD - DKJ (54 km) works proposed tenders under process. DKJ-YP(84 km) schedule is under preparation. Works are severely suffering due to Covid-19 effect.

224 MANUGURU-RAMAGUNDAM

N22000259

Location: TELANGANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Prograss (%) (7)
04/2013	1112	161.8561	N.A.	-	N.A.	0
	2911.84	161.8561	N.A.	.92	N.A.	
				.92		

Background

It is a cost sharing project with Govt. of Telangana State. state govt has to share 50% cost of project and provide land free of cost. FLS completed. Detailed estimate has been submitted to Finance for vetting. Consent of State Govt.of Telangana for sharing the cost of project and providing land free of cost is awaited. Railway Board vide Lr No 2019/W-1/Genl/Budget/1 dated 24/09/2019 instructed that no further expenditure is to be made on this project till further order .This project is recommended for deletion from Pink book

225 CUMBUM-PRODDATUR

N22000282

Location: ANDHRA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Prograss (%) (7)
04/2013	829	0	N.A.	-	N.A.	0
		0		.94	N.A.	
	829		N.A.	.94		

Background

Railway Board vide Lr No 2019/W-1/Genl/Budget/1 dated 24/09/2019 instructed that no further expenditure is to be made on this project till further order and execution on these Railway Project should be kept in abeyance.

226 DUVVADA-VIJAYAWADA

N22000366

Location: ANDHRA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Prograss (%) (7)

04/2015	3873.07	0	N.A.	-	N.A.	0
		0		.38	N.A.	
	3873.07		N.A.	.38		

Background

DE for 3873Cr was submitted to Board on 22.07.15. Forwarded to NITI Aayog for In Principle Approval on dt.09.10.15. In between Board vide letter dt. 29.6.17 has advised that 3rd/4th lines to developed as per DFC standards. Vide letter dt.22.11.19 Board has again advised that projects will be developed as normal railway standards. Updated detailed estimate for a value of Rs.4483.19 Cr submitted to Board on 27-04-2020 and board observation on 09.06.20 replied on 13.07.2020. Railway Board vide their letter dtd. No.2021/W2/SCR/DL/11 Pt.(FTS-3352730) DTD. 10.5.2021, has advised that the project is deferred due to new DFC i.e East Coast dedicated freight corridor from Khargapur to Vijayawada which covers the traffic requirement.

227 KAZIPET-BALHRSHA

N22000367

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	2063.03	0	03/2021	-	36	60
	2063.03	0	03/2024	1481.97 1510.65	36	

Background

Works are in progress in different stretches. BPQ-MMZ : Imp Bridges Br No.298(Wardha River) bet BPQ - MAGH as 7x61.00m OWG Bridge- Sinking of Wells: 6 out of 8 completed. Substructure: 04 out 08 completed, OWG- Materials for 02 spans received at site and balance are under fabrication at RDSO approved workshop at Raipur. Br.No.208(Bibra River) bet SKZR-RLT, 04 out 13 Well Foundation works are in progress. Major Bridges: 8 out of 11 are completed.

228 GUNTUR-GUNTAKAL

N22000368

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	3631	7.0636	03/2022	364.00	24	25
	3887.48	7.0636	03/2024	1196.52 1221.7	24	

Background

Out of 401.47km, 80.2km is already commissioned as on date. GTL-NANDYAL Further, in the current year 2021-22, section of length 72.68km (EDD-MKR: 22.44km, TLU-GJJ: 26km, GKM-DKD: 24.24km) are targeted for commission.

229 MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K

N22000432

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2017	119.73	275.3362	03/2022	-	9	0
	185.00	142.9135		7.09	9	
	449.39		12/2022	7.09		

Background

Project detailed estimate got sanctioned on 12.10.2017. Tender Floated on 08.03.2019 and LOA/Counter offer issued on 13.11.2019.

SOUTH EAST CENTRAL RAILWAY

230 GONDIA-JABALPUR (GC), (SECR)

220100186

Location: MULTI STATE

Capatity: 265.45 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1997	511.86	291.7575	04/2020	-	N.A.	62
	2005.25	291.7575	N.A.	1777.22	N.A.	
				1777.22		

Background

Gondia-Jabalpur including Balaghat-Katangi Gauge conversion 285 Km section commissioned. Balance section Katangi-Tirodi New Line 15 Km TDC-30.04.21. Work is in advance stage of completion.

231 CHHINDWARA - NAGPUR (GC) (SECR)

220100324

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2005	383.79	268.3681	N.A.	-	N.A.	23
	1413.76	268.3681	N.A.	1416.77	N.A.	
				1416.77		

Background

Project completed and commissioned on 28.8.20

232 CHAMPA-JHARSUGUDA 3RD LINE

N22000483

Location: CHHATISGARH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	872	40.6548	12/2019	-	N.A.	0
	1226.51	40.6548	N.A.	1131.91	N.A.	
				1131.91		

Background

Complete project completed and commissioned on 31.10.2020

233 CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT**N22000438****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	585.93	116.4627	02/2019	-	34	0
	1268.32	116.4627	12/2021	941.56	34	
				941.56		

Background

Nainpur-chiraidongri-Mandlafort -42 KM commissioned , other section of the project is in progress. TDC of the project is DEC-21.

234 JHARSUGUDA-BILASPUR 4TH LINE**N22000484****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1973	8.2281	03/2021	-	33	0
	2135.34	8.2281	12/2023	351.35	33	
				351.35		

Background

Brajrajnagar-Lajkura-Belpahar -9 Km commissioned , Champa-Saragao-9 Km commissioned and work on other section is in progress. TDC of the project is DEC-23.

235 ANUPPUR-KATNI**N22000485****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1370	.0686	12/2021	-	24	0
	1370.94	.0686	12/2023	470.49	24	
				470.49		

Background

Earthwork-34310 cum , Ballast-6175 cum , Concrete-871 cum completed during the month.

236 RAJNANDGAON - NAGPUR - 3RD LINE (SECR)**N22000420****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

09/2016	1908.51	84.6891	03/2023	-	9	0
		84.6891		982.38	9	
	3524.81		12/2023	982.38		

Background

Rajnandgaon-Dongargarh-31.20 Km work in advance stage of completion. Likely to be completed in current financial year.

237 WADSA-GADHCHIROLI NEW LINE (52.36 KM)

N22000480

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	229	378.6026	12/2021	-	36	0
	1096	378.6026	12/2024	39.79	36	
				39.79		

Background

Land acquisition under process.

SOUTH EASTERN RAILWAY

238 HOWRAH-AMTA-CHAMPADANGA NL (SER)

220100208

Location: WEST BENGAL

Capacity: 73.5 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1974	393.46	160.7635	03/2007	-	N.A.	58
	154.30	564.9384	03/2007	182.49	N.A.	
	1026		N.A.	182.49		

Background

Howrah-Amta {42 Km}: Commissioned. Balance portion of Project stalled due to land acquisition problem. State Govt. did not acquired land even deposit of full demand of Rs. 23.62 cr.

ME advised to CS/Govt of West Bengal to provide land to the Railway on free of cost as per MOU 1973 and asked to State Govt to return the deposited amount of Rs. 23.62 Cr.

239 BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL

N22000402

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1998	1027.4	130.9714	03/2003	-	324	32
	2373	130.9714	03/2030	485.04	324	
				485.04		

Background

Bankura - Damodar River Valley Railway Line (97 Km): Bankura - Rainagar (96 Kms): Commissioned.
 Bowaichandi to Khana (24 kms): 90% Land acquisition done but land loser stopped the work demanding job.
 Rainagar to Masagram (20.9 kms): Commissioned.
 Bankura (Chhatna) to Mukutmonipur (48.25 km): 65% land acquisition done by State Govt under LA 1994. But no work can be done to non-availability of continuous patch of land and also job to land losers.
 Mukutmonipur-Uparsol (26.7 kms): Proposal sent to Rly Board for shelving the project as it is economically not viable.
 Bankura (Kalabati)-Purulia via Hura (65 kms): Proposal sent to Rly Board for shelving the project as it is economically not viable.
 Mukutmonipur - Jhilimili (24 Km): Proposal sent to Rly Board for shelving the project as it is economically not viable.

240 BOWAICHANDI-ARAMBAGH

N22000159

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	267.37	131.8884	N.A.	-	N.A.	14
	620	131.8884	03/2025	40.99	N.A.	
				40.99		

Background

Project stalled due to land acquisition problem. These are unrenumatic projects and RoR is negative. As such, proposal for shelving the project has been sent to Railway Board.

241 CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION

N22000162

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	149.9	53.4356	03/2015	-	N.A.	0
	230	53.4356	N.A.	54.46	N.A.	
				54.46		

Background

Present status:
 Engine rolling for 8 km done in March' 14. Tender for rock cutting, earthwork and minor & major bridges got discharged. Fresh tenders being floated.

242 DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA

N22000160

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	651	54.9923	03/2015	-	120	0
	1009	54.9923	03/2025	7.96	120	
				7.96		

Background

Project stalled due to land acquisition problem. These are unremunerative projects and RoR is negative. As such, proposal for shelving the project has been sent to Railway Board.

243 MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING**N22000165****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	258.2	38.9156	12/2018	40.00	30	98
	358.68	38.9156	06/2021	314.34	30	
				315.41		

Background

All tenders finalised and work is in progress.

244 RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND**N22000323****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	148.77	153.4113	12/2016	1.00	44	100
	377	153.4113	08/2020	201.1	44	
				201.1		

Background

All tenders finalised and work is in progress.

245 ROURKELA JHARSUGUDA THIRD LINE 101 KM**N22000395****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	969.83	35.3804	03/2020	230.00	25	60
	1312.96	35.3804	04/2022	940.81	25	
				970.92		

Background

"Tender for earthwork & minor bridges awarded and works in progress. Work hampered due to shortage of S&T cables."

246 BONDAMUNDA RANCHI DOUBLING**N22000396****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1724.2	0	03/2021	320.00	33	40
	1724.2	0	12/2023	828.55	33	
				851.56		

Background

Most of Earth work & minor bridges tender finalised.. EPC tender is also under processed for section Kanaroan - Orga (28 Km)

SOUTH WESTERN RAILWAY

247 KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)

N22000486

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/1996	644.78	54.7815	03/2017	-	96	61
	998	54.7815	03/2025	463.46	96	
				463.46		

Background

- Kadur - Chikkamagaluru (46 Km) commissioned on 19.11.13.
- Work in Chikkamagaluru - Sakleshpur section (46 Km) could not be started as land is not handed over fully by GoK.
- GoK vide G.O.No.IDD 95 NSW 2018 dated 17.01.2019 has advised for dropping of Belur - Sakleshpur stretch in Chikkamagaluru -Belur-Sakleshpur railway line and to take up Belur - Hassan new railway line.
- Railway Board vide letter no.93/W.1/Survey/SWR/2 dated 07.06.2019 has communicated approval to freeze works on Belur - Sakleshpur portion.

248 BANGLORE - SATYAMANGALAM (NL)(SWR)

220100274

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1996	1382.78	41.7434	03/2002	-	264	1
	1960	41.7434	03/2024	7.35	264	
				7.35		

Background

Originally the project was sanctioned between Bangalore - Satyamangalam (260 Km). However, Tamilnadu Government as well as Central empowered committee did not given permission to carry out survey in the Satyamangalam Forest area and during the year 2013-14 it has been decided vide Railway Board letter dated 02.04.2013 that the project shall be taken up between Kengeri-Chamarajanagar where there is no forest land involved. The line was to take off from Kengeri but during FLS it was observed that forest land was involved and hence to avoid forest land the take off station has been shifted to Hejjala.

249 HUBLI - ANKOLA(NL), SWR

220100193**Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1997	2315	68.9698	N.A.	-	N.A.	10
	3911.65	68.9698	12/2024	157.01 157.01	N.A.	

Background

Project is held up for forest clearance.

250 RAYADURGA-TUMKUR NL**N22000279****Location: MULTI STATE****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	2062.3	17.9508	N.A.	-	N.A.	51
	2432.5	17.9508	03/2026	1080.39 1100.52	N.A.	

Background

1) Rayadurga - Kadiridevarapalli (63 km) commissioned in 2016-2017. 2) Land to the extent of 67 acres out of 1023 acres in Andhra Pradesh and 641 acres out of 1398 acres in Karnataka yet to be handed over. 3) Funds allotted by GoK & GoAP have already been spent. 4) GoAP (Government of Andhra Pradesh) is yet to deposit Rs.147.40 cr in 2020-21 towards cost sharing amount, failing which progress will be affected. 5) GoK (Government of Karnataka) is yet to deposit Rs.61.80 cr in 2020-21 towards cost sharing amount, failing which progress will be affected. 6) Consent for cost sharing (50:50) for 2nd sanctioned RE (Rs.2062.30 cr) is yet to be received from GoK & GoAP. 7) TDC will be decided after handing over of full land.

251 BAGALKOT-KUDACHI NL**N22000258****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	986.3	0	03/2016	-	93	30
	986.3	0	12/2023	309.01 310.26	93	

Background

Work beyond Khajjidoni is held up for want of 1186 Ac of land for which acquisition is in progress in Bagalkot district (950 Ac) and in Belagavi district (236 Ac).

252 TUMKUR-CHITRADURGA-DAVENGERE NL**N22000256****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	1801.01	9.2165	N.A.	-	N.A.	4
	1967	9.2165	12/2023	73.22	N.A.	
				75.44		

Background

The project has been divided in to 5 phases covering Tumkuru, Chitradurga and Davangere districts of Karnataka state. LAQ request for 2415 Acre has been submitted LA Act to Govt. of Karnataka, but only 156 acres land at isolated locations has been handed over in Tumkuru district till 2021.51.5 Acres of Forest land acquiring request submitted to GOK on 17.09.2020. Balance LAQ is taken up under new land acquisition act 2013. Revised TDC can be decided only after handing over of full land by GOK.

253 TORANAGALLU-RANJITPURA DL

N22000298

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	146.75	14.1397	N.A.	-	N.A.	0
	167.5	14.1397	12/2023	.34	N.A.	
				.34		

Background

Detailed estimate submitted to RB on 28.09.2012. ED/Plg. vide Rly Bd Lt. No.2009/W-1/DL/SWR/TR dtd 13.05.2013 asked COM/SWR to "explore the possibility of carrying forward Tornagallu-Ranjithpura doubling project on PPP route under policy for "Participative Model on Rly Connectivity & Capacity Augmentation Project". COM/SWR vide L.No.T.143/TNG-RNJP/DL dated 17.5.2019 stated that doubling work may not be feasible. Project to be dropped .

254 WHITE FIELD-KOLAR NL

N22000280

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	348.85	0	N.A.	-	N.A.	0
	348.85	0	12/2023	.36	N.A.	
				.36		

Background

Cost Sharing pattern: Ministry of Railways, Govt. of Karnataka on 50:50, land to be given free of cost by Govt. of Karnataka. • State Involved: Karnataka • Estimate: Detailed Estimate for Rs.348.85 crore (ROR 8.96%) sanctioned by Railway board on 8.10.2012. • Land: Total land required 336.68 Ha, Land required in Bangalore Rural district : 137.80 Ha, Land required in Kolar district : 198.88 Ha, Govt. of Karnataka is yet to initiate land acquisition proceedings although requisition to acquire land has been submitted in 2013.

255 SHIMOGA-HARIHAR NL

N22000278

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	832.47	0	03/2016	-	96	0
		0		.94	96	
	832.47		03/2024	.94		

Background

GoK have not initiated land acquisition process (Land free by GOK) although requisition to acquire land for 1000 acres has been submitted by the Railways in year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date. TDC will be decided after land acquisition.

256 MARIKUPPAM - KUPPAM

N22000308

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	279.54	0	03/2016	-	93	0
		0		32.28	93	
	279.54		12/2023	33.55		

Background

Work in progress from km.1.00 to km.3.50. Land acquisition in progress in the remaining portion.

257 CHIKBALLA-PUR-PUTTAPARTHY-SRI SATYA SAI NILAYAM NL

N22000276

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	558	24.0143	N.A.	-	N.A.	0
		24.0143		0	N.A.	
	692		12/2023	0		

Background

Expenditure/commitments on this project will be made only after obtaining necessary approvals from CCEA which is under process at Railway Board level.

258 SRINIVASA-PURA-MADANAPALLI NL

N22000277

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	296	.0338	N.A.	-	N.A.	0
		.0338		.01	N.A.	
	296.1		12/2023	.01		

Background

1) New work sanctioned in 2013 2014. Expenditure/commitments on this project will be made only after obtaining necessary approvals from CCEA which is under process at Railway Board level.

2) The cost has been updated which is Rs.466.65 cr. and updated RoR with 50:50 cost sharing and land free of cost by GoK is 7.69%. The updated cost and RoR have been advised to Railway Board vide letter No.W.193.DCE.East. BNC.KQZCBP dated 30.07.13.

259 CHIKBALLA-PUR-GOWRIBIDANUR NL**N22000300****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	327.25	0	N.A.	-	N.A.	0
	327.25	0	12/2023	0	N.A.	

Background

Expenditure/ commitments on this project will be made only after obtaining necessary approvals from CCEA which is under process at Railway Board level.

260 GADAG-WADI NL**N22000299****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	2841.84	0	12/2018	-	78	10
	2841.84	0	06/2025	335.33 352.03	78	

Background

Talkal - Sanganal (22km) - Earthwork, Minor Bridges, Major Bridges, ROBs, RUBs, Station building and Ballast collection works are in progress. Work is slowed in this section as GOK has not deposited its share of fund of 75 Cr for 2020-21 & Railway has exhausted its share of funds. Tentative TDC: Dec- 2021. 2) Sanganal - Kushtagi (33km) - Earthwork, Minor Bridges, Major Bridges, ROBs, RUBs, Station building and Ballast collection works are in progress. Work is slowed in this section as GOK has not deposited its share of fund of 75 Cr for 2020-21 & Railway has exhausted its share of funds. Tentative TDC: June- 2022. 3) Shahpur - Wadi (44km) - Earthwork, Minor Bridges and RUBs works are in progress. Works are planned for completion in year 2022-23. 4) Kushtagi - Shahpur (158 km) - Land acquisition is in progress between Kushtagi to Shahpur, tenders will be called when 90% of land is acquired. Anticipated target - June 2025. The targets are subject to the availability of land and fund from GoK and Railway.

261 HUBLI- CHIKJAJUR**N22000325****Location: KARNATAKA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2015	1156.94	43.1362	03/2020	-	36	71
		43.1362		1042.89	36	
	1656		03/2023	1067.05		

Background

Chikajajur-Tholahunse(37 km) and Davangere-Harihar (13 km) are completed commissioned in Nov/2018 and Nov/2019 respectively. Further, Harihar - Deveragudda section (31 km) commissioned on 02.01.2021. Davengere - Tholahunse (10 km) and Hubli to Hubli South (4km) commissioned on March 2021. Haveri-Yelvigi(29Km) and Yelvigi-Saunshi(22Km) are targeted for commissioning for the year 2021-22.Devaragudda-Haveri(24Km) and Saumshi-Hubbali South(21Km) are targeted for commissioning for the year 2022-23.

262 ARSIKERE-TUMKUR

N22000332

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	578	31.4879	03/2020	-	20	77
	760	31.4879	11/2021	632.82	0	
			11/2021	653.88		

Background

Balance 22 km section (Nittur-Banasandra) is planned for commissioning in November-2021.

263 HOTGI-KUDGI-GADAG

N22000333

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	1614.59	15.8443	03/2019	-	60	35
	1870.41	15.8443		1432.61	60	
			03/2024	1445.93		

Background

Hotgi-Kudgi doubling(134km) is under customer funding model. Crossing station @ Kudgi with 4 lines for giving connectivity to NTPC was commissioned on 29.01.2017. Minchinal-Lachyan (43km) commissioned on 29.03.18. Jumnal-Minchinal (32 km) commissioned on 14.03.19. Wandal-Mulvad (27 km) commissioned on 22.04.19. Mulvad-Jumnal(13km) commissioned on 12.11.19. Lachyan-Hotgi(33 Km) commissioned on 29.07.2020. Works are in advance stage in the balance 136km between Gadag-Wandal. Gadag - HoleAlur(48 km) is targeted for completion during current year 2021-22. commissioning of Bagalkot and Aliabad Yards with Goods handling facility is also targeted during this year 2021-22.

264 YELAHANKA-PENUKONDA

N22000328

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
-------------------------	--	--	---	---	--	------------------------------

05/2015	860.43	33.3054	03/2020	-	15	79
		33.3054		942.29	15	
	1147		06/2021	944.1		

Background

36 km (Yelahanka - Makalidurga) commissioned on 24.02.2021.

SOUTHERN RAILWAY

265 TIRUCHIRAPPALI - NAGORE - KARAICKAL (SR) (GC)

220100262

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/1995	303.98	465.8267	03/2020	89.00	60	78
	1720	465.8267	03/2025	701.37 702.91	60	

Background

All sections have been commissioned except Nagappattinam-Thirukuvalai-Tiruturaipundi NL (38 Km)-TDC-March 25 and Peralam-Karaikal New Line (23 km). Regarding Peralam-Karaikal New Line, 4 tenders for EW&bridge works finalised. Due to change in plan of connectivity to Peralam yard by Operating Dept, land for 3.2 hectares to be acquired. KIK - PEM NL TDC: December 2023. The section included as Throughput Enhancement Additional Coal project under Vision 2024. Reg. NGT-TTP New Line, works in progress. TDC: March 2025.

266 THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II)

N22000441

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1996	268.87	253.3306	03/2005	-	198	92
	950	253.3306	09/2021	920.84 920.84	198	

Background

Thirumayilai - Thiruvannmiyur section commissioned on 26.01.2004 & Thiruvannmiyur - Velachery section commissioned on 19.11.2007. CR expedited and work to be closed on priority.

267 ANGAMALI-SABARIMALA (N.L.)(SR)

220100252

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/1998	1566	79.7969	N.A.	-	N.A.	3
	2815.62	79.7969	N.A.	262.68 262.68	N.A.	

Background

The section between Angamali & Kaladi can be opened only after balance land is handed over and sorting out the local issues by Kerala State Government. Commissioning of balance length between Kaladi and Erumeli will be planned after the detailed estimate is sanctioned by Railway Board. The issue of cost sharing of the project on 50:50 basis between Railways and Govt. of Kerala is also to be sorted out.

268 ATTIPATTU - KORUKKUPETTAI : 3RD LINE (18 KM) DOUBLING

N22000444

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/1999	257	-7.393	03/2018	-	N.A.	85
	257.00	-7.393		153.84	N.A.	
	238		N.A.	153.84		

Background

Korukkupet - Ennore section (12 kms) opened for traffic and handed over to the open line. Ennore-Attippattu Pudunagar section (4.3 km) passenger traffic commissioned on 10/11/2014 & Attippattu Pudunagar & Attippattu yard were commissioned on 23.11.2020 & 28.11.2020 respectively. Attippattu Pudunagar-Attippattu (1.7 km) commissioned on 28.11.2020. At TVT yard one more ML is required to be provided. (MSB - AIP section, except TVT has QL). This work has to be completed on priority duly fixing a target.

269 CUDDALORE-SALEM VIA VRIDDHACHALAM GC

N22000187

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1999	198.68	181.8351	N.A.	15.00	N.A.	93
	559.95	181.8351		272.79	N.A.	
			03/2024	273.32		

Background

Main Project (CUPJ-VRI-SA section GC) commissioned, except Chinnasalem-Kallakurichi NL 16 km (MM), for which DE sanctioned for Rs.116.61 cr. GoTN deposited Rs.64.69 cr. towards 50% of the project cost to Rlys. Total land required is 48.61 Ha. consisting of 11 villages. Award pronounced in 5 villages & 14.91 Ha. received & in progress for balance 6 villages. Rs.10 cr. deposited with District Collector, Villupuram during Nov 2017. Major & minor bridge works are in progress. This NL is identified as Essential NL project. Target: March 2024.

270 TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL)

N22000084

Location: TAMIL NADU

Capacity: 70 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2006	227.4	0	N.A.	-	N.A.	6
	227.4	0		63.9	N.A.	
			N.A.	63.9		

Background

DE sanctioned on 24.7.08. LA proposals initiated in 2010. 34.32 Ha were handed over, out of the total requirement of 274.01 Ha. Six (6) out of 8 major bridges completed. An amount of Rs.14.49 crores has been deposited as an advance payment towards land acquisition to Tamilnadu State Government during 2011, 2012 & 2017. However, no land has been physically handed over further. This Project is frozen by Railway Board vide D.O.letter No.2019/W-1/Genl/Budget/1 dt.26.09.19

271 TIDIVANAM-NAGARI (NL)

N22000085

Location: TAMIL NADU

Capatity: 179.2 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2006	582.83	0	N.A.	-	N.A.	12
	582.83	0	12/2025	239.49	N.A.	
				239.49		

Background

DE sd. LA proposal initiated in the year 2010 & 2011. Out of the total requirements of 733.52 Ha (686.07 Ha of Revenue land & 4.83 Ha of forrest land totalling 690.90 Ha in TN and 37.74 Ha of Revenue land & 4.88 Ha of forest land totalling 42.62 in AP), only 32.52 Ha of land (1.89 Ha Revenue land in TN & 30.63 Ha of Revenue land in AP) acquired so far. Works completed in Walajah Road-Ranipet (6 km) section, commissioned for Goods traffic on 23.11.2020. 8 major bridges and 17 minor bridges completed. Since the Flyover at MLPM is found to be not feasible, the NL portion over WJR - NG is required to be executed on priority to be an alternate route to RU, in the operational interest.

272 KURUPPANTHARA-CHINGAVANAM

N22000190

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	270.14	69.2012	N.A.	-	N.A.	0
	457.08	69.2012	12/2021	439.49	N.A.	
				439.49		

Background

Section between Kuruppantara & Ettumanur has been completed and commissioned on 31.03.2019. Land Acquisition for 3.99Ha not handed over. Kottayam Yard remodelling, track linking, ballast, soil stabilisation for 3.15km, outdoor (S&T), station Electrification (Elec)agency to be fixed.

273 CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF

N22000202

Location: TAMIL NADU

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	931.98	20.2816	N.A.	60.54	N.A.	95
	1121	20.2816	07/2021	928.5	0	
			07/2021	944.79		

Background

CGL-VM (103 km) DL section commissioned. DE for Tambaram-Chengalpattu 3rd line (MM) for Rs.255.68 cr. sanctioned. Guduvancheri-Singaperumal Koil (11 km) stretch commissioned on 30.10.2020. In the remaining sections, viz., Singaperumal Koil-Chengalpattu (8 km) - Works completed & CRS inspected the section on 03.03.2021 & authorized the section for commissioning of Passenger traffic. TBM and CGL yards commissioned as part of third line. Regarding Tambaram-Guduvancheri (10 km) works are nearing completion and targeted for commissioning by July 2021.

274 MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI

N22000079

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2007	724.69	301.6669	02/2019	101.00	73	75
	2910.84	301.6669	03/2025	1621.4	73	
				1630.5		

Background

Mayiladuturai-Thiruvavarur (GC) (38 km), Nidamangalam -Mannargudi (NL) (13 km), Thiruvavarur-Tiruturaipundi-Pattukkottai (75 Km) & Pattukkottai-Karaikkudi (GC) (73 km) sections commissioned. For remaining section viz.Tiruturaipundi-Agastiyampalli (37 km): Works are progressing slowly due to persistent rains and planned for completion by Dec-21. Rs. 100 Cr redistributed for this project under CAP. w.r.t Mannargudi-Pattukkottai (41 Km) and Thanjavur-Pattukkottai (52 Km) there are constraints in LA.TDC 2 years from LA.

275 ATTIPPATTU PUTTUR

N22000184

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	151.84	247.3195	02/2019	-	N.A.	0
	527.37	247.3195	N.A.	2.59	N.A.	
				2.59		

Background

Originally the project was to be taken up under 50:50 cost sharing with KPL(Previously EPL) i.e Ministry of Shipping. KPL had turned down later vide their letter dated 29.11.12. Board have been advised on 30.11.12,22.11.13 & 05.03.15 to take a decision in the matter. Boards order is awaited. DE sanctioned on 07.09.11. Indent for LA submitted to GoTN on 30/11/2011 for 189.43 Ha. & to AP on 13/03/2012 for 181.55 Ha. Tenders not called for want of Board decision. Project has been frozen by Railway Board.As a TDC is required by IRPSM, it is indicated as March 2030.

276 CHENNAI-CUDDALORE VIA MAMALLAPURAM

N22000185

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

04/2008	523.52	130.1727	N.A.	-	N.A.	0
	1205	130.1727	03/2024	2.28	N.A.	
				2.28		

Background

Perungudi (Chennai) to Cuddalore via Mamallapuram, Marakanam, Puducherry (ECR Route) - FLS completed during the year 2012 [IRR (-)6.150] Thereafter, Puducherry Government requested on 20.07.15 to divert the route between Cuddalore & Puducherry (29.28 km) (in Puducherry area) according to their development. On approval of Board, Estimate for FLS sanctioned & tenders for FLS in the Revised alignment in progress. Due to non-availability of funds, FLS work held up. Project is frozen by Railway Board.

277 MADURAI-BODINAYAKKANUR

N22000201

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	164.41	269.8863	N.A.	71.01	N.A.	83
	608.13	269.8863	10/2021	375.9	-1	
			09/2021	381.93		

Background

RE for Rs.608.13 cr sent to Board. Madurai-Usilampatti (37 km) section authorised by CRS on 24.01.2020 for commissioning of Passenger traffic. Due to Covid-19, Passenger services not commenced. In USLP-ADPT (21 km), works completed and CRS authorised the section on 21.12.2020 for commissioning of Passenger traffic. This project is identified as GC projects planned to be commissioned by 2024 under Vision 2024. Works are progressing in the remaining sections viz., ADPT-TENI is July 21 & TENI - BDNK (32 Km) TDC-Dec-21.

278 ERODE-PALANI

N22000199

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	288.57	295.0515	N.A.	-	N.A.	0
	1140	295.0515	N.A.	1.63	N.A.	
				1.63		

Background

Project frozen by Board vide letter dt.06/07/2011 and again reconfirmed by Railway Board on 05/02/2013. Along with other few, this project is also kept in abeyance(Frozen) vide Railway Boards D.O.letter No.2019/W-1/Genl/Budget/1 dt.26.09.19

279 ERNAKULAM-KUMBALAM

N22000204

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	189.24	45.4291	N.A.	-	N.A.	0
	275.21	45.4291	N.A.	6.73	N.A.	
				6.73		

Background

State Govt. is not willing to provide land free of cost. A decision either to drop this work or to do it as a fully funded Railway project is to be taken by Railway Board. Detailed Estimate is to be sanctioned by Railway Board.

280 KUMBALAM-TURAVUR

N22000191

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	252.96	46.0903	N.A.	-	N.A.	0
	369.55	46.0903	N.A.	8.5	N.A.	
				8.5		

Background

Since Govt of Kerala is not willing to share the cost, a decision either to drop this work or to do it as a Railway funded project to be taken by Railway Board. Detailed Estimate is yet to be sanctioned by Railway Board.

281 MADURAI-TUTICORIN VIA ARUPPUKOTTAI

N22000215

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	120.7	1699.6355	03/2019	20.00	105	14
	2172.16	1699.6355	12/2027	261.86	105	
				268.29		

Background

Initially, Milavittan - Melamarudur (18 km) section is taken for execution for which part detailed estimate for Rs.120.70 cr. has been sanctioned by Board on 23.03.14. Land required for this section is 90.72 Ha, out of which 78.02 Ha has been received up to December 2018. Works are in progress and the section is planned for commissioning by August 2021. FLS completed for the remaining stretch from Melmarudur to Madurai. Detailed estimate for Rs.2172.16 cr. for the full project is under sanction.TDC for MVN - MMDR is August 2021.This is an Essential NL project included in the Vision 2024 by Railway Board.

282 PALAKKAD - SETTING UP OF RAIL COACH FACTORY

N22000443

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2012	550	0	03/2016	-	N.A.	0
	550	0	N.A.	0	N.A.	
				0		

Background

Project approved in Feb'2012 with cost of rs 550 crore.

283 SRIPERUMBUDUR-GUDUVANCHERY WITH SPUR TO IRUNGATTUKKOTTAI-AVADI-SRIPERUMBUDUR

N22000186**Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2013	839	78.7843	N.A.	-	N.A.	0
	1500	78.7843	N.A.	.63	N.A.	
				.63		

Background

Final Location Survey is in progress. TN govt. has agreed to share 50% of the cost of the project vide letter dated 04.03.2016. Detailed estimate is under preparation and will be submitted after completion of FLS. The Project is kept in Abeyance as per Railway Boards D.O.letter No.2019/W-1/Genl/Budget/1 dt.26.09.19

284 OMALUR-METTURDAM- DOUBLINGWITH ELCTRIFICATION 28.93KM**N22000373****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	187.26	74.6235	04/2014	25.50	N.A.	97
	327	74.6235	N.A.	268.75	N.A.	
				270.14		

Background

(i) Mettur Dam-Mecheri Road (16 km):Section commissioned on 16.10.2020. (ii)MCRD yard works commissioned. (iii) Mecheri Road-Omalur (13 km): Section commissioned on 30.03.2021.The residual Passenger amenity works at MTDM are in progress. Should be completed on priority.

285 TRIVANDRUM-KANYAKUMARI DOUBLING**N22000399****Location: KERALA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	1431.9	0	N.A.	-	N.A.	0
	1431.9	0	N.A.	198.81	N.A.	
				198.81		

Background

Target fixed by Rly Bd - Nagercoil-Kanyakumari-June, 19(as diverted single line). This section was flooded during August, 2018 and work recommenced only During Dec.2018. Additional funds of Rs. 60 Cr. required under Capital head. 4.37ha of land required for Nagercoil-Kanyakumari doubling. Honourable High Court of Tamilnadu has quashed all land acquisition procedures under Tamil Nadu Acquisition of Land for Industrial Purpose Act, 1997 and hence the land acquisition will get delayed. Target date for commissioning can be fixed after land acquisition is completed. Construction of Major Bridges are in progress.

286 MANIYACHI - NAGERCOIL (102 KM) DOUBLING**N22000449****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	1700	-23.2353	03/2022	-	3	0
	1305	-23.2353	06/2022	756.45	3	
				756.45		

Background

Detailed Estimate for Rs.1003.94 cr. along with revised DPR sanctioned by Board on 28/08/2017. RVNL has been entrusted to execute the project. Contracts have been awarded for execution of works from Milavittan to Nagercoil and the works have been taken up. Vanchi Maniyachi - Gangai kondan Commissioned on 15th July 2020. Gangaikondan - Tirunelveli targeted for commissioning by Feb 2021

287 MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING

N22000451

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	760	102.1053	03/2020	-	27	0
	1536	102.1053	06/2022	1233.08	27	
				1233.08		

Background

Detailed Estimate for Rs.1182.31 cr. along with revised DPR sanctioned by Board on 28/08/2017. RVNL has been entrusted to execute the project. Contracts have been awarded for execution of works from Madurai to Tuticorin and the works have been taken up.

288 TURAVUR-AMBALAPUZHA DOUBLING

N22000400

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	1000	24.6	N.A.	-	N.A.	0
	1246	24.6	N.A.	.81	N.A.	
				.81		

Background

Detailed Estimate was submitted to Railway Board for sanction vide letter No.W.193/I/CN/ERS/TUVR-AMPA dated 08.10.2015. Financial Commissioner, Railway Board has given In Principle Approval (IPA) for Turavur-Ambalapuzha doubling project and it is now under appraisal of Niti Ayog and then Cabinet approval. Project sanction is awaited to take up the work.

289 TRANSMISSION LINE BETWEEN CHENNAI-HOWRAH ROUTE (1662 KM)

N22000445

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2017	1567	0	03/2024	-	24	0
		0		0	24	
	1567		03/2026	0		

Background

Project approved in Feb'2017 with cost of rs 1567 crore and it is to be completed by March 2026.

WEST CENTRAL RAILWAY

290 LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)

220100232

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/1998	247.66	3230.5742	05/2008	-	202	54
	8248.5	3230.5742	03/2025	2131.17 2131.17	202	

Background

Project approved in Sep 1998 with cost of rs 247.66 crore and it is to be completed by March 2023.

Lalitpur-Mawai-Khargapur (70 km) and Mahoba-Khajuraho (65 km) completed and commissioned.

Khargapur-Chhatrapur (47 km): Section opened for goods traffic.

Chhatrapur-Khajuraho (30 km): All work completed. Trial run for goods opening completed

291 RAMGANJMUDDI-BHOPAL (NL), WCR

220100314

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2001	424.6	585.3486	03/2021	-	24	5
	2909.99	585.3486	03/2023	1110.7 1110.7	24	

Background

• Earthwork 21000 Cum in cutting done during the month.

• Minor Bridge No. 148: Box completed.

• Bridge No. 78: Assembling of Girder 01 Girder of 61M and 02 Girders of 45.7 M in progress. Metalizing and painting of 01 span of 45.7 M Girder completed.

• Bridge No. 124:- Casting of Girder G3 & G4 completed.

• Bridge No.126: Pier P1 & P2 Pier caps completed.

• Br. No. 109: Box completed

• Br. No. 99: 1500 Sqm Metalizing completed.

292 KATNI - SINGRAULI DOUBLING PROJECT

N22000351

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

12/2015	1763.93	27.5408	03/2020	400.00	48	68
		27.5408		1153.73	48	
	2249.73		03/2024	1199.44		

Background

Cumulative financial progress of Rs.1199.44Cr is including cost of Rails and sleepers.

293 KATNI-BINA 3RD LINE (263 KM)

N22000415

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	2478.23	0	03/2022	-	12	0
	2478.23	0	03/2023	477.93	12	
				477.93		

Background

95 km on bina end and 80km on Katni end is being done on item rate contract basis and balance 85 km central portion is being done on EPC mode. Tenders for item rate contracts have been awarded and EPC tenders as per recently approved tender document with single stage two packet system are being invited.

294 KATNI GRADE SEPARATOR/BYE PASS

N22000416

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	582.13	114.3233	03/2022	400.00	12	17
	1,247.64	0		296.52	12	
	1247.64		03/2023	351.09		

Background

The new anticipated date of commissioning is Mar 2023
Initial Length of Grade Separator in the approved DPR was 21.5 Km. During the Final Location Survey conducted by WCR, the length was revised to 24.5 Km. However after detailed discussion with WCR during meetings with GM WCR on 20th March 2018 & 2nd May 2018 and after completion of construction survey, taking into account the connecting legs towards Singrauli and Bilapsur, total length of the Grade Separator has been revised to 34.58 Km. Accordingly revised estimate of Rs 1247.64 Cr is approved by Railway Board.

WESTERN RAILWAY

295 BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION

N22000487

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/1991	551.51	61.5129	03/2019	-	31	0
		61.5129		679.81	31	
	890.76		10/2021	679.81		

Background

Viramgam-Mahesana gauge conversion, Mahesana-Patan gauge conversion, Patan-Bhildi New line and Mahesana- Vadnagar gauge conversion. Total 189.60 Kms section was commissioned. Vadnagar-Varetha (20.78 Km) – Commissioner of Railway Safety, Western Circle has inspected Vadnagar - Varetha section on 10.11.2020 & commissioned at 90KMPH speed on 11.11.2020. Patan - Bhildi line was commissioned except Khemana station due to non-availability of land. Possession of land taken and Work of structures is in progress and Tender for earthwork in formation for loop line including protection is invited & due for opening on 09.03.2021.

296 RAJKOT-VERAVAL, WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)

N22000143

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/1994	320.66	329.773	03/2019	-	48	0
	1378.11	329.773	03/2023	539.9	48	
				539.9		

Background

[A] SOMNATH – KODINAR (36.91 KMS) New Line project:-

Somnath-Kodinar (36.91 Km) New line sanctioned as MM. Detailed estimate for Somnath-Kodinar(NL) for cost Rs.394.46 crore sanctioned.

For Somnath-Kodinar , land Acquisition is being pursued with the State Government. There was delay in land acquisition from state Govt. due to agitation by local public against handing over of land. State Govt. has been requested no. of times to sort out the issue. A letter for assistance to expedite Land acquisition has already been written by GM/WR to CRB/RB vide D.O. No.Z/GM/Somnath-Kodinar/2020 dated 06.05.2020 and CAO(C)/WR to Chief Secretary/Govt. of Gujarat vide WRHQ0SnC(SCGW)/3/2020-O/o CE C CnS/HQ/WR dated 03.07.2020 & WNC 335/1/2/ADI-Gujarat Vol.II dated 26.10.2020. Recently meeting with local farmers and Dy.Collector was held on 05.01.2021 for sort out the issue of land acquisition but meeting was inconclusive.

297 BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR)

N22000125

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2006	117.36	72.4182	03/2011	-	N.A.	0
	196.95	2.7418		809.4	N.A.	
	202.35		N.A.	809.4		

Background

Present status: Work completed..

298 CHOTTAUDEPUR-DHAR(NL)

N22000138

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	1347.26	0	03/2022	-	12	0
	1347.26	0	03/2023	778.81	12	
				778.81		

Background

Estimate was sanctioned by Rly. Board on 06.09.2012. Chhotaudepur- Alirajpur (50 Km) section commissioned & passenger train service started. Alirajpur to Khandala(10 Kms) -CRS inspection done on 30.06.2020, thus total section commissioned 60 Km. Work in Khandala-Jobat (14.50 Km) & Jobat-Dekakund (12.00 Km) is in progress. TDC for Khandala-Jobat (14.50 Km) is Jun21 and from Jobat to Dekakund (12.00 Km) is Mar22.

299 DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)

N22000139

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	1640.04	0	03/2022	-	12	0
	1640.04	0	03/2023	779.74	12	
				779.74		

Background

Rly Bdhas instructed in May20 to freeze the work.

Section wise progress is as under:-

1. Dahod -Katwara section (11.28Km.)

It was targeted for completion in June2020. In this section, all civil works are completed. P. Way material has been reached along the Cess in the section. Track linking work was stopped in May2020 as the Project is kept on hold.

2. Katwara to Jhabua Section (23.88Km): All works are being short closed as project is kept on hold.

3. Jhabua to Tirla section (93.9Km):

- Section passes through Ghat section & comprises of approx. 13.56 Kms long 7 no Tunnels and 3 Kms long viaducts.
- Land acquisition demands of Forest land and private land of Jhabua district deferred due to project kept on hold.
- All land acquisition papers submitted to collector Dhar and Jhabua. d.Government land awarded in Jhabua district.

4. Tirla to Dhar section (10.76km): Possession of Land completed.

5. Dhar to Gunawad section (12.16km): Possession of Land completed. Tender for Major Bridge construction being short closed.

6. 7- Gunawad to Sagor section (15.24Km): Possession of Land completed. Tender for Formation construction short closed.

7. Sagor to Pithampur section (09.12Km):
Progress of work is as given below Item
` Scope of work Up to date progress
Land acquisition (Ha) 40.96 40.96
Earthwork (lakh cum) 4.76 4.41 Blanketing (lakh cum) 0.56 0.33 Major Bridges (No.) 2 2
Minor Bridges (No.) 15 15
Formation (Km.) 12.40 10.40

8. Pithampur to Tihi section (8.29Km):
Earthwork, Construction of Major and Minor bridges have been completed in entire section except the tunnel. Construction of 3 Km long Tunnel being short closed.

9. Tihi to Rau section (9Km): It has been commissioned and Train operation commenced w. e. f. 11.3.17.

10. Rau to Indore section (12Km): It has been commissioned and Train operation commenced w. e. f. 28.6.16.

300 RATLAM-MHOW-KHANDWA-AKOLA (GC)

N22000120

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	3503.69	68.7478	03/2022	-	24	0
	5912.4	68.7478	03/2024	1915.16	24	
				1915.16		

Background

Total length - 472.64 km + 22.96 km (Through material modification for Fatehabad-Chandravatiganj- Ujjain).

Western railway- 298.64 km+ 22.96 km
South central railway-174.00 km
Railway wise progress is as under:-
Western Railway :-
Sections Commissioned-
(i) Dhoswas- Ratlam- Indore-Rau-Mhow- 147.70 KM
(ii) Nimarkhedi- Mathela - 45.61 Km
Work in progress:-
(i) Sanawad-Nimarkhedi (11.6 Km)- Earthwork, bridges, track linking, 2 round tamping completed. . TDC - MARCH - 2021
(ii) Fathabad-Ujjain (22.96 Km) - CRS inspection done on 11.02.2021.
Work yet to be started:-
Mhow- Sanawad (84.65 Km) : Detailed estimate sanctioned by Railway Board vide letter No. 93/W-I/GC/W/12/RTM-MHOW-Part-5 Dtd 05.07.19. Total 208.9 Hect. Forest land and 58.131 Hect. revenue land needs to be acquired. Demand note of Rs 34.12 Cr for forest land and Rs 14.98 Cr for revenue land is received. Land acquisition is under process.
South Central Railway:-
1. Akola-Akot (43.50 Km) - commissioned.
2. Akot-Amalakhurd (77.43 Km) - Alignment is passing through Melghat tiger Reserve. Detailed Estimate sanctioned for carrying out GC on same alignment. But Forest and wild life clearances not received from Forest department. Work not started.
3. Amalakhurd - Khandwa (54.50 Km). - Work in progress. Trees felling permission from forest department of M.P. state is in process where the alignment is passing through Forest area for a length of 9.61 Kms. TDC : March 2022

301 AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR)

N22000121**Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	829.74	136.1872	03/2020	-	48	
	1959.74	136.1872	03/2024	1600.25	48	
				1600.25		

Background

WR Portion: - Ahmadabad - Himatnagar (87.25 Km) GC commissioned in Mar-19. Modasa - Shamlaji Road (22.53 Km) Modasa - Shamlaji Road (22.53 Km) new line sanctioned as material modification. Land acquisition of 107.00 hect (Pvt land 97.521 Hect, Govt. land 9.494 Hect.) is in progress.

Section - 10 A, 11 and 19-A issued for all 17 villages. Section 20 issued for 16 out of 17 villages. Contract costing Rs. 34 Lakhs awarded for fixing Boundary Posts.

302 BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)**N22000123****Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2008	318.24	29.3426	03/2012	-	132	
	411.62	29.3426	03/2023	125.76	132	
				125.76		

Background

Detailed estimate for Bhuj - Naliya(101.25 kms)costing Rs. 321.62 crores sanctioned by Rly Board on 07.08.2014. However Detailed estimate for new line Naliya to Vayor is not yet sanctioned and is with Rly.Board since 30.04.2013. Railway Board vide letter No. 2014/Infra/12/18 Dated 05.08.2016 decided that Bhuj- Naliya Project will be implemented through JV route with RITES under participative Model Policy 2012.

Railway Board allowed railways for execution of 1st 30 Kms vide letter No. WNC/121/6/4(BHUJ-NALIYA) DATED 31-08-2016. Railway executed Bhuj-Deshalpar (28.90 Kms) and CRS inspection done on 16/08/2017. Due to failure of the concessionaire M/s BNV Gujarat Rail Pvt. Ltd. to take up the work forward, the work had been withdrawn from them and M/s G-RIDE has identified this work for further development.

In the perspective of above, In Principle Approval (IPA) for taking up pre-investment activities has been given by Board. G-RIDE vide letter No. G-RIDE/Bhuj-Naliya Project / Dir MTP/2020-1007 Dated 05.08.2020, have expressed their inability to undertake the above project due to lack of equity partners available. GM WR has requested to RB on 26.12.20 to take up this project through railways own finance and with part funding from Ministry of Defense.

303 MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM**N22000434****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2010	265.88	0	N.A.	-	N.A.	0
		0		0	N.A.	
	265.88		N.A.	0		

Background

--

304 MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC)

N22000142

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	844.1	0	N.A.	-	N.A.	0
		0		135.54	N.A.	
	844.1		03/2024	135.54		

Background

Work in progress between Miyagam-Dabhoi. Work between Dabhoi-Samlaya will be taken up under EPC after acquisition of land is completed. Miyagam-Dabhoi Work status: Proposal for land acquisition submitted. All tender except P-Way linking has been awarded. Work of earthwork, blanketing, major bridge, minor bridge and station building is in progress. Tender for Pway openend and under TC. Tender for OHE work awarded and material received. Work will start soon. S&T tender awarded and work of telecom started.

305 VIRAMGAM-SAMAKHIALI (DL)

N22000145

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	1037.15	33.9295	03/2021	-	9	0
		33.9295		1045.05	9	
	1389.05		12/2021	1045.05		

Background

Part detailed estimate costing Rs.446.00 Crs sanctioned on 08.10.12. Complete detailed estimate costing Rs.1037.15 Cr sanctioned on 04.09.15. Material modification) for rebuilding and raising of ROBs amounting Rs.88.38 Crs has been sanctioned by Rly.Bd on 28.10.2020. Revised estimate is under vetting at HQ Finance. Out of total 18 block sections (182.23 Km), 10 block sections (115.45 Km) have been commissioned. Recently Sadla-Bajana -Jatpipli has been commissioned in august 2020. Section wise target is as under:-
(i) Sukhpur-Dhanala(17.5km)-MAR21
(ii) Dhanala-Khakhrechi(17.59Km)-MAR21
(iii) Khakhrechi-Wadharva(8.38Km)-Mar21
(iv) Maliya BCabin - Surbari(Except 2 ROBs)(10.387Km)-MAR21
Pre-TWO activities in progress between Sukhpur- Dhanala. Sadla-Jatpipli section is handed over to open line on 11.01.2021.

306 VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A

N22000435

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	217.38	0	N.A.	-	N.A.	0
		0		0	N.A.	
	217.38		N.A.	0		

Background

307 VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON

N22000436

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	248.26	0	N.A.	-	N.A.	0
		0		0	N.A.	
	248.26		N.A.	0		

Background

308 PALANPUR KHODIYAR ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 208 211C 214 AND 220

N22000437

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	153.83	0	N.A.	-	N.A.	0
		0		0	N.A.	
	153.83		N.A.	0		

Background

309 SURENDRA NAGAR RAJKOT

N22000392

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	1002.39	0	03/2021	-	21	0
		0		501.13	21	
	1002.39		12/2022	501.13		

Background

The Detailed Estimate was sanctioned by Rly. Board on 10.06.2016. Entire section is divided into two sub sections of Surendranagar to Daladi and Daladi to Rajkot. Accordingly Contracts for Station building & structures, Earthwork and Minor Bridges, Major bridges, Supply of ballast, Pway works, Electrical and S&T works have been awarded. Surendranagar - Chamaraj(7.04 Km) & Chamaraj- Digsar (7.29 KM) was commissioned. Work is in progress between Digsar to Rajkot section. Daladi- Wankaner (13.14 KM) section is planned for commissioning in the month of April 2021.

310 INDORE-DEWAS-UJJAIN (80 KMS)

N22000493

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	700	-13.7586 -13.7586	06/2020	-	33	0
	603.69		03/2023	176.63 176.63	33	

Background

(i) UjjainC-Vikramnagar-Karachha (15.32 Km): Target - December-2020.The section has been commissioned on 29.12.2020 as planned. (ii) Dewas-Binjana-Mangaliya (24.38 km)-Target 2021-22 : 0.72 Ha land acquired, LA for remaining 2.685 Ha in progress. Earthwork, Bridge works in progress.

311 GANDHINAGAR REDEVELOPMENT OF STATION ALOGWITH CONSTRUCTION OF 300 ROOMS HOTEL ON AIR SPACE OF STATIO

N22000433

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	243.6	0 0	N.A.	-	N.A.	0
	243.6		N.A.	0 0	N.A.	

Background

--	--	--	--	--	--	--

312 DABHOI-CHANDOD (17.07KM) -GC WITH EXTENSION UPTO KEVADIYA(32.68KM) =49.75KM

N22000494

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	691.84	47.1308 47.1308	03/2020	-	N.A.	0
	1017.91		N.A.	256.71 256.71	N.A.	

Background

100% land possession taken with cooperation of Gujarat government,18 Km Track linked. Formation, station building, all bridges are in progress in entire section.GM spoke to Chief Secretary for electrical overhead infringement,18 Km mast erection completed & wiring is in progress.Electrification works are in progress in remaining section. 3 electronic interlocking, 3 gate interlocking and all signalling & telecom works are in

progress. TDC Dec.20.

Sector: Road Transport and Highways




Sector: ROAD TRANSPORT AND HIGHWAYS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	157	4	0	10	5	99	39
Major	780	82	0	102	19	506	71
Total	937	86	0	112	24	605	110

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Road Transport & Highways Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 937 projects belong to the Road Transport & Highways Sector.

- The total original cost of these 937 projects was Rs.5,55,819.26crore and the anticipated completion cost is Rs.5,74,820.70crore, which reflects a cost overrun of 3.4% (spread over all road sector projects). The expenditure incurred on these projects till June 2021 is Rs.3,58,210.58crore which is 64.4% of the original cost of these projects.
- Out of 937 projects, 86projects are on schedule and 136projects are delayed. There are 715 projects for which either original or anticipated date of commissioning has not been provided.

2. Projects with time overrun : 136

- Out of 136 delayed projects, 30 projects have an overall delay in the range of 1 to 24 months and 87 projects have delay in the range of 25 to 60 months and 19 projects are delayed by more than 60 months.
- There are 155 projects that are facing time overruns. There is an overall cost overrun of 3.8% in these 155 delayed projects. The delay in these projects range from 1-154 months.

3. Projects with cost overrun : 134

- There are 134 projects that are facing cost overruns. Original cost of these 134 projects was Rs.94,868.38crore. At end of June 2021, the anticipated cost of these projects has

been reported as Rs.1,21,247.30crore. Thus projecting an overall cost overrun of 27.8% (spread over 134 projects with cost overrun).

4. Projects with both time and cost overrun :24

- There are 24 projects reporting both time and cost overrun to the extent of 27.6% of the original cost and time overrun of 7-128 months.

5. Main reasons of delay :

- o Land Acquisition and Rehabilitation & Resettlement
- o Law & Order Problem
- o Delayed due to Environment/Forest/Wild Life and Security Clearances
- o Geological Uncertainties
- o Increase in/Change of Scope of Work
- o Non-Availability of Good Contractors/ Contractual Disputes/ Non-Performance of Contractor/Poor Participation of Contractor

CENTRAL PUBLIC WORKS DEPARTMENT

1 WIDENING FROM 2 LANE TO 4 LANE AND STRENGTHENING THE EXISTING CARRIAGE WAY FROM KM 36/0 -80/0 OF SALE

N24001236

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	297.55	0	11/2019	-	N.A.	0
	297.55	0	N.A.	45.52	N.A.	
				45.52		

Background

MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)

2 REHABILITATION AND UPGRADING TO 2 LNES-2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING 0

N24000297

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	376.52	0	04/2014	-	N.A.	0
	376.52	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on January 1991 with Capital Investment of Rs. 376.52 Crores.

3 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF "MADHUGIRI-MULB

N24000376

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	219.4	0	01/2018	-	N.A.	0
	219.4	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on Jan 1991 with Capital Investment of Rs. 219.40 Crores with schedule completion date January 2018.

4 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BHOJPUR-CHHATAB

N24000379

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	218.63	0	10/2017	-	N.A.	0
		0		29.27	N.A.	
	218.63		N.A.	29.27		

Background

The Project has been taken up by the Ministry of Road Transport and Highways, Govt of India under NHIIP scheme with the assistance of PWD, Govt. of Odisha.

5 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BANKUARA- PURUL N24000397 Location: WEST BENGAL Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	322	0	03/2018	-	N.A.	0
		0		56.41	N.A.	
	322		N.A.	56.41		

Background

This Project was approved on Jan 1991 with Capital Investment of Rs. 322.00 Crores with schedule completion date March 2018.

6 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF NABARANGPUR-KOK N24000414 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	229.41	0	05/2018	-	N.A.	0
		0		6.65	N.A.	
	229.41		N.A.	6.65		

Background

The Project has been taken up by the Ministry of Road transport and highways, Govt. of India under NHIIP scheme with the assistance of PWD, Govt. of Odisha.

7 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF SITAMARHIKM 40 N24000530 Location: BIHAR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	154.62	0	N.A.	-	N.A.	0
		0		0	N.A.	
	154.62		N.A.	0		

Background

This Project was approved on January 1991 with Capital Investment of Rs. 154.62 Crores.

8 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104

N24000531

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	319.68	15.6688	N.A.	-	N.A.	72
	369.77	15.6688	N.A.	269.81 289.05	N.A.	

Background

This Project was approved on January 1991 with Capital Investment of Rs. 319.68 Crores.

9 REHABILITATION AND UPGRADING TO 2 LANES-2 LANE WITH PAVED SHOULDERS CONFIGURATION OF

N24000519

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	478.35	0	N.A.	-	N.A.	85
	478.35	0	N.A.	488.63 516.69	N.A.	

Background

This Project was approved on January 1991 with Capital Investment of Rs. 478.35 Crores.

10 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF ANISABAD-AURANG

N24000402

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	358.22	5.4212	10/2016	-	N.A.	0
	377.64	5.4212	N.A.	326.89 339.86	N.A.	

Background

This Project was approved on Jan 1991 with Capital Investment of Rs. 358.22 Crores with schedule completion date October 2016.

11 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF ANISABAD-AURANG

N24000398

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	282.41	14.0222	08/2016	-	N.A.	0
	322.01	14.0222	N.A.	293.45	N.A.	
				327.21		

Background

This Project was approved on January 1991 with Capital Investment of Rs. 282.41 Crores.

12 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR

N24000382

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	675	0	N.A.	-	N.A.	40.6
	675	0	N.A.	280.91	N.A.	
				320.24		

Background

This Project was approved on January 1991 with Capital Investment of Rs. 675.00 Crores.

13 WIDENING OF SL TO 2 L KM. 107-184.80 SUKUMA TO KONTA ON NH 221

N24001223

Location: CHANDIGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2010	179.89	50.6476	03/2013	-	N.A.	0
	271.00	0	N.A.	270.91	N.A.	
	271			270.91		

Background

14 CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD

N24000308

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2010	193.69	69.3015	10/2010	-	128	94.95
	327.92	69.3015	06/2021	301.46	128	
				301.46		

Background

This Project was approved on August 2010 with Capital Investment of Rs. 193.69 Crores. Project is to be completed by Dec'19.

15 CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD
N24001181 Location: MIZORAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2010	186.96	72.3577	09/2014	-	81	99.02
	322.24	72.3577	06/2021	298.52	81	
				300.19		

Background

16 CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI)

N24000415 Location: MIZORAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2010	195.04	93.8013	10/2010	-	128	94.55
	377.99	93.8013	06/2021	331.49	128	
				368.39		

Background

This Project was approved on August 2010 with Capital Investment of Rs. 195.04 Crores. Project is to be completed by June'2020.

17 WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN
N24000306 Location: MIZORAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	624.41	58.9773	03/2011	-	123	90.02
	992.67	58.9773	06/2021	890.74	0	
			06/2021	890.74		

Background

This Project was approved on November 2010 with Capital Investment of Rs. 624.41 Crores. Project is to be completed by Dec'19.

18 2 LANING OF OF LUMDING-DIPHU- MANJA ROAD (L=54.37 KM.) HAFLONG JATINGA ROAD (L=7.46 KM.) BASKA BAR
N24000396 Location: ASSAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	470.2	34.0621	02/2011	-	N.A.	0
	630.36	34.0621	N.A.	386.98	N.A.	
				386.98		

Background

This Project was approved on November 2010 with Capital Investment of Rs. 470.20.

19 TWO LANING OF LALPUL- MANMAO- CHANGLANG ROAD (NH-52B) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRADESH P

N24000309

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	305.49	0	03/2011	-	N.A.	0
	305.49	0	N.A.	131.08	N.A.	
				131.08		

Background

work was terminated

20 CONSTRUCTION OF SILCHAR BYPASS ON NH-53 IN ASSAM

N24001153

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	197.37	0	02/2014	-	N.A.	0
	197.37	0	N.A.	88.86	N.A.	
				88.86		

Background

Project approved in Nov'18 with cost of Rs 197.37.

21 2-LANING OF LALPUL-MANMAO-CHANGLANG ROAD(NH-52B) (NEW NH NO.215)FROM KM 0.00 TO KM 68.30INTHE STATE

N24000373

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	305.49	0	03/2017	-	N.A.	0
	305.49	0	N.A.	0	N.A.	
				0		

Background

Work terminated by State PWD on 05.04.2017.

22 2 LANING FROM KANUBARI TO START OF BOGIBEEL BRIDGE APPROACHES OF NH-52B(EXTN) IN ASSAM

N24000392

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	268.08	45.7513	05/2017	-	N.A.	93.44
	390.73	45.7513	N.A.	283.52	N.A.	
				283.52		

Background

This Project was approved on November 2010 with Capital Investment of Rs. 268.08 Crores with schedule completion date May 2017.

23 WIDENING OF 2(TWO) LANING OF LONGLENG-CHANTONGYA ROAD, MON-TAMLU-MERANGKONG ROAD, PHEK-PFUTSERO ROA

N24000315

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2010	1296	0	02/2011	-	N.A.	0
	1296	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on December 2010 with Capital Investment of Rs. 1296.00.

24 WIDENING OF SL TO 2 L KM. 287.0 TO 292.0 322.0 TO 342.0 AND KM 352.0 TO 400.0 OF NH16 INCLUDING 1

N24001225

Location: CHANDIGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2010	169.26	76.6513	01/2019	-	N.A.	0
	299.00	0		0	N.A.	
	299		N.A.	0		

Background

25 WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU

N24001194

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	1979	2.9257	N.A.	1,979.00	N.A.	99.39
	2036.9	2.9257	03/2020	1217.25	N.A.	
			N.A.	1237.25		

Background

This Project was approved on March 2013 with Total Project Cost of Rs. 1979 Crore and cash support of Rs. 1004 Crore. and Revised Estimate Rs.2036.90 crore.

26 SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP

N24000401

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2011	954.43	24.84	09/2015	-	73	0
	1191.51	24.84	10/2021	235.61	73	
				235.61		

Background

This Project was approved on November 2011 with Capital Investment of Rs. 871.15 Crore. Project is to be completed by March 2020.

27 CONSTRUCTION OF HIGH LEVEL BRIDGE ACROSS INDRAVATI RIVER ON NH-63 (ERSTWHILE NH-16) AND CONSTRUCTION

N24000276

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	156.26	58.6778	N.A.	-	N.A.	18
	227.00	9.2291		175	N.A.	
	247.95		N.A.	175		

Background

There was initial delay in LA, tree cutting & UTL sifting. Now the site is clear.

28 WIDENING TO 2 LANE AND IMPROVEMENT VIJAYWADA RANCI ROUTE FROM KM 377-700 TO 471-900 (BERHMAPUR-TAPTA)

N24000527

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	191.08	0	08/2015	-	N.A.	0
		0		99.98	N.A.	
	191.08		N.A.	99.98		

Background

This Project was approved on December 2011 with Capital Investm

29 WIDENING TO 2 LANE AND IMPROVEMENT FROM KM 100/700 TO 186/700 OF VIJAYWADA RANCI ROUTE IN ODISHA

N24000523

Location: ODISHA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	159.39	0	11/2017	-	N.A.	0
	159.39	0	N.A.	210.29	N.A.	
				210.29		

Background

This Project was approved on December 2011 with Capital Investment of Rs. 159.39 Crores with schedule completion date Sep'2019.

30 TWO LANING OF KHONSA - TISSA - LONGDING (NH-52B) (42.50 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRA

N24000307

Location: ARUNACHAL PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	156.63	76.2115	02/2012	-	N.A.	0
	276.00	0		0	N.A.	
	276		N.A.	0		

Background

Work terminated by State PWD on 07.04.2017.

31 SATANA-BELA SECTION OF NH-75(4L) IN MP

N24000375

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2012	320.48	0	08/2015	-	N.A.	0
		0		189.49	N.A.	
	320.48		N.A.	189.49		

Background

This Project was approved on January 2012 with Capital Investment of Rs. 320.48 Crores with schedule completion date August 2015.

32 MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP

N24000412

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2012	410.72	0	04/2015	-	N.A.	100
	410.72	0	N.A.	390	N.A.	
				392.42		

Background

This Project was approved on January 2012 with Capital Investment of Rs. 381.86 Crores. Project is to be completed by Aug'19

33 TWO LANING OF GOBOK - SIJON NALLAH (CORRECSPONDING TO EXISTING CH: 27.00 TO KM75.00) IN ARUNACHAL PR
N24000311 Location: ARUNACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	207.03	88.1128	05/2012	207.03	N.A.	100
	389.45	88.1128	06/2018	308.09	N.A.	
			N.A.	308.09		

Background

Revised sanction was accorded on 21.06.2018 for an amount of Rs. 389.45 Crore.

34 NH 79 OF CHITTORGARH NEEMUCH MP BORDER KM 183 000 TO KM 221 400 BY FOUR LANING WITH PAVED SHOULDER A
N24000467 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2012	511	0	10/2013	-	N.A.	0
	511	0	N.A.	2323.04	N.A.	
				2323.04		

Background

Physical progress achieved so far is 94.6%.
Out of 140.35 kms only 132.11 kms work has been completed. Now Anticipated date of complition is 30 Jun 2019

35 NH 79 CHITTORGARH NEEMUCH MP BORDER FOUR LANING AND NH 113 NIMBAHERA PRATAPGARH TWO LANING
N24000470 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2012	511	0	10/2013	-	N.A.	0
	511	0	N.A.	492	N.A.	
				492		

Background

This Project was approved on September 2012 with Capital Investment of Rs. 511.00 Crores. Project is to be completed by Aug'19

36 WIDNG WITH PS AND STRNG FROM KM.0.00 TO 50.675 OF NH-730A EPC MODE

N24000511

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2013	164.54	0	08/2015	-	N.A.	0
	164.54	0	N.A.	128.54	N.A.	
				128.54		

Background

Revival of the agreement done on 09/06/2018 in compliance of Delhi High Court.

37 WIDENING AND STRENGTHENING OF NH-730A FROM KM 0.00 TO KM 50.675 IN THE STATE OF UTTAR PRADESH

N24001145

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2013	164.54	0	08/2015	-	65	100
	165.00	- .2788		128.54	65	
	164.54		01/2021	141.33		

Background

Project approved in May'13 with cost of Rs 164.54 and it is to be completed by July' 2019.

38 REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND STRENGTHENING OF NAUPAR

N24000645

Location: ODISHA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2013	171.96	.0233	06/2016	-	N.A.	0
	172.00	0		88.3	N.A.	
	172		N.A.	88.3		

Background

This Project was approved on August 2013 with Capital Investment of Rs. 171.96 Crores with schedule completion date June 2016. Now It is anticipated to be completed in November 2019.

39 REHABILITATION AND UPGRADING TO 2 LANES-2 LANE WITH PAVED SHOULDERS

N24000296

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	278.87	0	05/2014	-	N.A.	0
	278.87	0	N.A.	0	N.A.	

Background

This Project was approved on October 2013 with Capital Investment of Rs. 278.87 Crores.

40 RUDHAULI TO GHAGRA BRIDGE SECTION OF NH-233 IN UTTAR PRADESH KM 65/870 TO 122/270

N24000371

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	445.89	46.5137	03/2017	-	N.A.	0
	653.29	46.5137	N.A.	464.05	N.A.	
				464.05		

Background

The Project is running behind the schedule.

41 REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING OF ANISH

N24000537

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	278.39	0	08/2014	-	N.A.	0
	278.39	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on October 2013 with Capital Investment of Rs. 278.39 Crores.

42 REHABILITATION AND UPGRADATION OF NH-233 FROM KM 65.870 TO KM 122.270 IN THE STATE OF UTTAR PRADESH

N24001144

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	445.89	46.5137	03/2017	-	N.A.	0
	653.00	.0444		469.64	N.A.	
	653.29		N.A.	469.64		

Background

The project is running behind the schedule.

43 INDO-NEPAL BORDER TO RUDHAULI SECTION OF NH-233 IN UTTAR PRADESH KM 0/0 TO 65/870

N24000388

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2013	497.05	77.2558	05/2017	-	N.A.	0
	881.05	77.2558	N.A.	754.27	N.A.	
				754.27		

Background

The work was earlier foreclosed and the balance work is under progress.

44 ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P

N24000574

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2013	683.83	-18.0059	07/2016	-	N.A.	95
	560.7	-18.0059	N.A.	661.96	N.A.	
				672.46		

Background

This Project was approved on November 2013 with Capital Investment of Rs. 683.83 Crores.

45 REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT

N24000245

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	270	0	03/2016	-	N.A.	0
	270	0	N.A.	19.84	N.A.	
				19.84		

Background

This Project was approved on January 2014 with Capital Investment of Rs. 270.00 Crores.

46 REHABILITATION AND UPGRADATION OF NH-222(61) FOM KM 342.00 TO 444.00

N24000254

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	446.77	0	N.A.	-	N.A.	0
	446.77	0	N.A.	300.5	N.A.	
				300.5		

Background

This Project was approved on Jan 2014 with Capital Investment of Rs. 446.77 Crores. The progress of work is slow due to non availability of land and slow progress by contractor in available lane front.

47 CONSTRUCTION OF 6.80 KM 2 LANE WITH PAVED SHOULDERS ALAPPUZHA BYPASS ON NH47 NEW NH 66 FROM KM 408.1

N24000260

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	255.75	36.2385	09/2017	-	N.A.	0
	348.00	.1236		290.12	N.A.	
	348.43		N.A.	290.12		

Background

This Project was approved on January 2014 with Capital Investment of Rs. 255.75 Crores with schedule completion date September 2019. Now Anticipated cost is Rs. 348.43 crores.

48 REHABILITATION AND UP GRADATION OF CHITRADURGA TO SHIMOGA SECTION OF NH-13 FROM KM.422.000 TO KM.

N24001170

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	471.16	0	08/2014	-	N.A.	64.63
	471.16	0	N.A.	128.32	N.A.	
				128.32		

Background

Project approved in Jan'14 with cost of Rs 471.16.

49 FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR

N24000579

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	1408.85	-34.2819	10/2016	-	N.A.	69
	925.87	-34.2819	N.A.	745.25	N.A.	
				758.29		

Background

This Project was approved on Jan 2014 with Capital Investment of Rs. 1408.85 Crores with schedule completion date October 2016.

50 CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B

N24000331

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	282.41	0	03/2016	-	N.A.	0
	282.41	0	N.A.	155.53	N.A.	
				155.53		

Background

This Project was approved on January 2014 with Capital Investment of Rs. 282.41 Crores.

51 REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T

N24000282

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2014	195.45	0	11/2014	-	N.A.	0
	195.45	0	N.A.	0	N.A.	
				0		

Background

This project is terminated and is under Arbitration

52 REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING

N24000575

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	665.5	0	07/2016	-	N.A.	0
	665.5	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on February 2014 with Capital Investment of Rs. 665.50 Crores.

53 WIDENING AND STRENGTHENING OF EXISTING SL IL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER INCLUDING GEO

N24000639

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2014	191.5	.2611	05/2016	-	N.A.	0
	192.00	0		136.19	N.A.	
	192		N.A.	136.19		

Background

This Project was approved on March 2014 with Capital Investment of Rs.191.50 Crores with schedule completion date May 2016. Now It is anticipated to be completed in Dec'2019..

54 REHABILITATION AND UPGRADATION OF PUNDIBARI TO BAXIRHAT (WB/ASSAM BORDER) SECTION OF NH-31 FROM KM 7

N24000889

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	279.7	42.4812	08/2017	4.00	30	100
	398.52	0		331.86	30	
	398.52		02/2020	331.86		

Background

Project approved in April'2014 with cost of Rs 279.70 and it is to be completed by July'19.

55 WANDS OF EXISTING SINGLE LANE TO DOUBLE LANE CARRIAGEWAY IN KM 0 TO 40 OF NH-104 IN BIHAR UNDER EPC

N24001001

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2014	199.98	0	08/2016	-	N.A.	100
		0		163.16	N.A.	
	199.98		N.A.	163.16		

Background

100

56 REHABILITATION AND UP-GRADATION OF NH-149 FROM KM 0.00 TO KM 68.280 (PALLAHARA-PITRI JUNCTION) IN TH

N24000417

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2014	342.05	0	01/2017	-	N.A.	0
		0		258.91	N.A.	
	342.05		N.A.	258.91		

Background

This Project was approved on July 2014 with Capital Investment of Rs. 342.05 Crores.

57 REHABILITATION & UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR S
N24001183 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2014	251.55	0	02/2015	-	N.A.	0
	251.55	0	N.A.	7.74	N.A.	
				7.74		

Background

58 REHABILITATION AND UPGRADATION OF NH-149 FROM KM 0.00 TO KM 68.280 (PALLAHARA TO PITRI JUNCTION) IN
N24000644 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2014	342.05	- .0146	01/2017	-	N.A.	0
	342.00	0		258.91	N.A.	
	342		N.A.	258.91		

Background

This Project was approved on July 2014 with Capital Investment of Rs. 342.05 Crores with schedule completion date January 2017. Now It is anticipated to be completed in August 2017.

59 CONSTRUCTION OF MAJOR/MINOR BRIDGE AND ROB IN 4 LANNING OF NH-66(17) MUMBAI-GOA ROAD FROM KM 161 TO
N24000253 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	187.79	0	07/2016	-	N.A.	0
		0		76.62	N.A.	
	187.79		N.A.	76.62		

Background

This Project was approved on August 2014 with Capital Investment of Rs. 187.79 Crores with schedule completion date July 2016. The progress is slow due to non availability of land for approaches. The LA work is being done in four laning project on NH-66.

60 PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-48 INVOLVING NH-717, NH-31, NH-31C, NH-317A O
N24000873 Location: WEST BENGAL Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	823.2	13.9164	11/2017	-	N.A.	0
	937.76	0		807.99	N.A.	
	937.76		N.A.	807.99		

Background

61 PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-02 INVOLVING NH-327B, NH-31C, NH-31 NH-10 O

N24000871

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	600.87	19.9877	11/2017	-	N.A.	0
	720.97	0		682.36	N.A.	
	720.97		N.A.	682.36		

Background

62 WIDENING AND STRENGTHENING OF NH-65 TO FOUR LANES WITH PAVED SHOULDERS FROM EXISTING KM 267+500 TO K

N24000294

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	269.22	0	01/2015	-	N.A.	0
		0		33.24	N.A.	
	269.22		N.A.	33.24		

Background

This Project was approved on October 2014 with Capital Investment of Rs. 269.22 Crores.

63 WIDENING AND STRENGTHENING OF NH-65 TO TWO LANES WITH PAVED SHOULDERS FROM EXISTING

N24000295

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	257.09	0	01/2015	-	N.A.	0
		0		14.18	N.A.	
	257.09		N.A.	14.18		

Background

This Project was approved on October 2014 with Capital Investment of Rs. 257.09 Crores.

64 REHABILITATION AND UPGADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION

N24001226

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	496.02	0	03/2015	-	84	45.39
	496.02	0	03/2022	240.11	0	
			03/2022	240.11		

Background

65 UPGADATION AND WIDENING OF MP BORDER TO SURAJPUR SECTION NH 43 FROM KM. 245 TO 331

N24001229

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	379.16	0	11/2017	-	44	93.59
	379.16	0	07/2021	299.97	0	
			07/2021	299.97		

Background

66 REHABILITATION AND UPGADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM

N24000332

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	225.81	0	N.A.	-	N.A.	65
	225.81	0	N.A.	85.11	N.A.	
				89.93		

Background

Physical progress for the month of May is 65%

67 WIDENING AND STRENGTHENING OF EXISTING SINGLE INTERMEDIATE LANE CARRIAGEWAY TO 2 LANE CARRIAGE WAY W

N24000640

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	326.63 327.00 326.63	0 - .1131	04/2018 N.A.	- 249.26 249.26	N.A. N.A.	0

Background

This Project was approved on January 2015 with Capital Investment of Rs. 326.63 Crores with schedule completion date April 2018.

68 WIDENING AND STRENGTHENING OF NH-15 TO TWO LANES WITH PAVED SHOULDER FROM EXISTING KM 173/0 TO KM 24
N24000298 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	383.4 383.4	0 0	03/2015 N.A.	- 244.68 244.68	N.A. N.A.	0

Background

This Project was approved on February 2015 with Capital Investment of Rs. 383.40 Crores.

69 WIDENING AND STRENGTHENING OF EXISTING SL IL DL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER FROM KM
N24000641 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2015	239.91 240.00 160	-33.3083 -33.3333	10/2017 N.A.	- 147.25 147.25	N.A. N.A.	0

Background

This Project was approved on February 2015 with Capital Investment of Rs. 239.91 Crores with schedule completion date October 2017.

70 EPC- CORRIDOR APPROACH WORKS - NH (0): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM
N24000248 Location: TELANGANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	153.21 153.21	0 0	01/2017 N.A.	- 100.95 100.95	N.A. N.A.	93.11

Background

project nearing completion

71 CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD

N24000258

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	184.05	0	N.A.	-	N.A.	0
	184.05	0	N.A.	91.39	N.A.	
				91.39		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 184.05 Crores.

72 CONST. OF CANACONA BYPASS FROM KM.68/00 (CH.00/00) TO KM. 85/740 (CH. 7/740 ON PANAJI - MANGALORE SE

N24000259

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	280.16	3.7229	N.A.	-	N.A.	0
	290.59	3.7229	N.A.	219.47	N.A.	
				219.47		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 280.16 Crores.

73 WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.106.00 TO 153.00 OF NH-218 (218-KNT-2014-15-776)

N24001167

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	165.67	0	01/2016	-	N.A.	88
	165.67	0	N.A.	87.63	N.A.	
				87.63		

Background

74 WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)

N24001166

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	159.12	0	01/2016	-	N.A.	97
	159.12	0	N.A.	96.22	N.A.	
				96.22		

Background

Project approved in March 2015 with cost of Rs 159.12.

75 STRENGTHENING AND WIDENING WORK OF EXISTING 2-LANE TO TWO LANE WITH PAVED SHOULDER AND GEOMETRIC IMPR N24000580 Location: BIHAR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	206.8	0	07/2016	-	N.A.	0
	206.8	0	N.A.	74.04	N.A.	
				74.04		

Background

The schedule completion was 11.05.2019.

76 UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 N24000513 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	511.83	0	08/2017	-	64	79.34
	511.83	0	06/2021	375.5	18	
			12/2022	386.32		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 511.83 Crores with schedule completion date feb'2020.

77 STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 BIJAPU N24000335 Location: KARNATAKA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	159.12	0	11/2015	-	N.A.	0
	159.12	0	N.A.	0	N.A.	
				0		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 159.12 Crores. Now Anticipated date of commissioning is November 2017

78 STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP
N24000334 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	165.67	0	11/2015	-	N.A.	0
	165.67	0	N.A.	0	N.A.	

Background

This Project was approved on March 2015 with Capital Investment of Rs. 165.67 Crores with schedule completion date November 2015. Now It is anticipated to be completed in November 2017

79 REHABILITATION AND UPGRADATION OF NH 226 E FROM 0-1 - 66-20 TO 2 LANE WITH PAVED SHOULDERS ON EPC MO
N24000317 Location: TAMIL NADU Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	157.18	3.0665	07/2015	-	N.A.	0
	162.00	0		146.79	N.A.	
	162		N.A.	146.79		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 157.18 Crores. Now Revised Cost is Rs.162.00 Crores.

80 CONSTRUCTION OF PAVED SHOULDERS IN KM.81/0 TO 203/0 INCLUDING RECONSTRUCTION AND WIDENING OF CULVERT
N24000316 Location: TAMIL NADU Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	258.97	3.8421	08/2015	-	N.A.	0
	268.92	3.8421	N.A.	223.1	N.A.	
				223.1		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 258.97 Crores. Now Revised Cost is Rs.268.92 Crores.

81 REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES
N24000301 Location: ANDHRA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	271.45	0	10/2015	-	68	98.6
		0	06/2021	225.81	0	
	271.45		06/2021	234.29		

Background

Project Under Implementation. Likely date of completion is 30.06.2021.

82 CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K
N24000257 Location: GOA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	298.33	0	N.A.	-	N.A.	93.93
		0		300	N.A.	
	298.33		N.A.	325.55		

Background

Physical progress for the month of May is 93.93%

83 FOUR LANNING OF NH-4A(NH-748) FROM KM 118 TO 125 INCL.FOUR LANE KHNDEAPAR BRIDGE
N24000251 Location: GOA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	297	0	04/2018	-	N.A.	0
		0		290.64	N.A.	
	297		N.A.	290.64		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 297.00 Crores.

84 CONSTRUCTION OF MAJOR BRIDGE WITH APPROACHES ACROSS PRANHITA RIVER AT KM 57.300 ON NH-63(16)
N24000252 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	168.3	0	N.A.	-	N.A.	0
		0		80	N.A.	
	168.3		N.A.	80		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 168.30 Crores.

85 BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A

N24000378

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	390.51	0	N.A.	-	N.A.	93.33
	390.51	0	03/2021 07/2021	264.29 271.94	4	

Background

This Project was approved on June 2015 with Capital Investment of Rs. 390.51 Crores. Project is to be completed by March 2020.

86 WIDENING STG.OF EXISTING TWO-LANE CARRIAGEWAY TO FOUR LANES WITH PAVED SIDE SHOULDERS OF HARIKE-ZIRA

N24000524

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	892.17	0	N.A.	-	N.A.	0
	892.17	0	N.A.	648.44 648.44	N.A.	

Background

This Project was approved on June 2015 with Capital Investment of Rs. 892.17 Crores.

87 FOUR LANING OF 5.122 KM OF NH9 (NEW NH 65) FROM KM 269.900 (DESIGN CH0.0) TO KM 275-622(DESIGN C

N24000274

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	333.21	0	12/2015	-	N.A.	5
	333.21	0		256.11	N.A.	
	333.21		N.A.	256.11		

Background

This Project was approved on July 2015 with Capital Investment of Rs. 333.21 Crores with schedule completion date December 2015. Now it is anticipated to be completed in June 2019.

88 FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0)

N24000302

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	333.21	0	12/2015	-	N.A.	0
		0		256.11	N.A.	
	333.21		N.A.	256.11		

Background

This Project was approved on July 2015 with Capital Investment of Rs. 333.21 Crores. It is anticipated to be completed in June 2019.

89 BAMITHA-SATANA (2L+PS) OF NH-75 IN MP

N24000395

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	257.8	- .3103	N.A.	-	N.A.	0
		- .3103		12.38	N.A.	
	257		N.A.	12.38		

Background

This Project was approved on August 2015 with Capital Investment of Rs. 257.80 Crores.

90 CONSTRUCTION OF BHAGALPUR BYPASS FROM KM 124/175 TO 140/200 OF NH-80 UNDER EPC MODE

N24000581

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	288.24	0	11/2015	-	N.A.	0
		0		287.37	N.A.	
	288.24		N.A.	287.37		

Background

This Project was approved on August 2015 with Capital Investment of Rs. 288.24 Crores.

91 WIDENING NH-848 FROM KM 16.000 TO 34.000, 39.000 TO 57.000 AND KM 62.000 TO 65/600/JOB NO 992/15-16

N24000275

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	289.6	0	N.A.	-	N.A.	0
		0		90.65	N.A.	
	289.6		N.A.	90.65		

Background

There was initial delay in LA, tree cutting & UTL sifting. Now the site is clear.

92 FOUR LANING OF 5.122 KM OF NH 9 (NEW NH 65) FROM KM 269/900 (DESIGN CH. 0/0) TO KM 275/022 (DESIGN C
N24000407 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	333.21	6.2063	11/2015	-	N.A.	0
	353.89	6.2063	N.A.	256.11	N.A.	
				256.11		

Background

This Project was approved on October 2015 with Capital Investment of Rs. 333.21 Crores.

93 FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12
N24000928 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	333.21	6.0682	12/2015	-	66	100
	353.43	6.0682	06/2021	332.94	0	
			06/2021	333.09		

Background

Project under implementation. Likely date of completion is 31.01.2020

94 CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE
N24000444 Location: GOA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	936.4	0	N.A.	-	N.A.	80.83
	936.4	0	N.A.	520	N.A.	
				545.4		

Background

Physical progress for the month of May is 80.83%

95 REHABILITATION AND UPGRADATION OF NH-111 FROM KM. 82.500 TO 163.400 (KATHGHORA TO SHIVNAGAR SECTION
N24000287 Location: CHHATISGARH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	485.44	0	12/2015	-	53	100
		0	05/2020	447.13	0	
	485.44		05/2020	447.13		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 485.44 Crores.

96 4-LANING OF LAMBRA-SHAHKOT SECTION OF NH-71 FROM KM 12.00 TO 44.600

N24000389

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	847.02	0	N.A.	-	N.A.	100
		0		795	N.A.	
	847.02		N.A.	795		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 847.02 Crores.

97 CONSTRUCTION OF PAVED SHOULDERS INCULDING STRENGTHENING OF EXISTING CARRIAGEWAY FROM KM 0-0-51-0 I-

N24000318

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	154.14	0	08/2015	-	N.A.	0
		0		140.64	N.A.	
	154.14		N.A.	140.64		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 154.14 Crores.

98 JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400

N24000475

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	628.45	0	01/2020	-	18	99.82
		0	06/2021	439.63	1	
	628.45		07/2021	445.35		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 628.45 Crores with schedule completion date Jan'2020.

99 REHABILITATION AND UPGADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION

N24001218

Location: CHHATISGARH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	335.32	0	06/2017	-	50	88
	335.32	0	08/2021	274.8	0	
			08/2021	274.8		

Background

100 4-LANING OF MOGA -TALLEWAL SECTION OF NH-71 FROM KM 77.200 TO 114.00

N24000391

Location: PUNJAB

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	889.24	1.7521	N.A.	-	N.A.	0
	904.82	1.7521	N.A.	754.06	N.A.	
				754.06		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 889.24 Crores.

101 REHABILITATION AND UP GRADATION OF NH-12A FROM KM191.422-KM 242.300 CHILPI- KAWARDHA SECTION.

N24000281

Location: CHHATISGARH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	291.05	0	N.A.	-	N.A.	97
	291.05	0	07/2021	217.06	0	
			07/2021	217.06		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 291.05 Crores.

102 WIDENING TO 4 LANE WITH PAVED SHOULDER WITH CC PAVEMENT FROM KM 256/550 TO KM 289/500 ON KOTA-DARAH

N24000333

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	621.43	0	06/2018	-	N.A.	0
	621.43	0	N.A.	387.22	N.A.	
				387.22		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 621.43 Crores with schedule completion date June 2018.

103 GOHARGANJ TO BHOPAL SECTION OF NH-12 IN MADHYA PRADESH KM 43 TO 93

N24000478

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	957.54	0	02/2020	-	18	97.6
	957.54	0	04/2021	756.69	4	
			08/2021	758.25		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 927.54 Crores with schedule completion date Feb'2020.

104 WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR

N24000516

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	819.95	0	N.A.	-	N.A.	0
	819.95	0	N.A.	205.2	N.A.	
				205.2		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 819.95 Crores.

105 NASHIK TO PETH

N24001121

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	289.6	0	11/2018	-	N.A.	0
	289.6	0	N.A.	210.1	N.A.	
				210.1		

Background

Physical progress for the month of February is 96.55%

106 WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN.
WITH VER
N24000514 Location: GOA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	773.98	0	N.A.	-	N.A.	95
	773.98	0	N.A.	370 394.63	N.A.	

Background

Physical progress for the month of May is 95%

107 DEVELOPMENT TO FOUR LANE WITH PAVED SHOULDERS OF SHAHKOT-MOGA SECTION OF NH-71 (NEW NH-52)
FROM EXIS
N24000385 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	766.36	0	N.A.	-	N.A.	0
	766.36	0	N.A.	685.36 685.36	N.A.	

Background

This Project was approved on December 2015 with Capital Investment of Rs. 766.36 Crores.

108 REHABILITATION AND UPGRADATION OF SINDOOR RIVER TO START OF BARELI BYPASS SECTION OF NH-12
FROM EXIS
N24000898 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	809.16	0	07/2018	-	36	90.48
	809.16	0	05/2021 07/2021	573.85 604.74	2	

Background

Project approved in Jan'16 with cost of Rs 809.16 and it is to be completed by Feb'2020

109 REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180

N24001217 Location: CHHATISGARH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	497.14	15.1909	08/2016	-	60	35
	572.66	0	08/2021	270.83	0	
	572.66		08/2021	270.83		

Background

110 REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION

N24001221

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	624.98	17.0437	10/2016	-	57	70.19
	731.50	0	07/2021	441.88	0	
	731.5		07/2021	441.88		

Background

111 WIDENING TO 4 LANE / 4 LANE WITH PAVED SHOULDERS WITH STRENGTHENING OF EXISTING CARRIAGEWAY IN KM 0/

N24001237

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	162.72	0	09/2016	-	N.A.	0
		0		136.46	N.A.	
	162.72		N.A.	136.46		

Background

112 REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V

N24001219

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	476.2	14.2377	09/2016	-	58	81.26
	543.73	.0497	07/2021	400.42	0	
	544		07/2021	400.42		

Background

113 REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT
N24000966 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	348.95	0	08/2016	-	59	71.52
	348.95	0	12/2021	207.4	-5	
			07/2021	224.46		

Background

Project under implementation. Likely date of completion is 30.12.2021

114 REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21
N24000965 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	386.09	0	05/2016	-	62	81
	316.06	22.1572	07/2021	205.1	0	
	386.09		07/2021	212.94		

Background

Project Under Implementation. Likely date of completion is 31.07.2021.

115 ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P
N24000576 Location: BIHAR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	178.85	-14.6659	05/2016	-	N.A.	0
	152.62	-14.6659		44.3	N.A.	
			N.A.	116.49		

Background

This Project was approved on February 2016 with Capital Investment of Rs. 178.85 Crores.

116 WAKED TO TALEGAON

N24001135 Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	1244.75	0	02/2019	-	N.A.	0
	1,245.00	- .0201		797.6	N.A.	
	1244.75		N.A.	797.6		

Background

Physical progress for the month of February is 90%

117 SARSAM TO KOTHARI

N24001002

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	545.64	0	07/2019	-	N.A.	68.2
		0		113.53	N.A.	
	545.64		N.A.	170.55		

Background

Physical progress for the month of May is 68.20%

118 ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P

N24000577

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	369.77	0	06/2016	-	N.A.	0
		0		0	N.A.	
	369.77		N.A.	0		

Background

This Project was approved on February 2016 with Capital Investment of Rs. 369.77 Crores.

119 ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P

N24000578

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	553.3	-13.546	05/2016	-	N.A.	0
		-13.546		289.14	N.A.	
	478.35		N.A.	289.14		

Background

This Project was approved on February 2016 with Capital Investment of Rs. 553.30 Crores.

120 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE

N24000584

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1142.62	0	N.A.	-	N.A.	0
	1142.62	0	N.A.	585.85	N.A.	
				585.85		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 1142.62 Crores.

121 4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE

N24000585

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1101.58	0	N.A.	-	N.A.	0
	1101.58	0	N.A.	324	N.A.	
				324		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 1101.58 Crores.

122 WIDENING TO 2LPS FROM 181/0 TO 239/28 (BHAWANIPATNA TO KOKSARA) OF NH-26.

N24000911

Location: ODISHA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	165.06	0	12/2016	-	N.A.	80.89
	165.06	0	N.A.	92.59	N.A.	
				92.59		

Background

Project is approved in March 2016 with cost of Rs 165.06 and it was to be completed by Dec'16.

123 REHABILITATION AND UPGRADATION OF HARPALPUR -SUGIRA FROM KM 89.600 TO KM 133.520 OF NH-76 TO 2-LANE

N24000942

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	208.5	0	11/2019	-	15	0
		0		141.54	15	
	208.5		02/2021	165.82		

Background

The work was sanctioned by the Ministry on 30.03.2016.

124 REHABILITATION AND UPGRADATION OF NH 200 FROM KM 241.553 TO 312.600 MASANIAKALA TO RENGAPALI ODISHA

N24001091

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	536.65	0	12/2019	-	19	96.3
	356.00	50.7444	07/2021	548.57	0	
	536.65		07/2021	548.57		

Background

Project approved in March 2016 with cost of Rs 536.65 and it is to be completed by Dec'19

125 CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H

N24000874

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	271.17	7.3865	11/2018	50.00	40	57.06
	291.20	0	01/2021	118.29	14	
	291.2		03/2022	118.83		

Background

Project approved in March 2016 with cost of Rs 271.17 and it is to be completed by Nov'19

126 REHABILITATION AND UPGRADATION OF BARAICH -SHRAWAST FROM KM 248.400 TO KM 310.000 OF NH-730 TO 2-LA

N24001202

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	388.83	0	12/2019	-	N.A.	0
		0		304.7	N.A.	
	388.83		N.A.	304.7		

Background

The said work was sanctioned by the Ministry on 30.03.2016.

127 REHABILITATION AND UPGRADATION OF PRATAPGARH-ALLAHABAD BYPASS ROAD AND JUNCTION SECTION OF NH-96 F
N24001148 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	599.34	0	01/2020	-	N.A.	0
	599.34	0	N.A.	492.15	N.A.	
				492.15		

Background

The work was sanctioned by the Ministry on 31.03.2016.

128 REHABILITATION AND UPGRADATION OF TULSIPUR -BARHANI SECTION FROM KM 351.000 TO KM 385.000 OF NH-730
N24001146 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	249.5	0	05/2019	-	24	100
	249.5	0	05/2021	160.6	24	
				225.7		

Background

The work was sanctioned on 31.03.2016 by the Ministry. LA award has been declared but disbursement of compensation is slow.

129 REHABILITATION AND UPGRADATION OF KALUPUR-LALTA FROM KM 285.00 TO KM 326.00 OF NH-76 TO 2-LANE WITH
N24001141 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	240.3	0	01/2020	-	N.A.	0
	240.00	.125		198.2	N.A.	
	240.3		N.R	210.1		

Background

The work was sanctioned on 31.03.2016 by the Ministry.

130 KANTE TO WAKED

N24001134 Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1230.02	0	11/2019	-	N.A.	15
	1,230.00	.0016		622.61	N.A.	
	1230.02		N.A.	631.51		

Background

Physical progress for the month of May is 15%

131 REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 N24000967 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	444.84	0	09/2016	-	59	87.03
		0	08/2021	313.08	0	
	444.84		08/2021	342.49		

Background

Project under implementation. Likely date of completion is 30.08.2021

132 REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 0 N24000940 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	995.09	0	05/2016	-	64	79.07
	995.00	.009	09/2021	497.19	0	
	995.09		09/2021	540.58		

Background

Project under implementation. Likely date of completion is 30.09.2021

133 REHABILITATION AND UPGRADATION OF BARELI TO GOHARGANJ SECTION OF NH-12 FROM EXISTING KM 193/0 TO KM N24000899 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	877.79	0	06/2019	-	26	96.49
		0	04/2021	687.99	4	
	877.79		08/2021	707.66		

Background

Project approved in March 2016 with cost of Rs 877.79 and it is to be completed by Nov'19

134 CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND N24000885 Location: WEST BENGAL Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	160.27 213.97 213.97	33.506 0	08/2019 11/2022	20.00 25.03 25.99	39 39	1

Background

Project approved in March 2016 with cost of Rs 160.27 and it is to be completed by Aug'19

135 REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI

N24001222 Location: CHHATISGARH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	452.94 435.61 435.61	-3.8261 0	07/2016 07/2021 07/2021	- 100.84 100.84	60 0	15

Background

136 REHABILITATION AND UPGRADATION OF NH 200 FROM KM 127.500 TO 178.944 DARRIGHAT TO BANARI SECTION

N24001220 Location: CHHATISGARH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	491.52 512.77 491.52	0 -4.1442	09/2016 06/2021 06/2021	- 474.76 474.76	57 0	100

Background

137 R AND U OF LAKHIMPUR - SISIYA SECTION (KM140.00 TO 188.800) OF NH-730 TO 2L WITH PS

N24001209 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	296.5	0	09/2020	-	9	93
	296.5	0	06/2021	75.18	9	
				226.99		

Background

The work was sanctioned by the Ministry on 31.03.2016.

138 KOLHA TO NASRATPUR

N24001111

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	281.78	0	04/2019	-	N.A.	46.8
	282.00	-.078		281.73	N.A.	
	281.78		N.A.	281.73		

Background

Physical progress for the month of May is 46.80%

139 PARSHURAM GHAT TO ARAWALI

N24001133

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	983.14	0	12/2019	-	N.A.	36.9
	983.00	.0142		649.15	N.A.	
	983.14		N.A.	709.06		

Background

Physical progress for the month of May is 36.90%

140 AKKALKOT TO DHUDHNI

N24001120

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	211.42	0	02/2019	-	N.A.	81.25
		0		131.85	N.A.	
	211.42		N.A.	131.85		

Background

Physical progress for the month of May is 81.25%

141 CONSTRUCTION OF FLYOVER FROM KM 604/252 TO 607/060 (MARTHANDAM JUNCTION) AND FROM KM 630/116 TO 631/

N24001238

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	307.7	0	01/2017	-	N.A.	0
	307.7	0	N.A.	312.82	N.A.	
				312.82		

Background

142 WIDENING OF EXISTING IL DL TO 2-LANE WITH 1.5 M WIDE PAVED SHOULDER FROM KM 0.0 TO KM 45.750 (BOLANG

N24000646

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	157.3	0	06/2018	-	N.A.	0
	157.00	.1911		97.29	N.A.	
	157.3		N.A.	97.29		

Background

This Project was approved on June 2016 with Capital Investment of Rs. 157.30 Crores with schedule completion date June 2018.

143 CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N

N24000887

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	236.78	11.1834	08/2019	30.00	36	13.47
	263.26	0	08/2022	59.92	0	
	263.26		08/2022	65.84		

Background

Project approved in June 2016 with cost of Rs 236.78 and it is to be completed by Aug'19

144 NASRATPUR TO BARASGAON

N24001112

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	406.54 407.00 406.54	0 - .113	09/2019 N.A.	- 127 163.35	N.A. N.A.	55

Background

Physical progress for the month of May is 55%

145 REHABILITATION AND UPGRADATION OF SULTANPUR BYPASS SECTION OF NH-96 FROM KM 60.000 TO KM 90.865 TO

N24001204

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	208.88 208.88	0 0	10/2019 03/2021	- 95.59 175.79	17 17	0

Background

The said work was sanctioned on 11.07.2016 by the Ministry.

146 BARASGAON TO RAHATEE

N24001113

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	289.11 290.00 289.11	0 - .3069	09/2018 N.R	- 56.82 101.9	N.A. N.A.	67

Background

Physical progress for the month of May is 67%

147 REHABILITATION OF 4-LANE 5.575 KM LONG, 4-LANE MG SETU OVER GANGA RIVER ON NH-19 FROM KM 212.72 TO KM

N24000610

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1742.01 1742.01	0 0	12/2016 N.A.	- 912 956.64	N.A. N.A.	72

Background

This Project was approved on August 2016 with Capital Investment of Rs. 1742.01 Crores with schedule completion date December 2016.

148 WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 79.65 TO 118.47 OF NH-150 UNDER EPC MODE IN THE STAT
N24001163 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	329.01	0	02/2017	-	N.A.	73.04
	329.01	0	N.A.	135.5	N.A.	
				135.5		

Background

149 IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH
N24001157 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	175.5	0	02/2017	-	N.A.	67.8
	175.5	0	N.A.	86.54	N.A.	
				86.54		

Background

150 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.125.626 TO 155 OF NH -167 HAGARI JADECHERLA SECT
N24001155 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	175.2	0	01/2017	-	N.A.	0
	175.2	0	N.A.	113.38	N.A.	
				113.38		

Background

151 WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 54.37 TO 101.400 OF NH-50 UNDER EPC MODE IN THE STAT
N24001154 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	367.44	0	01/2017	-	N.A.	45
	367.44	0	N.A.	61.95	N.A.	
				61.95		

Background

152 RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER

N24001130

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	234.88	-11.0652	12/2017	-	N.A.	72
	208.89	-11.0652	N.A.	118.26	N.A.	
				118.26		

Background

Project approved in Aug 2016 with cost of Rs 208.89 and it is to be completed by Dec'19

153 CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216) (KAKINAD)

N24000964

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	350.61	0	01/2017	-	59	95
	350.61	0	12/2021	323.95	0	
			12/2021	324.4		

Background

Project Under implementation. Likely date of completion is 30.12.2021

154 WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.

N24000912

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	287.7	0	02/2017	-	N.A.	74.2
	287.7	0	N.A.	153.9	N.A.	
				153.9		

Background

155 REHABILITATION AND UP-GRADATION TO 2LPS 81 TO 175**N24000895****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	287.34	0	01/2019	-	N.A.	100
	287.34	0	09/2020 N.A.	194.85 194.85	N.A.	

Background

Project has been completed on 23.09.2020

156 REHABILITATION AND UP-GRADATION TO 2 LANE WITH PS 131 TO 189 OF NH-86**N24000962****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	178.23	0	09/2018	-	N.A.	0
	178.23	0	N.A.	122.99 122.99	N.A.	

Background

Project approved in Sep' 2016 with cost of Rs 178.23 and it is to be completed by July'19

157 KALMATH TO ZARAP**N24001137****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1338.13	0	03/2020	-	N.A.	0
	1,338.00 1338.13	.0097	N.A.	959.51 1346.39	N.A.	

Background

Physical progress for the month of February is 99.92%

158 NAGBHID TO ARMORI**N24001119****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	269.05	0	07/2019	-	N.A.	0
	269.05	0	N.A.	222.6	N.A.	
				222.6		

Background

159 REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU
N24000929 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	372.68	0	02/2017	-	53	96.85
	309.37	20.4642	07/2021	233.11	0	
	372.68		07/2021	244.33		

Background

Project Under Implementation. Likely date of completion is 30.07.2021.

160 WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA
N24000913 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	295.67	0	02/2017	-	N.A.	81.42
		0		127.75	N.A.	
	295.67		N.A.	127.75		

Background

161 WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON
N24000980 Location: TELANGANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	298.32	0	02/2019	-	N.A.	61.83
		0		115.53	N.A.	
	298.32		N.A.	116.22		

Background

Balance work is in progress.

162 WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ

N24000981

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	248.83	0	03/2019	-	N.A.	55.96
	248.83	0	N.A.	116.36 122.02	N.A.	

Background

Balance work is in progress.

163 REHABILITATION AND UPGRADATION OF ALLAHABAD -MIRZAPUR SECTION FROM KM 450.000 TO KM 486.770 (EXCEPT

N24001203

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	218.9	0	03/2020	-	12	0
	218.9	0	03/2021	86.54 145.28	12	

Background

The said work was sanctioned by the Ministry on 13.10.2016.

164 WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C. GEOMETRIC IMPROVEMENT FROM KM 318.00 TO KM 339.940 ON C

N24001177

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	171.9	0	08/2020	-	11	83.29
	171.9	0	07/2021	34.65 142.81	11	

Background

165 STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER

N24001176

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	172.63	0	12/2020	42.98	9	92.69
		0	09/2021	77.3	0	
	172.63		09/2021	129.65		

Background

166 STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER

N24001175

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	167.62	0	12/2020	63.23	9	91.28
		0	09/2021	61.37	0	
	167.62		09/2021	104.39		

Background

167 STRENGTHENING OF EXISTING TWO LANE I/C PAVED SHOULDER FROM MAO - SENAPATI FROM KM 212.325 TO KM 260.

N24001174

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	235.31	0	11/2020	-	N.A.	0
		0		122.68	N.A.	
	235.31		N.A.	191.31		

Background

168 WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN

N24001164

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	396.96	0	03/2017	-	N.A.	44.35
		0		113.98	N.A.	
	396.96		N.A.	113.98		

Background

169 REHABILITATION AND UPGRADATION OF ALLAHABAD -MIRZAPUR FROM KM 400.878 TO KM 450.000 OF NH-76E TO 2-N24001147 Location: UTTAR PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	239.63	0	02/2019	-	N.A.	0
	239.63	0	N.A.	212.53	N.A.	
				212.53		

Background

The Work was sanctioned by the Ministry on 10.10.2016

170 REHABILITATION AND UPGRADATION OF PILIBHIT TO PURANPUR SECTION FROM KM 0.00 TO KM 38.00 OF NH-730 TO N24001143 Location: UTTAR PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	176.94	0	10/2018	-	N.A.	0
	177.00	- .0339		141.11	N.A.	
	176.94		N.A.	141.11		

Background

The Project was sanctioned by Ministry vide its letter dated 10.10.2016

171 REHABILITATION AND UPGRADATION OF MAU-JASRA FROM KM 326.000 TO KM 379.555 OF NH-76 TO 2-LANE WITH PA N24001139 Location: UTTAR PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	218.94	0	03/2020	-	N.A.	0
	219.00	- .0274		120.69	N.A.	
	218.94		N.A.	120.69		

Background

The work was sanctioned by the Ministry on 10.10.2016.

172 TALGAON TO KALMATH

N24001136 Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	904.7 905.00 904.7	0 - .0331	03/2020 N.A.	- 604.05 969.9	N.A. N.A.	0

Background

Physical progress for the month of February is 97.3%

173 MALEWADA TO CHIMUR

N24001104

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	322.55 322.55	0 0	06/2019 N.A.	- 184.91 189.6	N.A. N.A.	84.77

Background

Physical progress for the month of May is 84.77%

174 R AND U OF KHUTAR -LAKHIMPUR SECTION (KM 82.00 TO KM140.00) OF NH-730 TO 2L WITH PS

N24000877

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	326.99 327.00 326.99	0 - .0031	N.A. 09/2021	- 4.03 106.09	N.A. N.A.	50

Background

175 REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69

N24000931

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	290.15 290.15	0 0	05/2017 06/2021 06/2021	- 116.71 124.51	49 0	56.16

Background

Project under implementation. Likely date of completion is 30.06.2021

176 REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2

N24000968

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	376.25	0	08/2017	-	48	78.21
	376.25	0	08/2021	296.29	0	
			08/2021	296.29		

Background

Project under implementation. Likely date of completion is 30.08.2021

177 REHABILITATION AND UPGRADATION OF NH67 FROM KM 424.650 TO 487.693 OF GOOTY-TADIPATRI SECTION TO TWO

N24000930

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	378.24	0	01/2018	-	N.A.	0
	378.24	0	N.A.	315.42	N.A.	
				315.42		

Background

Project under implementation. Likely date of completion is 19.01.2020

178 REHABILITATION AND UPGRADATION OF KABRAI-BANDA FROM KM 178.00 TO KM 215.00 OF NH-76 TO 2-LANE WITH P

N24001140

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	215.16	0	09/2019	-	N.A.	0
	215.00	.0744		160.61	N.A.	
	215.16		N.A.	160.61		

Background

The work was sanctioned by the Ministry on 17.11.2016.

179 4 LANING OF NH 415 FROM DESIGN CHAINAGE 29/500 TO 40/400 (ITANAGAR TO BANDARDEWA SECTION) IN THE ST

N24001195

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	243.89	0	N.A.	243.89	N.A.	94.92
	243.89	0	09/2020	192.61	N.A.	
				205.25		

Background

work in slow progress, because Litigation, CoVID-19 etc.

180 IMPROVEMENT OF CITY PORTION OF KOHIMA AND DIMAPUR CITY OF NH-39 IN THE STATE OF NAGALAND UNDER EPC M

N24001178

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	336.25	0	09/2019	-	N.A.	0
	336.25	0	N.A.	151.1	N.A.	
				322.13		

Background

181 WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT

N24001165

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	314.9	0	03/2017	-	N.A.	55
	314.9	0	N.A.	104.4	N.A.	
				104.4		

Background

182 CHIMUR TO WARORA

N24001105

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	467.7	0	03/2019	-	N.A.	56.06
	467.7	0	N.A.	146.72	N.A.	
				164.9		

Background

Physical progress for the month of May is 56.06%

183 WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO 40.00 ON EPC MODE ON NH 2C

N24000999

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	230.34	0	10/2019	-	N.A.	100
	230.34	0	N.A.	201.82	N.A.	
				201.82		

Background

Project approved in November 2016 with cost of Rs 230.34 and it is to be completed by October'19

184 WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA

N24000914

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	223.5	0	08/2018	-	N.A.	26
	223.5	0	N.A.	44.52	N.A.	
				44.52		

Background

185 WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I

N24001216

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	196	0	09/2021	-	0	60
	196	0	09/2021	73.8	0	
				94.78		

Background

186 GADCHIROLI TO MUL

N24001116

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	484.15	0	06/2019	-	N.A.	83.44
	484.15	0	N.A.	247.31 309.38	N.A.	

Background

Physical progress for the month of May is 83.44%

187 MUL TO CHANDRAPUR

N24001117

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	162.34	0	07/2019	-	N.A.	0
	162.34	0	N.A.	53.94 53.94	N.A.	

Background

188 R AND U FROM KM 385.00 TO KM 420.000 TO 2- LANE WITH PS (EXCLUDING ROB AND ITS APPROACHES AT KM.404

N24001205

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	209.1	0	10/2019	-	6	0
	209.1	0	04/2020	160.28 201.7	6	

Background

The work was sanctioned by the Ministry on 07.12.2016.

189 WIDENING TO 2LPS FROM 58/00 TO 116/10 OF NH-153B (NAKTIDEUL TO BOUDH) IN THE STATE OF ODISHA

N24000915

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	206.88	0	04/2018	-	N.A.	35
	206.88	0	N.A.	41.69 41.69	N.A.	

Background

**190 REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-
CONTAI-CHAN**

N24000876

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	396.86	0	09/2019	50.00	25	81.18
	396.86	0	11/2021	242.97	-1	
	396.86		10/2021	244.62		

Background

191 WIDENING TO 2 LANE PS WITH RECONSTRUCTION OF BRIDGES CULVERT IN KM. 182 TO 266 OF NH-59A

N24000896

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	373.82	0	09/2019	-	23	88.41
		0	06/2021	197.04	2	
	373.82		08/2021	200.59		

Background

Project approved in Jan'2017 with cost of Rs 373.82 and it is to be completed by October'19

192 JAHIRABAD TO LATUR

N24001040

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	461.96	0	11/2019	-	N.A.	88.1
		0		170.43	N.A.	
	461.96		N.A.	269.87		

Background

Physical progress for the month of May is 88.10%

193 JINTUR TO PARBHANI

N24001039

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	356.66	0	N.A.	-	N.A.	46.98
	356.66	0	N.A.	65.88	N.A.	
				117.94		

Background

Physical progress for the month of May is 46.98%

194 KAIJ TO KUSALAM

N24001037

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	554.78	0	07/2019	-	N.A.	78.3
	554.78	0	N.A.	212.9	N.A.	
				289.73		

Background

Physical progress for the month of May is 78.3%

195 MAJALGAON TO KAIJ

N24001036

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	413.99	0	07/2019	-	N.A.	97.88
	413.99	0	N.A.	200.1	N.A.	
				299.72		

Background

Physical progress for the month of May is 97.88%

196 PARTUR TO MAJALGAON

N24001034

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	420.57	0	07/2019	-	N.A.	85
	420.57	0	N.A.	221.39	N.A.	
				258.91		

Background

Physical progress for the month of May is 85%

197 MANTHA TALUKAS BORDER TO PARTUR

N24001033

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	486.19	0	07/2019	-	N.A.	90.3
	486.19	0	N.A.	264.5 303.24	N.A.	

Background

Physical progress for the month of May is 90.3%

198 DEORI TO AMGAON

N24001032

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	409.62	0	05/2019	-	N.A.	63.12
	410.00 409.62	- .0927	N.A.	149.78 227.76	N.A.	

Background

Physical progress for the month of May is 63.12%

199 MANJUSUMBA TO CHUMBALI

N24001031

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	228.54	0	08/2019	-	N.A.	95
	228.54	0	N.A.	144.3 159.32	N.A.	

Background

Physical progress for the month of March is 95%

200 PIMPLA TO MANJARUMBHA

N24001030

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	595.77	0	08/2019	-	N.A.	72
	595.77	0	N.A.	207.44	N.A.	
				286.1		

Background

Physical progress for the month of May is 72%

201 AHMADPUR TO PIMPLA

N24001029

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	422.38	0	08/2019	-	N.A.	73.5
	422.38	0	N.A.	169.58	N.A.	
				224.47		

Background

Physical progress for the month of May is 73.50%

202 WAKAN PALI KHOPOLI

N24001026

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	376.19	0	05/2019	-	N.A.	60.68
	376.19	0	N.A.	45.03	N.A.	
				65.93		

Background

Physical progress for the month of May is 60.68%

203 INDAPPAUR TO AGARDANDA

N24001025

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	355.17	0	07/2019	-	N.A.	95.9
	355.17	0	N.A.	246.87	N.A.	
				269.58		

Background

Physical progress for the month of May is 95.90%

204 MANGAON TO DIGHI PORT

N24001024

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	457.52	0	07/2019	-	N.A.	91.87
	457.52	0	N.A.	352.94	N.A.	
				352.94		

Background

physical progress for the month of May is 91.87%

205 NAGAJ TO VAIJAPUR

N24001023

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	376.72	0	06/2019	-	N.A.	56.5
	377.00	- .0743		224.81	N.A.	
	376.72		N.A.	224.81		

Background

206 WADI TO ASOLA

N24001022

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	363.82	0	09/2019	-	N.A.	13.5
	364.00	- .0495		26.34	N.A.	
	363.82		N.A.	39.31		

Background

Physical progress for the month of May is 13.50%

207 AMDI TO SAONER

N24001021

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	396.91 397.00 396.91	0 - .0227	06/2019 N.A.	- 254.48 280.56	N.A. N.A.	98

Background

Physical progress for the month of May is 98%

208 KATOL TO WARUD

N24001019

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	463.62 664.00 463.62	0 -30.1777	06/2019 N.A.	- 241.48 253.23	N.A. N.A.	88

Background

Physical progress for the month of May is 88%

209 BHANDARA TO GHOTITOK

N24001018

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	392.83 393.00 392.83	0 - .0433	06/2019 N.A.	- 264.6 273.42	N.A. N.A.	98

Background

Physical progress for the month of May is 98%

210 DAHEGAON TO KUHI

N24001017

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	228.89 229.00 228.89	0 - .048	06/2019 N.A.	- 146 154.69	N.A. N.A.	96

Background

Physical progress for the month of May is 96%

211 MORSHI TO MAH/MP BORDER

N24001016

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	471.61 472.00 471.61	0 - .0826	06/2019 N.A.	- 289.9 321.02	N.A. N.A.	89.76

Background

Physical progress for the month of May is 89.76%

212 MORSHI TO ACHALPUR

N24001015

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	341.16 341.00 341.16	0 .0469	06/2019 N.A.	- 192.29 228.07	N.A. N.A.	85.67

Background

Physical progress for the month of May is 85.67%

213 NANDGAON TO MORSHI

N24001014

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	385.87 386.00 385.87	0 - .0337	06/2019 N.A.	- 232.75 258.29	N.A. N.A.	88.29

Background

Physical progress for the month of May is 88.29%

214 DIGRAS DARWAH KARANJA

N24001013

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	391.06 391.00 391.06	0 .0153	06/2019 N.A.	- 165 220.42	N.A. N.A.	81.72

Background

Physical progress for the month of May is 81.72%

215 REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR N24000996 Location: TELANGANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	605.08 605.08	0 0	10/2019 N.A.	- 398.78 398.8	N.A. N.A.	99

Background

project nearing completion

216 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION N24000986 Location: TELANGANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	300 300	0 0	05/2019 N.A.	- 184.77 191.44	N.A. N.A.	86.61

Background

Balance work is in progress.

217 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 59.500 TO KM 132.033 OF MANNEGUDA-RAVULAPALLY SECT N24000985 Location: TELANGANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	359.27 359.27	0 0	05/2019 N.A.	- 293.94 297.05	N.A. N.A.	98.02

Background

Project nearing completion

218 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI

N24000984

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	283	0	12/2019	-	N.A.	96
	283	0	N.A.	228.79 228.96	N.A.	

Background

Project nearing completion

219 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH

N24000983

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	196.52	0	10/2019	-	N.A.	100
	196.52	0	N.A.	107.7 115.78	N.A.	

Background

Completed. PCOD issued on 03.10.2019

220 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/0370F THIRUMALAGIRI TO SURYAPET SE

N24000982

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	244.54	0	05/2019	-	N.A.	100
	244.54	0	N.A.	164.33 164.48	N.A.	

Background

Work completed. PCOD issued on 05/08/2019

221 REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH

N24000970

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	576.48	0	01/2018	-	51	51.98
	596.38	-3.3368	04/2022	314.9	0	
	576.48		04/2022	350.04		

Background

Project under implementation. Likely date of completion is 30.04.2022

222 CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216

N24000969

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	263.45	0	09/2017	-	44	10.53
	381.75	-30.9889	05/2022	107.73	-12	
	263.45		05/2021	113.67		

Background

Project under implementation. Likely date of completion is 15.05.2022

223 REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD

N24000932

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	319.28	0	08/2017	-	46	70
		0	06/2021	167.36	0	
	319.28		06/2021	179.71		

Background

Project under implementation. Likely date of completion is 20.06.2021

224 CONSTN. OF 4 LANING IN KM.69.00 TO 100.00 DESIGN RD 94.600 TO 125.920 PACKAGE IV (EPC)

N24000908

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	276.01	0	03/2019	-	N.A.	0
		0		187.39	N.A.	
	276.01		N.A.	187.39		

Background

225 WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C GEOMETRIC IMPROVEMENT FROM KM 397.00 TO KM 422.00
(25 K

N24001307

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	197.67	0	12/2022	-	0	6.96
	197.67	0	12/2022	5.75 10.83	0	

Background

226 WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U

N24001172

Location: KARNATAKA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	291.49	0	08/2017	-	N.A.	85
	291.49	0	N.A.	130 130	N.A.	

Background

Project approved in Jan'17 with cost of Rs 291.49 and it is to be completed by aug' 2019.

227 WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA

N24001156

Location: KARNATAKA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	166.67	0	09/2017	-	N.A.	79
	166.67	0	N.A.	117.05 117.05	N.A.	

Background

228 SAKOLI TO BHANDARA

N24001118

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	362.96	0	06/2019	-	N.A.	66.6
	362.96	0	N.A.	37.83	N.A.	
				126.9		

Background

Physical progress for the month of May is 66.60%

229 VADPALE TO BHOGAN KHURD

N24001115

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	1598.47	0	11/2019	-	N.A.	65.48
	1,560.00	2.466		855.91	N.A.	
	1598.47		N.A.	1020.24		

Background

Physical progress for the month of May is 65.48%

230 INDAPUR TO VADPALE

N24001114

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	1202.52	0	12/2019	-	N.A.	34.09
	1,203.00	- .0399		635.9	N.A.	
	1202.52		N.A.	973.05		

Background

Physical progress for the month of May is 34.09%

231 SARAD VANI PIMPALGAON

N24001103

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	250.46	0	07/2019	-	N.A.	0
		0		137.63	N.A.	
	250.46		N.A.	137.63		

Background

Project approved in Jan'2017 with cost of Rs 250.46 and it is to be completed by July 2019.

232 KURUDWADI TO PANDHARPUR

N24001101

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	307.63	0	07/2019	-	N.A.	93.55
	307.63	0	N.A.	173.17 190.69	N.A.	

Background

Physical progress for the month of May is 93.55%

233 AHMEDNAGAR TO BARAMATI

N24001100

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	955.4	0	08/2019	-	N.A.	84.8
	955.4	0	N.A.	390.5 459.15	N.A.	

Background

Physical progress for the month of May is 84.8%

234 MHASWAD TO TEMBHURNI

N24001099

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	488.6	0	07/2019	-	N.A.	69.36
	488.6	0	N.A.	213.71 224.72	N.A.	

Background

Physical progress for the month of May is 69.36%

235 SATARA MURVAD PILLOV PANDHARPUR

N24001095

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	388.44	0	N.A.	-	N.A.	83.46
	388.44	0	N.A.	187.77	N.A.	
				199.61		

Background

Physical progress for the month of May is 83.46%

236 SATARA TO MHASWAD

N24001092

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	653.46	0	07/2019	-	N.A.	59.18
	653.46	0	N.A.	240.12	N.A.	
				253.37		

Background

Physical progress for the month of May is 59.18%

237 KOLDE TO KHETIYA

N24001090

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	509.18	0	07/2019	-	N.A.	87.28
	509.18	0	N.A.	205.93	N.A.	
				228.82		

Background

Physical progress for the month of May is 87.28%

238 BODHWAD TO STATE BORDER

N24001086

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	178.26	0	07/2019	-	N.A.	0
	178.26	0	N.A.	124.95	N.A.	
				124.95		

Background

Project approved in Jan'2017 with cost of Rs 178.26 and it is to be completed by July'19

239 PAHUR TO BODHWAD

N24001084

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	244.93	0	05/2020	-	N.A.	100
	244.93	0	N.A.	99.23 159.96	N.A.	

Background

Physical progress for the month of May is 100%

240 TASGAON TO SHIRDHON

N24001054

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	195.64	0	11/2019	-	N.A.	90.38
	196.00	- .1837	N.A.	114.17	N.A.	
	195.64			116.3		

Background

Physical progress for the month of May is 90.38%

241 KARAD TO TAGAON

N24001053

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	537.81	0	06/2019	-	N.A.	50.43
	538.00	- .0353	N.A.	110.97	N.A.	
	537.81			165.79		

Background

Physical progress for the month of May is 50.43%

242 MEHKAR TO AJISPUR

N24001048

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	232.77	0	07/2019	-	N.A.	96
	232.77	0	N.A.	92.51	N.A.	
				151.6		

Background

Physical progress for the month of May is 96%

243 RALEGAON TO RAMTIRTH

N24001046

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	210.81	0	07/2019	-	N.A.	0
	210.81	0	N.A.	120.69	N.A.	
				120.69		

Background

Physical progress for the month of February is 93.93%

244 KALMAB TO RALEGAON

N24001044

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	467.78	0	06/2019	-	N.A.	0
	467.78	0	N.A.	317.91	N.A.	
				317.91		

Background

245 SHIROD SHAHPURER TO NANDED

N24001041

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	211.34	0	07/2019	-	N.A.	87.2
	211.34	0	N.A.	112.83	N.A.	
				127.67		

Background

Physical progress for the month of May is 87.20%

246 ANJANGAON TO MAH/MP BORDER

N24001007

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	359	0	06/2019	-	N.A.	95.52
	359.00	0		236.8	N.A.	
	359		N.A.	315.85		

Background

Physical progress for the month of May is 95.52%

247 AKOT TO ANJANGAON

N24001006

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	245.77	0	06/2019	-	N.A.	99.07
	246.00	- .0935		158.98	N.A.	
	245.77		N.A.	202.72		

Background

Physical progress for the month of May is 99.07%.

248 AKOLA TO AKOT

N24001003

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	313.95	0	06/2019	-	N.A.	19.9
		0		48.24	N.A.	
	313.95		N.A.	49.38		

Background

Physical progress for the month of May is 19.90%.

249 CONSTN. OF 4 LANING IN KM.99.00 TO 114.375 PACKAGE-V (EPC) INCLUDING BHIWANI BYPASS

N24000904

Location: HARYANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	247.25	0	03/2019	-	N.A.	0
		0		144.71	N.A.	
	247.25		N.A.	144.71		

Background

Project approved in Jan'17 with cost of Rs 247.25 and it is to be completed by Sep'19

250 CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.

N24000886

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	205.05	0	03/2017	-	53	85.01
		0	06/2021	123.2	2	
	205.05		08/2021	126.89		

Background

Project approved in Jan'17 with cost of Rs 205.05 and it is to be completed by June'2020

251 CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V

N24000933

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	429.43	0	11/2017	-	47	85.31
	373.05	15.1133	10/2021	292.01	0	
	429.43		10/2021	300.45		

Background

Project under implementation. Likely date of completion is 31.10.2021

252 AJANTHA TO BULDHANA

N24001008

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	401	0	07/2019	-	N.A.	75.14
	401.00	0		143.81	N.A.	
	401		N.A.	143.81		

Background

Physical progress for the month of May is 75.14%.

253 SHEGAON TO DEORI PHATA

N24001010

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	373.1 373.00 373.1	0 .0268	05/2019 N.A.	- 245.43 314.2	N.A. N.A.	99.12

Background

Physical progress for the month of May is 99.12%

254 CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION

N24001173

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	157.32 188.00 157.32	0 -16.3191	05/2019 N.A.	- 0 0	N.A. N.A.	0

Background

Project approved in Feb'2017 with cost of Rs 157.32 and it is to be completed by may 2021.

255 PARLI PIMPLA DAHIGUDA

N24001138

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	205.72 206.00 205.72	0 - .1359	06/2019 N.A.	- 30.42 41.48	N.A. N.A.	67.52

Background

Physical progress for the month of May is 67.52%

256 BHOKAR TO SARSAM

N24001128

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	295.09	.305	07/2019	-	N.A.	97.37
	295.99	.305	N.A.	169.64	N.A.	
				169.64		

Background

Physical progress for the month May is 97.37%

257 KUMBHARI PHTA TO DEULGAON RAJA

N24001127

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	406.51	0	06/2019	-	N.A.	0
	406.51	0	N.A.	290.69	N.A.	
				290.69		

Background

258 FARDAPUR TO JALGAON

N24001126

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	456.45	0	06/2019	-	N.A.	74.29
	456.45	0	N.A.	165.74	N.A.	
				165.74		

Background

Physical progress for the month of May is 74.29%

259 SILLOD TO FARDAPUR

N24001125

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	337.46	0	06/2019	-	N.A.	63.6
	337.46	0	N.A.	94.22	N.A.	
				94.22		

Background

Physical progress for the month of May is 63.60%

260 AURANGABAD TO SILLOD

N24001124

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	456.32	0	06/2019	-	N.A.	64.14
	456.32	0	N.A.	116.75 313.41	N.A.	

Background

Physical progress for the month of February is 63.73%

261 SHIRUR TO KHARDA

N24001123

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	381.77	0	06/2019	-	N.A.	72.83
	381.77	0	N.A.	177.79 177.79	N.A.	

Background

Physical progress for the month of May is 72.83%.

262 KARAD PATAN CHIPLUN GUHAGAR

N24001057

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	407.19	0	06/2019	-	N.A.	14
	407.00	.0467		108.68	N.A.	
	407.19		N.A.	108.68		

Background

Project approved in feb'2017 with cost of Rs 407.19 and it is to be completed by June 2020.

263 TEMBHURNI PANDHARPUR MANGALWEDHA MARWADE UMDI

N24001056

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	422.02 422.00 422.02	0 .0047	07/2019 N.A.	- 247.01 278.82	N.A. N.A.	88.22

Background

Physical progress for the month of May is 88.22%

264 HELWAK TO KARAD

N24001055

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	416.99 416.99	0 0	07/2019 N.A.	- 137.4 208.63	N.A. N.A.	69.23

Background

Physical progress for the month of May is 69.23%

265 CHIKALI TO KHAMGAON

N24001012

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	548.03 548.00 548.03	0 .0055	06/2019 N.A.	- 319 359.14	N.A. N.A.	73.63

Background

Physical progress for the month of February is 99%

266 MEHKAR TO CHIKALI

N24001011

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	322.48 322.00 322.48	0 .1491	05/2019 N.A.	- 229.08 229.08	N.A. N.A.	94

Background

The Project has achieved 100% of Physical progress.

267 KHAMGAON TO SHEGAON

N24001009

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	203.21	0	05/2019	-	N.A.	99.85
	203.00	.1034		146.79	N.A.	
	203.21		N.A.	150.09		

Background

Physical progress for the month of May is 99.85%

268 UPGRADATION OF NH-31C WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 10

N24000879

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	202.69	0	11/2019	24.11	N.A.	0
	202.69	0		144.89	N.A.	
	202.69		N.A.	144.89		

Background

Project approved in March 2017 with cost of Rs 202.69 and it is to be completed by Nov'19

269 KARASWADA TO BAMBOLIM

N24001005

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	852.67	0	12/2019	-	N.A.	69.06
		0		170	N.A.	
	852.67		N.A.	190.09		

Background

Physical progress for the month of May is 69.09%

270 REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTION

N24001224

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	423.79	0	01/2018	-	42	87.16
		0	07/2021	280.75	0	
	423.79		07/2021	280.75		

Background

--

271 CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN

N24001179

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	217.35	0	11/2020	119.73	9	50.2
		0	08/2021	35.1	0	
	217.35		08/2021	97.62		

Background

--

272 PAITHAN TO SHIRUR

N24001122

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	341.8	0	06/2019	-	N.A.	58
		0		107.89	N.A.	
	341.8		N.A.	134.43		

Background

Physical progress for the month of May is 58%.

--

273 PATRADEVI TO KARASWADA 4L

N24001004

Location: GOA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	634.32	0	05/2020	-	N.A.	69.39
		0		270	N.A.	
	634.32		N.A.	292.34		

Background

Physical progress for the month of May is 69.39%

274 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S

N24000775

Location: UTTARAKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2017	282.08	0	06/2019	-	N.A.	0
	282.08	0	N.A.	77.05	N.A.	
				77.05		

Background

Projec approved in June'17 with cost of Rs 282.08 crore and it is to be completed by Dec'2019.

275 PANDHARPUR TO SANGOLA

N24001102

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	218.38	0	07/2019	-	N.A.	97.82
	218.38	0	N.A.	168.75	N.A.	
				170.8		

Background

Physical progress for the month of May is 97.82%

276 CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU

N24000926

Location: GUJARAT

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	962.43	0	03/2018	-	N.A.	32.39
	962.43	0	N.A.	115.08	N.A.	
				272.55		

Background

277 OSMANNAGAR TO KUNDRAL

N24001075

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	344.25 344.00 344.25	0 .0727	08/2020 N.A.	- 63.18 128.89	N.A. N.A.	61.95

Background

Physical progress for the month of May is 61.95%

278 TAKARKHED TO JALNA

N24001085

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	417.9 418.00 417.9	0 -.0239	06/2019 N.A.	- 178.26 214.18	N.A. N.A.	90

Background

Physical progress for the month of May is 90%

279 BAMNI TO NAVAEGAON

N24001110

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	241.69 242.00 241.69	0 -.1281	04/2020 N.A.	- 149.29 149.29	N.A. N.A.	0

Background

Project approved in Sep'2017 with cost of Rs 241.69 and it is to be completed by April 2020.

280 WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR

N24001160

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	191.6 191.6	0 0	10/2018 N.A.	- 26.24 26.24	N.A. N.A.	30

Background

281 BHOGAN KHURD TO KASHEDI**N24001132****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	743.21 743.00 743.21	0 .0283	06/2021 N.R	- 131.87 290	N.A. N.A.	60.16

Background

Physical progress for the month of May is 60.16%

282 JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200**N24000909****Location: PUNJAB****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	1069.59 1069.59	0 0	10/2019 08/2021	- 663.5 663.5	22 22	0

Background

Project approved in October 2017 with cost of Rs 1069.59 and it is to be completed by October'19

283 RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG**N24000776****Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	232.81 232.81	0 0	11/2019 N.A.	- 59.44 59.44	N.A. N.A.	0

Background

Project approved in Nov'17 with cost of Rs 232.81 crore and it is to be completed by Nov'2019.

284 CONSTRUCTION OF TWO LANE FLEXIBLE PAVEMENT WITH PAVED SHOULDER FROM KM 3.650 TO KM 58.325 OF NH-709**N24000957****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	163.95	0	04/2018	-	N.A.	0
	163.95	0	N.A.	116.47	N.A.	
				116.47		

Background

Length: 54.675 Km
Length Completed: 44.35 Km
Total Project Cost: 163.95 Cr
Mode: EPC
LOA Date: 05-Mar-2018
Appointed Date/ Start Date: 27-Apr-2018
Scheduled Completion Date(Original):
18-Oct-2019
Revised Completion Date: 31-Mar-2020 .

285 WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552- EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR

N24000950

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	187.82	0	04/2018	-	N.A.	0
	187.82	0	N.A.	131.74	N.A.	
				131.74		

Background

Length: 33.9 Km
Length Completed: 15.5 Km
Total Project Cost: 187.82 Cr
Mode: EPC
LOA 16-Feb-2018
Appointed/Start Date 16-Apr-2018
Scheduled completion date 15-Oct-2019
Estimated Completion Date 30-Jun-2020

286 UPGRADATION OF BIAORA-MAKSUDANGARH ROAD TO 2L + PS

N24000893

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	254.17	0	02/2018	-	49	87.01
	254.17	0	03/2022	164.68	0	
			03/2022	170.37		

Background

Project approved in November 2017 with cost of Rs 254.17 and it is to be completed by Nov'19

287 2L+PS OF THIKRI ANJAD SECTION OF NH-347B

N24000892

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	249.05	0	07/2018	-	37	94.05
	249.05	0	03/2021	195.13	5	
			08/2021	197.55		

Background

Project approved in November 2017 with cost of Rs 249.05 and it is to be completed by Jan'2020

288 UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS

N24000881

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	184.62	0	02/2018	-	43	88.68
	184.62	0	09/2021	117.94	0	
			09/2021	122.79		

Background

Project approved in November 2017 with cost of Rs 184.62 and it is to be completed by Nov'19

289 REHABILITATION AND UPGRADATION OF INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDER RIGID

N24000878

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	235.91	0	02/2018	-	N.A.	100
	235.91	0	02/2021	176.23	N.A.	
			N.A.	176.23		

Background

Project has been completed on 06.02.2021

290 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S

N24000821

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	257.34	-7.5153	11/2019	-	N.A.	0
		-7.5153		41.09	N.A.	
	238		N.A.	41.09		

Background

Project approved in Nov'17 with cost of Rs 238 crore and it is to be completed by Nov'2019.

291 REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 122.00

N24000820

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	237.8	.0841	11/2019	-	N.A.	0
		.0841		7.48	N.A.	
	238		N.A.	7.48		

Background

Project approved in Nov'17 with cost of Rs 238 crore and it is to be completed by Nov'2019.

292 UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A

N24001228

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	188.8	0	05/2019	-	26	74.49
		0	07/2021	86.14	0	
	188.8		07/2021	86.14		

Background

293 BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.

N24001151

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	392.33	9.232	03/2018	-	43	95.19
		9.232	06/2021	351.92	4	
	428.55		10/2021	371.68		

Background

Project approved in Nov'17 with cost of Rs 392.33 and it is to be completed by Nov' 2019.

294 RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION

N24000777

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	283.51	0	11/2019	-	N.A.	0
	283.51	0	N.A.	126.38	N.A.	
				126.38		

Background

Projec approved in Nov'17 with cost of Rs 283.51 crore and it is to be completed by Nov'2019.

295 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S

N24000778

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	266.52	0	11/2019	-	N.A.	0
	266.52	0	N.A.	144.27	N.A.	
				144.27		

Background

Project approved in Nov'17 with cost of Rs 266.52 crore and it is to be completed by Nov'2019.

296 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S

N24000772

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	257.34	0	12/2019	-	N.A.	0
	257.34	0	N.A.	62.79	N.A.	
				62.79		

Background

Project approved in Dec'17 with cost of Rs 257.34 crore and it is to be completed by Dec'2019.

297 DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE

N24000922

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	867.97	0	11/2018	-	N.A.	74
	867.97	0	N.A.	232.58	N.A.	
				540.68		

Background

--

298 ARDHAPUR TO HIMAYATNAGAR

N24001079

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	426.06	0	06/2020	-	N.A.	57.19
	426.00	.0141		109.97	N.A.	
	426.06		N.A.	186.38		

Background

Physical progress for the month of May is 57.19%

299 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-

N24001161

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	297.3	0	01/2019	-	N.A.	3.5
		0		0	N.A.	
	297.3		N.A.	0		

Background

Project approved in Dec'17 with cost of Rs 297.30 and it is to be completed by Jan' 2019.

300 NAIGAONBANDI TO MANGRULPIR

N24001094

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	244.04	0	03/2019	-	N.A.	87.55
	244.00	.0164		104.94	N.A.	
	244.04		N.A.	150.45		

Background

Physical progress for the month of May is 87.55%

301 ARNI TO NAIGAINBANDI

N24001093

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	309.94	0	12/2019	-	N.A.	78.47
	310.00	- .0194		169.32	N.A.	
	309.94		N.A.	180.52		

Background

Physical progress for the month of May is 78.47%

302 NANDED TO JALKOT

N24001069

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	456.93	0	09/2019	-	N.A.	14.1
	457.00	- .0153		140	N.A.	
	456.93		N.A.	456.93		

Background

Physical progress for the month of February is 66.31%

303 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S

N24000773

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	200.34	0	12/2019	-	N.A.	0
		0		31	N.A.	
	200.34		N.A.	31		

Background

Project approved in Dec'17 with cost of Rs 200.34 crore and it is to be completed by Dec'2019.

304 WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00

N24000774

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	248.22	0	12/2019	-	N.A.	0
		0		57.2	N.A.	
	248.22		N.A.	57.2		

Background

Project approved in Dec'17 with cost of Rs 248.22 crore and it is to be completed by Dec'2019.

305 REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P
N24000963 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	418.03	0	08/2018	-	36	93.55
	381.75	9.5036	08/2021	297.03	0	
	418.03		08/2021	313.65		

Background

Project Under Implementation. Likely date of completion is 22.08.2021

306 JALGAON TO BHADGAON

N24001045 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	307.54	0	11/2019	-	N.A.	81.5
	308.00	- .1494		82.59	N.A.	
	307.54		N.A.	200.06		

Background

Physical progress for the month of May is 81.50%

307 WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHA SECTION

N24001159 Location: KARNATAKA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	159.7	0	07/2018	-	N.A.	35
		0		22.79	N.A.	
	159.7		N.A.	22.79		

Background

Project approved in Jan'18 with cost of Rs 159.70.

308 WARDHA TO HINGAGHAT

N24001098

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	216.9	0	12/2019	-	N.A.	94
	217.00	- .0461		100.2	N.A.	
	216.9		N.A.	136.45		

Background

Physical progress for the month of May is 94%

309 TALEGAON TO GONAPUR

N24001096

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	264.41	0	03/2019	-	N.A.	91.13
	264.00	.1553		70.71	N.A.	
	264.41		N.A.	173.14		

Background

Physical progress for the month of May is 91.13%

310 KUNDRAL TO WAZAR

N24001077

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	225.25	0	12/2019	-	N.A.	87.97
	225.00	.1111		181.75	N.A.	
	225.25		N.A.	199.34		

Background

Physical progress for the month of May is 87.97%

311 SANGOLA TO JATH

N24001052

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	257.38	0	12/2019	-	N.A.	81.29
	257.00	.1479		96.26	N.A.	
	257.38		N.A.	147.24		

Background

Physical progress for the month of May is 81.29%

312 KARAD TO VITA

N24001049

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	344.85	0	12/2019	-	N.A.	69.98
	245.00	40.7551		115.08	N.A.	
	344.85		N.A.	194.21		

Background

Physical progress for the month of May is 69.98%

313 BHADGAON TO CHALISGAON

N24001047

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	259.55	0	11/2019	-	N.A.	93.2
	260.00	- .1731		183.07	N.A.	
	259.55		N.A.	204.49		

Background

Physical progress for the month of May is 93.20%

314 NILAJPHATA TO BHANDARA

N24001043

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	420.63	0	05/2020	-	N.A.	57.71
	421.00	- .0879		50.68	N.A.	
	420.63		N.A.	146.48		

Background

Physical progress for the month of May is 57.71%

315 WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4

N24000988

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	230.03	0	12/2019	-	N.A.	98.5
	230.03	0	N.A.	207.56 207.6	N.A.	

Background

Project nearing completion

316 PATGAON KHOPOLI SECTION I

N24001028

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	170	0	12/2019	-	N.A.	85.11
	170	0	N.A.	72.57 117.82	N.A.	

Background

Physical progress for the month of May is 85.11%

317 MANSAR TO SALAIKHURD

N24001035

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	418.36	0	12/2019	-	N.A.	93
	418.36	0	N.A.	263.13 263.13	N.A.	

Background

Physical progress for the month of May is 93%

318 SALAIKHURD TO TIRORA

N24001042

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	415.25	0	12/2019	-	N.A.	93
	415.25	0		174.22	N.A.	
	415.25		N.A.	262.26		

Background

Physical progress for the month of May is 93%

319 SHAHPUR PATGAON SECTION I

N24001027

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	150.79	0	12/2019	-	N.A.	58.5
		0		40.42	N.A.	
	150.79		N.A.	58.79		

Background

Physical progress for the month of May is 58.50%

320 6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH

N24000987

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	283.15	0	05/2020	-	N.A.	47.61
		0		105.53	N.A.	
	283.15		N.A.	124.2		

Background

Balance work in progress.

321 RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR

N24000779

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	418.88	0	02/2020	-	N.A.	0
		0		88	N.A.	
	418.88		N.A.	88		

Background

Project approved in Feb'18 with cost of Rs 418.88 crore and it is to be completed by Feb'2020.

322 WARDHA TO ARVI

N24001150

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	313.58	0	04/2020	-	N.A.	72
	313.58	0	N.A.	46.09 141.31	N.A.	

Background

Physical progress for the month of May is 72%

323 RISOD TO HINGOLI

N24001149

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	355.99	0	12/2019	-	N.A.	97.44
	355.99	0	N.A.	210.97 238.22	N.A.	

Background

Physical progress for the month of May is 97.44%

324 MALEGAON TO RISOD

N24001089

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	303.24	0	12/2019	-	N.A.	89.36
	303.00	.0792		172.97	N.A.	
	303.24		N.A.	193.15		

Background

Physical progress for the month of May is 89.36%

325 NALDURG TO AKKALKOT

N24001051

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	274.5	0	12/2019	-	N.A.	68
	275.00	- .1818		143.39	N.A.	
	274.5		N.A.	143.39		

Background

Physical progress for the month of May is 68%

326 REHABILITATION AND UPGRADATION OF HYDERABAD OUTER RING ROAD TO MEDAK SECTION OF NH-765D FROM EXISTIN

N24000992

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	426.52	0	04/2020	-	N.A.	99.54
		0		388.63	N.A.	
	426.52		N.A.	390.97		

Background

Project nearing completion.

327 REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.157.707 TO 187.723 (DESIGN LENGTH 30.016 KMS

N24000991

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	220.28	0	11/2019	-	N.A.	85.5
		0		127.22	N.A.	
	220.28		N.A.	134.08		

Background

Balance work is in progress.

328 REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT

N24000990

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	294.13	0	11/2019	-	N.A.	62.84
		0		116.69	N.A.	
	294.13		N.A.	128.76		

Background

Balance work is in progress.

329 WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59

N24000989

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	206.13	0	06/2020	-	N.A.	97.5
	206.13	0	N.A.	171.39 171.51	N.A.	

Background

project nearing completion

330 UPGRADATION TO 2LANE WITH PAVED SHOULDER FROM KM . 43/900 TO 91/0 OF KUNDAL-NAYA KHEDA-JHADOL-SOM-

N24000959

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	341.79	0	05/2018	-	N.A.	0
	341.79	0	N.R	208 208	N.A.	

Background

Forest Clearance (79.471 Hac.) :- DFO Udaipur recommended for clearance on 06/10/2018. CCF Udaipur Recommended for clearance on 12/11/2018. Government of Rajasthan has recommended for clearance on 26/02/2019 and sent to MoEF Lucknow.

Proposal is pending with MoEF Regional Office Lucknow since then and after discussions, many clarifications have been sorted out. Now They have sought certain clarifications regarding Eco sensitive Zone of Fulwari ki Nal wild life sanctuary in the latest meeting held on 17/06/2019. Next meeting will be held on 02/07/2019 at Lucknow.

Matter is being vigorously perused for early clearance. Current stage : Pending with Lucknow,

Pending Length:

Pkg-1: 12.55 km (total) at scattered 6 locations out of total project length of 58.03 km

& Pkg-II: 5.330 km

(total) at 14 locations out of total project length of 59.695 km.

331 UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF KUNDAL-NAYA KHEDA-JHADOL-SOM-

N24000958

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2018	370.3	0	06/2018	-	N.A.	0
		0		290	N.A.	
	370.3		N.A.	290		

Background

Project approved in Feb'2018 with cost of Rs 370.30.

332 UPGRADATION OF MAKSUDANGARH-SIRONJ ROAD TO 2L + PS

N24000894

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	279.44	0	03/2018	-	44	77.5
		0	11/2021	156.14	0	
	279.44		11/2021	195.2		

Background

Project approved in Feb'2018 with cost of Rs 279.44 and it is to be completed by April'2020.

333 UPGRADATION OF NH-512 WITH A MINIMUM 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM CH 82.4

N24000882

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	218.7	0	11/2020	8.50	7	78.99
	218.70	0	04/2021	103.81	2	
	218.7		06/2021	104.19		

Background

Project approved in Feb' 2018 with cost of Rs 218.70 and it is to be completed by Nov'2020

334 UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.

N24000880

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	426.18	0	09/2020	50.00	16	26.08
	426.18	0	01/2022	242.25	0	
	426.18		01/2022	249.01		

Background

Project approved in Feb'2018 with cost of Rs 426.18 and it is to be completed by Sep'2020.

335 REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA

N24000875**Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	169.63	0	03/2018	-	49	44.94
		0	04/2021	46.52	12	
	169.63		04/2022	47.71		

Background

Project approved in Feb'2018 with cost of Rs 248.83 and it is to be completed by July 2020

336 REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K

N24000780**Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	293.68	0	N.A.	-	N.A.	0
		0		11.57	N.A.	
	293.68		N.A.	11.57		

Background

337 REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00

N24000782**Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	460.73	.0586	N.A.	-	N.A.	0
		.0586		0	N.A.	
	461		N.A.	0		

Background

338 DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO

N24000883**Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	254.3	0	10/2020	50.00	8	63.55
	254.30	0	03/2021	99.36	3	
	254.3		06/2021	103.42		

Background

Project approved in March 2018 with cost of Rs 254.30 and it is to be completed by October 2020.

339 UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS**N24000888****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	214.69	0	03/2018	-	42	57
	214.69	0	09/2021	69.34	0	
			09/2021	69.34		

Background

Project approved in March 2018 with cost of Rs 214.69 and it is to be completed by Nov'19

340 UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS**N24000891****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	233.04	0	03/2018	-	43	81.55
	233.04	0	10/2021	158.22	0	
			10/2021	159.26		

Background

Project approved in March 2018 with cost of Rs 233.04 and it is to be completed by Nov'19

341 JALGAON TO NANDURA**N24001088****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	177.84	0	12/2019	-	N.A.	98
	177.00	.4746		110.2	N.A.	
	177.84		N.A.	110.2		

Background

Physical progress for the month of May is 98%.

342 MANGRUPHIR TO MAHAN**N24001087****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	222.13 222.00 222.13	0 .0586	11/2019 N.A.	- 113.63 156.87	N.A. N.A.	91.07

Background

Physical progress for the month of May is 91.07%

343 CHIKLI TO TAKARKHED

N24001083

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	393.1 393.00 393.1	0 .0254	12/2019 N.A.	- 213.97 224.68	N.A. N.A.	86.79

Background

Physical progress for the month of May is 86.79%

344 PUNE RAIGARH DISTRICT BORDER TO MANGAON

N24001082

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	223.46 223.46	0 0	12/2019 N.A.	- 21.42 21.42	N.A. N.A.	42.47

Background

Physical progress for the month of May is 42.47%

345 HIMAYATNAGAR TO PHULSAWANGI

N24001081

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	294.87 295.00 294.87	0 - .0441	12/2019 N.A.	- 68.3 113.04	N.A. N.A.	51.26

Background

Physical progress for the month of May is 51.26%

346 MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER

N24001080

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	256.15	0	12/2019	-	N.A.	85
	256.15	0	N.A.	74 262.63	N.A.	

Background

Physical progress for the month of May is 85%

347 STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH

N24001000

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	153.24	0	N.A.	-	N.A.	50
	153.24	0	N.A.	10.69 19.29	N.A.	

Background

348 CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES

N24000994

Location: TELANGANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	626.76	0	07/2020	-	N.A.	29.44
	626.76	0	N.A.	177.7 191.02	N.A.	

Background

Project approved in March 2018 with cost of Rs 626.76 and it is to be completed by July'2020.

349 REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC

N24000993

Location: TELANGANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	322.81	0	09/2020	-	N.A.	64
	322.81	0	N.A.	142.01	N.A.	
				161.13		

Background

Work is in progress.

350 REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES N24000941) Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	293.64	0	08/2020	-	N.A.	0
	293.64	0	N.A.	134.32	N.A.	
				134.32		

Background

Project approved in March 2018 with cost of Rs 293.64 and it is to be completed by Aug'2020.

351 REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA (N24000939) Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	504.19	0	11/2018	-	32	95.93
	556.13	-9.3395	07/2021	425.97	0	
	504.19		07/2021	448.8		

Background

Project under implementation. Likely date of completion is 20.07.2021

352 REHABILITATION AND UPGRADATION OF NEW NH-544DD (OLD SH-30) FROM DESIGN CHAINAGE KM 0.000 TO 56.000 (N24000938) Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	297.12	-1.0097	07/2018	-	N.A.	72
	294.00	.0408		373.98	N.A.	
	294.12		N.A.	373.98		

Background

Project under implementation. Likely date of completion is 14.01.2020

353 REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG
N24000937 **Location: ANDHRA PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	289.67	0	08/2018	-	39	81.25
	274.73	5.4381	11/2021	194.15	0	
	289.67		11/2021	201.57		

Background

Project under implementation. Likely date of completion is 06.11.2021

354 REHABILITATION AND UPGRADATION OF NH-42 FROM 76/000 TO KM 102/130 (DESIGN CH. 76/000 TO 99.971 EXCLU
N24000936 **Location: ANDHRA PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	244.95	0	08/2018	-	N.A.	48
	245.00	- .0204		136.22	N.A.	
	244.95		N.A.	136.22		

Background

Project under implementation. Likely date of completion is 12.02.2020

355 REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3
N24000934 **Location: ANDHRA PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	228.32	0	08/2018	-	40	84.65
	202.83	12.5672	12/2021	117.9	0	
	228.32		12/2021	129.29		

Background

Project under implementation. Likely date of completion is 06.12.2021

356 REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES
N24000927 **Location: PUNJAB** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	293.64	0	08/2020	-	N.A.	0
		0		28.24	N.A.	
	293.64		N.A.	28.24		

Background

Project approved in March 2018 with cost of Rs 293.64 and it is to be completed by Aug'2020

357 DHANGIIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK

N24001064

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	217.14	0	02/2020	-	N.A.	97
	217.00	.0645		116.77	N.A.	
	217.14		N.A.	134.9		

Background

Physical progress for the month of May is 97%

358 WADIGODRI TO DHANGRIIMPRI

N24001063

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	194.23	0	02/2020	-	N.A.	92
	194.00	.1186		88.23	N.A.	
	194.23		N.A.	106.23		

Background

Physical progress for the month of May is 92%

359 DHAD BHOKARDAN TO BHOKARDHAN SILLOD

N24001062

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	336.21	0	12/2019	-	N.A.	78
	336.00	.0625		0	N.A.	
	336.21		N.A.	192		

Background

Physical progress for the month of May is 78%

360 CHIKALI TO DHAD

N24001061

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	189.46	0	12/2019	-	N.A.	69.92
	189.00	.2434		81.54	N.A.	
	189.46		N.A.	97.66		

Background

Physical progress for the month of May is 69.92%

361 PALPHATA TO PHULAMBARI

N24001060

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	227.19	0	12/2019	-	N.A.	88
	227.00	.0837		0	N.A.	
	227.19		N.A.	125.5		

Background

Physical progress for the month of May is 88.00%

362 SHIVUR TO YEOLA

N24001059

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	181.08	0	12/2019	-	N.A.	80
		0		27.5	N.A.	
	181.08		N.A.	97.86		

Background

Physical progress for the month of May is 80%

363 KARWANDI TO RAJURI

N24001058

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	276.95	0	12/2019	-	N.A.	74.36
	277.00	- .0181		253.47	N.A.	
	276.95		N.A.	253.47		

Background

Physical progress for the month of May is 74.36%

364 VITA TO NAGAJ

N24001050

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	304.58	0	12/2019	-	N.A.	55.61
	305.00	- .1377		26.82	N.A.	
	304.58		N.A.	105.28		

Background

Physical progress for the month of May is 55.61%

365 REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL - MALLAMPALLY SECTION OF NH-365

N24000997

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	192.67	0	07/2019	-	N.A.	86
		0		153.16	N.A.	
	192.67		N.A.	153.16		

Background

Balance work is in progress.

366 REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO 2 LANE WITH PS FROM KM 537.000 TO KM 564.750

N24001206

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	263.89	-8.2762	04/2020	-	20	78
		-8.2762		156.2	20	
	242.05		12/2021	188.72		

Background

The said work was sanctioned by the Ministry on 08.03.2018.

367 UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4
N24001197 Location: GUJARAT Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	351	0	06/2021	-	0	71
	351	0	06/2021	13.27 144.34	0	

Background

368 IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN
N24001162 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	325.86	0	10/2018	-	N.A.	32
	325.86	0	N.A.	326.88 326.88	N.A.	

Background

369 RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH. 485+2
N24001158 Location: KARNATAKA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	159.97	0	06/2019	-	N.A.	0
	159.97	0	N.A.	0 0	N.A.	

Background

370 REHABILITATION AND UPGRADATION OF BALRAMPUR-TULSIPUR FROM KM 323.745 TO KM 351.000 OF NH-730 TO 2-L
N24001131 Location: JHARKHAND Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	212.99	0	06/2020	-	7	0
	212.99	0	01/2021	105.27	7	
				156.72		

Background

Project approved in March'18 with cost of Rs 212.99 and it is to be completed by June 2020.

371 KUSUMBA TO MALEGAON

N24001109

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	243.45	0	12/2019	-	N.A.	95
	244.00	- .2254		94	N.A.	
	243.45		N.A.	154.68		

Background

Physical progress for the month of May is 95%

372 CHALISGAON TO NANDGAON

N24001108

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	206.97	0	12/2019	-	N.A.	96
	207.00	- .0145		103.05	N.A.	
	206.97		N.A.	135.41		

Background

Physical progress for the month of May is 96%

373 PEN TO KHOPOLI

N24001106

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	301.39	0	03/2018	-	N.A.	35.27
	302.00	- .202		14.09	N.A.	
	301.39		N.A.	50.71		

Background

Physical progress for the month of May is 35.27%

374 PUNE TO MALE VILLAGE

N24001078

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	228.31	0	12/2019	-	N.A.	54.45
	228.31	0	N.A.	52.5 73.45	N.A.	

Background

Physical progress for the month of May is 54.45%

375 WIDENING AND STRENGTHENING FROM 2 LANE TO 2 LANE WITH PAVED SHOULDER IN AN AGGREGATE LENGTH OF 38 KM

N24001239

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	240.38	0	06/2019	-	N.A.	0
	240.38	0	N.A.	74.56 74.56	N.A.	

Background

376 REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230

N24001210

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	306.59	0	N.A.	-	N.A.	70
	306.59	0	06/2021	111.77 128.23	N.A.	

Background

377 FOUR LANING WIDENING AND STRENGTHENING OF NH-29E FROM KM 81.420 TO 99.00 SONAULI - GORAKHPUR ROAD (J

N24001208

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	288.3	0	08/2020	-	16	72
		0		54.06	16	
	288.3		12/2021	153.9		

Background

--

378 REHABILITATION AND UPGRADATION OF RAMNAGAR TO SISWA BABU SECTION FROM KM 484.000 TO KM 505.120 OF
N24001207 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	185.18	0	02/2020	-	11	0
		0		84.07	11	
	185.18		01/2021	124.59		

Background

The said work was sanctioned on 13.03.2018 by the Ministry.

379 DEULGAON SAKARSHA TO MEHKAR

N24001076 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	219.91	0	12/2019	-	N.A.	100
		0		123.76	N.A.	
	219.91		N.A.	123.76		

Background

Physical progress for the month of May is 100%

380 KHAMGAON TO DEULGAON SAKARSHA

N24001074 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	249.29	0	12/2019	-	N.A.	99.5
		0		116.2	N.A.	
	249.29		N.A.	155.48		

Background

Physical progress for the month of May is 99.50%

381 KHERDA TO NAGZARI

N24001072

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	181.3	0	12/2019	-	N.A.	0
	181.3	0	N.A.	138.5	N.A.	
				138.5		

Background

Project approved in March'18 with cost of Rs 181.30 and it is to be completed by Dec' 2019.

382 DASTAPUR TO KARANJA

N24001070

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	182.63	0	12/2019	-	N.A.	0
	182.63	0	N.A.	132.4	N.A.	
				132.4		

Background

Project approved in march'18 with cost of Rs 182.63 and it is to be completed by Dec' 2019

383 WASHIM TO DASTAPUR

N24001068

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	165.51	0	12/2019	-	N.A.	99.33
	165.51	0	N.A.	127.54	N.A.	
				127.54		

Background

Physical progress for the month of May is 99.33%

384 OMREGA TO AUSA

N24001067

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	272.04	0	12/2019	-	N.A.	98.18
	272.00	.0147		180.24	N.A.	
	272.04		N.A.	218.03		

Background

Physical progress for the month of May is 98.18%

385 LATUR TO PANGAON

N24001066

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	336.47	0	12/2019	-	N.A.	71.2
	336.00	.1399		167.18	N.A.	
	336.47		N.A.	394		

Background

Physical progress for the month of May is 71.20%

386 PARBHANI TO GANGKHED

N24001065

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	238.19	0	12/2019	-	N.A.	81.71
	238.00	.0798		85.85	N.A.	
	238.19		N.A.	146.64		

Background

Physical progress for the month of May is 81.71%.

387 UPGRADATION OF NEW NATIONAL HIGHWAY NO 168 TO TWO LANE WITH PAVED SIDE SHOULDER CONFIGURATION BETWEEN

N24000923

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	464.07	0	11/2018	-	N.A.	100
		0		166.81	N.A.	
	464.07		N.A.	313.12		

Background

388 WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA**N24000917****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	199.16	0	08/2018	-	N.A.	35
	199.16	0	N.A.	25.63 25.63	N.A.	

Background**389 WIDENING TO 2LPS FROM 173/37 TO 229/40 OF NH-59 IN THE STATE OF ODISHA****N24000916****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	214.23	0	08/2018	-	N.A.	20
	214.23	0	N.A.	23.44 23.44	N.A.	

Background**390 REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000****N24000910****Location: PUNJAB****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	170.57	0	11/2020	-	N.A.	0
	170.57	0	N.R	54.53 54.53	N.A.	

Background

Project approved in March 2018 with cost of Rs 170.57 and it is to be completed by Nov'20.

391 WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA**N24000907****Location: PUNJAB****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	293.1	0	08/2020	-	N.A.	0
		0		63.14	N.A.	
	293.1		N.A.	63.14		

Background

Project approved in March 2018 with cost of Rs 293.10 and it is to be completed by aug'2020

392 REHABILITATION AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER OF MUDKI-JAWAHAR SINGH WALA SECTION OF N24000906 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	173.24	0	06/2020	-	N.A.	0
		0		56.66	N.A.	
	173.24		N.A.	56.66		

Background

Project approved in March 2018 with cost of Rs 173.24 and it is to be completed by June'2020

393 REHABILITATION AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER OF ABOHAR-SITOGUNNO-DABWALI ROAD OF NH N24000905 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	322.48	0	07/2020	-	13	100
		0		153.18	13	
	322.48		08/2021	291.93		

Background

Project approved in March 2018 with cost of Rs 322.48 and it is to be completed by July 2020.

394 UPGADATION OF PORSA-BHIND ROAD TO 2L + PS

N24000890 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	217.22	4.4471	08/2018	-	37	81.21
		4.4471	09/2021	170.96	0	
	226.88		09/2021	172.2		

Background

Project approved in March 2018 with cost of Rs 217.22 and it is to be completed by June 2020

395 2 LANING OF BAMEETHA TO SATNA SECTION OF NH-75 FROM KM. 57+400 TO KM. 155+000 IN THE STATE OF MP

N24000884

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	191.21	0	11/2019	-	N.A.	100
	191.21	0	01/2021 N.A.	127.13 127.13	N.A.	

Background

Project has been completed on 31.01.2021

396 UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS

N24000870

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	162.56	0	03/2018	-	43	96.39
	162.56	0	10/2021 10/2021	129.98 130.45	0	

Background

Project approved in March 2018 with cost of Rs 162.56 and it is to be completed by Dec'19

397 UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS

N24000872

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	166.21	4.3319	08/2018	-	36	88.23
	173.41	4.3319	08/2021 08/2021	141.65 142.18	0	

Background

Project approved in March 2018 with cost of Rs 166.24 and it is to be completed by July 2020

398 CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN

N24000781

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	248	0	05/2020	-	N.A.	0
		0		0	N.A.	
	248		N.A.	0		

Background

Project approved in May 2018 with cost of Rs 248 crore and it is to be completed by May'2020.

399 ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT
N24001168 **Location: KARNATAKA** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	171.6	0	05/2018	-	N.A.	5
		0		.86	N.A.	
	171.6		N.A.	.86		

Background

Project approved in May'18 with cost of Rs 171.60 and it is to be completed by May 2020.

400 MAHAD TO RAIGAD FORT

N24001038 **Location: MAHARASHTRA** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	237.4	0	05/2020	-	N.A.	.79
		0		8.34	N.A.	
	237.4		N.A.	9.66		

Background

Physical progress for the month of May is 0.79%

401 JALKOT TO TOGRI

N24001071 **Location: MAHARASHTRA** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	299.92	0	08/2020	-	N.A.	74
	300.00	-.0267		51.25	N.A.	
	299.92		N.A.	51.25		

Background

Physical progress for the month of May is 74%

402 SELDOH TO PANVAR

N24001097

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	404.33	0	05/2020	-	N.A.	2
	404.00	.0817		22.4	N.A.	
	404.33		N.A.	22.4		

Background

Physical progress for the month of February is 8.52%

403 PANCHARAL TO MANDANGHAR

N24001107

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2018	381.08	0	05/2020	-	N.A.	2.31
	302.00	26.1854		7.03	N.A.	
	381.08		N.A.	9.66		

Background

Physical progress for the month of May is 2.31%

404 CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND

N24000943

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	1478.4	0	N.A.	-	N.A.	1
		0		2.04	N.A.	
	1478.4		N.A.	2.04		

Background

405 STRENGTHENING WITH PAVED SHOULDER FROM KM 30/0 TO KM 46/0, KM 54/0 TO KM 61/0, KM 69/0 TO KM 80/0 AN

N24001152

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	160	0	09/2021	-	0	48
	160	0	09/2021	101.7	0	
				116.26		

Background

Project approved in Sep'18 with cost of Rs 160 and it is to be completed by Sep'2021.

406 KOTHARI TO DHANORA

N24001073

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	301.38	0	08/2020	-	N.A.	63.06
	301.00	.1262		86.42	N.A.	
	301.38		N.A.	144.5		

Background

Physical progress for the month of May is 63.06%

407 CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA

N24000925

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2018	400.76	0	05/2019	-	N.A.	46
		0		131.34	N.A.	
	400.76		N.A.	145.98		

Background

408 IMPROVEMENT AND UP-GRADATION OF EXISTING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 T

N24001211

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	281.45	0	N.A.	-	N.A.	0
		0		0	N.A.	
	281.45		N.A.	0		

Background

409 IMPROVEMENT AND UP-GRADATION OF EXISTING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 KM

N24001230

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	281.45	0	12/2020	-	9	0
	281.45	0	09/2021	92.88 106.09	9	

Background

410 WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR

N24000998

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	193.19	0	N.A.	-	N.A.	43.5
	193.19	0	N.A.	61.94 77.73	N.A.	

Background

work recently started.

411 CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD

N24001198

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	264.5	0	03/2021	-	8	67.7
	264.5	0	11/2021 11/2021	85.7 87	0	

Background

412 CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00

N24001201

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	2926.42	0	N.A.	-	N.A.	2.5
		0		2	N.A.	
	2926.42		N.A.	2		

Background

--

413 WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-

N24001180

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	237.51	0	12/2022	177.47	0	48.19
		0		60.04	0	
	237.51		12/2022	60.04		

Background

--

414 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 44.35 TO KM 77.95 (PACKAGE 2

N24001290

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	342.55	0	02/2020	342.55	N.A.	52.56
		0		144.45	N.A.	
	342.55		N.A.	144.45		

Background

Work in Progress.

--

415 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE

N24001291

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	421.48	0	11/2020	421.48	N.A.	15.95
		0		24.12	N.A.	
	421.48		N.A.	24.12		

Background

work in progress.

**416 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 0.00 TO KM 44.35
(PACKAGE 1)**

N24001289

Location: ARUNACHAL PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	403.68	0	02/2020	403.68	N.A.	32.11
	403.68	0	N.A.	40.08 40.08	N.A.	

Background

work in progress

417 ALWAR NUH SECTION ON EPC MODE IN THE STATE OF RAJASTHAN.

N24001200

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	178.13	0	N.A.	-	N.A.	0
	178.13	0	N.A.	139.26 139.26	N.A.	

Background

Length: 34.95 km
Length Completed: 0 km
Total Project Cost: 178.13 cr
Mode: EPC
LOA Date: 08-Mar-2019

Appointed Date/ Start Date: 04 September 2019

Scheduled Completion Date(Original): 04-March -2021

Financial Progress: 18%

**418 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59
(PACKAGE 1)**

N24001292

Location: ARUNACHAL PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	543.05	0	11/2020	543.05	N.A.	21.7
	543.05	0	N.A.	86.24 100.33	N.A.	

Background

WORK IN PROGRESS.

419 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92
(PACKAGE
N24001294 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	560.39	0	02/2020	560.39	N.A.	29.34
	560.39	0	N.A.	118.45 146.58	N.A.	

Background

work in Progress.

420 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66
(PACKAGE
N24001297 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	450.65	0	11/2020	450.65	N.A.	11.91
	450.65	0	N.A.	6.51 29.2	N.A.	

Background

work in progress.

421 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383
(PACKAG
N24001296 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	394.27	0	10/2020	394.27	N.A.	10.73
	394.27	0	N.A.	25.72 25.72	N.A.	

Background

Work in Progress.

422 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 284.92 TO KM 314.25
(PACKAGE
N24001295 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	347.78	0	09/2020	347.78	N.A.	31.91
		0		58.02	N.A.	
	347.78		N.A.	76.59		

Background

work in Progress

423 CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE

N24001293

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	486.7	0	10/2020	486.70	N.A.	20.13
		0		54.1	N.A.	
	486.7		N.A.	68.14		

Background

work in Progress

424 NAGPUR-BIKANER SECTION FROM KM 177.00 TO KM 267.325 ON NH-89

N24001240

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	370.36	0	08/2022	-	0	0
		0		90.45	0	
	370.36		08/2022	90.45		

Background

425 BALANCE WORK FOR "IMPROVEMENT OF EXISTING SINGLE INTERMEDIATE LANE ROAD OF NH-44 TO BE 2-LANE ROAD W

N24001243

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	166.94	0	12/2020	-	N.A.	24
		0		0	N.A.	
	166.94		N.A.	27.02		

Background

426 UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FROM N24001241 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	255.23	0	08/2020	-	24	0
	255.23	0	08/2022	1.66	24	

Background

427 REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K N24001242 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	196.23	- .1172	11/2020	-	21	0
	196	- .1172	08/2022	0	21	

Background

NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.

428 4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52

N24000431 Location: ASSAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	520.01	-41.6377	N.A.	-	N.A.	62.98
	303.49	-41.6377	N.A.	164.37	N.A.	
				180.85		

Background

This Project was approved on January 1991 with Capital Investment of Rs. 520.01 Crores.

429 4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL N24000323 Location: ASSAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	588.95	0	11/2018	-	N.A.	84.35
	588.95	0	N.A.	418.5	N.A.	
				424.31		

Background

This Project was approved on October 2014 with Capital Investment of Rs. 588.95 Crores with schedule completion date November 2018. Civil Work is in Progress.

430 2 LANING WITH PAVED SHOULDER OF AGARTALA-UDAIPUR SECTION OF NH-44 FROM KM 6.800 TO KM 55.00 IN THE S
N24000328 Location: TRIPURA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	369	0	03/2018	-	N.A.	0
	369	0	N.A.	322.69	N.A.	
				322.69		

Background

This Project was approved on October 2014 with Capital Investment of Rs. 369.00 Crores with schedule completion date March 2018. Present Physical progress is 0.81%.

431 FOUR LANING FROM GOHPUR TO HOLONGI SECTION FROM KM 264.10 OF NH 52 TO KM 20.37 OF NH 52A
N24000322 Location: ASSAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	168.39	0	11/2018	-	N.A.	86.26
	168.39	0	N.A.	130.77	N.A.	
				141.44		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 168.39 Crores with schedule completion date November 2018.

432 2 LANING FROM LONGDING TO KANUBARI OF NH-52B FROM KM 0 TO KM 47.213 IN ARUNACHAL PRADESH
N24000327 Location: ARUNACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	394	32.7056	06/2018	-	N.A.	100
	522.86	32.7056	N.A.	400.56	N.A.	
				400.56		

Background

Work completed. Project under O&M period. Completion certificate awaited.

433 FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL

N24000823

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	829	0	01/2016	-	N.A.	51.6
	829	0	N.A.	411.51 415.82	N.A.	

Background

434 2 LANING FROM KM. 40.00 TO KM. 58.27 OF CHANGLANG/ TIRAP DISTRICT BOUNDARY TO CHANGLANG OF NH-52B IN

N24000978

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	172.75	0	N.A.	-	N.A.	100
	172.75	0	N.A.	134.38 134.38	N.A.	

Background

Work completed. Project under O&M period.

435 CONSTRUCTION OF MAJOR BRIDGE OVER HUMPHREY STRAIT CREEK BETWEEN KM. 129.420 TO KM. 130.600 OF NH 4 C

N24000746

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	277.17	0	04/2017	-	N.A.	82.78
	277.17	0	N.A.	159.49 159.49	N.A.	

Background

436 CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (

N24000744

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	262.97	0	10/2018	-	N.A.	16.8
	262.97	0	N.A.	0	N.A.	
				0		

Background

437 FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM

N24000305

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	454.89	0	05/2018	-	31	1.44
	454.89	0	12/2020	291.45	31	
				318.21		

Background

This Project was approved on May 2015 with Capital Investment of Rs. 454.89 Crores with schedule completion date May 2018. Civil Work is in progress

438 4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)

N24000319

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	437.39	-6.8794	06/2018	-	42	.01
	407.3	-6.8794	12/2021	100.07	42	
				105.09		

Background

This Project was approved on June 2015 with Capital Investment of Rs. 437.39 Crores with schedule completion date June 2018. Civil work is in progress

439 FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5

N24000320

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	463.49	-14.1168	06/2018	-	42	.47
	398.06	-14.1168	12/2021	145.21	42	
				157.07		

Background

This Project was approved on June 2015 with Capital Investment of Rs. 463.49 Crores with schedule completion date June 2018. Civil work is in progress

440 CONSTRUCTION OF 2-LANE ROAD FROM KM 33 TO KM 65.00 OF AKAJAN-LIKABALI-BAME ROAD IN ARUNACHAL PRADESH
N24000326 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	197.16	0	10/2018	-	N.A.	0
	197.16	0	N.A.	91.25	N.A.	
				91.25		

Background

This Project was approved on July 2015 with Capital Investment of Rs. 197.16 Crores with schedule completion date October 2018.

441 2-LANING OF EXISTING AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM DESIGN KM. 12.000 TO KM. 33.000 (EX
N24000976 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	210.5	0	N.A.	-	N.A.	0
	210.50	0	01/2016	126.43	36	
	210.5		01/2019	145.07		

Background

442 FUNDED) CONSTRUCTION OF 2-LANE HUNLI-ANINI ROAD FROM KM 53.500 TO KM 92.500 IN THE STATE OF ARUNACH
N24000618 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2015	434.06	0	N.A.	-	N.A.	0
	434.06	0	N.A.	15	N.A.	
				30		

Background

This Project was approved on November 2015 with Capital Investment of Rs. 434.06 Crores. Project is to be completed by Dec'20.

443 4 LANING FROM GOHPUR TO HOLONGI SECTION FROM KM 264.10 OF NH 52 TO KM 20.37 OF NH 52A
N24000430 **Location: ASSAM** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	223.3	0	06/2018	-	N.A.	0
		0		111.16	N.A.	
	223.3		N.A.	111.16		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 223.30 Crores with schedule completion date June 2018.

444 4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.

N24000438

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	289.99	-32.3287	12/2018		N.A.	46.08
		-32.3287		76.26	N.A.	
	196.24		N.A.	84.31		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 289.99 Crores with schedule completion date December 2018.

445 4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) 0

N24000582

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	294.17	0	01/2016	-	63	1.4
		0		201.59	63	
	294.17		04/2021	211.59		

Background

This Project was approved on January 2016 with Capital Investment of Rs. 294.17 Crores. Civil work is in progress.

446 4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561

N24000583

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	252	-11.3095	01/2016	-	N.A.	1.31
		-11.3095		116.91	N.A.	
	223.5		N.A.	136.29		

Background

This Project was approved on January 2016 with Capital Investment of Rs. 252.00 Crores. CIVIL WORK IS IN PROGRESS.

447 FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1

N24000686

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	373.07	3.7339 3.7339	08/2016	76.37 238.29	57 57	83.34
	387		05/2021	250.82		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 373.07 Crores with schedule completion date August 2016. Now anticipated date is August 2019

448 FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1

N24000687

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	396.52	-14.3675 -14.3675	08/2016	48.44 247.43	57 57	88.13
	339.55		05/2021	255.7		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 396.52 Crores with schedule completion date August 2016. Now anticipated date is August 2019

449 FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00

N24000688

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	429.52	-20.8419 -20.8419	08/2016	101.71 238.28	57 57	0
	340		05/2021	238.28		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 429.52 Crores with schedule completion date August 2016. Now anticipated date is August 2019.

450 CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM 21.500 OF HUNLI-ANINI ROAD(NEAR ITHUN BRIDGE) TO KM 37

N24000616

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	245.79	0	N.A.	-	N.A.	96.5
	245.79	0	N.A.	188.33	N.A.	
				192.25		

Background

This Project was approved on April 2016 with Capital Investment of Rs. 245.79 Crores. Project is to be completed by Sep'20.

451 CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM. 37.500 OF HUNLI-ANINI ROAD (NEAR ITHUN BRIDGE) TO KM.

N24000617

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	198	0	10/2016	-	N.A.	0
	198	0	N.A.	184.62	N.A.	
				184.62		

Background

This Project was approved on April 2016 with Capital Investment of Rs. 198.00 Crores with schedule completion date October 2019

452 FOUR LANING FROM BISWANATH CHARIALI TO GOHPUR FROM KM 208 TO KM 264.10 OF NH-52

N24000321

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	829	0	01/2019	-	N.A.	0
	829	0	N.A.	350.14	N.A.	
				350.14		

Background

This Project was approved on June 2016 with Capital Investment of Rs. 829.00 Crores with schedule completion date January 2019.

453 CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50

N24000948

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	568.92	0	N.A.	-	N.A.	0
	568.92	0	N.A.	295.7	N.A.	
				299.9		

Background

454 CONSTRUCTION OF 2-LANE OF HUNLI-ANINI ROAD FROM KM. 106.20 TO KM. 120**N24000676****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	138.93	11.567	01/2017	-	N.A.	0
	155.00	0		124.76	N.A.	
	155		N.A.	124.76		

Background

This Project was approved on December 2016 with Capital Investment of Rs. 138.93 Crores with schedule completion date January 2017. Now anticipated date is January 2020 with anticipated cost is Rs. 155 crore.

455 CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.**N24000944****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	200.44	0	N.A.	-	N.A.	83.17
		0		102.7	N.A.	
	200.44		N.A.	104.06		

Background**456 CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 92.500 TO KM 106.5****N24000949****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	188.78	0	N.A.	-	N.A.	0
		0		81.12	N.A.	
	188.78		N.A.	81.12		

Background**457 CONSTRUCTION OF MEKA ROING HUNLI FROM EXISTING KM16 OF ROING HUNLI ROAD TO KM 21.500 OF HUNLI AN****N24000677****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	1253.1	0	03/2017	-	60	0
	1253.1	0	03/2022	204.77	60	
				204.77		

Background

This Project was approved on January 2017 with Capital Investment of Rs. 1253.10 Crores with anticipated completion date March 2022.

458 TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI

N24000979

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	256.66	0	N.A.	-	N.A.	11.54
	256.66	0	N.A.	24.14	N.A.	
				24.14		

Background

459 TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM.

N24000690

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	198.22	27.1567	04/2017	-	N.A.	78.54
	252.05	27.1567	N.A.	111.21	N.A.	
				117.61		

Background

This Project was approved on January 2017 with Capital Investment of Rs. 198.22 Crores with schedule completion date April 2017.

460 TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM.

N24000681

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	194.66	29.4822	04/2017	-	N.A.	78.54
	252.05	29.4822	N.A.	111.21	N.A.	
				117.61		

Background

This Project was approved on January 2017 with Capital Investment of Rs. 194.66 Crores with schedule completion date April 2017.

461 TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00
N24000679 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	195.23	29.4832	04/2017	-	N.A.	59.33
	252.79	29.4832	N.A.	100.63 107.09	N.A.	

Background

This Project was approved on February 2017 with Capital Investment of Rs. 195.23 Crores with schedule completion date April 2017.

462 TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST
N24000680 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	203.36	29.4797	04/2017	-	N.A.	62.82
	263.31	29.4797	N.A.	116.97 120.98	N.A.	

Background

This Project was approved on February 2017 with Capital Investment of Rs. 203.36 Crores with schedule completion date April 2017.

463 TWO-LANING OF JORAM - KOLORIANG ROAD (NH-713) FROM DESIGN KM. 20+000 TO KM. 32+050 [EXISTING
KM 20.0
N24000972 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	175.06	0	N.A.	-	N.A.	83.51
	175.06	0	04/2022	35.02 85.71	N.A.	

Background

464 TWO-LANING OF JORAM - KOLORIANG ROAD (NH-713) FROM DESIGN KM. 32+050 TO KM. 44+000 [EXISTING
KM 35.1
N24000973 **Location: ARUNACHAL PRADESH** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	176.12	0	N.A.	-	N.A.	69.55
	176.12	0	04/2022	34.21 71.97	N.A.	

Background

465 (I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.

N24000752

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	387	0	09/2018	104.00	24	80.25
	387	0	09/2020	283.11 296.83	24	

Background

466 CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI

N24000685

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	167.28	0	04/2017	-	N.A.	0
	167.28	0	N.A.	22.06 22.06	N.A.	

Background

This Project was approved on February 2017 with Capital Investment of Rs. 167.28 Crores with [Anticipated completion date feb 2021.

467 CONSTRUCTION OF FOUR/ SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.683

N24000689

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	507.68	0	04/2017	-	N.A.	0
	507.68	0	N.A.	129.13 129.13	N.A.	

Background

This Project was approved on February 2017 with Capital Investment of Rs. 507.68 Crores with schedule completion date April 2017.

468 TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX
N24000683 Location: ARUNACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	180.57	0	04/2017	-	46	39.92
	180.57	0	02/2021	18.01 58.36	46	

Background

This Project was approved on February 2017 with Capital Investment of Rs. 180.57 Crores with [Anticipated completion date Feb'21.

469 TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000
(DESIGN KM
N24000678 Location: ARUNACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	284.09	0	04/2017	-	47	71.6
	284.09	0	03/2018	110.39	36	
	284.09		03/2021	157.65		

Background

This Project was approved on March 2017 with Capital Investment of Rs. 284.09 Crores with schedule completion date Feb 2021

470 OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST
N24001196 Location: ASSAM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1049.51	-73.9497	N.A.	-	N.A.	52.63
	273.4	-73.9497	N.A.	98.01 98.01	N.A.	

Background

471 CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF
N24000946 Location: ARUNACHAL PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1718.59	0	N.A.	-	N.A.	52.32
	1718.59	0	N.A.	493.47	N.A.	
				519.92		

Background

472 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00

N24000767

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	375.8	0	N.A.	-	N.A.	0
	375.8	0	N.A.	45.71	N.A.	
				61.55		

Background

Cumulative physical progress achieved is 42.48% against scheduled physical progress of 100%. Financial progress is 38.83%

473 2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N

N24000745

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	409.85	0	12/2017	-	N.A.	41.76
	409.85	0	N.A.	21.11	N.A.	
				21.11		

Background

474 RHENOK-RORATHANG-PAKYONG ON NH 717A

N24000695

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	388	15.3015	10/2017	-	N.A.	85.46
	447.37	15.3015	N.A.	263.18	N.A.	
				270.24		

Background

work hampered due to Covid thierd milestone achieved on 31.03.2020

475 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000857

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	519.09	0	09/2019	169.00	43	16.52
	519.09	0	04/2023	36.31 56.58	43	

Background

Hill Cutting is in progress.

476 CONSTRUCTION/UPGRADATION OF ALTERNATIVE HIGHWA TO GANGTOK IN SIKKIM VIA BAGRAKOT-CHUIKHIM-NIMBONG-KA

N24000766

Location: SIKKIM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	318.42	0	11/2017	-	N.A.	0
	318.42	0	N.A.	66.63 66.63	N.A.	

Background

Out of four MILEstone 2nd milestone achieved on 03.06.2019, accordingly 3rd is in progress.

477 WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T

N24000771

Location: MEGHALAYA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	553.51	0	N.A.	-	N.A.	37.77
	553.51	0	09/2021	60.98 75.51	N.A.	

Background

DBM = 0.35 KM

478 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000858

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	640.07	0	09/2019	169.00	46	10.9
	640.07	0	07/2023	0	46	
				3.25		

Background

Physical Progress (%) is behind with respect to the target in accordance with the Work Programme of EPC Contractor for completion of Project with Project Duration 42 months with Appointed Declared as 24.01.2020.

479 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000861

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	473.18	0	09/2019	170.00	43	26.51
	473.18	0	04/2023	11.48	43	
				107		

Background

8.5 Km out of 34.58 Km Hill cutting completed

480 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000865

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	428.11	0	09/2019	81.96	48	16.52
	428.11	0	09/2023	0	48	
				55.86		

Background

Likely date of Appointed Date 15.02.2020

481 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000864

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	404.29	0	09/2019	159.00	55	8.85
	404.29	0	04/2024	0	55	
				24.68		

Background

Project approved in april 2017 with cost of Rs 404.29 crore and it is to be completed by Sep'2019

482 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000863

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	518.53	0	09/2019	80.00	45	24.89
	518.53	0	06/2023	12.11 117.38	45	

Background

3.05 Km out of 40.47 Km Hill cutting completed.

483 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000862

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	537.82	0	09/2019	168.00	43	27.42
	537.82	0	04/2023	10.16 112.73	43	

Background

5.3 Km of 35.65 Km hill cutting completed.

484 WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO

N24000859

Location: MIZORAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	642.96	0	09/2019	169.00	45	17.6
	642.96	0	06/2023	2.82 90.98	45	

Background

Mobilisation of Equipement, setting up of camp, procurement of applicable licence etc is in progress. 0.4 Km out of 53.26 Km Hill cutting completed.

485 TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 350.00 TO KM

N24000869

Location: MANIPUR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	517.57	-11.554	10/2018	-	36	100
	457.77	-11.554	10/2021	348	36	
				423.98		

Background

Project approved in Aug 2017 with cost of Rs 457.77 crore and it is to be completed by oct'2021.

486 FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE
N24000902 **Location: ASSAM** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	818	8.5183	N.A.	-	N.A.	31.93
	887.68	8.5183	N.A.	265.65	N.A.	
				287.52		

Background

Road Works including Culverts, widening and repair of culvert - 0.018%
Minor Bridges/ Underpasses/ Overpasses - 1.431%
Major Bridge works - 0.000%
Other Works- 0.000%
COS Works- 0.00%

487 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5
N24000768 **Location: SIKKIM** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	290.05	0	11/2017	-	N.A.	67.54
	290.05	0	N.A.	97.21	N.A.	
				106.27		

Background

Milestone II and III has been shifted to 12.06.2020 and 11.06.2021 respectively.

488 REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM
N24000748 **Location: A & N ISLANDS** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2018	391	0	10/2018	-	N.A.	14.62
		0		22.17	N.A.	
	391		N.A.	22.17		

Background

489 CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399

N24000741

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	274.31	0	05/2018	-	N.A.	72.73
		0		29.13	N.A.	
	274.31		N.A.	192.02		

Background

490 (II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING

N24000753

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	500.09	-32.7141	09/2018	140.00	50	32.2
	336.49	0		79.51	50	
	336.49		11/2022	92.5		

Background

491 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 25.760 TO

N24000755

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	239.3	0	09/2018	101.16	44	71.17
		0		19.48	44	
	239.3		05/2022	106.94		

Background

EPC Contractor start the Cleaning and Grubbing activity.

492 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO

N24000757**Location: NAGALAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	315.03	0	09/2018	134.14	39	47.17
	315.03	0	12/2021	24.42	39	
				88.52		

Background

493 CONSTRUCTION OF TWO-LANE WITH HARD SHOULDERS OF PFUTSERO PHEK ROAD FROM EXISTING KM 00.000 TO KM19.9

N24000759**Location: NAGALAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	237.72	0	09/2018	-	N.A.	89.33
	237.72	0	N.A.	103.99	N.A.	
				120.12		

Background

494 UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR SECTION OF NH-144A FROM CANAL HEAD (KM 0

N24000866**Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	404.17	0	08/2018	-	N.A.	65.33
	404.17	0	N.A.	151.81	N.A.	
				183.76		

Background

495 CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)

N24000855**Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1383.78	0	07/2018	-	N.A.	29.18
	1383.78	0	N.A.	229.38	N.A.	
				247.56		

Background

496 CONSTRUCTION/UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEM

N24000769

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	264.84	0	06/2018	-	N.A.	18.02
	264.84	0	N.A.	53.44 54.35	N.A.	

Background

Cumulative Physical Progress upto current month is 18.02% and Financial progress is 15%.After descoping the work from Km 0+000 to 2+000. Work is in Progress.

497 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO

N24000765

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	323.98	0	09/2018	75.86	50	23.44
	323.98	0	11/2022	0 50.13	50	

Background

498 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO

N24000764

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	272.89	0	09/2018	99.37	49	31.44
	272.89	0	10/2022	4.04 51.17	49	

Background

499 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO

N24000763

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	215.79	0	09/2018	63.62	39	45.01
		0		28.28	39	
	215.79		12/2021	67.3		

Background

--

500 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 00.000 TO 00.000
N24000762 Location: NAGALAND Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	215.12	0	09/2018	49.23	38	73.04
		0		51.98	38	
	215.12		11/2021	100.9		

Background

--

501 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF PFUTSERO-PHEK ROAD FROM EXISTING KM 40.090 TO KM65.
N24000761 Location: NAGALAND Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	282.98	-31.9387	09/2018	-	N.A.	75.69
		-31.9387		127.31	N.A.	
	192.6		N.A.	141.1		

Background

--

502 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF PFUTSERO-PHEK ROAD FROM EXISTING KM 19.900 TO KM40.0
N24000760 Location: NAGALAND Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	251.97	0	09/2018	-	N.A.	90.33
		0		127.87	N.A.	
	251.97		N.A.	144.12		

Background

503 UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA
N24000868 **Location: JAMMU AND KASHMIR** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	253.44	0	07/2019	-	N.A.	31.88
	253.44	0	N.A.	37.58 62.15	N.A.	

Background

Project approved in March 2018 with cost of Rs 519 crore and it is to be completed by July'2019

504 WIDENING AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENT FROM
N24000867 **Location: JAMMU AND KASHMIR** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	216	0	11/2018	-	N.A.	49.01
	216	0	N.A.	78.41 92.64	N.A.	

Background

505 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO
N24000758 **Location: NAGALAND** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	240.64	0	09/2018	113.30	39	59.02
	240.64	0	12/2021	35.38 102.51	39	

Background

506 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO
N24000756 **Location: NAGALAND** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	285.68	0	09/2018	76.65	48	46.62
		0		19.52	48	
	285.68		09/2022	77.91		

Background

--

507 CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 00.000 TO

N24000754

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	339.57	0	09/2018	105.87	46	71.49
		0		23.73	46	
	339.57		07/2022	150.6		

Background

Contractor Started cleaning and grubbing activity

508 REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) 0

N24000749

Location: A & N ISLANDS

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	234.27	0	10/2018	-	N.A.	28.92
		0		11.03	N.A.	
	234.27		N.A.	11.03		

Background

--

509 2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA

N24000743

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	417.24	0	05/2018	-	N.A.	80.03
		0		285	N.A.	
	417.24		N.A.	316.92		

Background

510 2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI

N24000742

Location: UTTARAKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	403.36	0	06/2018	-	N.A.	84
	403.36	0	N.A.	280 316.92	N.A.	

Background

511 IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM

N24000903

Location: MEGHALAYA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	306.28	0	05/2019	-	N.A.	38.6
	306.28	0	N.A.	109.41 117.12	N.A.	

Background

Project approved in March 2019 with cost of Rs. 306.28 crore and it is to be completed by Mar 2022

512 IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137

N24001268

Location: MANIPUR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	471	0	07/2022	-	0	48.62
	471	0	07/2022	94.99 114.29	0	

Background

513 CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N

N24001251

Location: SIKKIM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	402.94	0	04/2022	-	0	11.95
		0		0	0	
	402.94		04/2022	0		

Background

514 TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350

N24001333

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2019	761.54	0	05/2023	-	0	22.1
		0		0	0	
	761.54		05/2023	67.33		

Background

515 CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA

N24001253

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2019	2680.42	0	12/2023	-	0	26.48
		0		550	0	
	2680.42		12/2023	741.14		

Background

516 4-LANING OF HAPACHARA - TULUNGIA SECTION

N24001246

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	220.2	0	12/2022	-	0	0
		0		0	0	
	220.2		12/2022	0		

Background

On track

517 2-LANING FROM MANU-SIMLUNG (PKG I)

N24001247

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	247.76	0	01/2022	-	0	0
	247.76	0	01/2022	2.6	0	

Background

518 REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE

N24001265

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	154.51	0	07/2022	-	0	0
	154.51	0	07/2022	0	0	
				4		

Background

519 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)

N24001269

Location: ASSAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	216.49	0	03/2022	-	0	25.3
	216.49	0	03/2022	0	0	
				3.35		

Background

520 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)

N24001332

Location: ASSAM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	217.5	0	06/2022	-	0	22.15
		0		0	0	
	217.5		06/2022	7.77		

Background

--

521 2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)

N24001331

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	261.13	0	06/2022	-	0	19.14
		0		0	0	
	261.13		06/2022	11.95		

Background

--

522 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B

(1A PACKAGES)

N24001312

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	167.95	0	06/2022	-	0	35.27
		0		0	0	
	167.95		06/2022	28.11		

Background

--

523 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)

N24001282

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	355.79	0	06/2022	-	0	24.19
		0		24.01	0	
	355.79		06/2022	48.86		

Background

524 CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)

N24001281

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	292.24	0	07/2022	84.50	0	20.19
	292.24	0	07/2022	0	0	
				29		

Background

525 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)

N24001280

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	320.97	0	06/2022	-	0	16.45
	320.97	0	06/2022	13.88	0	
				31.87		

Background

526 CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-II)

N24001279

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	216.49	0	07/2022	84.50	0	25.3
	216.49	0	07/2022	0	0	
				28.93		

Background

527 CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)

N24001278

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	206.88	0	07/2022	84.50	0	14.72
		0		0	0	
	206.88		07/2022	16.55		

Background

--

528 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)

N24001272

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	167.95	0	06/2022	-	0	27.08
		0		0	0	
	167.95		06/2022	24.91		

Background

--

529 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)

N24001270

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	292.24	0	06/2022	-	0	20.19
		0		0	0	
	292.24		06/2022	2.06		

Background

--

530 REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID

N24001267

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	178.43	0	07/2022	-	0	11.02
		0		0	0	
	178.43		07/2022	6.87		

Background

531 CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00

N24001254

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	242.97	0	06/2022	-	0	0
	242.97	0	06/2022	0	0	

Background

532 2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1

N24001329

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	165.54	0	07/2022	-	0	0
	165.54	0	07/2022	0	0	

Background

533 2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)

N24001286

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	278.95	0	06/2022	42.20	0	41.39
	278.95	0	06/2022	63.72	0	

Background

534 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV)

N24001285

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	330.78	0	12/2021	-	0	17.31
		0		19.72	0	
	330.78		12/2021	34.07		

Background

535 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)

N24001284

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	361.53	0	06/2022	-	0	10.34
		0		7.61	0	
	361.53		06/2022	19.49		

Background

536 CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)

N24001283

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	281.78	0	07/2022	-	0	38.15
		0		0	0	
	281.78		07/2022	50.44		

Background

537 2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)

N24001287

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2020	330.8	0	12/2021	-	0	12.42
		0		6.58	0	
	330.8		12/2021	26.42		

Background

538 2-LANING FROM MANU-SIMLUNG (PKG III)

N24001249

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	347.36	0	01/2022	-	0	25.65
	347.36	0	01/2022	0	0	
				37.58		

Background

539 2-LANING FROM JOLAIBARI - BELONIA

N24001317

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	201.99	0	01/2022	-	0	0
	201.99	0	01/2022	0	0	
				0		

Background

540 STRENGTHENING OF CHURAIBARI - AGARTALA SECTION OF NH-08

N24001319

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	257.96	0	01/2022	-	0	0
	257.96	0	01/2022	0	0	
				0		

Background

541 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)

N24001271

Location: MANIPUR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	365.53	0	08/2022	-	0	19.7
	365.53	0	08/2022	0	0	
				24.77		

Background

542 REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION

N24001263

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2020	277.5	0	01/2022	-	0	0
	277.5	0	01/2022	0	0	
				3.03		

Background

543 CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV

N24001262

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	345.38	0	04/2023	-	0	0
	345.38	0	04/2023	0	0	
				0		

Background

544 2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)

N24001273

Location: MANIPUR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	177.76	0	08/2022	-	0	24.17
	177.76	0	08/2022	0	0	
				20.25		

Background

545 UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL

N24001264

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	228.39	0	04/2022	-	0	0
	228.39	0	04/2022	0	0	

Background

546 UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K

N24001266

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	210.79	0	04/2022	-	0	0
	210.79	0	04/2022	0	0	

Background

547 CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH. 68.

N24001244

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	301.06	0	04/2022	-	0	0
	301.06	0	04/2022	0	0	

Background

548 REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM

N24001327

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	292.8	0	05/2022	-	0	2.27
		0		0	0	
	292.8		05/2022	2.53		

Background

Cumulative physical progress achieved till may 2021 is 2.27% against scheduled 100% and Financial progress is 1.75%.

**549 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D
N24001288 Location: NAGALAND Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	232.29	0	04/2022	-	0	11.85
		0		0	0	
	232.29		04/2022	13.39		

Background

**550 IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAPOKPI TO SEKMAI SECTI
N24001276 Location: MANIPUR Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	228.97	0	04/2022	-	0	1.3
		0		0	0	
	228.97		04/2022	0		

Background

**551 IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAPOKPI SECTION
N24001275 Location: MANIPUR Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	268.98	0	04/2022	-	0	0
		0		0	0	
	268.98		04/2022	0		

Background

552 IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI
N24001274 Location: MANIPUR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	379.39	0	04/2022	-	0	2.49
	379.39	0	04/2022	.91	0	

Background

553 CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV
N24001261 Location: SIKKIM Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	311	0	04/2023	-	0	0
	311	0	04/2023	0	0	

Background

554 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM32.0 TO KM43.454 [DES
N24001258 Location: NAGALAND Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	202.36	0	04/2022	-	0	2.73
	202.36	0	04/2022	0	0	

Background

555 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG
N24001257 Location: NAGALAND Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	159.85	0	10/2022	-	0	3.17
		0		0	0	
	159.85		10/2022	0		

Background

556 WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH. 71.800

N24001248

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	208.84	0	04/2022	-	0	0
		0		0	0	
	208.84		04/2022	0		

Background

557 WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 66.00 TO KM 81.00 (DESIGN CHAINAGE 65.923

N24001250

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	278.46	0	03/2022	-	0	23.46
		0		0	0	
	278.46		03/2022	20.12		

Background

Contractor achieved the Project Milestone-01. The Progress is found satisfactory

558 CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO

N24001336

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	230.45	0	04/2023	-	0	0
		0		0	0	
	230.45		04/2023	0		

Background

559 KARGIL-ZANSKR PACKAGE-5**N24001330****Location: LADAKH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	169.79	0	12/2023	56.00	0	9.5
	169.79	0	12/2023	0	0	
				9.07		

Background**560 CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600****N24001252****Location: SIKKIM****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	295.97	0	04/2023	-	0	0
	295.97	0	04/2023	0	0	
				0		

Background**561 CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D****N24001256****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2020	6808.69	0	09/2026	-	0	1.87
	6808.69	0	09/2026	0	0	
				45.49		

Background**562 CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO****N24001245****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	353.9	0	05/2022	-	0	6.33
		0		4.21	0	
	353.9		05/2022	8.17		

Background

563 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D

N24001255

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	277.44	0	10/2022	-	0	11.85
		0		0	0	
	277.44		10/2022	13.4		

Background

564 CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54

N24001277

Location: MIZORAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	275.02	0	10/2022	59.50	0	11
		0		0	0	
	275.02		10/2022	22.39		

Background

565 CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T

N24001260

Location: NAGALAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	257.15	0	04/2022	90.00	0	14.63
		0		10.55	0	
	257.15		04/2022	24.54		

Background

566 2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3

N24001318

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	173.17	0	04/2022	-	0	0
	173.17	0	04/2022	0	0	

Background

567 CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)

N24001325

Location: SIKKIM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	262.84	0	05/2023	-	0	0
	262.84	0	05/2023	0	0	

Background

Cumulative physical progress is 0.001% against schedule 100% and financial progress is 0.00%

568 CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L

N24001322

Location: SIKKIM

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	183.31	0	05/2022	-	0	.21
	183.31	0	05/2022	0	0	

Background

Cumulative physical progress achieved 0.21% against scheduled 100% and financial progress is 0.00%

569 UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM

N24001259

Location: NAGALAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2020	315.63	0	04/2022	0	0	3.12
	315.63	0	04/2022	1.67	0	

Background

570 CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0

N24001338

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	816.79	0	12/2023	-	0	0
	816.79	0	12/2023	0	0	

Background

571 CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT

N24001337

Location: SIKKIM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	493.42	0	11/2023	-	0	0
	493.42	0	11/2023	0	0	

Background

572 RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)

N24001339

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	157.86	0	04/2022	-	0	17.4
	157.86	0	04/2022	8.75	0	
				11.28		

Background

573 KAILASHAHAR TO KHOWAI PKG-3

N24001310

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	280.91	0	07/2022	-	0	0
	280.91	0	07/2022	0	0	

Background

574 IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL

N24001314

Location: MEGHALAYA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	525.68	0	12/2023	-	0	9.26
	525.68	0	12/2023	4.58	0	

Background

575 KAILASHAHAR TO KHOWAI PKG-2

N24001311

Location: TRIPURA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	206.78	0	07/2022	-	0	0
	206.78	0	07/2022	0	0	

Background

576 IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B

N24001335

Location: MEGHALAYA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	284.21	0	12/2023	-	0	5.08
	284.21	0	12/2023	2.63	0	
				2.63		

Background

--

577 KAILASHAHAR TO KHOWAI PKG-4

N24001309

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	159.13	0	06/2022	-	0	0
	159.13	0	06/2022	0	0	
				0		

Background

--

578 IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (

N24001313

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	351.12	0	12/2023	-	0	2.91
	351.12	0	12/2023	.99	0	
				.99		

Background

--

579 4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD

N24001326

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	4997.04	0	09/2028	-	0	0
	4997.04	0	09/2028	0	0	
				0		

Background

580 KAILASHAHAR TO KHOWAI PKG-5

N24001308

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	332.14	0	07/2022	-	0	0
	332.14	0	07/2022	0	0	

Background

581 IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL

N24001334

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2020	445.51	0	12/2023	-	0	3.96
	445.51	0	12/2023	9.2	0	

Background

582 DEMBUEN - BRUNI

N24001321

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2020	606.63	0	03/2023	-	0	0
	606.63	0	03/2023	0	0	

Background

583 JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD

N24001328

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2020	804	0	08/2023	-	0	0
		0		0	0	
	804		08/2023	0		

Background

584 DOGINALA - GAU

N24001320

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2020	242.3	0	09/2022	-	0	0
		0		0	0	
	242.3		09/2022	0		

Background

585 KHELLANI-KHANABAL PKG-6

N24001324

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2021	285.28	0	09/2022	-	0	0
		0		0	0	
	285.28		09/2022	0		

Background

586 LADDA - BASAI

N24001316

Location: ARUNACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2021	445.96	0	04/2023	-	0	0
		0		0	0	
	445.96		04/2023	0		

Background

587 TADADEGE - HENKAR**N24001315****Location: ARUNACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2021	550.45	0	03/2023	-	0	2.49
	550.45	0	03/2023	0	0	

Background**588 KHELLANI-KHANABAL PKG-1****N24001323****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2021	486.45	0	09/2022	-	0	0
	486.45	0	09/2022	0	0	

Background**NATIONAL HIGHWAYS AUTHORITY OF INDIA****589 FOUR LANING OF BHOJPUR TO BUXAR****N24000506****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/1991	642.41	6.1114	N.A.	-	N.A.	0
	681.67	6.1114	N.A.	400.6	N.A.	

Background

Cumulative financial progress is 46.34% is obtained till date, however due to slow LA work progress is slow.

590 HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700**240106277****Location: ASSAM****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	280	118.7786	02/2009	-	N.A.	
	612.58	118.7786	N.A.	612.58	N.A.	
				612.58		

Background

Physical progress achieved so far is 100.00%.
Out of 15.57 kms, length of 15.39 kms work has been completed . Balance 180 m das been de-scoped from this project. Final Taking Over Certificate has been issued by the Engineer on July 2019.

591 MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000

240106278

Location: ASSAM

Capatity: 28 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	199.81	70.2317	04/2009	-	N.A.	
	340.14	70.2317	N.A.	325.28	N.A.	
				325.28		

Background

The project 100% completed.

592 MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54

240106279

Location: ASSAM

Capatity: 23 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	167.64	159.9499	11/2008	-	N.A.	
	435.78	159.9499	N.A.	427.96	N.A.	
				427.96		

Background

The project is completed on 06.12.2018.

593 MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450

240106280

Location: ASSAM

Capatity: 15 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	155.04	64.622	11/2008	-	N.A.	
	255.23	64.622	N.A.	251.39	N.A.	
				251.39		

Background

project completed

594 SONAPUR TO GUWAHTI (AS-3)**N24000044****Location: ASSAM****Capacity: 19 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	245	-28.8408	03/2008	17.60	149	100
	174.34	-28.8408	08/2020	225.65 240.36	149	

Background

project completed

595 NALBARI TO BIJNI (AS-6)**N24000047****Location: ASSAM****Capacity: 25 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	225	0	06/2008	14.50	135	100
	225	0	09/2019	328.47 390.72	135	

Background

project completed

596 NALBARI T BIJNI (AS-7)**N24000048****Location: ASSAM****Capacity: 27.3 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	208	10.5769	04/2008		154	97.26
	230	10.5769	02/2021	341.76 370.56	154	

Background

Physical progress achieved so far is 97.26%. 4 laning work has been completed. Defect liability period commences on 26.02.2021.

597 DHARAMTUL TO SONAPUR, KM 205-183 (AS-20)**N24000049****Location: ASSAM****Capacity: 22 KM**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	160	4.9875	05/2008	12.80	133	100
	167.98	4.9875	06/2019	227.79	133	
				270.97		

Background

project completed

598 HARANGAJO TO MAIBANG, NH-54

N24000062

Location: ASSAM

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	196	234.2704	07/2009	-	N.A.	0
	655.17	234.2704	N.A.	655.17	N.A.	
				655.17		

Background

A Total of 20.94 km DBM out of 23.38 km has been completed. The package is affected by landslides/sinking and settlement. The package is foreclosed on 16.10.2018.

Preparation of DPR is under progress

599 BRAHMPUTRA BRIDGE, NH NO-31

N24000063

Location: ASSAM

Capacity: 5 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	217.61	65.8196	04/2010		111	100
	360.84	65.8196	07/2019	456.63	111	
				489.84		

Background

The project has been completed on 19.07.2019.

600 GWALIOR-JHANSI, NH-75

N24000089

Location: MULTI STATE

Capacity: 80 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2003	604	-39.6374	12/2009	-	N.A.	0
	364.59	-39.6374	N.A.	334.71	N.A.	
				334.71		

Background

The original project work was stopped by the Concessionaire M/ Gwalior-Jhansi Expressway Ltd. since March-2012 when the progress of work was 62%.
Now the balance work has been awarded to M/s Gawar Construction Ltd. The commencement date of work is 28.08.2018.

601 TRICHY - KARUR

N24000528

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2007	516	0	07/2008	-	N.A.	0
	516	0	N.A.	886.96	N.A.	
				886.96		

Background

Fresh DPR for Trichy Bypass is in progress

602 DELHI/ HARYANA BORDER TO ROHTAK

N24000122

Location: HARYANA

Capacity: 63.5 KM

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2007	486	0	05/2010	-	N.A.	0
	486	0	N.A.	470.01	N.A.	
				470.01		

Background

This Project was approved on April 2007 with Capital Investment of Rs. 486.00 Crores with schedule completion date March 2020.. Present Physical progress is 99.99%. Delay is on account of lack of work planning, machinery labor and frequent changes in the project management personnel by the concessionaire.

603 GURGAON - KOTPUTLI - JAIPUR (SIX LANE)

N24000477

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2008	1673.7	0	10/2011	-	N.A.	98.67
	1673.7	0	N.A.	3326.93	N.A.	
				3326.93		

Background

The supplementary Agreement was signed between Concessionaire & NHAI on dated 20.12.13 by which 09 structures has been deleted & 17 structures were delinked and Concessionaire has to complete balance 57 structures, one ROB & at Grade 6-laning by 15.10.2014. A series of high level meetings has been conducted at NHAI HQ as well as Ministry to complete the said project at earliest, but work progress by the Concessionaire was not satisfactory due to financial crunch of the Concessionaire. Now, NHAI Board has recently approved the one time fund infusion in a tune of Rs. 352 Cr. to the Concessionaire (NHAI HQ letter no. 322 dated 30.09.2016) to complete the said project at earliest for which a tripartite agreement

has also been signed on dt. 16.03.2017. Cure period notice issued.

604 SURAT- DAHISAR(SIX LANE) KM 263 TO KM 502

N24000131

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2009	1693.75	0	08/2011	-	N.A.	0
	1693.75	0	N.A.	2848.49	N.A.	
				2848.49		

Background

The said project has been executed on DBFO pattern on BOT basis.

605 PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)

N24000133

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2009	1108	167.8249	11/2011	-	N.A.	0
	2967.5	167.8249	N.A.	3996.01	N.A.	
				3996.01		

Background

This Project was approved on May 2009 with Capital Investment of Rs. 1108.00 Crores with schedule completion date November 2011. Now it is anticipated to be completed in March 2020. Present Physical progress is 98%. Delay is on account of Poor performance by contractor.

606 SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM

N24000149

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2010	617	0	08/2012	-	N.A.	0
	617	0	N.A.	943.17	N.A.	
				943.17		

Background

This Project was approved on February 2010 with Capital Investment of Rs. 617.00 Crores with schedule completion date Dec'2019.. Physical progress achieved so far is 89.93 % ..

607 GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION

N24000125

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2010	1509.1	0	09/2012	-	N.A.	0
	1509.1	0		3684.44	N.A.	
			N.A.	3684.44		

Background

This Project was approved on March 2010 with Capital Investment of Rs. 1509.10 Crores with schedule completion date September 2012. Present Physical progress is 99.50%. Out of 132.9 kms only 130.45 kms work has been completed .

608 FOUR LANING FROM MP/MAHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANON AND NAGPUR BYPASS

N24000509

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2010	1170.52	0	06/2012	-	N.A.	100
	1170.52	0		2051.36	N.A.	
			N.A.	2051.36		

Background

This Project was approved on April 2010 with Capital Investment of Rs. 1170.52 Crores with schedule completion date June 2012. Present Physical progress is 100.00% and COD issued on 19.03.2019.

609 TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS

N24000176

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2010	374	-55.3743	05/2013	-	99	23
	166.9	-55.3743		26.88	99	
			08/2021	26.88		

Background

11.165 Km completed out of 12.774 Km

610 QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00

N24000161

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2010	1987	0	07/2015	-	62	98.3
	1987	0		2915.73	62	
			09/2020	3110.27		

Background

This Project was approved on July 2010 with Capital Investment of Rs. 1987.00 Crores with schedule completion date June 2016. Due to Cash flow issues with Concessionaire, funds to the tune of Rs 575 Cr against advance of Missed Annuity is being paid to the Concessionaire for completion of balance works by 31.12.2019. However, likely date of completion is 31.03.2021.

611 JAMMU-UDHAMPUR KM.27.5 TO KM.67.00

N24000163

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2010	1813.76	0	07/2013	-	N.A.	100
	1813.76	0	N.A.	2648.34 2652.45	N.A.	

Background

Completed project

612 PATNA-MUZZAFFARPUR

N24000165

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2010	671.3	0	02/2013	-	N.A.	0
	671.3	0	N.A.	1360.63 1360.63	N.A.	

Background

PCOD of the project has been issued

613 HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER

N24000138

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2010	946	0	06/2018	-	N.A.	0
	946	0	N.A.	818.53 818.53	N.A.	

Background

Physical progress achieved so far is 97.92 % .Out of 90.08 kms only 88.21 kms work has been completed .

Now Anticipated date of completion is DEC 2020

614 INDORE-JHABUA-GUJRAT/MP

N24000136

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2010	1175	0	04/2013	-	N.A.	0
		0		1509.96	N.A.	
	1175		N.A.	1509.96		

Background

Construction work of this project has been completed . PCOD has been issued on 07.11.2018 now project highway is under operation & maintenance.

615 PUNE-SATARA(NH-4)

N24000156

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2010	1724.55	0	03/2013	-	102	96.22
		0		2568.78	102	
	1724.55		09/2021	2605.37		

Background

The 6 - laning of Pune - Satara Section of NH-4 was approved on October 2010 with Capital Investment of Rs. 1724.55 Crores with schedule completion date March 2013. Now it is anticipated to be completed in March - 2021. Present Physical progress is 96.00%. Out of 140.35 kms only 134.96 kms work has been completed.

616 INDORE-DEWAS(NH-3)

N24000159

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2010	325	46.1538	05/2013	-	N.A.	0
		46.1538		469.54	N.A.	
	475		N.A.	469.54		

Background

The construction work of this project has been completed and PCOD has been issued on 29.05.2015.

617 KANDLA - MUNDRA PORT

N24000175

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2011	953.88	0	07/2013	-	N.A.	0
		0		976.79	N.A.	
	953.88		N.A.	976.79		

Background

Project was awarded to M/s KMTRPL on dated 12.01.2010 and appointed date was achieved on dated 19.01.2011. PCOD for 55.800 Km. has been issued on 04.11.2015 and commercial operation was started on dated 07.11.2019. But due to poor performance of concessionaire for balance work. Tolling Rights of Concessionaire was terminated on dated 14.04.2019 and Mokha Toll Plaza were taken over by NHAI through Auction basis since 16.04.2019. Concession Agreement was terminated on dated 25.07.2019

618 4-LANNING OF CHAPRA-HAJIPUR

N24000187

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2011	575	0	07/2013	-	N.A.	20.6
	575	0	N.A.	555.63	N.A.	

Background

This Project was approved on January 2011 with Capital Investment of Rs. 575.00 Crores with schedule completion date July

619 4 LANING OF NAGPUR-BETUL

N24000155

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	2498.76	0	08/2014	-	N.A.	0
	2498.76	0	N.A.	2531.46	N.A.	

Background

This Project was approved on February 2011 with Capital Investment of Rs. 2498.76 Crores with schedule completion date August 2014. Out of 176.30 kms only 172.13 kms work has been completed .

620 4-LANING OF BRAHAMPORE-FARAKA

N24000203

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	998.79	0	08/2013	50.40	106	28.13
	998.79	0	06/2022	1868.67	106	
				1884.5		

Background

This Project was approved on February 2011 with Capital Investment of Rs. 998.79 Crores with schedule completion date August 2013. Now it is anticipated to be completed in Dec 2021. Present Physical progress is 88.84%. Out of 100.6 kms only 89.69 kms work has been completed

621 4-LANING OF FARAKA-RAIGANJ

N24000202**Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	1078.84	0	08/2013	20.68	95	99.3
	1078.84	0	07/2021	2288.54 2296.72	95	

Background

This Project was approved on February 2011 with Capital Investment of Rs. 1078.84 Crores with schedule completion date Aug 2013. Now, it is anticipated to be completed in July 2021. Present physical progress is 99.3% and 4-laning work of 100.18 Km length is completed except some miscellaneous /finishing work.

622 GHAZIABAD-ALIGARH NH-91**N24000170****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	1141	0	08/2013	-	N.A.	0
	1141	0	N.A.	1715.42 1715.42	N.A.	

Background

This Project was approved on February 2011 with Capital Investment of Rs. 1141.00 Crores (TPC) with schedule completion date August 2013. Presently Out of 126.300 kms only 123.300 kms work has been completed & under tolling.

De-scope/COS proposal under consideration in CCIE at NHAI-HQ level.

623 TIRUPATI - TIRUTHANI - CHENNAI**N24000178****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2011	571	0	10/2013	-	N.A.	9.5
	571	0	N.A.	582.53 582.53	N.A.	

Background

Till date 85.70% of physical progress has been achieved. PCC issued for 95.980 Kms on 27.02.2015. COD commenced on 01.03.2015. Rights of Concessionaire was suspended w.e.f. 10.10.2018.

NHAI, HQ has annulled the bids invited for completion of the balance works on 08.12.2020. Further, HQ vide letter dated 01.01.2021 has requested to submit the bid document, cost estimate, technical schedules, drawings, Utility relocation plan and Drainage plan to invite bids for the De-linked portion from the Concession Agreement i.e. from Km 43.950 to Km 61.470 (Length: 17.520 Km) in Tamil Nadu under EPC Mode. The same is under preparation by IE.

For the balance work in the remaining stretch, concurrence of NCLT to the Resolution Proposal, which has been approved in-principle by NHAI, is awaited.

624 NASHRI- CHANANI**N24000162****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2011	2159	16.6744	06/2015	-	N.A.	0
	2519	16.6744	N.A.	4729.68	N.A.	
				4729.98		

Background

This Project was approved on May 2011 with Capital Investment of Rs. 2159.00 Crores with schedule completion date June 2015.

625 2 LANNING OF MUZAFFARPUR - SONBARSA**N24000188****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2011	511.54	15.5335	11/2013	560.00	72	13
	591	15.5335	11/2019	576.99	72	
				577.44		

Background

The original budget estimate is Rs 560 crs (EPC Cost). Due to Approved COS No. 1,2,3, and 4 amounting to Rs 36.3 crs the revised estimate is Rs 604 crs. The revised estimate includes future COS amounting to Rs 7 crs.

626 DEVELOPMENT OF ADIQUATE ROAD CONNECTIVITY TO CHENNAI- ENNORE PORT CONNECTIVITY**N24000173****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2011	600	0	06/2013	-	N.A.	0
	600	0	N.A.	1.65	N.A.	
				1.65		

Background

Balance work of 0.33 Km awarded to M/s B Murugan for total project cost of Rs.13.44 Cr. and work commenced. 27.35% physical progress completed

627 SRINAGAR TO BANIHAL**N24000189****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

06/2011	1100.7	0	06/2014	-	76	90
		0		2898.77	76	
	1100.7		10/2020	2924.54		

Background

This Project was approved on June 2011 with Capital Investment of Rs. 1100.70 Crores with schedule completion date June 2014. Present Physical progress is 90%. Out of 65.41kms only 57.44 KM length has been completed.

628 SIX LANNING OF KRISHNAGIRI- WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46

N24000172

Location: TAMIL NADU

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	1250	0	12/2013	-	N.A.	0
		0		1336.5	N.A.	
	1250		N.A.	1336.5		

Background

Physical progress achieved so far is 96.64 % .Out of 148.3 kms only 141.870 kms work has been completed.

Diversion of Railway land is affecting 500m length. The Concessionaire is exploring alternative to complete the work within NH land.

Now Anticipated date of completion is 30.06.2020.

629 VARANASI-AURANGABAD KM.786 TO KM.978.40

N24000182

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	2848	18.6605	03/2014	-	105	8.3
		18.6605		2878.4	105	
	3379.45		12/2022	2878.4		

Background

The Concessionaire has stopped the work of Six laning since the Lenders have refused to pay money for the construction purposes. Due to the arise situation the matter has been taken up in CCIE and the proceedings are on.

630 MUZAFFARNAGAR-HARIDWAR

N24000201

Location: MULTI STATE

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	754	0	03/2013	-	N.A.	40
		0		1364.18	N.A.	
	754		N.A.	1364.18		

Background

The project got Terminated on 19.06.2019 by NHAI HQ and Subsequently Balance Works of Muzaffarnagar Haridwar Section of NH58 has been awarded to new agencies . The work has been commenced from 25.11.2019. The works are under progress.

631 PATNA-BAKTZARPUR KM.181.3 TO KM.231.95

N24000185

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	574	0	03/2014	-	N.A.	7
	574	0	N.A.	768.73	N.A.	
				768.73		

Background

Physical progress achieved so far is 99.78%.
Out of 50.6 kms only 50.25 kms work has been completed .Now Anticipated date of completion is NA.

632 2-LANNING WITH PS MOTIHARI-RAXAUL

N24000186

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2011	375.09	0	04/2014	-	N.A.	1
	375.09	0	N.A.	494.33	N.A.	
				494.33		

Background

Physical progress achieved so far is 53.85%.
Out of 68.79 kms only 45.95 kms work has been completed .Now Anticipated date of completion is NA.

633 SIX LANNING OF NELLORE-CHILKALURIPET KM.1182.802 TO KM.1366.547

N24000183

Location: ANDHRA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2011	1535	0	05/2014	-	N.A.	60.47
	1535	0	N.A.	3278	N.A.	
				3278.25		

Background

This Project was approved on November 2011 with Capital Investment of Rs. 1535.00 Crores with schedule completion date May 2014. Now it is anticipated to be completed in October-2020. Out of 183.620 kms only 182.17 kms work has been completed

634 HARIDWAR DEHRADUN APPROVED LENGTH 69

N24000212

Location: UTTARAKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2011	478.51	- .1066	10/2013	-	N.A.	0
	478	- .1066	N.A.	315.11	N.A.	
				315.11		

Background

This project is terminated. Bids for balance work invited/received in 2 packages at HQ and LOA issued on 20.12.2018. Balance work commenced from 01.02.2019.

The physical progress as on 30.09.2020 for package 1 is 76.02%

The Physical Progress as on 30.09.2020 for package 2 is 79.95%

The projects are likely to be completed by November 2020

635 SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR

N24000205

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2011	1047	0	06/2014	-	N.A.	0
	1047	0	N.A.	1874.43	N.A.	
				1874.43		

Background

66.3 km has been completed out of 67 km. Balance 7km to be descoped from the present contract agreement.

636 PANIKHOLI-RIMOLI

N24000197

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2012	1410	0	09/2014	-	N.A.	0
	1410	0	N.A.	1935.14	N.A.	
				1935.14		

Background

Project terminated on 28.01.2020. Bids for balance work invited.

637 6-LANING OF DHANKUNI-KHARAGPUR SECTION

N24000206

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	1396.18	0	09/2014	-	N.A.	0
	1396.18	0	N.A.	2894.94	N.A.	
				2894.94		

Background

Chairman, NHAI at Kolkata on 16.10.2019 that since land is not available for taking up the work of underpasses at affected locations, the work of underpasses is de-scoped and at grade 6- lane main carriageway be completed, without compromising the safety and as per MoM it has been directed to Concessionaire, M/s. ADKTL to increase the requisite resources immediately and make all out efforts to complete the balance works (excluding de-scoped works of VUPs) within the timeline to be decided by IE based on assessment of quantum of work as per good industry Practice. The details of balance works including 1(one) number of VUP at Km. 44.937 to be completed by November, 2020 as the work front have already available with the Concessionaire.

In this regard, Memeber (Tech) RKP had also taken a meeting with Concessionaire and IE of the project in presence of RO/PD and GM (T),HQ on 16.01.2020. The decision of the meeting was circulated to Concessionaire and IE of the project for compliance.

The proposal for Extension of Project Completion was recommended by IE upto Nov, 2020. But after scrutiny the said proposal, PIU has given some observations for further compliance. IE is yet to submit the same to PIU.

638 2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENHTH 170 KM)

N24000213

Location: TAMIL NADU

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2012	624	0	04/2014	-	93	27.92
	624	0	01/2022	43.82	93	
				59.15		

Background

54.500 Km completed out of 182.182 Km

639 2-LANING WITH PS RAIBAREILI TO ALLAHABAD

N24000208

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	291.36	61.0756	01/2014	-	N.A.	0
	469.31	61.0756	N.A.	459.07	N.A.	
				459.07		

Background

The Project has been completed except ROB at Unchahar & Four laning of City Portion of Raebareli.

640 DELHI AGRA APPROVED LENGTH 180.0 KM

N24000224

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2012	1928.22	52.7315	04/2015	-	74	96.57
	2945	52.7315	01/2021	2431.98	5	
			06/2021	2431.98		

Background

This project was approved on Oct. 2012 with capital investment of Rs. 1928.22 crore with schedule completion date April 2015.

641 2-LANE WITH PAVED SHOULDER WITH PROVISION OF CAPACITY AUGMENTATION OF RAJASTHAN BORDER-FATEHPUR-SALA

N24000426

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2012	530.07	0	08/2016	-	46	99.76
	530.07	0	06/2020	556.02	46	

Background

Physical progress achieved so far is 99.76%.
Out of 154.141 kms only 152.971 kms work has been completed. Now Anticipated date of completion is 31.03.2021.

642 4 LANING OF KASHIPUR-SITARGANJ SECTION KM. 175.000 TO KM. 252.20

N24000638

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2012	605.84	19.2493	07/2018	-	N.A.	0
	722.46	19.2493	N.A.	722.46	N.A.	

Background

Physical progress achieved so far is 82.71%.
Out of 77.2 kms only 66.50 kms work has been completed. Now Anticipated date of completion is 28-Feb-20.

643 RANCHI - RARGA - JAMSETHPUR

N24000215

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2012	1479	0	06/2015	-	N.A.	0
		0		740.26	N.A.	
	1479		N.A.	740.26		

Background

Physical progress achieved so far is 50.24%.
Out of 163.5 kms only 73.77 kms work has been completed .Now Anticipated date of completion is N.A.

644 AHMEDABAD TO VADODARA SECTION

N24000222

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2013	2125.24	0	12/2015	18.30	N.A.	100
		0		4669.71	N.A.	
	2125.24		N.A.	4669.71		

Background

This Project was approved on January 2013 with Capital Investment of Rs. 2125.24 Crores with schedule completion date December 2015.

645 ETAWAH CHAKERI

N24000219

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2013	1573	0	09/2015	-	N.A.	0
		0		2093.25	N.A.	
	1573		N.A.	2093.25		

Background

This Project was approved on March 2013 with Capital Investment of Rs. 1573.00 Crores with schedule completion date September 2015. Now it is anticipated to be completed in October 2017. Out of 160.2 kms only 159.7 kms work has been completed

646 WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50

N24000230

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2013	1348.2	0	02/2014	-	N.A.	81.39
		0		1792.9	N.A.	
	1348.2		N.A.	1792.9		

Background

The Project was approved on May 2013 with Capital Investment of Rs. 1348.20 Crores with schedule completion date Aug 2016. Out of 137.946 kms only 104.636 kms work has been completed. Balance 33.31 Km of Khed - Sinnar project is de-scoped from Concessionaire M/s KSEL & balance work taken up on EPC mode.

647 FOUR LANING OF GWALIOR-SHIVPURI

N24000494

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2013	1055	51.8265	11/2015	-	N.A.	0
	1601.77	51.8265	N.A.	1393.4	N.A.	
				1393.4		

Background

November 2015. Now it is anticipated to be completed in September 2017 with anticipated cost of Rs. 1601.77 crores. Present Physical progress is 94.47%. Out of 125.03 kms only 103.25 kms work has been completed

648 BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT

N24001303

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	649.9	0	12/2020	-	N.A.	0
	649.9	0	N.A.	0	N.A.	
				0		

Background

649 BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA

N24001305

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	464.09	0	11/2020	-	N.A.	0
	464.09	0	N.A.	0	N.A.	
				0		

Background

650 BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE

N24001304

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	446.97	0	11/2020	-	N.A.	0
	446.97	0	N.A.	0	N.A.	

Background

--

651 FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO 186.50 KM)

N24000232

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2013	1916.79	0	11/2016	-	N.A.	0
	1916.79	0	N.A.	1960.92	N.A.	
				1960.92		

Background

Concessionaire M/s KNCCEL has withdrawn resources from the site due to financial crunch and abandoned site since June 2018. Intention to termination notice issued to the concessionaire by the Authority vide letter dated 18 Jan 2019. The valuation of work done has been completed. Concession Agreement with M/s KNCCEL terminated vide RO, NHAI Shimla office letter no. 1918 dated 22 Oct 2019 and Letter of Award has been issued to M/s Ceigall India Ltd vide letter dated 14 Aug 2019 for balance work of widening along existing alignment of National Highway (brown field, 30.66 km length). Construction work on existing alignment has been started from 27 Nov 2019 onward, the bid have been invited for green field alignment.

652 VADODARA-SURAT SECTION

N24000361

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2014	503.16	0	08/2016	-	N.A.	0
	503.16	0	N.A.	389.5	N.A.	
				389.5		

Background

Completed Project

--

653 4 LANNING OF MH-KNT BORDER SANGAREDDY SECTION OF NH-9

N24000233

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	1266.6	21.9012	09/2016	-	N.A.	99.9
	1544	21.9012	N.A.	1446.45	N.A.	
				1446.45		

Background

Physical progress achieved upto July, 2020 is 99.90% .Out of 145 kms only 143.68 kms work has been completed .
The Completion Certificate for the project for a length of 143.00 kms has already been issued on 17.09.2019 by De-linking the balance stretch of 2.0 kms.

654 2-LANING WITH PAVED SHOULDERS OF RAEBARELI - BANDA SECTION OF NH-232

N24000360

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	351.34	18.882	01/2016	-	N.A.	0
	417.68	18.882	N.A.	433.68	N.A.	
				433.68		

Background

The Project has been completed & PCOD was issued on 11/01/2019. COD has yet not issued to the contractor.

655 SIX-LANING OF BARWA ADDA-PANAGARH

N24000515

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	1665	41.7808	N.A.	-	N.A.	0
	2360.65	41.7808	N.A.	4472.01	N.A.	
				4472.01		

Background

Physical progress achieved so far is 79.41%.
Out of 122.88 kms only 107.15 kms work has been completed . As per MoM of review meeting of Hon'ble MOS, RTH & S on 11th & 12th June 2018 held at Goa, the anticipated date of completion was 30 June 2019. However, there is no firm timelines as on date as the Concessionaire is not taking up the balance works due to the present financial crisis of their Promoter, M/s IL & FS Transportation Networks Ltd.

656 2-LANING WITH PAVED SHOULDERS OF TANDA -RAEBARELI

N24000367

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	495.78	26.655	01/2016	-	N.A.	0
	627.93	26.655	N.A.	633.24	N.A.	
				633.24		

Background

The Project has been completed

657 4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION

N24000462

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2014	1655.01	0	08/2016	-	52	0
	1655.01	0	12/2020	1867.51	52	
				1867.51		

Background

Physical progress achieved so far is 81.65 % .Out of 187.24 kms only 152.90 kms work has been completed. PCOD issued on 31.01.2020.

Now Anticipated date of completion is Dec 2020

658 4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION

N24000454

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2014	923.04	0	11/2016	-	N.A.	84.3
	923.04	0	N.A.	861.99	N.A.	
				865.89		

Background

Physical progress achieved so far is 84.30%.

out of 100.00 Kms only 87.33 kms work has been completed. Now Anticipated date of completion is 31.12.2021.

659 THIRUMAYAM - MANAMADURAI SECTION

N24000359

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2014	401.11	0	01/2017	-	N.A.	0
	401.11	0	N.A.	273.89	N.A.	
				273.89		

Background

Work completed in all respects

660 BIKANER - PHALODI SECTION TO FOUR LANING FROM KM.4.200 TO KM 55.25 AND TWO-LANE PAVED SHOULDER FROM

N24000445

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	822.9	0	04/2018	-	38	99.75
	822.9	0	06/2021	844.08	38	
				844.08		

Background

PCOD issued on 15.02.2019

661 TWO LANING WITH PAVED SHOULDER OF KARAUII - DHOLPUR

N24000344

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2014	425.19	0	09/2016	-	N.A.	0
	425.19	0	N.A.	276.4	N.A.	
				276.4		

Background

The project is completed and COD issued on 10.10.2019.

662 VIJAYAWADA-GUNDUGOLANU SECTION

N24000632

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2014	1684	0	02/2017	-	N.A.	0
	1684	0	N.A.	54.13	N.A.	
				54.13		

Background

Due to Concessionaire's Defaults, NHAI on 26.08.2016 issued Termination Notice to the Concessionaire M/s. VGRPPL pursuant to agreement.

The Competent Authority split the entire project of Vijayawada - Gundugolanu Section of NH-16 into 4 packages, the status of which are as detailed below.

PKG-I : 6-laning of existing 4-lane road from Gundugolanu (Design km 1023.280) to Kalaparru (Design km 1050.680) of NH-5 (New NH-16) (Design length = 27.400 km)

Status : LOA issued to the successful bidder M/s. Varaha Infra - JCEG (JV) on 01.10.2019.

Agreement concluded on 25.10.2019. Appointed Date declared on 27.01.2020 and the EPC Contractor commenced the works w.e.f. 27.01.2020. About 3% physical progress achieved upto August, 2020.

PKG-II : 6-laning of existing 4-lane road from Kalaparru (Design km 1050.680) to Chinna Avutupalli (Design km 1076.480) of NH-5 (New NH-16) including 6 lane Hanuman Junction bypass from (Existing Km 1055.680 to km 1060.800)(Design Ch. 0.000 to Ch.6.720), (Total Design Length - 27.400km)

Status : LOA issued to the successful bidder M/s. Lakshmi Infrastructure & Developers India Pvt. Ltd on 08.01.2019. The EPC Contractor commenced the works w.e.f. 21.02.2019. About 76.50% progress achieved upto August, 2020.

PKG-III : 6-laning of Vijayawada bypass from Chinna Avutupalli (Design Ch.0+000) to Gollapudi (Design Ch. 30+000) in Vijayawada - Gundugolanu Section of NH-16

Status: LOA issue to the successful bidder M/s. Megha Engineering and Infrastructures Ltd. - M/s. Navayuga Engineering Co. Ltd. (Consortium) on 06.03.2020. Agreement concluded on 02.07.2020.

PKG-IV : 6-laning of Vijayawada bypass from Gollapudi (Design Ch. 30+000) to Chinnakakani (Design Ch.47+881) including major bridge across river Krishna in Vijayawada - Gundugolanu Section of NH-16

Status : LOA issue to the successful bidder M/s. Adani Enterprises Limited - M/s. Navayuga Engineering Co. Ltd. (Consortium) on 06.03.2020. Agreement concluded on 09.07.2020.

663 FOUR LANNING OF LUDHIYANA- TALWANDI SECTION

N24000483

Location: PUNJAB

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2014	479	0	N.A.	1.20	N.A.	93.2
	479	0	07/2021	453.8	N.A.	
				456.8		

Background

Physical progress achieved so far is 93.20%.
Out of 78 kms only 76.25 kms work has been completed. Now Anticipated date of completion is 31 July 2021

664 4 LANING OF SOLAPUR YEDISHI SECTION OF NH-211

N24000453

Location: MAHARASHTRA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2015	972.5	0	07/2017	-	N.A.	100
	972.5	0	N.A.	1492	N.A.	
				1492		

Background

Project Complete and Operation and Maintenance Stage.

665 FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -II

N24000468

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	795.76	-13.7768	N.A.	-	N.A.	0
	686.13	-13.7768	N.A.	669.94	N.A.	
				669.94		

Background

Final payment has been made

666 FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -I

N24000469

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	794.3	-12.9573	N.A.	-	N.A.	0
	691.38	-12.9573	N.A.	669.35	N.A.	
				669.35		

Background

Final payment has been made

667 FOUR LANING OF JABALPUR - LAKHNADON

N24000489

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	928.83	0	N.A.	-	N.A.	0
	928.83	0	N.A.	867.83	N.A.	
				867.83		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 928.83 Crores. Provisional COD has been issued on 12.02.2020. Present Physical progress is 100%.Completion certificate has been issued on 14.08.2020, and final payment has been made.

668 FOUR LANING OF HOSPET - CHITRADURGA

N24000490

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	1388	0	08/2018	-	N.A.	99.25
		0		1250	N.A.	
	1388		N.A.	1308		

Background

Physical progress achieved so far is 95.39% .Out of 120 kms only 117.5kms work has been completed .

Now Anticipated date of completion is April 2020

669 FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -IV

N24000504

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2015	810.22	0	N.A.	-	N.A.	0
		0		742.47	N.A.	
	810.22		N.A.	742.47		

Background

This Project was approved on March 2015 with Capital Investment of Rs. 810.22 Crores.. Present Physical progress is 100%.Project COD has been issued on 15.10.2019 & Final payment has been made.

670 FOUR LANING OF MADURAI - RAMANATHAPURAM (KM 5. TO KM 81) AND TWO LANING WITH PS KM 81 TO KM 120

N24000349

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	1387.11	0	11/2017	-	N.A.	0
		0		980.46	N.A.	
	1387.11		N.A.	980.46		

Background

Work completed in all respects

671 BALANCE WORK OF 4 LANING OF GORAKPUR -GOPALGANJ

N24000590

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	581.84	0	05/2017	-	N.A.	0
		0		89.69	N.A.	
	581.84		N.A.	89.69		

Background

This Project was approved on May 2015 with Capital Investment of Rs. 581.84 Crores with schedule completion date May 2017.

672 FOUR LANING OF VARANASI BYPASS

N24000356

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2015	261.09	0	05/2017	-	N.A.	0
	261.09	0	N.A.	240.96 240.96	N.A.	

Background

Project Completed

673 TWO LANING WITH PS OF NAGAPATTINAM - THANJAVUR

N24000350

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	563.92	0	12/2017	-	N.A.	0
	563.92	0	N.A.	93.53 93.53	N.A.	

Background

LOA for balance work of Nagapattinam-Thanjavur section is awarded on 31.12.2020

674 4 LANING OF KAZHAKKOTTAM TO MUKKOLA SECTION OF NH-47

N24000459

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	845.24	11.3293	N.A.	-	N.A.	0
	941	11.3293	01/2020 01/2020	881.72 881.72	0	

Background

Project Completed except for the Toll Plaza
Operation and Maintenance in Progress

675 FOUR LANING OF GUNA TO BIAORA SECTION OF NH-3 FROM KM 332.100 TO KM. 426.100 IN THE STATE OF MADHYA

N24000496

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	1012.9	0	03/2016	-	N.A.	0
	1012.9	0	N.A.	226.1	N.A.	
				226.1		

Background

This Project was approved on June 2015 with Capital Investment of Rs. 1012.90 Crores with schedule completion date March 2016. Now it is anticipated to be completed in March 2019. Present Physical progress is 34.35%.

676 4 LANING OF AMRAVATI - CHIKHLI (PKG-I)

N24000425

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	2288.18	0	05/2019	-	N.A.	0
	2288.18	0	N.A.	487.81	N.A.	
				487.81		

Background

This Project was approved on July 2015 with Capital Investment of Rs. 2288.18 Crores. Now it is anticipated to be completed in May 2019.

677 FOUR LANING OF AURANGABAD - YEDISHI

N24000508

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	1871.34	0	01/2018	-	N.A.	0
	1871.34	0	N.A.	3443.43	N.A.	
				3443.43		

Background

ROB/ RUB 01 No. (For proposed railway line in Beed Bypass @ Ch.Km.176+507)

Flyovers 05 No's {At Manjarsumba (Km.157+400), Padalsingi (Km.196+485), Gadhi (Km.201+850), Shahagad (Km.219+745) & Wadigodri (Km.228+883)}

Vehicular Underpasses 15 No's.

Pedestrian / Cattle Underpass 18 No's.

Bus Lay bye/ shelters 28 No's x 2 side

Rest Areas 02 No's {At Manjarsumba (Km.165+350) & Aadgaon (Km.265+100)}

Truck Lay bye 04 No's {At Washi (Km.121+050), Manjarsumba (Km.159+300), Kolwadi (162+800) & Aadgaon (Km.262+960)}

Service/Slip Road Approximately 77.440Km. (total length of both sides)

Ghat / Hill section 2.40 Km. (At Manjarsumba Ghat from Existing Km.160+720 to Km.162+220)

Toll Plaza (6+6 lane) 3 No's {At Pargaon (Km.134+000), Padalsingi (Km.194+000) & Malyachiwadi (Km.254+550)}

Bypasses 1) Chausala Bypass - Km.140+300toKm.145+100 = 4.8 Km.
 2) Beed Bypass - Km.172+590 to Km.185+300= 12.5 Km.
 3) Georai Bypass - Km. 206+420 to Km.212+600 = 6.16 Km.
 4) Pachod Bypass -Km.246+160 to Km.251+100 = 4.94 Km.

678 8 LANING OF MUKARBA CHOWK TO PANIPAT

N24000449

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	2128.72	0	04/2019	-	29	73.4
	2128.72	0	09/2021	1070 1543.44	29	

Background

The Concessionaire slowdown the work since October 2018 and stopped completely since December 2018. Intention to Terminate Notice was issued on 16.10.2019 to Concessionaire. Subsequently lead bank requested for harmonious substitution of the Concessionaire. Accordingly the Harmonious Substitution Agreement has been signed on dated 08.06.2020 with M/s WelSpun Infrafacility Pvt. Ltd. The concessionaire (M/s WelSpun Infrafacility Pvt. Ltd.) has been mobilized at site and taken up the work. The schedule date for completion of the project is 07.09.2021(15 months) from the date of signing of the harmonious substitution agreement. The physical Progress of the project is 73.40%.

679 6 LANING OF AGRA - ETAWAH BYPASS

N24000452

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	1657.2	0	01/2019	-	N.A.	0
	1657.2	0	N.A.	2345 2345	N.A.	

Background

This Project was approved on July 2015 with Capital Investment of Rs. 1657.20 Crores.

680 4 LANING OF BAHARAGORA - SINGHARA

N24000427

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

07/2015	1282.94	0	N.A.	-	N.A.	0
		0		468.69	N.A.	
	1282.94		N.A.	468.69		

Background

Physical progress achieved so far is 43.5%.
Out of 111.6 kms 68 kms work has been completed. Now Anticipated date of completion is 17 Apr 2020.

681 4 LANING OF FAGNE - MAH-GUJ BORDER (PKG-3)

N24000439

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2015	1885.74	0	05/2019	-	N.A.	0
		0		1636.02	N.A.	
	1885.74		N.A.	1636.02		

Background

The work of four laning has been awarded to the Concessionaire namely Ms. Fagne Songadh Expressway Limited on DBFOT basis. The Concession Agreement has been signed on 08.09.2015 and date of commencement is 09.11.2016. At present the work of four laning is completed about 65 percent. Meanwhile, due to financial crisis of the Concessionaire the work of four laning is almost stopped at site since last 1 year. The Termination Notice vide letter dtd. 02.08.2019 in respect of Termination of the Concession Agreement of the aforesaid project stretch under Article 37 on account of Concessionaires default has been issued by NHAI, HQ New Delhi. The Bid Documents along with Cost Estimate of Balance Quantities of NH-6 section from Fagne to Maharashtra Gujarat border has been submitted to the Regional Office, Nagpur.

682 6/8 LANING OF ROAD PORT CONNECTIVITY JNPT PHASE II -CONSTRUCTION OF NH-348 - PKG3

N24000451

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	505	- .198	05/2018	160.00	37	67.5
		- .198	04/2019	279.03	26	
	504		06/2021	402.43		

Background

This project was approved on august 2015 with capital investment Rs 505.00 Cr. Now anticipated date of completion is June 2021.

683 TWO LANING WITH PS OF CHHAPRA -GOPALGANJ

N24000521

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

08/2015	854.8	21.4974	N.A.	-	N.A.	0
	1038.56	21.4974	N.A.	1160	N.A.	
				1160		

Background

The Physical Progress till August 2020 is 92.630%.

684 TWO LANING WITH PS OF CHHAPRA -REWAGHAT - MUZAFFARPUR

N24000522

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	516.13	25.7958	04/2018	-	N.A.	0
	649.27	25.7958	N.A.	712.15	N.A.	
				712.15		

Background

The PCC has been issued w.e.f 31.01.2018. The Project is under Operation and Maintenance.

685 TWO LANING WITH PS OF UNCHA NAGLA - KHANUWARA - ROPPAS -DHOLPUR

N24000520

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	275.9	0	N.A.	-	N.A.	0
	275.9	0	N.A.	289.13	N.A.	
				289.13		

Background

PCOD was issued on 26.11.2018. Now, the project has completed and COD issued on 01.10.2019.

686 FOUR LANING OF PATNA TO KOILWAR

N24000473

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	556.07	0	N.A.	-	N.A.	0
	556.07	0	N.A.	0	N.A.	
				0		

Background

Terminated vide NHAI, HQ letter no. 128150 dated 26.12.2018. However GoB, has provided an alternate alignment "Elevated section from Danapur to Bihta and augmentation of 4-laning from bihta to Koilwar"

687 FOUR LANING OF KOILWAR TO BHOJPUR

N24000482**Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	814.04	1.3673	N.A.	-	N.A.	0
	825.17	1.3673	10/2021	512.04	N.A.	
				512.04		

Background

financial progress of 60.19% has been obtained till date. CoS and EoT has been forwarded to competent authority.

688 TWO LANING WITH PS OF BIHARAHARIF - BARBIGHA - MOKAMA**N24000518****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	399.54	-25.5969	04/2019	-	N.A.	0
	297.27	-25.5969	N.A.	242.94	N.A.	
				242.94		

Background

This Project was approved on August 2015 with Capital Investment of Rs. 297.27 Crores. Now it is anticipated to be completed in December 2020.

689 FOUR LANING OF FORBESGANJ - JOGBANI**N24000501****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2015	322.09	0	04/2018	-	N.A.	85.56
	247.00	30.4008		77.53	N.A.	
	322.09		N.A.	77.53		

Background

Project under implementation with appointed date of 18.04.2016 and Scheduled completion date was 17.04.2018. Financial Progress 81.32% & Physical Progress 85.56% up to December 2020.

690 2 LANING WITH PAVED SHOULDER OF SITARGANJ - TANAKUR SECTION OF NH-125**N24000362****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2015	368.73	0	09/2016	-	N.A.	0
	368.73	0	N.A.	239.04	N.A.	
				239.04		

Background

100 % completed and completion certificate issued on 20.11.2018.

691 CONSTRUCTION OF NH-4B FROM KM.21.200 TO KM.27.270(D TO E SECTION) AND FROM KM.0.000 TO KM.4.492 (D
N24000432 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2015	414.51	- .123	05/2018	60.00	30	99.1
	414	- .123	11/2020	399.23	0	
			11/2020	409.16		

Background

This Project was approved on September 2015 with Capital Investment of Rs. 414.51 Crores. Now it is anticipated to be completed in June 2020

692 FOUR LANING OF PARWANOO -SOLAN

N24000479 Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2015	934.46	0	03/2018	49.22	39	0
	934.46	0	06/2021	1290.71	39	
				1290.73		

Background

EoT approved by NHAI HQ till 31.03.2020.

693 2 LANING WITH PS OF GULABPURA - UNIARA

N24000423 Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	597	0	10/2017	-	N.A.	0
	597	0	N.A.	587.64	N.A.	
				587.64		

Background

This Project was approved on October 2015 with Capital Investment of Rs. 597.00 Crores with schedule completion date October 2017. Present Physical progress is 99.85%.

694 CONSTRUCTION OF GAVANPHATA INTERCHANGE FROM 14.740 TO KM 15.894 (OLD SH -54) PKG-2

N24000441 Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	593.26	16.3352	05/2018		37	85
	690.17	16.3352	06/2021	590.33	0	
			06/2021	611.83		

Background

Physical progress achieved so far is 85.00%.
Out of 18.27 kms only 15.059 kms work has been completed. Now Anticipated date of completion is 30 June 2020

695 CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (
N24000435 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	531.13	40.2161	05/2018	-	37	89.75
	744.73	40.2161	06/2021	653.06	0	
			06/2021	670.92		

Background

Physical progress achieved so far is 89.75%.
Out of 4.595 kms only 3.56 kms work has been completed. Now Anticipated date of completion is 06 June 2021.

696 FOUR LANING OF CHANDIGARH - KHARAR

N24000503 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2015	447.29	66.8783	12/2017	-	N.A.	100
	746.43	66.8783	N.A.	344.52	N.A.	
				345.78		

Background

Physical progress achieved is 100%. 10.63km constructed out of 10.63kms. PCOD issues 28-Feb-2021.

697 CONSTRUCTION OF ISLAMPUR BY PASS

N24000437 Location: WEST BENGAL Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2015	361.15	.7698	N.A.	-	N.A.	0
		.7698		272.98	N.A.	
	363.93		N.A.	272.98		

Background

This Project was approved on October 2015 with Capital Investment of Rs. 363.93 Crores. It is anticipated to be completed in December 2020.

698 CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN
N24000442 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	649.5	0	03/2019	110.76	39	54.55
		0	12/2021	156.8	6	
	649.5		06/2022	218.28		

Background

Physical progress achieved so far is 54.55%.
Out of 7.13 kms only 2.798 kms work has been completed. Now Anticipated date of completion is 30 June-2022

699 FOUR LANING WITH PS TALEBANI -SMBALPUR

N24000485 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	752.28	0	N.A.	-	N.A.	0
		0		213.52	N.A.	
	752.28		03/2022	213.52		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 752.28 Crores. Project is to be completed by Nov'19.

700 FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A

N24000488 Location: JAMMU AND KASHMIR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	2136.97	0	12/2018	-	N.A.	0
		0		1659.47	N.A.	
	2136.97		N.A.	1695.6		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 2136.97 Crores with schedule completion date July 2020. Present Physical progress is 58.90%.

701 TWO LANING WITH PS OF JOWAI -MEHALAYA /ASSAM BORDER SECTION OF NH-44

N24000517**Location: MEGHALAYA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	479.2	0	05/2018	-	N.A.	0
	479.2	0	N.A.	712.89	N.A.	
				712.89		

Background

Physical progress achieved so far is 97.87%.
 Out of 102.255 kms only 101.855 kms work has been completed. PCC issued on 31.03.2018 and now Punch List - B work yet to be completed by the Contractor. Completion Certificate was issued w.e.f. 15.10.2019 after de-scoping the balance work of Punch List- B items under Article 8.3.3

702 FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31**N24000507****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1167.45	1.3268	N.A.	-	N.A.	0
	1182.94	1.3268	N.A.	132.93	N.A.	
				132.93		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 1167.45 Crores. It is to be completed by December 2020.

703 FOUR LANING OF SARAGAON - BILASPUR**N24000502****Location: CHHATISGARH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	509.13	0	04/2018	-	N.A.	0
	509.13	0	N.A.	412.66	N.A.	
				412.66		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 509.13 Crores. It is anticipated to be completed in April 2018. The project has been completed on 13.08.2018.
 Cumulative Civil Cost includes GST+ Price Adjustment.

704 FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)**N24000499****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	667	0	06/2018	-	N.A.	0
		0		549.07	N.A.	
	667		N.A.	549.07		

Background

This Project was approved on December 2015 with Capital Investment of Rs. 667.00 Crores with schedule completion date June 2018.

705 FOUR LANING OF SIMGA - SARAGAON

N24000495

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	596.67	0	05/2018	-	N.A.	100
		0		426.38	N.A.	
	596.67		N.A.	426.38		

Background

Expenditure = Civil cost +Price Adjustment +GST

706 FOUR LANING OF YADGIRI - WARANGAL

N24000486

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1423.96	-25.835	11/2018	-	31	0
		-25.835		834.2	31	
	1056.08		06/2021	993.25		

Background

Physical progress achieved so far is 98.05%. 98.398 Km work has been completed out of 99.10 Km. PCC issued on 30.09.2020 & Tolling started from 01.10.2020. Final completion is proposed& accepted by Contractor by JUNE,2021

707 FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31

N24000480

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1041.1	0	04/2019	-	N.A.	0
		0		343.52	N.A.	
	1041.1		N.A.	360.48		

Background

Physical progress achieved so far is 67.48%.
Out of 60.23 kms only 40.65 kms work has been completed .Now Anticipated date of completion is 01- Feb- 2021.

708 FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A**N24000471****Location: JAMMU AND KASHMIR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	2168.66	0	06/2019	-	N.A.	0
	2168.66	0	N.A.	928.42 1063.16	N.A.	

Background

This Project was approved on December 2015 with Capital Investment of Rs. 2168.66 Crores with schedule completion date Dec'20.. Present Physical progress is 17.07%.

709 4 LANING OF AMBALA - KAITHAL - PACKAGE -1**N24000443****Location: HARYANA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	602.95	-15.7973	06/2016	-	N.A.	0
	507.7	-15.7973	N.A.	496.22 496.22	N.A.	

Background

This Project was approved on December 2015 with Capital Investment of Rs. 602.95 Crores with schedule completion date June 2016. PCC issued dt 13 DEC19

710 4-LANING OF GHAGHRA BRIDGE TO VARANSI (PACKAGE -I)**N24000460****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	611.65	0	06/2016	-	N.A.	0
	611.65	0	N.A.	728.24 728.24	N.A.	

Background

This Project was approved on December 2015 with Capital Investment of Rs. 611.65 Crores with schedule completion date June 2016.

711 4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)**N24000463****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2015	1083	68.7119 68.7119	06/2018	- 2082.19 2082.19	N.A. N.A.	0
	1827.15		N.A.			

Background

Now likely completion date is 07/12/2020

712 4 LANING OF AMBALA - KAITHAL - PACKAGE -2

N24000448

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	574.28	-6.4637 -6.4637	07/2018	- 516.32 516.32	N.A. N.A.	0
	537.16		N.A.			

Background

This Project was approved on January 2016 with Capital Investment of Rs. 574.28 Crores with schedule completion date July 2019. PCC issued 30 Nov, 2019.

713 FOUR LANING OF SULTANPUR TO VARANASI (PKG-II)

N24000491

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	815.28	0 0	06/2018	- 520.89 520.89	N.A. N.A.	0
	815.28		N.A.			

Background

This Project was approved on January 2016 with Capital Investment of Rs. 815.28 Crores with schedule completion date June 2018.

714 FOUR LANNING OF NH-9 FROM VIJAYWADA-MACHLIPATNAM (KM 0.000 TO 63.800)

N24000545

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	1134.97	0 0	11/2018	- 1634.05 1634.05	N.A. N.A.	0
	1134.97		N.A.			

Background

This Project was approved on January 2016 with Capital Investment of Rs. 1134.97 Crores. Now it is anticipated to be completed in November 2018.

715 DELHI-MEERUT EXPRESSWAY PKG-III 6 LANNING FROM KM 27.740 TO 49.346 KM

N24000541

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	1081.57	-2.2162	06/2019	-	N.A.	0
	1057.6	-2.2162	N.A.	480.25	N.A.	
				480.25		

Background

Construction work has been completed and COD issued on 11.09.2020

716 MEERUT-BULANDSHAHR

N24000539

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	683.24	44.5963	N.A.	-	N.A.	0
	987.94	44.5963	N.A.	867.27	N.A.	
				867.27		

Background

The work was awarded to M/s Freedompoint Expressway Lt. for Rs. 868.77 Cr.

Sanction Date: 29.09.2015

Letter of Award: 11.01.2016

Agreement Date: 04.03.2016

Appointed Date: 28.04.2017

Scheduled Project Completion Date: 25.10.2019

Likely Completion Date: 25.04.2020

717 FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)

N24000493

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	1027.53	0	06/2018	-	N.A.	0
	1027.53	0	N.A.	601.13	N.A.	
				601.13		

Background

This Project was approved on January 2016 with Capital Investment of Rs. 1027.53 Crores with schedule completion date June 2020.

718 2 LANE WITH PAVED SHOULDERS ON KULLU TO MANALI (KM 272/00 TO 309/345)

N24000546**Location: HIMACHAL PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	273.2	0	02/2019	-	N.A.	0
	273.2	0	N.A.	668.31 668.31	N.A.	

Background

Physical progress achieved so far is 99.954%.
Out of 37.34 kms only 37.04 kms work has been completed. PCOD has been issued on 21 Oct 2019.

719 4-LANNING OF MAHULIA BAHARAGORA-JH/WB BORDER SECTION**N24000548****Location: JHARKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	997.15	11.914	03/2019	-	N.A.	0
	1115.95	11.914	N.A.	975.08 975.08	N.A.	

Background

Physical progress achieved so far is 99.34%.
Out of 71.61 kms only 71.60 kms work has been completed. Now Anticipated date of completion is 09 Jul 2019.

720 FOUR LANNING OF TAMIL NADU KERALA BORDER TO VILLUKURI FROM KM. 43.00 TO 70.25 OF NH-47 UNDER NHDP-PH**N24000555****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	707.82	0	08/2018	-	N.A.	0
	707.82	0	N.A.	390.43 390.43	N.A.	

Background

12.831 Km completed out of 22.290 Km

721 FOUR LANNING OF VILLUKURI TO KANYAKUMARI SECTION FROM KM 70.25 TO 96.714 OF NH-47 AND NAGERCOIL TO K**N24000557****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

02/2016	641.17	0	07/2018	-	N.A.	0
		0		374.47	N.A.	
	641.17		N.A.	374.47		

Background

28.743Km completed out of 37.958 Km

722 JHARPOKHARIA-BARIPADA-BALESHWAR SECTION

N24000550

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2016	1069.65	0	N.A.	-	N.A.	0
		0		611.71	N.A.	
	1069.65		N.A.	611.71		

Background

68.9 km completed out of 80.8 km. The project is likely to be completed by January 2021

723 BALANCE WORK OF 4-LANNING FROM KM 153.000 TO KM 175.000 OF NAGPUR- HYDERABAD SECTION NS-62

N24000542

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	197.69	0	07/2018	-	N.A.	0
		0		151.11	N.A.	
	197.69		N.A.	151.11		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 197.69 Crores. It is anticipated to be completed in July 2018.

724 4-LANNING OF NAGINA-KASHIPUR SECTION OF NH-74 FROM KM 73.00 TO KM 175.00

N24000565

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1737	0	N.A.	-	N.A.	0
		0		1159.07	N.A.	
	1737		N.A.	1159.07		

Background

Physical progress achieved so far is 36.603%.
Out of 98.8 kms only 31.37 kms work has been completed .Now Anticipated date of completion is 28-Apr-20.

725 4-LANNING OF HARIDWAR-NAGINA SECTION OF NH-74 FROM KM 0.000 (KM 204.300 OF NH-58) TO KM 73.00

N24000564**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1408	0	N.A.	-	N.A.	0
	1408	0	N.A.	442.7	N.A.	
				442.7		

Background

Physical progress achieved so far is 6.97%.
Out of 72 kms only 0.00 kms work has been completed. Now Anticipated date of completion is 24-Jul-20.

726 4-LANING OF GAGALHERI- SAHARANPUR- YAMUNANAGAR (UP/HARYANA BORDER) SECTION OF NH-73 FROM KM 33.000 (

N24000563**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1668	0	N.A.	-	N.A.	0
	1668	0	N.A.	946.08	N.A.	
				946.08		

Background

Physical progress achieved so far is 99.59%.
Out of 51.455 kms only 51.455 kms work has been completed. Now likely date of completion is 30.06.2021.

727 4-LANNING OF CHUTMALPUR-GANESHPUR SECTION OF NH-72A FROM KM 0.000 (KM 22.825 OF MH-73) TO KM 17.900

N24000562**Location: UTTARAKHAND****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1443	0	N.A.	-	N.A.	0
	1443	0	N.A.	1246.85	N.A.	
				1246.85		

Background

Physical progress achieved so far is 97.99%.
Out of 53.30 kms only 53.003 kms work has been completed. Now likely date of completion is 30.06.2021.

728 NAGPUR RING ROAD PACKAGE-2

N24000560**Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	591.66	0	07/2019	-	29	44.48
	591.66	0	12/2021	311.91 319.05	29	

Background

Physical progress achieved so far is 44.48%.
Out of 28.035 kms only 7.450 kms work has been completed. Now Anticipated date of completion is December 2021

729 FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88

N24000559

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	720	0	N.A.	-	N.A.	0
	720	0	N.A.	348.16 348.16	N.A.	

Background

Physical progress achieved so far is 31.54%.
Out of 45 kms only 16.51 kms work has been completed. Now Anticipated date of completion is 30-Apr-20.

730 NAGPUR RING ROAD PACKAGE-1

N24000558

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	546	0	07/2019	-	29	56.73
	546	0	12/2021	289.23 309.98	29	

Background

Physical progress achieved so far is 56.73%.
Out of 33.50 kms only 17.960 kms work has been completed. Now Anticipated date of completion is 31 December 2021

731 FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791

N24000556

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	899	0	04/2019	-	N.A.	0
	899	0	N.A.	641.51 641.51	N.A.	

Background

Physical progress achieved so far is 68.61%.
Out of 43 kms only 28.78 kms work has been completed .Now Anticipated date of completion is 30-June-20.

732 4-LANNING EXISTING KM 263.00 TO 328.00] ADDAHOLE TO BANTAWAL

N24000554

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	870	0	03/2019	-	20	0
	870	0	11/2020	36.3	20	

Background

The project of four laning of Addahole - Bantwal section of NH-75 is under foreclosure reconciliation at NHAHQs. Now, the project has been divided in to two packages, for sake of execution convenience as under:

1. Four-Laning of the Bangalore-Mangalore section of NH-48 (New NH-75) from Design Chainage 270+270 (Periya Shanthi) to Design Chainage 318+755 (Bantwal) Including Six Lane Flyover at Kalladka Town from Design Chainage 311+040 to Design Chainage 314+080 on Engineering, Procurement and Construction (EPC) Basis in the State of Karnataka- 45 Kms. Status: - Bid documents duly incorporating Utility estimates have been submitted and bidding process is under progress at HQs.

2. Consultancy services for 4 L of Addahole (Near Gundya) to Bantwal Cross Section (Pkg-01) from Design Km. 255.703 to Design Km. 270.270 of NH-75 (Old NH-48)(Forest stretch)- 14.5 kms.

Status: DPR is in process and alignment is under finalisation by DPR Consultant.

733 FOUR LANING OF VILLUKURI KANNIYAKUMAR ROAD OF KM 70.250 TO 96.700 AND NAGERCOIL TO KAVALKINARU OF NH

N24000694

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	641.17	0	07/2016	-	N.A.	0
	641.17	0	N.A.	394.32	N.A.	

Background

28.693Km completed out of 37.958 Km

734 ALIGARH MORADABAD SECTION OF NH-93 FROM KM 85.650 TO KM 232.020

N24000544

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
-------------------------	--	--	---	---	--	------------------------------

03/2016	676.73	0	04/2019	(5)	N.A.	(0)
		0		977.26	N.A.	
	676.73		N.A.	977.26		

Background

The work of the project has been completed and CC is likely to be issued by 31.10.2020

735 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR N24000549 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1396.74	0	N.A.	-	N.A.	0
		0		227.26	N.A.	
	1396.74		N.A.	227.26		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 1396.74 Crores.

736 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]

N24000551 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1587.49	87.8437	04/2019	-	N.A.	0
		87.8437		276.87	N.A.	
	2982		N.A.	276.87		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 1587.49 Crores. Now anticipated date of commissioning is October 2019.

737 CONSTRUCTION OF ROB -FLYOVER AT RANICHAK, HALDIA

N24000553 Location: WEST BENGAL Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	229.37	0	11/2018	-	N.A.	0
		0		130.72	N.A.	
	229.37		N.A.	130.72		

Background

Physical progress achieved so far is 90.773% upto 25.01.2020.

Out of 1.39 kms only 0.00 kms work has been

completed. Now Anticipated date of completion

is August, 2020 as recommended by AE of the project. PD & RO, NHAI, Kolkata has also

recommended the said EOT for consideration of Competent Authority.

The project is in progress.

738 4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY

N24000552

Location: KARNATAKA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	701.4	0	03/2019	-	36	0
	701.4	0	03/2022	132.05	0	
			03/2022	132.05		

Background

Physical progress achieved by EPC Contractor is 23.5% .Out of 45.14 kms only 9.77 kms work has been completed.

Now Anticipated date of completion is 10 March 2022

739 4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 12.00 TO 88.00 KM [PACKAGE-II] (GORAKHPUR)

N24000547

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2016	1404.5	0	N.A.	-	N.A.	0
	1404.5	0	N.A.	2977.58	N.A.	
				2977.58		

Background

This Project was approved on March 2016 with Capital Investment of Rs. 1404.50 Crores.

740 4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T

N24000566

Location: KERALA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2016	804.97	0	06/2018	-	33	0
	804.97	0	10/2020	561.12	5	
			03/2021	561.12		

Background

Extended Project completion date is 10-OCT-2020.

Anticipated Project completion date is 31-MAR-2021

741 FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6.

N24000567

Location: GUJARAT

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	998.18	0	N.A.	-	N.A.	88.34
	998.18	0	N.A.	723.53	N.A.	
				723.53		

Background

This Project was approved on May 2016 with Capital Investment of Rs. 998.18 Crores. Project is to completed by Aug'19.

742 FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST

N24000569

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	723.64	0	N.A.	-	N.A.	85.2
	723.64	0	N.A.	504.11	N.A.	
				504.11		

Background

This Project was approved on May 2016 with Capital Investment of Rs. 723.64 Crores. Project is to be completed by Sep'19.

743 FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU

N24000570

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	763.08	0	N.A.	-	N.A.	0
	763.08	0	N.A.	387.49	N.A.	
				398.51		

Background

This Project was approved on May 2016 with Capital Investment of Rs. 763.08 Crores. Project is to be completed by Aug'19.

744 SIX-LANING OF KAMREJ-CHALTHAN SECTION OF NH-8 FROM KM 248.100 TO KM 264.350 INCLUDING LONG TERM REME

N24000571

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	425.6	0	N.A.	-	N.A.	0
	425.6	0	N.A.	134.77	N.A.	
				134.77		

Background

The said value added project work has been given on EPC mode to EPC Contractor.

745 CONSTRUCTION OF 4-LANE LADDOWAL BYPASS

N24000572

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	364.56	7.5269	N.A.	64.88	N.A.	98
	392	7.5269	07/2021	291.26	N.A.	
				353.42		

Background

Physical progress achieved so far is 98%.
Out of 17.041kms, 17.041 kms work has been completed. Now Anticipated date of completion is 05 July 2021.

746 FOUR LANING OF TALAJA - MAHUVA SECTION OF NH - 8E FROM KM. 53.585 TO KM. 100.100 (DESIGN CHAINAGE FR

N24000568

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	834.64	0	N.A.	-	N.A.	20.35
	834.64	0	N.A.	203.4	N.A.	
				203.4		

Background

This Project was approved on May 2016 with Capital Investment of Rs. 834.64 Crores. Project is to be completed by Oct'19.

747 FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-III)

N24000498

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	667	0	07/2018	-	N.A.	0
	667	0	N.A.	464.05	N.A.	
				464.05		

Background

This Project was approved on June 2016 with Capital Investment of Rs. 667.00 Crores with schedule completion date April 2020

748 TWO LANNING WITH PAVED SHOULDER OF SALASAR-NAGAU

N24000586

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	637.18	0	06/2019	-	3	100
	637.18	0	09/2019	550.35	3	
				550.35		

Background

This Project was approved on June 2016 with Capital Investment of Rs. 637.18 Crores with schedule completion date September 2019.

749 FOUR LANING OF MAHUVA TO KAGAVADAR OF NH-8E FROM KM. 100.100 TO KM 139.915 (DESIGN CHAINAGE FROM KM

N24000587

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	763.23	0	06/2019	-	N.A.	31.55
	763.23	0	N.A.	191.8	N.A.	
				191.8		

Background

This Project was approved on June 2016 with Capital Investment of Rs. 763.23 Crores with schedule completion date Nov 2019.

750 FOUR LANNING OF BAR-BILARA-JODHPUR SECTION OF NH-112 (EXISTING KM 0+000TO KM

N24000589

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	649	0	06/2019	-	N.A.	94.48
	649	0	N.A.	410.79	N.A.	
				638.2		

Background

Physical progress achieved so far is 94.48%.
Out of 111 kms only 103.600 kms work has been completed .Now Anticipated date of completion is Nov -2021

751 4/2 LANNING WITH PS DAUSA-LALSOT-KAUTHUN SECTION OF NH-11A

N24000591

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	688.7	0	N.A.	-	N.A.	0
	688.7	0	N.A.	870.48	N.A.	
				870.48		

Background

The project was started on 31.05.2017. PCOD has been issued on 14.02.2020. Toll Collection has been started from 15.02.2020. Further, the Completion Certificate issued on 05.11.2020.

752 4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000

N24000592

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	829.97	0	N.A.	-	N.A.	0
	829.97	0	N.A.	68.81 190.21	N.A.	

Background

This Project was approved on July 2016 with Capital Investment of Rs. 829.97 Crores. Project is to be completed by Jan'2020.

753 TWO LANNING WITH PAVED SHOULDER OF MANOHARPUR-DAUSA SECTION OF NH-11A(NEW NH-148) FROM KM 62.100 KM

N24000593

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	331.46	0	10/2018	-	N.A.	0
	331.46	0	N.A.	267.94 267.94	N.A.	

Background

This Project was approved on July 2016 with Capital Investment of Rs. 331.46 Crores with Anticipated date of completion is October 2018.

754 TWO/FOUR LANNING WITH PAVED SHOULDERS OF GOVINDPUR (RAIGANJ)-CHAS-WEST BENGAL BORDER SECTION OF NH-

N24000594

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	458.03	6.1066	N.A.	-	N.A.	0
	486	6.1066	N.A.	432.16 432.16	N.A.	

Background

Physical progress achieved so far is 86.41%. Out of 56.88 kms only 49.16 kms work has been completed.

755 4 LANNING OF LUCKNOW-SULTANPUR SECTION OF NH-56 FROM KM 11.500

N24000599

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	2016	0	04/2019	-	N.A.	0
		0		1996	N.A.	
	2016		N.A.	1996		

Background

This Project was approved on August 2016 with Capital Investment of Rs. 2016.00 Crores with Anticipated date of completion is November 2019.

756 4/6 LANING FROM KHARAR TO LUDHIYANA FROM KM 10.185 (DESIGN CHAINAGE) TO KM 86.199(DESIGN CHAINAGE)
N24000600 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1388.34	86.3737	09/2019	-	N.A.	96.56
		86.3737		739	N.A.	
	2587.5		N.A.	798.71		

Background

Current Physical progress till now is 96.56% and 73.400 Km length completed out of 76.014Kms. PCOD issued on 31-March-2021.

757 4 LANING FROM PHAGWARA TO RUPNAGAR

N24000601 Location: PUNJAB Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1169.61	94.9368	N.A.	-	N.A.	0
		94.9368		1282.04	N.A.	
	2280		N.A.	1282.04		

Background

Physical progress of the project is 84%

758 FOUR LANNING OF HUBLI-HOSPET SECTION OF NH-63 FROM KM. 129.249 PHASE-IVB

N24000602 Location: KARNATAKA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1664.2	0	04/2020	806.81	8	81.55
		0		1003.9	8	
	1664.2		12/2020	1080.6		

Background

Physical progress achieved so far is 81.55%. Out of 143.721 kms, 136.73 kms work has been completed up to May 2021. Scheduled date of completion is 14.03.2020. Likely date of completion is Sep.2021 (EOT approved up to 10.04.2021).

759 HOSPET-BELLARY-KARNATAKA AP BORDER

N24000603

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1167.42	-25.4767	03/2019	218.00	42	51.33
	870	-25.4767	01/2021	265	20	
			09/2022	334.82		

Background

The four laning of project has been entrusted to the Contractor, M/s. Gammon Engineers & Contractors Pvt. Ltd., vide agreement dated 28.09.2016 and Appointed Date is issued on 31.03.2017 and original completion date of the project is 31.03.2019. The Contractor has got a last opportunity for resuming the project works upto 31.01.2021 from NHAI, HQ, New Delhi vide Letter dated 01.12.2020.

760 BALANCE WORK OF 2-LANE WITH PAVED SHOULDER OF BHOPAL-SANCHI SECTION

N24000605

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	227.49	0	01/2019	-	N.A.	0
	227.49	0	N.A.	195.73	N.A.	
				195.73		

Background

Project Completed. COD issued on 26.06.2020

761 TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS

N24000606

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	1583.18	0	N.A.	-	N.A.	0
	1583.18	0	N.A.	271.06	N.A.	
				271.06		

Background

Project terminated by Concessionaire on 13.12.2019.

762 FOUR LANING OF BARHI-HAZARIBAGH NH-33

N24000607

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	323.72	3.9787	08/2018	-	N.A.	100
	336.6	3.9787	N.A.	316.6	N.A.	
				316.6		

Background

This Project was approved on August 2016 with Capital Investment of Rs. 323.72 Crores with Anticipated date of completion is Jan'2020.

763 CONSTRUCTION OF FOUR LANING OF UP/HARYANA NH-73

N24000608

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2016	248.97	0	05/2019	-	N.A.	0
	248.97	0	N.A.	270.65	N.A.	
				270.65		

Background

Matter has been taken up with MoD for early transfer of Defence Land to NHAH at HQ level.

764 FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH

N24000613

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1273.71	0	N.A.	-	N.A.	0
	1273.71	0	N.A.	762.02	N.A.	
				783.87		

Background

This Project was approved on September 2016 with Capital Investment of Rs. 1273.71 Crores. Project is to be completed by July'2020.

765 DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55) IN THE S

N24000619

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	2510.04	0	08/2019	-	N.A.	0
	2510.04	0	N.A.	555.68	N.A.	
				555.68		

Background

65.08 km completed out of 150.8 km. Project is likely to be completed by March 2022.

766 FOUR LANNING OF CHICHRA-KHARAGPUR SECTION OF NH-6 FROM KM 185.150 TO KM 134.400 INCLUDING REHABILITA

N24000620

Location: WEST BENGAL

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	767.03	0	08/2018	-	N.A.	54.95
	767.03	0	N.A.	602.84 694.03	N.A.	

Background

Contract was awarded for an amount of Rs. 613.08 Cr. on EPC Mode for the said Project work. Data has been submitted upto the Month of October 2019.

767 SIX LANNING OF KISHANGARH UDAIPUR AHMEDABAD SECTION FROM KM.90.000 (NEAR GULABPURA) TO KM. 214.870 (

N24000621

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1239.82	39.3476	N.A.	-	N.A.	0
	1727.66	39.3476	N.A.	1562.37 1685.5	N.A.	

Background

Physical progress achieved so far is 89.13%.
Out of 124.87 kms only 108.5 km work has been completed .Now Anticipated date of complition is 31-Jan-21.

768 TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM

N24000622

Location: KARNATAKA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	950.69	16.5469	08/2019	-	N.A.	0
	1108	16.5469	N.A.	1429.25 1429.25	N.A.	

Background

Physical progress achieved so far is 77.5% .Out of 170.92 kms only 120.00kms work has been completed .
Now Anticipated date of complition is 30.04.2021

769 SIX LANNING OF CHITTORGARH-UDAIPUR SECTION OF NH-76 FROM DESIGN CHAINAGE KM. 214.870 TO KM 308.370 I

N24000623

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1100.19	4.1011	N.A.	-	N.A.	100
	1145.31	4.1011	N.A.	1085	N.A.	
				1355		

Background

Physical progress achieved so far is 91.85%.
Out of 93.5 kms 90.63 kms work has been completed. Extension of Time granted for 154 days and Now Anticipated date of completion is 31.10.2020.

770 SIX LANNING FROM KM 287.400 TO KM 401.200 SECTION OF NH- 8 IN THE STATE OF RAJASTHAN AND GUJARAT (APP N24000624) Location: MULTI STATE Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1244.1	0	N.A.	-	N.A.	100
	1244.1	0	N.A.	1496	N.A.	
				1663		

Background

Physical progress achieved so far is 90.80%.
Out of 113.8 kms 106.50 kms work has been completed. Extension of time granted up to 30.11.2020 i.e. 275 days beyond schedule completion period

771 CONSTRUCTION OF FLYOVER/UNDERPASS FOR IMPROVEMENT OF EXISTING JUNCTIONS AT IFFCO CHOWK AT KM. 28.211 N24000625 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2016	1004.67	-19.0331	05/2019	-	N.A.	0
	813.45	-19.0331	N.A.	577.21	N.A.	
				577.21		

Background

Physical progress achieved so far is 100.00%.
Out of 6.31 kms only 6.31 kms work has been completed. Now Anticipated date of completion is 01.02.2019.

772 REHABILITATION AND UPGADATION TO FOUR LANING OF BINJHABAHAL TO TELEBANI SECTION, KM 414.000 TO KM 4 N24000633 Location: ODISHA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2016	1008.96	0	N.A.	-	N.A.	0
		0		930.39	N.A.	
	1008.96		N.R	930.39		

Background

55.5 KM completed out of 78.318 km. Project is likely to be completed by 30.06.2021

773 FOUR LANNING OF TAKOLI-KULLU SECTION OF NH-21 (KM 242+000 TO KM 272+000)

N24000634

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	447.75	0	N.A.	-	N.A.	0
		0		1313.76	N.A.	
	447.75		N.A.	1324.11		

Background

This Project was approved on October 2016 with Capital Investment of Rs. 447.75 Crores and it is to be completed by Nov'2019.

774 4-LANNING OF CHIKHLI TO TARSOD (FROM KM 360-422.700)

N24000627

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	1071.61	-2.1939	N.A.	194.12	N.A.	86.98
		-2.1939	10/2021	965.72	-3	
	1048.1		07/2021	1008.03		

Background

The letter of Acceptance after opening of financial bid have been given to M/s. Vishwaraj Environmental Pvt. Ltd., on 04.11.2016 by NHAI HQ. The Concession Agreement has been signed on 03.04.2017 for the work of 4 lanning from Chikhali to Tarsod i.e. from Km.360.000 to Km.422.700 of NH-06 in Dist. Jalgaon. The Appointed Date has been declared on 16.01.2019 and scheduled date of completion is 13.07.2021. The project road corridor starts from Chikhali at km 360.000 of NH-06 on Nagpur side and ends at Tarsod at km 422.700 of NH-06. The project road generally goes from east to west. The project road section of NH-06 passes through the important places like Varangaon and Bhusawal in the State of Maharashtra. The Project Road passes through the district of Jalgaon. In general, the terrain is plain. The present configuration of the road is mostly 2-lane except some stretches are two lane with paved shoulders in Urban/semi urban areas. The pavement type all along project corridor is flexible. The four laning work is in Progress.

775 4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00)

N24000628

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	1064.88	-4.1207	N.A.	189.12	N.A.	37.91
	1021	-4.1207	01/2022	336.32	-6	
			07/2021	387.16		

Background

The Concession Agreement has been signed on 30.03.2017 for the work of 4 laning from Tarsod to Fagne i.e. from Km. 422.700 to Km. 510.000 of NH-6 in Jalgaon Dist. The appointed date has been declared on 14.01.2019 and scheduled date of completion 12.07.2021.(i.e. 910 days construction period). The project corridor starts from Tarsod at Km.422.700 of NH-06 on Nagpur side and ends at Fagne at Km.510.000 of NH-06. The project road generally goes from east to west. The project road section of NH-06 passes through the important places like Jalgaon, Parola and Mukti of Maharashtra. The Project Road passes through the district of Jalgaon. In general, the terrain is plain. The present configuration of the road is mostly 2-lane except some stretches are two lane with paved shoulders in Urban/semi urban areas. The pavement type all along project corridor is flexible.

The four laning work is in progress.

776 4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI

N24000629

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	400.25	0	03/2019	-	N.A.	47.53
	400.25	0	N.A.	120.25	N.A.	
				136.14		

Background

Work in progress

777 4-LANNING OF KODEBAD-DHANTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT

N24000630

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	446.17	0	03/2019	-	N.A.	29.63
	446.17	0	N.A.	83.97	N.A.	
				106.84		

Background

Work in progress

778 SIX LANNING FROM EXISTING KM 494.410(DESIGN CHAINAGE 540.595) TO EXISTING KM 509.550(DESIGN CHAINAGE

N24000631

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2016	290.73	8.348	N.A.	77.80	N.A.	94.52
		8.348		246.7	N.A.	
	315		N.A.	246.7		

Background

Physical progress achieved so far is 83%.
Out of 15.31 kms only 12.844 kms work has been completed. Now Anticipated date of completion is 29 feb 2020.

779 2-LANE WITH PAVED SHOULDERS OF GADU-PORBANDER SECTION

N24000635

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	417.19	0	N.A.	-	N.A.	0
		0		199.86	N.A.	
	417.19		N.A.	199.86		

Background

This Project was approved on December 2016 with Capital Investment of Rs. 417.19 Crores and it is to be completed by Sep'2019.

780 6-LANNING OF KISHANGARH TO GULABPURA SECTION OF NH-79A AND NH-79 IN THE STATE OF RAJASATHAN(PACKAGE-

N24000636

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	1031.95	0	N.A.	-	N.A.	0
		0		374.05	N.A.	
	1031.95		09/2021	374.05		

Background

Physical progress achieved so far is 73.89%.
Out of 90 kms only 64.216 kms work has been completed. Now Anticipated date of completion is 09.09.2021.

781 CONSTRUCTION OF GORAKHPUR BYPASS FROM EXISTING KM 79.670 OF NH-29E TO EXISTING KM 251.700 OF NH-28 T

N24000637

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

12/2016	534.55	-.6641	N.A.	-	N.A.	0
	531	-.6641	N.A.	433.62	N.A.	
				433.62		

Background

Physical progress achieved so far is 0.00%.
Out of 18.25 kms only 12.80 kms work has been completed .Now Anticipated date of completion is NA.

782 CONSTRUCTION OF NH-28 4-LANE BYPASS STARTING FROM KM 17.600 OF MDR-77C AND TERMINATING AT KM 15.650

N24000648

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	450.68	0	N.A.	-	N.A.	0
	450.68	0	N.A.	397.62	N.A.	
				397.62		

Background

This Project was approved on Jan'2017 with Capital Investment of Rs. 450.68 crores.

783 SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.

N24000649

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	1251.11	0	N.A.	-	N.A.	0
	1251.11	0	N.A.	1084.26	N.A.	
				1084.26		

Background

Physical progress achieved so far is 22.43%.
Out of 0.00 kms only 0.00 kms work has been completed. Now Anticipated date of completion is 1 Jan 2021

784 CONSTRUCTION OF FLYOVER FROM LIBERTY CINEMA TO MENTAL HOSPITAL ON NAGPUR OBEDULLAGANJ ROAD IN THE ST

N24000650

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2017	244.9	0	05/2019	-	N.A.	0
	244.9	0	N.A.	251.87	N.A.	
				251.87		

Background

This Project was approved on Jan'2017 with Capital Investment of Rs. 244.90 Crores and it is to be completed by Sep'2019.

785 FOUR LANNING OF TULJAPUR-AUSA SECTION

N24000651**Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	904.16	0	02/2020	72.00	N.A.	96.53
	911.07	- .7584	03/2021	855.25	N.A.	
	904.16		N.A.	855.25		

Background

This Project starts at the heart of Tuljapur town and passes through 4 other important villages viz., Kakramba, Karajkeda, Ujjani and Borphal and ends near Ausa village.

786 FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250 (DESIGN CHAINAGE KM 0.000 TO KM 65.

N24000652**Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	848.45	0	03/2020	-	21	0
		0		145.69	21	
	848.45		12/2021	145.69		

Background

19.580 Km completed out of 65.960 Km

787 FOUR LANNING OF JHANSI-KHAJURAHO SECTION(PKG-I) FROM KM 0.00 TO KM 76.3 (EXISTING KM 106.300 OF NH-2

N24000653**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1373.28	0	03/2020	-	N.A.	0
		0		974.57	N.A.	
	1373.28		N.A.	974.57		

Background

Physical progress achieved so far is 34.25%.
Out of 6.31 kms only 11.75 kms work has been completed. Now Anticipated date of completion is 13 Nov 2020

788 FOUR LANNING OF JHANSI-KHAJURAHO SECTION(PKG-II) OF NH-75/76 FROM DESIGN CHAINAGE KM 76.3 (EXISTING C

N24000654**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2017	1184.71	10.5756	03/2020	-	N.A.	0
		10.5756		1039.23	N.A.	
	1310		N.A.	1039.23		

Background

Physical progress achieved so far is 45.85%.
Out of 24.21 kms only 31.83 kms work has been completed. Now Anticipated date of completion is 12 Aug 2020

789 CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST

N24000655

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	247.02	-36.244	03/2020	-	N.A.	0
		-36.244		31.97	N.A.	
	157.49		N.A.	31.97		

Background

The Forest Clearance Stage-I has been obtained from Regional Office, MoEF vide letter dated 04.08.2017 & Stage-II has been obtained vide letter dated 29.08.2018 for 0.5525 hac of Mangrove Forest Land and permission for mangrove cutting has been obtained in February, 2019.

790 4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)

N24000656

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	744.64	31.8758	03/2020	-	N.A.	0
		31.8758		0	N.A.	
	982		N.A.	0		

Background

This Project was approved on March 2017 with Capital Investment of Rs. 1288.07 Crores and it is to be completed by March 2020.

791 4-LANNING OF WARDHA- BUTIBORI SECTION(KM 465.500 TO 524.690)

N24000657

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1030.44	3.4034	03/2020	-	N.A.	0
		3.4034		1015.76	N.A.	
	1065.51		N.A.	1015.76		

Background

This Project was approved on March 2017 with Capital Investment of Rs. 1065.51 Crores and it is to be completed by May'2020.

792 4-LANNING OF YAVATMAL-WARDHA SECTION(KM 400.575 TO 465.500)

N24000658**Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	988.34	5.5588	03/2020	-	N.A.	0
	1043.28	5.5588	N.A.	1035	N.A.	
				1035		

Background

This Project was approved on March 2017 with Capital Investment of Rs. 988.34 Crores and it is to be completed by March 2020.

793 4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)**N24000659****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1059.73	1.0635	03/2017	120.00	N.A.	67.45
	1071	1.0635	N.A.	0	N.A.	
				18.75		

Background

The project awarded to Concessionaire M/s Sadbhav Vidarbh Highways Pvt. Ltd. Project is passing through Mahagon, Umerkhed, Hadgaon cities.

794 DEVELOPMENT OF MULTILANE CARRIAGEWAY FROM KANHAN TO AUTOMATIVE SQUARE (KM 704.200 TO KM 723.000)**N24000660****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	296.19	-14.2442	03/2020	-	N.A.	0
	254	-14.2442	N.A.	254.85	N.A.	
				254.85		

Background

Civil Work is in Progress.

795 4-LANNING OF MAHAGAON-YAVATMAL SECTION(KM 320.580 TO 400.575)**N24000661****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2017	1098.06	5.6991	03/2020	-	N.A.	0
		5.6991		1068.76	N.A.	
	1160.64		N.A.	1068.76		

Background

This Project was approved on March 2017 with Capital Investment of Rs. 1098.06 Crores and it is to be completed by March 2020

796 CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN

N24000662

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	754.54	.2293	03/2020	331.68	30	51.5
		.2293		235.44	30	
	756.27		09/2022	407.13		

Background

Physical progress achieved so far is 51.5%.
Out of 12.951 kms only 4.80 kms work has been completed. Now Anticipated date of completion is 30 September 2022.

797 DEVELOPMENT OF DELHI MEERUT EXPRESSWAY FROM KM.0.000 TO KM 27.500 INCLUDING 6/8 LANNING OF NH-24 FRO

N24000663

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1989	0	03/2020	-	N.A.	0
		0		521.56	N.A.	
	1989		N.A.	521.56		

Background

Work is under construction and physical progress is 88%

798 FOUR LANING OF KHAMMAM-ASHWARAOPET SECTION OF NH 365BB

N24000751

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	4429	0	03/2017	-	N.A.	0
		0		0	N.A.	
	4429		N.A.	0		

Background

Earlier Khammam Aswaraopet Alignment was changed to Khammam Devarapalli Green Field Alignment. The Project was considered in PRAGATI under the Chairmanship of Honorable Prime Minister, PRAGATI meeting was held on 23.05.2018 and instructed to follow the Green field alignment Khammam Devarapalli covering NH 365BB & NH 516D instead of proposed Khammam Aswaraopet section of NH 365BB and Aswaraopet Devarapalli section of NH 516D. Hence,

updatation of Khammam-Devrapalli greenfield project had been processing monthly under PMS (Datalake)in PIU Khammam office.

799 4-LANNING OF PUNJAB HARYANA BORDER-JIND SECTION OF NH-71 FROM KM 238.695 TO KM 307.00 ON DBFOT TOLL
N24000664 Location: HARYANA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	639.79	-13.581	03/2020	-	N.A.	0
	552.9	-13.581	N.A.	597.77	N.A.	
				597.77		

Background

PCC issued on 18.02.2020 & CC is in process.

800 TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN
N24000665 Location: BIHAR Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	672.89	9.3804	03/2020	-	N.A.	0
	736.01	9.3804	N.A.	31.82	N.A.	
				41.85		

Background

Physical progress achieved so far is 7.14%.
 Out of 87.96 kms only 0.00 kms work has been completed .Now Anticipated date of complition is 11-Dec-20.

801 CONSTRUCTION OF ROAD APPROACHES TO RAIL-CUM-ROAD BRIDGE ACROSS RIVER GANGA AT MUNGER GHAT NEAR MUNGE
N24000666 Location: BIHAR Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	235.48	-3.2742	03/2020	-	14	0
	227.77	-3.2742	05/2021	11	14	
				11		

Background

Total Project length 14.517 out of reach physical progress 55.59% has been completed August-2020

802 SIX LANNING OF RANASTALAM-ANANDAPURAM SECTION OF NH-16 FROM KM 634.000 TO KM 681.000
N24000668 Location: ANDHRA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1041.62	13.9667	03/2020	-	N.A.	0
	1187.1	13.9667	N.A.	956.73	N.A.	
				958.28		

Background

Physical progress achieved so far is 85.12%.
Out of 47 kms only 39.783 kms work has been completed. Now Anticipated date of completion is 30 May 2020.

803 REHABILITATION AND UPGRADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM

N24000671

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	1288.07	10.2425	03/2020	-	N.A.	0
	1420	10.2425	N.R	842.24	N.A.	
				842.24		

Background

68km completed out of 104 km. Project is likely to be completed by 30.06.2021

804 6-LANNING OF HANDIA-VARANASI SECTION OF NH-2 FROM KM 713.146 TO KM 785.544 IN THE STATE OF UTTAR PRA

N24000672

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	2064.99	18.4994	03/2020	-	N.A.	0
	2447	18.4994	N.A.	2118.76	N.A.	
				2118.76		

Background

Physical progress achieved so far is 87.38%.
Out of 72.39 kms 59.5 kms work has been completed. Now Anticipated date of completion is 02.06.2020.

805 SIX LANING OF DAVANGERE-HAVERI FROM KM 260+000 TO KM 338+923 OF NH-48(OLD NH-4) STATE OF KARNATAKA

N24000674

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2017	831.58	41.5378	03/2020	-	N.A.	83.95
		41.5378		776.57	N.A.	
	1177		N.A.	912.41		

Background

Physical progress achieved so far is 60.80% .Out of 78.92 kms only 61.74 kms work has been completed .

Now Anticipated date of completion is July 2020

806 SIX LANING OF CHITRADURGA-DAVANGERE INCLUDING CHITRADURGA BYPASS(KM 189+000 TO KM 260+000 OF NH-48(0

N24000675

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	993.16	44.3876	03/2020	-	N.A.	97.8
	1434	44.3876	N.A.	854.36	N.A.	
				1256.06		

Background

As per revised milestone

807 SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV

N24000691

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2017	894	3.9508	04/2020	-	20	93.35
	929.32	3.9508	12/2021	770	20	
				810		

Background

Length completed till date is 21.54 km out of 23.883 Km.

808 4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P

N24000692

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2017	2485.93	0	06/2020	-	15	0
	2485.93	0	09/2021	927.9	15	
				970.25		

Background

This Project was approved on June 2017 with Capital Investment of Rs. 2485.93 Crores and it is to be completed by June 2020.

809 4-LANNING OF PORBANDAR DWARKA SECTION IN THE STATE OF GUJARAT

N24000693**Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2017	1958.88	1.7832	06/2020	-	N.A.	0
	1993.81	1.7832		1116.85	N.A.	
			N.A.	1116.85		

Background

This Project was approved on June 2017 with Capital Investment of Rs. 1958.88 Crores and it is to be completed by June 2020.

810 REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I)**N24000699****Location: ODISHA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	476.56	0	07/2017	-	N.A.	0
	476.56	0		52.19	N.A.	
			N.R	52.19		

Background

Physical progress achieved so far is 0.00%.
Out of 29.1 kms only 0.00 kms work has been completed .Now Anticipated date of completion is June 2021.

811 IMPROVEMENT OF JUNCTION AT DHAULA KUAN ON NH-8**N24001184****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	269.69	0	09/2019	-	N.A.	0
	269.69	0		0	N.A.	
			N.A.	0		

Background**812 SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31****N24000696****Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

08/2017	950.64	0	08/2017	-	54	0
		0		200.18	54	
	950.64		02/2022	208.19		

Background

Physical progress achieved so far is 16.35%.
Out of 8.15 kms only 0.00 kms work has been completed .Now Anticipated date of completion is 26-Feb-22.

813 FOUR LANNING OF CHOLOPURAM-THANJAVUR

N24000697

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	1176.37	0	08/2017	-	59	0
		0		286.49	59	
	1176.37		07/2022	286.49		

Background

14.360 Km completed out of 47.835 Km

814 4-LANNING OF THALSERRY -MAHE BYPASS

N24000704

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	1124.11	9.6654	09/2017	-	N.A.	0
		9.6654		315.72	N.A.	
	1232.76		N.A.	315.72		

Background

not accorded till 23.05.2021

815 BALANCE WORK OF 4-LANNING OF LALGHATI TO MUBARAKPUR OF NH-12

N24000705

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	374.4	-45.3392	09/2017	-	38	0
		-45.3392		313.11	38	
	204.65		11/2020	313.11		

Background

Cumulative Progress upto November 2020 is 92.76%

816 4-LANNING OF OTTANCHATRAM BYPASS

N24000707**Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	244.27	0	09/2017	-	N.A.	0
	244.27	0	N.A.	178.41	N.A.	
				178.41		

Background

Entire length completed

817 4-LANNING OF STHIYATHOPU-CHOLOPURAM**N24000708****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	1227.87	0	09/2017	-	58	0
	1227.87	0	07/2022	416.17	58	
				416.17		

Background

16.920 Km completed out of 50.480 Km

818 BALANCE WORK OF 4-LANNING OF OBEDULLAGANJ TO ITARSI SECTION OF NH-69**N24000706****Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2017	990.61	0	09/2017	-	45	0
	990.61	0	06/2021	681.43	45	
				681.43		

Background

Cumulative Progress upto November 2020 is 94.36 %

819 JUNAGADH BYPASS**N24000701****Location: GUJARAT****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2017	232.49	0	10/2017	-	N.A.	0
		0		0	N.A.	
	232.49		N.A.	0		

Background

This Project was approved on October 2017 with Capital Investment of Rs. 232.49 Crores and it is to be completed by Nov' 2019.

820 FOUR LANNING BALANCE WORK FOR BHOPAL-BIAORA SECTION OF NH-12 FROM MUBARAKPUR TO BIAORA FROM KM 124.

N24000702

Location: MADHYA PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	639.97	0	10/2017	-	40	0
		0		484.15	40	
	639.97		02/2021	484.15		

Background

Balance work of 4-laning of Bhopal - Biaora section of NH-12 from Mubarakpur (Bhopal bypass) Km. 324.000 to Biaora Km. 423.000 (Package-2) on EPC mode in the state of Madhya Pradesh.

821 FOUR LANNING OF DARAH-JHALWAR-TEENDHAR FROM KM 29.000 TO KM 346.540

N24000703

Location: RAJASTHAN

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	964.17	0	10/2017	-	N.A.	76.35
		0		252.97	N.A.	
	964.17		N.A.	880.01		

Background

This Project was approved on October 2017 with Capital Investment of Rs.964.17 Crores and it is to be completed by Nov' 2020.

822 SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14

N24001185

Location: UTTAR PRADESH

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	2159	0	01/2019	-	N.A.	0
		0		1413.06	N.A.	
	2159		N.A.	1534.06		

Background

823 BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN

N24000709**Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	950.27	0	N.A.	-	N.A.	0
	950.27	0	08/2021	242.82	N.A.	
				242.82		

Background

Cumulative Physical progress upto November 2020 is 43.21%

824 SIX LANING OF CHENNAI-TADA SECTION OF NH-5 FROM KM 11/0 TO KM 54/4 IN THE STATE OF TAMIL NADU TO BE**N24000710****Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	379.9	0	N.A.	-	N.A.	0
	379.9	0	N.A.	150.71	N.A.	
				150.71		

Background

23.830 Km completed out of 33 Km balance work

825 FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJI WAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO**N24000711****Location: RAJASTHAN****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	1308.73	0	N.A.	-	N.A.	31.88
	1308.73	0	N.A.	221.14	N.A.	
				330.46		

Background

Physical progress achieved so far is 31.88%.
 Out of 74.619 kms only 21.97 kms work has been completed .Now Anticipated date of completion is 31-03-2022

826 DESIGN AND CONSTRUCTION OF DELHI-MEERUT EXPRESSWAY FROM DASNA TO MEERUT FROM 27.740 OF NH-24 TO KM**N24000712****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

12/2017	1232.21	-11.7845	N.A.	-	N.A.	0
	1087	-11.7845	N.A.	562.94	N.A.	
				562.94		

Background

Work is under construction and physical progress is 78%

827 SIX LANING OF PIMPALGAON-NASHIK-GONDE SECTION OF NH-3 FROM KM 380.000 TO 440.000 IN THE STATE OF MAH

N24000713

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	404.94	10.6781	N.A.	45.00	N.A.	93.08
	448.18	10.6781	08/2021	427.22	N.A.	
				454.71		

Background

This project falls on Pimpalgaon Nashik Gonde section of NH3 taken up by NHAH on DBFOT basis. However the Concession Agreement between and Concessionaire got terminated wef 29.03.2016. Post termination, NHAH has taken up balance additional of the project stretch on EPC Mode. This project is a part of the same.

828 CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15

N24000714

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	2598	-24.4611	N.A.	208.04	N.A.	10.6
	1,962.50	0		0	N.A.	
	1962.5		N.A.	0		

Background

The work has been awarded to M/s DBL- HCC(JV) on 15/07/2020 and appointed date is declared on 01/11/2020.

829 REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO

N24000715

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	686.65	0	N.A.	-	N.A.	0
	686.65	0	N.R	227.63	N.A.	
				227.63		

Background

Physical Progress-36%. Equaivalent 4-lane 14.5 Km completed.

830 CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER

TO JODM

N24001214

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	217.96	305.579	N.A.	250.64	N.A.	37.87
	884	305.579	10/2022	211.22	N.A.	
				382.45		

Background

831 CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA

N24001213

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	1094.97	0	N.A.	157.94	N.A.	60.23
	1094.97	0	02/2022	486.49	N.A.	
				741.3		

Background

832 CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V

N24001212

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	656.98	27.8578	N.A.	240.77	N.A.	18.52
	840	27.8578	11/2022	77.5	N.A.	
				269.42		

Background

833 REHABILITATION AND UPGRADATION OF FOUR LANING OF NH-23 (NEW NH NO. 143) FROM KM. 240.250 I.E. BRAHMA

N24000716

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

12/2017	417.51	0	N.A.	-	N.A.	0
		0		127.61	N.A.	
	417.51		N.R	127.61		

Background

17.9 km completed out of 46.95 km

834 CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE

N24000717

Location: JAMMU AND KASHMIR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	1471.75	-9.0199	N.A.	318.45	N.A.	47.47
	1,339.00	0		589.93	N.A.	
	1339		01/2021	888.89		

Background

This Project was approved on Dec 2017 with Capital Investment of Rs. 1471.75 Crores and it is to be completed by Jan'2021. This Project was approved on Dec 2017 with Capital Investment of Rs. 1471.75 Crores and it is to be completed by Jan'2021.

835 6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM

N24000718

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	328.67	0	N.A.	-	N.A.	0
		0		234.49	N.A.	
	328.67		N.A.	234.49		

Background

This Project was approved on Dec' 2017 with Capital Investment of Rs.328.67 Crores and it is to be completed by Nov'2019.

836 SIX LANING OF NARASANNAPETA - RANASTALAM SECTION OF NH-16 (OLD NH-5) FROM DESIGN KM 580.671 (EXISTIN

N24000719

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	1323.15	0	N.A.	-	N.A.	0
		0		785.33	N.A.	
	1323.15		07/2021	785.33		

Background

Due to the impact of COVID-19 lockdown, EOT proposals have been submitted upto 01.10.2021. The same got approved by the Competent Authority.

837 CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHHAPURAM TO NARASANNAPETA IN THE STATE O

N24000720**Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	357	0	N.A.	-	N.A.	0
		0		0	N.A.	
	357		N.A.	0		

Background

Project got terminated due to failure on the part of Contractor in submission of PSBG.

838 ADDITIONAL FACILITY FOR 4-LANE DIVIDED HIGHWAY OF KM 52.250 TO KM 130.560 OF NH-58 (MEERUT-MUZAFFARN

N24000721**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	207	0	N.A.	-	N.A.	0
		0		43.23	N.A.	
	207		N.A.	43.23		

Background

The project was awarded to M/s Krishna Constructions on 29.11.2017 for Rs. 207 Cr.

Sanction Date: 15.03.2017

Letter of Award Date: 29.11.2017

Agreement Date: 26.12.2017

Schedule Appointed Date: 20.03.2018

Scheduled Completion Date: 19.03.2020

Likely Completion Date: 19.12.2020

839 CONSTRUCTION OF NH-24 4-LANE BYPASS STARTING FROM KM 479.500 OF NH-24 AND TERMINATING AT KM 17.600 0

N24000722**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	305	0	N.A.	-	N.A.	0
		0		0	N.A.	
	305		N.A.	0		

Background

840 REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I

N24000723**Location: BIHAR****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	573.7	0	N.A.	-	N.A.	0
	573.7	0	N.A.	44.26	N.A.	
				53.52		

Background

Physical progress achieved so far is 3.81%.
Out of 87.96 kms only 0.00 kms work has been completed .Now Anticipated date of complition is 11-Dec-20.

841 SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION

N24000724

Location: BIHAR

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	895.39	0	N.A.	-	N.A.	0
	895.39	0	N.A.	0	N.A.	
				0		

Background

Project terminated as on 19.08.2019.

842 FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31

N24000725

Location: JHARKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	273.46	.991	N.A.	-	N.A.	35.5
	276.17	.991	N.A.	93.25	N.A.	
				93.25		

Background

843 SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION

N24000726

Location: JHARKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	1155.16	0	N.A.	-	N.A.	46
	1155.16	0	N.A.	427.5	N.A.	
				439.95		

Background

844 FOUR LANING OF DELINKED STRETCH OF SEONI - MP/MH BORDER OF NH-7 (LENGTH 28.70 KM) FROM KM 624.480 TO
N24000727 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	960.24	0	N.A.	-	N.A.	0
	960.24	0	N.A.	738.74	N.A.	
				738.74		

Background

This Project was approved on Jan'18 with Capital Investment of Rs.960.24 Crores and it is to be completed by Aug'2020

845 FOUR LANNING WORK FROM HIRAN RIVER TO SINDOOR RIVER

N24000728 Location: MADHYA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	770.73	0	N.A.	372.98	N.A.	0
	770.73	0	N.A.	375.29	N.A.	
				397.75		

Background

The project has been transferred from PIU-Sagar to PIU-Jabalpur in Feb.-2020. Present physical progress for the month of May-2021 is 73.00%

846 4-LANING FROM AURANGABAD TO KARODI (KM 290.200 TO 320.104)

N24000729 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	607	0	N.A.	-	N.A.	95.54
	607	0	08/2021	510.71	N.A.	
				510.71		

Background

This Project was approved on Jan' 2018 with Capital Investment of Rs.607 Crores and it is to be completed by Aug' 2021

847 4-LANING FROM KARODI TO TELWADI (KM 320.104 TO 375.000)

N24000730 Location: MAHARASHTRA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	621	0	N.A.	-	N.A.	99.9
	621	0	N.A.	595	N.A.	
				595		

Background

PCOD Issued on 06.03.2021

848 REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25

N24000731

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	953.09	0	N.A.	-	N.A.	0
	953.09	0	03/2022	332.04	N.A.	
				332.04		

Background

30.50 km completed out of 53.162 km. Project likely to be completed by 31.03.2022

849 REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF RIMULI (KM 163.0) TO KOIDA (KM 206.2

N24000732

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	668.86	0	N.A.	-	N.A.	0
	668.86	0	N.R	276.59	N.A.	
				276.59		

Background

24.9 km completed out of 43.2. Project likely to be completed by June 2021

850 REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (

N24000733

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	633.68	0	N.A.	-	N.A.	0
	633.68	0	N.A.	63.98	N.A.	
				63.98		

Background

1st milestone-08.08.2020

851 REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG

N24000734

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	614.48	0	N.A.	-	N.A.	0
	614.48	0	08/2021	217.4	N.A.	
				217.4		

Background

Equivalent 4-lane 17 Km completed.

852 REHABILITATION AND UP GRADATION OF EXISTING 2-LANE TO 4-LANE STANDARDS TO END OF KAMAKHYANAGAR BYPAS

N24000735

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	564.66	0	N.A.	-	N.A.	0
	564.66	0	08/2021	240	N.A.	
				240		

Background

Equivalent 4-lane 24.5Km completed.

853 REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON

N24000736

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	686.65	0	N.A.	-	N.A.	0
	686.65	0	N.R	261.74	N.A.	
				261.74		

Background

Physical progress-35%. Equivalent 4-lane 12.5 Km completed.

854 REHABILITATION SIX LANING UPGRADATION CHANDIKHOLE BHADRAK

N24000737

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	1522	0	N.A.	-	N.A.	0
	1522	0	06/2021	304.4	N.A.	
				304.4		

Background

35 km completed out of 74.5 km. The project likely to be completed by December 2021

855 REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141

N24000738

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	999	0	N.A.	-	N.A.	0
	999	0	N.R	102.7	N.A.	
				102.7		

Background

10 km completed out of 62.4 km.

856 REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (

N24000739

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	503.88	0	N.A.	-	N.A.	0
	503.88	0	N.R	25.4	N.A.	
				25.4		

Background

Progress is slow.

857 VARANASI RING ROAD PKG - I

N24000740

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	450.77	0	N.A.	-	N.A.	0
	450.77	0	N.A.	0	N.A.	
				0		

Background

858 2 LANING WITH PAVED SHOULDER FROM KM 30.800 TO KM 70.800 AND 2 LANING WITHOUT PAVED SHOULDER FROM KM

N24000783

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	486.78	0	N.A.	-	N.A.	70.01
	486.78	0	N.A.	171.98	N.A.	
				171.98		

Background

Out of 52.30 km, 35.67 km completed up to May 2021 with 70.01% physical progress. Scheduled completion date is 02.05.2021. Extension of Time accorded up to 03.08.2021. Work held up due to High Court Stay. Contractor requested for foreclosure of contract which has been accepted by NHAI. Tendering for taking up balance work is in progress.

859 6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH

N24000784

Location: KERALA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1424.77	30.0856	N.A.	-	N.A.	0
	1853.42	30.0856	N.A.	14.19	N.A.	
				14.19		

Background

Appointed date yet to be decalred.

860 FOUR LANING OF TRICHY TO KALLAGAM SECTION ON NH-227 IN THE STATE OF TAMIL NADU

N24000785

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1166.26	11.2042	N.A.	-	N.A.	70.47
	1296.93	11.2042	08/2021	318.29	N.A.	
				406.42		

Background

26.500 Km completed out of 38.700 Km

861 FOUR LANING OF EXISTING TWO LANE WITH PS FROM TALWANDI BHAI TO FEROZPUR IN THE STATE OF PUNJAB

N24000791

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	261.76	-20.9199 -20.9199	N.A.	153.40 147.79	N.A. N.A.	95.5
	207		07/2021	201.67		

Background

Physical progress achieved so far is 95.50%.
Out of 23.66 kms only 22.67 kms work has been completed. Now Anticipated date of completion is 14 July 2021

862 FOR REHABILITATION AND UPGRADATION FROM 2-LANE TO 4-LANE OF VARANASI - DEGAMAPUR (PKG-1) UNDER NHDP

N24000786

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	670.5	0 0	N.A.	- 75.1	N.A. N.A.	52.1
	670.5		N.A.	75.1		

Background

Project Started on 09.08.2019.
Scheduled Completion is on 03.02.2022

863 CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA

N24000795

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	741.86	0 0	N.A.	224.63 185.59	N.A. N.A.	0
	741.86		N.A.	185.59		

Background

Work under progress.

864 UPGRADATION TO 2 LANE WITH PAVED SHOULDER/4 LANE OF GAGARIA - BAORI KALAN - SERWA - BAKHASAR SECTION

N24000794

Location: RAJASTHAN

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1103.88	0 0	N.A.	- 518.61	N.A. N.A.	93.79
	1103.88		N.A.	696.24		

Background

Physical progress achieved so far is 93.79%.

865 CONSTRUCTION OF 4 LANE NH-29 BYPASS PHASE-II CONNECTING NH-29 WITH NH-2 AS PART OF VARANASI RING ROA
N24000806
Location: UTTAR PRADESH
Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	972.77	0	N.A.	-	N.A.	0
	972.77	0	N.A.	494.71	N.A.	
				494.71		

Background

Project approved in Feb'2018 with cost of Rs 972.77

866 SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF
N24000801
Location: GUJARAT
Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1052.21	37.7102	N.A.	233.63	N.A.	49.67
	1449	37.7102	01/2021	342.39	N.A.	
				342.39		

Background

Project approved in Feb'2018 with cost of Rs 1052.21 and it is to be completed by Jan'21.

867 SIX LANING OF ANANDAPURAM PENDURTHI ANAKAPALLI SECTION OF NH-5 NEW NH-16 FROM KM.681.000 EXISTING KM
N24000799
Location: ANDHRA PRADESH
Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1959	0	N.A.	-	N.A.	0
	1959	0	10/2021	1250.96	N.A.	
				1288.76		

Background

Physical progress achieved so far is 45.11% Out of 50.78 kms only 23.36 kms work has been completed .Now Anticipated date of completion is 01 Jul 2021.

868 SIX-LANING OF BANGALORE - NIDAGATTA SECTION, KM 18.000 TO KM 74.200 OF NH-275 IN THE STATE OF KARNAT
N24000787
Location: KARNATAKA
Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	1995.34	20.2803	N.A.	-	N.A.	0
	2400	20.2803	11/2021	3088.59	N.A.	
				3088.59		

Background

Physical progress achieved so far is 52.56%. Out of 56.2 kms only 28.80kms work has been completed .

Now Anticipated date of completion is Feb 2022

869 SIX LANING OF NIDAGATTA-MYSORE SECTION, KM 74.20 TO KM 135.304 OF NH-275, IN THE STATE OF KARNATAKA

N24000789

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2018	2177.8	12.4989	N.A.	-	N.A.	0
	2450	12.4989	N.A.	2244.98	N.A.	
				2244.98		

Background

Physical progress achieved so far is 31.86% .Out of 61.1 kms only 8.60kms work has been completed .Now Anticipated date of completion is September 2022

870 REHABILITATION AND UP GRADATION TO FOUR LANING OF NH-31D FROM KM 113.200 TO KM 154.854 (PACKAGE IIA)

N24000790

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1261.98	54.6934	N.A.	-	N.A.	0
	1952.2	54.6934	07/2021	934.06	N.A.	
				934.06		

Background

There is law & Order problem in the site.

871 REHABILITATION AND UP-GRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER NHDP IV B FOR LALGANJ-HANU

N24000802

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1025.8	-33.9959	N.A.	-	N.A.	89.2
	677.07	-33.9959	N.A.	222.94	N.A.	
				222.94		

Background

Project Commenced on 01.02.2019.
Project Scheduled Completion is on 29.07.2021.

872 FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)

N24000807

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1532.62	63.0541	03/2021	-	7	85.35
	2499	63.0541	10/2021	744.35	0	
			10/2021	839.28		

Background

Physical progress achieved so far is 85.35%.
Out of 69.884 kms only 62.92 Kms work has been
completed .Now Anticipated date of completion
is 19 Oct 2021.

873 4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K

N24000854

Location: JHARKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1005.08	0	N.A.	150.00	N.A.	0
	1,073.10	-6.3386	03/2021	0	N.A.	
	1005.08		N.A.	0		

Background

The project is passing through Nanded, Ardhapur cities.

874 FOUR LANING OF AKKALKOT-SOLAPUR SECTION OF NH-150E WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM. 99.4

N24000853

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	642.13	25.6755	N.A.	-	N.A.	86.3
	807	25.6755	N.A.	666.56	N.A.	
				687.24		

Background

Physical progress achieved so far is 86.30% out of 100.00%.
The project length completed 33.05 kms

875 FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M

N24000852

Location: HIMACHAL PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	478.74	0	N.A.	183.35	N.A.	0
		0		662.07	N.A.	
	478.74		06/2021	677.59		

Background

Project approved in March'2018 with cost of Rs 478.74 and it is to be completed by May'21

876 CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000

SECTION OF

N24000851

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1162.92	0	N.A.	-	N.A.	0
		0		58.04	N.A.	
	1162.92		07/2021	59.1		

Background

Physical progress achieved so far is 0%.
Out of 20.715 kms only 0.00 kms work has been completed. Anticipated date of completion is 18 Jul 2021

877 FOUR LANING OF PUDUCHERRY - POONDIYANKUPPAM SECTION OF NH 45 A (NEW NH 332) FROM KM 29.000 TO KM 67.

N24000831

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1294.47	.1182	N.A.	-	N.A.	0
		.1182		0	N.A.	
	1296		N.A.	0		

Background

Bids received and are under evaluation

878 FOUR LANING OF POONDIYANKUPPAM TO SATTANATHAPURAM (DESIGN CH KM. 67.000 TO KM. 123+800) SECTION OF N

N24000830

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	2065.96	4.9875	N.A.	-	N.A.	0
		4.9875		0	N.A.	
	2169		N.A.	0		

Background

Fresh bids invited.

879 FOUR LANING OF KALAGAM TO KARUPPUR FROM KM.38+700 TO KM. 50+382 AND TWO LANING WITH PAVED SHOULDERS

N24000829

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1016.92	5.318	N.A.	-	N.A.	55.82
	1071	5.318	01/2022	250.46	N.A.	
				250.46		

Background

26.100 Km completed out of 59.733 Km

880 TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N

N24000828

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	633.55	-23.9145	N.A.	-	N.A.	0
	482.04	-23.9145	N.A.	0	N.A.	
				0		

Background

LOA issues to M/s Sunway Construction SDN BHD by HQ vide letter dated 23.10.2020

881 FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300)

N24000827

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	628.71	0	N.A.	-	N.A.	0
	628.71	0	12/2021	217.76	N.A.	
				217.76		

Background

2.541 Km completed out of 7.300 Km

882 FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULAM (KM 7.300) TO NATHAM (KM. 3

N24000826

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	505.35	0	N.A.	-	N.A.	0
	505.35	0	08/2021	176.76	N.A.	
				176.76		

Background

19.400 Km completed out of 29.390 Km

883 FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA

N24000825

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	828.29	0	N.A.	-	N.A.	0
	828.29	0	N.A.	0	N.A.	
				0		

Background

Construction work in Progress.
Physical Progress 10.6 % achieved.

884 FOUR LANING OF NH 161 FROM KANDI (DESIGN KM 0.000) (KM 498.250 OF NH 65) TO RAMSANPALLE (DESIGN KM 3

N24000824

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	857.62	0	N.A.	24.61	N.A.	26.6
	857.62	0	N.A.	5.31	N.A.	
				252.51		

Background

The Physical Progress of 26.60% is as per the approved revised Annexure-I of Schedule-G. The submitted expenditure is the expenditure incurred by NHA only.

885 FOUR LANING OF NH 161 FROM RAMSANPALLE (DESIGN KM 39.980 EXISTING KM 44.757) TO MANGLOOR (DESIGN KM

N24000822

Location: TELANGANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	950.63	0	N.A.	78.78	N.A.	89.6
	950.63	0	N.A.	295.51	N.A.	
				608.04		

Background

The Physical Progress of 89.6% is as per the approved revised Annexure-I of Schedule-G. The submitted expenditure is the expenditure incurred by NHA only.

886 CONSTRUCTION / UP-GRADATION OF 2-LANE WITH PAVED SHOULDER OF NH-70 FROM MUNABAO (NH-25E) - TANOT FROM
N24000840 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1158.35	0	N.A.	-	N.A.	100
	1158.35	0	N.A.	496.04	N.A.	
				496.04		

Background

PCOD has been issued on 29.05.2020 & COD has been issued on 21.08.2020.

887 SIX LANING AND STRENGTHENING OF NEW NH-248A FROM EXISTING KM 11+682 TO EXISTING KM 24+400 IN THE STA
N24000839 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	634.7	46.7166	N.A.	-	N.A.	0
	931.21	46.7166	07/2021	143.54	N.A.	
				143.54		

Background

888 UPGRADATION TO 2 LANE WITH PAVED SHOULDER/4 LANE OF KHAJUWALA-POOGAL SECTION AND POOGLE - DANTOUR-JA
N24000838 Location: RAJASTHAN Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	874.25	- .8808	N.A.	-	N.A.	99.56
	866.55	0	06/2021	288.37	0	
	866.55		06/2021	862.73		

Background

PCOD was issued on 20.01.2021

889 REHABILITATION AND UP-GRADATION FROM 2 LANE WITH PAVED SHOULDER FOR JIND - KARNAL SECTION FROM EXISTING
N24000837 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	307.79	0	N.A.	-	N.A.	0
	307.79	0	N.A.	175.47	N.A.	
				197.3		

Background

Project approved in March'2018 with cost of Rs 307.79 and it is to be completed by March'20.

890 REHABILITATION AND UP-GRADATION FROM 2 LANE WITH PAVED SHOULDER FOR BHIWANI-MUNDAL-JIND ROAD FROM DE N24000836 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	275.12	0	N.A.	-	N.A.	0
	275.12	0	N.A.	146	N.A.	
				167.13		

Background

Project approved in March'2018 with cost of Rs 275.12 and it is to be completed by March 2020.

891 CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P N24000835 Location: HARYANA Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1484.3	0	N.A.	906.50	N.A.	
	1484.3	0	06/2021	165.51	0	
			06/2021	204.33		

Background

The MoRTH through NHAI is engaged in the development of National Highways and as part of its endeavour, it has been decided undertake Construction of 8 lane Dwarka Expressway (NH-248BB), package IV, from ROB till end point km. 40 (NH8-SPR intersection) near Kherki Daula for a length of 8.76km in the state of Haryana on EPC Mode. The project was awarded to M/s L&T limited and LOA was issued on 05.03.2018 and agreement was signed in Oct 2018

892 CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR N24000834 Location: GUJARAT Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2018	1161.39	0	N.A.	-	N.A.	0
		0		0	N.A.	
	1161.39		N.A.	0		

Background

National Highways Authority of India has taken up Vadodara-Mumbai Expressway which is proposed Eight lane expressway connecting Ahmedabad to Mumbai in India. The proposed Main Expressway passes through the states of Gujarat, Maharashtra and Union territory of Dadra & Nagar Haveli which is a part of Bharatmala Pariyojana which will have all the new expressways developed as Greenfield eight-lane access-controlled expressways. The total length of the proposed expressway is about 374.00 Km. and runs generally parallel to the existing NH-8 (New NH-48). The alignment of this package passes mainly through plain cultivated and barren areas. Phase IA of the said Expressway passes through Vadodara, Bharuch, Surat districts in the state of Gujarat. These districts are rich in industrial production. There are many industrial estates and factories in these state both in public and private sectors, which will be benefited from this expressway as consolidated movement is expected to improve efficiency of freight movement on existing corridors and reduce logistics cost by 25%.

893 CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 279.00 TO 292.00 (ANKLESHWAR TO MANUBAR S

N24000833

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1437.64	0	N.A.	-	N.A.	0
		0		564.11	N.A.	
	1437.64		07/2021	564.11		

Background

National Highways Authority of India has taken up Vadodara Mumbai Expressway which is proposed Eight lane expressway connecting Ahmedabad to Mumbai in India. The proposed Main Expressway passes through the states of Gujarat, Maharashtra and Union territory of Dadra and Nagar Haveli which is a part of Bharatmala Pariyojana which will have all the new expressways developed as Greenfield eight-lane access-controlled expressways. The total length of the proposed expressway is about 374.00 Km. and runs generally parallel to the existing NH-8 (New NH-48).

894 FOUR LANING OF VILUPPURAM - PUDUCHERRY SECTION OF NH 45 A (NEW NH 32) FROM KM 0.000 TO KM 29.000 (DE

N24000832

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	998.7	-3.6748	N.A.	-	N.A.	0
		-3.6748		0	N.A.	
	962		N.A.	0		

Background

Fresh bids received and are under evalation

895 REDESIGNING, REHABILITATION AND UPGRADATION TO FOUR LANE CONFIGURATION STRENGTHENING OF ROHNA/HASS

N24000850

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	551.58	0	N.A.	-	N.A.	100
	551.58	0	N.A.	305.46	N.A.	
				305.46		

Background

Project approved in March'2018 with cost of Rs 551.58 and it is to be completed by March 2020.

896 CONSTRUCTION OF FLYOVER IN SAKOLI TOWN ON NH-53 (OLD NH-6)

N24000849

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	289.21	0	N.A.	-	N.A.	93.44
	289.21	0	01/2022	50.1	N.A.	
				224.45		

Background

Physical progress achieved so far is 93.44%.
Out of 2.94 kms only 2.415 kms work has been completed. Now Anticipated date of completion is 10 January 2022

897 REHABILITATION AND UPGRADATION OF JHAJJAR-LOHARU SECTION FROM KM 130.770 TO KM 228.630 (DESIGN CHAIN)

N24000848

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	181.78	0	N.A.	-	N.A.	0
	181.78	0	N.A.	95.44	N.A.	
				129.84		

Background

Project approved in March'2018 with cost of Rs 181.78 and it is to be completed by June 2020

898 CONSTRUCTION OF FLYOVER AT LAKHANI TOWN ON NH-53 (OLD NH-6)

N24000847

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	291.53	0	N.A.	-	N.A.	70.76
	291.53	0	02/2022	78.8	N.A.	
				165.03		

Background

Physical progress achieved so far is 70.76%.
Out of 3.50 kms only 2.04 kms work has been
completed. Now Anticipated date of completion is February 2022.

899 REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER FROM JIND-GOHANA ROAD FROM DESIGN CHAIN

N24000846

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	198.05	0	N.A.	-	N.A.	0
	198.05	0	N.A.	109.38 116.46	N.A.	

Background

Project approved in March'2018 with cost of Rs 198.05 and it is to be completed by March 2020.

900 SIX LANNING OF NH-5 (NEW NH-16) FROM TANGI TO BHUBANESHWAR (KM 355.000 TO KM 414.000)

N24000844

Location: ODISHA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	806.11	0	N.A.	-	N.A.	0
	806.11	0	N.A.	189.7 189.7	N.A.	

Background

Physical progress-15.97%. 9.5 Km completed.

901 REHABILITATION AND AUGMENTATION OF NEW NH 354 (OLD-SH-21) OF SECTION KHEMKARAN TOWN TO START OF AMRI

N24000843

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	196.05	0	N.A.	-	N.A.	0
	196.05	0	N.A.	143.03 143.03	N.A.	

Background

The Physical progress of the Project is 100%

902 REHABILITATION AND AUGMENTATION OF NEW NH 354 (OLD-SH-25) OF SECTION RAMDAS TO GURDASPUR FROM DESIGN

N24000842

Location: PUNJAB

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	199.9	0	N.A.	-	N.A.	0
		0		124.52	N.A.	
	199.9		N.A.	124.52		

Background

Physical progress of the project is 75%

903 SIX LANING AND STRENGTHENING OF NH-248A FROM EXISTING KM 2.740 (RAJIV CHOWK) TO KM 11.682 (PACKAGE-I)

N24000841

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	795.5	.4777	N.A.	-	N.A.	0
		.4777		128.56	N.A.	
	799.3		07/2021	128.56		

Background

Six laning & Strengthening of NH-248A Pkg-1 from existing km 2+740 (Rajiv Chowk) to km 11+682 in Gurugram under NHDP Phase-IV on Hybrid Annuity Mode (HAM) in the State of Haryana has been awarded/appointed to M/s L.N. Malviya Infra projects Pvt. Ltd. as the Consultancy/Independent Engineer by NHA and the Construction period of the project is 910 days from the date of appointment of EPC contractor M/s Oriental Structural Engineers Pvt. Ltd.

The Scope of work will broadly include rehabilitation, up gradation and widening of existing carriageway to six-lane standards with construction of new pavement, rehabilitation of existing pavement, construction of flyover, construction and/or rehabilitation of Minor bridges, Culverts, road intersections, interchanges, drains, footpath, foot over bridges and pedestrian guardrail along with service road.

904 CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 355.00 TO KM 378.740 (PADRA TO VADODARA S

N24000815

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	2702.05	-24.3907	N.A.	225.50	N.A.	76.46
		-24.3907		1630.52	N.A.	
	2043		06/2021	1733.23		

Background

176 days EOT on account of Force Majeure Event of Covid 19

905 4-LANE WITH PAVED SHOULDER CONFIGURATION OF BILASPUR-PATHRAPALI (KM.0+000 TO KM. 53+300) SECTION OF

N24000814

Location: CHHATISGARH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1029.96	22.4368	N.A.	-	N.A.	75.03
	1261.05	22.4368	03/2021	333.72	N.A.	
				333.72		

Background

Expenditure = Civil cost + Price adjustment +GST

906 DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER

N24000813

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	496.2	8.2568	N.A.	-	N.A.	0
	537.17	8.2568	N.A.	38.11	N.A.	
				38.11		

Background

907 CAPICITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHAPURAM TO NARASANNAPETA FROM KM 470.415

N24000812

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	557.3	0	N.A.	-	N.A.	0
	557.3	0	N.A.	351.02	N.A.	
				351.02		

Background

908 CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1

N24000811

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	314.43	0	N.A.	-	N.A.	0
	314.43	0	03/2022	85.61	N.A.	
				85.61		

Background

Physical progress achieved so far is 43.09%.
Out of 18.975 kms only 4.39 kms work has been
completed .Now Anticipated date of completion
is 08.04.2021.

909 REHABILITATION AND UPGRADATION OF GIDDALUR-VINUKONDA SECTION OF NH-544D FROM DESIGN KM 212.983 (EXIS N24000810 Location: ANDHRA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	565.09	0	N.A.	167.62	N.A.	92.75
	565.09	0	02/2021	337.38	N.A.	
				631.93		

Background

Physical progress achieved so far is 92.75%.
Out of 112.797 kms, 111.210(DBM) work has been completed. PCC was issued for 108.372kms
w.e.f 25.12.2020.

910 SIX LANING OF NH-140 FROM CHITTOR (DESIGN KM 0.000/EXISTING KM 158.000 OF NH-4) TO MALLAVARAM (DESIG N24000809 Location: ANDHRA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1550.98	0	N.A.	-	N.A.	91.71
	1550.98	0	09/2021	1450.5	N.A.	
				1609.93		

Background

Physical progress achieved so far is 91.710%.
Out of 61.128 kms only 56.80 kms work has been
completed. Now Anticipated date of completion
is 29 September 2021.

911 FOUR LANE CONNECTIVITY TO VISAKHAPATNAM PORT ROAD FROM KM. 0.000 TO KM.12.700 (DESIGN LENGTH=12.70 K N24000808 Location: ARUNACHAL PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	392.6	0	N.A.	-	N.A.	0
	392.6	0	N.A.	0	N.A.	
				0		

Background

Project has been terminated.

912 FOUR LANING OF NH 161 FROM MANGLOOR (DESIGN KM 135.751 EXISTING KM 140.873) (DESIGN LENGTH 48.963 K N24000804 Location: TELANGANA Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	802.65	0	N.A.	50.49	N.A.	86.94
		0		178.46	N.A.	
	802.65		N.A.	415.35		

Background

The Physical Progress of 86.944% is as per the approved revised Annexure-I of Schedule-G. The submitted expenditure is the expenditure incurred by NHAI only.

913 REHABILITATION AND UP-GRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER NHDP-IVB FOR DAGAMAGPUR-LA N24000803 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1115.28	-30.9555	N.A.	-	N.A.	92.1
		-30.9555		332.69	N.A.	
	770.04		N.A.	332.69		

Background

Project Commenced on 13.12.2018.
Project Schedule Completion is on 09.06.2021.

914 4-LANING OF ALIGARH-KANPUR SECTION FROM KM 229.000 (DESIGN CHAINAGE 240.897) TO KM 289.000 (DESIGN C N24000800 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1120.57	18.8681	N.A.	-	N.A.	0
		18.8681		1118.92	N.A.	
	1332		N.A.	1118.92		

Background

915 SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA N24000798 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	2140.93	0	N.A.	-	N.A.	0
		0		1344.09	N.A.	
	2140.93		N.A.	1344.09		

Background

916 CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO
N24000796 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	1117.84	0	N.A.	-	N.A.	0
	1117.84	0	12/2021	0	N.A.	

Background

917 FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS

N24000792 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	809.07	0	N.A.	-	N.A.	0
	809.07	0	N.A.	517.66	N.A.	
				517.66		

Background

918 FOUR LANING OF ALIGARH - KANPUR SECTION PKG-II FROM BHADWAS - KALYANPUR.

N24000793 Location: UTTAR PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	925.4	29.3495	N.A.	-	N.A.	0
	1197	29.3495	N.A.	1011.7	N.A.	
				1011.7		

Background

919 SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105
N24001298 Location: ANDHRA PRADESH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	597.67	0	01/2020	-	N.A.	0
	597.67	0	N.A.	0	N.A.	

Background

920 SIX LANING OF EXISTING 4-LANE ROAD FROM KALAPARRU (DESIGN KM 1050.680) TO CHINNA AVUTUPALLI (DESIGN

N24001299

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2018	617.41	0	02/2019	-	N.A.	0
	617.41	0	N.A.	0	N.A.	

Background

921 ISMAILABAD-NARNAUL PKG-5

N24001186

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1051.91	0	N.A.	170.30	N.A.	0
	1051.91	0	N.A.	698.48	N.A.	
				736.78		

Background

Currently, the project is under construction stage.

922 ISMAILABAD-NARNAUL PKG-6

N24001187

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1120.06	0	N.A.	256.32	N.A.	0
	1120.06	0	N.A.	708.57	N.A.	
				760.66		

Background

Currently, the project is under construction stage.

923 ISMAILABAD-NARNAUL PKG-7

N24001188

Location: HARYANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1137.42	0	N.A.	137.62	N.A.	0
	1137.42	0	N.A.	812.84	N.A.	
				848.63		

Background

Currently, the project is under construction stage.

924 ISMAILABAD-NARNAUL PKG-8

N24001189

Location: HARYANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1033.19	0	N.A.	87.82	N.A.	0
	1033.19	0	N.A.	759.05	N.A.	
				816.83		

Background

Currently, the project is under construction stage.

925 ISMAILABAD-NARNAUL PKG-2

N24001190

Location: HARYANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1243.45	0	N.A.	197.83	N.A.	0
	1243.45	0	N.A.	806.71	N.A.	
				863.86		

Background

Currently, the project is under construction stage.

926 ISMAILABAD-NARNAUL PKG-3

N24001191

Location: HARYANA

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	889.36	0	N.A.	177.57	N.A.	0
		0		552.17	N.A.	
	889.36		N.A.	582.53		

Background

Currently, the project is under construction stage.

927 ISMAILABAD-NARNAUL PKG-4

N24001192

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	1018.79	0	N.A.	182.35	N.A.	0
		0		591.2	N.A.	
	1018.79		N.A.	629.76		

Background

Currently, the project is under construction stage.

928 ISMAILABAD-NARNAUL PKG-1

N24001193

Location: HARYANA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	996.65	0	N.A.	184.58	N.A.	0
		0		751.16	N.A.	
	996.65		N.A.	824.32		

Background

Currently, the project is under construction stage.

929 PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE

N24001231

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	990.97	0	12/2019	263.68	24	64
		0		524.29	24	
	990.97		12/2021	653.78		

Background

930 PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T
N24001234 Location: MADHYA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	996.27	0	03/2020	261.02	N.A.	48.76
	996.27	0	N.A.	385.35	N.A.	
				511.9		

Background

931 PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO
N24001232 Location: MADHYA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	847	0	03/2020	360.65	25	51.7
	847	0	04/2022	370.82	25	
				459.45		

Background

932 PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG
N24001233 Location: MADHYA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	1047	0	05/2020	360.65	24	52.44
	1047	0	05/2022	336.08	24	
				439.55		

Background

933 CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA
N24001199 Location: MADHYA PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2019	743.88	.0013	N.A.	199.89	N.A.	46.3
	743.89	.0013	12/2021	262.74	N.A.	
				349.89		

Background

--

934 6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0

N24001300

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2019	1226.88	0	02/2021	-	N.A.	0
	1226.88	0	N.A.	0	N.A.	
				0		

Background

--

935 6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)

N24001301

Location: ANDHRA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2019	1601.1	0	02/2021	-	N.A.	0
	1601.1	0	N.A.	0	N.A.	
				0		

Background

--

936 PREPATION OF FEASIBILITY/DPR OF CONSTRUCTION OF NEW 4-LANE ELEVATED ROAD FROM CHENNAI PORT TO MADURA

N24001302

Location: TAMIL NADU

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2020	3426	0	12/2021	-	0	0
	3426	0	12/2021	0	0	
				0		

Background

DPR is in progress

937 TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800
(DESIGN
N24001306 Location: UTTAR PRADESH Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2020	724.6	0	03/2023	-	0	0
	724.6	0	03/2023	0	0	

Background

Sector: Shipping and Ports




Sector: SHIPPING AND PORTS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	1	0	0	0	0	0
Total	1	1	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Shipping and Ports Sector

1. Overview

Out of 1779 projects on the Monitor of MOSPI, 1 project belongs to the Shipping and Ports Sector.

- The total original cost of implementation of this project was Rs.5,369.18crore. The expenditure incurred on this project till June 2021 is Rs.1885.98crore which is 35.1% of the original cost of the projects.
- This project is on schedule.

Inland Waterways Authority of India

1 JAL MARG VIKAS PROJECT

N25000072

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	5369.18	-13.6961	03/2023	300.00	0	42.94
	4633.81	-13.6961	03/2023	1885.61	0	
				1885.98		

Background

Consequent to the review held on 10.06.2020 through teleconferencing by Ministry of Shipping under the chair of Secretary (Shipping) with the IWAI, the estimated cost JMVP was revised to Rs. 4,633.81 crores from the original estimated cost of Rs. 5,369.18 crores approved by the CCEA on 03.01.2018, thereby effecting a saving of Rs. 735.51 crores (USD 109.78 million) in the project cost. The savings comprise of Rs. 387.10 crores (USD 57.78 million) from the IBRD loan component and Rs. 348.41 crores from the counterpart fund component.

On completion, JMVP will provide an alternative, cost-effective, safe and environment-friendly mode of transport and would be an attractor for industries and logistic players in and around the project corridor, enabling socio-economic growth in the region covering the States of Uttar Pradesh, Bihar, Jharkhand and West Bengal.

The project implementation is planned to be completed by March, 2023 and is progressing as per this time schedule.

Sector: Telecommunications




Sector: TELECOMMUNICATIONS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	2	0	0	2	0	0	0
Total	3	0	0	2	1	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Telecommunications Sector

1. Overview

- Out of 1779 projects on the Monitor of MOSPI, 3 projects belong to the Telecommunications Sector.
- The total original cost of implementation of these 3 projects was Rs.14,013.36crore and their anticipated completion cost is Rs.25,343.36crore, which reflects a cost overrun of 80.9% (spread over all telecommunication sector projects). The expenditure incurred on these projects till June 2021 is Rs.17,990.26crore which is 128.4% of the original cost of the projects.
- All three projects are delay.

2 Projects with time overrun : 3

- These 3 projects are delayed by 5 months, 39 and 80 months. These delayed projects are suffering from 80.9% cost overrun from their original cost.

3 Projects with cost overrun :1

- There is 1 project facing cost overrun. Original cost of the project was Rs. 13,334.00crore. At the end of June 2021, the anticipated cost of the project has been reported as Rs.24,664.00crore. Thus projecting an overall cost overrun of 85%.

4 Projects with both time and cost overrun :1

- There is 1 project reporting both time and cost overrun to the extent of 85% from the original cost and time overrun of 80months.

5 Main reasons of delay :

- R & R issues,
- Delay in equipment supply.

BHARAT SANCHAR NIGAM LIMITED

1 PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART

N26000114

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2020	431.16	0	06/2021	-	5	0
	431.00	.0371		0	5	
	431.16		11/2021	0		

Background

Phase-I of Consolidation of existing CDR Data Centers and NIB-P3 Data Centers with state of the art Data Centers (at Hyderabad and Pune as elaborated in the tender document) with replacement of all the hardware equipment (except Battery, IVRS and SSA network elements) installed in existing CDR platform & NIB P3 Data centers including storage equipment and provide complete end to end solution with AMC (including renewal of AMC support for existing software, if reused) and O&M services, on turnkey basis. This project involves setting up of primary Data Center at Hyderabad and Disaster recovery Data Center at Pune which includes items like - Servers, Storage, Network items, Network security and Physical security items and software applications.

Installation at Hyderabad & Pune Datacentre is completed.

SRS activity is completed. Installation of hardware is completed. VT & AT of Hardware is in progress.

Software installation is in progress

CENTRAL PUBLIC WORKS DEPARTMENT

2 SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT

N28000115

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	248.2	0	03/2018	53.57	39	90
		0		145.26	39	
	248.2		06/2021	145.26		

Background

Due to non receipt of permission of transplantation of trees and retendering process, project has been delayed.

DEPARTMENT OF TELECOMMUNICATION

3 NETWORK FOR SPECTRUM

N26000101

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2012	13334	84.9708	07/2015	5,200.00	80	79
		84.9708	05/2018	17845	46	
	24664		03/2022	17845		

Background

SEEING THE OVER ALL COMPLEX NATURE OF THE PROJECT, LARGE NO OF RIGHT OF WAYS, DIFFICULT TERRAIN AND LIMITED WORKING SEASON IN SOME AREAS IT WAS EXPECTED THAT THE PROJECT MAY BE COMPLETED BY DECEMBER 2021. HOWVER, SEEING THE LOCKDOWNS DUE TO COVID 19, IT IS EXPECTED THATTHE PROJECT WILL BE COMPLETED BY MARCH 2022.

Sector: Urban Development




Sector: URBAN DEVELOPMENT

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	23	10	0	3	3	4	3
Major	10	0	0	4	0	5	1
Total	33	10	0	7	3	9	4

Total number of projects showing time overrun = sum of column 5 & 6.
Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Urban Development

1. Overview

- Out of 1779 projects on the Monitor of MoSPI, 33 projects belong to the Urban Development Sector.
- The total original cost of implementation of these 33 projects was Rs.2,82,500.28crore and the anticipated completion cost is Rs. 3,05,097.88crore which reflects a cost overrun of 8% (spread over all urban development sector projects). The expenditure incurred on these projects till June 2021 is Rs.1,38,461.77crore which is 49% of the original cost.
- Out of 33 projects, 10 projects are on schedule and 10 projects are delayed and 13 projects do not have fixed date of commissioning.

2. Projects with time overrun : 10

- Out of 10 delayed projects, 5 projects have an overall delay in the range of 4 to 24 months, 2 projects have delay in the range of 25 to 60 months and 3 projects are delayed by more than 60 months.
- There are 10 projects those are facing time overrun ranging from 4-98 months. There is an overall cost overrun of 14.6 % in these delayed projects.

3. Projects with cost overrun : 7

- There are 7 projects those are facing cost overrun. Total original cost of these 7 projects is Rs.84,474.19crore and the anticipated cost is Rs.1,07,150.99crore reflecting a cost overrun of 26.8%

4. Projects with both time and cost overrun :3

- There are 3 projects reporting both time and cost overrun to the extent of 27.5% from the original cost and time overrun ranging from 44-98 months.

5. Main reasons for delay :

- o Delay in initial handing over of site.
- o Delay in design finalization.
- o Land Acquisition.
- o Removal of Trees.
- o COVID-19 Pandemic.

AHMEDABAD METRO RAIL

1 AHMEDABAD METRO RAIL PROJECT PHASE 1

N28000122

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2014	10773	18.6949	12/2018	-	44	70.3
	12787	18.6949	08/2022	8706.79 8904.04	44	

Background

Proposal for revised estimated cost and completion date has been sent to GoI for approval. Inauguration of Priority Reach of 6.5 Kms from Vastral Gam to Apparel Park on 04th March, 2019.

2 AHMEDABAD METRO RAIL PROJECT PHASE II

N28000137

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	5384.17	0	03/2024	-	0	.74
	5384.17	0	03/2024	61.94 92.16	0	

Background

Project approved in March 2019 with cost of Rs 5384.17 and it is to be completed by March 2024.

3 SURAT METRO RAIL PROJECT

N28000138

Location: GUJARAT

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	12020.32	0	03/2024	-	0	1.23
	12020.32	0	03/2024	18.27 157.91	0	

Background

Project approved in March 2019 with cost of Rs 12020 and it is to be completed by March 2024.

BANGALORE METRO RAIL CORPORATION LIMITED

4 BANGALORE METRO RAIL PROJECT PHASE-2

N28000058

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	26405.14	16.2468	02/2019	5,486.64	73	56.5
	30,695.12	0		17051.61	73	
	30695.12		03/2025	17646.45		

Background

All reaches work under progress. Initially delay in Land Acquisition, same has been acquired with the continuous Co-ordination meetings with departments conducted under the Chairmanship of Chief Secretary.

• Delay in construction of UG sections due to discharge of tenders. Now all tenders are finalized and work is under progress.

Land Acquisition problems with

- Defence Land.
- Forest Land.
- Nice Road

Utility Shifting.

Permission delay for tree cutting.

Underground works Re-tendered.

R5/P4 Retendered.

Due to COVID-19 Pandemic, works were stopped and many construction workers left to their native places. Now number of labours have reached the pre pandemic level.

CENTRAL PUBLIC WORKS DEPARTMENT

5 CONSTRUCTION OF ITBP ROAD TO INDO-CHINA BORDER FROM NYU SOBLA SELA TO TEDANG IN THE STATE OF UTTARA

N28000101

Location: UTTARAKHAND

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2008	114.26	132.8024	12/2013	-	N.A.	0
	266.00	0		0	N.A.	
	266		N.A.	0		

Background

Project approved in Dec'08 with cost of Rs 266 cr.

6 CONSTRUCTION OF ADDITIONAL COMPLEX FOR THE SUPREME COURT OF INDIA AT LAND ADJOINING PRAGATI MAIDAN

N28000079

Location: DELHI

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	884.3	0	12/2015	-	N.A.	0
		0		812	N.A.	
	884.3		N.A.	812		

Background

Project approved in July'12 with cost of Rs 884.30 cr. Block-A completed. Finishing work in other blocks is in progress.

7 CONSTRUCTION OF 108 NOS. GPRA TYPE-VII FLATS IN POCKET-I AT DEEN DAYAL UPADHYAYA MARG, NEW DELHI

N28000087

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2015	197.33	0	04/2019	100.00	34	80
	197.33	0	02/2022	106.16 135.19	34	

Background

Finishing works, development works, services are in progress.

8 REDEVELOPMENT OF GPRA AT MOHAMMADPUR

N28000110

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	422	0	03/2021	-	4	0
	422	0	07/2021	17.57 70.75	4	

Background

Project approved in Oct'16 with cost of Rs 422 crore and it is to be completed by Dec'2020.

9 REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I

N28000129

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	1128	0	03/2022	-	0	2.5
	1128	0	03/2022	26 26	0	

Background

Project approved in Oct'16 with cost of Rs 1128 and it is to be completed by March 2022.

10 REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I

N28000128

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	1180	-6.7119 -6.7119	07/2021	- 9.96	23 23	2
	1100.8		06/2023	9.96		

Background

Target date of completion has been revised to June 2023.

11 REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT THYAGRAJ NAGAR, NEW DELHI- CONSTRUCTION OF 380 N N28000114 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	392	0 0	08/2020	- 22.94	22 22	45
	392		06/2022	51.2		

Background

Target date of completion has been revised to June 2022.

12 CONSTRUCTION OF 76 NOS MS FLATS FOR HONORABLE MPS OF LOK SABHA AT DR BD MARG NEW DELHI N28000123 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2017	218.72	0 0	11/2020	- 126.16	N.A. N.A.	0
	218.72		N.A.	126.16		

Background

The work was held up from 22nd March, 2020 till 03.05.2020 due to pandemic COVID-19. Work has been re-started on 04.05.2020 and it is targeted to be completed by November, 2020.

13 RE-DEVELOPMENT OF GOVT. OF INDIA PRESS, MINTO ROAD, NEW DELHI (SH: CONSTRUCTION OF NEW BUILDING (2 B N28000106 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	238.56	0 0	05/2020	27.00 199.41	N.A. N.A.	99
	238.56		N.A.	202.76		

Background

Development work, road work, boundary wall and installation of DG set is being done

14 CONSTRUCTION 729 QUARTERS (TYPE II-180, TYPE III-364, TYPE IV-112, TYPE V-68, TYPE-VI-5), SHOPS, CO
N28000149 Location: CHHATISGARH Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	299.97	0	09/2020	-	N.A.	0
	299.97	0	N.A.	.29	N.A.	

Background

15 C/O STEEL STRUCTURE BUILDINGS USING PRE-ENGINEERED TECHNOLOGY AT AFRICA AVENUE AND KG MARG

N28000143 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2020	532	0	11/2020	-	N.A.	0
	532	0	N.A.	150	N.A.	
				150		

Background

CHENNAI METRO RAIL LTD

16 CHENNAI METRO RAIL LTD (PHASE 1)

N28000084 Location: TAMIL NADU Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2009	14600	30.5342	12/2015	-	N.A.	0
	19058	30.5342	N.A.	16352.87	N.A.	
				16352.87		

Background

The Government of Tamil Nadu created a Special Purpose Vehicle (SPV) for implementing the Chennai Metro Rail Project. This SPV named as "Chennai Metro Rail Limited" was incorporated on 03.12.2007 under the Companies Act. It has now been converted into a Joint Venture of Government of India and Government of Tamil Nadu with equal equity holding. Project approved in Feb'09 with cost of Rs 14600 crore.

Reason of Delay
 -Contractual problem

17 CHENNAI METRO RAIL LTD (PHASE 1 EXT)

N28000097**Location: TAMIL NADU****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2016	3770	0	03/2018	-	N.A.	0
	3770	0	N.A.	2527.73	N.A.	
				2527.73		

Background

The Government of Tamil Nadu created a Special Purpose Vehicle (SPV) for implementing the Chennai Metro Rail Project. This SPV named as "Chennai Metro Rail Limited" was incorporated on 03.12.2007 under the Companies Act. It has now been converted into a Joint Venture of Government of India and Government of Tamil Nadu with equal equity holding. It is functioning at the following address,

Chennai Metro Rail Limited
Admin Building, CMRL Depot,
Poonamallee High Road, Koyambedu,
Chennai - 600107, Tamil Nadu
Phone : +91 - 44 - 23792000
FAX : +91 - 44 - 23792200

DELHI METRO RAIL CORPORATION**18 DELHI MRTS PHASE-III****N28000056****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	38585	0	03/2016	1,384.91	64	99.77
		0		39182.53	64	
	38585		07/2021	39280.31		

Background

The Delhi Metro Phase III including extension to Bahadurgarh was approved in stages from September 2011 to September 2012 with an estimated cost of Rs. 38584.78 crore (excluding State Taxes of Rs 1596.13 Crore). Original date of commissioning is December 2016.

19 DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND**N28000136****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	565	0	12/2020	80.98	7	87.29
		0		415.91	7	
	565		07/2021	456.71		

Background

The extension of Dwarka Najafgarh to DHANSA Bus Stand corridor of Delhi Metro Phase was approved in May 2017 with an estimated cost of Rs. 565.00 crore (including all taxes).

20 DELHI METRO PHASE IV THREE PRIORITY CORRIDORS**N28000135****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2019	24948.65	0	03/2025	4,006.14	0	15
		0		1680.33	0	
	24948.65		03/2025	2070.94		

Background

The 3 priority corridors of Delhi Metro Phase IV were approved on 04.07.2019 with an estimated cost of Rs. 24,948.65 crore (including all Taxes). Revised Sanction with Revised Funding Pattern on 02.01.2020.

KOCHI METRO RAIL CORPORATION LTD**21 KOCHI METRO RAIL PROJECT****N28000081****Location: KERALA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2012	5181.79	19.9998	07/2017	-	N.A.	0
		19.9998		6059.17	N.A.	
	6218.14		N.A.	6059.17		

Background

DMRC has prepared a Detailed Project Report (DPR) for the introduction of a light metro rail system in Kochi City. The estimated cost of the project as per the revised estimate based on August 2011 prices is 5181.79 crores including state taxes. The proposed Kochi Metro Rail Project is from Alwaye to Petta, has 22 stations, a total length of 25.612 km, and covers 7 villages viz., Aluva West village (Aluva Taluk), Trikkakara North, Edappally North, Edappally South, Ernakulam, Elamkulam & Poonithura Villages (Kanayanoor Taluk). Government of India has approved the implementation of Kochi Metro Rail project, Kochi as per MUD letter No. K-14011/37/2005-MRTS-IV dated 12 July 2012. The project is anticipated to be completed by March 2020.

LUCKNOW METRO RAIL CORPORATION LIMITED**22 LUCKNOW METRO RAIL CORPORATION LTD****N28000094****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2016	6928	0	03/2019	-	N.A.	46.5
	6,928.00	0		2536.77	N.A.	
	6928		N.A.	2536.77		

Background

Project approved in Jan'16 with cost of Rs 6928 crore and it is to be completed by March 2019. The work on Priority Section of 8.5 kms has been completed and ROD is expected during May/June, 2017. All the major Contracts have been awarded. The work on Underground

Section is undergoing at a fast pace with two TBMs working round the clock. The work on balance elevated section is also going on smoothly

23 KANPUR METRO RAIL PROJECT

N28000144

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	11076.48	0	03/2024	-	0	0
	11076.48	0	03/2024	0	0	

Background

24 AGRA METRO RAIL PROJECT

N28000145

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2019	8379.62	0	03/2024	-	0	0
	8379.62	0	03/2024	0	0	

Background

MAHARASTRA METRO RAIL CORPORATION LTD.

25 PUNE METRO RAIL PROJECT (PHASE 1)

N28000121

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	11420	0	11/2021	3,905.00	13	59
	11,420.00	0	12/2022	6139.88	0	
	11420		12/2022	6574.23		

Background

- The Viaduct work for Priority Section from PCMC to Phugewadi is 100% complete & Vanaz to Garware is around 70% complete.
- Underground tunneling in under progress with 4 nos. of breakthroughs happening as of now and tunneling of around 4.8 Kms already achieved.
- Also 2 Stations: Sant Tukaram Nagar & Phugewadi of Priority Section-1 are complete and gearing up for commercial operation.
- Systems work for Station at Sant Tukaram & Phugewadi are on the verge of completion.
- Range Hill Depot: ETU structure work completed, & IWB & Admin building Structural work

is in progress.

- Vanaz Depot: ETU building, Deck 1, 2 & 3 structure work is completed while IWB & Pit wheel Lathe is in progress.
- All major tender works are completed while some small tenders are under process. Track tenders for two reaches are already awarded and work is in advanced stage and for remaining two reaches has been forwarded to funding agency for NOC. It will be floated soon.
- 95.3% Land acquisition has been completed.
- Major Materials pertaining to Telecom, Signaling, traction & Power Supply have already been received on site and installation is under progress.
- RESCO Model Solar Tender evaluation is under progress for the Project.
- Rolling Stock- 2 Train sets each for corridor 1 & 2 have been brought from Nagpur for initial commercial operation. The first set of Pune Metro's own Rolling Stock is currently under manufacturing process and is planned to be dispatched from manufacturing unit on 15th July 2021.
- Maha-Metro is gearing up for Train Trail run on Corridor 2 (Vanaz to Ramwadi) tentatively on 9th July, 2021. Trail Run for Corridor 1 (PCMC to Swargate) was conducted successfully on 31st December 2019.
- Work for MMI ensuring an efficient and seamless first and last mile connectivity for Metro commuters is in full swing. On boarding of various feeder service providers for the same has already commenced & MoUs have already been signed with 10 plus feeder operators.

MUMBAI METRO RAIL CORPORATION LTD

26 MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)

N28000086

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2013	23136	44.3897	03/2020	-	36	0
	33406	44.3897	03/2023	17039.36	36	
				17039.36		

Background

The project was sanctioned in July 2013 with approved cost as Rs 23,136 crore and it was anticipated to be completed by May'2020

Madhya Pradesh Metro Rail Co Limited

27 BHOPAL METRO RAIL

N28000124

Location: MADHYA PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	6941.4	0	02/2023	50.00	0	1.8
	6941.4	0	02/2023	163.02	0	
				201.5		

Background

General Consultant on Board.
First Civil(Viaduct) tender awarded.
DDC for Depot and PST awarded

28 INDORE METRO RAIL

N28000125**Location: MADHYA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	7500.8	0	02/2023	-	0	.82
	7500.8	0	02/2023	119.8 131.03	0	

Background

1. GC on board.
2. First Civil Work(viaduct) tender awarded

NAGPUR METRO RAIL CORPORATION LTD**29 NAGPUR METRO RAIL****N28000085****Location: MAHARASHTRA****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2014	8680	0	03/2018	-	N.A.	0
	8680	0	N.A.	7068.52 7068.52	N.A.	

Background

project approved in Aug 14 with cost of Rs.8680 crore and it is planned to be completed by March 2021. Physical Progress is 87.80 percent as on 31 Mar 2020. There is no time overrun and cost overrun in the project.

NATIONAL BUILDING CONSTRUCTION CORPORATION LTD**30 REDEVELOPMENT OF EAST KIDWAI NAGAR****N28000080****Location: DELHI****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2012	4264	10.7113	11/2019	-	N.A.	0
	4720.73	10.7113	N.A.	4683.08 4683.08	N.A.	

Background

1. BEING THE REDEVELOPMENT PROJECT SO MANY HINDRANCES SUCH AS UNDERGROUND / OVERHEAD SERVICES/ UTILITIES, EXISTING QUARTERS AND OTHER BUILDINGS/ STRUCTURES, JHUGGIS ETC OCCUPIED ALMOST 80% AREA. ALL EXCEPT THE JHUGGIS & NDMC MARKET COULD BE REMOVED BY SEPT'14.
2. AT LAST DUE TO JHUGGIS & NDMC MARKET, APPROX 35% OF PROJECT AREA WAS HELD UP. PROJECT STARTED IN BITS AND PIECES IN DEC'2014 AND ACCORDINGLY PROVISIONAL DATE OF START WAS DEC'14 WITH THE ANTICIPATION THAT THE JHUGGIS & MARKET WOULD BE RELOCATED BY NOV'14. ITS COMPLETION PERIOD WAS FIVE YEARS. THE JHUGGIS & MARKET, WHICH WERE EXPECTED TO GET RELOCATED BY NOVEMBER 2014, COULD BE RELOCATED IN JULY/AUGUST 2017.
3. OFFICE COMPLEX HAS BEEN COMPLETED ON 30.09.2018. DUE TO COURT CASE BY MR. AMAN LEKHI ON

TRAFFIC RELATED ISSUES, HANDING OVER OF OFFICE COMPLEX IS HELD UP. HENCE ONLY 30% AREA COULD BE HANDED OVER TO THE ALLOT TEES. DUE TO NON POSSESSION, LAST INSTALLMENT AND MAINTENANCE CHARGES ARE NOT BEING PAID BY THE ALLOT TEES, WHEREAS, NBCC HAS DEPLOYED WORK FORCE FOR THE MAINTENANCE. NBCC IS OCCURRING HUGE MAINTENANCE COST.

4.CONSTRUCTION WORK WAS STOPPED FOR 45 DAYS (NOV'2019 TO DEC'2019) DUE TO BAN ON CONSTRUCTION ACTIVITY BY HON'BLE SUPREME COURT. FURTHER, BAN WAS PARTIALLY LIFTED BY PERMITTING ACTIVATED ONLY DURING DAY TIME (6:00AM TO 6:00 PM), WHICH HINDERED THE PROGRESS OF WORK.

5. FURTHER, CONSTRUCTION WORK WAS HELD-UP FROM 23.03.2020 TO 03.05.2020 DUE TO NATIONWIDE LOCKDOWN DUE TO OUTBREAK OF COVID-19 PANDEMIC. WORK RESUMED ON 04.05.2020 AS PER MHA ORDER NO.40-3/2020-DM-I(A) DATED 1ST MAY,2020 AND GOVT. OF NCT OF DELHI ORDER NO. F/02/07/2020/S.I/130 DATED 03.05.2020.

6. DUE TO OUTBREAK OF COVID-19 PANDEMIC WORK HAS SUFFERED BADLY DUE TO REMOBILIZATION OF WORKFORCE, PROCUREMENT OF MATERIAL AND EXECUTION OF CONSTRUCTION ACTIVITY IN A CONTROLLED MANNER.

AS ON DATE, 97% OF WORK IS COMPLETED AND ENTIRE WORK SHALL BE COMPLETED BY NOVEMBER'2020.

31 REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR

N28000105

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
07/2016	2694	0	N.A.	1,200.00	N.A.	25
	2694	0	12/2022	679.91	N.A.	
				761.52		

Background

All the statutory approvals obtained. Tree transplantation, Compensatory plantation and Tree felling completed. Main work awarded on 09.10.2017 and work taken up. Work suspended from 02.07.2018 to 27.02.2020 due to status quo order issued by Honourable NGT and subsequently by High Court of Delhi. The stay has been vacated on 27.02.2020 and work resumed. Work again stalled from 22.03.2020 due to lock-down on account of COVID-19 Pandemic. Work restarted on 04.05.2020 with available labourers and restriction in working.

NATIONAL CAPITAL REGION TRANSPORT CORP

32 DELHI GHAZIABAD MEERUT RRTS CORRIDOR

N28000134

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	30274	0	06/2025	6,060.00	0	14.9
	30274	0	06/2025	3320.23	0	
				4100.93		

Background

Project approved in March 2019 with cost of Rs 30274 and it is to be completed by June'2025.

PATNA METRO RAIL CORPORATION

33 PATNA METRO RAIL CORPORATION LIMITED

N28000148 Location: BIHAR Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	13365.77	0	06/2024	3,214.17	0	0
		0		232.12	0	
	13365.77		06/2024	232.23		

Background

Preliminary activities completed and actual construction work just started


Sector: WATER RESOURCES

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	48	21	3	10	1	9	4
Total	49	21	3	10	2	9	4

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Water Resources Sector

1. Overview

Out of 1779 projects on the Monitor of MoSPI, 49 projects belong to the Water Resources Sector.

The total original cost of implementation of these 49 projects is Rs. 26,781.06 crore and its anticipated completion cost is Rs. 72,382.23 which reflects a cost overrun of 170.3% (spread over all Water Resources sector projects). The expenditure incurred on these projects till June 2021 is Rs. 22,343.25 crore which is 83.4% of the original cost of the projects.

Out of 49 projects, 24 are on schedule, 12 projects are delayed and 13 projects do not have fixed date of commissioning.

2. Projects with time overrun : 12

There are 12 projects those are facing time overrun, 11 projects have delay ranging from 4-24 months and 1 project is delayed by 25 months. There is an overall cost overrun of 343.6% in these delayed projects

3. Project with Cost Overrun: 9

- There are 9 projects those are facing cost overrun. Total original cost of these 9 projects is Rs. 12,606.87 crore and the anticipated cost is Rs. 58,532.15 crore reflecting a cost overrun of 364.3%

4. Projects with both time and cost overrun: 2

- There are 2 projects reporting both time and cost overrun to the extent of 438.9% from the original cost and time overrun is of 4-25 months.

Main reasons of delay :

- Land Acquisition problem.

BRAHMAPUTRA BOARD

1 PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA

N30000001

Location: MAHARASHTRA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	233.57	0	12/2019	-	24	0
	233.57	0	12/2021	148.83	24	
				148.83		

Background

Project approved in March 2017 with cost of Rs 233.57 crore and it is to be completed by Dec'2019.

Bihar Urban Infrastructure Development Corporation Ltd

2 SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR

N30000037

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	225.77	76.6842	03/2020	-	12	81
	398.9	76.6842	03/2021	183.57	12	
				280.91		

Background

Under Progress

3 SAIDPUR STP AND ADJOINING NETWORK FOR PATNA BIHAR

N30000038

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	184.93	0	04/2020	-	14	100
	184.93	0	06/2021	163.36	14	
				163.36		

Background

Completed

4 SAIDPUR SEWER NETWORK PATNA

N30000039

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2015	268.63	0	01/2021	-	N.A.	74
	268.63	0	N.A.	192.8 307.97	N.A.	

Background

Under Progress

5 SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK

N30000044

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	277.42	0	05/2021	-	0	73
	277.42	0	05/2021	85.87 146.23	0	

Background

Under Progress

6 SEWERAGE SCHEME AT PAHARI ZONE V PATNA

N30000040

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	356.37	0	04/2021	-	0	53
	356.37	0	04/2021	66.44 103.61	0	

Background

Under Progress

7 SEWERAGE SCHEME AT PAHARI ZONE IVA S PATNA

N30000041

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	184.86	0	05/2021	-	0	99
	184.86	0	05/2021	103.13 152.78	0	

Background

Under Progress

8 SEWERAGE TREATMENT PLANT AT PAHARI PATNA

N30000043

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	191.62	0	11/2020	-	N.A.	92
	191.62	0	03/2021 N.A.	37.7 60.13	N.A.	

Background

Under Progress

9 SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA

N30000050

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	578.89	0	06/2022	-	0	1
	578.89	0	06/2022	.29 42.73	0	

Background

Under Progress

10 SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA

N30000051

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	824	0	06/2022	-	0	2
	824	0	06/2022	.41 42.73	0	

Background

Under Progress

11 I AND D AND STP WORKS FOR BHAGALPUR

N30000027

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	254.13	62.6294	09/2020	-	N.A.	0
	413.29	62.6294	N.A.	.05	N.A.	
				.05		

Background

Under Progress

12 SEWER NETWORK SPS AND STP BEGUSARAI

N30000026

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	230.06	0	07/2021	-	0	38
	230.06	0	07/2021	0	0	
				73.63		

Background

Under Progress

13 SEWER NETWORKS, SPS AND STP, MUNGER

N30000036

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	294.02	0	10/2021	-	0	0
	294.02	0	10/2021	0	0	
				0		

Background

Project approved in March 2018 with cost of Rs 294.02 and it is to be completed by Oct'2021.

14 SEWER NETWORKS SPS AND STP HAJIPUR

N30000035

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	305.19	0	08/2021	-	4	0
	305.19	0	12/2021	0	4	
				0		

Background

Project approved in March 2018 with cost of Rs 305.19 and it is to be completed by Aug' 2021.

15 I AND D AND STP AT CHAPPRA

N30000028

Location: BIHAR

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	236.15	0	12/2020	-	6	58
	236.15	0	06/2021	.06	0	
			06/2021	50.02		

Background

Under Progress

Delhi Jal Board

16 REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2

N30000015

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	211.79	0	12/2021	-	12	46.3
	211.79	0	12/2022	39.14	12	
				95.55		

Background

Under Progress

17 REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S

N30000016

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2016	239.11	0	02/2022	-	10	60
	239.11	0	12/2022	42.77	10	
				133.94		

Background

Under Progress

18 CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD - 10MG/L

N30000014

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	665.78	0	12/2022	-	0	34
	665.78	0	12/2022	94.4 205.01	0	

Background

Under Progress

19 7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO
N30000018 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2017	344.81	0	05/2020	-	N.A.	0
	344.81	0	N.A.	0 0	N.A.	

Background

Under Progress

20 CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI

N30000017 Location: DELHI Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	515.07	0	01/2021	-	5	87
	515.07	0	06/2021	246.01 336.27	5	

Background

Under Progress

HINDUSTAN STEELWORK CONSTRUCTION LIMITED

21 IRRIGATION WORK OF BAGMATI

N12000108 Location: BIHAR Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

10/2005	956	-24.5429	03/2015	-	N.A.	0
	721.37	-24.5429	N.A.	712.37	N.A.	
				712.37		

Background

Progress hampered due to land acquisition problem in partial stretch.

Kolkata Metropolitan Development Authority

22 SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR

N30000046

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2014	274.76	0	12/2019	-	N.A.	96
	274.76	0	05/2021 N.A.	171.8 213.92	N.A.	

Background

Under Progress

23 SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE

N30000047

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2014	272.32	0	04/2020	-	11	94
	272.32	0	03/2021	191.36 244.93	11	

Background

Under Progress

24 INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA

N30000034

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	307.12	0	09/2022	-	0	0
	307.12	0	09/2022	0 0	0	

Background

Project approved in Aug'17 with cost of Rs 307.12 crore and it is to be completed by sep'2022.

25 INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH**N30000045****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
08/2017	185.22	0	12/2021	-	0	0
	185.22	0	12/2021	0	0	
				0		

Background

Under Progress

26 INTERCEPTION AND DIVERSION WITH STP AT BALLY**N30000049****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	164.93	0	12/2021	-	0	0
	164.93	0	12/2021	0	0	
				0		

Background

Under Progress

27 INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI**N30000048****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2018	172.1	0	12/2021	-	0	0
	172.1	0	12/2021	0	0	
				0		

Background

Under Progress

28 INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS**N30000033****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

03/2018	165.16	0	06/2022	-	0	0
		0		0	0	
	165.16		06/2022	0		

Background

Project approved in March 2018 with cost of Rs 165.16 and it is to be completed by June 2022.

29 INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA

N30000032

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	198.43	13.2339	02/2022	-	4	0
	224.69	0		0	4	
	224.69		06/2022	0		

Background

Project approved in May'2018 with cost of Rs 198.43crore and it is to be completed by Feb'2022.

30 INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH

N30000042

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
05/2018	160	-3.2938	02/2022	-	8	0
	154.73	0		0	8	
	154.73		10/2022	0		

Background

Project approved in May'2018 with cost of Rs 160 and it is to be completed by Feb'2022.

31 I AND D AND STP WORKS AT BURDWAN WEST BENGAL

N30000031

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2018	234.31	0	04/2022	-	0	0
		0		0	0	
	234.31		04/2022	0		

Background

Project approved in Dec'2018 with cost of Rs 234.31 and it is to be completed by April 2022.

32 DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS

N30000029**Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	384.96	0	04/2022	-	0	0
	384.96	0	04/2022	0	0	

Background

Project approved in Jan'2019 with cost of Rs 384.96 and it is to be completed by April 2022.

33 INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL**N30000030****Location: WEST BENGAL****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	287.53	0	04/2022	-	0	0
	287.53	0	04/2022	0	0	

Background

Project approved in March'2019 with cost of Rs 287.53 and it is to be completed by April 2022.

Polavaram Project Authority**34 POLAVARAM IRRIGATION PROJECT****N30000002****Location: ANDHRA PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2009	10151.04	447.2234	03/2020	4,067.28	25	76.59
	55,548.87	0	11/2021	17325.03	5	
	55548.87		04/2022	17432.46		

Background

Polavaram Irrigation Project is being executed on River Godavari near Ramayyapeta (V) of polavaram (M), West Godavari District, Andhra Pradesh. It is a Multipurpose Terminal Reservoir Project. The project is under contemplation since 1941. The project works were commenced during 2005. All the requisite clearances were obtained for the project.

BENEFITS:

1. Provide irrigation to 2.91 Lakh ha. (7.2 lakh acres)
2. Produce Hydro Power with installed capacity of 960 MW (12 x 80 MW)
3. Diversion of 80 TMC of Godavari water into Krishna River above Prakasam Barrage. The water thus saved in Krishna basin will be shared in the proportion of 45 TMC for Andhra Pradesh and 35 TMC (21+14) for Karnataka and Maharashtra.
4. Supply 23.44 TMC of water for Visakhapatnam city.
5. Provide drinking water facility to 540 villages (28.5 lakh population) en-route the canals.

Uttar Pradesh Jal Nigam

35 SEWERAGE SYSTEM AND STP WORKS PHASE I AT MORADABAD RAMGANGA

N30000020

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2011	279.91	17.9129	12/2019	-	13	99
	330.05	0		199.59	13	
	330.05		01/2021	244.84		

Background

Under Progress

36 SEWERAGE WORKS IN SEWERAGE DISTRICT I OF KANPUR

N30000009

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2016	370.4	16.223	08/2020	-	N.A.	99
	430.49	0	03/2021	268.59	N.A.	
	430.49		N.A.	376.22		

Background

Under Progress

37 SEWAGE TREATMENT PLANT FOR ASSI-BHU SEWERAGE DISTRICT AT RAMANA

N30000011

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2017	161.31	0	11/2019	-	16	97
		0		37.6	16	
	161.31		03/2021	91.38		

Background

Under Progress

38 INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA

N30000006

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

05/2017	767.59	0	09/2021	-	0	51
		0		.01	0	
	767.59		09/2021	76.71		

Background

Under Progress

39 FARRUKHABAD I AND D AND STP WORKS HAM

N30000008

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2017	213.62	22.2357	03/2022	-	0	0
	261.12	0		0	0	
	261.12		03/2022	0		

Background

Project approved in Oct'2017 with cost of Rs 213.62 and it is to be completed by March 2022.

40 MATHURA SEWERAGE SCHEME

N300000019

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2017	460.45	0	12/2020	-	5	91
		0		56.83	5	
	460.45		05/2021	216.89		

Background

Under Progress

41 INTEGRATED PROJECT FOR DEVELOPMENT OF STPS IN ALLAHABAD ALONG WITH EXISTING ASSETS

N300000007

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	904	0	09/2021	-	0	98
		0		0	0	
	904		09/2021	136.55		

Background

Under Progress

42 STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS

N30000010**Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2018	967.23	0	09/2021	-	0	45
	967.23	0	09/2021	0	0	
				51.66		

Background

Under Progress

43 INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH**N30000021****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	231.79	.9664	12/2021	-	0	15
	234.03	.9664	12/2021	0	0	
				0		

Background

Under Progress

44 INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH**N30000022****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2019	206.05	0	10/2021	-	0	27
	206.05	0	10/2021	1.57	0	
				36.9		

Background

Under Progress

45 SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH**N30000024****Location: UTTAR PRADESH****Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
02/2019	681.78	1.3098	06/2022	-	0	0
	690.71	1.3098	06/2022	0	0	
				0		

Background

Project approved in Feb'2019 with cost of Rs 681.78 and it is to be completed by June 2022.

46 INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH

N30000013

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	271.39	0	08/2021	-	0	0
	271.39	0	08/2021	0	0	

Background

Project approved in March 2019 with cost of Rs 271.39 and it is to be completed by aug'2021.

47 INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH

N30000025

Location: UTTAR PRADESH

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2019	298.12	-28.247	07/2021	-	11	0
	213.91	0		0	11	
	213.91		06/2022	0		

Background

Under Progress

Uttarakhand Pey Jal Nigam

48 SEWAGE TREATMENT PLANT AT JAGJEETPUR AND SARAI

N30000003

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	273.37	0	08/2019	-	N.A.	100
		0		53.19	N.A.	
	273.37		N.A.	84.55		

Background

Completed

49 INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH

N30000004

Location: UTTARAKHAND

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(06) Lay (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2017	158	0	11/2019	-	N.A.	89
		0	03/2021	0	N.A.	
	158		N.A.	80.12		

Background

Under Progress

Sector: INFORMATION TECHNOLOGY

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Total	0	0	0	0	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Sector: Defence Production



Sector: DEFENCE PRODUCTION

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	1	0	0	0
Total	1	0	0	1	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Defence Production

1.Overview

- Out of 1779 projects on the Monitor of MoSPI, 1 project belongs to the Defence Production.
- The total original cost of implementation of this project was Rs.246.31crore and anticipated cost of Rs210. The expenditure incurred on these projects till June 2021 is Rs131.46crore which is 53.4% of the original cost.

This project has delay of 22 months.

2.Reason of Delay

The reasons for time and cost overrun have not been provided by the concerned 'implementing agency'.

CENTRAL PUBLIC WORKS DEPARTMENT

1 RESIDENTIAL QUARTERS FOR HAL, BANGLORE

N28000103

Location: KARNATAKA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2016	246.31	-14.7416	02/2020	35.00	22	0
		-14.7416	12/2020	131.46	12	
	210		12/2021	131.46		

Background

Type A Quarters: Ext. Plaster, flooring, internal finishing work, water proofing in toilets and Sub Station Building work in progress
Terrace waterproofing work in progress.
Electrical works progressing in tandem with civil works. Rising main & LIFTS drawings approved.

Type B & C Quarters - Superstructure , Wardrobe, doors, flooring, water proofing and Wiring work all completed.
Terrace tank and Lift machine room work completed.
Final Finishing work and railing work in progress.
Electrical: work in tandem with civil progress.
All Lifts for B&C received at site and installation in progress.
FFS works in progress,
Development works - Road cutting, drains, cable pipe, electrical chamber works in progress.

STP Work - RCC work completed for 200 KLD. Finishing work in progress.
UG Sump treated water tank raft done for 150 KLD STP.
E&M equipment approved.

Bulk Services work - Shop drawings approved.
DWC pipes received at site and pipe laying started for HT started.
Transformer inspection done.
Cables Dispatch clearance given, to be supplied

Solar work - All materials at site. D Type 2 x 6 kWp commissioned. Balance work for B&C in progress.

Sector: COMMERCE

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	0	0	1	0
Total	1	0	0	0	0	1	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Commerce and Industry

1. Overview

- Out of 1779 projects on the Monitor of MoSPI, 1project belong to the Commerce and Industry Sector.
- The total original/anticipated cost of implementation of this project was Rs.302.64crore. The expenditure incurred on these projects till June 2021 is Rs.60.00crore which is 19.8% of the original cost.

2.Reasons for Delay:

The reasons for time and cost overrun have not been provided by the concerned 'implementing agency.

NATIONAL BUILDING CONSTRUCTION CORPORATION LTD

1 CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI

N40000003

Location: DELHI

Capatity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
06/2018	302.64	0	10/2020	-	N.A.	0
	302.64	0	N.A.	60	N.A.	

Background

--


Sector: DEPARTMENT OF HIGHER EDUCATION

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	27	4	1	10	2	7	3
Total	27	4	1	10	2	7	3

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.



Education

1. Overview

- Out of 1779 projects on the Monitor of MoSPI, 27 projects belong to the Human Resources Development.
- The total original cost of implementation of these 27 projects was Rs.11,204.66crore and the anticipated completion cost is Rs.11,454.71crore which reflects a cost overrun of 2.2% (spread over all urban development sector projects). The expenditure incurred on these projects till June 2021 is Rs.2639.26crore which is 23.6% of the original cost.
- Out of 27 projects, 5 projects are on schedule, 12 projects are delayed and 10 projects do not have fixed date of commissioning.

2. Projects with time overrun: 12

- Out of 12 projects, 8 projects are delayed by 3-24 months and 4 projects are delayed by 26, 27, 52 and 63 months and there is cost overrun of 0.3% in these projects.

3. Projects with cost overrun :6

- There are 6 projects those are facing cost overrun. Total original cost of the project is Rs.2137.07crore and the anticipated cost is Rs.2,429.29 crore reflecting a cost overrun of 13.7%

4. Projects with both time and cost overrun :2

- There are 2 projects reporting both time and cost overrun to the extent of 7.5% from the original cost and time overrun of 27-52 months.

5.Reasons for Delay:

The reasons for time and cost overrun have not been provided by the concerned 'implementing agency'.

Sector: HOME AFFAIRS

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	1	0	0	0	1	0	0
Major	4	3	0	0	1	0	0
Total	5	3	0	0	2	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Home Affairs

1.Overview

- Out of 1779 projects on the Monitor of MoSPI, 5 projects belong to the Home Affairs.
- The total original cost of implementation of these 5 projects was Rs.1,993.40crore and the anticipated completion cost is Rs.2,849.31crore which reflects a cost overrun of 42.9% (spread over all projects). The expenditure incurred on these projects till June 2021 is Rs.1114.18crore which is 55.9% of the original cost.
- Out of 5 projects, 3 projects are on schedule and 2 projects are delayed.

2. Projects with time overrun: 2

- 2 projects are delayed by 26 and 44 months and there is cost overrun of 61.9% in these projects.

3. Projects with cost overrun: 2

- There are 2 projects those are facing cost overrun. Total original cost of the project is Rs.1,382.09 crore and the anticipated cost is Rs.2,238.00 crore reflecting a cost overrun of 61.9%.

4. Projects with both time and cost overrun :2

- There are 2 projects reporting both time and cost overrun to the extent of 61.9% from the original cost and time overrun of 26 and 44 months.

Reason of Delay

The reasons for time and cost overrun have not been provided by the concerned 'implementing agency'.

CENTRAL PUBLIC WORKS DEPARTMENT

1 ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI

N28000071

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2013	1219.21	64.0406	10/2019	-	26	76
	2000	64.0406	12/2021	906.04 937.4	26	

Background

Project approved in October 2013 with A/A& E/S amounting to Rs. 1219.21 Cr. First Master Plan was submitted to MHA on 07/05/2014 and approval of same was received on 27/08/2014. This Master Plan was subsequently required to be revised due to issues in land usage of plot and requirement of amalgamation of plot and increase in FAR by DDA, in the meantime. Second Master Plan was submitted to MHA on 28/11/2014 and approval of same was received on 27/01/2015. Subsequently, during process of environmental clearance, Forest Department, GNCTD intimated that 17.75 acre of land out of 51.4 acre of land, falls under Geo-Morphological Ridge and no construction could be allowed on it. Third Master Plan was submitted to MHA on 01/05/2015 and approval of it was received on 30/11/2015. Subsequently, approval from DUAC, DMA, Forest Department, NBWL, Ridge Management Board, SDMC, and Honourable Supreme Court Empowered Central Committee were received and finally Environmental clearance was received on 11/07/2017.

2 NSG AT KOLKATA

N28000104

Location: WEST BENGAL

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2014	162.88	46.1198	04/2018	10.00	44	98
	238.00	0	12/2021	171.19	0	
	238		12/2021	171.19		

Background

Almost all work is complete. Revised estimate has been submitted to NSG for approval from competent authority.

3 BUILDING OF THE FORCE HEADQUARTER INCLUDING SECTOR HQR RAF

N45000002

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)

06/2019	277.35	0	07/2022	-	0	0
		0		0	0	
	277.35		07/2022	5.3		

Background

--

- 4** C/O SEPARATE FAMILY ACCOMMODATION (PHASE-I) WHICH INCLUDES C/O 440 NOS. RESIDENTIAL QTRS.
I.E. TYPE-
N28000147 **Location: HARYANA** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	166.98	0	10/2023	-	0	0
	167.00	- .012		0	0	
	166.98		10/2023	0		

Background

--

- 5** CONSTRUCTION OF SEPARATE FAMILY ACCOMMODATION (440 NOS.) (PHASE- C/O 336 NOS. TYPE- II QTRS , 96
N45000001 **Location: HARYANA** **Capacity:**

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
01/2020	166.98	0	05/2022	-	0	0
		0		.29	0	
	166.98		05/2022	.29		

Background

--

Sector: RURAL DEVELOPMENT

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	4	1	0	1	2	0	0
Total	4	1	0	1	2	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Rural Development

1. Overview

- Out of 1779 projects on the Monitor of MoSPI, 4 projects belong to the Rural Development.
- The total original cost of implementation of these 4 projects was Rs.889.43crore and the anticipated completion cost is Rs.899.87crore which reflects a cost overrun of 1.2% (spread over all rural development sector projects). The expenditure incurred on these projects till June 2021 is Rs.472.48crore which is 53.1% of the original cost.
- Out of 4 projects, 1 project is on schedule and 3 projects are delayed.

2. Projects with time overrun: 3

- 3 projects are delayed by 63, 69 and 74 months. There is cost overrun of 2% in these projects.
-

3. Projects with cost overrun: 2

- There are 2 projects those are facing cost overrun. Total original cost of the project is Rs.352.34 crore and the anticipated cost is Rs.362.78 crore reflecting a cost overrun of 3%

4. Projects with both time and cost overrun: 2

- There are 2 projects reporting both time and cost overrun to the extent of 3% from the original cost and time overrun of 63 months and 74 months.

Reason of Delay

- The reasons for time and cost overrun have not been provided by the concerned 'implementing agency'

CENTRAL PUBLIC WORKS DEPARTMENT

1 CONSTRUCTION OF GRAMEEN VIKAS BHAWAN (2BASEMENTS+ GROUND+9 FLOORS) FOR MINISTRY OF RURAL DEVELOPMENT

N28000132

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2018	361.6	0	07/2021	-	0	0
	361.6	0	07/2021	12.44	0	

Background

Ground plus 9 storeyed building with double basement for parking and service is to be constructed for Union Ministry of Rural Development. 300 sqm area in the building will be given to Child & Women Welfare Department of GNCTD.

HINDUSTAN STEELWORK CONSTRUCTION LIMITED

2 CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V

N12000098

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
03/2007	149.73	3.9605	12/2015	1.95	74	90
	173.00	-10.0231		144.95	74	
	155.66		02/2022	144.95		

Background

Total 68 no. of roads has been sanctioned under PMGSY Phase-V additional, out of which 67 no. of roads has been completed. Balance 01 road is ongoing.

3 CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VI

N12000099

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
12/2007	202.61	2.226	12/2016	7.61	63	92
	227.00	-8.7577		190.22	63	
	207.12		03/2022	190.22		

Background

Total 73 no. of roads have been sanctioned under PMGSY Phase-VI. Out of which 64 no. of roads have been completed. 06 no. of roads have been dropped/withdrawn. Balance roads under scope is 03 no.

4 CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII

N12000100

Location: TRIPURA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(06) Lay (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
10/2011	175.49	0	12/2016	15.00	69	67
	206.71	-15.1033		124.87	69	
	175.49		09/2022	124.87		

Background

Total 20 no. of roads have been sanctioned under PMGSY Phase-VIII, out of which 12 no. of roads have been completed. 04 no. of roads have been dropped/withdrawn from HSCL scope. 04 no. of roads are balance.

Sector: CULTURE DEVELOPMENT

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Major	1	0	0	1	0	0	0
Total	1	0	0	1	0	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

Culture Development

1.Overview

- Out of 1779 projects on the Monitor of MoSPI, 1 project belongs to the Culture Development.
- The total original/anticipated cost of implementation of this project was Rs.151.33 crore. The expenditure incurred on the project till June 2021 is Rs149.33 crore which is 98.7% of the original cost.

This project is delayed by 47 months.

Reasons for Delay:

Non receipt of payment from Client.

HINDUSTAN STEELWORK CONSTRUCTION LIMITED

**1 CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGHALAYA
UNDER NLCPR**

N12000103

Location: MEGHALAYA

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
04/2014	151.33	0	09/2017	-	47	98.5
	151.33	0	08/2021	148.33 149.33	47	

Background

This Project was approved on Apr 2014 with Capital Investment of Rs 151 Crores

Sector: DPIIT

Status of projects as on 30-06-21

Category	Total no. of projects	Within time & cost	Within time but with cost overruns	Within cost but with time overruns	With time & cost Overruns	Without ODC/DOC and within cost	Without ODC / DOC and with cost overrun
1	2	3	4	5	6	7	8
Mega	2	0	0	0	2	0	0
Total	2	0	0	0	2	0	0

Total number of projects showing time overrun = sum of column 5 & 6.

Total number of projects showing cost overrun = sum of column 4, 6 & 8.

DPIIT

1. Overview

- Out of 1779 projects on the Monitor of MoSPI, 2 projects belong to the DPIIT Sector.
- The total original cost of implementation of these 2 projects was Rs.17,352.09crore and the anticipated completion cost is Rs.18,990.30crore which reflects a cost overrun of 9.4% (spread over all projects). The expenditure incurred on these projects till June 2021 is Rs.11,882.65crore which is 68.5% of the original cost.

2. Projects with Both cost and time overrun : 2

- 2 projects have delay of 22 and 24 months and cost overrun of 9.4%.

3.Reasons for Delay:

The reasons for time and cost overrun have not been provided by the concerned 'implementing agency'.

Delhi Mumbai Industrial Corridor

1 DELHI MUMBAI INDUSTRIAL CORRIDOR

N40000001

Location: MULTI STATE

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
09/2011	12579.09	9.8037	09/2019	2,000.00	22	95
	13812.3	9.8037	01/2014	8715.07	90	
			07/2021	9265.07		

Background

India International Convention and Expo Centre

2 INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE

N40000002

Location: DELHI

Capacity:

Date of Approval (1)	Cost Original Revised Anticipated (2)	Cosr Overrun w.r.t (Original) (Revised) (3)	Date of commissioning Original Revised Anticipated (4)	(Outlay) (Expenditure PFYR) (Cumulative Expenditure) (5)	Time Overrun in Months w.r.t (Original) (Revised) (6)	Physical Progress (%) (7)
11/2017	4773	8.4852	12/2019	245.58	24	69.13
	5178	8.4852	12/2021	2438.11	24	
				2617.58		

Background

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

ATOMIC ENERGY

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
1	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW)	NPCIL	10/2009	12/2016	03/2023	12320	75
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	NPCIL	10/2009	12/2015	02/2022	11459	74
3	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	10/2022	3492	145
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	NPCIL	03/2013	11/2020	11/2023	39849	36

CIVIL AVIATION

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
5	DEVELOPMENT OF TUTICORIN AIRPORT	AAI	06/2019	03/2022	03/2023	380.87	12
6	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	AAI	08/2017	02/2020	12/2021	177.1	22
7	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	AAI	07/2018	09/2020	09/2022	456.86	24
8	UPGRADATION OF JABALPUR AIRPORT	AAI	06/2016	06/2021	12/2021	412.24	6
9	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	AAI	12/2016	03/2021	03/2023	1142	24
10	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA	AAI	01/2016	03/2020	12/2021	458	21
11	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	AAI	07/2018	09/2021	12/2022	346.27	15
12	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	AAI	11/2016	04/2020	03/2022	303.8	23
13	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	AAI	06/2018	02/2022	08/2022	2467	6
14	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	AAI	10/2013	09/2018	12/2021	417.23	39
15	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	AAI	08/2018	10/2021	07/2022	951.28	9
16	CCS INTERNATIONAL AIRPORT , LUCKNOW	AAI	06/2018	09/2021	09/2022	1383	12
17	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT	AAI	03/2017	04/2021	08/2022	475.39	16
18	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	AAI	01/2019	11/2021	10/2022	389.71	11

COAL

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
19	2.0 MTPA BHOJUDIH NLW WASHERY	BCCL	12/2015	03/2017	03/2022	304.13	60
20	BELLORA-NAIGAON DEEP OC	WCL	11/2018	03/2021	09/2022	252.71	18

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
21	PATHERDIH 2.5 NLW COAL WASHERY	BCCL	10/2015	04/2018	06/2022	243	50
22	PACHWARA SOUTH COAL BLOCK	NLC	07/2013	08/2022	09/2023	1795.01	13
23	MOONIDIH XV SEAM UG	BCCL	08/2011	04/2015	03/2022	1230.27	83
24	JALAGAM VENGALA RAO OCP-II	SCCL	07/2011	03/2015	03/2023	447.06	96
25	RCE OF INDARAM OCP(1.20 MTPA)	SCCL	07/2011	03/2015	03/2022	162.76	84
26	KALYANIKHANI OPENCAST PROJECT	SCCL	07/2012	07/2016	03/2022	417.33	68
27	RECAST EPR AMRAPALI OC	CCL	02/2012	03/2020	03/2024	4983.58	48
28	AMADAND OPENCAST EXPANSION PROJECT	SECL	03/2016	03/2021	03/2022	869.44	12
29	AMALGAMATED GONDEGAON GHATROHAN OC	WCL	02/2016	03/2019	03/2022	198.68	36
30	BHATADI EXPANSION OC MINE	WCL	02/2016	03/2019	09/2026	304.52	90
31	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	NLC	07/2016	11/2021	07/2022	17237	8
32	GARJANBAHAL OCP	MCL	11/2014	03/2021	03/2024	1375.38	36
33	PR FOR DINESH(MAKARDHOKRA III) EXPANSION OC (8.0 MTY)	WCL	11/2014	03/2020	03/2027	1184.33	84
34	AMRITDHARA OC PROJECT	SECL	02/2015	03/2023	03/2027	481.6	48
35	AMERA OC RCE	SECL	02/2015	03/2018	03/2023	335.97	60
36	RAJNAGAR OCP RPR (1.70 MTY)	SECL	12/2014	03/2021	04/2024	357.8	37
37	KANCHAN OC EXPANSION	SECL	12/2014	03/2021	03/2024	371.04	36
38	MADHUBAND NLW WASHERY	BCCL	08/2010	05/2014	07/2021	289.45	86
39	NEW MAJRI UG TO OC	WCL	05/2015	03/2019	09/2026	295.56	90
40	KAKATIYAKHANI OPENCAST-2 PROJECT	SCCL	05/2015	03/2019	03/2022	397.09	36
41	SINGHORI OC MINE	WCL	06/2015	03/2020	09/2021	205.49	18
42	ADASA UG TO OC	WCL	08/2015	03/2023	03/2024	288.9	12
43	BATURA HIGHWALL PROJECT	SECL	07/2015	03/2022	03/2025	231.92	36

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
44	AMGAON OPENCAST PROJECT RCE	SECL	07/2015	03/2020	03/2023	316.1	36
45	JAYANT EXPANSION OCP 10 TO 20 MTPA	NCL	05/2017	03/2021	03/2022	1783.09	12
46	JAGANNATHPOR OCP(3.00MTY)	SECL	09/2008	03/2015	03/2022	152.43	84
47	RAMAGUNDAM OC-II EXTENSION	SCCL	12/2009	03/2012	03/2023	418.97	132
48	CHURI BENTI UG (0.81 MTY)	CCL	08/2007	03/2011	03/2022	163.51	132
49	KARMA OCP (1.0MTY)	CCL	06/2009	03/2014	03/2022	162.46	96
50	EXPANSION PR OF JHANJRA UG(5.00 MTY)	ECL	11/2015	03/2022	03/2029	1210.12	84
51	KISTARAM OCP	SCCL	11/2010	03/2015	03/2022	242.29	84
52	KARTALI (EAST) OCP (2.50 MTY)	SECL	07/2008	03/2014	03/2026	178.44	144
53	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	NLC	04/2013	06/2015	03/2025	1458.17	117
54	MADANNAGAR OPENCAST PROJECT	SECL	10/2015	03/2024	03/2027	1875.32	36
55	REVISED PR FOR AMALGAMATED INDER KAMPTEE DEEP OC (3.2 MTY)	WCL	11/2015	03/2021	03/2024	313.34	36
56	RPR FOR MUNGOLI NIORGUDA EXTENSION (DEEP) OC (4.375 MTY)	WCL	11/2015	03/2020	03/2026	851.6	72
57	SONEPUR BAZARI (COMB) OCP (8.0 MTY)	ECL	08/2012	03/2018	10/2021	1055.05	43
58	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	MCL	05/2014	03/2019	03/2024	479.15	60
59	DURGAPUR OPENCAST PROJECT	SECL	02/2015	03/2023	03/2026	916.24	36
60	RAJRAPPA RCE OCP (3.0 MTY)	CCL	12/2009	03/2016	03/2022	510.85	72
61	EXPANSION PR OF GOPAL JI KANIHA OCP(30.0 MTY)	MCL	12/2007	03/2013	03/2028	8416.19	180
62	MANIKPUR OC EXPANSION (3.5 MTY)	SECL	12/2009	03/2014	03/2023	321.5	108
63	BHUBANESWARI EXPENSION OCP(40.0 MTY)	MCL	12/2007	03/2017	03/2031	3145.45	168
64	HINGULA OC-II EXP. PH-III (15 MTY)	MCL	11/2008	03/2013	03/2022	479.53	108
65	EXPANSION PR OF BALRAM EXPANSION OCP(15 MTY)	MCL	12/2007	03/2010	03/2029	3504.21	228
66	MURAIIDH UG TURN-KEY PROJECT	BCCL	02/2011	04/2014	04/2023	339.88	108

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
67	RPR FOR JAMUNIA UG (0.90 MTY)	WCL	07/2016	03/2022	03/2026	281.25	48
68	RECAST PR FOR DHANKASA UG (1.00 MTY)	WCL	09/2016	03/2022	03/2025	289.29	36
69	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)	WCL	02/2017	03/2021	09/2023	328	30
70	KOLAR PIMPRI EXTENSION OC	WCL	03/2017	03/2020	09/2022	362.73	30
71	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1	SCCL	03/2017	03/2019	03/2022	413.84	36
72	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)	NCL	11/2017	03/2022	03/2023	1255.17	12
73	UKNI DEEP OC	WCL	11/2018	03/2021	09/2022	318.14	18

CULTURE DEVELOPMENT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
74	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE, SHILONG IN MEGALAYA UNDER NLCPR	HSCL	04/2014	09/2017	08/2021	151.33	47

DEFENCE PRODUCTION

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
75	RESIDENTIAL QUATERS FOR HAL, BANGLORE	CPWD	12/2016	02/2020	12/2021	246.31	22

DEPARTMENT OF HIGHER EDUCATION

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
76	PERMANENT CAMPUS FOR IIM BODH GAYA	CPWD	09/2018	09/2020	11/2022	375	26
77	CONSTRUCTION OF ENGINEERING CORE LAB FOR IIT KANPUR	CPWD	11/2017	03/2020	06/2021	171.72	15
78	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB	CPWD	01/2018	05/2020	03/2022	430	22
79	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	CPWD	02/2016	06/2017	10/2021	496.18	52
80	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)	CPWD	07/2019	03/2022	09/2022	851	6
81	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE, KANJIKODE WEST, DISTRICT PALAKKA	CPWD	07/2019	03/2021	06/2022	753.63	15
82	2000 BOYS HOSTEL (1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	CPWD	09/2012	03/2016	06/2021	171.86	63
83	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE-1B FOR IIT ROPAR, PUNJAB	CPWD	08/2016	04/2019	07/2021	294	27

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
84	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	CPWD	01/2018	07/2020	06/2021	223.37	11

DPIIT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
85	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	IICC	11/2017	12/2019	12/2021	4773	24
86	DELHI MUMBAI INDUSTRIAL CORRIDOR	DMIC	09/2011	09/2019	07/2021	12579.09	22

FERTILISERS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
87	GAS TURBINE GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT AT RCF TROMBAY	RCF	04/2018	04/2020	10/2021	426.72	18
88	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL NANGAL	NFL	01/2018	11/2019	04/2021	239.81	17
89	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL BATHINDA	NFL	01/2018	11/2019	04/2021	218.83	17
90	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL PANIPAT	NFL	01/2018	11/2019	06/2021	215.92	19

FINANCE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
91	C/O OF 152 NOS TYPE-II, 304 NOS, TYPE-III, 76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	CPWD	12/2015	10/2019	07/2021	209	21

HEALTH AND FAMILY WELFARE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
92	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	CPWD	03/2018	09/2020	04/2022	195	19
93	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	CPWD	12/2018	06/2021	05/2022	260	11
94	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	CPWD	10/2016	03/2020	05/2021	209.84	14
95	NEIGRIHMS SHILLONG MEGHALYA	HSCC	10/2016	05/2018	12/2021	363.99	43
96	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL	HSCC	08/2017	03/2019	09/2021	355.15	30
97	LHMC NEW DELHI-RE-DEVELOPMENT	HSCC	02/2013	11/2013	07/2021	414.11	92
98	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	HITES	05/2017	05/2021	09/2022	875	16
99	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT BATHINDA, PUNJAB	HITES	07/2016	06/2020	10/2021	703	16

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
100	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST)	CPWD	09/2017	03/2020	150.29	21
101	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.)	HITES	07/2016	04/2020	785	18
102	AIIMS BILASPUR	NBCC	04/2018	09/2021	1351	9

HOME AFFAIRS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
103	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	CPWD	10/2013	10/2019	12/2021	1219.21	26
104	NSG AT KOLKATA	CPWD	10/2014	04/2018	12/2021	162.88	44

MINES

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
105	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	NALCO	09/2017	06/2019	12/2021	166.62	30
106	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN	NALCO	11/2017	04/2021	03/2023	483	23
107	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	NALCO	12/2014	04/2021	12/2022	5540	20

PETROLEUM

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
108	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT	GAIL	08/2018	04/2021	03/2022	217.92	11
109	BS VI PROJECT AT GUWAHATI REFINERY	IOCL	08/2018	02/2020	09/2021	557	19
110	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT	IOCL	08/2018	08/2020	04/2022	1636	20
111	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH	IOCL	08/2018	04/2021	12/2021	466	8
112	REVAMPING OF FACILITIES AT VIZAG TERMINAL	IOCL	04/2018	04/2022	02/2023	355	10
113	CONSTRUCTION OF GRASS ROOT POL TERMINAL AT MOTIHARI, BIHAR	IOCL	04/2018	03/2021	12/2021	522	9
114	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	GAIL	09/2018	02/2021	12/2021	225.54	10
115	GRASS ROOT TERMINAL AT MALKAPUR	IOCL	12/2018	04/2022	08/2023	611	16
116	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY	IOCL	01/2019	01/2021	03/2022	909	14
117	ETHANOL PRODUCTION FROM PSA OFF GAS	IOCL	10/2018	02/2020	02/2022	598	24

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
	BASED ON LANZATECH TECHNOLOGY AT PANIPAT REFINERY						
118	180 TMTA NEW LPG PLANT AT PATALGANGA(DIST RAIGAD), MAHARASHTRA	HPCL	06/2017	06/2020	09/2021	249.26	15
119	120 TMTA NEW LPG PLANT AT BARHI JHARKAND STATE	HPCL	06/2017	06/2020	09/2021	161.5	15
120	LPG BP PROJECT MOTIHARI	IOCL	05/2018	03/2021	09/2021	206.5	6
121	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	IOCL	04/2018	02/2020	08/2021	206.63	18
122	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY	IOCL	08/2017	08/2020	11/2021	255.4	15
123	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY	IOCL	12/2017	10/2020	08/2022	199.36	22
124	CREATING INFRASTRUCTURE AT GUJARAT REFINERY AND DUMAD FOR KOYALI AHMEDNAGAR SOLAPUR PIPELINE	IOCL	10/2017	02/2020	10/2021	906	20
125	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT	GAIL	08/2018	08/2020	12/2021	286.42	16
126	CONSTRUCTION OF 762 MM DIAMETER GAS PIPELINE FROM BAGHJAN TO CGGS, MADHUBAN	OIL	06/2016	08/2020	06/2021	224.75	10
127	DEVELOPMENT OF NEW MARGINAL FIELD WO 24-3, D30 AND B192 ALONG WITH FACILITY FOR CO2 MITIGATION	ONGC	02/2019	05/2021	12/2021	2292.46	7
128	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	ONGC	04/2019	03/2022	05/2023	3228.8	14
129	MUMBAI HIGH SOUTH REDEVELOPMENT PHASE-IV	ONGC	05/2019	05/2021	01/2022	3660.71	8
130	ADDITIONAL STORAGE TANKS AT PARADIP	IOCL	11/2018	09/2021	06/2022	462.3	9
131	Fuel Quality Upgradation Project at Paradip Refinery	IOCL	05/2019	08/2021	09/2022	3361	13
132	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT	IOCL	12/2018	06/2021	07/2022	278.6	13
133	RE-LIQUIFIED NATURAL GAS	CPCL	08/2017	08/2020	09/2021	421	13
134	REVAMPING OF EXISTING FACILITIES/AUGMENTATION OF FACILITIES AT BAITALPUR DEPOT FOR	IOCL	08/2017	08/2021	11/2022	318.8	15
135	PROVISION OF 2ND SPUR FOR TWL GANTRY, TWD FACILITY FOR MS AND HSD, ADDITIONAL TANKS FOR MS,HSD AND	IOCL	08/2017	06/2020	09/2021	236	15
136	CONSTRUCTION OF GRASS ROOT POL TOP AT ASANUR, TAMIL NADU	IOCL	12/2017	10/2020	01/2022	466.43	15
137	CONSTRUCTION OF A NEW POL DEPOT AT VILLAGE DATA IN HISAR DISTRICT IN HARYANA	HPCL	11/2017	11/2020	06/2021	255	7
138	KOCHI SALEM LPG PIPELINE PROJECT	BPCL	12/2015	06/2019	02/2022	1112	32
139	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	OIL	01/2018	02/2020	06/2021	543.91	16
140	BARAUNI-GUWAHATI PIPELINE	GAIL	06/2018	12/2021	12/2022	3308	12

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
141	INSTALLATION OF 'INDJET' UNIT AT BARAUNI REFINERY	IOCL	07/2018	01/2021	11/2021	189	10
142	DEVELOPMENT OF FACILITIES AT MOINARBAND (SILCHAR) , CACHAR , ASSAM AS RESITEMENT OF RAMNAGAR DEPOT	IOCL	06/2016	08/2019	06/2021	423	22
143	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002	ONGC	11/2015	03/2019	09/2021	650.82	30
144	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	ONGC	03/2016	06/2020	06/2022	34012	24
145	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	IOCL	05/2016	12/2018	02/2022	4497	38
146	BSVI UPGRADATION	MANGALORE REFI	09/2016	12/2019	02/2022	1810	26
147	PIPELINE REHABILITATION PROJECT OF 575 KM (PHASE I)	OIL	05/2016	10/2020	03/2022	406	17
148	AUGMENTATION OF PUMPING CAPACITY OF BARAUNI-BONGAIGAON SECTOR PHASE II	OIL	09/2016	12/2019	08/2021	571.66	20
149	MMPL PIPELINE REROUTING PROJECT	BPCL	04/2013	12/2019	04/2021	449.58	16
150	MOTOR SPIRIT BLOCK PROJECT (MSBP) TO PRODUCE BSVI MS AT KOCHI REFINERY	BPCL	02/2016	02/2020	06/2021	3313	16
151	ADDITIONAL FACILITIES AT MANMAD FOR COVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE	IOCL	05/2016	01/2021	09/2021	212	8
152	ADDITIONAL FACILITIES AT SOLAPUR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE	IOCL	05/2016	01/2021	08/2022	348	19
153	LAYING OF VIJAIPUR-AURAIYA PIPELINE SECTION OF VIJAIPUR-AURAIYA-PHULPUR PIPELINE PROJECT	GAIL	07/2015	12/2020	09/2021	2881.4	9
154	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	ONGC	12/2015	04/2018	05/2022	3190.69	49
155	SITARGANJ LPG PROJECT	IOCL	02/2017	02/2020	10/2021	160.1	20
156	LPG BP PROJECT KHORDHA	IOCL	12/2016	12/2019	03/2022	161.59	27
157	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	GAIL	06/2009	12/2012	02/2022	2915	110
158	SEA WATER DESALINATION PLANT	MANGALORE REFI	11/2017	03/2020	09/2021	581	18
159	LPG TERMINAL AT KOCHI	IOCL	10/2015	10/2017	03/2022	607.06	53
160	AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR	IOCL	01/2015	03/2021	12/2021	1823	9
161	PARADIP HYDERABAD PIPELINE	IOCL	01/2015	12/2020	03/2022	2321	15
162	PARADIP LPG IMPORT FACILITY	IOCL	01/2015	07/2018	10/2021	690	39

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
163	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	02/2022	861.79	105
164	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY	BPCL	11/2014	08/2018	07/2021	4588.29	35
165	CAPACITY AUGMENTATION JAMNAGAR LONI PIPELINE	GAIL	04/2016	04/2018	12/2021	327.78	44
166	IRUGUR-DEVANGONTHI POL PIPELINE	BPCL	11/2012	02/2017	08/2022	678	66
167	VISAKH REFINERY MODERNISATION PROJECT	HPCL	07/2016	07/2020	07/2022	20928	24
168	DHAMRA-ANGUL PIPELINE PROJECT	GAIL	03/2017	12/2020	12/2021	1933	12
169	DOBHI-DURGAPUR PIPELINE PROJECT	GAIL	03/2017	12/2020	10/2021	2433	10
170	BOKARO-ANGUL PIPELINE PROJECT	GAIL	03/2017	12/2020	12/2021	3437	12
171	DURGAPUR-HALDIA PIPELINE PROJECT	GAIL	03/2017	12/2020	12/2021	1740	12
172	ADDITIONAL FACILITIES AT AHMEDNAGAR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELI	IOCL	05/2016	01/2021	10/2021	261	9
173	PIPELINE NETWORK PROJECT GELEKI, ASSAM	ONGC	07/2016	05/2020	08/2021	249.85	15
174	EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST	HPCL	09/2017	06/2021	08/2022	2677	14
175	KHARAGPUR LPG BOTTLING PLANT	IOCL	04/2017	04/2020	10/2021	163.02	18
176	DEVELOPMENT OF COASTAL TERMINAL AT KRISHNAPATNAM PORT	BPCL	07/2017	02/2021	03/2023	580.2	25
177	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	IOCL	06/2019	09/2022	03/2023	371	6
178	PIPELINE REPLACEMENT PROJECT (PRP-VI)	ONGC	05/2019	12/2020	12/2021	763.92	12
179	R and D CAMPUS II AT FARIDABAD	IOCL	06/2019	12/2022	07/2023	2281.94	7
180	SWRO II WITH LLPH FACILITIES	HPCL	09/2019	07/2020	09/2021	196.26	14
181	COMPRESSED BIO GAS PLANT AT GORAKHPUR	IOCL	09/2019	07/2021	03/2022	164.69	8

POWER

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
182	DURGAPUR PP-III (2X20 MW) - NSPCL	NTPC	12/2016	11/2018	11/2021	529.68	36
183	ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL	NTPC	05/2016	12/2018	09/2021	1885.13	33

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
184	RAMMAM-III HEPP (3X40 MW)	NTPC	09/2014	09/2019	12/2024	1381.84	63
185	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	PGCIL	03/2015	03/2018	09/2021	197.4	42
186	CREATION OF 400/220 KV SUBSTATIONS IN NCT OF DELHI DURING 12TH PLAN PERIOD (PART-A)	PGCIL	03/2015	05/2017	09/2021	1394.52	52
187	BRBCL-NABINAGAR TPP- JV (4X250 MW)	NTPC	01/2007	07/2012	08/2021	5353	109
188	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	THDCIL	08/2008	06/2013	12/2023	2491.58	126
189	BARH STPP(3X660MW) NTPC	NTPC	02/2005	10/2011	07/2023	8692.97	141
190	TRANSMISSION SYSTEM STRENGTHENING IN INDIAN SYSTEM FOR TRANSFER OF POWER FROM MANGDECHHU HYDROELECTR	PGCIL	03/2016	01/2018	06/2021	808.63	41
191	EASTERN REGION STRENGTHENING SCHEME- XV	PGCIL	04/2016	04/2018	06/2021	454.11	38
192	HVDC BIPOLE LINK BETWEEN WR (RAIGARH, CHATTISGARH) AND SR (PUGALUR-NORTH TRICHUR-SCHEME-I: RAIGARH-P	PGCIL	05/2016	11/2019	08/2021	14733.37	21
193	ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/	PGCIL	02/2017	02/2019	09/2021	322.3	31
194	EASTERN REGION STRENGTHENING SCHEME XVII(PART B)	PGCIL	02/2017	06/2019	08/2021	235.53	26
195	SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII	PGCIL	03/2017	12/2019	12/2021	379.95	24
196	HVDC BIPOLE LINK BETWEEN WESTERN REGION (RAIGARH, CHATTISGARH) AND SOUTHERN REGION (PUGALAR, TM) NOR	PGCIL	02/2017	04/2020	06/2021	5070.13	14
197	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	PGCIL	12/2014	12/2018	03/2024	4754.42	63
198	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	PGCIL	12/2014	12/2018	12/2021	5111.33	36
199	EASTERN REGION STRENGTHENING SCHEME XX	PGCIL	11/2017	05/2020	07/2021	358.83	14
200	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	CPWD	10/2017	11/2019	06/2021	271.9	19
201	AMELIA COAL MINE	THDCIL	01/2017	09/2020	08/2022	2104.21	23
202	EASTERN REGION STRENGTHENING SCHEME- XVIII	PGCIL	03/2017	07/2020	09/2021	3500	14
203	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	PGCIL	05/2017	07/2019	08/2021	186.17	25
204	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	PGCIL	08/2017	02/2020	08/2021	1931.39	18
205	RAMAGUNDAM FLOATING SOLAR 100 MW	NTPC	06/2019	04/2021	10/2021	401.9	6
206	NPGCPL-NABINAGAR STPP - JV (3X660 MW)	NTPC	01/2013	05/2018	12/2021	12964.6	43

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
207	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	03/2023	3919.59	162
208	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	NHPC	09/2003	09/2010	08/2023	6285.33	155
209	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	08/2022	11130.19	108
210	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I	PGCIL	01/2014	04/2016	09/2021	374.63	65
211	EASTERN REGION STRENGTHENING SCHEME- XII	PGCIL	05/2014	11/2016	08/2021	522.29	57
212	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	CVPPPL	10/2014	04/2020	07/2025	8112.12	63
213	DARLIPALLI STPP STAGE-I (2X800 MW)	NTPC	02/2014	12/2018	07/2021	12532.44	31
214	NORTH KARANPURA STPP (3X660 MW)	NTPC	02/2014	06/2019	12/2023	14366.58	54
215	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	NTPC	01/2016	11/2020	07/2022	10598.98	20
216	KHURJA SUPER THERMAL POWER PROJECT	THDCIL	03/2019	09/2023	08/2024	11089.42	11
217	PATRATU STPP-I (3X800MW)	NTPC	11/2017	03/2023	09/2024	18668	18

RAILWAYS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
218	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	NR	06/2009	08/2016	08/2025	404	108
219	CONSTRUCTION OF 3RD LINE BETWEEN PENDRA ROAD AND ANUPPUR (50.1 KM) IN BILASPUR DIVISION OF SEC RAILW	RTES	02/2016	03/2020	06/2021	393.98	15
220	INDORE-DEWAS-UJJAIN (80 KMS)	WR	04/2016	06/2020	03/2023	700	33
221	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	IRCON	04/2013	09/2018	03/2022	3055	42
222	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION	WR	02/1991	03/2019	10/2021	551.51	31
223	ANUPPUR-KATNI	SECR	04/2015	12/2021	12/2023	1370	24
224	BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL	SER	04/1998	03/2003	03/2030	1027.4	324
225	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	RVNL	04/2011	03/2019	06/2022	927.01	39
226	MAU-GHAZIPUR-TARIGHAT NEW LINE	RVNL	04/2015	03/2023	12/2024	1765.92	21
227	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM)	RVNL	03/2009	03/2020	12/2021	713.48	21

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
228	VIZIANAGARAM -SAMABALPUR 3RD LINE	RVNL	01/1991	12/2024	12/2026	2335.67	24
229	SAMBALPUR - TITLAGARH - DOUBLING	RVNL	03/2006	03/2020	12/2021	948.04	21
230	RAIPUR - TITLAGARH - DOUBLING	RVNL	03/2007	03/2020	12/2021	1402.02	21
231	BANASPANI- JAKHPURA - DOUBLING	RVNL	03/2009	03/2019	06/2022	942.95	39
232	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION	RVNL	03/2012	12/2020	12/2022	1183.25	24
233	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	CR	02/2015	03/2022	03/2023	1272.19	12
234	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)	CR	02/2015	03/2023	03/2024	2449.91	12
235	MANMAD - JALGAON - 3RD LINE (160 KM)	CR	02/2016	03/2022	03/2024	1035.16	24
236	WARDHA - NAGPUR - 4TH LINE (76 KM)	CR	02/2016	03/2023	03/2024	637.95	12
237	GUNTUR-GUNTAKAL	SCR	04/2016	03/2022	03/2024	3631	24
238	JAGADALPUR-KORAPUT DOUBLING	ECOR	04/2015	03/2022	03/2023	1547.38	12
239	KOTTAVALSA - KORAPUT DOUBLING	ECOR	04/2015	03/2022	03/2024	2499.71	24
240	KORAPUT - SINGAPUR ROAD DOUBLING	ECOR	04/2015	03/2022	03/2026	2361.74	48
241	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	ECOR	04/2015	11/2018	03/2024	701.61	64
242	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	NCR	04/2011	03/2022	12/2024	2912.96	33
243	MAVLI JUNCTION-BARI SADRI, MM OF AJMER- CHITTURGARH-UDAIPUR	NWR	04/2013	03/2020	06/2021	420.18	15
244	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA	SER	04/2010	03/2015	03/2025	651	120
245	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	SER	04/2012	12/2018	06/2021	258.2	30
246	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	ECR	04/2009	03/2020	03/2023	548	36
247	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	NFR	04/2013	03/2019	12/2023	1798	57
248	AGARTALA-AKHAURA NL	NFR	04/2012	03/2020	03/2022	569.63	24
249	AMBARI FALAKATA TO NEW MAYNAGURI	NFR	04/2011	03/2019	05/2021	314	26
250	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RVNL	04/2012	03/2016	12/2021	632.68	69

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
251	KOTLPALLI-NARASAPUR (NL) (SCR)	SCR	12/2001	03/2009	03/2024	1045.2	180
252	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	ER	04/2000	03/2019	03/2025	1188.91	72
253	DEOGHAR - SULTANGANJ (INL), ER	ER	04/2000	02/2013	03/2024	607.09	133
254	RAMGANJMUNDI-BHOPAL (NL),WCR	WCR	04/2001	03/2021	03/2023	424.6	24
255	SUKINDA ROAD - ANGUL (NL)(ECOR)	RVNL	04/1998	02/2015	06/2022	1202.7	88
256	TALCHER-BIMALAGARH(NL)(ECOR)	ECOR	04/2005	06/2021	03/2025	810.78	45
257	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI	SR	09/2007	02/2019	03/2025	724.69	73
258	BARDHAMAN-KATWA (GC)	ER	04/2007	12/2010	03/2025	1106.62	171
259	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	03/2014	03/2024	2393.47	120
260	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	ECR	04/1996	03/2012	07/2021	477.88	112
261	MANOHARABAD-KOTHPALL NEW LINE(SCR)	SCR	04/2006	03/2010	03/2024	1160.48	168
262	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RVNL	04/2010	03/2016	03/2025	2913.51	108
263	RATLAM-MHOW-KHANDWA-AKOLA (GC)	WR	04/2008	03/2022	03/2024	3503.69	24
264	SONDALIA-CHAMPAPUKUR DOUBLING WITH NEW MM FOR BIRA-CHAKIA NL	ER	04/2010	03/2016	03/2025	277.28	108
265	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL	ER	04/2010	03/2017	03/2025	365.17	96
266	KALYAN-KASARA 3RD LINE	CR	04/2011	03/2021	03/2023	792.89	24
267	PRINCEPGHAT-MAJERHAT DOUBLING OF CIRCULAR RAILWAY	ER	04/2011	03/2017	03/2026	299.6	108
268	NEW ALIPUR TO AKRA, MM FOR BUDGE BUDGE-PUJALI NL, PUJALI-ULUBERIA(BIRSHIVPUR) AND PUJALI-BAHRAHAT NL	ER	04/2010	03/2005	03/2025	494.54	240
269	MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAMPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL	ER	04/2009	02/2012	03/2025	499.96	157
270	LILUAH-DANKUNI 3RD LINE, MM FOR DANKUNI-JONGALPARA-FURFURA SHARIF NL	ER	04/2009	03/2014	03/2025	257.42	132
271	WARDHA-SEWAGRAM NGP 3RD LINE	CR	04/2012	03/2022	03/2024	540.02	24
272	BAGALKOT-KUDACHI NL	SWR	04/2010	03/2016	12/2023	986.3	93
273	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	SCR	04/2012	03/2023	03/2024	1856.95	12

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
274	ROHTAK-MEHAM HANSI	NR	04/2012	12/2011	06/2021	287	114
275	SHIMOGA-HARIHAR NL	SWR	04/2011	03/2016	03/2024	832.47	96
276	NADIKUDE-SRI KALAHASTI	SCR	04/2011	03/2021	03/2024	2288.7	36
277	BHADRACHALAM ROAD-SATTUPALLI	SCR	04/2010	03/2020	11/2021	704.31	20
278	KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I	SCR	04/2008	03/2014	03/2027	2132.77	156
279	GADAG-WADI NL	SWR	04/2013	12/2018	06/2025	2841.84	78
280	MARIKUPPAM - KUPPAM	SWR	04/2012	03/2016	12/2023	279.54	93
281	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	CR	02/1997	03/2021	03/2023	2271.5	24
282	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	MRTPT	03/1996	03/2004	03/2022	495.44	216
283	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	WCR	09/1998	05/2008	03/2025	247.66	202
284	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR	ECR	04/1997	03/2012	11/2022	324.73	128
285	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR	NFR	04/2000	12/2008	06/2021	1180.19	150
286	KHURDA ROAD-BOLANGIR(NL)ECOR	ECOR	04/1994	03/2009	03/2026	2923.13	204
287	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	12/2023	4454.17	153
288	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	MRTPT	04/2006	06/2013	12/2021	495.74	102
289	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	NFR	09/2006	03/2019	03/2023	385.2	48
290	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	NFR	09/2006	03/2019	03/2024	532.87	60
291	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2026	2326.52	132
292	DAUSA-GANGAPUR CITY(NL),NWR	NWR	02/1997	02/2019	06/2022	410.08	40
293	NANGALDAM-TALWARA(NL),NR	NR	03/1981	07/2012	03/2024	450	140
294	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	NR	03/1995	11/2002	12/2022	2500	241
295	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RVNL	04/2010	03/2016	03/2025	3951.98	108
296	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE	RVNL	04/2010	03/2014	12/2025	2298.42	141

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
	AND DAKSHINESHWAR (MTP)						
297	MUNEERABAD-MAHABOONNAGAR(NL), SCR	SCR	04/1997	03/2000	03/2023	1723	276
298	BANGLORE - SATYAMANGALAM (NL)(SWR)	SWR	04/1996	03/2002	03/2024	1382.78	264
299	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	SR	09/1995	03/2020	03/2025	303.98	60
300	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	WR	04/2008	03/2012	03/2023	318.24	132
301	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR)	WR	04/2008	03/2020	03/2024	829.74	48
302	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM)	RVNL	03/2012	03/2020	03/2022	1503.71	24
303	SAMBALPUR-TALCHER DOUBLING	ECOR	03/2011	02/2019	12/2021	1111.99	34
304	BHADRAK - NERGUNDI 3RD LINE	ECOR	03/2013	10/2020	03/2024	843.04	41
305	KIRANDUL - JAGDALPUR DOUBLING	ECOR	12/2012	03/2020	03/2023	1160	36
306	SAMBALPUR - ANGUL RLY. ELECTRIFICATION	ECOR	03/2012	03/2020	03/2022	155.81	24
307	HUBLI- CHIKJAJUR	SWR	03/2015	03/2020	03/2023	1156.94	36
308	PHULERA - DIGANA DOUBLING	NWR	05/2015	03/2020	10/2022	600	31
309	YELAHANKA-PENUKONDA	SWR	05/2015	03/2020	06/2021	860.43	15
310	ARSIKERE-TUMKUR	SWR	03/2015	03/2020	11/2021	578	20
311	HOTGI-KUDGI-GADAG	SWR	03/2015	03/2019	03/2024	1614.59	60
312	HAJIPUR - BACHAWARA	ECR	05/2015	03/2019	12/2021	678.54	33
313	CHHAPRA-BALLIA UP	NER	03/2013	01/2019	02/2022	295	37
314	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	M RTP	03/2013	03/2016	06/2021	4874.58	63
315	CHOTTAUDEPUR-DHAR(NL)	WR	04/2007	03/2022	03/2023	1347.26	12
316	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	WR	04/2007	03/2022	03/2023	1640.04	12
317	RAJKOT-VERAVAL,WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)	WR	04/1994	03/2019	03/2023	320.66	48
318	VIRAMGAM-SAMAKHIALI (DL)	WR	04/2011	03/2021	12/2021	1037.15	9

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
319	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	SR	04/2011	03/2019	12/2027	120.7	105
320	LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG	ER	04/1987	03/2006	03/2025	406.99	228
321	PIRPAINTI-JASIDIH	ER	04/2013	03/2022	03/2025	915.98	36
322	KALINARAYANPUR-KRISHNANAGAR DOUBLING ALONGWITH KRISHNANAGAR - CHAPRA NEW LINE AND NAIHATI-RANAGHAT 3	ER	04/2001	03/2016	03/2025	923.52	108
323	CHINPAI-SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL	ER	04/2005	03/2017	03/2025	595.51	96
324	KIUL - GAYA DOUBLING PROJECT	ECR	12/2015	03/2020	03/2023	1200.2	36
325	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE	ECR	12/2015	03/2020	03/2023	1491.47	36
326	KATNI - SINGRAULI DOUBLING PROJECT	WCR	12/2015	03/2020	03/2024	1763.93	48
327	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.	ECOR	04/2015	12/2018	03/2024	1172.92	63
328	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	NFR	04/2015	03/2022	03/2023	2232.32	12
329	DIGARU-HOJAI (102 KM)	NFR	04/2015	03/2021	01/2022	870.96	10
330	SURENDRA NAGAR RAJKOT	WR	04/2015	03/2021	12/2022	1002.39	21
331	KAZIPET-BALHRSHA	SCR	04/2015	03/2021	03/2024	2063.03	36
332	ROURKELA JHARSUGUDA THIRD LINE 101 KM	SER	11/2015	03/2020	04/2022	969.83	25
333	BONDAMUNDA RANCHI DOUBLING	SER	03/2016	03/2021	12/2023	1724.2	33
334	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	RVNL	04/2015	03/2022	12/2024	943.6	33
335	BINA - KOTA DOUBLING WITH RE	RVNL	04/2011	12/2020	12/2021	1485.85	12
336	KATNI-BINA 3RD LINE (263 KM)	WCR	06/2016	03/2022	03/2023	2478.23	12
337	KATNI GRADE SEPARATOR/BYE PASS	WCR	08/2016	03/2022	03/2023	582.13	12
338	RAMNA - SINGRAULI DOUBLING	ECR	08/2015	03/2020	03/2024	2436.21	48
339	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	IRCON	04/2016	03/2020	03/2024	5200	48
340	KARAILA ROAD - SHAKTINAGAR DOUBLING	ECR	08/2015	03/2019	03/2022	528.57	36
341	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	SECR	09/2016	03/2023	12/2023	1908.51	9

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
342	NANPARA - NEPALGANJ GAUGE CONVERSION.	NER	04/2017	04/2017	10/2022	150	66
343	ETAH - KASGANJ - NEW LINE	NER	04/2017	04/2017	04/2022	276.9	60
344	GARHWA ROAD-RAMNA	ECR	03/2015	03/2021	03/2022	348.23	12
345	CHANDIGARH-BADDI	NR	04/2007	03/2023	03/2025	328.14	24
346	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	NER	04/2016	12/2019	04/2021	1177.96	16
347	SAGauli VALMIKINAGAR DOUBLING 109.7 KM	ECR	04/2016	03/2021	03/2024	744.04	36
348	MUZAFFARPUR SAGauli DOUBLING 100.60 KM	ECR	04/2016	03/2021	06/2022	731.64	15
349	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	SECR	06/2018	12/2021	12/2024	229	36
350	JHARSUGUDA-BILASPUR 4TH LINE	SECR	04/2015	03/2021	12/2023	1973	33
351	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	SCR	04/2017	03/2022	12/2022	119.73	9
352	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT	SECR	04/2010	02/2019	12/2021	585.93	34
353	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II)	SR	02/1996	03/2005	09/2021	268.87	198
354	TRANSMISSION LINE BETWEEN CHENNAI-HOWRAH ROUTE (1662 KM)	SR	02/2017	03/2024	03/2026	1567	24
355	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING	SR	02/2015	03/2020	06/2022	760	27
356	INDARA - DOHRIGHAT GAUGE CONVERSION.	NER	04/2016	04/2016	12/2021	213	68
357	BAHRAICH - MAILANI GAUGE CONVERSION INCLUDING BY-PASS AT MAILANI.	NER	04/2016	01/2022	03/2025	1900	38
358	KADUR CHIKMAGALUR SAKLLESHPUR NEW LINE (93 KM)	SWR	03/1996	03/2017	03/2025	644.78	96
359	GEVRA ROAD PENDRA ROAD	IRCON	02/2014	03/2022	09/2023	2288	18
360	JALANDHAR-PATHANKOT-JAMMU TAWI	NR	03/2002	03/2016	06/2021	625	63

ROAD TRANSPORT AND HIGHWAYS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
361	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K	MORTH	08/2020	11/2020	08/2022	196.23	21
362	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO	NHAI	02/2019	03/2020	04/2022	847	25

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
363	IMPROVEMENT AND UP-GRADATION OF EXISTING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 KM	MORTH	11/2018	12/2020	09/2021	281.45	9
364	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	NHAI	02/2019	12/2019	12/2021	990.97	24
365	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	NHAI	03/2019	05/2020	05/2022	1047	24
366	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	MORTH	03/2018	08/2018	11/2021	289.67	39
367	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	MORTH	03/2018	11/2018	07/2021	504.19	32
368	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 0	MORTH	03/2016	05/2016	09/2021	995.09	64
369	UPGRADATION TO 2LANE WITH PAVED SHOULDER FROM KM . 43/900 TO 91/0 OF KUNDAL-NAYA KHEDA-JHADOL-SOM-	MORTH	02/2018	05/2018	06/2021	341.79	37
370	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P	MORTH	01/2018	08/2018	08/2021	418.03	36
371	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	MORTH	08/2016	01/2017	12/2021	350.61	59
372	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21	MORTH	01/2016	05/2016	07/2021	386.09	62
373	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	MORTH	03/2016	09/2016	08/2021	444.84	59
374	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	MORTH	01/2016	08/2016	07/2021	348.95	59
375	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN	MORTH	11/2010	03/2011	06/2021	624.41	123
376	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD	MORTH	08/2010	10/2010	06/2021	193.69	128
377	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI)	MORTH	08/2010	10/2010	06/2021	195.04	128
378	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	NHAI	08/2017	08/2017	02/2022	950.64	54
379	FOUR LANNING OF CHOLOPURAM-THANJAVUR	NHAI	08/2017	08/2017	07/2022	1176.37	59
380	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I)	NHAI	07/2017	07/2017	06/2021	476.56	47
381	BALANCE WORK OF 4-LANNING OF OBEDULLAGANJ TO ITARSI SECTION OF NH-69	NHAI	09/2017	09/2017	06/2021	990.61	45
382	4-LANNING OF STHIYATHOPU-CHOLOPURAM	NHAI	09/2017	09/2017	07/2022	1227.87	58
383	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	MORTH	03/2015	10/2015	06/2021	271.45	68
384	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	NHIDCL	06/2015	06/2018	12/2021	437.39	42

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project		DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
385	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5	NHIDCL	06/2015	06/2018	12/2021	463.49	42
386	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	MoRTH	11/2015	01/2020	07/2021	628.45	18
387	GOHARGANJ TO BHOPAL SECTION OF NH-12 IN MADHYA PRADESH KM 43 TO 93	MoRTH	12/2015	02/2020	08/2021	957.54	18
388	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	MoRTH	03/2015	08/2017	12/2022	511.83	64
389	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) 0	NHIDCL	01/2016	01/2016	04/2021	294.17	63
390	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP	MoRTH	11/2011	09/2015	10/2021	954.43	73
391	TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS	NHAI	05/2010	05/2013	08/2021	374	99
392	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENH 170 KM)	NHAI	04/2012	04/2014	01/2022	624	93
393	PUNE-SATARA(NH-4)	NHAI	10/2010	03/2013	09/2021	1724.55	102
394	VARANASI-AURANGABAD KM.786 TO KM.978.40	NHAI	09/2011	03/2014	12/2022	2848	105
395	4-LANING OF FARAKA-RAIGANJ	NHAI	02/2011	08/2013	07/2021	1078.84	95
396	4-LANING OF BRAHAMPORE-FARAKA	NHAI	02/2011	08/2013	06/2022	998.79	106
397	DELHI AGRA APPROVED LENGTH 180.0 KM	NHAI	10/2012	04/2015	06/2021	1928.22	74
398	BIKANER - PHALODI SECTION TO FOUR LANING FROM KM.4.200 TO KM 55.25 AND TWO-LANE PAVED SHOULDER FROM	NHAI	08/2014	04/2018	06/2021	822.9	38
399	8 LANING OF MUKARBA CHOWK TO PANIPAT	NHAI	07/2015	04/2019	09/2021	2128.72	29
400	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (	NHAI	10/2015	05/2018	06/2021	531.13	37
401	CONSTRUCTION OF GAVANPHATA INTERCHANGE FROM 14.740 TO KM 15.894 (OLD SH -54) PKG-2	NHAI	10/2015	05/2018	06/2021	593.26	37
402	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN	NHAI	12/2015	03/2019	06/2022	649.5	39
403	6/8 LANING OF ROAD PORT CONNECTIVITY JNPT PHASE II -CONSTRUCTION OF NH-348 - PKG3	NHAI	08/2015	05/2018	06/2021	505	37
404	FOUR LANING OF PARWANOO -SOLAN	NHAI	09/2015	03/2018	06/2021	934.46	39
405	FOUR LANING OF YADGIRI - WARANGAL	NHAI	12/2015	11/2018	06/2021	1423.96	31
406	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY	NHAI	03/2016	03/2019	03/2022	701.4	36
407	NAGPUR RING ROAD PACKAGE-1	NHAI	03/2016	07/2019	12/2021	546	29

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
408	NAGPUR RING ROAD PACKAGE-2	NHAI	03/2016	07/2019	12/2021	591.66	29
409	HOSPET-BELLARY-KARNATAKA AP BORDER	NHAI	08/2016	03/2019	09/2022	1167.42	42
410	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65.	NHAI	03/2017	03/2020	12/2021	848.45	21
411	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	NHAI	03/2017	03/2020	09/2022	754.54	30
412	CONSTRUCTION OF ROAD APPROACHES TO RAIL-CUM-ROAD BRIDGE ACROSS RIVER GANGA AT MUNGER GHAT NEAR MUNGE	NHAI	03/2017	03/2020	05/2021	235.48	14
413	REHABILITATION AND UPGRADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM	NHAI	03/2017	03/2020	06/2021	1288.07	15
414	CONSTRUCTION OF MEKA ROING HUNLI FROM EXISTING KM16 OF ROING HUNLI ROAD TO KM 21.500 OF HUNLI AN	NHIDCL	01/2017	03/2017	03/2022	1253.1	60
415	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	NHIDCL	03/2016	08/2016	05/2021	373.07	57
416	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1	NHIDCL	03/2016	08/2016	05/2021	396.52	57
417	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	NHIDCL	03/2016	08/2016	05/2021	429.52	57
418	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	NHAI	04/2017	04/2020	12/2021	894	20
419	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P	NHAI	06/2017	06/2020	09/2021	2485.93	15
420	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	NHIDCL	03/2018	09/2018	11/2022	500.09	50
421	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 00.000 TO	NHIDCL	03/2018	09/2018	07/2022	339.57	46
422	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 25.760 TO	NHIDCL	03/2018	09/2018	05/2022	239.3	44
423	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	NHIDCL	03/2018	09/2018	09/2022	285.68	48
424	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO	NHIDCL	03/2018	09/2018	12/2021	315.03	39
425	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO	NHIDCL	03/2018	09/2018	12/2021	240.64	39
426	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 00.000 TO	NHIDCL	03/2018	09/2018	11/2021	215.12	38
427	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	NHIDCL	03/2018	09/2018	12/2021	215.79	39
428	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	NHIDCL	03/2018	09/2018	10/2022	272.89	49
429	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	NHIDCL	03/2018	09/2018	11/2022	323.98	50
430	UPGRADATION OF PORSA-BHIND ROAD TO 2L + PS	MoRTH	03/2018	08/2018	09/2021	217.22	37

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
431	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS	MoRTH	03/2018	03/2018	10/2021	233.04	43
432	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	MoRTH	11/2017	07/2018	08/2021	249.05	37
433	UPGRADATION OF BIAORA-MAKSUDANGARH ROAD TO 2L + PS	MoRTH	11/2017	02/2018	03/2022	254.17	49
434	UPGRADATION OF MAKSUDANGARH-SIRONJ ROAD TO 2L + PS	MoRTH	02/2018	03/2018	11/2021	279.44	44
435	WIDENING TO 2 LANE PS WITH RECONSTRUCTION OF BRIDGES CULVERT IN KM. 182 TO 266 OF NH-59A	MoRTH	01/2017	09/2019	08/2021	373.82	23
436	REHABILITATION AND UPGRADATION OF SINDOOR RIVER TO START OF BARELI BYPASS SECTION OF NH-12 FROM EXIS	MoRTH	01/2016	07/2018	07/2021	809.16	36
437	REHABILITATION AND UPGRADATION OF BARELI TO GOHARGANJ SECTION OF NH-12 FROM EXISTING KM 193/0 TO KM	MoRTH	03/2016	06/2019	08/2021	877.79	26
438	REHABILITATION AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER OF ABOHAR-SITOGUNNO-DABWALI ROAD OF NH	MoRTH	03/2018	07/2020	08/2021	322.48	13
439	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)	NHAI	03/2018	03/2021	10/2021	1532.62	7
440	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	06/2023	518.53	45
441	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	04/2024	404.29	55
442	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	09/2023	428.11	48
443	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 350.00 TO KM	NHIDCL	08/2017	10/2018	10/2021	517.57	36
444	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS	MoRTH	03/2018	03/2018	10/2021	162.56	43
445	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS	MoRTH	03/2018	08/2018	08/2021	166.21	36
446	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	MoRTH	03/2016	11/2018	03/2022	271.17	40
447	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA	MoRTH	02/2018	03/2018	04/2022	169.63	49
448	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI-CHAN	MoRTH	01/2017	09/2019	10/2021	396.86	25
449	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	04/2023	519.09	43
450	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	07/2023	640.07	46
451	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	06/2023	642.96	45
452	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	04/2023	473.18	43

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)	
453	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	NHIDCL	04/2017	09/2019	04/2023	537.82	43
454	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.	MoRTH	02/2018	09/2020	01/2022	426.18	16
455	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS	MoRTH	11/2017	02/2018	09/2021	184.62	43
456	UPGRADATION OF NH-512 WITH A MINIMUM 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM CH 82.4	MoRTH	02/2018	11/2020	06/2021	218.7	7
457	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO	MoRTH	03/2018	10/2020	06/2021	254.3	8
458	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	MoRTH	03/2016	08/2019	11/2022	160.27	39
459	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	MoRTH	06/2016	08/2019	08/2022	236.78	36
460	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	MoRTH	01/2017	03/2017	08/2021	205.05	53
461	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS	MoRTH	03/2018	03/2018	09/2021	214.69	42
462	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200	MoRTH	10/2017	10/2019	08/2021	1069.59	22
463	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	MoRTH	03/2018	11/2020	05/2021	170.57	6
464	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	MoRTH	10/2015	12/2015	06/2021	333.21	66
465	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	MoRTH	09/2016	02/2017	07/2021	372.68	53
466	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	MoRTH	11/2016	05/2017	06/2021	290.15	49
467	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	MoRTH	01/2017	08/2017	06/2021	319.28	46
468	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	MoRTH	02/2017	11/2017	10/2021	429.43	47
469	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	MoRTH	03/2018	08/2018	12/2021	228.32	40
470	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	MoRTH	11/2016	08/2017	08/2021	376.25	48
471	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	MoRTH	01/2017	09/2017	05/2021	263.45	44
472	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	MoRTH	01/2017	01/2018	04/2022	576.48	51
473	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 241.553 TO 312.600 MASANIAKALA TO RENGAPALI ODISHA	MoRTH	03/2016	12/2019	07/2021	536.65	19
474	BARASGAON TO RAHATEE	MoRTH	07/2016	09/2018	04/2021	289.11	31
475	REHABILITATION AND UPGRADATION OF TULSIPIUR -BARHANI SECTION FROM KM	MoRTH	03/2016	05/2019	05/2021	249.5	24

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
	351.000 TO KM 385.000 OF NH-730					
476	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	MoRTH	11/2017	03/2018	10/2021	392.33 43
477	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C. GEOMETRIC IMPROVEMENT FROM KM 318.00 TO KM 339.940 ON C	MoRTH	10/2016	08/2020	07/2021	171.9 11
478	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	MoRTH	03/2017	11/2020	08/2021	217.35 9
479	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD	MoRTH	08/2010	09/2014	06/2021	186.96 81
480	CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD	MoRTH	01/2019	03/2021	11/2021	264.5 8
481	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO 2 LANE WITH PS FROM KM 537.000 TO KM 564.750	MoRTH	03/2018	04/2020	12/2021	263.89 20
482	FOUR LANING WIDENING AND STRENGTHENING OF NH-29E FROM KM 81.420 TO 99.00 SONAULI - GORAKHPUR ROAD (J	MoRTH	03/2018	08/2020	12/2021	288.3 16
483	R AND U OF LAKHIMPUR - SISIYA SECTION (KM140.00 TO 188.800) OF NH-730 TO 2L WITH PS	MoRTH	03/2016	09/2020	06/2021	296.5 9
484	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	MoRTH	01/2016	08/2016	08/2021	497.14 60
485	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	MoRTH	11/2015	06/2017	08/2021	335.32 50
486	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER	MoRTH	10/2016	12/2020	09/2021	167.62 9
487	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER	MoRTH	10/2016	12/2020	09/2021	172.63 9
488	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	MoRTH	01/2016	09/2016	07/2021	476.2 58
489	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 127.500 TO 178.944 DARRIGHAT TO BANARI SECTION	MoRTH	03/2016	09/2016	06/2021	491.52 57
490	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	MoRTH	01/2016	10/2016	07/2021	624.98 57
491	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	MoRTH	03/2016	07/2016	07/2021	452.94 60
492	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO	MoRTH	03/2017	01/2018	07/2021	423.79 42
493	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	MoRTH	12/2014	03/2015	03/2022	496.02 84
494	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	MoRTH	11/2017	05/2019	07/2021	188.8 26
495	UPGRADATION AND WIDENING OF MP BORDER TO SURAJPUR SECTION NH 43 FROM KM. 245 TO 331	MoRTH	12/2014	11/2017	07/2021	379.16 44
496	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGGAUR SECTION BY EXECUTING BALANCE WORK FRO	MoRTH	03/2020	08/2020	08/2022	255.23 24

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

RURAL DEVELOPMENT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
497	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V	HSCCL	03/2007	12/2015	02/2022	149.73	74
498	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VI	HSCCL	12/2007	12/2016	03/2022	202.61	63
499	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	HSCCL	10/2011	12/2016	09/2022	175.49	69

STEEL

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
500	REPLACEMENT OF CONVERTER SHELLS TOGETHER WITH BOTTOM STIRRING SYSTEM AND INSTALLATION OF SECONDARY E	SAIL	12/2018	09/2020	09/2021	263.36	12
501	FORGED WHEEL PLANT	RINL	04/2014	09/2018	09/2021	1682.85	36
502	COKE OVEN BATTERY-5	RINL	12/2011	12/2017	03/2022	2858	51
503	REBUILDING OF COKE OVEN BATTERY NO-8 AT BSL	SAIL	11/2016	06/2019	08/2021	262.87	26
504	NEW SINTER PLANT AT BOKARO STEEL PLANT	SAIL	03/2015	10/2017	12/2021	1034.01	50
505	NMDC INTEGRATED STEEL PLANT	NMDC	01/2010	05/2015	10/2021	15525	77

TELECOMMUNICATIONS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
506	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	CPWD	10/2016	03/2018	06/2021	248.2	39
507	NETWORK FOR SPECTRUM	DOT	03/2012	07/2015	03/2022	13334	80

URBAN DEVELOPMENT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
508	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND	DMRC	05/2017	12/2020	07/2021	565	7
509	PUNE METRO RAIL PROJECT (PHASE 1)	MMRC	12/2016	11/2021	12/2022	11420	13
510	AHMEDABAD METRO RAIL PROJECT PHASE 1	MEGA	11/2014	12/2018	08/2022	10773	44
511	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I	CPWD	10/2016	07/2021	06/2023	1180	23
512	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT THYAGRAJ NAGAR, NEW DELHI- CONSTRUCTION OF 380 N	CPWD	10/2016	08/2020	06/2022	392	22
513	BANGALORE METRO RAIL PROJECT PHASE-2	BMRC	02/2014	02/2019	03/2025	26405.14	73
514	CONSTRUCTION OF 108 NOS. GPRA TYPE-VII FLATS IN POCKET-I AT DEEN DAYAL UPADHYAYA MARG, NEW DELHI	CPWD	06/2015	04/2019	02/2022	197.33	34

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
515	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	MMRCL	07/2013	01/2015	03/2023	23136	98
516	DELHI MRTS PHASE-III	DMRC	09/2011	03/2016	07/2021	38585	64

WATER RESOURCES

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	TOR (Months)
517	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH	KMDA	05/2018	02/2022	10/2022	160	8
518	SAIDPUR STP AND ADJOINING NETWORK FOR PATNA BIHAR	BUIDCO	04/2015	04/2020	06/2021	184.93	14
519	POLAVARAM IRRIGATION PROJECT	PPA	02/2009	03/2020	04/2022	10151.04	25
520	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	BPB	03/2017	12/2019	12/2021	233.57	24
521	I AND D AND STP AT CHAPPRA	BUIDCO	11/2018	12/2020	06/2021	236.15	6
522	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	UPJalNigam	03/2019	07/2021	06/2022	298.12	11
523	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	DJB	05/2016	02/2022	12/2022	239.11	10
524	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2	DJB	05/2016	12/2021	12/2022	211.79	12

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

List of projects without Original Date of Commissioning

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>COAL</u>								
1	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73	272.73	153.75	-	03/2022	-	
	Total		272.73	272.73	153.75				0/0
	<u>HEALTH AND FAMILY WELFARE</u>								
2	GERIATRICS BLOCK- AIIMS DLEHI - [N21000019]HSCC,DELHI	12/2017	156.56	190.34	149.14	-	06/2021	-	
3	HOSPITAL AND TEACHING- AIIMS GUNTUR - [N21000020]HSCC,ANDHRA PRADESH	03/2018	601.02	601.02	423.25	-	06/2021	-	
4	HOSPITAL AND TEACHING- AIIMS KALYANI - [N21000024]HSCC,WEST BENGAL	04/2018	651.99	651.99	532.85	-	09/2021	-	
5	HOSPITAL AND TEACHING- AIIMS NAGPUR - [N21000023]HSCC,MAHARASHTRA	03/2018	582.99	582.99	506.33	-	06/2021	-	
	Total		1,992.56	2,026.34	1,611.57				0/0
	<u>PETROLEUM</u>								
6	LPG BP PROJECT JODHPUR - [N16000318]IOCL,RAJASTHAN	03/2018	229.80	229.80	82.57	-	05/2022	0(R3)	
7	AUGMENTATION OF LPG IMPORT TERMINAL FROM 0.6 MMTPA TO 2.5 MMTPA AT KANDLA, GUJARAT - [N16000336]IOCL,GUJARAT	03/2018	588.20	730.20	93.42	-	05/2023	0(R3)	
	Total		818.00	960.00	175.99				0/0
	<u>POWER</u>								
8	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59	4,287.59	546.18	-	08/2024	0(R3)	
	Total		4,287.59	4,287.59	546.18				0/0
	<u>RAILWAYS</u>								
9	GRADE SEPERATOR AT DAYABASTI - [N22000269]NR,DELHI	04/1999	156.65	359.00	111.51	-	03/2024	-	
10	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91	791.39	572.99	-	03/2023	-	
11	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68	419.00	137.60	-	09/2023	-	
12	UNCHAHAH-AMETHI - [N22000294]NR,UTTAR PRADESH	04/2012	1,229.00	1,265.00	103.72	-	03/2023	-	
13	QADIAN-BEAS - [N22000295]NR,PUNJAB	04/2011	205.22	841.90	1.73	-	03/2024	-	

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
14	BOWAICHANDI-ARAMBAGH - [N22000159]SER, WEST BENGAL	04/2010	267.37 -	620.00	40.99	- -	03/2025	-	
15	BARIARPIUR-MANANPURVIA KHARAGPUER, LACHIMPUR-BARAHAT - [N22000234]ER, MULTI STATE	04/2007	450.55 -	250.55	20.11	- -	03/2025	-	
16	TARAKESHWAR-MAGRA NEW BG LINE - [N22000235]ER, MULTI STATE	04/2010	365.17 -	527.54	1.76	- -	03/2025	-	
17	BOINCHI-SHAKTIGARH 3RD LINE - [N22000238]ER, MULTI STATE	04/2011	175.80 -	495.10	296.13	- -	03/2022	-	
18	SONARPUR-CANNING WITH NEW MM FOR KALIKAPUR-MINAKHAN VIA GHATAKPUR NL - [N22000241]ER, MULTI STATE	04/2000	297.47 -	298.22	36.13	- -	03/2025	-	
19	CHANDPARA-BANGAON DOUBLING WITH EXTENSION TO CHANDBAZAR AND NEW MM FOR BONGAON-PORAMAHESHTALA AND CHA - [N22000242]ER, MULTI STATE	04/2003	337.96 -	336.96	40.65	- -	03/2025	-	
20	HOWRAH-DEVELOPMENT OF STATION INCLUDING SEGREGATION OF AARIVAL/DEPARTURE AND OTHER AMENITIES - [N22000249]ER, MULTI STATE	04/2011	166.89 -	166.89	.02	- -	03/2025	-	
21	MONIGRAM- NIMTITA - [N22000301]ER, MULTI STATE	04/2012	250.93 -	310.70	368.47	- -	03/2024	-	
22	BAZAR SAU -AZIMGANJ JN. DOUBLING - [N22000302]ER, WEST BENGAL	04/2012	255.64 -	272.20	277.71	- -	03/2022	-	
23	SULTANGANJ-KATURIA VIA ASARGANJ, TARAPUR AND BELHAR - [N22000217]ER, MULTI STATE	04/2007	450.00 -	1,261.34	-	- -	03/2025	-	
24	HANSNABAD-HINGALGANJ NEW BG LINE - [N22000218]ER, MULTI STATE	04/2010	172.03 -	260.10	11.74	- -	03/2025	-	
25	KALINARAYANPUR-SHANTIPUR DOUBLING WITH NEW MM FOR RANAGHAT- DUTTAPHULIA NEW LINE - [N22000227]ER, MULTI STATE	04/2010	174.56 -	174.56	71.43	- -	03/2025	-	
26	KODERMA-RANCHI VIA BARKAKANA (NL), ECR - [220100222]ECR, JHARKHAND	03/1999	1,033.07 -	3,550.00	3,579.47	- -	03/2022	-	
27	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR, BIHAR	04/2003	528.65 -	2,066.78	1,560.99	- -	03/2023	-	
28	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR, BIHAR	04/1997	162.87 -	614.45	349.60	- -	12/2023	-	
29	SAMASTIPUR-DARBANGHA - [N22000329]ECR, BIHAR	05/2015	380.00 -	519.33	290.00	- -	03/2025	-	
30	KODERMA-TILAIYA (NL), ECR - [220100305]ECR, JHARKHAND	04/2002	459.91 -	1,625.87	868.24	- -	03/2023	-	
31	BIHTA-AURANGABAD (NL) - [N22000170]ECR, BIHAR	04/2008	326.20 -	2,995.01	2.04	- -	03/2024	-	
32	CHHAPRA-MUZAFFARPUR (NL) - [N22000172]ECR, BIHAR	04/2006	378.56 -	1,858.75	386.36	- -	03/2023	-	
33	MUZAFFARPUR-KATRA-ORAI-JANAKPUR ROAD (NL) - [N22000176]ECR, BIHAR	04/2008	228.05 -	228.05	1.53	- -	03/2024	-	
34	ARARIA-SUPAUL (NL) - [N22000177]ECR, BIHAR	04/2008	1,605.17 -	1,605.17	53.62	- -	03/2023	-	

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
35	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 -	1,470.50	1,313.36	- -	03/2023	-	
36	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 -	1,483.14	1,210.46	- -	03/2022	-	
37	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.34	88.04	- -	12/2023	-	
38	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	373.87	287.09	- -	12/2021	-	
39	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 -	844.10	135.54	- -	03/2024	-	
40	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,967.00	75.44	- -	12/2023	-	
41	CHIKBALLA-PUR-PUTTAPARTHY-SRI SATYA SAI NILAYAM NL - [N22000276]SWR,KARNATAKA	04/2013	558.00 -	692.00	-	- -	12/2023	-	
42	SRINIVASA-PURA-MADANAPALLI NL - [N22000277]SWR,MULTI STATE	04/2013	296.00 -	296.10	.01	- -	12/2023	-	
43	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 -	2,432.50	1,100.52	- -	03/2026	-	
44	WHITE FIELD-KOLAR NL - [N22000280]SWR,KARNATAKA	04/2011	348.85 -	348.85	.36	- -	12/2023	-	
45	TORANAGALLU-RANJITPURA DL - [N22000298]SWR,KARNATAKA	04/2011	146.75 -	167.50	.34	- -	12/2023	-	
46	CHIKBALLA-PUR-GOWRIBIDANUR NL - [N22000300]SWR,KARNATAKA	04/2013	327.25 -	327.25	-	- -	12/2023	-	
47	HUBLI-ANKOLA(NL),SWR - [220100193]SWR,KARNATAKA	04/1997	2,315.00 -	3,911.65	157.01	- -	12/2024	-	
48	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	582.83	239.49	- -	12/2025	-	
49	CHENNAI-CUDDALORE VIA MAMALLAPURAM - [N22000185]SR,MULTI STATE	04/2008	523.52 -	1,205.00	2.28	- -	03/2024	-	
50	CUDDALORE-SALEM VIA VRIDDHACHALAM GC - [N22000187]SR,TAMIL NADU	04/1999	198.68 -	559.95	273.32	- -	03/2024	-	
51	KURUPPANTHARA-CHINGAVANAM - [N22000190]SR,MULTI STATE	04/2007	270.14 -	457.08	439.49	- -	12/2021	-	
52	MADURAI-BODINAYAKKANUR - [N22000201]SR,TAMIL NADU	04/2008	164.41 -	608.13	381.93	- 10/2021	09/2021	-1(R3)	
53	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF - [N22000202]SR,TAMIL NADU	04/2007	931.98 -	1,121.00	944.79	- 07/2021	07/2021	0(R3)	
54	CIRCULAR RAILWAY INCLUDING REMOUNT ROAD TO SANTOSH PUR - [N22000212]MRTP,WEST BENGAL	04/2009	573.78 -	268.52	.03	- -	03/2025	-	
	Total		24,180.46 -	43,545.17	15,834.04				0/0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
55	REHABILITATION AND UP GRADATION OF NH-12A FROM KM191.422-KM 242.300 CHILPI- KAWARDHA SECTION. - [N24000281]MoRTH,CHHATISGARH	12/2015	291.05 -	291.05	217.06	- 07/2021	07/2021	0(R3)	
56	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	390.51	271.94	- 03/2021	07/2021	4(R3)	
57	R AND U OF KHUTAR -LAKHIMPUR SECTION (KM 82.00 TO KM140.00) OF NH-730 TO 2L WITH PS - [N24000877]MoRTH,UTTAR PRADESH	11/2016	326.99 327.00	326.99	106.09	- -	09/2021	-	
58	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	128.23	- -	06/2021	-	
59	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 -	553.51	75.51	- -	09/2021	-	
60	TWO-LANING OF JORAM – KOLORIANG ROAD (NH-713) FROM DESIGN KM. 20+000 TO KM. 32+050 [EXISTING KM 20.0 - [N24000972]NHIDCL,ARUNACHAL PRADESH	02/2017	175.06 -	175.06	85.71	- -	04/2022	-	
61	TWO-LANING OF JORAM – KOLORIANG ROAD (NH-713) FROM DESIGN KM. 32+050 TO KM. 44+000 [EXISTING KM 35.1 - [N24000973]NHIDCL,ARUNACHAL PRADESH	02/2017	176.12 -	176.12	71.97	- -	04/2022	-	
62	FOUR LANING OF KOILWAR TO BHOJPUR - [N24000482]NHAI,BIHAR	08/2015	814.04 -	825.17	512.04	- -	10/2021	-	
63	FOUR LANNING OF LUDHIYANA- TALWANDI SECTION - [N24000483]NHAI,PUNJAB	09/2014	479.00 -	479.00	456.80	- -	07/2021	-	
64	FOUR LANING WITH PS TALEBANI - SMBALPUR - [N24000485]NHAI,ODISHA	12/2015	752.28 -	752.28	213.52	- -	03/2022	-	
65	CONSTRUCTION OF 4-LANE LADDOWAL BYPASS - [N24000572]NHAI,GUJARAT	05/2016	364.56 -	392.00	353.42	- -	07/2021	-	
66	4-LANNING OF CHIKHLI TO TARSOD (FROM KM 360-422.700) - [N24000627]NHAI,MAHARASHTRA	11/2016	1,071.61 -	1,048.10	1,008.03	- 10/2021	07/2021	-3(R3)	
67	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628]NHAI,MAHARASHTRA	11/2016	1,064.88 -	1,021.00	387.16	- 01/2022	07/2021	-6(R3)	
68	REHABILITATION AND UPGRADATION TO FOUR LANING OF BINJHABAHAL TO TELEBANI SECTION, KM 414.000 TO KM 4 - [N24000633]NHAI,ODISHA	10/2016	1,008.96 -	1,008.96	930.39	- -	06/2021	-	
69	6-LANNING OF KISHANGARH TO GULABPURA SECTION OF NH-79A AND NH-79 IN THE STATE OF RAJASATHAN(PACKAGE - - [N24000636]NHAI,RAJASTHAN	12/2016	1,031.95 -	1,031.95	374.05	- -	09/2021	-	

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
70	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	242.82	- -	08/2021	-	
71	SIX LANING OF PIMPALGAON-NASHIK-GONDE SECTION OF NH-3 FROM KM 380.000 TO 440.000 IN THE STATE OF MAH - [N24000713]NHAI,MAHARASHTRA	12/2017	404.94 -	448.18	454.71	- -	08/2021	-	
72	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 -	686.65	227.63	- -	06/2021	-	
73	REHABILITATION AND UPGRADATION OF FOUR LANING OF NH-23 (NEW NH NO. 143) FROM KM. 240.250 I.E. BRAHMA - [N24000716]NHAI,ODISHA	12/2017	417.51 -	417.51	127.61	- -	06/2021	-	
74	SIX LANING OF NARASANNAPETA – RANASTALAM SECTION OF NH-16 (OLD NH-5) FROM DESIGN KM 580.671 (EXISTIN - [N24000719]NHAI,ANDHRA PRADESH	12/2017	1,323.15 -	1,323.15	785.33	- -	07/2021	-	
75	4-LANING FROM AURANGABAD TO KARODI (KM 290.200 TO 320.104) - [N24000729]NHAI,MAHARASHTRA	01/2018	607.00 -	607.00	510.71	- -	08/2021	-	
76	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 - [N24000731]NHAI,ODISHA	01/2018	953.09 -	953.09	332.04	- -	03/2022	-	
77	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF RIMULI (KM 163.0) TO KOIDA (KM 206.2 - [N24000732]NHAI,ODISHA	01/2018	668.86 -	668.86	276.59	- -	06/2021	-	
78	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 -	614.48	217.40	- -	08/2021	-	
79	REHABILITATION AND UP GRADATION OF EXISTING 2-LANE TO 4-LANE STANDARDS TO END OF KAMAKHYANAGAR BYPAS - [N24000735]NHAI,ODISHA	01/2018	564.66 -	564.66	240.00	- -	08/2021	-	
80	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 -	686.65	261.74	- -	06/2021	-	
81	REHABILITATION SIX LANING UPGRADATION CHANDIKHOLE BHADRAK - [N24000737]NHAI,ODISHA	01/2018	1,522.00 -	1,522.00	304.40	- -	06/2021	-	
82	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 -	999.00	102.70	- -	06/2021	-	
83	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 -	503.88	25.40	- -	06/2021	-	

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
84	FOUR LANING OF TRICHY TO KALLAGAM SECTION ON NH-227 IN THE STATE OF TAMIL NADU - [N24000785]NHAI,TAMIL NADU	02/2018	1,166.26 -	1,296.93	406.42	- -	08/2021	-	
85	SIX-LANING OF BANGALORE – NIDAGATTA SECTION, KM 18.000 TO KM 74.200 OF NH-275 IN THE STATE OF KARNAT - [N24000787]NHAI,KARNATAKA	02/2018	1,995.34 -	2,400.00	3,088.59	- -	11/2021	-	
86	REHABILITATION AND UP GRADATION TO FOUR LANING OF NH-31D FROM KM 113.200 TO KM 154.854 (PACKAGE IIA) - [N24000790]NHAI,WEST BENGAL	03/2018	1,261.98 -	1,952.20	934.06	- -	07/2021	-	
87	FOUR LANING OF EXISTING TWO LANE WITH PS FROM TALWANDI BHAI TO FEROZPUR IN THE STATE OF PUNJAB - [N24000791]NHAI,PUNJAB	02/2018	261.76 -	207.00	201.67	- -	07/2021	-	
88	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	-	- -	12/2021	-	
89	SIX LANING OF ANANDAPURAM PENDURTHI ANAKAPALLI SECTION OF NH-5 NEW NH-16 FROM KM.681.000 EXISTING KM - [N24000799]NHAI,ANDHRA PRADESH	02/2018	1,959.00 -	1,959.00	1,288.76	- -	10/2021	-	
90	SIX LANING OF NH-140 FROM CHITTOR (DESIGN KM 0.000/EXISTING KM 158.000 OF NH-4) TO MALLAVARAM (DESIG - [N24000809]NHAI,ANDHRA PRADESH	03/2018	1,550.98 -	1,550.98	1,609.93	- -	09/2021	-	
91	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	314.43	85.61	- -	03/2022	-	
92	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 355.00 TO KM 378.740 (PADRA TO VADODARA S - [N24000815]NHAI,GUJARAT	03/2018	2,702.05 -	2,043.00	1,733.23	- -	06/2021	-	
93	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	505.35	176.76	- -	08/2021	-	
94	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	628.71	217.76	- -	12/2021	-	
95	FOUR LANING OF KALAGAM TO KARUPPUR FROM KM.38+700 TO KM. 50+382 AND TWO LANING WITH PAVED SHOULDERS - [N24000829]NHAI,TAMIL NADU	03/2018	1,016.92 -	1,071.00	250.46	- -	01/2022	-	
96	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 279.00 TO 292.00 (ANKLESHWAR TO MANUBAR S - [N24000833]NHAI,GUJARAT	03/2018	1,437.64 -	1,437.64	564.11	- -	07/2021	-	

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
97	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	1,484.30	204.33	- 06/2021	06/2021	0(R3)	
98	UPGRADATION TO 2 LANE WITH PAVED SHOULDER/4 LANE OF KHAJUWALA-POOGAL SECTION AND POOGLE - DANTOUR-JA - [N24000838]NHAI,RAJASTHAN	03/2018	874.25 866.55	866.55	862.73	- 06/2021	06/2021	0(R3)	
99	SIX LANING AND STRENGTHENING OF NEW NH-248A FROM EXISTING KM 11+682 TO EXISTING KM 24+400 IN THE STA - [N24000839]NHAI,HARYANA	03/2018	634.70 -	931.21	143.54	- -	07/2021	-	
100	SIX LANING AND STRENGTHENING OF NH-248A FROM EXISTING KM 2.740 (RAJIV CHOWK) TO KM 11.682 (PACKAGE-I) - [N24000841]NHAI,HARYANA	03/2018	795.50 -	799.30	128.56	- -	07/2021	-	
101	CONSTRUCTION OF FLYOVER AT LAKHANI TOWN ON NH-53 (OLD NH-6) - [N24000847]NHAI,MAHARASHTRA	03/2018	291.53 -	291.53	165.03	- -	02/2022	-	
102	CONSTRUCTION OF FLYOVER IN SAKOLI TOWN ON NH-53 (OLD NH-6) - [N24000849]NHAI,MAHARASHTRA	03/2018	289.21 -	289.21	224.45	- -	01/2022	-	
103	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 -	1,162.92	59.10	- -	07/2021	-	
104	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	478.74	677.59	- -	06/2021	-	
105	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	349.89	- -	12/2021	-	
106	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	269.42	- -	11/2022	-	
107	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	741.30	- -	02/2022	-	
108	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	382.45	- -	10/2022	-	
	Total		44,352.45 -	46,074.37	24,066.75				0/0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Antici pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>URBAN DEVELOPMENT</u>								
109	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	761.52	- -	12/2022	-	
	Total		2,694.00 -	2,694.00	761.52				0/0
	Grand Total		78,597.79	99,860.20	43,149.80				0/0

List of projects without Date of Commissioning

(1 Quarter,2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>COAL</u>				
1	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	08/2019 -	-
2	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]NLC,TAMIL NADU	06/2011	5,907.11 7,980.79	12/2015 -	02/2021
3	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC,RAJASTHAN	03/2015	2,112.60 -	09/2020 -	-
4	AMALGAMATED PAUNI-II III OC MINE - [N06000131]WCL,MAHARASHTRA	06/2015	483.69 499.00	03/2021 -	03/2021
5	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC,RAJASTHAN	03/2015	513.63 -	12/2019 -	-
6	ANANTA OC EXPANSION PH-III (15.0 MTY) - [N06000067]MCL,ODISHA	08/2008	207.28 -	03/2012 -	-
7	TALABIRA II AND III OCP - [N06000189]NLC,ODISHA	07/2017	2,401.07 -	07/2020 -	04/2020
8	RFR OF MANUGURU OC PROJECT - [N06000102]SCCL,TELANGANA	11/2012	430.45 -	03/2016 -	03/2021
9	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC,RAJASTHAN	03/2015	522.45 -	09/2019 -	-
10	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	03/2021 -	-
11	PATHERDIH NLW WASHERY - [N06000127]BCCL,JHARKHAND	10/2012	269.82 -	04/2014 -	04/2020
12	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC,RAJASTHAN	03/2015	2,196.30 -	09/2020 -	-
	Total		18,261.65 -		
	<u>COMMERCE</u>				
13	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003]NBCC,DELHI	06/2018	302.64 -	10/2020 -	-
	Total		302.64 -		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>				
14	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD, WEST BENGAL	03/2020	193.83 -	06/2020 -	-
15	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD,GOA	05/2019	303.90 -	03/2020 -	-
16	C/O PERMANENT CAMPUS FOR NITAP UNDER PHASE 1B AT TADEPALLIGUDEM, A.P. - [N28000133]CPWD,ANDHRA PRADESH	02/2019	186.00 199.00	09/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
17	DEVELOPMENT OF PERMANENT CAMPUS FOR IIT JODHPUR (PHASE II) AT KARWAR, JODHPUR RAJASTHAN - [N28000119]CPWD,RAJASTHAN	12/2016	549.31 -	07/2019 -	-
18	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES,MEGHALAYA	09/2013	484.32 -	09/2014 -	-
19	SCHEME FOR PROMOTION OF ACADEMIC AND RESEARCH COLLABORATION - [N42000004]IITKGP,MULTI STATE	08/2018	418.00 -	03/2019 -	-
20	DIFFERENT BUILDINGS UNDER PHASE 1 NORTH FOR IIT MANDI AT KAMAND - [N28000065]CPWD,HIMACHAL PRADESH	11/2012	270.83 -	11/2014 -	-
21	STUDY IN INDIA - [N42000003]EDCIL,MULTI STATE	03/2018	150.00 -	04/2018 -	-
22	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	-
23	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD,KERALA	01/2010	165.23 -	10/2012 -	-
	Total		3,376.76 -		
	<u>HEALTH AND FAMILY WELFARE</u>				
24	HOSPITAL AND MEDICAL COLLEGE AIIMS RAEBARELI - [N21000021]HSCC,UTTAR PRADESH	03/2018	268.84 -	- -	03/2021
25	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, NAGPUR MAHARAstra - [N21000016]HSCC,MAHARASHTRA	08/2017	274.19 -	03/2019 -	01/2021
26	CONSTRUCTION OF HOSPITAL AND OPD BLOCK NCI JHAJJAR - [N21000011]HSCC,HARYANA	09/2014	505.58 -	03/2018 -	09/2019
27	AIIMS - OPD(NEW) - [N21000009]HSCC,DELHI	08/2014	293.65 -	05/2017 -	01/2020
28	SATELLITE CENTRE PGI CHANDIGARH SANGRUR PUNJAB - [N21000012]HSCC,PUNJAB	07/2016	152.95 -	02/2018 -	03/2021
29	LGBRIMH-TEZPUR, ASSAM - [N21000007]HSCC,ASSAM	07/2012	175.57 -	12/2014 -	03/2018
30	SUPER SPECIALITY BLOCK PMSSY GOA - [N21000022]HSCC,GOA	01/2018	249.01 -	- -	01/2021
31	AIIMS - MOTHER AND CHILD BLOCK - [N21000008]HSCC,DELHI	12/2013	204.44 -	05/2017 -	03/2021
32	CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR - [N21000010]HSCC,WEST BENGAL	12/2014	168.90 -	05/2017 -	07/2019
33	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH - [N21000017]HSCC,ANDHRA PRADESH	08/2017	272.19 -	03/2019 -	03/2021
34	CNCI KOLKATA WEST BENGAL - [N21000015]HSCC,WEST BENGAL	08/2016	244.00 -	09/2018 -	05/2019
	Total		2,809.32 -		
	<u>HEAVY INDUSTRY</u>				
35	LOPMENT OF ADVANCED ULTRA SUPER CRITICAL TECHNOLOGIES IN THERMAL POWER PLANTS IN INDIA - [N20000002]BHEL,DELHI	08/2016	1,554.00 -	09/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Total		1,554.00		
	<u>MINES</u>				
36	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO, ODISHA	12/2015	355.00	11/2020	02/2021
37	UTKAL D AND E COAL BLOCK - [N10000011]NALCO, ODISHA	05/2016	534.00	01/2020	-
	Total		889.00		
	<u>PETROLEUM</u>				
38	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN - [N16000167]OIL, MULTI STATE	07/2011	352.56	03/2017	-
39	PUNE POL STORAGE DEPOT - [N16000313]BPCL, MAHARASHTRA	08/2016	282.64	08/2020	03/2021
40	ENNORE-TRICHY-MADURAI LPG PIPELINE - [N16000162]IOCL, TAMIL NADU	05/2013	711.00	06/2020	-
41	CONSTRUCTION OF RAIL FED DEPOT AT GUNTAKAL, AP - [N16000302]IOCL, ANDHRA PRADESH	08/2017	384.58	04/2021	03/2021
42	BS-VI PROJECTS - [N16000295]CPCL, TAMIL NADU	09/2017	1,858.00	12/2019	-
43	MUMBAI REFINERY EXPANSION PROJECT - [N16000281]HPCL, MAHARASHTRA	09/2015	4,199.00	03/2020	-
	Total		7,787.78		
	<u>POWER</u>				
44	LOKTAK D/S HEP(NHPC) - [180100078]NHPC, MANIPUR	12/1999	578.62	06/2006	-
45	KHARGONE STPP STAGE I (1320 MW) - [N18000205]NTPC, MADHYA PRADESH	03/2015	9,870.51	01/2020	-
46	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER PARK AT BANASKANTHA (RADHANESDA) GUJARAT - [N18000261]PGCIL, GUJARAT	05/2017	175.64	09/2018	-
47	EASTERN REGION STRENGTHENING SCHEME-V - [N18000155]PGCIL, MULTI STATE	10/2013	1,364.52	04/2016	-
48	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE -II (PART II) - [N18000239]PGCIL, MULTI STATE	10/2016	408.46	01/2019	-
49	S/S WORK ASSOCIATED WITH ADDITIONAL INTER REGIONAL AC LINK FOR IMPORT IN TO SOUTHERN REGION I.E WARO - [N18000238]PGCIL, MULTI STATE	03/2017	283.72	11/2019	-
50	140 MW BILHAUR SOLAR PV PROJECT BILHAUR UP - [N18000273]NTPC, UTTAR PRADESH	12/2018	587.44	09/2020	-
51	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT - [N18000061]PGCIL, MULTI STATE	10/2008	4,824.12	10/2012	-
52	85 MW BILHAUR SOLAR PV PROJECT BILHAUR UP - [N18000274]NTPC, UTTAR PRADESH	03/2019	349.00	11/2020	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
53	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	-
54	SYSTEM STRENGTHENING IN SOUTHERN REGION - XXIII - [N18000182]PGCIL,MULTI STATE	01/2015	203.28 -	07/2017 -	-
55	MUNPL-MEJA TPP - JV (2X660 MW) - [N18000193]NTPC,UTTAR PRADESH	04/2012	9,750.89 -	02/2017 -	-
56	TRANSMISSION SYSTEM STRENGTHENING IN WR-NR TRANSMISSION CORRIDOR FOR IPPS IN CHHATTISGARH - [N18000168]PGCIL,MULTI STATE	06/2014	5,151.37 -	03/2018 -	-
57	SYTEM STRENGTHENING XIII OF SR GRID - [N18000109]PGCIL,MULTI STATE	10/2011	487.49 -	06/2014 -	-
58	MOUDA STPP STAGE 2 - [N18000132]NTPC,MAHARASHTRA	03/2012	7,921.47 -	09/2016 -	-
59	400 KV D/C BAHARAMPUR (PG) - BHERAMERE (B'DESH) LINE CKT II (INDIA PORTION) - [N18000267]PGCIL,MULTI STATE	09/2017	198.49 -	09/2019 -	-
60	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 5,867.38	03/2013 12/2021	-
61	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE-II (PART-B) - [N18000263]PGCIL,KARNATAKA	05/2017	445.89 -	02/2019 -	-
62	GADARWARA SUPER THERMAL POWER PROJECT STAGE-I - [N18000151]NTPC,MADHYA PRADESH	03/2013	11,638.55 -	01/2018 -	-
63	STRENGTHENING OF TRANSMISSION SYSTEM BEYOND VEMAGIRI - [N18000257]PGCIL,MULTI STATE	12/2015	3,654.00 -	04/2019 -	-
64	TRANSMISSION SYSTEM ASSOCIATED WITH TEHRI PUMP STORAGE PLANT (PSP) - [N18000181]PGCIL,MULTI STATE	01/2015	871.62 -	10/2017 -	-
65	TANDA TPP STAGE-II (2X660 MW) - [N18000175]NTPC,UTTAR PRADESH	09/2014	9,188.98 -	07/2019 -	03/2021
66	PAKRI BARWADIH COAL MINING PROJECT - [N18000225]NTPC,JHARKHAND	10/2004	4,237.96 4,238.00	10/2017 -	-
67	SUB STATION WORK ASSOCIATED WITH STRENGTHENING OF TRANSMISSION SYSTEM BEYOND VEMAGIRI - [N18000240]PGCIL,MULTI STATE	10/2016	608.24 -	04/2019 -	-
68	LARA SUPER THERMAL POWER PROJECT STAGE-I (2 X 800 MW) - [N18000140]NTPC,CHHATISGARH	12/2012	11,846.00 -	10/2017 -	-
69	GREEN ENERGY CORRIDORS - INTER STATE TRANSSMISSION SCHEME PART-D - [N18000218]PGCIL,MULTI STATE	05/2016	3,519.59 -	05/2019 -	-
70	SUPPLEMENTARY TRANS. SYSTEM FOR UMSPP AT BANASKANTHA (RADHANESDA) GUJARAT - [N18000269]PGCIL,GUJARAT	12/2017	193.14 -	06/2019 -	-
71	JETSAR SOLAR 160 MW - [N18000287]NTPC,RAJASTHAN	12/2019	702.28 -	03/2021 -	-
72	TALAIALLI COAL MINING PROJECT - [N18000266]NTPC,CHHATISGARH	09/2015	3,004.00 -	11/2019 -	-
73	KAMENG HYDROELECTRIC PROJECT (NEEPCO) - [180100239]NEEPCO,ARUNACHAL PRADESH	12/2004	2,496.90 7,927.34	12/2009 02/2021	02/2021
	Total		99,067.65 -		
	RAILWAYS				

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
74	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL), NEFR - [220100135]NFR, WEST BENGAL	04/1983	297.32 200.34	03/2019 -	-
75	GONDIA-JABALPUR(GC),(SECR) - [220100186]SECR, MULTI STATE	02/1997	511.86 -	04/2020 -	-
76	NANDYAL-YERRAGUNTLA(NL), SCR - [220100192]SCR, ANDHRA PRADESH	03/1996	164.36 -	02/2009 -	-
77	HOWRAH-AMTA-CHAMPADANGA NL (SER) - [220100208]SER, WEST BENGAL	04/1974	393.46 154.30	03/2007 03/2007	-
78	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP) - [220100268]MRTP, WEST BENGAL	03/2000	1,049.69 -	12/2006 -	-
79	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	-
80	TINDIVANAM-GINGEE-TIRUVANNAMALAI (NL) - [N22000084]SR, TAMIL NADU	09/2006	227.40 -	- -	-
81	ALWAR-BANDIKUI DOUBLING - [N22000157]NWR, RAJASTHAN	04/2013	242.09 -	02/2019 -	02/2020
82	NEW BG LINE FROM KALIYAGANJ TO BUNIADPUR - [N22000193]NFR, WEST BENGAL	04/2010	221.42 -	- -	-
83	PALANPUR KHODIYAR ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 208 211C 214 AND 220 - [N22000437]WR, GUJARAT	03/2012	153.83 -	- -	-
84	HANSDIHA-GODDA NL - [N22000236]ER, MULTI STATE	04/2011	542.18 -	03/2020 -	03/2021
85	SEVOK RANGPO, NEFR - [N22000102]NFR, SIKKIM	04/2008	1,339.48 -	12/2015 -	-
86	CHAMPA-JHARSUGUDA 3RD LINE - [N22000483]SECR, CHHATISGARH	04/2008	872.00 -	12/2019 -	-
87	GOOTY-DHARMAVARAM-BANGLORE - [N22000370]RITES, MULTI STATE	04/2015	636.38 -	- -	-
88	ERNAKULAM-KUMBALAM - [N22000204]SR, KERALA	04/2010	189.24 -	- -	-
89	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR, MULTI STATE	04/2010	242.22 -	03/2020 -	-
90	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR, GUJARAT	03/2012	248.26 -	- -	-
91	AJMER-BANGURGRAM - [N22000155]NWR, RAJASTHAN	04/2011	213.39 -	11/2019 -	03/2021
92	MATHURA-PLWAL 4TH LINE (80KM) - [N22000372]NCR, UTTAR PRADESH	04/2015	668.70 668.00	03/2020 -	-
93	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]RVNL, ODISHA	04/2000	133.41 207.00	03/2009 03/2009	-
94	PADRAUNA - KUSHINAGAR VIA GORAKHPUR - NEW LINE - [N22000460]NER, UTTAR PRADESH	04/2017	1,343.00 -	01/2018 -	-
95	MULTI MODAL LOGISTICS PARK AT NAYA RAIPUR - [N22000425]CCOI, CHHATISGARH	05/2014	207.00 -	03/2018 -	-
96	MUZAFFARPUR-DARBANGHA (NL) - [N22000179]ECR, BIHAR	04/2008	281.30 -	- -	-
97	HAJIPUR-RAMDAYALUNAGAR DOUBLING - [N22000182]ECR, BIHAR	04/2013	213.01 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
98	PIRPAINTI-BHAGALPUR - [N22000222]ER,MULTI STATE	04/2011	261.38 -	- -	05/2019
99	ANANDNAGAR GHUGHALI VIA MAHRAJGANJ UP - [N22000130]NER,UTTAR PRADESH	03/2013	307.00 -	- -	-
100	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 -	- -	-
101	DABHOI-CHANDOD (17.07KM) -GC WITH EXTENSION UPTO KEVADIYA(32.68KM) =49.75KM - [N22000494]WR,GUJARAT	04/2017	691.84 -	03/2020 -	-
102	CUMBUM-PRODDATUR - [N22000282]SCR,ANDHRA PRADESH	04/2013	829.00 -	- -	-
103	GANDHINAGAR REDEVELOPMENT OF STATION ALOGWITH CONSTRUCTION OF 300 ROOMS HOTEL ON AIR SPACE OF STATIO - [N22000433]WR,GUJARAT	03/2017	243.60 -	- -	-
104	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
105	PILIBHIT - SHAHJAHANPUR GAUGE CONVERSION - [N22000461]NER,UTTAR PRADESH	04/2017	622.50 427.00	04/2017 -	03/2021
106	NAWADA-LAXMIPUR (NL) - [N22000167]ECR,BIHAR	04/2008	620.57 -	- -	-
107	ARA-BHABHUA ROAD (NL) - [N22000166]ECR,BIHAR	04/2008	633.87 -	- -	-
108	CHHINDWARA - NAGPUR (GC)(SECR) - [220100324]SECR,MADHYA PRADESH	04/2005	383.79 -	- -	-
109	RATLAM-DUNGARPUR VIA BANSWARA (NL) - [N22000147]NWR,MULTI STATE	04/2011	2,082.75 -	- -	-
110	AJMER-KOTA (NASIRABAD-JAUNDRI) - [N22000150]NWR,RAJASTHAN	04/2013	822.00 -	- -	-
111	CHAMPAJHARAN-BIMALGARH DOUBLING EXTENSION - [N22000162]SER,ODISHA	04/2010	149.90 -	03/2015 -	-
112	KURSELA-BIHARIGANJ (NL) - [N22000178]ECR,BIHAR	04/2008	192.56 -	- -	-
113	NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON GC WITH MM OF NEW LINE OF CHALSA-NAXAL AND RAJABHATKHAJA-JAIN - [N22000499]NFR,WEST BENGAL	02/1999	380.60 -	04/2010 -	-
114	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 -	03/2021 -	-
115	DOUBLING OF TRACK BETWEEN GOOTY AND DHARMAVARAM OF SOUTH CENTRAL RAILWAY - [N22000394]RITES,TELANGANA	03/2015	636.38 -	03/2021 -	03/2021
116	MANUGURU-RAMAGUNDAM - [N22000259]SCR,TELANGANA	04/2013	1,112.00 -	- -	-
117	ERODE-PALANI - [N22000199]SR,TAMIL NADU	04/2008	288.57 -	- -	-
118	AJMER(NASIRABAD)- SAWAI MADHOPUR (CHAUTH KA BARWARA) VIS TONK NL - [N22000330]NWR,RAJASTHAN	05/2015	873.71 -	- -	-
119	3RD LINE BETWEEN BHUSAWAL-JALGAON - [N22000247]JR,MAHARASHTRA	04/2011	184.06 -	03/2019 -	-
120	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 -	- -	03/2021
121	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT - [N22000346]DFCC,MULTI STATE	10/2006	11,589.00 30,357.00	- -	-
122	ANGAMALI-SABARIMALA (N.L.)(SR) - [220100252]SR,KERALA	10/1998	1,566.00 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
123	DANIAWAN-BIHARSARIF (NL), ECR - [220100311]ECR,BIHAR	04/2001	406.92 -	- -	-
124	GAYA-CHATRA (NL) - [N22000169]ECR,MULTI STATE	04/2008	415.67 -	- -	-
125	PUSHKAR-MERTA - [N22000151]NWR,RAJASTHAN	04/2013	323.00 -	- -	-
126	BANGURGRAM-GURIYA PATCH DOUBLING - [N22000137]NWR,RAJASTHAN	04/2012	246.08 -	12/2019 -	02/2021
127	MULTI MODAL LOGISTICS TRANSPORT AT MIHAN - [N22000422]CCOI,MAHARASHTRA	10/2013	305.00 -	03/2019 -	-
128	HARIDASPUR-PARADEEP(NL) - [220100285]RVNL,ODISHA	04/1996	1,185.64 -	12/2017 -	-
129	GAYA-DALTONGANJ VIA RAFIGANJ (NL) - [N22000168]ECR,BIHAR	04/2008	445.25 -	- -	-
130	BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR) - [N22000125]WR,GUJARAT	04/2006	117.36 196.95	03/2011 -	-
131	BANDEL-BOINCHI 3RD LINE - [N22000221]ER,MULTI STATE	04/2011	288.35 -	- -	03/2021
132	KAPILVASTU-BASTI VIA BANSI SIDHARTHANAGAR BASTI NAUGARH UP - [N22000136]NER,UTTAR PRADESH	03/2013	643.00 -	- -	-
133	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	03/2020 -	-
134	MULTI MODAL LOGISTICS PARK AT TIHI - [N22000427]CCOI,MADHYA PRADESH	12/2015	174.00 -	03/2019 -	-
135	NEW JALPAIGURI SILIGURI NEW BONGAIGAON INCLUDING BR LINE AND MM CHALSA NAXAL RAJABHATKHOWA JAINTI - [N22000209]NFR,MULTI STATE	04/1999	819.23 -	- -	-
136	MULTI MODAL LOGISTICS PARK AT KATHUWAS - [N22000421]CCOI,RAJASTHAN	01/2011	493.17 -	03/2018 -	-
137	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	- -	-
138	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	-
139	GUDUR-DURGARA JAPATNAM - [N22000265]SCR,ANDHRA PRADESH	04/2011	761.37 -	- -	-
140	SITAMARHI-JAYNAGAR-NIRMALI VIA SURSAND (NL) - [N22000175]ECR,BIHAR	04/2008	678.62 -	- -	-
141	DUVVADA-VIJAYAWADA - [N22000366]SCR,ANDHRA PRADESH	04/2015	3,873.07 -	- -	-
142	HOWRAH DIVISION- PLATFORM SHELTER (40 C CATEGORY STATIONS) - [N22000230]ER,MULTI STATE	04/2010	157.94 -	11/2018 -	03/2021
143	RAJGIR HISUA TILAIYA (46KM) INCL. MM NATESHWAR ISLAMPUR - [N22000475]ECR,BIHAR	04/1998	180.82 -	- -	-
144	DIMAPUR-TIZIT NL - [N22000196]NFR,NAGALAND	04/2013	4,274.00 -	03/2020 -	-
145	MULTI MODAL LOGISTICS PARK AT VISHAKHAPATNAM - [N22000424]CCOI,ANDHRA PRADESH	01/2013	387.70 -	03/2018 -	-
146	THIYAT HAMIRA-SANU - [N22000149]NWR,RAJASTHAN	04/2013	236.93 -	10/2018 -	01/2020
147	ATTIPATTU - KORUKKUPETTAI : 3RD LINE (18 KM) DOUBLING - [N22000444]SR,TAMIL NADU	02/1999	257.00 257.00	03/2018 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
148	MULTI MODAL LOGISTICS PARK AT BARHI - [N22000426]CCOI,HARYANA	12/2015	346.32 -	03/2019 -	03/2021
149	DHASA-JETALSAR (GC) - [N22000141]RVNL,GUJARAT	04/2012	644.38 -	03/2021 -	-
150	MULTI MODAL LOGISTICS PARK AT KAKINADA - [N22000431]CCOI,ANDHRA PRADESH	08/2016	234.50 -	03/2019 -	-
151	OMALUR-METTURDAM- DOUBLINGWITH ELCTRIFICATION 28.93KM - [N22000373]SR,TAMIL NADU	10/2013	187.26 -	04/2014 -	-
152	MULTI MODAL LOGISTICS PARK AT VARNAMA - [N22000428]CCOI,GUJARAT	10/2013	343.00 -	03/2019 -	-
153	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	-
154	GHAZIPUR - AUNRIHAR (40 KM) - [N22000321]NER,UTTAR PRADESH	04/2014	182.92 -	- -	-
155	PALAKKAD - SETTING UP OF RAIL COACH FACTORY - [N22000443]SR,KERALA	02/2012	550.00 -	03/2016 -	-
156	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT - [N22000094]RE,UTTAR PRADESH	02/2008	171.10 -	03/2012 -	-
157	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 -	- -	-
158	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	- -	-
159	DARBANGHA-KUSHESHWARSTHAN (NL) - [N22000173]JECR,BIHAR	04/2005	205.00 -	- -	-
160	KUMBALAM-TURAVUR - [N22000191]SR,KERALA	04/2011	252.96 -	- -	-
161	MOTIHARI-SITAMARHI (NL) - [N22000174]JECR,BIHAR	04/2006	211.00 -	- -	-
162	ATTIPPATTU PUTTUR - [N22000184]SR,TAMIL NADU	04/2008	151.84 -	02/2019 -	-
163	KOSI BRIDGE (NL), ECR - [220100304]JECR,BIHAR	04/2002	499.41 -	03/2020 -	-
164	MUZAFFARPUR-SITAMARHI NEW LINE - [N22000374]JECR,BIHAR	01/1991	332.15 -	07/2014 -	-
165	RUNNING OF 12 CAR TRAINS ON HARBOUR LINE - [N22000214]MRTP,MAHARASHTRA	04/2012	714.10 -	04/2016 -	-
166	RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND - [N22000323]SER,JHARKHAND	04/2012	148.77 -	12/2016 -	08/2020
167	SRIPERUMBUDUR-GUDUVANCHERY WITH SPUR TO IRUNGATTUKKOTTAI-AVADI-SRIPERUMBUDUR - [N22000186]SR,TAMIL NADU	04/2013	839.00 -	- -	-
168	HARIDWAR-LAKSAR - [N22000289]NR,UTTARAKHAND	04/2012	219.83 -	- -	-
169	KISHANGANJ JALALGARH, NL, NEFR - [N22000101]NFR,BIHAR	04/2008	333.76 -	- -	-
170	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	-
171	KICHHA-KHATIMA (NL) - NER - [220100317]NER,UTTARAKHAND	04/2003	142.45 -	- -	-
172	ETAWAH-MAINPURI (NL),NCR - [220100318]NCR,UTTAR PRADESH	04/1997	120.00 -	12/2008 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Total		91,244.63		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>				
173	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000 - [240106278]NHAI, ASSAM	12/2003	199.81	04/2009	-
174	NALBARI TO BIJNI (AS-6) - [N24000047]NHAI, ASSAM	12/2003	225.00	06/2008	09/2019
175	DHARAMTUL TO SONAPUR, KM 205-183 (AS-20) - [N24000049]NHAI, ASSAM	12/2003	160.00	05/2008	06/2019
176	GWALIOR-JHANSI, NH-75 - [N24000089]NHAI, MULTI STATE	12/2003	604.00	12/2009	-
177	REHABILITATION AND UP-GRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER NHDP-IVB FOR DAGAMAGPUR-LA - [N24000803]NHAI, UTTAR PRADESH	03/2018	1,115.28	-	-
178	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH, MAHARASHTRA	01/2017	307.63	07/2019	-
179	FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -I - [N24000469]NHAI, MADHYA PRADESH	03/2015	794.30	-	-
180	HARANGAJO TO MAIBANG, NH-54 - [N24000062]NHAI, ASSAM	12/2003	196.00	07/2009	-
181	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL, SIKKIM	03/2017	375.80	-	-
182	TWO/FOUR LANNING WITH PAVED SHOULDERS OF GOVINDPUR (RAIGANJ)-CHAS-WEST BENGAL BORDER SECTION OF NH- - [N24000594]NHAI, JHARKHAND	07/2016	458.03	-	-
183	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA - [N24000825]NHAI, TELANGANA	03/2018	828.29	-	-
184	TWO LANING WITH PS OF NAGAPATTINAM - THANJAVUR - [N24000350]NHAI, TAMIL NADU	06/2015	563.92	12/2017	-
185	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF - [N24000801]NHAI, GUJARAT	02/2018	1,052.21	-	01/2021
186	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI, KERALA	04/2016	804.97	06/2018 10/2020	03/2021
187	PAITHAN TO SHIRUR - [N24001122]MoRTH, MAHARASHTRA	03/2017	341.80	06/2019	-
188	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH, TELANGANA	01/2017	605.08	10/2019	-
189	FOUR LANNING BALANCE WORK FOR BHOPAL-BIAORA SECTION OF NH-12 FROM MUBARAKPUR TO BIAORA FROM KM 124. - [N24000702]NHAI, MADHYA PRADESH	10/2017	639.97	10/2017	02/2021
190	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH, MAHARASHTRA	01/2017	211.34	07/2019	-
191	PIMPLA TO MANJARUMBHA - [N24001030]MoRTH, MAHARASHTRA	01/2017	595.77	08/2019	-
192	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) - [N24000302]MoRTH, ANDHRA PRADESH	07/2015	333.21	12/2015	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
193	PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-48 INVOLVING NH-717, NH-31, NH-31C, NH-317A O - [N24000873]MoRTH, WEST BENGAL	08/2014	823.20 937.76	11/2017 -	-
194	WIDENING OF 2(TWO) LANING OF LONGLENG-CHANTONGYA ROAD, MON-TAMLU-MERANGKONG ROAD, PHEK- PFUTSERO ROA - [N24000315]MoRTH, NAGALAND	12/2010	1,296.00 -	02/2011 -	-
195	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH, A & N ISLANDS	11/2017	237.80 -	11/2019 -	-
196	CONSTRUCTION OF 2-LANE ROAD FROM KM 33 TO KM 65.00 OF AKAJAN-LIKABALI-BAME ROAD IN ARUNACHAL PRADESH - [N24000326]NHIDCL, ARUNACHAL PRADESH	07/2015	197.16 -	10/2018 -	-
197	FOUR LANNING OF VILLUKURI TO KANYAKUMARI SECTION FROM KM 70.25 TO 96.714 OF NH-47 AND NAGERCOIL TO K - [N24000557]NHAI, TAMIL NADU	02/2016	641.17 -	07/2018 -	-
198	SIX LANNING OF NELLORE-CHILKALURIPET KM.1182.802 TO KM.1366.547 - [N24000183]NHAI, ANDHRA PRADESH	11/2011	1,535.00 -	05/2014 -	-
199	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]NHAI, KARNATAKA	09/2010	946.00 -	06/2018 -	-
200	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL, UTTARAKHAND	03/2018	417.24 -	05/2018 -	-
201	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH, UTTARAKHAND	12/2017	248.22 -	12/2019 -	-
202	SILLOD TO FARDAPUR - [N24001125]MoRTH, MAHARASHTRA	02/2017	337.46 -	06/2019 -	-
203	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-II FROM BHADWAS - KALYANPUR. - [N24000793]NHAI, UTTAR PRADESH	03/2018	925.40 -	- -	-
204	STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH - [N24001000]MoRTH, BIHAR	03/2018	153.24 -	- -	-
205	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH, GOA	12/2015	773.98 -	- -	-
206	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF NABARANGPUR-KOK - [N24000414]MoRTH, ODISHA	01/1991	229.41 -	05/2018 -	-
207	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH, MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	-
208	REHABILITATION AND UPGRADATION OF NH-111 FROM KM. 82.500 TO 163.400 (KATHGHORA TO SHIVNAGAR SECTION - [N24000287]MoRTH, CHHATISGARH	11/2015	485.44 -	12/2015 05/2020	05/2020
209	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL, ARUNACHAL PRADESH	02/2017	167.28 -	04/2017 -	-
210	SIX LANNING OF KISHANGARH UDAIPUR AHMEDABAD SECTION FROM KM.90.000 (NEAR GULABPURA) TO KM. 214.870 (- [N24000621]NHAI, RAJASTHAN	09/2016	1,239.82 -	- -	-
211	SARSAM TO KOTHARI - [N24001002]MoRTH, MAHARASHTRA	02/2016	545.64 -	07/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
212	REHABILITATION AND UPGRADING TO 2 LANES-2 LANE WITH PAVED SHOULDERS CONFIGURATION OF - [N24000519]MoRTH, BIHAR	01/1991	478.35 -	- -	-
213	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH, MAHARASHTRA	03/2018	256.15 -	12/2019 -	-
214	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH, ANDHRA PRADESH	01/2014	195.45 -	11/2014 -	-
215	REHABILITATION AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER OF MUDKI-JAWAHAR SINGH WALA SECTION OF - [N24000906]MoRTH, PUNJAB	03/2018	173.24 -	06/2020 -	-
216	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH-74 FROM KM 0.000 (KM 204.300 OF NH-58) TO KM 73.00 - [N24000564]NHAI, UTTAR PRADESH	03/2016	1,408.00 -	- -	-
217	WIDENING AND STRENGTHENING OF EXISTING SL IL DL TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER FROM KM - [N24000641]MoRTH, ODISHA	02/2015	239.91 240.00	10/2017 -	-
218	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]NHAI, UTTAR PRADESH	12/2015	667.00 -	06/2018 -	-
219	BAMITHA-SATANA (2L+PS) OF NH-75 IN MP - [N24000395]MoRTH, MADHYA PRADESH	08/2015	257.80 -	- -	-
220	REHABILITATION AND UP-GRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER NHDP IV B FOR LALGANJ-HANU - [N24000802]NHAI, UTTAR PRADESH	03/2018	1,025.80 -	- -	-
221	NILAJPHATA TO BHANDARA - [N24001043]MoRTH, MAHARASHTRA	01/2018	420.63 421.00	05/2020 -	-
222	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI, JAMMU AND KASHMIR	12/2017	1,471.75 1,339.00	- -	01/2021
223	REHABILITATION AND UPGRADATION OF NH 226 E FROM 0-1 - 66-20 TO 2 LANE WITH PAVED SHOULDERS ON EPC MO - [N24000317]MoRTH, TAMIL NADU	03/2015	157.18 162.00	07/2015 -	-
224	2 LANING OF BAMEETHA TO SATNA SECTION OF NH-75 FROM KM. 57+400 TO KM. 155+000 IN THE STATE OF MP - [N24000884]MoRTH, MADHYA PRADESH	03/2018	191.21 -	11/2019 01/2021	-
225	SHIRUR TO KHARDA - [N24001123]MoRTH, MAHARASHTRA	02/2017	381.77 -	06/2019 -	-
226	REHABILITATION & UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR S - [N24001183]MoRTH, ANDHRA PRADESH	07/2014	251.55 -	02/2015 -	-
227	REHABILITATION AND UPGRADATION OF INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDER RIGID - [N24000878]MoRTH, MADHYA PRADESH	11/2017	235.91 -	02/2018 02/2021	-
228	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH, TELANGANA	03/2018	192.67 -	07/2019 -	-
229	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI, UTTARAKHAND	03/2016	720.00 -	- -	-
230	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 - [N24001298]NHAI, ANDHRA PRADESH	09/2018	597.67 -	01/2020 -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
231	BALANCE WORK OF 4-LANNING FROM KM 153.000 TO KM 175.000 OF NAGPUR- HYDERABAD SECTION NS-62 - [N24000542]NHAI, MAHARASHTRA	03/2016	197.69 -	07/2018 -	-
232	DEVELOPMENT TO FOUR LANE WITH PAVED SHOULDERS OF SHAHKOT-MOGA SECTION OF NH-71 (NEW NH-52) FROM EXIS - [N24000385]MoRTH, PUNJAB	12/2015	766.36 -	- -	-
233	FOUR LANING OF 5.122 KM OF NH 9 (NEW NH 65) FROM KM 269/900 (DESIGN CH. 0/0) TO KM 275/022 (DESIGN C - [N24000407]MoRTH, ANDHRA PRADESH	10/2015	333.21 -	11/2015 -	-
234	CONSTRUCTION OF FOUR LANING OF UP/HARYANA NH-73 - [N24000608]NHAI, HARYANA	08/2016	248.97 -	05/2019 -	-
235	MAHAD TO RAIGAD FORT - [N24001038]MoRTH, MAHARASHTRA	07/2018	237.40 -	05/2020 -	-
236	WIDENING TO 2LPS FROM 58/00 TO 116/10 OF NH-153B (NAKTIDEUL TO BOUDH) IN THE STATE OF ODISHA - [N24000915]MoRTH, ODISHA	12/2016	206.88 -	04/2018 -	-
237	TALEGAON TO GONAPUR - [N24001096]MoRTH, MAHARASHTRA	01/2018	264.41 264.00	03/2019 -	-
238	FOUR LANNING WORK FROM HIRAN RIVER TO SINDOOR RIVER - [N24000728]NHAI, MADHYA PRADESH	01/2018	770.73 -	- -	-
239	DAHEGAON TO KUHI - [N24001017]MoRTH, MAHARASHTRA	01/2017	228.89 229.00	06/2019 -	-
240	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI, KERALA	02/2018	1,424.77 -	- -	-
241	CONSTRUCTION OF PAVED SHOULDERS INCULDING STRENGTHENING OF EXISTING CARRIAGEWAY FROM KM 0-0-51-0 I- - [N24000318]MoRTH, TAMIL NADU	11/2015	154.14 -	08/2015 -	-
242	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]NHAI, BIHAR	01/2018	895.39 -	- -	-
243	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00 - [N24000161]NHAI, JAMMU AND KASHMIR	07/2010	1,987.00 -	07/2015 -	09/2020
244	CONSTRUCTION OF SILCHAR BYPASS ON NH-53 IN ASSAM - [N24001153]MoRTH, ASSAM	11/2010	197.37 -	02/2014 -	-
245	FOUR LANING FROM MPMAHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANOON AND NAGPUR BYPASS - [N24000509]NHAI, MAHARASHTRA	04/2010	1,170.52 -	06/2012 -	-
246	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 284.92 TO KM 314.25 (PACKAGE - [N24001295]MoRTH, ARUNACHAL PRADESH	03/2019	347.78 -	09/2020 -	-
247	MEERUT-BULANDSHAHAH - [N24000539]NHAI, UTTAR PRADESH	01/2016	683.24 -	- -	-
248	2-LANE WITH PAVED SHOULDERS OF GADU-PORBANDER SECTION - [N24000635]NHAI, GUJARAT	12/2016	417.19 -	- -	-
249	KOLHA TO NASRATPUR - [N24001111]MoRTH, MAHARASHTRA	04/2016	281.78 282.00	04/2019 -	-
250	DEVELOPMENT OF DELHI MEERUT EXPRESSWAY FROM KM.0.000 TO KM 27.500 INCLUDING 6/8 LANNING OF NH-24 FRO - [N24000663]NHAI, UTTAR PRADESH	03/2017	1,989.00 -	03/2020 -	-
251	FOUR LANING OF VILLUKURI KANNIYAKUMAR ROAD OF KM 70.250 TO 96.700 AND NAGERCOIL TO KAVALKINARU OF NH - [N24000694]NHAI, TAMIL NADU	03/2016	641.17 -	07/2016 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
252	CONSTRUCTION OF ISLAMPUR BY PASS - [N24000437]NHAI, WEST BENGAL	10/2015	361.15 -	- -	-
253	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH, TELANGANA	01/2018	230.03 -	12/2019 -	-
254	FOUR LANING OF GWALIOR-SHIVPURI - [N24000494]NHAI, MADHYA PRADESH	05/2013	1,055.00 -	11/2015 -	-
255	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH, ARUNACHAL PRADESH	03/2019	486.70 -	10/2020 -	-
256	REHABILITATION AND UPGRADE OF RAMNAGAR TO SISWA BABU SECTION FROM KM 484.000 TO KM 505.120 OF - [N24001207]MoRTH, UTTAR PRADESH	03/2018	185.18 -	02/2020 -	01/2021
257	REHABILITATION AND UPGRADE OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH, UTTARAKHAND	03/2018	460.73 -	- -	-
258	FUNDED) CONSTRUCTION OF 2-LANE HUNLI-ANINI ROAD FROM KM 53.500 TO KM 92.500 IN THE STATE OF ARUNACH - [N24000618]NHIDCL, ARUNACHAL PRADESH	11/2015	434.06 -	- -	-
259	BHANDARA TO GHOTITOK - [N24001018]MoRTH, MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	-
260	SIX LANING OF DAVANGERE-HAVERI FROM KM 260+000 TO KM 338+923 OF NH-48(OLD NH-4) STATE OF KARNATAKA - [N24000674]NHAI, KARNATAKA	03/2017	831.58 -	03/2020 -	-
261	4-LANNING EXISTING KM 263.00 TO 328.00] ADDAHOLE TO BANTAWAL - [N24000554]NHAI, KARNATAKA	03/2016	870.00 -	03/2019 -	11/2020
262	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI, ODISHA	01/2018	633.68 -	- -	-
263	SIX LANING OF EXISTING 4-LANE ROAD FROM KALAPARRU (DESIGN KM 1050.680) TO CHINNA AVUTUPALLI (DESIGN - [N24001299]NHAI, ANDHRA PRADESH	09/2018	617.41 -	02/2019 -	-
264	ISMAILABAD-NARNAUL PKG-6 - [N24001187]NHAI, HARYANA	01/2019	1,120.06 -	- -	-
265	DEVELOPMENT OF ADIQUATE ROAD CONNECTIVITY TO CHENNAI-ENNORE PORT CONNECTIVITY - [N24000173]NHAI, TAMIL NADU	06/2011	600.00 -	06/2013 -	-
266	DIGRAS DARWAH KARANJA - [N24001013]MoRTH, MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	-
267	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI, BIHAR	10/2013	464.09 -	11/2020 -	-
268	WIDENING AND STRENGTHENING OF EXISTING 2 LANE TO 2 LANE CARRIAGEWAY WITH PAVED SHOULDER INCLUDING GEO - [N24000639]MoRTH, ODISHA	03/2014	191.50 192.00	05/2016 -	-
269	PARTUR TO MAJALGAON - [N24001034]MoRTH, MAHARASHTRA	01/2017	420.57 -	07/2019 -	-
270	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH, KARNATAKA	03/2015	159.12 -	01/2016 -	-
271	REHABILITATION AND UPGRADE OF PRATAPGARH-ALLAHABAD BYPASS ROAD AND JUNCTION SECTION OF NH-96 F - [N24001148]MoRTH, UTTAR PRADESH	03/2016	599.34 -	01/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
272	CONSTRUCTION OF MAJOR BRIDGE OVER HUMPHREY STRAIT CREEK BETWEEN KM. 129.420 TO KM. 130.600 OF NH 4 C - [N24000746]NHIDCL, A & N ISLANDS	03/2015	277.17 -	04/2017 -	-
273	FOUR LANING OF GUNA TO BIAORA SECTION OF NH-3 FROM KM 332.100 TO KM. 426.100 IN THE STATE OF MADHYA - [N24000496]NHAI, MADHYA PRADESH	06/2015	1,012.90 -	03/2016 -	-
274	WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO 40.00 ON EPC MODE ON NH 2C - [N24000999]MoRTH, BIHAR	11/2016	230.34 -	10/2019 -	-
275	BALANCE WORK OF 2-LANE WITH PAVED SHOULDER OF BHOPAL-SANCHI SECTION - [N24000605]NHAI, MADHYA PRADESH	08/2016	227.49 -	01/2019 -	-
276	FOUR LANING OF SULTANPUR TO VARANASI (PKG-II) - [N24000491]NHAI, UTTAR PRADESH	01/2016	815.28 -	06/2018 -	-
277	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH, TELANGANA	02/2018	294.13 -	11/2019 -	-
278	ISMAILABAD-NARNAUL PKG-7 - [N24001188]NHAI, HARYANA	01/2019	1,137.42 -	-	-
279	KARASWADA TO BAMBOLIM - [N24001005]MoRTH, GOA	03/2017	852.67 -	12/2019 -	-
280	TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM. - [N24000681]NHIDCL, ARUNACHAL PRADESH	01/2017	194.66 -	04/2017 -	-
281	FOUR LANING OF NH 161 FROM MANGLOOR (DESIGN KM 135.751 EXISTING KM 140.873) (DESIGN LENGTH 48.963 K - [N24000804]NHAI, TELANGANA	03/2018	802.65 -	-	-
282	REHABILITATION AND UP-GRADATION OF NH-149 FROM KM 0.00 TO KM 68.280 (PALLAHARA-PITRI JUNCTION) IN TH - [N24000417]MoRTH, ODISHA	07/2014	342.05 -	01/2017 -	-
283	FOUR LANING OF DELINKED STRETCH OF SEONI - MP/MH BORDER OF NH-7 (LENGTH 28.70 KM) FROM KM 624.480 TO - [N24000727]NHAI, MADHYA PRADESH	01/2018	960.24 -	-	-
284	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH, KARNATAKA	11/2016	314.90 -	03/2017 -	-
285	CONSTRUCTION OF ROB -FLYOVER AT RANICHAK, HALDIA - [N24000553]NHAI, WEST BENGAL	03/2016	229.37 -	11/2018 -	-
286	FOUR LANNING OF DARAH-JHALWAR-TEENDHAR FROM KM 29.000 TO KM 346.540 - [N24000703]NHAI, RAJASTHAN	10/2017	964.17 -	10/2017 -	-
287	REHABILITATION AND AUGMENTATION OF NEW NH 354 (OLD-SH-25) OF SECTION RAMDAS TO GURDASPUR FROM DESIGN - [N24000842]NHAI, PUNJAB	03/2018	199.90 -	-	-
288	WIDENING TO 2 LANE AND IMPROVEMENT FROM KM 100/700 TO 186/700 OF VIJAYWADA RANCI ROUTE IN ODISHA - [N24000523]MoRTH, ODISHA	12/2011	159.39 -	11/2017 -	-
289	PARSHURAM GHAT TO ARAWALI - [N24001133]MoRTH, MAHARASHTRA	04/2016	983.14 983.00	12/2019 -	-
290	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF PFUTSERO-PHEK ROAD FROM EXISTING KM 40.090 TO KM65. - [N24000761]NHIDCL, NAGALAND	03/2018	282.98 -	09/2018 -	-
291	FOUR LANING OF KHAMMAM-ASHWARAOPET SECTION OF NH 365BB - [N24000751]NHAI, TELANGANA	03/2017	4,429.00 -	03/2017 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
292	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH, GUJARAT	10/2018	400.76 -	05/2019 -	-
293	WIDENING TO 4 LANE / 4 LANE WITH PAVED SHOULDERS WITH STRENGTHENING OF EXISTING CARRIAGEWAY IN KM 0/- [N24001237]MoRTH, TAMIL NADU	01/2016	162.72 -	09/2016 -	-
294	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH, TELANGANA	02/2018	206.13 -	06/2020 -	-
295	4-LANING OF KODEBAD-DHANTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI, MAHARASHTRA	11/2016	446.17 -	03/2019 -	-
296	FOUR LANING OF MADURAI - RAMANATHAPURAM (KM 5. TO KM 81) AND TWO LANING WITH PS KM 81 TO KM 120 - [N24000349]NHAI, TAMIL NADU	05/2015	1,387.11 -	11/2017 -	-
297	INDO-NEPAL BORDER TO RUDHAULI SECTION OF NH-233 IN UTTAR PRADESH KM 0/0 TO 65/870 - [N24000388]MoRTH, MADHYA PRADESH	11/2013	497.05 -	05/2017 -	-
298	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH, BIHAR	01/1991	319.68 -	- -	-
299	CONSTRUCTION OF GORAKHPUR BYPASS FROM EXISTING KM 79.670 OF NH-29E TO EXISTING KM 251.700 OF NH-28 T - [N24000637]NHAI, UTTAR PRADESH	12/2016	534.55 -	- -	-
300	WASHIM TO DASTAPUR - [N24001068]MoRTH, MAHARASHTRA	03/2018	165.51 -	12/2019 -	-
301	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50 - [N24000230]NHAI, MAHARASHTRA	05/2013	1,348.20 -	02/2014 -	-
302	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI, BIHAR	01/2018	573.70 -	- -	-
303	FOUR LANING FROM GOHPUR TO HOLONGI SECTION FROM KM 264.10 OF NH 52 TO KM 20.37 OF NH 52A - [N24000322]NHIDCL, ASSAM	03/2015	168.39 -	11/2018 -	-
304	RUDHAULI TO GHAGRA BRIDGE SECTION OF NH-233 IN UTTAR PRADESH KM 65/870 TO 122/270 - [N24000371]MoRTH, UTTAR PRADESH	10/2013	445.89 -	03/2017 -	-
305	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM - [N24000718]NHAI, ANDHRA PRADESH	12/2017	328.67 -	- -	-
306	KAIJ TO KUSALAM - [N24001037]MoRTH, MAHARASHTRA	01/2017	554.78 -	07/2019 -	-
307	INDAPUR TO VADPALE - [N24001114]MoRTH, MAHARASHTRA	01/2017	1,202.52 1,203.00	12/2019 -	-
308	TIRUPATI - TIRUTHANI - CHENNAI - [N24000178]NHAI, ANDHRA PRADESH	04/2011	571.00 -	10/2013 -	-
309	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL, ARUNACHAL PRADESH	03/2017	1,718.59 -	- -	-
310	PATNA-MUZZAFFARPUR - [N24000165]NHAI, BIHAR	08/2010	671.30 -	02/2013 -	-
311	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL, ASSAM	01/1991	520.01 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
312	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700 - [240106277]NHAI, ASSAM	12/2003	280.00 -	02/2009 -	-
313	4-LANNING OF CHUTMALPUR-GANESHPUR SECTION OF NH-72A FROM KM 0.000 (KM 22.825 OF MH-73) TO KM 17.900 - [N24000562]NHAI, UTTARAKHAND	03/2016	1,443.00 -	- -	-
314	KOLDE TO KHETIYA - [N24001090]MoRTH, MAHARASHTRA	01/2017	509.18 -	07/2019 -	-
315	KALMAB TO RALEGAON - [N24001044]MoRTH, MAHARASHTRA	01/2017	467.78 -	06/2019 -	-
316	FOUR LANNING OF HUBLI-HOSPET SECTION OF NH-63 FROM KM. 129.249 PHASE-IVB - [N24000602]NHAI, KARNATAKA	08/2016	1,664.20 -	04/2020 -	12/2020
317	SIX LANNING OF RANASTALAM-ANANDAPURAM SECTION OF NH-16 FROM KM 634.000 TO KM 681.000 - [N24000668]NHAI, ANDHRA PRADESH	03/2017	1,041.62 -	03/2020 -	-
318	LATUR TO PANGAON - [N24001066]MoRTH, MAHARASHTRA	03/2018	336.47 336.00	12/2019 -	-
319	WIDENING TO 2 LANE AND IMPROVEMENT VIJAYWADA RANCI ROUTE FROM KM 377-700 TO 471-900 (BERHMAPUR-TAPTA - [N24000527]MoRTH, ODISHA	12/2011	191.08 -	08/2015 -	-
320	CONSTRUCTION OF BHAGALPUR BYPASS FROM KM 124/175 TO 140/200 OF NH-80 UNDER EPC MODE - [N24000581]MoRTH, BIHAR	08/2015	288.24 -	11/2015 -	-
321	MANGRUPHIR TO MAHAN - [N24001087]MoRTH, MAHARASHTRA	03/2018	222.13 222.00	11/2019 -	-
322	4-LANNING OF PORBANDAR DWARKA SECTION IN THE STATE OF GUJARAT - [N24000693]NHAI, GUJARAT	06/2017	1,958.88 -	06/2020 -	-
323	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 54.37 TO 101.400 OF NH-50 UNDER EPC MODE IN THE STAT - [N24001154]MoRTH, KARNATAKA	08/2016	367.44 -	01/2017 -	-
324	ETAWAH CHAKERI - [N24000219]NHAI, UTTAR PRADESH	03/2013	1,573.00 -	09/2015 -	-
325	TWO LANING WITH PAVED SHOULDER OF KARAUJI - DHOLPUR - [N24000344]NHAI, RAJASTHAN	09/2014	425.19 -	09/2016 -	-
326	CONSTRUCTION OF TWO LANE FLEXIBLE PAVEMENT WITH PAVED SHOULDER FROM KM 3.650 TO KM 58.325 OF NH-709 - [N24000957]MoRTH, RAJASTHAN	11/2017	163.95 -	04/2018 -	-
327	BALANCE WORK OF 4-LANNING OF LALGHATI TO MUBARAKPUR OF NH-12 - [N24000705]NHAI, MADHYA PRADESH	09/2017	374.40 -	09/2017 -	11/2020
328	SIX LANNING OF KRISHNAGIRI- WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46 - [N24000172]NHAI, TAMIL NADU	09/2011	1,250.00 -	12/2013 -	-
329	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING - [N24000575]MoRTH, BIHAR	02/2014	665.50 -	07/2016 -	-
330	KATOL TO WARUD - [N24001019]MoRTH, MAHARASHTRA	01/2017	463.62 664.00	06/2019 -	-
331	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH, MAHARASHTRA	03/2016	1,101.58 -	- -	-
332	FOUR LANNING OF TULJAPUR-AUSA SECTION - [N24000651]NHAI, MAHARASHTRA	02/2017	904.16 911.07	02/2020 03/2021	-
333	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL, UTTARAKHAND	03/2018	1,383.78 -	07/2018 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
334	VADODARA-SURAT SECTION - [N24000361]NHAI, GUJARAT	03/2014	503.16 -	08/2016 -	-
335	FOUR LANING OF FORBESGANJ - JOGBANI - [N24000501]NHAI, BIHAR	08/2015	322.09 247.00	04/2018 -	-
336	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL, ASSAM	10/2017	818.00 -	- -	-
337	TWO LANING OF LALPUL- MANMAO- CHANGLANG ROAD (NH-52B) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRADESH P - [N24000309]MoRTH, ARUNACHAL PRADESH	11/2010	305.49 -	03/2011 -	-
338	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI, MAHARASHTRA	03/2017	247.02 -	03/2020 -	-
339	2-LANNING WITH PS MOTIHARI-RAXAUL - [N24000186]NHAI, BIHAR	10/2011	375.09 -	04/2014 -	-
340	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH, KARNATAKA	03/2015	165.67 -	11/2015 -	-
341	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH, TELANGANA	01/2019	193.19 -	- -	-
342	RISOD TO HINGOLI - [N24001149]MoRTH, MAHARASHTRA	02/2018	355.99 -	12/2019 -	-
343	CHIKALI TO DHAD - [N24001061]MoRTH, MAHARASHTRA	03/2018	189.46 189.00	12/2019 -	-
344	TWO LANING WITH PS OF CHHAPRA -REWAGHAT - MUZAFFARPUR - [N24000522]NHAI, BIHAR	08/2015	516.13 -	04/2018 -	-
345	REHABILITATION AND UP GRADATION OF CHITRADURGA TO SHIMOGA SECTION OF NH-13 FROM KM.422.000 TO KM. - [N24001170]MoRTH, KARNATAKA	01/2014	471.16 -	08/2014 -	-
346	2-LANING WITH PS RAIBAREILI TO ALLAHABAD - [N24000208]NHAI, UTTAR PRADESH	07/2012	291.36 -	01/2014 -	-
347	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH, MAHARASHTRA	02/2017	406.51 -	06/2019 -	-
348	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI, KARNATAKA	05/2014	1,655.01 -	08/2016 -	12/2020
349	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A - [N24000471]NHAI, JAMMU AND KASHMIR	12/2015	2,168.66 -	06/2019 -	-
350	IMPROVEMENT AND UP-GRADATION OF EXISITING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 T - [N24001211]MoRTH, UTTAR PRADESH	11/2018	281.45 -	- -	-
351	KHERDA TO NAGZARI - [N24001072]MoRTH, MAHARASHTRA	03/2018	181.30 -	12/2019 -	-
352	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL, NAGALAND	02/2017	387.00 -	09/2018 -	09/2020
353	WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552- EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR - [N24000950]MoRTH, RAJASTHAN	11/2017	187.82 -	04/2018 -	-
354	CONSTRUCTION OF MAJOR BRIDGE WITH APPROACHES ACROSS PRANHITA RIVER AT KM 57.300 ON NH-63(16) - [N24000252]MoRTH, MAHARASHTRA	03/2015	168.30 -	- -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
355	TWO LANNING WITH PAVED SHOULDER OF MANOHARPUR-DAUSA SECTION OF NH-11A(NEW NH-148) FROM KM 62.100 KM - [N24000593]NHAI, RAJASTHAN	07/2016	331.46 -	10/2018 -	-
356	MANGAON TO DIGHI PORT - [N24001024]MoRTH, MAHARASHTRA	01/2017	457.52 -	07/2019 -	-
357	MAJALGAON TO KAIJ - [N24001036]MoRTH, MAHARASHTRA	01/2017	413.99 -	07/2019 -	-
358	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-III) - [N24000498]NHAI, UTTAR PRADESH	06/2016	667.00 -	07/2018 -	-
359	SATARA TO MHASWAD - [N24001092]MoRTH, MAHARASHTRA	01/2017	653.46 -	07/2019 -	-
360	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH, UTTARAKHAND	12/2017	257.34 -	12/2019 -	-
361	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH, TELANGANA	03/2018	626.76 -	07/2020 -	-
362	JALGAON TO NANDURA - [N24001088]MoRTH, MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	-
363	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS - [N24000606]NHAI, HIMACHAL PRADESH	08/2016	1,583.18 -	- -	-
364	STRENGTHENING OF EXISTING TWO LANE I/C PAVED SHOULDER FROM MAO - SENAPATI FROM KM 212.325 TO KM 260. - [N24001174]MoRTH, MANIPUR	10/2016	235.31 -	11/2020 -	-
365	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH, MAHARASHTRA	01/2017	486.19 -	07/2019 -	-
366	REHABILITATION AND UPGRADATION OF ALLAHABAD - MIRZAPUR SECTION FROM KM 450.000 TO KM 486.770 (EXCEPT - [N24001203]MoRTH, UTTAR PRADESH	10/2016	218.90 -	03/2020 -	03/2021
367	INDORE - JHABUA - GUJRAT/MP - [N24000136]NHAI, MADHYA PRADESH	10/2010	1,175.00 -	04/2013 -	-
368	SIX-LANING OF KAMREJ-CHALTHAN SECTION OF NH-8 FROM KM 248.100 TO KM 264.350 INCLUDING LONG TERM REME - [N24000571]NHAI, GUJARAT	05/2016	425.60 -	- -	-
369	CONSTRUCTION OF FLYOVER/UNDERPASS FOR IMPROVEMENT OF EXISTING JUNCTIONS AT IFFCO CHOWK AT KM. 28.211 - [N24000625]NHAI, HARYANA	09/2016	1,004.67 -	05/2019 -	-
370	NASRATPUR TO BARASGAON - [N24001112]MoRTH, MAHARASHTRA	07/2016	406.54 407.00	09/2019 -	-
371	FOUR LANING OF AURANGABAD - YEDISHI - [N24000508]NHAI, MAHARASHTRA	07/2015	1,871.34 -	01/2018 -	-
372	JHARPOKHARIA-BARIPADA-BALESHWAR SECTION - [N24000550]NHAI, ODISHA	02/2016	1,069.65 -	- -	-
373	SIX LANING OF NIDAGATTA-MYSORE SECTION, KM 74.20 TO KM 135.304 OF NH-275, IN THE STATE OF KARNATAKA - [N24000789]NHAI, KARNATAKA	02/2018	2,177.80 -	- -	-
374	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI, WEST BENGAL	04/2014	1,665.00 -	- -	-
375	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI, JAMMU AND KASHMIR	12/2015	2,136.97 -	12/2018 -	-
376	REDESIGNING, REHABILITATION AND UPGRADATION TO FOUR LANE CONFIGURATION STRENGTHENING OF ROHNA/HASS - [N24000850]NHAI, HARYANA	03/2018	551.58 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
377	DASTAPUR TO KARANJA - [N24001070]MoRTH, MAHARASHTRA	03/2018	182.63 -	12/2019 -	-
378	CONSTN. OF 4 LANING IN KM.69.00 TO 100.00 DESIGN RD 94.600 TO 125.920 PACKAGE IV (EPC) - [N24000908]MoRTH, HARYANA	01/2017	276.01 -	03/2019 -	-
379	ARNI TO NAIGAINBANDI - [N24001093]MoRTH, MAHARASHTRA	12/2017	309.94 310.00	12/2019 -	-
380	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI, BIHAR	03/2017	672.89 -	03/2020 -	-
381	AHMADPUR TO PIMPLA - [N24001029]MoRTH, MAHARASHTRA	01/2017	422.38 -	08/2019 -	-
382	FOUR LANING OF TALAJA – MAHUVA SECTION OF NH – 8E FROM KM. 53.585 TO KM. 100.100 (DESIGN CHAINAGE FR - [N24000568]NHAI, GUJARAT	05/2016	834.64 -	- -	-
383	PUNE TO MALE VILLAGE - [N24001078]MoRTH, MAHARASHTRA	03/2018	228.31 -	12/2019 -	-
384	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH, ARUNACHAL PRADESH	03/2019	450.65 -	11/2020 -	-
385	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]MoRTH, ARUNACHAL PRADESH	03/2019	560.39 -	02/2020 -	-
386	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU - [N24001194]MoRTH, ARUNACHAL PRADESH	09/2011	1,979.00 -	- 03/2020	-
387	MORSHI TO ACHALPUR - [N24001015]MoRTH, MAHARASHTRA	01/2017	341.16 341.00	06/2019 -	-
388	NANDED TO JALKOT - [N24001069]MoRTH, MAHARASHTRA	12/2017	456.93 457.00	09/2019 -	-
389	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH, MAHARASHTRA	09/2017	344.25 344.00	08/2020 -	-
390	REHABILITATION AND UP-GRADATION FROM 2 LANE WITH PAVED SHOULDER FOR JIND - KARNAL SECTION FROM EXISTI - [N24000837]NHAI, HARYANA	03/2018	307.79 -	- -	-
391	CONSTRUCTION OF PAVED SHOULDERS IN KM.81/0 TO 203/0 INCLUDING RECONSTRUCTION AND WIDENING OF CULVERT - [N24000316]MoRTH, TAMIL NADU	03/2015	258.97 -	08/2015 -	-
392	KARWANDI TO RAJURI - [N24001058]MoRTH, MAHARASHTRA	03/2018	276.95 277.00	12/2019 -	-
393	REHABILITATION AND UP-GRADATION TO 2LPS 81 TO 175 - [N24000895]MoRTH, MADHYA PRADESH	09/2016	287.34 -	01/2019 09/2020	-
394	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH, MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	-
395	KOTHARI TO DHANORA - [N24001073]MoRTH, MAHARASHTRA	09/2018	301.38 301.00	08/2020 -	-
396	FOUR LANING OF NH 161 FROM RAMSANPALLE (DESIGN KM 39.980 EXISTING KM 44.757) TO MANGLOOR (DESIGN KM - [N24000822]NHAI, TELANGANA	03/2018	950.63 -	- -	-
397	AURANGABAD TO SILLOD - [N24001124]MoRTH, MAHARASHTRA	02/2017	456.32 -	06/2019 -	-
398	REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH, PUNJAB	03/2018	293.64 -	08/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
399	CHIKALI TO KHAMGAON - [N24001012]MoRTH, MAHARASHTRA	02/2017	548.03 548.00	06/2019 -	-
400	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH, GUJARAT	08/2017	962.43 -	03/2018 -	-
401	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH, ODISHA	03/2018	199.16 -	08/2018 -	-
402	BHADGAON TO CHALISGAON - [N24001047]MoRTH, MAHARASHTRA	01/2018	259.55 260.00	11/2019 -	-
403	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO 186.50 KM) - [N24000232]NHAI, HIMACHAL PRADESH	11/2013	1,916.79 -	11/2016 -	-
404	FOUR LANING OF JABALPUR - LAKHNADON - [N24000489]NHAI, MADHYA PRADESH	03/2015	928.83 -	- -	-
405	GHAZIABAD-ALIGARH NH-91 - [N24000170]NHAI, UTTAR PRADESH	02/2011	1,141.00 -	08/2013 -	-
406	REHABILITATION AND UPGRADATION OF SULTANPUR BYPASS SECTION OF NH-96 FROM KM 60.000 TO KM 90.865 TO - [N24001204]MoRTH, UTTAR PRADESH	07/2016	208.88 -	10/2019 -	03/2021
407	FOUR LANING OF BHOJPUR TO BUXAR - [N24000506]NHAI, BIHAR	01/1991	642.41 -	- -	-
408	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL, ASSAM	01/2016	252.00 -	01/2016 -	-
409	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF ANISABAD-AURANG - [N24000402]MoRTH, BIHAR	01/1991	358.22 -	10/2016 -	-
410	BALANCE WORK OF 4 LANING OF GORAKPUR -GOPALGANJ - [N24000590]NHAI, BIHAR	05/2015	581.84 -	05/2017 -	-
411	2-LANE WITH PAVED SHOULDER WITH PROVISION OF CAPACITY AUGMENTATION OF RAJASTHAN BORDER-FATEHPUR-SALA - [N24000426]NHAI, RAJASTHAN	11/2012	530.07 -	08/2016 -	06/2020
412	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI, GUJARAT	07/2016	829.97 -	- -	-
413	WIDENING AND STRENGTHENING FROM 2 LANE TO 2 LANE WITH PAVED SHOULDER IN AN AGGREGATE LENGTH OF 38 KM - [N24001239]MoRTH, TAMIL NADU	03/2018	240.38 -	06/2019 -	-
414	FOUR LANNING OF JHANSI-KHAJURAHO SECTION(PKG-I) FROM KM 0.00 TO KM 76.3(EXISTING KM 106.300 OF NH-2 - [N24000653]NHAI, UTTAR PRADESH	03/2017	1,373.28 -	03/2020 -	-
415	REHABILITATION AND UPGRADATION OF NH-222(61) FOM KM 342.00 TO 444.00 - [N24000254]MoRTH, MAHARASHTRA	01/2014	446.77 -	- -	-
416	KUSUMBA TO MALEGAON - [N24001109]MoRTH, MAHARASHTRA	03/2018	243.45 244.00	12/2019 -	-
417	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND	03/2018	1,005.08 1,073.10	- 03/2021	-
418	DEVELOPMENT OF MULTILANE CARRIAGEWAY FROM KANHAN TO AUTOMATIVE SQUARE (KM 704.200 TO KM 723.000) - [N24000660]NHAI, MAHARASHTRA	03/2017	296.19 -	03/2020 -	-
419	FOUR LANNING OF BAR-BILARA-JODHPUR SECTION OF NH-112 (EXISTING KM 0+000 TO KM - [N24000589]NHAI, RAJASTHAN	06/2016	649.00 -	06/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
420	TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000 (DESIGN KM - [N24000678]NHIDCL, ARUNACHAL PRADESH	03/2017	284.09 284.09	04/2017 03/2018	03/2021
421	MEHKAR TO CHIKALI - [N24001011]MoRTH, MAHARASHTRA	02/2017	322.48 322.00	05/2019 -	-
422	REHABILITATION AND UPGRADATION OF NH-42 FROM 76/000 TO KM 102/130 (DESIGN CH. 76/000 TO 99.971 EXCLU - [N24000936]MoRTH, ANDHRA PRADESH	03/2018	244.95 245.00	08/2018 -	-
423	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR - [N24000549]NHAI, UTTAR PRADESH	03/2016	1,396.74 -	- -	-
424	4 LANING OF AMBALA - KAITHAL - PACKAGE -1 - [N24000443]NHAI, HARYANA	12/2015	602.95 -	06/2016 -	-
425	JINTUR TO PARBHANI - [N24001039]MoRTH, MAHARASHTRA	01/2017	356.66 -	- -	-
426	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH, BIHAR	01/1991	675.00 -	- -	-
427	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]MoRTH, BIHAR	02/2016	178.85 -	05/2016 -	-
428	WIDENING NH-848 FROM KM 16.000 TO 34.000, 39.000 TO 57.000 AND KM 62.000 TO 65/600/JOB NO 992/15-16 - [N24000275]MoRTH, MAHARASHTRA	10/2015	289.60 -	- -	-
429	ALWAR NUH SECTION ON EPC MODE IN THE STATE OF RAJASTHAN. - [N24001200]MoRTH, RAJASTHAN	03/2019	178.13 -	- -	-
430	2-LANING WITH PAVED SHOULDERS OF TANDA -RAEBARELI - [N24000367]NHAI, UTTAR PRADESH	04/2014	495.78 -	01/2016 -	-
431	NASHRI- CHANANI - [N24000162]NHAI, JAMMU AND KASHMIR	05/2011	2,159.00 -	06/2015 -	-
432	WIDENING OF SL TO 2 L KM. 107-184.80 SUKUMA TO KONTA ON NH 221 - [N24001223]MoRTH, CHANDIGARH	03/2010	179.89 271.00	03/2013 -	-
433	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00 - [N24000163]NHAI, JAMMU AND KASHMIR	07/2010	1,813.76 -	07/2013 -	-
434	NH 79 OF CHITTORGARH NEEMUCH MP BORDER KM 183 000 TO KM 221 400 BY FOUR LANING WITH PAVED SHOULDER A - [N24000467]MoRTH, RAJASTHAN	09/2012	511.00 -	10/2013 -	-
435	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH, BIHAR	02/2019	2,926.42 -	- -	-
436	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL, MEGHALAYA	03/2019	306.28 -	05/2019 -	-
437	ALIGARH MORADABAD SECTION OF NH-93 FROM KM 85.650 TO KM 232.020 - [N24000544]NHAI, UTTAR PRADESH	03/2016	676.73 -	04/2019 -	-
438	RHENOK-RORATHANG-PAKYONG ON NH 717A - [N24000695]NHIDCL, SIKKIM	04/2017	388.00 -	10/2017 -	-
439	6-LANING OF DHANKUNI-KHARAGPUR SECTION - [N24000206]NHAI, WEST BENGAL	04/2012	1,396.18 -	09/2014 -	-
440	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI, ANDHRA PRADESH	11/2019	1,226.88 -	02/2021 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
441	6-LANNING OF HANDIA-VARANASI SECTION OF NH-2 FROM KM 713.146 TO KM 785.544 IN THE STATE OF UTTAR PRA - [N24000672]NHAI, UTTAR PRADESH	03/2017	2,064.99 -	03/2020 -	-
442	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI, MADHYA PRADESH	02/2019	996.27 -	03/2020 -	-
443	CONSTRUCTION OF HIGH LEVEL BRIDGE ACROSS INDRAVATI RIVER ON NH-63 (ERSTWHILE NH-16) AND CONSTRUCTION - [N24000276]MoRTH, MAHARASHTRA	12/2011	156.26 227.00	- -	-
444	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH, KARNATAKA	01/2018	159.70 -	07/2018 -	-
445	WIDENING AND STRENGTHENING OF NH-15 TO TWO LANES WITH PAVED SHOULDER FROM EXISTING KM 173/0 TO KM 24 - [N24000298]MoRTH, RAJASTHAN	02/2015	383.40 -	03/2015 -	-
446	REHABILITATION AND UPGRADE OF NH-149 FROM KM 0.00 TO KM 68.280 (PALLAHARA TO PITRI JUNCTION) IN - [N24000644]MoRTH, ODISHA	07/2014	342.05 342.00	01/2017 -	-
447	AHMEDABAD TO VADODARA SECTION - [N24000222]NHAI, GUJARAT	01/2013	2,125.24 -	12/2015 -	-
448	CONSTRUCTION OF NH-28 4-LANE BYPASS STARTING FROM KM 17.600 OF MDR-77C AND TERMINATING AT KM 15.650 - [N24000648]NHAI, UTTAR PRADESH	01/2017	450.68 -	- -	-
449	6 LANING OF AGRA - ETAWAH BYPASS - [N24000452]NHAI, UTTAR PRADESH	07/2015	1,657.20 -	01/2019 -	-
450	NANDGAON TO MORSHI - [N24001014]MoRTH, MAHARASHTRA	01/2017	385.87 386.00	06/2019 -	-
451	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI, ODISHA	09/2016	2,510.04 -	08/2019 -	-
452	4 LANING OF BAHARAGORA - SINGHARA - [N24000427]NHAI, ODISHA	07/2015	1,282.94 -	- -	-
453	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH, TELANGANA	01/2017	196.52 -	10/2019 -	-
454	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI, GUJARAT	05/2016	763.08 -	- -	-
455	FOUR LANNING OF NH-4A(NH-748) FROM KM 118 TO 125 INCL.FOUR LANE KHNDAPAR BRIDGE - [N24000251]MoRTH, GOA	03/2015	297.00 -	04/2018 -	-
456	WIDENING FROM 2 LANE TO 4 LANE AND STRENGTHENING THE EXISTING CARRIAGE WAY FROM KM 36/0 -80/0 OF SALE - [N24001236]CPWD, TAMIL NADU	03/2019	297.55 -	11/2019 -	-
457	4 LANING FROM GOHPUR TO HOLONGI SECTION FROM KM 264.10 OF NH 52 TO KM 20.37 OF NH 52A - [N24000430]NHIDCL, ASSAM	12/2015	223.30 -	06/2018 -	-
458	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH, ARUNACHAL PRADESH	03/2019	421.48 -	11/2020 -	-
459	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTIO - [N24000711]NHAI, RAJASTHAN	12/2017	1,308.73 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
460	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 -	-
461	4-LANNING OF OTTANCHATRAM BYPASS - [N24000707]NHAI,TAMIL NADU	09/2017	244.27 -	09/2017 -	-
462	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 -	-
463	AKKALKOT TO DHUDHNI - [N24001120]MoRTH,MAHARASHTRA	04/2016	211.42 -	02/2019 -	-
464	4-LANNING OF MAHAGAON-YAVATMAL SECTION(KM 320.580 TO 400.575) - [N24000661]NHAI,MAHARASHTRA	03/2017	1,098.06 -	03/2020 -	-
465	OMREGA TO AUSA - [N24001067]MoRTH,MAHARASHTRA	03/2018	272.04 272.00	12/2019 -	-
466	FOUR LANNING OF NH-9 FROM VIJAYWADA-MACHLIPATNAM (KM 0.000 TO 63.800) - [N24000545]NHAI,ANDHRA PRADESH	01/2016	1,134.97 -	11/2018 -	-
467	FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -IV - [N24000504]NHAI,MADHYA PRADESH	03/2015	810.22 -	- -	-
468	JALGAON TO BHADGAON - [N24001045]MoRTH,MAHARASHTRA	01/2018	307.54 308.00	11/2019 -	-
469	R AND U FROM KM 385.00 TO KM 420.000 TO 2- LANE WITH PS (EXCLUDING ROB AND ITS APPROACHES AT KM.404 - [N24001205]MoRTH,UTTAR PRADESH	12/2016	209.10 -	10/2019 -	04/2020
470	REHABILITATION AND UP-GRADATION TO 2 LANE WITH PS 131 TO 189 OF NH-86 - [N24000962]MoRTH,MADHYA PRADESH	09/2016	178.23 -	09/2018 -	-
471	FOUR LANNING OF JHANSI-KHAJURAHO SECTION(PKG-II) OF NH-75/76 FROM DESIGN CHAINAGE KM 76.3(EXISTING C - [N24000654]NHAI,UTTAR PRADESH	03/2017	1,184.71 -	03/2020 -	-
472	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95 - [N24000185]NHAI,BIHAR	09/2011	574.00 -	03/2014 -	-
473	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 -	10/2017 -	-
474	REHABILITATION AND UPGRADATION OF KABRAI-BANDA FROM KM 178.00 TO KM 215.00 OF NH-76 TO 2-LANE WITH P - [N24001140]MoRTH,UTTAR PRADESH	11/2016	215.16 215.00	09/2019 -	-
475	WIDENING AND STRENGTHENING OF NH-65 TO FOUR LANES WITH PAVED SHOULDERS FROM EXISTING KM 267+500 TO K - [N24000294]MoRTH,RAJASTHAN	10/2014	269.22 -	01/2015 -	-
476	VARANASI RING ROAD PKG - I - [N24000740]NHAI,UTTAR PRADESH	01/2018	450.77 -	- -	-
477	CONSTRUCTION OF 2-LANE OF HUNLI-ANINI ROAD FROM KM. 106.20 TO KM. 120 - [N24000676]NHIDCL,ARUNACHAL PRADESH	12/2016	138.93 155.00	01/2017 -	-
478	4-LANNING OF PUNJAB HARYANA BORDER-JIND SECTION OF NH-71 FROM KM 238.695 TO KM 307.00 ON DBFOT TOLL - [N24000664]NHAI,HARYANA	03/2017	639.79 -	03/2020 -	-
479	SARAD VANI PIMPALGAON - [N24001103]MoRTH,MAHARASHTRA	01/2017	250.46 -	07/2019 -	-
480	SIX LANNING FROM KM 287.400 TO KM 401.200 SECTION OF NH- 8 IN THE STATE OF RAJASTHAN AND GUJARAT(APP - [N24000624]NHAI,MULTI STATE	09/2016	1,244.10 -	- -	-
481	2 LANING WITH PAVED SHOULDER FROM KM 30.800 TO KM 70.800 AND 2 LANING WITHOUT PAVED SHOULDER FROM KM - [N24000783]NHAI,KARNATAKA	02/2018	486.78 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
482	RANCHI-RARGA-JAMSETHPUR - [N24000215]NHAI, JHARKHAND	12/2012	1,479.00 -	06/2015 -	-
483	REHABILITATION AND UPGRADATION OF PILIBHIT TO PURANPUR SECTION FROM KM 0.00 TO KM 38.00 OF NH-730 TO - [N24001143]MoRTH, UTTAR PRADESH	10/2016	176.94 177.00	10/2018 -	-
484	ISMAILABAD-NARNAUL PKG-2 - [N24001190]NHAI, HARYANA	01/2019	1,243.45 -	- -	-
485	RALEGAON TO RAMTIRTH - [N24001046]MoRTH, MAHARASHTRA	01/2017	210.81 -	07/2019 -	-
486	4 LANING FROM PHAGWARA TO RUPNAGAR - [N24000601]NHAI, PUNJAB	08/2016	1,169.61 -	- -	-
487	VITA TO NAGAJ - [N24001050]MoRTH, MAHARASHTRA	03/2018	304.58 305.00	12/2019 -	-
488	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BHOJPUR-CHHATAP - [N24000379]MoRTH, ODISHA	01/1991	218.63 -	10/2017 -	-
489	WADI TO ASOLA - [N24001022]MoRTH, MAHARASHTRA	01/2017	363.82 364.00	09/2019 -	-
490	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH, MAHARASHTRA	03/2018	223.46 -	12/2019 -	-
491	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF SITAMARHIKM 40 - [N24000530]MoRTH, BIHAR	01/1991	154.62 -	- -	-
492	TWO LANING OF KHONSA - TISSA - LONGDING (NH-52B) (42.50 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRA - [N24000307]MoRTH, ARUNACHAL PRADESH	12/2011	156.63 276.00	02/2012 -	-
493	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF KUNDAL-NAYA KHEDA-JHADOL-SOM- - [N24000958]MoRTH, RAJASTHAN	02/2018	370.30 -	06/2018 -	-
494	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI, GUJARAT	05/2016	723.64 -	- -	-
495	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION - [N24000125]NHAI, GUJARAT	03/2010	1,509.10 -	09/2012 -	-
496	TEMBHURNI PANDHARPUR MANGALWEDHA MARWADE UMDI - [N24001056]MoRTH, MAHARASHTRA	02/2017	422.02 422.00	07/2019 -	-
497	MORSHI TO MAH/MP BORDER - [N24001016]MoRTH, MAHARASHTRA	01/2017	471.61 472.00	06/2019 -	-
498	INDORE-DEWAS(NH-3) - [N24000159]NHAI, MADHYA PRADESH	11/2010	325.00 -	05/2013 -	-
499	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.106.00 TO 153.00 OF NH-218 (218-KNT-2014-15-776) - [N24001167]MoRTH, KARNATAKA	03/2015	165.67 -	01/2016 -	-
500	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI, WEST BENGAL	12/2015	1,083.00 -	06/2018 -	-
501	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI, KERALA	09/2017	1,124.11 -	09/2017 -	-
502	SRINAGAR TO BANIHAL - [N24000189]NHAI, JAMMU AND KASHMIR	06/2011	1,100.70 -	06/2014 -	10/2020
503	4 LANING OF AMBALA - KAITHAL - PACKAGE -2 - [N24000448]NHAI, HARYANA	01/2016	574.28 -	07/2018 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
504	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- -	-
505	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000927]MoRTH,PUNJAB	03/2018	293.64 -	08/2020 -	-
506	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 -	06/2018 -	-
507	CONSTRUCTION/UPGRADATION OF ALTERNATIVE HIGHWA TO GANGTOK IN SIKKIM VIA BAGRAKOT-CHUIKHIM-NIMBONG-KA - [N24000766]NHIDCL,SIKKIM	04/2017	318.42 -	11/2017 -	-
508	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 -	08/2020 -	-
509	2 LANING FROM KM. 40.00 TO KM. 58.27 OF CHANGLANG/ TIRAP DISTRICT BOUNDARY TO CHANGLANG OF NH-52B IN - [N24000978]NHIDCL,ARUNACHAL PRADESH	03/2015	172.75 -	- -	-
510	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR - [N24000205]NHAI,ODISHA	12/2011	1,047.00 -	06/2014 -	-
511	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	-
512	2 LANE WITH PAVED SHOULDERS ON KULLU TO MANALI (KM 272/00 TO 309/345) - [N24000546]NHAI,HIMACHAL PRADESH	02/2016	273.20 -	02/2019 -	-
513	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH,GOA	03/2015	298.33 -	- -	-
514	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	- -	-
515	BHOKAR TO SARSAM - [N24001128]MoRTH,MAHARASHTRA	02/2017	295.09 -	07/2019 -	-
516	GADCHIROLI TO MUL - [N24001116]MoRTH,MAHARASHTRA	12/2016	484.15 -	06/2019 -	-
517	SIX LANING OF CHITRADURGA-DAVANGERE INCLUDING CHITRADURGA BYPASS(KM 189+000 TO KM 260+000 OF NH-48(O - [N24000675]NHAI,KARNATAKA	03/2017	993.16 -	03/2020 -	-
518	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	-
519	AKOT TO ANJANGAON - [N24001006]MoRTH,MAHARASHTRA	01/2017	245.77 246.00	06/2019 -	-
520	NAGAJ TO VAJJAPUR - [N24001023]MoRTH,MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	-
521	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 -	- -	-
522	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	02/2021 -	-
523	SATANA-BELA SECTION OF NH-75(4L) IN MP - [N24000375]MoRTH,MADHYA PRADESH	01/2012	320.48 -	08/2015 -	-
524	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 -	04/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
525	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 -	-
526	FOUR LANING OF VARANASI BYPASS - [N24000356]NHAI,UTTAR PRADESH	05/2015	261.09 -	05/2017 -	-
527	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM) - [N24000133]NHAI,HARYANA	05/2009	1,108.00 -	11/2011 -	-
528	KANDLA - MUNDRA PORT - [N24000175]NHAI,GUJARAT	01/2011	953.88 -	07/2013 -	-
529	4-LANING OF LAMBRA-SHAHKOT SECTION OF NH-71 FROM KM 12.00 TO 44.600 - [N24000389]MoRTH,PUNJAB	11/2015	847.02 -	- -	-
530	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 -	-
531	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.157.707 TO 187.723 (DESIGN LENGTH 30.016 KMS - [N24000991]MoRTH,TELANGANA	02/2018	220.28 -	11/2019 -	-
532	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 -	04/2017 -	02/2021
533	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 12.00 TO 88.00 KM [PACKAGE-II] (GORAKHPUR) - [N24000547]NHAI,UTTAR PRADESH	03/2016	1,404.50 -	- -	-
534	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 -	-
535	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	05/2019 -	-
536	REHABILITATION AND UPGRADATION OF NH67 FROM KM 424.650 TO 487.693 OF GOOTY-TADIPATRI SECTION TO TWO - [N24000930]MoRTH,ANDHRA PRADESH	11/2016	378.24 -	01/2018 -	-
537	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	11/2019 -	-
538	DEORI TO AMGAON - [N24001032]MoRTH,MAHARASHTRA	01/2017	409.62 410.00	05/2019 -	-
539	2 LANING FROM KANUBARI TO START OF BOGIBEEL BRIDGE APPROACHES OF NH-52B(EXTN) IN ASSAM - [N24000392]MoRTH,ASSAM	11/2010	268.08 -	05/2017 -	-
540	REHABILITATION AND UPGRADATION OF GIDDALUR-VINUKONDA SECTION OF NH-544D FROM DESIGN KM 212.983 (EXIS - [N24000810]NHAI,ANDHRA PRADESH	03/2018	565.09 -	- -	02/2021
541	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	06/2018 -	-
542	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	01/2014	282.41 -	03/2016 -	-
543	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
544	2-LANING OF LALPUL-MANMAO-CHANGLANG ROAD(NH-52B) (NEW NH NO.215)FROM KM 0.00 TO KM 68.30IN THE STATE - [N24000373]MoRTH,UTTAR PRADESH	11/2010	305.49 -	03/2017 -	-
545	WIDENING OF EXISTING IL DL TO 2-LANE WITH 1.5 M WIDE PAVED SHOULDER FROM KM 0.0 TO KM 45.750 (BOLANG - [N24000646]MoRTH,ODISHA	06/2016	157.30 157.00	06/2018 -	-
546	ISMAILABAD-NARNAUL PKG-1 - [N24001193]NHAI,HARYANA	01/2019	996.65 -	- -	-
547	FOUR LANING OF REWA - KATNI - JABALPUR - PACKAGE -II - [N24000468]NHAI,MADHYA PRADESH	03/2015	795.76 -	- -	-
548	CONSTRUCTION / UP-GRADATION OF 2-LANE WITH PAVED SHOULDER OF NH-70 FROM MUNABAO (NH-25E)-TANOT FROM - [N24000840]NHAI,RAJASTHAN	03/2018	1,158.35 -	- -	-
549	FOR REHABILITATION AND UPGRADATION FROM 2-LANE TO 4-LANE OF VARANASI - DEGAMAPUR (PKG-1) UNDER NHDP - [N24000786]NHAI,UTTAR PRADESH	02/2018	670.50 -	- -	-
550	4-LANING OF SOLAPUR - MAHARASHTRA/ KARNATKA SECTION - [N24000454]NHAI,MAHARASHTRA	06/2014	923.04 -	11/2016 -	-
551	NAGBHID TO ARMORI - [N24001119]MoRTH,MAHARASHTRA	09/2016	269.05 -	07/2019 -	-
552	REHABILITATION AND UPGRADATION OF BALRAMPUR-TULSIPUR FROM KM 323.745 TO KM 351.000 OF NH-730 TO 2-L - [N24001131]MoRTH,JHARKHAND	03/2018	212.99 -	06/2020 -	01/2021
553	PATGAON KHOPOLI SECTION I - [N24001028]MoRTH,MAHARASHTRA	01/2018	170.00 -	12/2019 -	-
554	ISMAILABAD-NARNAUL PKG-5 - [N24001186]NHAI,HARYANA	01/2019	1,051.91 -	- -	-
555	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	12/2019 -	-
556	REHABILITATION AND UPGRADATION OF NH-233 FROM KM 65.870 TO KM 122.270 IN THE STATE OF UTTAR PRADESH - [N24001144]MoRTH,UTTAR PRADESH	10/2013	445.89 653.00	03/2017 -	-
557	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 79.65 TO 118.47 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001163]MoRTH,KARNATAKA	08/2016	329.01 -	02/2017 -	-
558	REHABILITATION AND UPGRADATION OF JHAJJAR-LOHARU SECTION FROM KM 130.770 TO KM 228.630 (DESIGN CHAIN - [N24000848]NHAI,HARYANA	03/2018	181.78 -	- -	-
559	WIDENING AND STRENGTHENING OF EXISTING SINGLE INTERMEDIATE LANE CARRIAGEWAY TO 2 LANE CARRIAGE WAY W - [N24000640]MoRTH,ODISHA	01/2015	326.63 327.00	04/2018 -	-
560	4-LANE WITH PAVED SHOULDER CONFIGURATION OF BILASPUR-PATHRAPALI (KM.0+000 TO KM. 53+300) SECTION OF - [N24000814]NHAI,CHHATISGARH	03/2018	1,029.96 -	- -	03/2021
561	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	12/2019 -	-
562	SIX LANING OF CHENNAI-TADA SECTION OF NH-5 FROM KM 11/0 TO KM 54/4 IN THE STATE OF TAMIL NADU TO BE - [N24000710]NHAI,TAMIL NADU	12/2017	379.90 -	- -	-
563	AHMEDNAGAR TO BARAMATI - [N24001100]MoRTH,MAHARASHTRA	01/2017	955.40 -	08/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
564	FOUR LANE CONNECTIVITY TO VISAKHAPATNAM PORT ROAD FROM KM. 0.000 TO KM.12.700 (DESIGN LENGTH=12.70 K - [N24000808]NHAI, ARUNACHAL PRADESH	03/2018	392.60 -	- -	-
565	TASGAON TO SHIRDHON - [N24001054]MoRTH, MAHARASHTRA	01/2017	195.64 196.00	11/2019 -	-
566	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209 (EXISTING CHAINAGE FROM - [N24000622]NHAI, KARNATAKA	09/2016	950.69 -	08/2019 -	-
567	CONSTRUCTION OF 4 LANE NH-29 BYPASS PHASE-II CONNECTING NH-29 WITH NH-2 AS PART OF VARANASI RING ROA - [N24000806]NHAI, UTTAR PRADESH	02/2018	972.77 -	- -	-
568	PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-02 INVOLVING NH-327B, NH-31C, NH-31 NH-10 O - [N24000871]MoRTH, WEST BENGAL	08/2014	600.87 720.97	11/2017 -	-
569	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL, SIKKIM	11/2017	290.05 -	11/2017 -	-
570	FOUR LANING OF MAHUVA TO KAGAVADAR OF NH-8E FROM KM. 100.100 TO KM 139.915 (DESIGN CHAINAGE FROM KM - [N24000587]NHAI, RAJASTHAN	06/2016	763.23 -	06/2019 -	-
571	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH, KARNATAKA	03/2018	159.97 -	06/2019 -	-
572	FOUR LANING OF SARAGAON - BILASPUR - [N24000502]NHAI, CHHATISGARH	12/2015	509.13 -	04/2018 -	-
573	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21 (PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI, HIMACHAL PRADESH	09/2016	1,273.71 -	- -	-
574	MANJUSUMBA TO CHUMBALI - [N24001031]MoRTH, MAHARASHTRA	01/2017	228.54 -	08/2019 -	-
575	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI, GUJARAT	05/2016	998.18 -	- -	-
576	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF ANISABAD-AURANG - [N24000398]MoRTH, BIHAR	01/1991	282.41 -	08/2016 -	-
577	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI, RAJASTHAN	02/2018	741.86 -	- -	-
578	TWO LANING WITH PS OF JOWAI -MEHALAYA /ASSAM BORDER SECTION OF NH-44 - [N24000517]NHAI, MEGHALAYA	12/2015	479.20 -	05/2018 -	-
579	PANIKHOLI-RIMOLI - [N24000197]NHAI, ODISHA	03/2012	1,410.00 -	09/2014 -	-
580	CONSTRUCTION OF 6.80 KM 2 LANE WITH PAVED SHOULDERS ALAPPUZHA BYPASS ON NH47 NEW NH 66 FROM KM 408.1 - [N24000260]MoRTH, KERALA	01/2014	255.75 348.00	09/2017 -	-
581	WIDENING STG.OF EXISTING TWO-LANE CARRIAGEWAY TO FOUR LANES WITH PAVED SIDE SHOULDERS OF HARIKE-ZIRA - [N24000524]MoRTH, PUNJAB	06/2015	892.17 -	- -	-
582	REHABILITATION OF 4-LANE 5.575 KM LONG, 4-LANE MG SETU OVER GANGA RIVER ON NH-19 FROM KM 212.72 TO KM - [N24000610]MoRTH, BIHAR	08/2016	1,742.01 -	12/2016 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
583	FOUR LANING OF PUDUCHERRY - POONDIYANKUPPAM SECTION OF NH 45 A (NEW NH 332) FROM KM 29.000 TO KM 67. - [N24000831]NHAI,MULTI STATE	03/2018	1,294.47 -	- -	-
584	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 -	10/2016 -	-
585	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF "MADHUGIRI-MULB - [N24000376]MoRTH,KARNATAKA	01/1991	219.40 -	01/2018 -	-
586	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	-
587	STRENGTHENING AND WIDENING WORK OF EXISTING 2-LANE TO TWO LANE WITH PAVED SHOULDER AND GEMETRIC IMPR - [N24000580]MoRTH,BIHAR	03/2015	206.80 -	07/2016 -	-
588	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 -	-
589	2-LANING OF EXISTING AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM DESIGN KM. 12.000 TO KM. 33.000 (EX - [N24000976]NHIDCL,ARUNACHAL PRADESH	10/2015	210.50 210.50	- 01/2016	01/2019
590	REHABILITATION AND UPGRADING TO 2 LNES-2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING O - [N24000297]MoRTH,RAJASTHAN	01/1991	376.52 -	04/2014 -	-
591	CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM 21.500 OF HUNLI-ANINI ROAD(NEAR ITHUN BRIDGE) TO KM 37 - [N24000616]NHIDCL,ARUNACHAL PRADESH	04/2016	245.79 -	- -	-
592	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000577]MoRTH,BIHAR	02/2016	369.77 -	06/2016 -	-
593	4-LANNING OF NAGINA-KASHIPUR SECTION OF NH-74 FROM KM 73.00 TO KM 175.00 - [N24000565]NHAI,UTTAR PRADESH	03/2016	1,737.00 -	- -	-
594	REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND STRENGTHENING OF NAUPAR - [N24000645]MoRTH,ODISHA	08/2013	171.96 172.00	06/2016 -	-
595	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 -	-
596	FOUR LANING OF SIMGA - SARAGAON - [N24000495]NHAI,CHHATISGARH	12/2015	596.67 -	05/2018 -	-
597	WIDENING AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENT FROM - [N24000867]NHIDCL,JAMMU AND KASHMIR	03/2018	216.00 -	11/2018 -	-
598	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	-
599	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 -	-
600	WARDHA TO HINGAGHAT - [N24001098]MoRTH,MAHARASHTRA	01/2018	216.90 217.00	12/2019 -	-
601	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
602	ADDITIONAL FACILITY FOR 4-LANE DIVIDED HIGHWAY OF KM 52.250 TO KM 130.560 OF NH-58 (MEERUT-MUZAFFARN - [N24000721]NHAI, UTTAR PRADESH	12/2017	207.00 -	- -	-
603	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI, MAHARASHTRA	03/2017	1,059.73 -	03/2017 -	-
604	KARAD TO VITA - [N24001049]MoRTH, MAHARASHTRA	01/2018	344.85 245.00	12/2019 -	-
605	KHAMGAON TO SHEGAON - [N24001009]MoRTH, MAHARASHTRA	02/2017	203.21 203.00	05/2019 -	-
606	VADPALE TO BHOGAN KHURD - [N24001115]MoRTH, MAHARASHTRA	01/2017	1,598.47 1,560.00	11/2019 -	-
607	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH, MAHARASHTRA	03/2018	249.29 -	12/2019 -	-
608	WIDENING TO 2LPS FROM 181/0 TO 239/28 (BHAWANIPATNA TO KOKSARA) OF NH-26. - [N24000911]MoRTH, ODISHA	03/2016	165.06 -	12/2016 -	-
609	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI, MAHARASHTRA	11/2016	400.25 -	03/2019 -	-
610	WIDENING AND STRENGTHENING OF NH-65 TO TWO LANES WITH PAVED SHOULDERS FROM EXISTING - [N24000295]MoRTH, RAJASTHAN	10/2014	257.09 -	01/2015 -	-
611	SIX LANNING FROM EXISTING KM 494.410(DESIGN CHAINAGE 540.595) TO EXISTING KM 509.550(DESIGN CHAINAGE - [N24000631]NHAI, MAHARASHTRA	11/2016	290.73 -	- -	-
612	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH, MAHARASHTRA	07/2018	381.08 302.00	05/2020 -	-
613	TWO LANNING WITH PAVED SHOULDER OF SALASAR-NAGAUR - [N24000586]NHAI, RAJASTHAN	06/2016	637.18 -	06/2019 -	09/2019
614	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.56.00 TO 106.00 OF NH-218 BIJAPU - [N24000335]MoRTH, KARNATAKA	03/2015	159.12 -	11/2015 -	-
615	4 LANNING OF MH-KNT BORDER SANGAREDDY SECTION OF NH-9 - [N24000233]NHAI, TELANGANA	04/2014	1,266.60 -	09/2016 -	-
616	SURAT- DAHISAR(SIX LANE) KM 263 TO KM 502 - [N24000131]NHAI, MULTI STATE	02/2009	1,693.75 -	08/2011 -	-
617	CONSTN. OF 4 LANING IN KM.99.00 TO 114.375 PACKAGE-V (EPC) INCLUDING BHIWANI BYPASS - [N24000904]MoRTH, HARYANA	01/2017	247.25 -	03/2019 -	-
618	2 LANING WITH PS OF GULABPURA - UNIARA - [N24000423]NHAI, RAJASTHAN	10/2015	597.00 -	10/2017 -	-
619	REHABILITATION AND UP-GRADATION FROM 2 LANE WITH PAVED SHOULDER FOR BHIWANI-MUNDAL-JIND ROAD FROM DE - [N24000836]NHAI, HARYANA	03/2018	275.12 -	- -	-
620	MALEWADA TO CHIMUR - [N24001104]MoRTH, MAHARASHTRA	10/2016	322.55 -	06/2019 -	-
621	TALGAON TO KALMATH - [N24001136]MoRTH, MAHARASHTRA	10/2016	904.70 905.00	03/2020 -	-
622	4 LANING OF SOLAPUR YEDISHI SECTION OF NH-211 - [N24000453]NHAI, MAHARASHTRA	01/2015	972.50 -	07/2017 -	-
623	REHABILITATION AND UPGRADATION OF ALLAHABAD -MIRZAPUR FROM KM 400.878 TO KM 450.000 OF NH-76E TO 2- - [N24001147]MoRTH, UTTAR PRADESH	10/2016	239.63 -	02/2019 -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
624	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578]MoRTH, BIHAR	02/2016	553.30 -	05/2016 -	-
625	REHABILITATION AND UPGRADATION OF KALUPUR-LALTA FROM KM 285.00 TO KM 326.00 OF NH-76 TO 2-LANE WITH - [N24001141]MoRTH, UTTAR PRADESH	03/2016	240.30 240.00	01/2020 -	03/2021
626	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI, JHARKHAND	01/2018	1,155.16 -	- -	-
627	WADIGODRI TO DHANGRIIMPRI - [N24001063]MoRTH, MAHARASHTRA	03/2018	194.23 194.00	02/2020 -	-
628	PEN TO KHOPOLI - [N24001106]MoRTH, MAHARASHTRA	03/2018	301.39 302.00	03/2018 -	-
629	4-LANING FROM KARODI TO TELWADI (KM 320.104 TO 375.000) - [N24000730]NHAI, MAHARASHTRA	01/2018	621.00 -	- -	-
630	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323]NHIDCL, ASSAM	10/2014	588.95 -	11/2018 -	-
631	KALMATH TO ZARAP - [N24001137]MoRTH, MAHARASHTRA	09/2016	1,338.13 1,338.00	03/2020 -	-
632	2 LANNING OF MUZAFFARPUR - SONBARSA - [N24000188]NHAI, BIHAR	05/2011	511.54 -	11/2013 -	11/2019
633	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI, BIHAR	10/2013	649.90 -	12/2020 -	-
634	NALDURG TO AKKALKOT - [N24001051]MoRTH, MAHARASHTRA	02/2018	274.50 275.00	12/2019 -	-
635	REHABILITATION AND UPGRADATION OF HARPALPUR -SUGIRA FROM KM 89.600 TO KM 133.520 OF NH-76 TO 2-LANE - [N24000942]MoRTH, UTTAR PRADESH	03/2016	208.50 -	11/2019 -	02/2021
636	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00 - [N24000679]NHIDCL, ARUNACHAL PRADESH	02/2017	195.23 -	04/2017 -	-
637	BODHWAD TO STATE BORDER - [N24001086]MoRTH, MAHARASHTRA	01/2017	178.26 -	07/2019 -	-
638	4 LANNING OF LUCKNOW-SULTANPUR SECTION OF NH-56 FROM KM 11.500 - [N24000599]NHAI, UTTAR PRADESH	08/2016	2,016.00 -	04/2019 -	-
639	GURGAON - KOTPUTLI - JAIPUR (SIX LANE) - [N24000477]NHAI, RAJASTHAN	02/2008	1,673.70 -	10/2011 -	-
640	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH, BIHAR	09/2018	1,478.40 -	- -	-
641	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH, UTTARAKHAND	05/2018	248.00 -	05/2020 -	-
642	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL, JAMMU AND KASHMIR	03/2018	253.44 -	07/2019 -	-
643	MHASWAD TO TEMBHURNI - [N24001099]MoRTH, MAHARASHTRA	01/2017	488.60 -	07/2019 -	-
644	SHIVUR TO YEOLA - [N24001059]MoRTH, MAHARASHTRA	03/2018	181.08 -	12/2019 -	-
645	ISMAILABAD-NARNAUL PKG-3 - [N24001191]NHAI, HARYANA	01/2019	889.36 -	- -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
646	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 -	-
647	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 -	-
648	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 0.00 TO KM 44.35 (PACKAGE 1) - [N24001289]MoRTH,ARUNACHAL PRADESH	03/2019	403.68 -	02/2020 -	-
649	4 LANING OF FAGNE - MAH-GUJ BORDER (PKG-3) - [N24000439]NHAI,MAHARASHTRA	07/2015	1,885.74 -	05/2019 -	-
650	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 -	05/2018 -	12/2020
651	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	07/2019 -	-
652	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 -	-
653	2 LANING WITH PAVED SHOULDER OF AGARTALA-UDAIPUR SECTION OF NH-44 FROM KM 6.800 TO KM 55.00 IN THE S - [N24000328]NHIDCL,TRIPURA	10/2014	369.00 -	03/2018 -	-
654	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH	03/2019	543.05 -	11/2020 -	-
655	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	03/2019 -	-
656	4 LANING OF NAGPUR-BETUL - [N24000155]NHAI,MULTI STATE	02/2011	2,498.76 -	08/2014 -	-
657	WIDENING AND STRENGTHENING OF NH-730A FROM KM 0.00 TO KM 50.675 IN THE STATE OF UTTAR PRADESH - [N24001145]MoRTH,UTTAR PRADESH	05/2013	164.54 165.00	08/2015 -	01/2021
658	CONSTRUCTION OF TWO-LANE WITH HARD SHOULDERS OF PFUTSERO PHEK ROAD FROM EXISTING KM 00.000 TO KM19.9 - [N24000759]NHIDCL,NAGALAND	03/2018	237.72 -	09/2018 -	-
659	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,A & N ISLANDS	03/2018	234.27 -	10/2018 -	-
660	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	11/2019 -	-
661	CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHAPURAM TO NARASANNAPETA FROM KM 470.415 - [N24000812]NHAI,ANDHRA PRADESH	03/2018	557.30 -	- -	-
662	FOUR LANING FROM BISWANATH CHARIALI TO GOHPUR FROM KM 208 TO KM 264.10 OF NH-52 - [N24000321]NHIDCL,ASSAM	06/2016	829.00 -	01/2019 -	-
663	SIX LANNING OF NH-5 (NEW NH-16) FROM TANGI TO BHUBANESHWAR (KM 355.000 TO KM 414.000) - [N24000844]NHAI,ODISHA	03/2018	806.11 -	- -	-
664	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF PFUTSERO-PHEK ROAD FROM EXISTING KM 19.900 TO KM40.0 - [N24000760]NHIDCL,NAGALAND	03/2018	251.97 -	09/2018 -	-
665	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 -	05/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
666	SELDOH TO PANVAR - [N24001097]MoRTH, MAHARASHTRA	07/2018	404.33 404.00	05/2020 -	-
667	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI, BIHAR	01/2011	575.00 -	07/2013 -	-
668	CONSTRUCTION OF FLYOVER FROM LIBERTY CINEMA TO MENTAL HOSPITAL ON NAGPUR OBEDULLAGANJ ROAD IN THE ST - [N24000650]NHAI, MAHARASHTRA	01/2017	244.90 -	05/2019 -	-
669	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI, BIHAR	12/2017	2,598.00 1,962.50	- -	-
670	UPGRADATION OF NEW NATIONAL HIGHWAY NO 168 TO TWO LANE WITH PAVED SIDE SHOULDER CONFIGURATION BETWEEN - [N24000923]MoRTH, GUJARAT	03/2018	464.07 -	11/2018 -	-
671	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM - [N24000149]NHAI, KERALA	02/2010	617.00 -	08/2012 -	-
672	CONSTRUCTION OF FOUR/ SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.683 - [N24000689]NHIDCL, NAGALAND	02/2017	507.68 -	04/2017 -	-
673	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI, BIHAR	12/2015	1,041.10 -	04/2019 -	-
674	MUZAFFARNAGAR-HARIDWAR - [N24000201]NHAI, MULTI STATE	09/2011	754.00 -	03/2013 -	-
675	TWO LANING WITH PS OF BIHARAHARIF -BARBIGHA - MOKAMA - [N24000518]NHAI, BIHAR	08/2015	399.54 -	04/2019 -	-
676	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG - [N24001296]MoRTH, ARUNACHAL PRADESH	03/2019	394.27 -	10/2020 -	-
677	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH, ODISHA	08/2016	287.70 -	02/2017 -	-
678	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI, GUJARAT	01/2017	1,251.11 -	- -	-
679	CONSTRUCTION OF MAJOR/MINOR BRIDGE AND ROB IN 4 LANNING OF NH-66(17) MUMBAI-GOA ROAD FROM KM 161 TO - [N24000253]MoRTH, MAHARASHTRA	08/2014	187.79 -	07/2016 -	-
680	REHABILITATION AND UPGRADING TO 2 LANE WITH PAVED SHOULDERS CONFIGURATION AND STRENGTHENING OF ANISH - [N24000537]MoRTH, BIHAR	10/2013	278.39 -	08/2014 -	-
681	THIRUMAYAM - MANAMADURAI SECTION - [N24000359]NHAI, TAMIL NADU	07/2014	401.11 -	01/2017 -	-
682	4/6 LANING FROM KHARAR TO LUDHIYANA FROM KM 10.185 (DESIGN CHAINAGE) TO KM 86.199(DESIGN CHAINAGE) - [N24000600]NHAI, PUNJAB	08/2016	1,388.34 -	09/2019 -	-
683	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI, BIHAR	03/2018	496.20 -	- -	-
684	TAKARKHED TO JALNA - [N24001085]MoRTH, MAHARASHTRA	09/2017	417.90 418.00	06/2019 -	-
685	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH, MAHARASHTRA	03/2016	1,142.62 -	- -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
686	FOUR LANING OF VILUPPURAM - PUDUCHERRY SECTION OF NH 45 A (NEW NH 32) FROM KM 0.000 TO KM 29.000 (DE - [N24000832]NHAI, MULTI STATE	03/2018	998.70 -	- -	-
687	UPGRADATION OF NH-31C WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 10 - [N24000879]MoRTH, WEST BENGAL	03/2017	202.69 202.69	11/2019 -	-
688	REHABILITATION AND UPGRADATION OF BARAICH -SHRAWAST FROM KM 248.400 TO KM 310.000 OF NH-730 TO 2-LA - [N24001202]MoRTH, UTTAR PRADESH	03/2016	388.83 -	12/2019 -	-
689	FOUR LANNING OF CHICHRA-KHARAGPUR SECTION OF NH-6 FROM KM 185.150 TO KM 134.400 INCLUDING REHABILITA - [N24000620]NHAI, WEST BENGAL	09/2016	767.03 -	08/2018 -	-
690	VIJAYAWADA-GUNDUGOLANU SECTION - [N24000632]NHAI, ANDHRA PRADESH	09/2014	1,684.00 -	02/2017 -	-
691	ISMAILABAD-NARNAUL PKG-8 - [N24001189]NHAI, HARYANA	01/2019	1,033.19 -	- -	-
692	2 LANING WITH PAVED SHOULDER OF SITARGANJ - TANAKUR SECTION OF NH-125 - [N24000362]NHAI, UTTAR PRADESH	09/2015	368.73 -	09/2016 -	-
693	CHALISGAON TO NANDGAON - [N24001108]MoRTH, MAHARASHTRA	03/2018	206.97 207.00	12/2019 -	-
694	REHABILITATION AND UPGRADATION OF PUNDIBARI TO BAXIRHAT (WB/ASSAM BORDER) SECTION OF NH-31 FROM KM 7 - [N24000889]MoRTH, WEST BENGAL	04/2014	279.70 398.52	08/2017 -	02/2020
695	FARDAPUR TO JALGAON - [N24001126]MoRTH, MAHARASHTRA	02/2017	456.45 -	06/2019 -	-
696	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH, MAHARASHTRA	01/2015	225.81 -	- -	-
697	4-LANING OF GHAGHRA BRIDGE TO VARANSI (PACKAGE -I) - [N24000460]NHAI, UTTAR PRADESH	12/2015	611.65 -	06/2016 -	-
698	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000574]MoRTH, BIHAR	11/2013	683.83 -	07/2016 -	-
699	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI, UTTAR PRADESH	03/2018	2,140.93 -	- -	-
700	4-LANNING OF YAVATMAL-WARDHA SECTION(KM 400.575 TO 465.500) - [N24000658]NHAI, MAHARASHTRA	03/2017	988.34 -	03/2020 -	-
701	TWO LANING WITH PS OF UNCHA NAGLA - KHANUWARA - ROPPAS -DHOLPUR - [N24000520]NHAI, RAJASTHAN	08/2015	275.90 -	- -	-
702	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH, MAHARASHTRA	12/2017	426.06 426.00	06/2020 -	-
703	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH, TELANGANA	01/2018	283.15 -	05/2020 -	-
704	TRICHY - KARUR - [N24000528]NHAI, TAMIL NADU	03/2007	516.00 -	07/2008 -	-
705	WIDNG WITH PS AND STRNG FROM KM.0.00 TO 50.675 OF NH-730A EPC MODE - [N24000511]MoRTH, UTTAR PRADESH	05/2013	164.54 -	08/2015 -	-
706	BAMNI TO NAVEGAON - [N24001110]MoRTH, MAHARASHTRA	09/2017	241.69 242.00	04/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
707	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]MoRTH,A & N ISLANDS	11/2017	257.34 -	11/2019 -	-
708	NAIGAONBANDI TO MANGRULPIR - [N24001094]MoRTH,MAHARASHTRA	12/2017	244.04 244.00	03/2019 -	-
709	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 59.500 TO KM 132.033 OF MANNEGUDA-RAVULAPALLY SECT - [N24000985]MoRTH,TELANGANA	01/2017	359.27 -	05/2019 -	-
710	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP - [N24000412]MoRTH,MADHYA PRADESH	01/2012	410.72 -	04/2015 -	-
711	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR SECTION OF NH-144A FROM CANAL HEAD (KM 0 - [N24000866]NHIDCL,JAMMU AND KASHMIR	03/2018	404.17 -	08/2018 -	-
712	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	06/2019 -	-
713	TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM. - [N24000690]NHIDCL,ARUNACHAL PRADESH	01/2017	198.22 -	04/2017 -	-
714	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 44.35 TO KM 77.95 (PACKAGE 2 - [N24001290]MoRTH,ARUNACHAL PRADESH	03/2019	342.55 -	02/2020 -	-
715	CHIKLI TO TAKARKHED - [N24001083]MoRTH,MAHARASHTRA	03/2018	393.10 393.00	12/2019 -	-
716	KARAD TO TAGAON - [N24001053]MoRTH,MAHARASHTRA	01/2017	537.81 538.00	06/2019 -	-
717	REHABILITATION AND UPGRADE TO 2-LANE WITH PAVED SHOULDER FROM JIND-GOHANA ROAD FROM DESIGN CHAIN - [N24000846]NHAI,HARYANA	03/2018	198.05 -	- -	-
718	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 -	- -	-
719	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 -	-
720	FOUR LANNING OF TAKOLI-KULLU SECTION OF NH-21 (KM 242+000 TO KM 272+000) - [N24000634]NHAI,HIMACHAL PRADESH	10/2016	447.75 -	- -	-
721	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST - [N24000680]NHIDCL,ARUNACHAL PRADESH	02/2017	203.36 -	04/2017 -	-
722	4-LANING OF MOGA - TALLEWAL SECTION OF NH-71 FROM KM 77.200 TO 114.00 - [N24000391]MoRTH,PUNJAB	11/2015	889.24 -	- -	-
723	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	12/2019 -	-
724	DELHI-MEERUT EXPRESSWAY PKG-III 6 LANNING FROM KM 27.740 TO 49.346 KM - [N24000541]NHAI,UTTAR PRADESH	01/2016	1,081.57 -	06/2019 -	-
725	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	-
726	SANGOLA TO JATH - [N24001052]MoRTH,MAHARASHTRA	01/2018	257.38 257.00	12/2019 -	-
727	TWO LANING OF GOBOK - SIJON NALLAH (CORRESPONDING TO EXISTING CH: 27.00 TO KM75.00) IN ARUNACHAL PR - [N24000311]MoRTH,ARUNACHAL PRADESH	03/2012	207.03 -	05/2012 06/2018	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
728	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI, MAHARASHTRA	03/2017	744.64 -	03/2020 -	-
729	WIDENING TO 2LPS FROM 173/37 TO 229/40 OF NH-59 IN THE STATE OF ODISHA - [N24000916]MoRTH, ODISHA	03/2018	214.23 -	08/2018 -	-
730	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913]MoRTH, ODISHA	09/2016	295.67 -	02/2017 -	-
731	FOUR LANING OF POONDIYANKUPPAM TO SATTANATHAPURAM (DESIGN CH KM. 67.000 TO KM. 123+800) SECTION OF N - [N24000830]NHAI, TAMIL NADU	03/2018	2,065.96 -	- -	-
732	2 LANING OF OF LUMDING-DIPHU- MANJA ROAD (L=54.37 KM.) HAFLONG JATINGA ROAD (L=7.46 KM.) BASKA BAR - [N24000396]MoRTH, ASSAM	11/2010	470.20 -	02/2011 -	-
733	DESIGN AND CONSTRUCTION OF DELHI-MEERUT EXPRESSWAY FROM DASNA TO MEERUT FROM 27.740 OF NH-24 TO KM - [N24000712]NHAI, UTTAR PRADESH	12/2017	1,232.21 -	- -	-
734	INDAPUR TO AGARDANDA - [N24001025]MoRTH, MAHARASHTRA	01/2017	355.17 -	07/2019 -	-
735	KUNDRAL TO WAZAR - [N24001077]MoRTH, MAHARASHTRA	01/2018	225.25 225.00	12/2019 -	-
736	4-LANING OF ALIGARH-KANPUR SECTION FROM KM 229.000 (DESIGN CHAINAGE 240.897) TO KM 289.000 (DESIGN C - [N24000800]NHAI, UTTAR PRADESH	03/2018	1,120.57 -	- -	-
737	REHABILITATION AND UPGRADING TO 2 LANES-2 LANE WITH PAVED SHOULDERS - [N24000296]MoRTH, RAJASTHAN	10/2013	278.87 -	05/2014 -	-
738	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS - [N24000792]NHAI, UTTAR PRADESH	03/2018	809.07 -	- -	-
739	2 LANING FROM LONGDING TO KANUBARI OF NH-52B FROM KM 0 TO KM 47.213 IN ARUNACHAL PRADESH - [N24000327]NHIDCL, ARUNACHAL PRADESH	03/2015	394.00 -	06/2018 -	-
740	FOUR LANING OF NH 161 FROM KANDI (DESIGN KM 0.000) (KM 498.250 OF NH 65) TO RAMSANPALLE (DESIGN KM 3 - [N24000824]NHAI, TELANGANA	03/2018	857.62 -	- -	-
741	CONSTRUCTION OF FLYOVER FROM KM 604/252 TO 607/060 (MARTHANDAM JUNCTION) AND FROM KM 630/116 TO 631/- [N24001238]MoRTH, TAMIL NADU	05/2016	307.70 -	01/2017 -	-
742	4 LANING OF KAZHAKKOTTAM TO MUKKOLA SECTION OF NH-47 - [N24000459]NHAI, KERALA	06/2015	845.24 -	- 01/2020	01/2020
743	HARIDWAR DEHRADUN APPROVED LENGTH 69 - [N24000212]NHAI, UTTARAKHAND	11/2011	478.51 -	10/2013 -	-
744	PAHUR TO BODHWAD - [N24001084]MoRTH, MAHARASHTRA	01/2017	244.93 -	05/2020 -	-
745	NASHIK TO PETH - [N24001121]MoRTH, MAHARASHTRA	12/2015	289.60 -	11/2018 -	-
746	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI, BIHAR	10/2013	446.97 -	11/2020 -	-
747	REHABILITATION AND UPGRADATION OF MAU-JASRA FROM KM 326.000 TO KM 379.555 OF NH-76 TO 2-LANE WITH PA - [N24001139]MoRTH, UTTAR PRADESH	10/2016	218.94 219.00	03/2020 -	-
748	CONSTRUCTION OF NH-4B FROM KM.21.200 TO KM.27.270(D TO E SECTION) AND FROM KM.0.000 TO KM.4.492 (D - [N24000432]NHAI, MAHARASHTRA	09/2015	414.51 -	05/2018 11/2020	11/2020

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
749	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 92.500 TO KM 106.5 - [N24000949]NHIDCL, ARUNACHAL PRADESH	12/2016	188.78 -	- -	-
750	SHEGAON TO DEORI PHATA - [N24001010]MoRTH, MAHARASHTRA	02/2017	373.10 373.00	05/2019 -	-
751	4/2 LANNING WITH PS DAUSA-LALSOT-KAUTHUN SECTION OF NH-11A - [N24000591]NHAI, RAJASTHAN	07/2016	688.70 -	- -	-
752	FOUR LANNING OF TAMIL NADU KERALA BORDER TO VILLUKURI FROM KM. 43.00 TO 70.25 OF NH-47 UNDER NHDP-PH - [N24000555]NHAI, TAMIL NADU	02/2016	707.82 -	08/2018 -	-
753	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH, KARNATAKA	01/2017	166.67 -	09/2017 -	-
754	IMPROVEMENT OF CITY PORTION OF KOHIMA AND DIMAPUR CITY OF NH-39 IN THE STATE OF NAGALAND UNDER EPC M - [N24001178]MoRTH, NAGALAND	11/2016	336.25 -	09/2019 -	-
755	DHANGIIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH, MAHARASHTRA	03/2018	217.14 217.00	02/2020 -	-
756	4-LANING OF GAGALHERI- SAHARANPUR- YAMUNANAGAR (UP/HARYANA BORDER) SECTION OF NH-73 FROM KM 33.000 (- [N24000563]NHAI, UTTAR PRADESH	03/2016	1,668.00 -	- -	-
757	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH, GOA	10/2015	936.40 -	- -	-
758	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.125.626 TO 155 OF NH -167 HAGARI JADECHERLA SECT - [N24001155]MoRTH, KARNATAKA	08/2016	175.20 -	01/2017 -	-
759	WAKAN PALI KHOPOLI - [N24001026]MoRTH, MAHARASHTRA	01/2017	376.19 -	05/2019 -	-
760	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI, TAMIL NADU	03/2018	633.55 -	- -	-
761	FOUR LANING OF PATNA TO KOILWAR - [N24000473]NHAI, BIHAR	08/2015	556.07 -	- -	-
762	CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM. 37.500 OF HUNLI-ANINI ROAD (NEAR ITHUN BRIDGE) TO KM. - [N24000617]NHIDCL, ARUNACHAL PRADESH	04/2016	198.00 -	10/2016 -	-
763	MANSAR TO SALAIKHURD - [N24001035]MoRTH, MAHARASHTRA	01/2018	418.36 -	12/2019 -	-
764	WIDENING TO 4 LANE WITH PAVED SHOULDER WITH CC PAVEMENT FROM KM 256/550 TO KM 289/500 ON KOTA-DARAH - [N24000333]MoRTH, RAJASTHAN	12/2015	621.43 -	06/2018 -	-
765	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL, ARUNACHAL PRADESH	12/2016	200.44 -	- -	-
766	REHABILITATION AND AUGMENTATION OF NEW NH 354 (OLD-SH-21) OF SECTION KHEMKARAN TOWN TO START OF AMRI - [N24000843]NHAI, PUNJAB	03/2018	196.05 -	- -	-
767	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH, ODISHA	12/2016	223.50 -	08/2018 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
768	4 LANING OF NH 415 FROM DESIGN CHAINAGE 29/500 TO 40/400 (ITANAGAR TO BANDARDEWA SECTION) IN THE ST - [N24001195]MoRTH, ARUNACHAL PRADESH	11/2016	243.89 -	- -	09/2020
769	4 LANING OF AMRAVATI - CHIKHLI (PKG-I) - [N24000425]NHAI, MAHARASHTRA	07/2015	2,288.18 -	05/2019 -	-
770	REHABILITATION AND UPGRADATION OF NEW NH-544DD (OLD SH-30) FROM DESIGN CHAINAGE KM 0.000 TO 56.000 (- [N24000938]MoRTH, ANDHRA PRADESH	03/2018	297.12 294.00	07/2018 -	-
771	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI, UTTAR PRADESH	03/2016	899.00 -	04/2019 -	-
772	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH, MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	-
773	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL, ASSAM	03/2015	829.00 -	01/2016 -	-
774	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL, A & N ISLANDS	03/2015	262.97 -	10/2018 -	-
775	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH, MAHARASHTRA	01/2018	150.79 -	12/2019 -	-
776	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL, ARUNACHAL PRADESH	01/2017	256.66 -	- -	-
777	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH, KARNATAKA	12/2017	297.30 -	01/2019 -	-
778	SAKOLI TO BHANDARA - [N24001118]MoRTH, MAHARASHTRA	01/2017	362.96 -	06/2019 -	-
779	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH, UTTARAKHAND	11/2017	283.51 -	11/2019 -	-
780	CONSTRUCTION/UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEM - [N24000769]NHIDCL, SIKKIM	03/2018	264.84 -	06/2018 -	-
781	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185]NHAI, UTTAR PRADESH	11/2017	2,159.00 -	01/2019 -	-
782	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH, KARNATAKA	03/2018	325.86 -	10/2018 -	-
783	FOUR LANING OF CHANDIGARH - KHARAR - [N24000503]NHAI, PUNJAB	10/2015	447.29 -	12/2017 -	-
784	AMD I TO SAONER - [N24001021]MoRTH, MAHARASHTRA	01/2017	396.91 397.00	06/2019 -	-
785	JALKOT TO TOGRI - [N24001071]MoRTH, MAHARASHTRA	07/2018	299.92 300.00	08/2020 -	-
786	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH, GUJARAT	12/2017	867.97 -	11/2018 -	-
787	IMPROVEMENT OF JUNCTION AT DHAULA KUAN ON NH-8 - [N24001184]NHIDCL, DELHI	07/2017	269.69 -	09/2019 -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
788	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	02/2017 -	-
789	FOUR LANING OF 5.122 KM OF NH9 (NEW NH 65) FROM KM 269.900 (DESIGN CH0.0) TO KM 275-622(DESIGN C - [N24000274]MoRTH,ANDHRA PRADESH	07/2015	333.21 333.21	12/2015 -	-
790	CONST. OF CANACONA BYPASS FROM KM.68/00 (CH.00/00) TO KM. 85/740 (CH. 7/740 ON PANAJI - MANGALORE SE - [N24000259]MoRTH,GOA	03/2015	280.16 -	- -	-
791	BALANCE WORK FOR "IMPROVEMENT OF EXISTING SINGLE INTERMEDIATE LANE ROAD OF NH-44 TO BE 2-LANE ROAD W - [N24001243]MoRTH,ASSAM	03/2020	166.94 -	12/2020 -	-
792	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	05/2018 -	-
793	REHABILITATION AND UPGRADATION OF HYDERABAD OUTER RING ROAD TO MEDAK SECTION OF NH-765D FROM EXISTIN - [N24000992]MoRTH,TELANGANA	02/2018	426.52 -	04/2020 -	-
794	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	07/2019 -	-
795	ISMAILABAD-NARNAUL PKG-4 - [N24001192]NHAI,HARYANA	01/2019	1,018.79 -	- -	-
796	MALEGAON TO RISOD - [N24001089]MoRTH,MAHARASHTRA	02/2018	303.24 303.00	12/2019 -	-
797	CAPACITY AUGMENTATION OF THE EXISTING 4 LANE STRETCH FROM ICHHAPURAM TO NARASANNAPETA IN THE STATE O - [N24000720]NHAI,ANDHRA PRADESH	12/2017	357.00 -	- -	-
798	WAKED TO TALEGAON - [N24001135]MoRTH,MAHARASHTRA	02/2016	1,244.75 1,245.00	02/2019 -	-
799	CONSTRUCTION OF NH-24 4-LANE BYPASS STARTING FROM KM 479.500 OF NH-24 AND TERMINATING AT KM 17.600 O - [N24000722]NHAI,UTTAR PRADESH	12/2017	305.00 -	- -	-
800	SIX LANNING OF CHITTORGARH-UDAIPUR SECTION OF NH-76 FROM DESIGN CHAINAGE KM. 214.870 TO KM 308.370 I - [N24000623]NHAI,RAJASTHAN	09/2016	1,100.19 -	- -	-
801	DEULGAON SAKARSHA TO MEHKAR - [N24001076]MoRTH,MAHARASHTRA	03/2018	219.91 -	12/2019 -	-
802	4 LANING OF KASHIPUR-SITARGANJ SECTION KM. 175.000 TO KM. 252.20 - [N24000638]NHAI,UTTARAKHAND	11/2012	605.84 -	07/2018 -	-
803	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	-
804	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH,GOA	03/2015	184.05 -	- -	-
805	WANDS OF EXISTING SINGLE LANE TO DOUBLE LANE CARRIAGEWAY IN KM 0 TO 40 OF NH-104 IN BIHAR UNDER EPC - [N24001001]MoRTH,BIHAR	05/2014	199.98 -	08/2016 -	-
806	FOUR LANING OF BARHI-HAZARIBAGH NH-33 - [N24000607]NHAI,JHARKHAND	08/2016	323.72 -	08/2018 -	-
807	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 -	-

(1 Quarter, 2021-2022)

				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
808	NH 79 CHITTORGARH NEEMUCH MP BORDER FOUR LANING AND NH 113 NIMBAHERA PRATAPGARH TWO LANING - [N24000470]MoRTH, RAJASTHAN	09/2012	511.00 -	10/2013 -	-
809	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL, ASSAM	12/2015	289.99 -	12/2018 -	-
810	FOUR LANING OF HOSPET - CHITRADURGA - [N24000490]NHAI, KARNATAKA	03/2015	1,388.00 -	08/2018 -	-
811	WIDENING OF SL TO 2 L KM. 287.0 TO 292.0 322.0 TO 342.0 AND KM 352.0 TO 400.0 OF NH16 INCLUDING 1 - [N24001225]MoRTH, CHANDIGARH	12/2010	169.26 299.00	01/2019 -	-
812	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH, MAHARASHTRA	01/2017	388.44 -	- -	-
813	4-LANNING OF MAHULIA BAHARAGORA-JH/WB BORDER SECTION - [N24000548]NHAI, JHARKHAND	02/2016	997.15 -	03/2019 -	-
814	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL, ASSAM	03/2017	1,049.51 -	- -	-
815	WARDHA TO ARVI - [N24001150]MoRTH, MAHARASHTRA	02/2018	313.58 -	04/2020 -	-
816	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI, JHARKHAND	01/2018	273.46 -	- -	-
817	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL, A & N ISLANDS	03/2017	409.85 -	12/2017 -	-
818	TWO LANING WITH PS OF CHHAPRA -GOPALGANJ - [N24000521]NHAI, BIHAR	08/2015	854.80 -	- -	-
819	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BANKUARA- PURUL - [N24000397]MoRTH, WEST BENGAL	01/1991	322.00 -	03/2018 -	-
820	UPGRADATION TO 2 LANE WITH PAVED SHOULDER/4 LANE OF GAGARIA - BAORI KALAN - SERWA - BAKHASAR SECTION - [N24000794]NHAI, RAJASTHAN	02/2018	1,103.88 -	- -	-
821	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL, A & N ISLANDS	02/2018	391.00 -	10/2018 -	-
822	4-LANNING OF WARDHA- BUTIBORI SECTION(KM 465.500 TO 524.690) - [N24000657]NHAI, MAHARASHTRA	03/2017	1,030.44 -	03/2020 -	-
823	AJANTHA TO BULDHANA - [N24001008]MoRTH, A & N ISLANDS	02/2017	401.00 401.00	07/2019 -	-
824	2-LANING WITH PAVED SHOULDERS OF RAEBARELI - BANDA SECTION OF NH-232 - [N24000360]NHAI, UTTAR PRADESH	04/2014	351.34 -	01/2016 -	-
825	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH, UTTARAKHAND	12/2017	200.34 -	12/2019 -	-
826	FOUR LANING OF AKKALKOT-SOLAPUR SECTION OF NH-150E WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM. 99.4 - [N24000853]NHAI, MAHARASHTRA	03/2018	642.13 -	- -	-
827	MUL TO CHANDRAPUR - [N24001117]MoRTH, MAHARASHTRA	12/2016	162.34 -	07/2019 -	-
828	DELHI/ HARYANA BORDER TO ROHTAK - [N24000122]NHAI, HARYANA	04/2007	486.00 -	05/2010 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
829	BRAHMPUTRA BRIDGE, NH NO-31 - [N24000063]NHAI, ASSAM	12/2003	217.61 -	04/2010 -	07/2019
830	NALBARI T BIJNI (AS-7) - [N24000048]NHAI, ASSAM	12/2003	208.00 -	04/2008 -	02/2021
831	SONAPUR TO GUWAHTI (AS-3) - [N24000044]NHAI, ASSAM	12/2003	245.00 -	03/2008 -	08/2020
832	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54 - [240106279]NHAI, ASSAM	12/2003	167.64 -	11/2008 -	-
833	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450 - [240106280]NHAI, ASSAM	12/2003	155.04 -	11/2008 -	-
	Total		3,92,564.39 -		
	<u>URBAN DEVELOPMENT</u>				
834	CONSTRUCTION OF 76 NOS MS FLATS FOR HONORABLE MPS OF LOK SABHA AT DR BD MARG NEW DELHI - [N28000123]CPWD, DELHI	07/2017	218.72 -	11/2020 -	-
835	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL, TAMIL NADU	02/2009	14,600.00 -	12/2015 -	-
836	NAGPUR METRO RAIL - [N28000085]NMRL, MAHARASHTRA	08/2014	8,680.00 -	03/2018 -	-
837	CONSTRUCTION OF ITBP ROAD TO INDO-CHINA BORDER FROM NYU SOBLA SELA TO TEDANG IN THE STATE OF UTTARA - [N28000101]CPWD, UTTARAKHAND	12/2008	114.26 266.00	12/2013 -	-
838	CONSTRUCTION OF ADDITIONAL COMPLEX FOR THE SUPREME COURT OF INDIA AT LAND ADJOINING PRAGATI MAIDAN - [N28000079]CPWD, DELHI	07/2012	884.30 -	12/2015 -	-
839	LUCKNOW METRO RAIL CORPORATION LTD - [N28000094]LMRCL, UTTAR PRADESH	01/2016	6,928.00 6,928.00	03/2019 -	-
840	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL, TAMIL NADU	06/2016	3,770.00 -	03/2018 -	-
841	C/O STEEL STRUCTURE BUILDINGS USING PRE-ENGINEERED TECHNOLOGY AT AFRICA AVENUE AND KG MARG - [N28000143]CPWD, DELHI	02/2020	532.00 -	11/2020 -	-
842	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL, KERALA	07/2012	5,181.79 -	07/2017 -	-
843	CONSTRUCTION 729 QUARTERS (TYPE II-180, TYPE III-364, TYPE IV-112, TYPE V-68, TYPE VI-5), SHOPS, CO - [N28000149]CPWD, CHHATISGARH	05/2019	299.97 -	09/2020 -	-
844	REDEVELOPMENT OF EAST KIDWAI NAGAR - [N28000080]NBCC, DELHI	06/2012	4,264.00 -	11/2019 -	-
845	RE-DEVELOPMENT OF GOVT. OF INDIA PRESS, MINTO ROAD, NEW DELHI (SH: CONSTRUCTION OF NEW BUILDING (2 B - [N28000106]CPWD, DELHI	11/2017	238.56 -	05/2020 -	-
	Total		45,711.60 -		
	<u>WATER RESOURCES</u>				
846	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO, BIHAR	10/2017	254.13 -	09/2020 -	-

(1 Quarter, 2021-2022)					
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
847	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL	02/2014	274.76 -	12/2019 05/2021	-
848	IRRIGATION WORK OF BAGMATI - [N12000108]HSCL, BIHAR	10/2005	956.00 -	03/2015 -	-
849	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL	12/2014	272.32 -	04/2020 -	03/2021
850	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam, UTTARAKHAND	03/2017	158.00 -	11/2019 03/2021	-
851	SEWAGE TREATMENT PLANT AT JAGJEETPUR AND SARAI - [N30000003]UKJalNigam, UTTARAKHAND	03/2017	273.37 -	08/2019 -	-
852	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO, BIHAR	05/2017	191.62 -	11/2020 03/2021	-
853	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO, BIHAR	04/2015	268.63 -	01/2021 -	-
854	SEWAGE TREATMENT PLANT FOR ASSI-BHU SEWERAGE DISTRICT AT RAMANA - [N30000011]UPJalNigam, UTTAR PRADESH	02/2017	161.31 -	11/2019 -	03/2021
855	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO, BIHAR	12/2014	225.77 -	03/2020 -	03/2021
856	SEWERAGE SYSTEM AND STP WORKS PHASE I AT MORADABAD RAMGANGA - [N30000020]UPJalNigam, UTTAR PRADESH	02/2011	279.91 330.05	12/2019 -	01/2021
857	SEWERAGE WORKS IN SEWERAGE DISTRICT I OF KANPUR - [N30000009]UPJalNigam, UTTAR PRADESH	10/2016	370.40 430.49	08/2020 03/2021	-
858	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB, DELHI	05/2017	344.81 -	05/2020 -	-
	Total		4,031.03 -		
	Grand Total		6,67,600.45		

List of on schedule Projects w.r.t. Original Schedule

(1 Quarter, 2021-2022)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>CIVIL AVIATION</u>						
1	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]	4/2020	611.80 -	611.80	23.94	03/2023 -	03/2023
2	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]	5/2020	353.61 -	353.61	61.13	05/2022 -	05/2022
3	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]	5/2018	1,216.90 -	1,216.90	208.55	10/2022 -	10/2022
	Total		2,182.31 -	2,182.31	293.62		
	<u>COAL</u>						
4	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
5	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	52.55	03/2026 -	03/2026
6	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	57.00	03/2028 -	03/2028
7	NAINI COAL MINE - [N06000203]	3/2020	494.30 -	494.30	73.09	03/2024 -	03/2024
8	GODAVARIKHANI COAL MINE - [N06000202]	7/2019	438.98 -	438.98	68.86	03/2023 -	03/2023
9	VENKATESH KHANI COAL MINE - [N06000204]	10/2020	484.51 -	484.51	.89	03/2023 -	03/2023
10	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	-	03/2029 -	03/2029
11	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	279.28	03/2029 -	03/2029
12	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	183.32	03/2024 -	03/2024
13	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.98	124.13	03/2024 -	03/2024
14	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.68	12.62	03/2029 -	03/2029
15	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,236.90	03/2029 -	03/2029
16	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	916.62	.61	03/2027 -	03/2027
17	SEMARIA OPENCAST PROJECT - [N06000176]	5/2019	396.58 -	396.58	-	03/2026 -	03/2026
18	VISHNUPURI UG TO OC MINE - [N06000178]	7/2018	195.57 -	195.57	2.94	03/2025 -	03/2025
19	NORTH URIMARI EXPANSION OCP - [N06000182]	3/2019	1,553.06 -	1,553.06	308.87	03/2023 -	03/2023

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
20	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	.87	03/2026 -	03/2026
21	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]	7/2019	998.71 -	998.71	-	03/2023 -	03/2023
22	PELMA OCP(15.00MTY) - [N06000045]	11/2014	1,624.59 -	1,624.59	9.08	03/2023 -	03/2023
23	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]	12/2013	610.63 -	610.63	158.88	03/2022 -	03/2022
24	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	359.69	249.03	03/2022 -	03/2022
25	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	1,986.09	03/2026 -	03/2026
26	BHANEAGAON OC - [N06000121]	2/2015	187.94 -	409.68	86.81	03/2023 -	03/2023
27	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	745.03	389.28	03/2025 -	03/2025
28	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]	8/2013	7,612.33 -	7,612.33	2,809.75	03/2023 -	03/2023
29	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]	6/2010	11,816.40 -	11,816.40	4,552.86	03/2023 03/2016	03/2023
30	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]	8/2016	319.76 -	404.45	246.02	03/2022 -	03/2022
31	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	76.01	03/2026 -	03/2026
32	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	36.71	03/2026 -	03/2026
33	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.18	1.39	03/2026 -	03/2026
34	JHIRIA WEST OPENCAST PROJECT - [N06000166]	11/2018	389.97 -	389.97	-	03/2026 -	03/2026
35	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	181.04	03/2027 -	03/2027
36	TETARIAKHAR EXPANSION OCP - [N06000186]	11/2019	243.52 -	243.52	37.16	03/2023 -	03/2023
37	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	826.42	.03	03/2027 -	03/2027
38	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	1.82	03/2025 -	03/2025
39	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]	8/2020	836.42 -	836.42	60.07	03/2024 -	03/2024
40	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	-	03/2025 -	03/2025
41	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	1,956.91	03/2029 -	03/2029
	Total		56,879.35 -	57,203.53	15,240.87		
	DEPARTMENT OF HIGHER EDUCATION						
42	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	9/2018	392.51 -	392.51	38.44	06/2022 -	06/2022

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
43	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141	3/2020	808.62 -	808.62	57.42	07/2022 -	07/2022
44	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	3/2019	329.00 -	329.00	-	07/2022 -	07/2022
45	DEVELOPMENT OF PERMANENT CAMPUS OF IIIT RANCHI AND CONSTRUCTION WORK FOR BUILDING AND OTHER AMNETIES - [N44000001	3/2021	127.26 -	188.88	12.73	10/2023 -	10/2023
46	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	1/2018	676.00 -	676.00	-	04/2023 -	04/2023
	Total		2,333.39 -	2,395.01	108.59		
	<u>FINANCE</u>						
47	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109	11/2017	348.77 -	348.77	123.99	11/2021 -	11/2021
	Total		348.77 -	348.77	123.99		
	<u>HEALTH AND FAMILY WELFARE</u>						
48	CONSTRUCTION OF AIIMS AT AWANTIPORA SRINAGAR JAMMU AND SRINAGAR - [N21000030	3/2019	1,577.00 -	1,828.00	-	09/2025 -	09/2025
49	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029	3/2019	1,404.00 -	1,404.00	244.97	09/2023 -	09/2023
	Total		2,981.00 -	3,232.00	244.97		
	<u>HOME AFFAIRS</u>						
50	CONSTRUCTION OF SEPARATE FAMILY ACCOMMODATION (440 NOS.) (PHASE- C/O 336 NOS. TYPE- II QTRS , 96 - [N45000001	1/2020	166.98 -	166.98	.29	05/2022 -	05/2022
51	BUILDING OF THE FORCE HEADQUARTER INCLUDING SECTOR HQR RAF - [N45000002	6/2019	277.35 -	277.35	5.30	07/2022 -	07/2022
52	C/O SEPARATE FAMILY ACCOMMODATION (PHASE-I) WHICH INCLUDES C/O 440 NOS. RESIDENTIAL QTRS. I.E. TYPE- - [N28000147	1/2020	166.98 167.00	166.98	-	10/2023 -	10/2023
	Total		611.31 -	611.31	5.59		
	<u>PETROLEUM</u>						
53	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	2/2021	34,627.00 -	34,627.00	437.47	09/2024 -	09/2024
54	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411	10/2020	1,614.00 -	1,614.00	-	08/2023 -	08/2023
55	REDEVELOPMENT OF NANDASAN FIELD - [N16000404	2/2020	444.87 -	444.87	99.27	08/2022 -	08/2022
56	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400	6/2020	1,378.00 -	1,378.00	24.39	12/2022 -	12/2022
57	AUGMENTATION OF CTMPL - [N16000286	12/2016	228.00 -	228.00	145.94	11/2021 -	11/2021

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
58	CITY GAS DISTRIBUTION (CGD) NETWORK VARANASI - [N16000288]	4/2017	287.49 -	345.15	218.56	04/2022 -	04/2022
59	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]	7/2017	243.53 -	243.53	129.40	07/2022 -	07/2022
60	BARMER PALANPUR PIPELINE - [N16000384]	11/2019	776.00 -	776.00	277.84	11/2022 -	11/2022
61	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]	1/2020	202.16 -	202.16	12.24	07/2022 -	07/2022
62	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]	7/2020	13,805.00 -	13,805.00	98.34	01/2024 -	01/2024
63	RUF PITCH LOADING GANTRY - [N16000406]	10/2020	332.61 -	332.61	.01	11/2022 -	11/2022
64	SETTING UP OF FACILITIES FOR PRODUCTION OF POLYOLS, PROPYLENE GLYCOL AND MONO ETHYLENE GLYCOL AT KOC - [N16000346]	9/2018	11,130.00 -	11,130.00	409.50	03/2023 -	03/2023
65	HEERA REDEVELOPMENT - PHASE III - [N16000360]	6/2019	2,494.68 -	2,354.72	1,483.63	03/2022 -	03/2022
66	MULTI PRODUCT PIPELINE FROM BINA TERMINAL TO PANKI KANPUR TERMINAL - [N16000365]	12/2017	1,524.06 -	1,524.06	830.18	12/2021 -	12/2021
67	HASSAN CHERLAPALLI LPG PIPELINE - [N16000367]	6/2019	2,166.38 -	2,166.38	1,033.89	06/2022 -	06/2022
68	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]	12/2018	854.00 -	854.00	150.14	12/2022 -	12/2022
69	RESITEMENT OF RANCHI AND DHANBAD OLD POL DEPOT AT BOKARO. - [N16000373]	11/2018	248.55 -	248.55	118.53	06/2022 -	06/2022
70	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376]	8/2019	1,255.00 -	1,255.00	215.88	10/2021 -	10/2021
71	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINERY - [N16000379]	1/2019	12,366.00 -	12,366.00	168.82	10/2024 -	10/2024
72	SETTING UP OF PHASE LL FACILITIES FOR HPCL GREEN R AND D CENTRE AT BENGALURU - [N16000380]	6/2018	380.00 -	380.00	237.20	11/2021 -	11/2021
73	LPG BP PROJECT CHITTOOR - [N16000381]	7/2019	167.00 -	167.00	9.37	07/2022 -	07/2022
74	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]	11/2019	5,251.00 -	5,251.00	300.47	05/2023 -	05/2023
75	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA - [N16000386]	1/2020	14,810.00 -	14,810.00	1,086.42	04/2023 -	04/2023
76	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]	9/2019	2,658.34 -	2,658.34	333.40	07/2022 -	07/2022
77	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]	10/2017	221.45 -	221.45	95.46	10/2022 -	10/2022
78	SULPHUR FORMING UNIT IN SRU - [N16000408]	10/2020	210.94 -	210.94	117.03	08/2021 -	08/2021
79	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]	3/2021	456.00 -	456.00	12.86	03/2024 -	03/2024
80	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]	5/2016	1,945.00 -	1,945.00	1,490.09	02/2022 -	02/2022
81	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	970.30	869.08	03/2026 -	03/2026

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
82	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]	10/2017	359.25 -	359.25	155.04	10/2022 -	10/2022
83	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]	7/2017	182.20 -	182.20	81.55	07/2022 -	07/2022
84	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]	10/2017	226.45 -	226.45	117.62	10/2022 -	10/2022
85	AUGMENTATION OF MATHURA-TUNDLA PIPELINE AND ITS EXTENSION FOR HOOK UP WITH BARAUNI-KANPUR PIPELINE A - [N16000333]	3/2018	676.00 -	676.00	445.70	08/2022 -	08/2022
86	ETHYLENE GLYCOL PROJECT AT PARADIP - [N16000338]	4/2018	5,654.00 -	5,654.00	2,978.61	10/2021 -	10/2021
87	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]	3/2020	1,030.65 -	1,030.65	275.20	11/2022 -	11/2022
88	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]	6/2020	1,019.00 -	1,019.00	62.56	01/2023 -	01/2023
89	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]	1/2019	10,228.00 -	10,228.00	117.34	10/2024 -	10/2024
90	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]	6/2020	7,844.25 -	7,844.25	1,204.50	05/2023 -	05/2023
91	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]	6/2020	403.00 -	403.00	2.24	08/2022 -	08/2022
92	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]	5/2020	1,421.46 -	1,244.50	91.17	02/2023 -	02/2023
93	KEROSENE HYDROTREATER (KHT) UNIT INTEGRATED WITH EXISTING DIESEL HYDROTREATER (DHT) UNIT AT MUMBAI R - [N16000410]	8/2020	697.00 -	697.00	171.96	03/2023 -	03/2023
	Total		1,42,980.88 -	1,42,529.36	16,108.90		
	<u>POWER</u>						
94	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]	10/2020	687.97 -	687.97	149.28	11/2025 -	11/2025
95	KAWAS SOLAR 56 MW - [N18000283]	8/2020	261.80 -	261.80	41.47	10/2021 01/2022	10/2021
96	ANTA SOLAR 90 MW - [N18000292]	1/2021	382.22 -	382.22	-	03/2022 -	03/2022
97	BHENSARA 320 MW - [N18000293]	1/2021	1,221.73 -	1,221.73	-	07/2022 -	07/2022
98	CHHATTARGARH 150 MW - [N18000294]	2/2021	599.99 -	599.99	-	07/2022 -	07/2022
99	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]	1/2021	842.27 -	842.27	-	07/2022 -	07/2022
100	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]	3/2019	10,439.09 -	10,439.09	2,299.82	01/2024 -	01/2024
101	NAITWAR MORI HEP - [N18000265]	10/2017	648.33 -	947.89	618.35	12/2021 -	12/2021
102	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	458.32	01/2026 -	01/2026
	Total		16,893.96 -	17,193.52	3,567.24		

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>RAILWAYS</u>						
103	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	446.65	12/2023 -	12/2023
104	SECUNDERABAD-MAHABUBNAGAR DOUBLING - [N22000403]	4/2015	773.94 -	850.00	618.69	12/2024 -	12/2024
105	DAUND - MANMAD (236 KM) - [N22000360]	2/2016	1,876.00 -	2,081.27	445.15	03/2023 -	03/2023
106	PUNE-NASIK (265 KM) - [N22000354]	2/2016	2,425.00 -	5,341.68	-	03/2024 -	03/2024
107	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	3/2015	1,295.42 -	1,758.00	1,143.78	03/2022 -	03/2022
108	CHHITAUNI TAMKUHI ROAD KUSHINAGAR GOPALGANJ UP - [N22000131]	3/2007	243.78 -	895.00	114.63	12/2021 -	12/2021
109	HATHUA-BHATNI (N L) (NER) - [220100319]	4/2005	230.03 -	230.03	277.14	12/2022 -	12/2022
110	WARDHA-NANDED MAHARASHTRA - [N22000231]	4/2008	3,168.29 -	3,168.29	1,352.27	03/2023 -	03/2023
111	AHMEDABAD-BOTAD (GC) - [N22000140]	4/2012	975.62 -	1,500.00	1,261.64	12/2021 -	12/2021
112	INDORE - MANMAD VIA MALEGAON (368 KM) - [N22000353]	2/2016	9,968.00 -	9,968.00	-	03/2024 -	03/2024
113	VAIBHAVWADI -KOLHAPUR (107 KM) - [N22000355]	2/2016	2,750.00 -	3,438.51	-	03/2024 -	03/2024
114	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	3,548.68	1,568.77	12/2023 -	12/2023
115	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]	3/2018	4,329.53 -	4,329.53	33.37	03/2023 -	03/2023
116	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]	12/2015	1,08,000.00 -	1,08,000.00	13,483.41	12/2023 -	12/2023
	Total		1,42,959.63 -	1,48,786.75	20,745.50		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
117	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]	12/2019	2,680.42 -	2,680.42	741.14	12/2023 -	12/2023
118	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]	3/2018	351.00 -	351.00	144.34	06/2021 -	06/2021
119	KHELLANI-KHANABAL PKG-1 - [N24001323]	3/2021	486.45 -	486.45	-	09/2022 -	09/2022
120	KHELLANI-KHANABAL PKG-6 - [N24001324]	2/2021	285.28 -	285.28	-	09/2022 -	09/2022
121	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]	9/2020	262.84 -	262.84	-	05/2023 -	05/2023
122	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326]	11/2020	4,997.04 -	4,997.04	-	09/2028 -	09/2028
123	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]	8/2020	292.80 -	292.80	2.53	05/2022 -	05/2022

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
124	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]	12/2020	804.00 -	804.00	-	08/2023 -	08/2023
125	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]	3/2020	165.54 -	165.54	-	07/2022 -	07/2022
126	KARGIL-ZANSKR PACKAGE-5 - [N24001330]	8/2020	169.79 -	169.79	9.07	12/2023 -	12/2023
127	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]	3/2020	261.13 -	261.13	11.95	06/2022 -	06/2022
128	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]	11/2020	525.68 -	525.68	4.58	12/2023 -	12/2023
129	TADADEGE - HENKAR - [N24001315]	2/2021	550.45 -	550.45	-	03/2023 -	03/2023
130	LADDA - BASAI - [N24001316]	2/2021	445.96 -	445.96	-	04/2023 -	04/2023
131	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]	6/2020	201.99 -	201.99	-	01/2022 -	01/2022
132	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]	9/2020	173.17 -	173.17	-	04/2022 -	04/2022
133	STRENGTHENING OF CHURAIBARI - AGARTALA SECTION OF NH-08 - [N24001319]	6/2020	257.96 -	257.96	-	01/2022 -	01/2022
134	DOGINALA - GAU - [N24001320]	12/2020	242.30 -	242.30	-	09/2022 -	09/2022
135	DEMBUEN - BRUNI - [N24001321]	12/2020	606.63 -	606.63	-	03/2023 -	03/2023
136	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	9/2020	183.31 -	183.31	-	05/2022 -	05/2022
137	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]	3/2020	217.50 -	217.50	7.77	06/2022 -	06/2022
138	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]	9/2019	761.54 -	761.54	67.33	05/2023 -	05/2023
139	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]	11/2020	445.51 -	445.51	9.20	12/2023 -	12/2023
140	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]	11/2020	284.21 -	284.21	2.63	12/2023 -	12/2023
141	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]	8/2020	230.45 -	230.45	-	04/2023 -	04/2023
142	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]	10/2020	493.42 -	493.42	-	11/2023 -	11/2023
143	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]	10/2020	816.79 -	816.79	-	12/2023 -	12/2023
144	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]	10/2020	157.86 -	157.86	11.28	04/2022 -	04/2022
145	PREPATION OF FEASIBILITY/DPR OF CONSTRUCTION OF NEW 4-LANE ELEVATED ROAD FROM CHENNAI PORT TO MADURA - [N24001302]	7/2020	3,426.00 -	3,426.00	-	12/2021 -	12/2021

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
146	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306	10/2020	724.60 -	724.60	-	03/2023 -	03/2023
147	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C GEOMETRIC IMPROVEMENT FROM KM 397.00 TO KM 422.00 (25 K - [N24001307	1/2017	197.67 -	197.67	10.83	12/2022 -	12/2022
148	KAILASHAHAR TO KHOWAI PKG-5 - [N24001308	11/2020	332.14 -	332.14	-	07/2022 -	07/2022
149	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	159.13	-	06/2022 -	06/2022
150	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310	11/2020	280.91 -	280.91	-	07/2022 -	07/2022
151	KAILASHAHAR TO KHOWAI PKG-2 - [N24001311	11/2020	206.78 -	206.78	-	07/2022 -	07/2022
152	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (1A PACKAGES) - [N24001312	3/2020	167.95 -	167.95	28.11	06/2022 -	06/2022
153	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	.99	12/2023 -	12/2023
154	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272	3/2020	167.95 -	167.95	24.91	06/2022 -	06/2022
155	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273	7/2020	177.76 -	177.76	20.25	08/2022 -	08/2022
156	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274	8/2020	379.39 -	379.39	.91	04/2022 -	04/2022
157	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275	8/2020	268.98 -	268.98	-	04/2022 -	04/2022
158	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276	8/2020	228.97 -	228.97	-	04/2022 -	04/2022
159	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277	9/2020	275.02 -	275.02	22.39	10/2022 -	10/2022
160	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	3/2020	206.88 -	206.88	16.55	07/2022 -	07/2022
161	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-II) - [N24001279	3/2020	216.49 -	216.49	28.93	07/2022 -	07/2022
162	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280	3/2020	320.97 -	320.97	31.87	06/2022 -	06/2022
163	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	45.49	09/2026 -	09/2026
164	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255	9/2020	277.44 -	277.44	13.40	10/2022 -	10/2022
165	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG - [N24001257	8/2020	159.85 -	159.85	-	10/2022 -	10/2022

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
166	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM32.0 TO KM43.454 [DES - [N24001258	8/2020	202.36 -	202.36	-	04/2022 -	04/2022
167	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259	9/2020	315.63 -	315.63	1.67	04/2022 -	04/2022
168	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T - [N24001260	9/2020	257.15 -	257.15	24.54	04/2022 -	04/2022
169	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261	8/2020	311.00 -	311.00	-	04/2023 -	04/2023
170	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	7/2020	345.38 -	345.38	-	04/2023 -	04/2023
171	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	6/2020	277.50 -	277.50	3.03	01/2022 -	01/2022
172	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244	8/2020	301.06 -	301.06	-	04/2022 -	04/2022
173	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245	9/2020	353.90 -	353.90	8.17	05/2022 -	05/2022
174	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246	3/2020	220.20 -	220.20	-	12/2022 -	12/2022
175	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247	3/2020	247.76 -	247.76	2.60	01/2022 -	01/2022
176	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248	8/2020	208.84 -	208.84	-	04/2022 -	04/2022
177	2-LANING FROM MANU-SIMLUNG (PKG III) - [N24001249	6/2020	347.36 -	347.36	37.58	01/2022 -	01/2022
178	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 66.00 TO KM 81.00 (DESIGN CHAINAGE 65.923 - [N24001250	8/2020	278.46 -	278.46	20.12	03/2022 -	03/2022
179	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251	3/2019	402.94 -	402.94	-	04/2022 -	04/2022
180	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252	8/2020	295.97 -	295.97	-	04/2023 -	04/2023
181	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254	3/2020	242.97 -	242.97	-	06/2022 -	06/2022
182	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264	7/2020	228.39 -	228.39	-	04/2022 -	04/2022
183	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265	3/2020	154.51 -	154.51	4.00	07/2022 -	07/2022
184	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266	7/2020	210.79 -	210.79	-	04/2022 -	04/2022

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
185	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	3/2020	178.43 -	178.43	6.87	07/2022 -	07/2022
186	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268	3/2019	471.00 -	471.00	114.29	07/2022 -	07/2022
187	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269	3/2020	216.49 -	216.49	3.35	03/2022 -	03/2022
188	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270	3/2020	292.24 -	292.24	2.06	06/2022 -	06/2022
189	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271	6/2020	365.53 -	365.53	24.77	08/2022 -	08/2022
190	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	3/2020	292.24 -	292.24	29.00	07/2022 -	07/2022
191	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282	3/2020	355.79 -	355.79	48.86	06/2022 -	06/2022
192	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283	3/2020	281.78 -	281.78	50.44	07/2022 -	07/2022
193	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284	3/2020	361.53 -	361.53	19.49	06/2022 -	06/2022
194	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286	3/2020	278.95 -	278.95	63.72	06/2022 -	06/2022
195	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285	3/2020	330.78 -	330.78	34.07	12/2021 -	12/2021
196	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287	4/2020	330.80 -	330.80	26.42	12/2021 -	12/2021
197	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D - [N24001288	8/2020	232.29 -	232.29	13.39	04/2022 -	04/2022
198	STRENGTHENING WITH PAVED SHOULDER FROM KM 30/0 TO KM 46/0, KM 54/0 TO KM 61/0, KM 69/0 TO KM 80/0 AN - [N24001152	9/2018	160.00 -	160.00	116.26	09/2021 -	09/2021
199	BHOGAN KHURD TO KASHEDI - [N24001132	9/2017	743.21 743.00	743.21	290.00	06/2021 -	06/2021
200	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180	3/2019	237.51 -	237.51	60.04	12/2022 -	12/2022
201	NAGAU-BIKANER SECTION FROM KM 177.00 TO KM 267.325 ON NH-89 - [N24001240	3/2020	370.36 -	370.36	90.45	08/2022 -	08/2022
202	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216	12/2016	196.00 -	196.00	94.78	09/2021 -	09/2021
	Total		43,582.81 -	43,582.81	2,446.42		
	<u>RURAL DEVELOPMENT</u>						
203	CONSTRUCTION OF GRAMEEN VIKAS BHAWAN (2BASEMENTS+ GROUND+9 FLOORS) FOR MINISTRY OF RURAL DEVELOPMENT - [N28000132	11/2018	361.60 -	361.60	12.44	07/2021 -	07/2021

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		361.60 -	361.60	12.44		
	<u>SHIPPING AND PORTS</u>						
204	JAL MARG VIKAS PROJECT - [N25000072]	1/2018	5,369.18 -	4,633.81	1,885.98	03/2023 -	03/2023
	Total		5,369.18 -	4,633.81	1,885.98		
	<u>STEEL</u>						
205	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]	11/2020	542.24 -	542.24	33.51	12/2023 -	12/2023
206	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]	11/2015	2,907.00 -	2,907.00	399.42	06/2023 -	06/2023
207	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]	11/2020	377.18 -	377.18	35.46	05/2023 -	05/2023
	Total		3,826.42 -	3,826.42	468.39		
	<u>URBAN DEVELOPMENT</u>						
208	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]	2/2019	13,365.77 -	13,365.77	232.23	06/2024 -	06/2024
209	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]	7/2019	24,948.65 -	24,948.65	2,070.94	03/2025 -	03/2025
210	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134]	3/2019	30,274.00 -	30,274.00	4,100.93	06/2025 -	06/2025
211	BHOPAL METRO RAIL - [N28000124]	11/2018	6,941.40 -	6,941.40	201.50	02/2023 -	02/2023
212	KANPUR METRO RAIL PROJECT - [N28000144]	5/2019	11,076.48 -	11,076.48	-	03/2024 -	03/2024
213	AGRA METRO RAIL PROJECT - [N28000145]	5/2019	8,379.62 -	8,379.62	-	03/2024 -	03/2024
214	INDORE METRO RAIL - [N28000125]	11/2018	7,500.80 -	7,500.80	131.03	02/2023 -	02/2023
215	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]	10/2016	1,128.00 -	1,128.00	26.00	03/2022 -	03/2022
216	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]	3/2019	5,384.17 -	5,384.17	92.16	03/2024 -	03/2024
217	SURAT METRO RAIL PROJECT - [N28000138]	3/2019	12,020.32 -	12,020.32	157.91	03/2024 -	03/2024
	Total		1,21,019.21 -	1,21,019.21	7,012.70		
	<u>WATER RESOURCES</u>						
218	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]	8/2017	824.00 -	824.00	42.73	06/2022 -	06/2022
219	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]	8/2017	578.89 -	578.89	42.73	06/2022 -	06/2022

(1 Quarter, 2021-2022)

						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
220	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]	10/2017	164.93 -	164.93	-	12/2021 -	12/2021
221	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]	1/2018	172.10 -	172.10	-	12/2021 -	12/2021
222	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]	8/2017	185.22 -	185.22	-	12/2021 -	12/2021
223	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	3/2017	277.42 -	277.42	146.23	05/2021 -	05/2021
224	SEWERAGE SCHEME AT PAHARI ZONE IVA S PATNA - [N30000041]	5/2017	184.86 -	184.86	152.78	05/2021 -	05/2021
225	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]	5/2017	356.37 -	356.37	103.61	04/2021 -	04/2021
226	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]	3/2018	294.02 -	294.02	-	10/2021 -	10/2021
227	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]	5/2017	767.59 -	767.59	76.71	09/2021 -	09/2021
228	INTEGRATED PROJECT FOR DEVELOPMENT OF STPS IN ALLAHABAD ALONG WITH EXISTING ASSETS - [N30000007]	3/2018	904.00 -	904.00	136.55	09/2021 -	09/2021
229	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62 -	261.12	-	03/2022 -	03/2022
230	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]	3/2018	967.23 -	967.23	51.66	09/2021 -	09/2021
231	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]	3/2019	271.39 -	271.39	-	08/2021 -	08/2021
232	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	8/2017	307.12 -	307.12	-	09/2022 -	09/2022
233	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]	3/2018	165.16 -	165.16	-	06/2022 -	06/2022
234	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]	12/2018	234.31 -	234.31	-	04/2022 -	04/2022
235	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR - [N30000030]	3/2019	287.53 -	287.53	-	04/2022 -	04/2022
236	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]	1/2019	384.96 -	384.96	-	04/2022 -	04/2022
237	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]	3/2018	230.06 -	230.06	73.63	07/2021 -	07/2021
238	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]	2/2019	681.78 -	690.71	-	06/2022 -	06/2022
239	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]	1/2019	206.05 -	206.05	36.90	10/2021 -	10/2021
240	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]	1/2019	231.79 -	234.03	-	12/2021 -	12/2021
241	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]	3/2017	665.78 -	665.78	205.01	12/2022 -	12/2022

(1 Quarter, 2021-2022)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		9,556.18	9,614.85	1,068.54		
	Grand Total		5,51,886.00	5,57,521.26	69,333.74		

List of Projects Ahead of Schedule w.r.t. Original Schedule

(1 Quarter, 2021-2022)							
						Date of Commissioning	
S.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>RAILWAYS</u>						
1	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99	6,753.42	547.68	12/2026 -	12/2025
2	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	4/2010	2,127.00	3,000.00	1,921.53	03/2023 -	12/2022
3	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	2/2015	3,627.47	3,627.47	1,204.21	03/2024 -	03/2023
4	NEW MAYNAGURI-GUMANIHAT-DOUBLING OF REMAINING PORTION (51.65 KM) - [N22000390]	4/2016	602.27 -	2,144.78	942.56	12/2021 -	07/2021
5	DIGHI PORT NEW LINE - [N22000408]	4/2015	723.78	723.78	.19	12/2025 -	03/2025
	Total		10,047.51 -	16,249.45	4,616.17		
	<u>PETROLEUM</u>						
6	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 1,137.79	1,137.79	684.42	03/2023 03/2022	03/2022
7	CAPTIVE NATURAL GAS PIPELINE FROM DAHEJ TO KOYALI REFINERY - [N16000308]	8/2017	315.00 -	315.00	213.62	12/2021 -	08/2021
8	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]	3/2018	3,712.00 -	3,696.00	2,114.65	09/2022 -	03/2022
9	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]	3/2019	5,830.20 -	5,830.20	109.93	03/2031 08/2029	08/2029
	Total		10,680.47 -	10,978.99	3,122.62		
	<u>HEALTH AND FAMILY WELFARE</u>						
10	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]	3/2019	1,828.00	1,828.00	-	09/2025 -	05/2024
	Total		1,828.00 -	1,828.00	.00		
	<u>PETROLEUM</u>						
11	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,398.00	87.79	12/2023 -	06/2023
12	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409]	9/2020	18,936.00 -	18,936.00	773.35	09/2024 -	08/2024
	Total		20,334.00 -	20,334.00	861.14		
	Grand Total		42,889.98	49,390.44	8,599.93		

List of Delayed Projects w.r.t. Original and Revised Schedule

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>ATOMIC ENERGY</u>								
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 -	16,580.00	16,807.00	12/2015 -	02/2022	74	-
2	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	6,840.00	5,962.85	09/2010 10/2022	10/2022	145	0
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	24,875.00	11/2020 -	11/2023	36	-
4	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 -	17,079.00	13,370.00	12/2016 -	03/2023	75	-
	Total		67,120.00 -	80,348.00	61,014.85				
	<u>CIVIL AVIATION</u>								
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	303.80	174.56	04/2020 -	03/2022	23	-
6	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	656.25	02/2022 -	08/2022	6	-
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,JAMMU AND KASHMIR	07/2018	346.27 -	480.33	100.50	09/2021 -	12/2022	15	-
8	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00	1,383.00	369.66	09/2021 -	09/2022	12	-
9	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	288.18	09/2020 -	09/2022	24	-
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	1,232.00	370.65	03/2021 03/2022	03/2023	24	12
11	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,A & N ISLANDS	10/2013	417.23 707.73	707.73	451.35	09/2018 09/2020	12/2021	39	15
12	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	421.38	10/2021 -	07/2022	9	-
13	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI,TAMIL NADU	06/2019	380.87 -	380.87	10.06	03/2022 03/2022	03/2023	12	12
14	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	289.29	08/2022 -	12/2022	4	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
15	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	150.72	04/2021 -	08/2022	16	-
16	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	90.26	02/2020 06/2021	12/2021	22	6
17	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI, WEST BENGAL	01/2019	389.71 -	389.71	188.42	11/2021 10/2022	10/2022	11	0
18	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCB AIRPORT KOLKATA - [N04000080]AAI, WEST BENGAL	01/2016	458.00 -	458.00	149.12	03/2020 12/2021	12/2021	21	0
19	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	199.50	06/2021 -	12/2021	6	-
	Total		11,165.75 -	11,680.31	3,909.90				
	<u>COAL</u>								
20	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	216.54	03/2021 -	09/2022	18	-
21	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	296.56	03/2021 -	09/2023	30	-
22	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138]NLC,TAMIL NADU	04/2013	1,458.17 709.06	709.06	488.80	06/2015 03/2025	03/2025	117	0
23	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 -	17,237.80	11,953.10	11/2021 07/2022	07/2022	8	0
24	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATISGARH	07/2008	178.44 -	178.44	10.55	03/2014 -	03/2026	144	-
25	RCE OF INDARAM OCP(1.20 MTPA) - [N06000093]SCCL,TELANGANA	07/2011	162.76 -	349.28	288.72	03/2015 -	03/2022	84	-
26	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	1.62	03/2022 -	03/2025	36	-
27	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51	163.51	124.64	03/2011 -	03/2022	132	-
28	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	1,783.09	678.92	03/2021 -	03/2022	12	-
29	RPR FOR MUNGOLI NIORGUDA EXTENSION (DEEP) OC (4.375 MTY) - [N06000142]WCL,MAHARASHTRA	11/2015	851.60 -	826.80	230.49	03/2020 -	03/2026	72	-
30	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	471.22	04/2015 -	03/2022	83	-
31	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	-	03/2023 -	03/2027	48	-
32	KALYANIKHANI OPENCAST PROJECT - [N06000101]SCCL,TELANGANA	07/2012	417.33 -	384.32	136.00	07/2016 -	03/2022	68	-
33	RECAST EPR AMRAPALI OC - [N06000103]CCL,JHARKHAND	02/2012	4,983.58	4,983.58	258.69	03/2020 03/2028	03/2024	48	-48
34	KISTARAM OCP - [N06000089]SCCL,TELANGANA	11/2010	242.29 -	164.04	143.08	03/2015 -	03/2022	84	-

(1 Quarter,2021-2022)

All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
35	HINGULA OC-II EXP. PH-III (15 MTY) - [N06000068]MCL,ODISHA	11/2008	479.53	479.53	475.14	03/2013 -	03/2022	108	-
36	RAMAGUNDAM OC-II EXTENSION - [N06000078]SCCL,TELANGANA	12/2009	418.97 -	489.62	416.07	03/2012 -	03/2023	132	-
37	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46	162.46	89.18	03/2014 -	03/2022	96	-
38	ADASA UG TO OC - [N06000133]WCL,MAHARASHTRA	08/2015	288.90 -	333.43	142.27	03/2023 -	03/2024	12	-
39	MANIKPUR OC EXPANSION (3.5 MTY) - [N06000081]SECL,CHHATISGARH	12/2009	321.50 -	321.50	209.86	03/2014 -	03/2023	108	-
40	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85	510.85	496.91	03/2016 -	03/2022	72	-
41	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38	1,375.38	504.36	03/2021 -	03/2024	36	-
42	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	100.65	03/2021 04/2024	04/2024	37	0
43	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	65.70	03/2021 -	03/2024	36	-
44	JALAGAM VENGALA RAO OCP-II - [N06000094]SCCL,TELANGANA	07/2011	447.06 -	473.22	79.04	03/2015 -	03/2023	96	-
45	SONEPUR BAZARI (COMB) OCP (8.0 MTY) - [N06000109]ECL, WEST BENGAL	08/2012	1,055.05 -	1,055.05	678.55	03/2018 -	10/2021	43	-
46	AMGAON OPENCASST PROJECT RCE - [N06000135]SECL,CHHATISGARH	07/2015	316.10 -	316.10	143.10	03/2020 -	03/2023	36	-
47	KAKATIYAKHANI OPENCASST-2 PROJECT - [N06000129]SCCL,TELANGANA	05/2015	397.09 -	442.42	110.54	03/2019 -	03/2022	36	-
48	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15	479.15	278.53	03/2019 -	03/2024	60	-
49	MADANNAGAR OPENCASST PROJECT - [N06000140]SECL,CHHATISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	-
50	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	152.67	03/2022 -	03/2023	12	-
51	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	101.09	03/2021 -	09/2022	18	-
52	PR FOR DINESH(MAKARDHOKRA III) EXPANSION OC (8.0 MTY) [N06000118]WCL,MAHARASHTRA	11/2014	1,184.33 -	1,184.33	376.85	03/2020 -	03/2027	84	-
53	BHUBANESWARI EXPENSION OCP(40.0 MTY) - [N06000034]MCL,ODISHA	12/2007	3,145.45	3,145.45	612.55	03/2017 -	03/2031	168	-
54	EXPANSION PR OF BALRAM EXPANSION OCP(15 MTY) [N06000044]MCL,ODISHA	12/2007	3,504.21	3,504.21	607.83	03/2010 03/2029	03/2029	228	0
55	BHATADI EXPANSION OC MINE - [N06000150]WCL,MAHARASHTRA	02/2016	304.52 -	729.86	160.67	03/2019 -	09/2026	90	-
56	KAKATIYAKHANI OPENCASST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	199.89	03/2019 -	03/2022	36	-
57	AMERA OC RCE - [N06000123]SECL,CHHATISGARH	02/2015	335.97 -	335.97	49.42	03/2018 -	03/2023	60	-
58	JAGANNATHPOR OCP(3.00MTY) - [N06000075]SECL,CHHATISGARH	09/2008	152.43 459.49	459.49	198.05	03/2015 03/2020	03/2022	84	24
59	MURAIIDH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	56.16	04/2014 -	04/2023	108	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
60	REVISED PR FOR AMALGAMATED INDER KAMPTEE DEEP OC (3.2 MTY) - [N06000141]WCL,MAHARASHTRA	11/2015	313.34 -	313.34	148.72	03/2021 -	03/2024	36	-
61	AMADAND OPENCASST EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	123.83	03/2021 -	03/2022	12	-
62	PACHWARA SOUTH COAL BLOCK - [N06000193]NLC,JHARKHAND	07/2013	1,795.01 -	1,795.01	35.92	08/2022 -	09/2023	13	-
63	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL	12/2015	304.13 341.22	341.22	59.09	03/2017 -	03/2022	60	-
64	RECAST PR FOR DHANKASA UG (1.00 MTY) - [N06000155]WCL,MULTI STATE	09/2016	289.29 -	289.30	35.95	03/2022 -	03/2025	36	-
65	EXPANSION PR OF JHANJRA UG(5.00 MTY) - [N06000020]ECL, WEST BENGAL	11/2015	1,210.12 -	1,210.12	38.23	03/2022 03/2029	03/2029	84	0
66	SINGHORI OC MINE - [N06000130]WCL,MAHARASHTRA	06/2015	205.49 -	205.49	138.12	03/2020 -	09/2021	18	-
67	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 334.27	334.27	21.01	04/2018 -	06/2022	50	-
68	AMALGAMATED GONDEGAON GHATROHAN OC - [N06000149]WCL,MAHARASHTRA	02/2016	198.68 -	325.18	253.17	03/2019 -	03/2022	36	-
69	KOLAR PIMPRI EXTENSION OC - [N06000160]WCL,MAHARASHTRA	03/2017	362.73 -	402.90	334.79	03/2020 -	09/2022	30	-
70	EXPANSION PR OF GOPAL JI KANIHA OCP(30.0 MTY) - [N06000035]MCL,ODISHA	12/2007	8,416.19	8,416.19	890.78	03/2013 03/2028	03/2028	180	0
71	RPR FOR JAMUNIA UG (0.90 MTY) - [N06000153]WCL,MADHYA PRADESH	07/2016	281.25 -	281.25	18.24	03/2022 -	03/2026	48	-
72	NEW MAJRI UG TO OC - [N06000128]WCL,MAHARASHTRA	05/2015	295.56 -	496.38	164.25	03/2019 -	09/2026	90	-
73	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	289.45	284.88	05/2014 -	07/2021	86	-
74	DURGAPUR OPENCASST PROJECT - [N06000136]SECL,CHHATISGARH	02/2015	916.24 -	916.24	11.38	03/2023 -	03/2026	36	-
	Total		65,802.33 -	66,519.41	24,162.37				
	<u>CULTURE DEVELOPMENT</u>								
75	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL,MEGHALAYA	04/2014	151.33	151.33	149.33	09/2017 -	08/2021	47	-
	Total		151.33 -	151.33	149.33				
	<u>DEFENCE PRODUCTION</u>								
76	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103]CPWD,KARNATAKA	12/2016	246.31 -	210.00	131.46	02/2020 12/2020	12/2021	22	12
	Total		246.31 -	210.00	131.46				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								

(1 Quarter,2021-2022)

All Cost/ Expenditure in Rs. crore

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
77	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD,KARNATAKA	07/2019	851.00	851.00	26.10	03/2022 -	09/2022	6	-
78	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD,ODISHA	01/2019	790.79 -	790.79	187.46	03/2022 -	06/2022	3	-
79	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD,JHARKHAND	09/2012	171.86	171.86	111.29	03/2016 -	06/2021	63	-
80	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB - [N28000120]CPWD,PUNJAB	01/2018	430.00 -	387.83	210.87	05/2020 -	03/2022	22	-
81	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD,PUNJAB	10/2019	348.24 -	348.24	18.76	05/2022 -	10/2022	5	-
82	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD,MAHARASHTRA	01/2018	223.37	223.37	61.35	07/2020 -	06/2021	11	-
83	CONSTRUCTION OF ENGINEERING CORE LAB FOR IIT KANPUR - [N28000111]CPWD,UTTAR PRADESH	11/2017	171.72	171.72	53.94	03/2020 -	06/2021	15	-
84	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD,BIHAR	02/2016	496.18 -	498.99	270.35	06/2017 -	10/2021	52	-
85	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD,BIHAR	09/2018	375.00	375.00	48.46	09/2020 -	11/2022	26	-
86	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE-1B FOR IIT ROPAR, PUNJAB - [N28000102]CPWD,PUNJAB	08/2016	294.00 -	350.69	276.71	04/2019 -	07/2021	27	-
87	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD,ANDHRA PRADESH	09/2019	588.72	588.72	14.80	09/2022 -	01/2023	4	-
88	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD,KERALA	07/2019	753.63	753.63	58.47	03/2021 -	06/2022	15	-
	Total		5,494.51 -	5,511.84	1,338.56				
	<u>DPIIT</u>								
89	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC,DELHI	11/2017	4,773.00 -	5,178.00	2,617.58	12/2019 -	12/2021	24	-
90	DELHI MUMBAI INDUSTRIAL CORRIDOR - [N40000001]DMIC,MULTI STATE	09/2011	12,579.09 -	13,812.30	9,265.07	09/2019 01/2014	07/2021	22	90
	Total		17,352.09 -	18,990.30	11,882.65				
	<u>FERTILISERS</u>								
91	GAS TURBINE GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT AT RCF TROMBAY - [N08000018]RCF,MAHARASHTRA	04/2018	426.72 -	426.72	289.65	04/2020 10/2021	10/2021	18	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
92	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL PANIPAT - [N08000014]NFL,HARYANA	01/2018	215.92 -	215.92	169.96	11/2019 06/2021	06/2021	19	0
93	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL NANGAL - [N08000016]NFL,PUNJAB	01/2018	239.81 -	239.81	200.94	11/2019 05/2021	04/2021	17	-1
94	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL BATHINDA - [N08000015]NFL,PUNJAB	01/2018	218.83 -	218.83	192.84	11/2019 05/2021	04/2021	17	-1
	Total		1,101.28 -	1,101.28	853.39				
	<u>FINANCE</u>								
95	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD,TAMIL NADU	12/2015	209.00 -	208.96	205.75	10/2019 -	07/2021	21	-
	Total		209.00 -	208.96	205.75				
	<u>HEALTH AND FAMILY WELFARE</u>								
96	AIIMS BILASPUR - [N21000028]NBCC,HIMACHAL PRADESH	04/2018	1,351.00 -	1,471.00	792.76	09/2021 -	06/2022	9	-
97	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT BATHINDA, PUNJAB - [N21000026]HITES,PUNJAB	07/2016	703.00 -	557.48	486.71	06/2020 -	10/2021	16	-
98	RESIDENTIALCOMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL - [N21000018]HSCC,WEST BENGAL	08/2017	355.15 -	355.15	308.63	03/2019 -	09/2021	30	-
99	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]CPWD,KERALA	09/2017	150.29 -	150.29	48.41	03/2020 -	12/2021	21	-
100	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 -	747.80	370.60	05/2021 -	09/2022	16	-
101	NEIGRIHMS SHILLONG MEGHALYA - [N21000013]HSCC,MEGHALAYA	10/2016	363.99 -	363.99	243.84	05/2018 -	12/2021	43	-
102	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD,PONDICHERRY	03/2018	195.00	195.00	16.41	09/2020 -	04/2022	19	-
103	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.) - [N21000025]HITES,UTTAR PRADESH	07/2016	785.00 -	715.06	567.15	04/2020 -	10/2021	18	-
104	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD,TELANGANA	10/2016	209.84 -	209.84	145.62	03/2020 -	05/2021	14	-
105	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD,HIMACHAL PRADESH	12/2018	260.00	260.00	25.38	06/2021 -	05/2022	11	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
106	LHMC NEW DELHI-RE-DEVELOPMENT - [N21000003]HSCC,DELHI	02/2013	414.11 -	566.89	509.22	11/2013 -	07/2021	92	-
	Total		5,662.38 -	5,592.50	3,514.73				
	<u>HOME AFFAIRS</u>								
107	NSG AT KOLKATA - [N28000104]CPWD, WEST BENGAL	10/2014	162.88 238.00	238.00	171.19	04/2018 12/2021	12/2021	44	0
108	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD,DELHI	10/2013	1,219.21 -	2,000.00	937.40	10/2019 -	12/2021	26	-
	Total		1,382.09 -	2,238.00	1,108.59				
	<u>MINES</u>								
109	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	.92	04/2021 03/2023	03/2023	23	0
110	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	5,540.00 6,435.90	5,540.00	764.55	04/2021 12/2022	12/2022	20	0
111	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.00	06/2019 12/2021	12/2021	30	0
	Total		6,189.62 -	6,186.17	900.47				
	<u>PETROLEUM</u>								
112	SEA WATER DESALINATION PLANT - [N16000319]MANGALORE REFIN,KARNATAKA	11/2017	581.00 637.00	637.00	497.82	03/2020 11/2020	09/2021	18	10
113	PROVISION OF 2ND SPUR FOR TWL GANTRY, TWD FACILITY FOR MS AND HSD, ADDITIONAL TANKS FOR MS,HSD AND - [N16000304]IOCL,MADHYA PRADESH	08/2017	236.00 293.00	293.00	180.03	06/2020 09/2021	09/2021	15	0
114	DEVELOPMENT OF NEW MARGINAL FIELD WO 24-3, D30 AND B192 ALONG WITH FACILITY FOR CO2 MITIGATION - [N16000357]ONGC,MAHARASHTRA	02/2019	2,292.46 -	2,203.71	1,853.23	05/2021 12/2021	12/2021	7	0
115	LPG BP PROJECT MOTIHARI - [N16000317]IOCL,BIHAR	05/2018	206.50 -	206.50	133.57	03/2021 09/2021	09/2021	6	0
116	DEVELOPMENT OF FACILITIES AT MOINARBAND (SILCHAR) , CACHAR , ASSAM AS RESITEMENT OF RAMNAGAR DEPOT - [N16000236]IOCL,ASSAM	06/2016	423.00 -	502.00	424.37	08/2019 06/2021	06/2021	22	0
117	MMPL PIPELINE REROUTING PROJECT - [N16000261]BPCL,MAHARASHTRA	04/2013	449.58 -	449.58	396.13	12/2019 04/2021	04/2021	16	0
118	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	1,772.95	08/2021 09/2022	09/2022	13	0
119	DEVELOPMENT OF R-SERIES FIELDS INCLUDING REVIVAL OF R 12 (RATNA) - [N16000297]ONGC,MAHARASHTRA	02/2017	4,006.83 4,475.92	3,596.00	3,516.94	05/2021 05/2021	06/2021	1	1

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
120	DHAMRA-ANGUL PIPELINE PROJECT - [N16000272]GAIL,ODISHA	03/2017	1,933.00 -	1,933.00	1,354.40	12/2020 12/2021	12/2021	12	0
121	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 -	2,281.94	433.01	12/2022 07/2023	07/2023	7	0
122	MOTOR SPIRIT BLOCK PROJECT (MSBP) TO PRODUCE BSVI MS AT KOCHI REFINERY - [N16000263]BPCL,KERALA	02/2016	3,313.00 -	3,288.96	2,977.00	02/2020 03/2021	06/2021	16	3
123	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	25,090.00	12,103.70	06/2020 06/2022	06/2022	24	0
124	PIPELINE REPLACEMENT PROJECT (PRP-VI) - [N16000370]ONGC,MAHARASHTRA	05/2019	763.92 -	733.86	757.62	12/2020 12/2021	12/2021	12	0
125	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385]HPCL,HARYANA	09/2018	520.00 -	520.00	134.03	09/2026 02/2027	02/2027	5	0
126	120 TMTA NEW LPG PLANT AT BARHI JHARKHAND STATE - [N16000316]HPCL,JHARKHAND	06/2017	161.50 -	161.50	91.28	06/2020 09/2021	09/2021	15	0
127	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS) - [N16000128]ONGC,MAHARASHTRA	03/2011	861.79 1,846.46	2,001.34	1,565.69	05/2013 02/2022	02/2022	105	0
128	220 KV GRID SUPPLY - [N16000407]HPCL,ANDHRA PRADESH	10/2020	303.40 -	303.40	207.50	03/2021 -	08/2021	5	-
129	KHARAGPUR LPG BOTTLING PLANT - [N16000300]IOCL,WEST BENGAL	04/2017	163.02 -	163.02	104.44	04/2020 10/2021	10/2021	18	0
130	BS VI PROJECT AT GUWAHATI REFINERY - [N16000339]IOCL,ASSAM	08/2018	557.00 -	557.00	526.65	02/2020 06/2021	09/2021	19	3
131	BARAUNI-GUWAHATI PIPELINE - [N16000334]GAIL,MULTI STATE	06/2018	3,308.00 3,060.00	3,060.00	2,259.40	12/2021 -	12/2022	12	-
132	LAYING OF VIJAI PUR-AURAIYA PIPELINE SECTION OF VIJAI PUR-AURAIYA-PHULPUR PIPELINE PROJECT - [N16000271]GAIL,MULTI STATE	07/2015	2,881.40 -	2,000.00	1,620.60	12/2020 -	09/2021	9	-
133	ETHANOL PRODUCTION FROM PSA OFF GAS BASED ON LANZATECH TECHNOLOGY AT PANIPAT REFINERY - [N16000353]IOCL,HARYANA	10/2018	598.00 -	598.00	356.23	02/2020 02/2022	02/2022	24	0
134	REVAMPING OF EXISTING FACILITIES/ AUGMENTATION OF FACILITIES AT BAITALPUR DEPOT FOR - [N16000303]IOCL,UTTAR PRADESH	08/2017	318.80 -	318.80	160.05	08/2021 -	11/2022	15	-
135	LAB REVAMP AT GUJARAT REFINERY - [N16000377]IOCL,GUJARAT	10/2019	403.00 -	403.00	127.92	12/2021 -	04/2022	4	-
136	ENHANCING PRODUCTION OF LUBE OIL BASE STOCK (LOBS) PROJECT AT MUMBAI REFINERY - [N16000397]BPCL,MAHARASHTRA	07/2020	640.00 -	640.00	332.28	12/2021 -	03/2022	3	-
137	DOBHI-DURGAPUR PIPELINE PROJECT - [N16000273]GAIL,MULTI STATE	03/2017	2,433.00 -	2,433.00	2,137.60	12/2020 12/2021	10/2021	10	-2
138	EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST - - [N16000296]HPCL,MULTI STATE	09/2017	2,677.00 -	3,072.00	2,312.89	06/2021 08/2022	08/2022	14	0
139	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 -	196.26	92.83	07/2020 -	09/2021	14	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
140	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	1,209.31	03/2022 05/2023	05/2023	14	0
141	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL,HARYANA	09/2019	164.69 -	164.69	13.16	07/2021 03/2022	03/2022	8	0
142	DEVELOPMENT OF COASTAL TERMINAL AT KRISHNAPATNAM PORT [N16000364]BPCL,ANDHRA PRADESH	07/2017	580.20 -	580.20	177.22	02/2021 -	03/2023	25	-
143	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT [N16000355]GAIL,HARYANA	08/2018	286.42 327.01	327.01	213.40	08/2020 05/2021	12/2021	16	7
144	PIPELINE REHABILITATION PROJECT OF 575 KM (PHASE I) [N16000258]OIL,MULTI STATE	05/2016	406.00 -	406.00	255.63	10/2020 -	03/2022	17	-
145	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,472.00	1,472.00	19.44	02/2017 08/2022	08/2022	66	0
146	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 -	462.30	49.22	09/2021 06/2022	06/2022	9	0
147	BOKARO-ANGUL PIPELINE PROJECT - [N16000274]GAIL,MULTI STATE	03/2017	3,437.00 3,048.00	3,048.00	1,920.90	12/2020 12/2021	12/2021	12	0
148	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	3,740.97	12/2018 02/2022	02/2022	38	0
149	PARADIP HYDERABAD PIPELINE - [N16000194]IOCL,MULTI STATE	01/2015	2,321.00 3,338.00	3,338.00	2,955.64	12/2020 03/2022	03/2022	15	0
150	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 -	1,740.00	916.40	12/2020 12/2021	12/2021	12	0
151	ADDITIONAL FACILITIES AT MANMAD FOR COVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE - [N16000267]IOCL,MAHARASHTRA	05/2016	212.00 -	212.00	156.72	01/2021 -	09/2021	8	-
152	CONSTRUCTION OF GRASS ROOT POL TOP AT ASANUR, TAMIL NADU [N16000305]IOCL,TAMIL NADU	12/2017	466.43 -	466.43	222.91	10/2020 01/2022	01/2022	15	0
153	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 -	200.00	2.33	06/2023 08/2023	08/2023	2	0
154	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 652.10	638.60	320.30	02/2020 -	06/2021	16	-
155	180 TMTA NEW LPG PLANT AT PATALGANGA(DIST RAIGAD), MAHARASHTRA [N16000315]HPCL,MAHARASHTRA	06/2017	249.26 -	249.26	149.06	06/2020 12/2021	09/2021	15	-3
156	LPG BP PROJECT KHORDHA - [N16000283]IOCL,ODISHA	12/2016	161.59 -	161.59	51.14	12/2019 03/2022	03/2022	27	0
157	BSVI UPGRADATION - [N16000257]MANGALORE REFIN,KARNATAKA	09/2016	1,810.00 -	1,810.00	1,707.75	12/2019 04/2021	02/2022	26	10
158	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY [N16000352]IOCL,HARYANA	01/2019	909.00 -	909.00	375.01	01/2021 03/2022	03/2022	14	0
159	LPG TERMINAL AT KOCHI - [N16000171]IOCL,KERALA	10/2015	607.06 1,236.00	1,236.00	398.50	10/2017 03/2022	03/2022	53	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
160	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT - [N16000390]GAIL,UTTAR PRADESH	08/2018	217.92 217.92	217.92	90.50	04/2021 -	03/2022	11	-
161	MUMBAI HIGH SOUTH REDEVELOPMENT PHASE-IV - [N16000359]ONGC,MAHARASHTRA	05/2019	3,660.71 3,740.05	3,740.05	2,861.68	05/2021 01/2022	01/2022	8	0
162	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	757.22	06/2019 -	02/2022	32	-
163	INSTALLATION OF 'INDJET' UNIT AT BARAUNI REFINERY - [N16000337]IOCL,BIHAR	07/2018	189.00 -	189.00	159.87	01/2021 06/2021	11/2021	10	5
164	RE-LIQUIFIED NATURAL GAS - [N16000301]CPCL,TAMIL NADU	08/2017	421.00 -	305.00	262.53	08/2020 -	09/2021	13	-
165	CONSTRUCTION OF A NEW POL DEPOT AT VILLAGE DATA IN HISAR DISTRICT IN HARYANA - [N16000312]HPCL,HARYANA	11/2017	255.00 300.00	300.00	275.68	11/2020 06/2021	06/2021	7	0
166	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]GAIL,GUJARAT	09/2018	225.54 247.90	247.90	40.90	02/2021 -	12/2021	10	-
167	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH - [N16000342]IOCL,ANDHRA PRADESH	08/2018	466.00 -	466.00	273.47	04/2021 12/2021	12/2021	8	0
168	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387]HPCL,UTTAR PRADESH	03/2019	3,450.20 -	3,450.20	251.93	03/2029 08/2029	08/2029	5	0
169	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	611.00	82.26	04/2022 -	08/2023	16	-
170	CAPACITY AUGMENTATION JAMNAGAR LONI PIPELINE - [N16000233]GAIL,GUJARAT	04/2016	327.78 -	200.00	195.30	04/2018 -	12/2021	44	-
171	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	57.96	06/2021 07/2022	07/2022	13	0
172	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	371.00 -	371.00	5.18	09/2022 03/2023	03/2023	6	0
173	AUGMENTATION OF PUMPING CAPACITY OF BARAUNI-BONGAIGAON SECTOR PHASE II - [N16000259]OIL,MULTI STATE	09/2016	571.66 -	571.66	472.30	12/2019 -	08/2021	20	-
174	CONSTRUCTION OF 762 MM DIAMETER GAS PIPELINE FROM BAGHJAN TO CGGS, MADHUBAN - [N16000356]OIL,ASSAM	06/2016	224.75 222.21	198.00	176.23	08/2020 -	06/2021	10	-
175	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC,TAMIL NADU	11/2015	650.82 -	624.35	450.58	03/2019 09/2021	09/2021	30	0
176	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	76.79	08/2020 11/2021	11/2021	15	0
177	ADDITIONAL FACILITIES AT SOLAPUR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE - [N16000268]IOCL,MAHARASHTRA	05/2016	348.00 -	348.00	157.99	01/2021 -	08/2022	19	-
178	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY - [N16000227]BPCL,KERALA	11/2014	4,588.29 5,245.96	5,245.96	5,094.00	08/2018 11/2019	07/2021	35	20

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
179	ADDITIONAL FACILITIES AT AHMEDNAGAR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE - [N16000276]IOCL,MAHARASHTRA	05/2016	261.00 -	261.00	170.66	01/2021 -	10/2021	9	-
180	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]IOCL,HARYANA	08/2018	1,636.00 -	1,636.00	787.31	08/2020 04/2022	04/2022	20	0
181	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	15,284.21	07/2020 07/2022	07/2022	24	0
182	REVAMPING OF VIJAYAWADA TERMINAL FOR CONVERSION TO TOP - [N16000350]IOCL,ANDHRA PRADESH	10/2018	316.20 -	316.20	105.05	10/2021 03/2022	03/2022	5	0
183	RESITEMENT OF RAICHUR DEPOT TO GULBARGA - [N16000347]BPCL,KARNATAKA	10/2018	206.26 -	206.26	136.00	03/2021 -	06/2021	3	-
184	PIPELINE NETWORK PROJECT GELEKI, ASSAM - [N16000278]ONGC,ASSAM	07/2016	249.85 303.75	303.75	203.59	05/2020 08/2021	08/2021	15	0
185	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	114.68	04/2022 -	02/2023	10	-
186	2ND GENERATION LIGNOCELLULOSE BIOMASS ETHANOL BIOFUEL REFINERY AT BARGARH (ODISHA) - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	255.22	08/2022 -	01/2023	5	-
187	DEVELOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]IOCL,BIHAR	12/2017	199.36 -	199.36	41.78	10/2020 08/2022	08/2022	22	0
188	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,672.60	12/2012 02/2022	02/2022	110	0
189	SITARGANJ LPG PROJECT - [N16000282]IOCL,UTTARAKHAND	02/2017	160.10 -	160.10	101.08	02/2020 06/2021	10/2021	20	4
190	CONSTRUCTION OF GRASS ROOT POL TERMINAL AT MOTIHARI, BIHAR - [N16000344]IOCL,BIHAR	04/2018	522.00 -	522.00	349.00	03/2021 12/2021	12/2021	9	0
191	CREATING INFRASTRUCTURE AT GUJARAT REFINERY AND DUMAD FOR KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000326]IOCL,GUJARAT	10/2017	906.00 -	906.00	303.61	02/2020 10/2021	10/2021	20	0
192	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	5.18	09/2023 -	12/2023	3	-
193	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,871.03	04/2018 05/2022	05/2022	49	0
194	PARADIP LPG IMPORT FACILITY - [N16000196]IOCL,MULTI STATE	01/2015	690.00 -	690.00	575.45	07/2018 05/2021	10/2021	39	5
195	PARADIP SOMNATHPUR HALDIA PIPELINE - [N16000345]IOCL,ODISHA	10/2018	1,297.50 -	1,297.50	763.05	10/2021 -	03/2022	5	-
196	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 -	206.63	110.57	02/2020 08/2021	08/2021	18	0
197	AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR - [N16000193]IOCL,MULTI STATE	01/2015	1,823.00 3,027.90	3,027.90	2,036.81	03/2021 12/2021	12/2021	9	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	Total		1,49,458.32 -	1,55,718.50	92,914.42				
	<u>POWER</u>								
198	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 19,992.43	19,992.43	13,799.38	09/2010 08/2023	08/2023	155	0
199	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	1,931.39	1,752.96	02/2020 06/2021	08/2021	18	2
200	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,381.54	680.34	09/2019 12/2024	12/2024	63	0
201	DEVIKOT SOLAR 90MW - [N18000280]NTPC,UTTAR PRADESH	03/2020	501.29	501.29	118.11	09/2021 -	01/2022	4	-
202	EASTERN REGION STRENGTHENING SCHEME XX - [N18000268]PGCIL,MULTI STATE	11/2017	358.83 -	358.83	257.96	05/2020 05/2021	07/2021	14	2
203	TRANSMISSION SYSTEM STRENGTHENING IN INDIAN SYSTEM FOR TRANSFER OF POWER FROM MANGDECHHU HYDROELECTR - [N18000213]PGCIL,MULTI STATE	03/2016	808.63 -	808.63	665.50	01/2018 04/2021	06/2021	41	2
204	UNIFIED REAL TIME DYNAMIC STATE MEASUREMENT PHASE-I - [N18000157]PGCIL,MULTI STATE	01/2014	374.63 -	374.63	251.70	04/2016 12/2017	09/2021	65	45
205	ETTAYAPURAM SOLAR 230MW - [N18000290]NTPC,TAMIL NADU	03/2020	1,316.22	1,316.22	579.99	09/2021 02/2022	02/2022	5	0
206	FATEHGARH SOLAR 296MW - [N18000289]NTPC,RAJASTHAN	03/2020	1,749.31	1,749.31	957.33	09/2021 02/2022	02/2022	5	0
207	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 9,897.59	9,897.59	9,042.79	09/2009 03/2023	03/2023	162	0
208	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	1,940.04	04/2020 -	07/2025	63	-
209	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT - [N18000066]PGCIL,MULTI STATE	02/2009	11,130.19 14,719.10	14,719.10	12,914.45	08/2013 08/2022	08/2022	108	0
210	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA	01/2016	10,598.98 10,997.70	10,997.70	8,526.48	11/2020 07/2022	07/2022	20	0
211	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 219.66	219.66	157.47	07/2019 04/2021	08/2021	25	4
212	NOKHRA - [N18000282]NTPC,UTTAR PRADESH	03/2020	1,722.14	1,722.14	132.85	09/2021 -	01/2022	4	-
213	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	2,081.53	09/2023 -	08/2024	11	-
214	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD,DELHI	10/2017	271.90	271.90	90.99	11/2019 -	06/2021	19	-
215	SAMBHU KI BHURJ SOLAR 250 MW - [N18000285]NTPC,RAJASTHAN	01/2020	1,522.71 -	1,522.71	508.75	09/2021 01/2022	01/2022	4	0
216	KAYAMKULAM SOLAR 70 MW - [N18000288]NTPC,KERALA	09/2019	403.62 -	403.62	62.47	06/2021 10/2021	10/2021	4	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
217	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC, WEST BENGAL	12/2016	529.68 633.80	633.80	441.81	11/2018 -	11/2021	36	-
218	ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/- [N18000242]PGCIL,MULTI STATE	02/2017	322.30 -	322.30	202.50	02/2019 06/2021	09/2021	31	3
219	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 -	3,860.35	2,265.68	06/2013 -	12/2023	126	-
220	HVDC BIPOLE LINK BETWEEN WR (RAIGARH, CHATTISGARH) AND SR (PUGALUR-NORTH TRICHUR-SCHEME-I: RAIGARH-P - [N18000219]PGCIL,MULTI STATE	05/2016	14,733.37 -	14,733.37	11,603.60	11/2019 04/2021	08/2021	21	4
221	EASTERN REGION STRENGTHENING SCHEME-XVIII - [N18000258]PGCIL,MULTI STATE	03/2017	3,500.00 -	3,994.00	2,968.84	07/2020 12/2020	09/2021	14	9
222	HVDC BIPOLE LINK BETWEEN WESTERN REGION (RAIGARH, CHATTISGARH) AND SOUTHERN REGION (PUGALAR, TM) NOR - [N18000247]PGCIL,MULTI STATE	02/2017	5,070.13 -	5,070.13	4,126.15	04/2020 06/2021	06/2021	14	0
223	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	200.75	09/2021 01/2022	01/2022	4	0
224	AMELIA COAL MINE - [N18000252]THDCIL,MADHYA PRADESH	01/2017	2,104.21 -	1,587.16	503.60	09/2020 08/2022	08/2022	23	0
225	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	18,697.66	10/2011 07/2023	07/2023	141	0
226	RAMAGUNDAM FLOATING SOLAR 100 MW - [N18000284]NTPC,TELANGANA	06/2019	401.90	401.90	128.08	04/2021 10/2021	10/2021	6	0
227	ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL - [N18000276]NTPC,ODISHA	05/2016	1,885.13 2,311.89	2,311.89	1,817.82	12/2018 -	09/2021	33	-
228	CREATION OF 400/220 KV SUBSTATIONS IN NCT OF DELHI DURING 12TH PLAN PERIOD (PART-A) - [N18000188]PGCIL,DELHI	03/2015	1,394.52 -	1,394.52	546.88	05/2017 09/2021	09/2021	52	0
229	DARLIPALLI STPP STAGE-I (2X800 MW) - [N18000176]NTPC,ODISHA	02/2014	12,532.44 13,140.91	13,140.91	11,884.70	12/2018 05/2021	07/2021	31	2
230	NPGCPL-NABINAGAR STPP - JV (3X660 MW) - [N18000192]NTPC,BIHAR	01/2013	12,964.60 17,304.00	17,304.00	15,814.86	05/2018 -	12/2021	43	-
231	SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII [N18000245]PGCIL,MULTI STATE	03/2017	379.95 -	379.95	233.69	12/2019 06/2021	12/2021	24	6
232	DEVIKOT SOLAR 150MW - [N18000281]NTPC,UTTAR PRADESH	01/2020	798.24	798.24	34.64	09/2021 -	01/2022	4	-
233	EASTERN REGION STRENGTHENING SCHEME-XII - [N18000164]PGCIL,MULTI STATE	05/2014	522.29 546.36	546.36	479.14	11/2016 09/2021	08/2021	57	-1
234	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 6,700.00	6,700.00	2,866.73	12/2018 -	12/2021	36	-
235	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	90.20	03/2018 -	09/2021	42	-
236	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 9,129.32	9,129.32	2,316.58	12/2018 -	03/2024	63	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
237	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	235.53	153.73	06/2019 08/2021	08/2021	26	0
238	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	14,366.58 -	15,389.42	11,842.69	06/2019 10/2022	12/2023	54	14
239	EASTERN REGION STRENGTHENING SCHEME-XV - [N18000214]PGCIL,WEST BENGAL	04/2016	454.11 -	454.11	344.83	04/2018 03/2021	06/2021	38	3
240	BRBCL-NABINAGAR TPP- JV (4X250 MW) - [N18000190]NTPC,BIHAR	01/2007	5,353.00 10,566.00	10,566.00	8,881.24	07/2012 06/2020	08/2021	109	14
241	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	18,668.00 -	17,112.00	4,661.69	03/2023 -	09/2024	18	-
	Total		1,82,909.99 -	2,36,727.00	1,57,629.18				
	<u>RAILWAYS</u>								
242	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) [220100164]MRT,MAHARASHTRA	03/1996	495.44	2,980.41	1,768.25	03/2004 -	03/2022	216	-
243	AHMEDNAGAR-PARLI VAJINATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50	4,517.49	2,648.51	03/2021 -	03/2023	24	-
244	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	860.41	733.78	02/2019 -	06/2022	40	-
245	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73	449.39	7.09	03/2022 -	12/2022	9	-
246	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 -	1,215.54	449.10	03/2021 -	03/2024	36	-
247	SURENDRA NAGAR RAJKOT - [N22000392]WR,GUJARAT	04/2015	1,002.39	1,002.39	501.13	03/2021 -	12/2022	21	-
248	LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG - [N22000216]ER,MULTI STATE	04/1987	406.99 -	545.70	150.14	03/2006 -	03/2025	228	-
249	BANGLORE - SATYAMANGALAM (NL)(SWR) - [220100274]SWR,KARNATAKA	04/1996	1,382.78 -	1,960.00	7.35	03/2002 -	03/2024	264	-
250	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM) - [N22000407]RVNL,MAHARASHTRA	03/2009	713.48	2,725.00	2,249.00	03/2020 -	12/2021	21	-
251	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE [N22000135]MRT,WEST BENGAL	03/2013	4,874.58	8,574.97	5,892.72	03/2016 -	06/2021	63	-
252	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	1,556.12	03/2009 03/2026	03/2026	204	0
253	HUBLI- CHIKJAJUR - [N22000325]SWR,KARNATAKA	03/2015	1,156.94 -	1,656.00	1,067.05	03/2020 -	03/2023	36	-
254	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 1,547.38	1,547.38	659.55	03/2022 03/2023	03/2023	12	0
255	HAJIPUR - BACHAWARA - [N22000334]ECR,MULTI STATE	05/2015	678.54 678.54	929.86	841.98	03/2019 -	12/2021	33	-
256	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00	603.69	176.63	06/2020 -	03/2023	33	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
257	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. [N22000381]ECOR,ODISHA	04/2015	1,172.92 1,172.92	1,172.92	634.74	12/2018 03/2024	03/2024	63	0
258	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC) - [220100262]SR,TAMIL NADU	09/1995	303.98 -	1,720.00	702.91	03/2020 -	03/2025	60	-
259	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48	1,160.48	620.32	03/2010 -	03/2024	168	-
260	DIGARU-HOJAI (102 KM) - [N22000389]NFR,ASSAM	04/2015	870.96 -	1,873.21	1,340.09	03/2021 -	01/2022	10	-
261	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02	540.02	272.55	03/2022 -	03/2024	24	-
262	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) [N22000139]WR,MULTI STATE	04/2007	1,640.04	1,640.04	779.74	03/2022 -	03/2023	12	-
263	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03	2,063.03	1,510.65	03/2021 -	03/2024	36	-
264	MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAMPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL - [N22000243]ER,MULTI STATE	04/2009	499.96 -	680.68	141.76	02/2012 -	03/2025	157	-
265	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATISGARH	04/2015	1,973.00	2,135.34	351.35	03/2021 -	12/2023	33	-
266	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) [N22000313]RVNL,ANDHRA PRADESH	03/2012	1,503.71	3,377.00	2,152.52	03/2020 -	03/2022	24	-
267	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING [N22000451]SR,TAMIL NADU	02/2015	760.00	1,536.00	1,233.08	03/2020 -	06/2022	27	-
268	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 843.04	843.04	235.39	10/2020 03/2024	03/2024	41	0
269	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI [N22000079]SR,TAMIL NADU	09/2007	724.69 -	2,910.84	1,630.50	02/2019 -	03/2025	73	-
270	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261]SCR,MULTI STATE	04/2012	1,856.95	1,952.68	618.58	03/2023 -	03/2024	12	-
271	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II) [N22000441]SR,TAMIL NADU	02/1996	268.87 -	950.00	920.84	03/2005 -	09/2021	198	-
272	AUNRIHAR - JAUNPUR PATCH DOUBLING . - [N22000469]NER,UTTAR PRADESH	04/2016	600.00 -	366.71	254.12	01/2022 -	03/2022	2	-
273	ROURKELA JHARSUGUDA THIRD LINE 101 KM - [N22000395]SER,ODISHA	11/2015	969.83	1,312.96	970.92	03/2020 -	04/2022	25	-
274	AMBARI FALAKATA TO NEW MAYNAGURI - [N22000210]NFR,ASSAM	04/2011	314.00 486.96	800.00	827.07	03/2019 -	05/2021	26	-
275	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) [N22000123]WR,GUJARAT	04/2008	318.24	411.62	125.76	03/2012 -	03/2023	132	-
276	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT [N22000438]SECR,MADHYA PRADESH	04/2010	585.93	1,268.32	941.56	02/2019 -	12/2021	34	-
277	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00	3,887.48	1,221.70	03/2022 -	03/2024	24	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
278	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00	404.00	226.25	08/2016 -	08/2025	108	-
279	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63	742.00	200.28	03/2020 -	03/2022	24	-
280	BAHRAICH - MAILANI GAUGE CONVERSION INCLUDING BY-PASS AT MAILANI. - [N22000457]NER,UTTAR PRADESH	04/2016	1,900.00 -	1,277.06	-	01/2022 -	03/2025	38	-
281	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00	2,200.00	714.78	07/2012 -	03/2024	140	-
282	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 810.02	810.02	188.78	11/2018 03/2024	03/2024	64	0
283	LILUAH-DANKUNI 3RD LINE, MM FOR DANKUNI-JONGALPARA-FURFURA SHARIF NL - [N22000244]ER,MULTI STATE	04/2009	257.42 -	257.42	108.73	03/2014 -	03/2025	132	-
284	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	2,499.71	686.95	03/2022 03/2024	03/2024	24	0
285	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	528.57	248.19	03/2019 -	03/2022	36	-
286	SUKINDA ROAD - ANGUL (NL)(ECOR) - [220100325]RVNL,ODISHA	04/1998	1,202.70	2,440.53	1,066.19	02/2015 -	06/2022	88	-
287	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95	637.95	182.65	03/2023 -	03/2024	12	-
288	ETAH - KASGANJ - NEW LINE - [N22000462]NER,UTTAR PRADESH	04/2017	276.90 -	276.90	-	04/2017 -	04/2022	60	-
289	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	2,950.00	1,699.24	03/2022 -	03/2023	12	-
290	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATISGARH	04/2013	3,055.00	3,055.15	2,558.73	09/2018 -	03/2022	42	-
291	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95	1,536.00	1,054.76	03/2019 -	06/2022	39	-
292	JALANDHAR-PATHANKOT-JAMMU TAWI - [N22000492]NR,MULTI STATE	03/2002	625.00	859.00	852.73	03/2016 -	06/2021	63	-
293	BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL - [N22000402]SER,WEST BENGAL	04/1998	1,027.40	2,373.00	485.04	03/2003 -	03/2030	324	-
294	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,145.00	1,004.95	03/2019 -	03/2024	60	-
295	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 1,247.64	1,247.64	351.09	03/2022 -	03/2023	12	-
296	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	352.03	12/2018 -	06/2025	78	-
297	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]SR,TAMIL NADU	02/2015	1,700.00	1,305.00	756.45	03/2022 -	06/2022	3	-
298	SAMBALPUR-TALCHER DOUBLING - [N22000315]ECOR,ODISHA	03/2011	1,111.99 1,539.28	1,539.28	1,173.94	02/2019 12/2021	12/2021	34	0
299	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 -	12,264.15	11,149.12	03/2011 -	12/2023	153	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
300	KALINARAYANPUR-KRISHNANAGAR DOUBLING ALONGWITH KRISHNANAGAR - CHAPRA NEW LINE AND NAIHATI-RANAGHAT 3 - [N22000224]ER,MULTI STATE	04/2001	923.52 -	995.10	610.59	03/2016 -	03/2025	108	-
301	SAMBALPUR - TITLAGARH - DOUBLING - [N22000410]RVNL,ODISHA	03/2006	948.04	2,009.00	1,532.13	03/2020 -	12/2021	21	-
302	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	1,251.90	03/2020 -	03/2024	48	-
303	MAVLI JUNCTION-BARI SADRI, MM OF AJMER-CHITTSURGARH-UDAIPUR - [N22000152]NWR,RAJASTHAN	04/2013	420.18	480.00	360.22	03/2020 -	06/2021	15	-
304	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATISGARH	12/2012	1,160.00 1,160.83	1,160.83	961.67	03/2020 03/2023	03/2023	36	0
305	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 27,949.00	27,949.00	25,192.43	11/2002 -	12/2022	241	-
306	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51	4,639.00	888.31	03/2016 -	03/2025	108	-
307	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION - [N22000487]WR,GUJARAT	02/1991	551.51	890.76	679.81	03/2019 -	10/2021	31	-
308	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 -	1,070.00	1,069.96	03/2012 -	11/2022	128	-
309	GEVRA ROAD PENDRA ROAD - [N22000488]IRCON,CHHATISGARH	02/2014	2,288.00	4,970.11	946.11	03/2022 -	09/2023	18	-
310	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 -	2,249.73	1,199.44	03/2020 -	03/2024	48	-
311	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16	1,035.16	244.12	03/2022 -	03/2024	24	-
312	INDARA - DOHRIGHAT GAUGE CONVERSION. - [N22000456]NER,UTTAR PRADESH	04/2016	213.00 -	213.35	53.51	04/2016 -	12/2021	68	-
313	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL - [N22000229]ER,MULTI STATE	04/2010	365.17 -	439.30	432.09	03/2017 -	03/2025	96	-
314	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96	3,845.60	148.26	03/2022 -	12/2024	33	-
315	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	580.00	521.43	01/2019 -	02/2022	37	-
316	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 -	1,870.41	1,445.93	03/2019 -	03/2024	60	-
317	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70	2,643.25	1,268.57	03/2021 -	03/2024	36	-
318	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20	2,120.16	961.90	03/2009 -	03/2024	180	-
319	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 -	1,491.47	508.88	03/2020 -	03/2023	36	-
320	VIZIANAGARAM -SAMBALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67	3,327.72	794.54	12/2024 -	12/2026	24	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
321	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING - [N22000165]SER,JHARKHAND	04/2012	258.20	358.68	315.41	12/2018 -	06/2021	30	-
322	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 1,540.13	1,540.13	239.44	03/2023 03/2025	03/2025	24	0
323	PALANPUR-SAMAKHAYALI (DL) - [N22000144]RVNL,GUJARAT	04/2013	1,548.66	1,868.89	1,462.02	12/2021 -	03/2022	3	-
324	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,172.16	268.29	03/2019 -	12/2027	105	-
325	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89	1,377.48	335.23	03/2021 -	03/2023	24	-
326	VIRAMGAM-SAMAKHIALI (DL) - [N22000145]WR,GUJARAT	04/2011	1,037.15	1,389.05	1,045.05	03/2021 -	12/2021	9	-
327	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	-	04/2017 -	10/2022	66	-
328	JODHPUR (RAI KA BAGH) - DEGANA DOUBLING (145 KM) - [N22000466]NWR,RAJASTHAN	08/2018	808.85 -	808.85	239.88	08/2022 -	11/2022	3	-
329	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92	1,765.92	746.29	03/2023 -	12/2024	21	-
330	KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I - [N22000288]SCR,MULTI STATE	04/2008	2,132.77	3,037.95	355.58	03/2014 -	03/2027	156	-
331	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00	1,096.00	39.79	12/2021 -	12/2024	36	-
332	CONSTRUCTION OF 3RD LINE BETWEEN PENDRA ROAD AND ANUPPUR (50.1 KM) IN BILASPUR DIVISION OF SEC RAILW - [N22000498]RITES,CHHATISGARH	02/2016	393.98	393.98	350.81	03/2020 -	06/2021	15	-
333	MUZAFFARPUR SAGALI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 -	1,185.73	233.21	03/2021 -	06/2022	15	-
334	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00	22,716.11	2,045.67	12/2024 -	03/2025	3	-
335	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 -	986.30	310.26	03/2016 -	12/2023	93	-
336	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,911.00	1,241.19	03/2015 -	03/2026	132	-
337	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60	1,000.00	544.48	03/2022 -	12/2024	33	-
338	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 -	998.00	463.46	03/2017 -	03/2025	96	-
339	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00	1,370.94	470.49	12/2021 -	12/2023	24	-
340	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00	962.00	54.75	03/2020 -	03/2024	48	-
341	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.48	906.00	03/2019 12/2009	03/2025	72	183
342	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26	1,347.26	778.81	03/2022 -	03/2023	12	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
343	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL),NEFR - [220100266]NFR,MULTI STATE	04/2000	1,180.19 2,531.34	4,541.38	3,803.51	12/2008 -	06/2021	150	-
344	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL	04/2010	3,951.98	4,259.48	2,453.42	03/2016 -	03/2025	108	-
345	BHADRACHALAM ROAD-SATTUPALLI - [N22000287]SCR,MULTI STATE	04/2010	704.31	927.94	630.26	03/2020 -	11/2021	20	-
346	CHINPAI- SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL - [N22000225]ER,MULTI STATE	04/2005	595.51 -	769.40	97.40	03/2017 -	03/2025	96	-
347	ROHTAK-MEHAM HANSI - [N22000272]NR,HARYANA	04/2012	287.00 -	893.45	717.17	12/2011 -	06/2021	114	-
348	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA - [N22000160]SER,MULTI STATE	04/2010	651.00	1,009.00	7.96	03/2015 -	03/2025	120	-
349	NEW ALIPUR TO AKRA, MM FOR BUDGE BUDGE-PUJALI NL, PUJALI-ULUBERIA(BIRSHIVPUR) AND PUJALI-BAHRAHAT NL - [N22000240]ER,MULTI STATE	04/2010	494.54 -	494.59	30.12	03/2005 -	03/2025	240	-
350	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69	5,912.40	1,915.16	03/2022 -	03/2024	24	-
351	PRINCEPGHAT-MAJERHAT DOUBLING OF CIRCULAR RAILWAY - [N22000239]ER,MULTI STATE	04/2011	299.60 -	335.62	1.12	03/2017 -	03/2026	108	-
352	BINA - KOTA DOUBLING WITH RE - [N22000414]RVNL,MADHYA PRADESH	04/2011	1,485.85	1,835.83	1,270.60	12/2020 -	12/2021	12	-
353	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	03/2024	96	-
354	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL	04/2010	2,298.42	2,733.86	40.46	03/2014 -	12/2025	141	-
355	TRANSMISSION LINE BETWEEN CHENNAI-HOWRAH ROUTE (1662 KM) - [N22000445]SR,TAMIL NADU	02/2017	1,567.00	1,567.00	-	03/2024 -	03/2026	24	-
356	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01	1,400.00	1,233.65	03/2019 -	06/2022	39	-
357	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	33.55	03/2016 -	12/2023	93	-
358	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) - [N22000121]WR,GUJARAT	04/2008	829.74	1,959.74	1,600.25	03/2020 -	03/2024	48	-
359	SONDALIA-CHAMPAPUKUR DOUBLING WITH NEW MM FOR BIRA-CHAKIA NL - [N22000228]ER,MULTI STATE	04/2010	277.28 -	266.32	195.18	03/2016 -	03/2025	108	-
360	SAMBALPUR - ANGUL RLY. ELECTRIFICATION - [N22000319]ECOR,ODISHA	03/2012	155.81 238.03	238.03	222.47	03/2020 03/2021	03/2022	24	12
361	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91	2,449.91	332.19	03/2023 -	03/2024	12	-
362	ARSIKERE-TUMKUR - [N22000332]SWR,KARNATAKA	03/2015	578.00 -	760.00	653.88	03/2020 11/2021	11/2021	20	0
363	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	2,137.81	397.47	03/2022 -	03/2025	36	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
364	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD [N22000213]RVNL,TELANGANA	04/2012	632.68	950.00	741.79	03/2016 -	12/2021	69	-
365	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,028.95	176.68	12/2019 -	04/2021	16	-
366	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING [N22000183]NFR,MULTI STATE	04/2013	1,798.00 2,042.51	2,042.51	158.37	03/2019 -	12/2023	57	-
367	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	450.42	03/2022 03/2026	03/2026	48	0
368	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR [N22000086]NFR,ASSAM	09/2006	385.20 -	1,043.00	845.22	03/2019 -	03/2023	48	-
369	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	240.76	03/2020 -	10/2022	31	-
370	BARDHAMAN-KATWA (GC) - [N22000091]ER,WEST BENGAL	04/2007	1,106.62 -	1,091.59	993.63	12/2010 -	03/2025	171	-
371	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51	3,524.81	982.38	03/2023 -	12/2023	9	-
372	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 -	819.01	538.55	03/2020 -	03/2023	36	-
373	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19	1,283.49	408.70	03/2022 -	03/2023	12	-
374	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR [N22000002]ECR,BIHAR	04/1996	477.88 -	751.55	707.84	03/2012 -	07/2021	112	-
375	RAJKOT-VERAVAL,WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC) - [N22000143]WR,GUJARAT	04/1994	320.66	1,378.11	539.90	03/2019 -	03/2023	48	-
376	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20	1,724.20	851.56	03/2021 -	12/2023	33	-
377	RAIPUR - TITLAGARH - DOUBLING - [N22000411]RVNL,CHHATISGARH	03/2007	1,402.02	1,300.00	1,152.05	03/2020 -	12/2021	21	-
378	GARHWA ROAD-RAMNA - [N22000465]ECR,JHARKHAND	03/2015	348.23 -	348.23	352.25	03/2021 -	03/2022	12	-
379	DEOGHAR - SULTANGANJ (INL), ER - [220100273]ER,MULTI STATE	04/2000	607.09 -	1,425.44	638.19	02/2013 -	03/2024	133	-
380	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	5,521.45	4,093.28	03/2014 -	03/2024	120	-
381	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	1,200.20	927.45	03/2020 -	03/2023	36	-
382	YELAHANKA-PENUKONDA - [N22000328]SWR,MULTI STATE	05/2015	860.43 -	1,147.00	944.10	03/2020 -	06/2021	15	-
383	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION [N22000413]RVNL,UTTAR PRADESH	03/2012	1,183.25	1,825.00	1,266.69	12/2020 -	12/2022	24	-
384	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60	2,909.99	1,110.70	03/2021 -	03/2023	24	-
385	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00	3,421.35	1,989.06	03/2000 -	03/2023	276	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
386	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 1,928.07	1,928.07	876.39	06/2021 03/2025	03/2025	45	0
387	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028]MRTP,TAMIL NADU	04/2006	495.74	734.01	471.38	06/2013 -	12/2021	102	-
388	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66	8,248.50	2,131.17	05/2008 -	03/2025	202	-
389	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23	2,478.23	477.93	03/2022 -	03/2023	12	-
	Total		1,93,662.80 -	3,18,608.22	1,54,476.54				
	ROAD TRANSPORT AND HIGHWAYS								
390	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	628.45	445.35	01/2020 06/2021	07/2021	18	1
391	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL,NAGALAND	03/2016	396.52 -	339.55	255.70	08/2016 -	05/2021	57	-
392	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY [N24000552]NHAI,KARNATAKA	03/2016	701.40 -	701.40	132.05	03/2019 03/2022	03/2022	36	0
393	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (- [N24000435]NHAI,MAHARASHTRA	10/2015	531.13 -	744.73	670.92	05/2018 06/2021	06/2021	37	0
394	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 -	428.11	55.86	09/2019 -	09/2023	48	-
395	BIKANER - PHALODI SECTION TO FOUR LANING FROM KM.4.200 TO KM 55.25 AND TWO-LANE PAVED SHOULDER FROM - [N24000445]NHAI,RAJASTHAN	08/2014	822.90 -	822.90	844.08	04/2018 -	06/2021	38	-
396	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700) - [N24000807]NHAI,ANDHRA PRADESH	03/2018	1,532.62 -	2,499.00	839.28	03/2021 10/2021	10/2021	7	0
397	6/8 LANING OF ROAD PORT CONNECTIVITY JNPT PHASE II -CONSTRUCTION OF NH-348 - PKG3 - [N24000451]NHAI,MAHARASHTRA	08/2015	505.00 -	504.00	402.43	05/2018 04/2019	06/2021	37	26
398	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24001181]MoRTH,MIZORAM	08/2010	186.96 -	322.24	300.19	09/2014 -	06/2021	81	-
399	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 316.06	386.09	212.94	05/2016 07/2021	07/2021	62	0
400	PUNE-SATARA(NH-4) - [N24000156]NHAI,MAHARASHTRA	10/2010	1,724.55 -	1,724.55	2,605.37	03/2013 -	09/2021	102	-
401	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I) - [N24000699]NHAI,ODISHA	07/2017	476.56	476.56	52.19	07/2017 -	06/2021	47	-
402	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37	1,176.37	286.49	08/2017 -	07/2022	59	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
403	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	870.00	334.82	03/2019 01/2021	09/2022	42	20
404	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	309.98	07/2019 -	12/2021	29	-
405	8 LANING OF MUKARBA CHOWK TO PANIPAT - [N24000449]NHAI,HARYANA	07/2015	2,128.72 -	2,128.72	1,543.44	04/2019 -	09/2021	29	-
406	REHABILITATION AND UPGRADE OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 596.38	576.48	350.04	01/2018 04/2022	04/2022	51	0
407	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	67.30	09/2018 -	12/2021	39	-
408	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24000308]MoRTH,MIZORAM	08/2010	193.69 -	327.92	301.46	10/2010 -	06/2021	128	-
409	REHABILITATION AND UPGRADE OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATISGARH	01/2016	476.20 543.73	544.00	400.42	09/2016 07/2021	07/2021	58	0
410	REHABILITATION AND UPGRADE OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 202.83	228.32	129.29	08/2018 12/2021	12/2021	40	0
411	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER - [N24001176]MoRTH,NAGALAND	10/2016	172.63 -	172.63	129.65	12/2020 09/2021	09/2021	9	0
412	REHABILITATION AND UPGRADE OF TULSIPUR -BARHANI SECTION FROM KM 351.000 TO KM 385.000 OF NH-730 - [N24001146]MoRTH,UTTAR PRADESH	03/2016	249.50 -	249.50	225.70	05/2019 -	05/2021	24	-
413	R AND U OF LAKHIMPUR - SISIYA SECTION (KM140.00 TO 188.800) OF NH-730 TO 2L WITH PS - [N24001209]MoRTH,UTTAR PRADESH	03/2016	296.50 -	296.50	226.99	09/2020 -	06/2021	9	-
414	FOUR LANING OF PARWANOO -SOLAN - [N24000479]NHAI,HIMACHAL PRADESH	09/2015	934.46	934.46	1,290.73	03/2018 -	06/2021	39	-
415	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 -	473.18	107.00	09/2019 -	04/2023	43	-
416	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGPUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23	255.23	1.66	08/2020 -	08/2022	24	-
417	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 -	404.29	24.68	09/2019 -	04/2024	55	-
418	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 -	518.53	117.38	09/2019 -	06/2023	45	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
419	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	290.15	124.51	05/2017 06/2021	06/2021	49	0
420	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 25.760 TO - [N24000755]NHIDCL,NAGALAND	03/2018	239.30 -	239.30	106.94	09/2018 -	05/2022	44	-
421	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	386.32	08/2017 06/2021	12/2022	64	18
422	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11	289.11	101.90	09/2018 -	04/2021	31	-
423	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS - [N24000872]MoRTH,MADHYA PRADESH	03/2018	166.21 -	173.41	142.18	08/2018 08/2021	08/2021	36	0
424	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	211.59	01/2016 -	04/2021	63	-
425	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	169.63	47.71	03/2018 04/2021	04/2022	49	12
426	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 00.000 TO - [N24000754]NHIDCL,NAGALAND	03/2018	339.57 -	339.57	150.60	09/2018 -	07/2022	46	-
427	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENH 170 KM) - [N24000213]NHAI,TAMIL NADU	04/2012	624.00 -	624.00	59.15	04/2014 -	01/2022	93	-
428	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI, WEST BENGAL	02/2011	998.79 -	998.79	1,884.50	08/2013 -	06/2022	106	-
429	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 -	756.27	407.13	03/2020 -	09/2022	30	-
430	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI, MADHYA PRADESH	02/2019	847.00 -	847.00	459.45	03/2020 -	04/2022	25	-
431	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 -	444.84	342.49	09/2016 08/2021	08/2021	59	0
432	FOUR LANING WIDENING AND STRENGTHENING OF NH-29E FROM KM 81.420 TO 99.00 SONAULI - GORAKHPUR ROAD (J - [N24001208]MoRTH,UTTAR PRADESH	03/2018	288.30 -	288.30	153.90	08/2020 -	12/2021	16	-
433	REHABILITATION AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER OF ABOHAR-SITOGUNNO-DABWALI ROAD OF NH - [N24000905]MoRTH,PUNJAB	03/2018	322.48	322.48	291.93	07/2020 -	08/2021	13	-
434	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	249.05	197.55	07/2018 03/2021	08/2021	37	5

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
435	BALANCE WORK FOR REHABILITATION AND UPGADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 -	428.55	371.68	03/2018 06/2021	10/2021	43	4
436	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	249.01	09/2020 01/2022	01/2022	16	0
437	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP - [N24000401]MoRTH,MADHYA PRADESH	11/2011	954.43	1,191.51	235.61	09/2015 -	10/2021	73	-
438	REHABILITATION AND UPGADATION OF SINDOOR RIVER TO START OF BARELI BYPASS SECTION OF NH-12 FROM EXIS - [N24000898]MoRTH,MADHYA PRADESH	01/2016	809.16 -	809.16	604.74	07/2018 05/2021	07/2021	36	2
439	REHABILITATION AND UPGADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	271.45	234.29	10/2015 06/2021	06/2021	68	0
440	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DSIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45	848.45	145.69	03/2020 -	12/2021	21	-
441	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	103.42	10/2020 03/2021	06/2021	8	3
442	REHABILITATION AND UPGADATION OF NH 200 FROM KM 127.500 TO 178.944 DARRIGHAT TO BANARI SECTION - [N24001220]MoRTH,CHHATISGARH	03/2016	491.52 512.77	491.52	474.76	09/2016 06/2021	06/2021	57	0
443	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	65.84	08/2019 08/2022	08/2022	36	0
444	REHABILITATION AND UPGADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM - [N24000671]NHAI,ODISHA	03/2017	1,288.07	1,420.00	842.24	03/2020 -	06/2021	15	-
445	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 -	340.00	238.28	08/2016 -	05/2021	57	-
446	REHABILITATION AND UPGADATION OF NH 200 FROM KM 241.553 TO 312.600 MASANIAKALA TO RENGAPALI ODISHA - [N24001091]MoRTH,MAHARASHTRA	03/2016	536.65 -	536.65	548.57	12/2019 07/2021	07/2021	19	0
447	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 -	387.00	250.82	08/2016 -	05/2021	57	-
448	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	205.05	126.89	03/2017 06/2021	08/2021	53	2
449	UPGRADATION AND WIDENING OF MP BORDER TO SURAJPUR SECTION NH 43 FROM KM. 245 TO 331 - [N24001229]MoRTH,CHHATISGARH	12/2014	379.16 -	379.16	299.97	11/2017 07/2021	07/2021	44	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
450	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 -	519.09	56.58	09/2019 -	04/2023	43	-
451	TWO LANING OF TRICHY - KARAIKUDI AND TRYCHI BYPASS - [N24000176]NHAI,TAMIL NADU	05/2010	374.00	166.90	26.88	05/2013 -	08/2021	99	-
452	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64	950.64	208.19	08/2017 -	02/2022	54	-
453	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDER OF NH-61 FROM KM 40.00 TO KM 72.40 UNDER - [N24001175]MoRTH,NAGALAND	10/2016	167.62 -	167.62	104.39	12/2020 09/2021	09/2021	9	0
454	REHABILITATION AND UPGADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 -	995.09	540.58	05/2016 09/2021	09/2021	64	0
455	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) - [N24000415]MoRTH,MIZORAM	08/2010	195.04 -	377.99	368.39	10/2010 -	06/2021	128	-
456	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	233.04	159.26	03/2018 10/2021	10/2021	43	0
457	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 -	537.82	112.73	09/2019 -	04/2023	43	-
458	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	184.62	122.79	02/2018 09/2021	09/2021	43	0
459	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL,NAGALAND	03/2018	315.03 -	315.03	88.52	09/2018 -	12/2021	39	-
460	GOHARGANJ TO BHOPAL SECTION OF NH-12 IN MADHYA PRADESH KM 43 TO 93 - [N24000478]MoRTH,MADHYA PRADESH	12/2015	957.54 -	957.54	758.25	02/2020 04/2021	08/2021	18	4
461	UPGRADATION OF NH-512 WITH A MINIMUM 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM CH 82.4 - [N24000882]MoRTH,WEST BENGAL	02/2018	218.70 218.70	218.70	104.19	11/2020 04/2021	06/2021	7	2
462	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	50.13	09/2018 -	11/2022	50	-
463	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 350.00 TO KM - [N24000869]NHIDCL,MANIPUR	08/2017	517.57 -	457.77	423.98	10/2018 -	10/2021	36	-
464	CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD - [N24001198]MoRTH,MADHYA PRADESH	01/2019	264.50 -	264.50	87.00	03/2021 11/2021	11/2021	8	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
465	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DSIGN KM 490.800 TO KM 5 - [N24000320]NHIDCL,ASSAM	06/2015	463.49 -	398.06	157.07	06/2018 -	12/2021	42	-
466	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 -	640.07	3.25	09/2019 -	07/2023	46	-
467	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	653.78	12/2019 -	12/2021	24	-
468	REHABILITATION AND UPGADATION OF BARELI TO GOHARGANJ SECTION OF NH-12 FROM EXISTING KM 193/0 TO KM - [N24000899]MoRTH,MADHYA PRADESH	03/2016	877.79 -	877.79	707.66	06/2019 04/2021	08/2021	26	4
469	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	162.56	130.45	03/2018 10/2021	10/2021	43	0
470	DELHI AGRA APPROVED LENGTH 180.0 KM - [N24000224]NHAI,MULTI STATE	10/2012	1,928.22 -	2,945.00	2,431.98	04/2015 01/2021	06/2021	74	5
471	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	214.69	69.34	03/2018 09/2021	09/2021	42	0
472	CONSTRUCTION OF GAVANPHATA INTERCHANGE FROM 14.740 TO KM 15.894 (OLD SH -54) PKG-2 - [N24000441]NHAI,MAHARASHTRA	10/2015	593.26 -	690.17	611.83	05/2018 06/2021	06/2021	37	0
473	CONSTRUCTION OF ROAD APPROACHES TO RAIL-CUM-ROAD BRIDGE ACROSS RIVER GANGA AT MUNGER GHAT NEAR MUNGE - [N24000666]NHAI,BIHAR	03/2017	235.48 -	227.77	11.00	03/2020 -	05/2021	14	-
474	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C. GEOMETRIC IMPROVEMENT FROM KM 318.00 TO KM 339.940 ON C - [N24001177]MoRTH,TRIPURA	10/2016	171.90 -	171.90	142.81	08/2020 -	07/2021	11	-
475	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	25.99	08/2019 -	11/2022	39	-
476	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 -	642.96	90.98	09/2019 -	06/2023	45	-
477	UPGRADATION OF PORSA-BHIND ROAD TO 2L + PS - [N24000890]MoRTH,MADHYA PRADESH	03/2018	217.22 -	226.88	172.20	08/2018 09/2021	09/2021	37	0
478	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87	1,227.87	416.17	09/2017 -	07/2022	58	-
479	REHABILITATION UPGADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 -	348.95	224.46	08/2016 12/2021	07/2021	59	-5
480	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 373.05	429.43	300.45	11/2017 10/2021	10/2021	47	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
481	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTION - [N24001224]MoRTH,CHHATISGARH	03/2017	423.79 -	423.79	280.75	01/2018 07/2021	07/2021	42	0
482	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATISGARH	01/2016	624.98 731.50	731.50	441.88	10/2016 07/2021	07/2021	57	0
483	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	407.30	105.09	06/2018 -	12/2021	42	-
484	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	319.05	07/2019 -	12/2021	29	-
485	IMPROVEMENT AND UP-GRADATION OF EXISTING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 KM - [N24001230]MoRTH,UTTAR PRADESH	11/2018	281.45	281.45	106.09	12/2020 -	09/2021	9	-
486	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 309.37	372.68	244.33	02/2017 07/2021	07/2021	53	0
487	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 -	240.64	102.51	09/2018 -	12/2021	39	-
488	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI-CHAN - [N24000876]MoRTH,WEST BENGAL	01/2017	396.86 396.86	396.86	244.62	09/2019 11/2021	10/2021	25	-1
489	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 381.75	263.45	113.67	09/2017 05/2022	05/2021	44	-12
490	UPGRADATION OF MAKSUDANGARH-SIRONJ ROAD TO 2L + PS - [N24000894]MoRTH,MADHYA PRADESH	02/2018	279.44 -	279.44	195.20	03/2018 11/2021	11/2021	44	0
491	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATISGARH	01/2016	497.14 572.66	572.66	270.83	08/2016 08/2021	08/2021	60	0
492	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57	170.57	54.53	11/2020 -	05/2021	6	-
493	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATISGARH	12/2014	496.02 -	496.02	240.11	03/2015 03/2022	03/2022	84	0
494	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	272.89	51.17	09/2018 -	10/2022	49	-
495	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO 2 LANE WITH PS FROM KM 537.000 TO KM 564.750 - [N24001206]MoRTH,UTTAR PRADESH	03/2018	263.89 -	242.05	188.72	04/2020 -	12/2021	20	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
496	REHABILITATION AND UPGADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATISGARH	11/2015	335.32	335.32	274.80	06/2017 08/2021	08/2021	50	0
497	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35	217.35	97.62	11/2020 08/2021	08/2021	9	0
498	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50	649.50	218.28	03/2019 12/2021	06/2022	39	6
499	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68	285.68	77.91	09/2018	09/2022	48	-
500	UPGRADATION TO 2LANE WITH PAVED SHOULDER FROM KM . 43/900 TO 91/0 OF KUNDAL-NAYA KHEDA-JHADOL-SOM- - [N24000959]MoRTH,RAJASTHAN	02/2018	341.79	341.79	208.00	05/2018	06/2021	37	-
501	REHABILITATION AND UPGADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28	319.28	179.71	08/2017 06/2021	06/2021	46	0
502	CONSTRUCTION OF MEKA ROING HUNLI FROM EXISTING KM16 OF ROING HUNLI ROAD TO KM 21.500 OF HUNLI AN - [N24000677]NHIDCL,ARUNACHAL PRADESH	01/2017	1,253.10	1,253.10	204.77	03/2017	03/2022	60	-
503	REHABILITATION AND UPGADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25	376.25	296.29	08/2017 08/2021	08/2021	48	0
504	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21	353.43	333.09	12/2015 06/2021	06/2021	66	0
505	REHABILITATION AND UPGADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATISGARH	03/2016	452.94 435.61	435.61	100.84	07/2016 07/2021	07/2021	60	0
506	4-LANING OF FARAKA-RAIGANJ - [N24000202]NHAI,WEST BENGAL	02/2011	1,078.84	1,078.84	2,296.72	08/2013	07/2021	95	-
507	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATISGARH	11/2017	188.80	188.80	86.14	05/2019 07/2021	07/2021	26	0
508	REHABILITATION AND UPGADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 556.13	504.19	448.80	11/2018 07/2021	07/2021	32	0
509	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59	1,069.59	663.50	10/2019	08/2021	22	-
510	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61	350.61	324.40	01/2017 12/2021	12/2021	59	0

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
511	UPGRADATION OF BIAORA-MAKSUDANGARH ROAD TO 2L + PS [N24000893]MoRTH,MADHYA PRADESH	11/2017	254.17 -	254.17	170.37	02/2018 03/2022	03/2022	49	0
512	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAGE - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	439.55	05/2020 -	05/2022	24	-
513	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	118.83	11/2018 01/2021	03/2022	40	14
514	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93	2,485.93	970.25	06/2020 -	09/2021	15	-
515	BALANCE WORK OF 4-LANNING OF OBEDULLAGANJ TO ITARSI SECTION OF NH-69 [N24000706]NHAI,MADHYA PRADESH	09/2017	990.61	990.61	681.43	09/2017 -	06/2021	45	-
516	WIDENING TO 2 LANE PS WITH RECONSTRUCTION OF BRIDGES CULVERT IN KM. 182 TO 266 OF NH-59A - [N24000896]MoRTH,MADHYA PRADESH	01/2017	373.82 -	373.82	200.59	09/2019 06/2021	08/2021	23	2
517	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23	196.00	-	11/2020 -	08/2022	21	-
518	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 00.000 TO - [N24000762]NHIDCL,NAGALAND	03/2018	215.12 -	215.12	100.90	09/2018 -	11/2021	38	-
519	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	2,878.40	03/2014 -	12/2022	105	-
520	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 336.49	336.49	92.50	09/2018 -	11/2022	50	-
521	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN - [N24000306]MoRTH,MIZORAM	11/2010	624.41 -	992.67	890.74	03/2011 06/2021	06/2021	123	0
522	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	929.32	810.00	04/2020 -	12/2021	20	-
523	FOUR LANING OF YADGIRI - WARANGAL - [N24000486]NHAI,TELANGANA	12/2015	1,423.96 -	1,056.08	993.25	11/2018 -	06/2021	31	-
524	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 381.75	418.03	313.65	08/2018 08/2021	08/2021	36	0
525	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 274.73	289.67	201.57	08/2018 11/2021	11/2021	39	0
	Total		75,319.61 -	78,422.87	49,515.78				
	RURAL DEVELOPMENT								

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
526	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VI - [N12000099]HSCL,TRIPURA	12/2007	202.61	207.12	190.22	12/2016 -	03/2022	63	-
527	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII - [N12000100]HSCL,TRIPURA	10/2011	175.49	175.49	124.87	12/2016 -	09/2022	69	-
528	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V - [N12000098]HSCL,TRIPURA	03/2007	149.73	155.66	144.95	12/2015 -	02/2022	74	-
	Total		527.83 -	538.27	460.04				
	<u>STEEL</u>								
529	REBUILDING OF COKE OVEN BATTERY NO-8 AT BSL - [N12000118]SAIL,JHARKHAND	11/2016	262.87 -	262.87	188.49	06/2019 05/2021	08/2021	26	3
530	FORGED WHEEL PLANT - [N12000116]RINL,UTTAR PRADESH	04/2014	1,682.85 -	1,682.85	1,580.76	09/2018 09/2021	09/2021	36	0
531	REPLACEMENT OF CONVERTER SHELLS TOGETHER WITH BOTTOM STIRRING SYSTEM AND INSTALLATION OF SECONDARY E - [N12000121]SAIL,WEST BENGAL	12/2018	263.36 -	263.36	234.93	09/2020 03/2021	09/2021	12	6
532	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	548.87	10/2017 12/2021	12/2021	50	0
533	COKE OVEN BATTERY-5 - [N12000117]RINL,ANDHRA PRADESH	12/2011	2,858.00 -	2,558.00	1,861.93	12/2017 03/2022	03/2022	51	0
534	NMDC INTEGRATED STEEL PLANT - [N12000086]NMDC,CHHATISGARH	01/2010	15,525.00 21,940.00	21,940.00	18,664.07	05/2015 07/2021	10/2021	77	3
	Total		21,626.09 -	27,741.09	23,079.05				
	<u>TELECOMMUNICATIONS</u>								
535	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	431.16 -	431.16	-	06/2021 -	11/2021	5	-
536	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD,DELHI	10/2016	248.20 -	248.20	145.26	03/2018 -	06/2021	39	-
537	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	24,664.00	17,845.00	07/2015 05/2018	03/2022	80	46
	Total		14,013.36 -	25,343.36	17,990.26				
	<u>URBAN DEVELOPMENT</u>								
538	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND [N28000136]DMRC,DELHI	05/2017	565.00 -	565.00	456.71	12/2020 -	07/2021	7	-
539	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 11,420.00	11,420.00	6,574.23	11/2021 12/2022	12/2022	13	0
540	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00	33,406.00	17,039.36	01/2015 -	03/2023	98	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
541	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	38,585.00	39,280.31	03/2016 -	07/2021	64	-
542	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00	1,100.80	9.96	07/2021 -	06/2023	23	-
543	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRL,KARNATAKA	02/2014	26,405.14 30,695.12	30,695.12	17,646.45	02/2019 -	03/2025	73	-
544	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,787.00	8,904.04	12/2018 -	08/2022	44	-
545	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT THYAGRAJ NAGAR, NEW DELHI- CONSTRUCTION OF 380 N - [N28000114]CPWD,DELHI	10/2016	392.00 -	392.00	51.20	08/2020 -	06/2022	22	-
546	REDEVELOPMENT OF GPRA AT MOHAMMADPUR - [N28000110]CPWD,DELHI	10/2016	422.00	422.00	70.75	03/2021 -	07/2021	4	-
547	CONSTRUCTION OF 108 NOS. GPRA TYPE-VII FLATS IN POCKET-I AT DEEN DAYAL UPADHYAYA MARG, NEW DELHI - [N28000087]CPWD,DELHI	06/2015	197.33 -	197.33	135.19	04/2019 -	02/2022	34	-
	Total		1,13,075.47 -	1,29,570.25	90,168.20				
	<u>WATER RESOURCES</u>								
548	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	305.19	-	08/2021 -	12/2021	4	-
549	INTERCEPTION AND DIVERSION WITH STP AT HUGLY-CHINSURAH [N30000042]KMDA, WEST BENGAL	05/2018	160.00 154.73	154.73	-	02/2022 -	10/2022	8	-
550	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	224.69	-	02/2022 -	06/2022	4	-
551	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	515.07	336.27	01/2021 -	06/2021	5	-
552	I AND D AND STP AT CHAPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	236.15	50.02	12/2020 06/2021	06/2021	6	0
553	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	460.45	216.89	12/2020 -	05/2021	5	-
554	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 55,548.87	55,548.87	17,432.46	03/2020 11/2021	04/2022	25	5
555	SAIDPUR STP AND ADJOINING NETWORK FOR PATNA BIHAR [N30000038]BUIDCO,BIHAR	04/2015	184.93 -	184.93	163.36	04/2020 -	06/2021	14	-
556	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 213.91	213.91	-	07/2021 -	06/2022	11	-
557	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 [N30000015]DJB,DELHI	05/2016	211.79 -	211.79	95.55	12/2021 -	12/2022	12	-
558	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPP,MAHARASHTRA	03/2017	233.57	233.57	148.83	12/2019 -	12/2021	24	-

(1 Quarter,2021-2022)						All Cost/ Expenditure in Rs. crore			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
559	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 -	239.11	133.94	02/2022 -	12/2022	10	-
	Total		13,193.85 -	58,528.46	18,577.32				
	Grand Total		9,45,664.01	12,29,936.12	7,13,982.84				

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]	10/2009	11,459.00 -	16,580.00	16,807.00	12/2015 -	02/2022
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]	10/2009	12,320.00 -	17,079.00	13,370.00	12/2016 -	03/2023
	Total		23,779.00 -	33,659.00	30,177.00		
	<u>COAL</u>						
3	RCE OF INDARAM OCP(1.20 MTPA) - [N06000093]	7/2011	162.76 -	349.28	288.72	03/2015 -	03/2022
4	AMALGAMATED GONDEGAON GHATROHAN OC - [N06000149]	2/2016	198.68 -	325.18	253.17	03/2019 -	03/2022
	Total		361.44 -	674.46	541.89		
	<u>HEALTH AND FAMILY WELFARE</u>						
5	LHMC NEW DELHI-RE-DEVELOPMENT - [N21000003]	2/2013	414.11 -	566.89	509.22	11/2013 -	07/2021
6	SATELLITE CENTRE PGI CHANDIGARH SANGRUR PUNJAB - [N21000012]	7/2016	152.95 -	177.92	164.17	02/2018 -	03/2021
7	AIIMS - MOTHER AND CHILD BLOCK - [N21000008]	12/2013	204.44 -	250.00	246.24	05/2017 -	03/2021
8	CONSTRUCTION OF HOSPITAL AND OPD BLOCK NCI JHAJJAR - [N21000011]	9/2014	505.58 -	585.00	586.96	03/2018 -	09/2019
9	AIIMS - OPD(NEW) - [N21000009]	8/2014	293.65 -	325.00	299.76	05/2017 -	01/2020
10	CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR - [N21000010]	12/2014	168.90 -	191.20	169.51	05/2017 -	07/2019
	Total		1,739.63 -	2,096.01	1,975.86		
	<u>PETROLEUM</u>						
11	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN - [N16000167]	7/2011	352.56 -	490.24	455.00	03/2017 -	-
12	DEVELOPMENT OF FACILITIES AT MOINARBAND (SILCHAR) , CACHAR , ASSAM AS RESITEMENT OF RAMNAGAR DEPOT - [N16000236]	6/2016	423.00 -	502.00	424.37	08/2019 06/2021	06/2021
	Total		775.56 -	992.24	879.37		
	<u>POWER</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
13	KAMENG HYDROELECTRIC PROJECT (NEEPCO) - [180100239]	12/2004	2,496.90 -	7,927.34	8,231.56	12/2009 02/2021	02/2021
14	GADARWARA SUPER THERMAL POWER PROJECT STAGE-I - [N18000151]	3/2013	11,638.55 -	15,105.22	13,657.43	01/2018 -	-
15	MUNPL-MEJA TPP - JV (2X660 MW) - [N18000193]	4/2012	9,750.89 -	12,176.28	11,130.00	02/2017 -	-
16	SYTEM STRENGTHENING XIII OF SR GRID - [N18000109]	10/2011	487.49 -	639.46	590.30	06/2014 -	-
17	LARA SUPER THERMAL POWER PROJECT STAGE-I (2 X 800 MW) - [N18000140]	12/2012	11,846.00 -	12,739.82	13,766.78	10/2017 -	-
18	KHARGONE STPP STAGE I (1320 MW) - [N18000205]	3/2015	9,870.51 -	11,148.86	10,019.31	01/2020 -	-
	Total		46,090.34 -	59,736.98	57,395.38		
	<u>RAILWAYS</u>						
19	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) - [220100164]	3/1996	495.44 -	2,980.41	1,768.25	03/2004 -	03/2022
20	AHMEDNAGAR-PARLI VAJNATH(NL) CR - [220100181]	2/1997	2,271.50 -	4,517.49	2,648.51	03/2021 -	03/2023
21	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	2/1997	410.08 -	860.41	733.78	02/2019 -	06/2022
22	GONDIA-JABALPUR(GC),(SECR) - [220100186]	2/1997	511.86 -	2,005.25	1,777.22	04/2020 -	-
23	NANDYAL-YERRAGUNTALA(NL),SCR - [220100192]	3/1996	164.36 -	1,050.00	999.64	02/2009 -	-
24	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [220100205]	4/1997	1,723.00 1.00	3,421.35	1,989.06	03/2000 -	03/2023
25	KODERMA-RANCHI VIA BARKAKANA (NL),ECR - [220100222]	3/1999	1,033.07 -	3,550.00	3,579.47	- -	03/2022
26	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]	4/1997	162.87 -	614.45	349.60	- -	12/2023
27	HAJIPUR-RAMDAYALUNAGAR DOUBLING - [N22000182]	4/2013	213.01 -	480.00	492.44	- -	-
28	YELAHANKA-PENUKONDA - [N22000328]	5/2015	860.43 -	1,147.00	944.10	03/2020 -	06/2021
29	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION - [N22000413]	3/2012	1,183.25 -	1,825.00	1,266.69	12/2020 -	12/2022
30	PIRPAINTI-BHAGALPUR - [N22000222]	4/2011	261.38 -	565.00	551.23	- -	05/2019
31	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	4/2001	424.60 -	2,909.99	1,110.70	03/2021 -	03/2023
32	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING - [N22000165]	4/2012	258.20 -	358.68	315.41	12/2018 -	06/2021
33	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	4/2010	241.52 -	373.87	287.09	- -	12/2021

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
34	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215]	4/2011	120.70 -	2,172.16	268.29	03/2019 -	12/2027
35	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	9/1998	247.66 -	8,248.50	2,131.17	05/2008 -	03/2025
36	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	3/2009	942.95 -	1,536.00	1,054.76	03/2019 -	06/2022
37	JALANDHAR-PATHANKOT-JAMMU TAWI - [N22000492]	3/2002	625.00 -	859.00	852.73	03/2016 -	06/2021
38	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM) - [N22000407]	3/2009	713.48 -	2,725.00	2,249.00	03/2020 -	12/2021
39	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	3/2013	4,874.58 -	8,574.97	5,892.72	03/2016 -	06/2021
40	RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND - [N22000323]	4/2012	148.77 -	377.00	201.10	12/2016 -	08/2020
41	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	4/2007	336.91 -	791.39	572.99	-	03/2023
42	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]	4/2003	528.65 -	2,066.78	1,560.99	-	03/2023
43	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	12,264.15	11,149.12	03/2011 -	12/2023
44	SAMBALPUR - TITLAGARH - DOUBLING - [N22000410]	3/2006	948.04 -	2,009.00	1,532.13	03/2020 -	12/2021
45	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT - [N22000438]	4/2010	585.93 -	1,268.32	941.56	02/2019 -	12/2021
46	MONIGRAM- NIMTITA - [N22000301]	4/2012	250.93 -	310.70	368.47	-	03/2024
47	NANGALDAM-TALWARA(NL),NR - [220100188]	3/1981	450.00 -	2,200.00	714.78	07/2012 -	03/2024
48	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	4/2011	927.01 -	1,400.00	1,233.65	03/2019 -	06/2022
49	3RD LINE BETWEEN BHUSAWAL-JALGAON - [N22000247]	4/2011	184.06 -	315.00	312.62	03/2019 -	-
50	SAKRI-HASANPUR ROAD (NL) - [N22000171]	4/1999	325.00 -	735.20	385.94	-	03/2021
51	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIYAWAN-BIHARSHARIF, - [N22000476]	4/1991	329.39 -	1,483.14	1,210.46	-	03/2022
52	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) - [N22000121]	4/2008	829.74 -	1,959.74	1,600.25	03/2020 -	03/2024
53	CHAMPA-JHARSUGUDA 3RD LINE - [N22000483]	4/2008	872.00 -	1,226.51	1,131.91	12/2019 -	-
54	NEW JALPAIGURI SILIGURI NEW BONGAIGAON INCLUDING BR LINE AND MM CHALSA NAXAL RAJABHATKHOWA JAINTI - [N22000209]	4/1999	819.23 -	1,871.00	1,082.01	-	-
55	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC) - [220100262]	9/1995	303.98 -	1,720.00	702.91	03/2020 -	03/2025

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
56	VIRAMGAM-SAMAKHIALI (DL) - [N22000145]	4/2011	1,037.15 -	1,389.05	1,045.05	03/2021 -	12/2021
57	MADURAI-BODINAYAKKANUR - [N22000201]	4/2008	164.41 -	608.13	381.93	- 10/2021	09/2021
58	NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON GC WITH MM OF NEW LINE OF CHALSA-NAXAL AND RAJABHATKAWA-JAIN - [N22000499]	2/1999	380.60 -	1,090.60	1,089.12	04/2010 -	-
59	DIGARU-HOJAI (102 KM) - [N22000389]	4/2015	870.96 -	1,873.21	1,340.09	03/2021 -	01/2022
60	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) - [220100327]	4/2000	133.41 207.00	396.00	388.21	03/2009 03/2009	-
61	ALWAR-BANDIKUI DOUBLING - [N22000157]	4/2013	242.09 -	525.00	472.23	02/2019 -	02/2020
62	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) - [N22000313]	3/2012	1,503.71 -	3,377.00	2,152.52	03/2020 -	03/2022
63	CUDDALORE-SALEM VIA VRIDDHACHALAM GC - [N22000187]	4/1999	198.68 -	559.95	273.32	- -	03/2024
64	AJMER-BANGURGRAM - [N22000155]	4/2011	213.39 -	375.00	349.19	11/2019 -	03/2021
65	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING - [N22000451]	2/2015	760.00 -	1,536.00	1,233.08	03/2020 -	06/2022
66	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR - [220100266]	4/2000	1,180.19 -	4,541.38	3,803.51	12/2008 -	06/2021
67	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' AGASTIYAMPALLI - [N22000079]	9/2007	724.69 -	2,910.84	1,630.50	02/2019 -	03/2025
68	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II) - [N22000441]	2/1996	268.87 -	950.00	920.84	03/2005 -	09/2021
69	ROHTAK-MEHAM HANSI - [N22000272]	4/2012	287.00 -	893.45	717.17	12/2011 -	06/2021
70	ROURKELA JHARSUGUDA THIRD LINE 101 KM - [N22000395]	11/2015	969.83 -	1,312.96	970.92	03/2020 -	04/2022
71	RAJGIR HISUA TILAIYA (46KM) INCL. MM NATESHWAR ISLAMPUR - [N22000475]	4/1998	180.82 -	726.31	546.29	- -	-
72	AMBARI FALAKATA TO NEW MAYNAGURI - [N22000210]	4/2011	314.00 -	800.00	827.07	03/2019 -	05/2021
73	AHMEDABAD-BOTAD (GC) - [N22000140]	4/2012	975.62 -	1,500.00	1,261.64	12/2021 -	12/2021
74	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR - [N22000086]	9/2006	385.20 -	1,043.00	845.22	03/2019 -	03/2023
75	HARIDASPUR-PARADEEP(NL) - [220100285]	4/1996	1,185.64 -	1,844.47	1,883.44	12/2017 -	-
76	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION - [N22000487]	2/1991	551.51 -	890.76	679.81	03/2019 -	10/2021
77	BAZAR SAU -AZIMGANJ JN. DOUBLING - [N22000302]	4/2012	255.64 -	272.20	277.71	- -	03/2022
78	CHHAPRA-MUZAFFARPUR (NL) - [N22000172]	4/2006	378.56 -	1,858.75	386.36	- -	03/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
79	MUZAFFARPUR-SITAMARHI NEW LINE - [N22000374]	1/1991	332.15 -	546.71	544.41	07/2014 -	-
80	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]	4/1997	324.73 -	1,070.00	1,069.96	03/2012 -	11/2022
81	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	4/2004	372.14 -	1,470.50	1,313.36	- -	03/2023
82	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR - [N22000002]	4/1996	477.88 283.95	751.55	707.84	03/2012 -	07/2021
83	GARHWA ROAD-RAMNA - [N22000465]	3/2015	348.23 -	348.23	352.25	03/2021 -	03/2022
84	BHAVNAGAR-WORKSHOP FACILITIES FOR 50 BG COACHES POH PER MONTH (WR) - [N22000125]	4/2006	117.36 196.95	202.35	809.40	03/2011 -	-
85	DEOGHAR - SULTANGANJ (INL), ER - [220100273]	4/2000	607.09 -	1,425.44	638.19	02/2013 -	03/2024
86	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL - [N22000229]	4/2010	365.17 -	439.30	432.09	03/2017 -	03/2025
87	BANDEL-BOINCHI 3RD LINE - [N22000221]	4/2011	288.35 -	502.48	499.01	- -	03/2021
88	CHHAPRA-BALLIA UP - [N22000134]	3/2013	295.00 -	580.00	521.43	01/2019 -	02/2022
89	THIYAT HAMIRA-SANU - [N22000149]	4/2013	236.93 -	350.45	273.82	10/2018 -	01/2020
90	NEW MAYNAGURI-GUMANIHAT-DOUBLING OF REMAINING PORTION (51.65 KM) - [N22000390]	4/2016	602.27 -	2,144.78	942.56	12/2021 -	07/2021
91	CHHINDWARA - NAGPUR (GC)(SECR) - [220100324]	4/2005	383.79 -	1,413.76	1,416.77	- -	-
92	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF - [N22000202]	4/2007	931.98 -	1,121.00	944.79	- 07/2021	07/2021
93	BANGURGRAM-GURIYA PATCH DOUBLING - [N22000137]	4/2012	246.08 -	395.00	352.58	12/2019 -	02/2021
94	OMALUR-METTURDAM- DOUBLINGWITH ELCTRIFICATION 28.93KM - [N22000373]	10/2013	187.26 -	327.00	270.14	04/2014 -	-
95	RAJKOT-VERAVAL, WANSJALIA TO JATASAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC) - [N22000143]	4/1994	320.66 -	1,378.11	539.90	03/2019 -	03/2023
96	HAJIPUR - BACHAWARA - [N22000334]	5/2015	678.54 -	929.86	841.98	03/2019 -	12/2021
97	KURUPPANTHARA-CHINGAVANAM - [N22000190]	4/2007	270.14 -	457.08	439.49	- -	12/2021
98	BOINCHI-SHAKTIGARH 3RD LINE - [N22000238]	4/2011	175.80 -	495.10	296.13	- -	03/2022
99	ARSIKERE-TUMKUR - [N22000332]	3/2015	578.00 -	760.00	653.88	03/2020 11/2021	11/2021
100	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]	4/2012	632.68 -	950.00	741.79	03/2016 -	12/2021

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
101	MULTI MODAL LOGISTICS PARK AT VISHAKHAPATNAM - [N22000424]	1/2013	387.70 -	487.13	434.63	03/2018 -	-
102	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT (MTP) - [220100268]	3/2000	1,049.69 -	3,404.92	3,837.57	12/2006 -	-
103	KODERMA-TILAIYA (NL), ECR - [220100305]	4/2002	459.91 -	1,625.87	868.24	- -	03/2023
104	ETAWAH-MAINPURI (NL), NCR - [220100318]	4/1997	120.00 -	346.00	345.51	12/2008 -	-
105	HATHUA-BHATNI (N L) (NER) - [220100319]	4/2005	230.03 -	230.03	277.14	12/2022 -	12/2022
	Total		54,214.28 -	1,38,199.17	99,802.83		
	ROAD TRANSPORT AND HIGHWAYS						
106	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000 - [240106278]	12/2003	199.81 -	340.14	325.28	04/2009 -	-
107	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54 - [240106279]	12/2003	167.64 -	435.78	427.96	11/2008 -	-
108	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450 - [240106280]	12/2003	155.04 -	255.23	251.39	11/2008 -	-
109	NALBARI TO BIJANI (AS-6) - [N24000047]	12/2003	225.00 -	225.00	390.72	06/2008 -	09/2019
110	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (- [N24000435]	10/2015	531.13 -	744.73	670.92	05/2018 06/2021	06/2021
111	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR - [N24000205]	12/2011	1,047.00 -	1,047.00	1,874.43	06/2014 -	-
112	MUZAFFARNAGAR-HARIDWAR - [N24000201]	9/2011	754.00 -	754.00	1,364.18	03/2013 -	-
113	2 LANE WITH PAVED SHOULDERS ON KULLU TO MANALI (KM 272/00 TO 309/345) - [N24000546]	2/2016	273.20 -	273.20	668.31	02/2019 -	-
114	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]	3/2015	298.33 -	298.33	325.55	- -	-
115	NH 79 OF CHITTORGARH NEEMUCH MP BORDER KM 183 000 TO KM 221 400 BY FOUR LANING WITH PAVED SHOULDER A - [N24000467]	9/2012	511.00 -	511.00	2,323.04	10/2013 -	-
116	BIKANER - PHALODI SECTION TO FOUR LANING FROM KM.4.200 TO KM 55.25 AND TWO-LANE PAVED SHOULDER FROM - [N24000445]	8/2014	822.90 -	822.90	844.08	04/2018 -	06/2021
117	DELHI AGRA APPROVED LENGTH 180.0 KM - [N24000224]	10/2012	1,928.22 -	2,945.00	2,431.98	04/2015 01/2021	06/2021
118	ALIGARH MORADABAD SECTION OF NH-93 FROM KM 85.650 TO KM 232.020 - [N24000544]	3/2016	676.73 -	676.73	977.26	04/2019 -	-
119	6-LANING OF DHANKUNI-KHARAGPUR SECTION - [N24000206]	4/2012	1,396.18 -	1,396.18	2,894.94	09/2014 -	-

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
120	6-LANNING OF HANDIA-VARANASI SECTION OF NH-2 FROM KM 713.146 TO KM 785.544 IN THE STATE OF UTTAR PRA - [N24000672]	3/2017	2,064.99 -	2,447.00	2,118.76	03/2020 -	-
121	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24001181]	8/2010	186.96 -	322.24	300.19	09/2014 -	06/2021
122	CONSTRUCTION OF GAVANPHATA INTERCHANGE FROM 14.740 TO KM 15.894 (OLD SH -54) PKG-2 - [N24000441]	10/2015	593.26 -	690.17	611.83	05/2018 06/2021	06/2021
123	AHMEDABAD TO VADODARA SECTION - [N24000222]	1/2013	2,125.24 -	2,125.24	4,669.71	12/2015 -	-
124	6 LANING OF AGRA - ETAWAH BYPASS - [N24000452]	7/2015	1,657.20 -	1,657.20	2,345.00	01/2019 -	-
125	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO 186.50 KM) - [N24000232]	11/2013	1,916.79 -	1,916.79	1,960.92	11/2016 -	-
126	GHAZIABAD-ALIGARH NH-91 - [N24000170]	2/2011	1,141.00 -	1,141.00	1,715.42	08/2013 -	-
127	PUNE-SATARA(NH-4) - [N24000156]	10/2010	1,724.55 -	1,724.55	2,605.37	03/2013 -	09/2021
128	2-LANE WITH PAVED SHOULDER WITH PROVISION OF CAPACITY AUGMENTATION OF RAJASTHAN BORDER- FATEHPUR-SALA - [N24000426]	11/2012	530.07 -	530.07	556.02	08/2016 -	06/2020
129	CONSTRUCTION OF FOUR LANING OF UP/HARYANA NH-73 - [N24000608]	8/2016	248.97 -	248.97	270.65	05/2019 -	-
130	4-LANING OF GHAGHRA BRIDGE TO VARANSI (PACKAGE -I) - [N24000460]	12/2015	611.65 -	611.65	728.24	06/2016 -	-
131	4-LANNING OF YAVATMAL-WARDHA SECTION(KM 400.575 TO 465.500) - [N24000658]	3/2017	988.34 -	1,043.28	1,035.00	03/2020 -	-
132	TWO LANING WITH PS OF UNCHA NAGLA - KHANUWARA - ROPPAS -DHOLPUR - [N24000520]	8/2015	275.90 -	275.90	289.13	- -	-
133	FOUR LANNING OF NH-9 FROM VIJAYWADA-MACHLIPATNAM (KM 0.000 TO 63.800) - [N24000545]	1/2016	1,134.97 -	1,134.97	1,634.05	11/2018 -	-
134	QUAZIGUND-BANIHAL KM.220.00 TO KM.188.00 - [N24000161]	7/2010	1,987.00 -	1,987.00	3,110.27	07/2015 -	09/2020
135	TRICHY - KARUR - [N24000528]	3/2007	516.00 -	516.00	886.96	07/2008 -	-
136	FOUR LANING FROM MPMAHARASHTRA BORDER TO NAGPUR IC KAMPTEE KANOON AND NAGPUR BYPASS - [N24000509]	4/2010	1,170.52 -	1,170.52	2,051.36	06/2012 -	-
137	PATNA-BAKTZARPUR KM.181.3 TO KM.231.95 - [N24000185]	9/2011	574.00 -	574.00	768.73	03/2014 -	-
138	MEERUT-BULANDSHAHR - [N24000539]	1/2016	683.24 -	987.94	867.27	- -	-
139	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24000308]	8/2010	193.69 -	327.92	301.46	10/2010 -	06/2021
140	SIX LANNING FROM KM 287.400 TO KM 401.200 SECTION OF NH- 8 IN THE STATE OF RAJASTHAN AND GUJARAT(APP - [N24000624]	9/2016	1,244.10 -	1,244.10	1,663.00	- -	-

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
141	4 LANING FROM PHAGWARA TO RUPNAGAR - [N24000601	8/2016	1,169.61 -	2,280.00	1,282.04	-	-
142	WIDENING TO 2 LANE AND IMPROVEMENT FROM KM 100/700 TO 186/700 OF VIJAYWADA RANCI ROUTE IN ODISHA - [N24000523	12/2011	159.39 -	159.39	210.29	11/2017	-
143	SIX LANING OF PIMPALGAON-NASHIK-GONDE SECTION OF NH-3 FROM KM 380.000 TO 440.000 IN THE STATE OF MAH - [N24000713	12/2017	404.94 -	448.18	454.71	-	08/2021
144	FOUR LANING OF GWALIOR-SHIVPURI - [N24000494	5/2013	1,055.00 -	1,601.77	1,393.40	11/2015	-
145	GUJARAT/MAHARASHTRA BORDERSURAT-HAZIRA PORT SECTION - [N24000125	3/2010	1,509.10 -	1,509.10	3,684.44	09/2012	-
146	INDO-NEPAL BORDER TO RUDHAULI SECTION OF NH-233 IN UTTAR PRADESH KM 0/0 TO 65/870 - [N24000388	11/2013	497.05 -	881.05	754.27	05/2017	-
147	SIX LANING OF DAVANGERE-HAVERI FROM KM 260+000 TO KM 338+923 OF NH-48(OLD NH-4) STATE OF KARNATAKA - [N24000674	3/2017	831.58 -	1,177.00	912.41	03/2020	-
148	FOUR LANING OF PARWANOO -SOLAN - [N24000479	9/2015	934.46 -	934.46	1,290.73	03/2018	06/2021
149	WIDENING OF KHED-SINNAR STRETCH OF PUNE NASHIK SECTION OF NH-50 - [N24000230	5/2013	1,348.20 -	1,348.20	1,792.90	02/2014	-
150	RUDHAULI TO GHAGRA BRIDGE SECTION OF NH-233 IN UTTAR PRADESH KM 65/870 TO 122/270 - [N24000371	10/2013	445.89 -	653.29	464.05	03/2017	-
151	INDORE-DEWAS(NH-3) - [N24000159	11/2010	325.00 -	475.00	469.54	05/2013	-
152	TIRUPATI - TIRUTHANI - CHENNAI - [N24000178	4/2011	571.00 -	571.00	582.53	10/2013	-
153	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	3/2018	325.86 -	325.86	326.88	10/2018	-
154	2 LANING FROM KANUBARI TO START OF BOGIBEEL BRIDGE APPROACHES OF NH-52B(EXTN) IN ASSAM - [N24000392	11/2010	268.08 -	390.73	283.52	05/2017	-
155	REHABILITATION AND UPGRADATION OF GIDDALUR-VINUKONDA SECTION OF NH-544D FROM DESIGN KM 212.983 (EXIS - [N24000810	3/2018	565.09 -	565.09	631.93	-	02/2021
156	SIX LANNING OF KISHANGARH UDAIPUR AHMEDABAD SECTION FROM KM.90.000 (NEAR GULABPURA) TO KM. 214.870 (- [N24000621	9/2016	1,239.82 -	1,727.66	1,685.50	-	-
157	4-LANING OF FARAKA-RAIGANJ - [N24000202	2/2011	1,078.84 -	1,078.84	2,296.72	08/2013	07/2021
158	SURAT- DAHISAR(SIX LANE) KM 263 TO KM 502 - [N24000131	2/2009	1,693.75 -	1,693.75	2,848.49	08/2011	-
159	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,429.25	08/2019	-

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
160	2 LANING FROM LONGDING TO KANUBARI OF NH-52B FROM KM 0 TO KM 47.213 IN ARUNACHAL PRADESH - [N24000327]	3/2015	394.00 -	522.86	400.56	06/2018 -	-
161	TALGAON TO KALMATH - [N24001136]	10/2016	904.70 905.00	904.70	969.90	03/2020 -	-
162	4 LANING OF SOLAPUR YEDISHI SECTION OF NH-211 - [N24000453]	1/2015	972.50 -	972.50	1,492.00	07/2017 -	-
163	SIX LANNING OF CHITTORGARH-UDAIPUR SECTION OF NH-76 FROM DESIGN CHAINAGE KM. 214.870 TO KM 308.370 I - [N24000623]	9/2016	1,100.19 -	1,145.31	1,355.00	- -	-
164	CONSTRUCTION OF FLYOVER FROM KM 604/252 TO 607/060 (MARTHANDAM JUNCTION) AND FROM KM 630/116 TO 631/ - [N24001238]	5/2016	307.70 -	307.70	312.82	01/2017 -	-
165	4 LANING OF KAZHAKKOTTAM TO MUKKOLA SECTION OF NH-47 - [N24000459]	6/2015	845.24 -	941.00	881.72	- 01/2020	01/2020
166	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]	2/2011	998.79 -	998.79	1,884.50	08/2013 -	06/2022
167	REHABILITATION AND UPGRADING TO 2 LANES-2 LANE WITH PAVED SHOULDERS CONFIGURATION OF - [N24000519]	1/1991	478.35 -	478.35	516.69	- -	-
168	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]	3/2018	256.15 -	256.15	262.63	12/2019 -	-
169	FOUR LANNING OF TAKOLI-KULLU SECTION OF NH-21 (KM 242+000 TO KM 272+000) - [N24000634]	10/2016	447.75 -	447.75	1,324.11	- -	-
170	SIX LANNING OF NELLORE-CHILKALURIPET KM.1182.802 TO KM.1366.547 - [N24000183]	11/2011	1,535.00 -	1,535.00	3,278.25	05/2014 -	-
171	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-II FROM BHADWAS - KALYANPUR. - [N24000793]	3/2018	925.40 -	1,197.00	1,011.70	- -	-
172	4 LANNING OF MH-KNT BORDER SANGAREDDY SECTION OF NH-9 - [N24000233]	4/2014	1,266.60 -	1,544.00	1,446.45	09/2016 -	-
173	TWO LANING OF GOBOK - SIJON NALLAH (CORRESPONDING TO EXISTING CH: 27.00 TO KM75.00) IN ARUNACHAL PR - [N24000311]	3/2012	207.03 -	389.45	308.09	05/2012 06/2018	-
174	4 LANING OF KASHIPUR-SITARGANJ SECTION KM. 175.000 TO KM. 252.20 - [N24000638]	11/2012	605.84 -	722.46	722.46	07/2018 -	-
175	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF ANISABAD-AURANG - [N24000398]	1/1991	282.41 -	322.01	327.21	08/2016 -	-
176	KALMATH TO ZARAP - [N24001137]	9/2016	1,338.13 1,338.00	1,338.13	1,346.39	03/2020 -	-
177	2 LANNING OF MUZAFFARPUR - SONBARSA - [N24000188]	5/2011	511.54 -	591.00	577.44	11/2013 -	11/2019
178	4/2 LANNING WITH PS DAUSA-LALSOT-KAETHUN SECTION OF NH-11A - [N24000591]	7/2016	688.70 -	688.70	870.48	- -	-
179	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]	12/2017	217.96 -	884.00	382.45	- -	10/2022
180	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	9/2011	2,848.00 -	3,379.45	2,878.40	03/2014 -	12/2022

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
181	TWO LANING WITH PS OF JOWAI -MEHALAYA /ASSAM BORDER SECTION OF NH-44 - [N24000517	12/2015	479.20 -	479.20	712.89	05/2018 -	-
182	ETAWAH CHAKERI - [N24000219	3/2013	1,573.00 -	1,573.00	2,093.25	09/2015 -	-
183	SIX LANNING OF KRISHNAGIRI- WALAJHAPET SECTION KM.0.00 TO KM.148.3 NH-46 - [N24000172	9/2011	1,250.00 -	1,250.00	1,336.50	12/2013 -	-
184	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM) - [N24000133	5/2009	1,108.00 -	2,967.50	3,996.01	11/2011 -	-
185	KANDLA - MUNDRA PORT - [N24000175	1/2011	953.88 -	953.88	976.79	07/2013 -	-
186	2-LANNING WITH PS MOTIHARI-RAXAUL - [N24000186	10/2011	375.09 -	375.09	494.33	04/2014 -	-
187	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 12.00 TO 88.00 KM [PACKAGE-II] (GORAKPUR) - [N24000547	3/2016	1,404.50 -	1,404.50	2,977.58	- -	-
188	TWO LANING WITH PS OF CHHAPRA -REWAGHAT - MUZAFFARPUR - [N24000522	8/2015	516.13 -	649.27	712.15	04/2018 -	-
189	2-LANING WITH PS RAIBAREILI TO ALLAHABAD - [N24000208	7/2012	291.36 -	469.31	459.07	01/2014 -	-
190	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	5/2014	1,655.01 -	1,655.01	1,867.51	08/2016 -	12/2020
191	2-LANING WITH PAVED SHOULDERS OF TANDA -RAEBARELI - [N24000367	4/2014	495.78 -	627.93	633.24	01/2016 -	-
192	NASHRI- CHANANI - [N24000162	5/2011	2,159.00 -	2,519.00	4,729.98	06/2015 -	-
193	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,360.63	02/2013 -	-
194	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463	12/2015	1,083.00 -	1,827.15	2,082.19	06/2018 -	-
195	JAMMU-UDHAMPUR KM.27.5 TO KM.67.00 - [N24000163	7/2010	1,813.76 -	1,813.76	2,652.45	07/2013 -	-
196	SRINAGAR TO BANIHAL - [N24000189	6/2011	1,100.70 -	1,100.70	2,924.54	06/2014 -	10/2020
197	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700 - [240106277	12/2003	280.00 -	612.58	612.58	02/2009 -	-
198	SIX LANING OF CHITRADURGA-DAVANGERE INCLUDING CHITRADURGA BYPASS(KM 189+000 TO KM 260+000 OF NH-48(O) - [N24000675	3/2017	993.16 -	1,434.00	1,256.06	03/2020 -	-
199	LATUR TO PANGAON - [N24001066	3/2018	336.47 336.00	336.47	394.00	12/2019 -	-
200	PANIKHOLI-RIMOLI - [N24000197	3/2012	1,410.00 -	1,410.00	1,935.14	09/2014 -	-
201	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	3/2018	478.74 -	478.74	677.59	- -	06/2021
202	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN - [N24000306	11/2010	624.41 -	992.67	890.74	03/2011 06/2021	06/2021

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
203	GURGAON - KOTPUTLI - JAIPUR (SIX LANE) - [N24000477]	2/2008	1,673.70 -	1,673.70	3,326.93	10/2011 -	-
204	INDORE-JHABUA-GUJRAT/MP - [N24000136]	10/2010	1,175.00 -	1,175.00	1,509.96	04/2013 -	-
205	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 241.553 TO 312.600 MASANIKA TO RENGAPALI ODISHA - [N24001091]	3/2016	536.65 356.00	536.65	548.57	12/2019 07/2021	07/2021
206	TWO LANING WITH PS OF CHHAPRA -GOPALGANJ - [N24000521]	8/2015	854.80 -	1,038.56	1,160.00	- -	-
207	4 LANING OF NAGPUR-BETUL - [N24000155]	2/2011	2,498.76 -	2,498.76	2,531.46	08/2014 -	-
208	FOUR LANING OF AURANGABAD - YEDISHI - [N24000508]	7/2015	1,871.34 -	1,871.34	3,443.43	01/2018 -	-
209	HARANGAJO TO MAIBANG, NH-54 - [N24000062]	12/2003	196.00 -	655.17	655.17	07/2009 -	-
210	SIX LANING OF NIDAGATTA-MYSORE SECTION, KM 74.20 TO KM 135.304 OF NH-275, IN THE STATE OF KARNATAKA - [N24000789]	2/2018	2,177.80 -	2,450.00	2,244.98	- -	-
211	SIX LANING OF NH-140 FROM CHITTOR (DESIGN KM 0.000/EXISTING KM 158.000 OF NH-4) TO MALLAVARAM (DESIG - [N24000809]	3/2018	1,550.98 -	1,550.98	1,609.93	- -	09/2021
212	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	4/2014	1,665.00 -	2,360.65	4,472.01	- -	-
213	REHABILITATION AND UPGRADATION OF NEW NH-544DD (OLD SH-30) FROM DESIGN CHAINAGE KM 0.000 TO 56.000 (- [N24000938]	3/2018	297.12 294.00	294.12	373.98	07/2018 -	-
214	2-LANING WITH PAVED SHOULDERS OF RAEBARELI - BANDA SECTION OF NH-232 - [N24000360]	4/2014	351.34 -	417.68	433.68	01/2016 -	-
215	SIX-LANING OF BANGALORE - NIDAGATTA SECTION, KM 18.000 TO KM 74.200 OF NH-275 IN THE STATE OF KARNAT - [N24000787]	2/2018	1,995.34 -	2,400.00	3,088.59	- -	11/2021
216	CONSTRUCTION OF FLYOVER FROM LIBERTY CINEMA TO MENTAL HOSPITAL ON NAGPUR OBEDULLAGANJ ROAD IN THE ST - [N24000650]	1/2017	244.90 -	244.90	251.87	05/2019 -	-
217	FOUR LANING OF AKKALKOT-SOLAPUR SECTION OF NH-150E WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM. 99.4 - [N24000853]	3/2018	642.13 -	807.00	687.24	- -	-
218	NALBARI T BIJNI (AS-7) - [N24000048]	12/2003	208.00 -	230.00	370.56	04/2008 -	02/2021
219	DHARAMTUL TO SONAPUR, KM 205-183 (AS-20) - [N24000049]	12/2003	160.00 -	167.98	270.97	05/2008 -	06/2019
220	BRAHMPUTRA BRIDGE, NH NO-31 - [N24000063]	12/2003	217.61 -	360.84	489.84	04/2010 -	07/2019
221	SIX LANNING OF VADAKKANCHERRY THRISSURESECTION KM 240 270KM - [N24000149]	2/2010	617.00 -	617.00	943.17	08/2012 -	-
222	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) - [N24000415]	8/2010	195.04 -	377.99	368.39	10/2010 -	06/2021
	Total		1,03,240.95 -	1,19,225.79	1,56,158.18		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(1 Quarter, 2021-2022)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>TELECOMMUNICATIONS</u>						
223	NETWORK FOR SPECTRUM - [N26000101]	3/2012	13,334.00 -	24,664.00	17,845.00	07/2015 05/2018	03/2022
	Total		13,334.00 -	24,664.00	17,845.00		
	<u>URBAN DEVELOPMENT</u>						
224	REDEVELOPMENT OF EAST KIDWAI NAGAR - [N28000080]	6/2012	4,264.00 -	4,720.73	4,683.08	11/2019 -	-
225	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	2/2009	14,600.00 -	19,058.00	16,352.87	12/2015 -	-
226	DELHI MRTS PHASE-III - [N28000056]	9/2011	38,585.00 -	38,585.00	39,280.31	03/2016 -	07/2021
227	KOCHI METRO RAIL PROJECT - [N28000081]	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 -	-
	Total		62,630.79 -	68,581.87	66,375.43		
	<u>WATER RESOURCES</u>						
228	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	280.91	03/2020 -	03/2021
229	SAIDPUR SEWER NETWORK PATNA - [N30000039]	4/2015	268.63 -	268.63	307.97	01/2021 -	-
	Total		494.40 -	667.53	588.88		
	Grand Total		3,06,660.39	4,48,497.05	4,31,739.82		

Annexure - I

STATUS OF CENTRAL SECTOR PROJECTS COSTING Rs.150 CRORE AND ABOVE (April-June 2021)

(All Cost /Expenditure in Rs. crore)

S.NO	STATE	NO OF PROJECTS	COST ORIGINAL	COST ANTICIPATED	CUMULATIVE EXPENDITURE
1	A & N ISLANDS	9	2,888.63	3,159.99	857.53
2	ANDHRA PRADESH	77	1,22,880.98	1,70,409.19	77,263.84
3	ARUNACHAL PRADESH	46	26,469.99	46,340.88	27,971.83
4	ASSAM	52	49,087.54	52,659.96	15,623.34
5	BIHAR	108	1,22,099.62	1,58,159.29	76,935.78
6	CHANDIGARH	2	349.15	570	270.91
7	CHHATISGARH	49	91,695.04	1,02,872.44	58,440.88
8	DELHI	36	90,723.12	92,221.58	56,466.23
9	GOA	11	5,629.77	5,640.26	2,808.56
10	GUJARAT	60	1,06,911.87	1,18,147.22	57,280.86
11	HARYANA	44	64,943.35	67,464.14	21,460.09
12	HIMACHAL PRADESH	16	21,053.21	30,937.64	19,227.65
13	JAMMU AND KASHMIR	25	45,471.45	71,532.76	46,214.19
14	JHARKHAND	42	63,836.33	68,258.58	34,301.61
15	KARNATAKA	60	71,320.53	81,584.94	43,217.74
16	KERALA	22	37,466.85	42,584.93	19,466.83
17	LADAKH	1	169.79	169.79	9.07
18	MADHYA PRADESH	85	91,657.68	1,05,791.93	56,839.04
19	MAHARASHTRA	244	2,17,947.69	2,41,846.1	1,35,877.99
20	MANIPUR	13	8,305.44	16,055.62	11,979.71
21	MEGHALAYA	12	5,009.47	8,327.97	1,591.71
22	MIZORAM	18	9,030.03	12,978.73	6,669.83
23	MULTI STATE	128	3,66,425.54	4,81,156.64	1,95,678.11
24	NAGALAND	38	18,265.97	22,463.91	4,697.03
25	ODISHA	90	1,30,386.08	1,35,068.1	56,456.76
26	PONDICHERRY	1	195	195	16.41
27	PUNJAB	29	15,325.05	18,249.98	9,805.01
28	RAJASTHAN	62	54,577.68	62,617.02	39,797.32
29	SIKKIM	17	6,854.46	14,174.35	1,180.75
30	TAMIL NADU	71	1,19,185.26	1,38,374.59	82,549.56
31	TELANGANA	49	37,249.74	40,283.18	20,527.05
32	TRIPURA	20	4,819.21	5,002.02	1,190.73
33	UTTAR PRADESH	134	1,78,012.58	1,86,300.46	91,622.66
34	UTTARAKHAND	32	34,539.29	46,325.58	15,279.63
35	WEST BENGAL	76	65,854.84	84,882.83	45,766.37
TOTAL		1,779	22,86,638.23	27,32,807.6	13,35,342.61

Details of Ongoing Projects having Both Time and Cost Overruns w.r.t Original Schedule

(1 Quarter,2021-2022)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>POWER</u>							
1	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	19,992.43	09/2010 -	08/2023	218.08	155
	Total		6,285.33 -	19,992.43				
	<u>RAILWAYS</u>							
2	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) - [220100164	03/1996	495.44 -	2,980.41	03/2004 -	03/2022	501.57	216
3	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,517.49	03/2021 -	03/2023	98.88	24
4	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	860.41	02/2019 -	06/2022	109.82	40
5	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [220100205	04/1997	1,723.00 1.00	3,421.35	03/2000 -	03/2023	98.57	276
6	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	06/2021 -	03/2025	137.80	45
7	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP [N22000028	04/2006	495.74 -	734.01	06/2013 -	12/2021	48.06	102
	Total		6,206.54 -	14,441.74				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
8	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) - [N24000415	08/2010	195.04 -	377.99	10/2010 -	06/2021	93.80	128
	Total		195.04 -	377.99				
	<u>RAILWAYS</u>							
9	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	05/2008 -	03/2025	3,230.57	202
	Total		247.66 -	8,248.50				
	<u>PETROLEUM</u>							
10	SEA WATER DESALINATION PLANT - [N16000319	11/2017	581.00 -	637.00	03/2020 -	09/2021	9.64	18
	Total		581.00 -	637.00				

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>RAILWAYS</u>							
11	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 -	2,172.16	03/2019 -	12/2027	1,699.64	105
	Total		120.70 -	2,172.16				
	<u>ATOMIC ENERGY</u>							
12	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]	10/2009	11,459.00 -	16,580.00	12/2015 -	02/2022	44.69	74
	Total		11,459.00 -	16,580.00				
	<u>PETROLEUM</u>							
13	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY - [N16000227]	11/2014	4,588.29 -	5,245.96	08/2018 -	07/2021	14.33	35
	Total		4,588.29 -	5,245.96				
	<u>RAILWAYS</u>							
14	PALANPUR-SAMAKHAYALI (DL) - [N22000144]	04/2013	1,548.66 -	1,868.89	12/2021 -	03/2022	20.68	3
15	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]	04/2017	119.73 185.00	449.39	03/2022 -	12/2022	275.34	9
16	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 -	1,540.13	03/2023 -	03/2025	369.35	24
17	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING - [N22000165]	04/2012	258.20 -	358.68	12/2018 -	06/2021	38.92	30
18	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 -	3,327.72	12/2024 -	12/2026	42.47	24
	Total		4,590.40 -	7,544.81				
	<u>PETROLEUM</u>							
19	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	09/2018	225.54 -	247.90	02/2021 -	12/2021	9.91	10
	Total		225.54 -	247.90				
	<u>RAILWAYS</u>							
20	RAMGANJMUUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	2,909.99	03/2021 -	03/2023	585.35	24
	Total		424.60 -	2,909.99				

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>PETROLEUM</u>							
21	PROVISION OF 2ND SPUR FOR TWL GANTRY, TWD FACILITY FOR MS AND HSD, ADDITIONAL TANKS FOR MS, HSD AND - [N16000304	08/2017	236.00 -	293.00	06/2020 -	09/2021	24.15	15
	Total		236.00 -	293.00				
	<u>COAL</u>							
22	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW [N06000152	07/2016	17,237.00 -	17,237.80	11/2021 -	07/2022	.00	8
	Total		17,237.00 -	17,237.80				
	<u>RAILWAYS</u>							
23	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION [N22000413	03/2012	1,183.25 -	1,825.00	12/2020 -	12/2022	54.24	24
24	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,120.16	03/2009 -	03/2024	102.85	180
25	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	2,643.25	03/2021 -	03/2024	15.49	36
26	YELAHANKA-PENUKONDA - [N22000328	05/2015	860.43 -	1,147.00	03/2020 -	06/2021	33.31	15
27	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	1,870.41	03/2019 -	03/2024	15.84	60
	Total		6,992.17 -	9,605.82				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
28	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	08/2016 -	05/2021	3.73	57
	Total		373.07 -	387.00				
	<u>RAILWAYS</u>							
29	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	580.00	01/2019 -	02/2022	96.61	37
	Total		295.00 -	580.00				
	<u>PETROLEUM</u>							
30	CONSTRUCTION OF A NEW POL DEPOT AT VILLAGE DATA IN HISAR DISTRICT IN HARYANA - [N16000312	11/2017	255.00 -	300.00	11/2020 -	06/2021	17.65	7
	Total		255.00 -	300.00				

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>COAL</u>							
31	RCE OF INDARAM OCP (1.20 MTPA) - [N06000093]	07/2011	162.76 -	349.28	03/2015 -	03/2022	114.60	84
	Total		162.76 -	349.28				
	<u>PETROLEUM</u>							
32	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS [N16000213]	12/2015	3,190.69 -	3,375.90	04/2018 -	05/2022	5.80	49
	Total		3,190.69 -	3,375.90				
	<u>HOME AFFAIRS</u>							
33	NSG AT KOLKATA - [N28000104]	10/2014	162.88 -	238.00	04/2018 -	12/2021	46.12	44
	Total		162.88 -	238.00				
	<u>RAILWAYS</u>							
34	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	03/2022 -	12/2024	32.02	33
35	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL - [N22000229]	04/2010	365.17 -	439.30	03/2017 -	03/2025	20.30	96
	Total		3,278.13 -	4,284.90				
	<u>ATOMIC ENERGY</u>							
36	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) [N02000027]	10/2009	12,320.00 -	17,079.00	12/2016 -	03/2023	38.63	75
	Total		12,320.00 -	17,079.00				
	<u>PETROLEUM</u>							
37	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]	12/2015	1,112.00 -	1,507.24	06/2019 -	02/2022	35.54	32
	Total		1,112.00 -	1,507.24				
	<u>RAILWAYS</u>							
38	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 -	5,521.45	03/2014 -	03/2024	130.69	120
39	INDARA - DOHRIGHAT GAUGE CONVERSION. - [N22000456]	04/2016	213.00 -	213.35	04/2016 -	12/2021	.16	68

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
40	DEOGHAR - SULTANGANJ (INL), ER - [220100273	04/2000	607.09	1,425.44	02/2013	03/2024	134.80	133
	Total		3,213.56	7,160.24				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
41	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00	929.32	04/2020	12/2021	3.95	20
42	REHABILITATION AND UPGRADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM - [N24000671	03/2017	1,288.07	1,420.00	03/2020	-	10.24	15
43	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN - [N24000306	11/2010	624.41	992.67	03/2011	06/2021	58.98	123
	Total		2,806.48	3,341.99				
	<u>POWER</u>							
44	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17	219.66	07/2019	08/2021	17.99	25
	Total		186.17	219.66				
	<u>PETROLEUM</u>							
45	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00	5,909.00	12/2012	02/2022	102.71	110
	Total		2,915.00	5,909.00				
	<u>COAL</u>							
46	KOLAR PIMPRI EXTENSION OC - [N06000160	03/2017	362.73	402.90	03/2020	09/2022	11.07	30
	Total		362.73	402.90				
	<u>RAILWAYS</u>							
47	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR - [N22000002	04/1996	477.88	751.55	03/2012	07/2021	57.27	112
	Total		477.88	751.55				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
48	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78	263.26	08/2019	08/2022	11.18	36

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
49	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	09/2011	2,848.00 -	3,379.45	03/2014 -	12/2022	18.66	105
	Total		3,084.78 -	3,642.71				
	<u>COAL</u>							
50	NEW MAJRI UG TO OC - [N06000128]	05/2015	295.56 -	496.38	03/2019 -	09/2026	67.95	90
	Total		295.56 -	496.38				
	<u>PETROLEUM</u>							
51	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS) - [N16000128]	03/2011	861.79 -	2,001.34	05/2013 -	02/2022	132.23	105
	Total		861.79 -	2,001.34				
	<u>COAL</u>							
52	AMALGAMATED GONDEGAON GHATROHAN OC - [N06000149]	02/2016	198.68 -	325.18	03/2019 -	03/2022	63.67	36
	Total		198.68 -	325.18				
	<u>PETROLEUM</u>							
53	MUMBAI HIGH SOUTH REDEVELOPMENT PHASE-IV - [N16000359]	05/2019	3,660.71 -	3,740.05	05/2021 -	01/2022	2.17	8
	Total		3,660.71 -	3,740.05				
	<u>HEALTH AND FAMILY WELFARE</u>							
54	AIIMS BILASPUR - [N21000028]	04/2018	1,351.00 -	1,471.00	09/2021 -	06/2022	8.88	9
	Total		1,351.00 -	1,471.00				
	<u>POWER</u>							
55	TELANGANA SUPER THERMAL POWER PROJECT PHASE I [N18000212]	01/2016	10,598.98 -	10,997.70	11/2020 -	07/2022	3.76	20
	Total		10,598.98 -	10,997.70				
	<u>RAILWAYS</u>							
56	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 -	1,283.49	03/2022 -	03/2023	.89	12

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
57	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,249.73	03/2020 -	03/2024	27.54	48
	Total		3,036.12 -	3,533.22				
	<u>POWER</u>							
58	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT - [N18000066	02/2009	11,130.19 -	14,719.10	08/2013 -	08/2022	32.24	108
	Total		11,130.19 -	14,719.10				
	<u>RAILWAYS</u>							
59	GEVRA ROAD PENDRA ROAD - [N22000488	02/2014	2,288.00 -	4,970.11	03/2022 -	09/2023	117.23	18
	Total		2,288.00 -	4,970.11				
	<u>RURAL DEVELOPMENT</u>							
60	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VI - [N12000099	12/2007	202.61 227.00	207.12	12/2016 -	03/2022	2.23	63
	Total		202.61 -	207.12				
	<u>RAILWAYS</u>							
61	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR [220100240	04/1997	324.73 -	1,070.00	03/2012 -	11/2022	229.50	128
62	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	819.01	03/2020 -	03/2023	49.45	36
63	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION - [N22000487	02/1991	551.51 -	890.76	03/2019 -	10/2021	61.51	31
	Total		1,424.24 -	2,779.77				
	<u>WATER RESOURCES</u>							
64	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	03/2020 -	04/2022	447.22	25
	Total		10,151.04 -	55,548.87				
	<u>RAILWAYS</u>							
65	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,524.81	03/2023 -	12/2023	84.69	9

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
66	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,639.00	03/2016 -	03/2025	59.22	108
67	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	03/2020 -	10/2022	16.97	31
68	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	27,949.00	11/2002 -	12/2022	1,017.96	241
69	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,160.83	03/2020 -	03/2023	.07	36
70	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR [N22000086	09/2006	385.20 -	1,043.00	03/2019 -	03/2023	170.77	48
	Total		9,467.22 -	39,018.45				
	<u>POWER</u>							
71	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	9,897.59	09/2009 -	03/2023	152.52	162
	Total		3,919.59 -	9,897.59				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
72	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP - [N24000401	11/2011	954.43 -	1,191.51	09/2015 -	10/2021	24.84	73
	Total		954.43 -	1,191.51				
	<u>POWER</u>							
73	BRBCL-NABINAGAR TPP- JV (4X250 MW) - [N18000190	01/2007	5,353.00 -	10,566.00	07/2012 -	08/2021	97.38	109
	Total		5,353.00 -	10,566.00				
	<u>HEALTH AND FAMILY WELFARE</u>							
74	LHMC NEW DELHI-RE-DEVELOPMENT - [N21000003	02/2013	414.11 -	566.89	11/2013 -	07/2021	36.89	92
	Total		414.11 -	566.89				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
75	BALANCE WORK FOR REHABILITATION AND UPGRADE OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	428.55	03/2018 -	10/2021	9.23	43
	Total		392.33 -	428.55				
	<u>RAILWAYS</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
76	MAVLI JUNCTION-BARI SADRI, MM OF AJMER-CHITTURGARH-UDAIPUR [N22000152]	04/2013	420.18	480.00	03/2020	06/2021	14.24	15
	Total		420.18	480.00				
	<u>PETROLEUM</u>							
77	LPG TERMINAL AT KOCHI - [N16000171]	10/2015	607.06	1,236.00	10/2017	03/2022	103.60	53
	Total		607.06	1,236.00				
	<u>RAILWAYS</u>							
78	HAJIPUR - BACHAWARA - [N22000334]	05/2015	678.54	929.86	03/2019	12/2021	37.04	33
	Total		678.54	929.86				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
79	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]	10/2015	333.21	353.43	12/2015	06/2021	6.07	66
	Total		333.21	353.43				
	<u>PETROLEUM</u>							
80	AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR - [N16000193]	01/2015	1,823.00	3,027.90	03/2021	12/2021	66.09	9
	Total		1,823.00	3,027.90				
	<u>RAILWAYS</u>							
81	RAJKOT-VERAVAL, WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC) - [N22000143]	04/1994	320.66	1,378.11	03/2019	03/2023	329.77	48
	Total		320.66	1,378.11				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
82	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE-1B FOR IIT ROPAR, PUNJAB - [N28000102]	08/2016	294.00	350.69	04/2019	07/2021	19.28	27
	Total		294.00	350.69				
	<u>CIVIL AVIATION</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
83	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	346.27 -	480.33	09/2021 -	12/2022	38.72	15
	Total		346.27 -	480.33				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
84	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	03/2017	754.54 -	756.27	03/2020 -	09/2022	.23	30
85	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]	03/2016	271.17 291.20	291.20	11/2018 -	03/2022	7.39	40
	Total		1,025.71 -	1,047.47				
	<u>TELECOMMUNICATIONS</u>							
86	NETWORK FOR SPECTRUM - [N26000101]	03/2012	13,334.00 -	24,664.00	07/2015 -	03/2022	84.97	80
	Total		13,334.00 -	24,664.00				
	<u>RAILWAYS</u>							
87	SAMBALPUR - TITLAGARH - DOUBLING - [N22000410]	03/2006	948.04 -	2,009.00	03/2020 -	12/2021	111.91	21
88	KALINARAYANPUR-KRISHNANAGAR DOUBLING ALONGWITH KRISHNANAGAR - CHAPRA NEW LINE AND NAIHATI-RANAGHAT 3 - [N22000224]	04/2001	923.52 -	995.10	03/2016 -	03/2025	7.75	108
89	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 -	12,264.15	03/2011 -	12/2023	175.34	153
	Total		6,325.73 -	15,268.25				
	<u>PETROLEUM</u>							
90	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	638.60	02/2020 -	06/2021	17.41	16
	Total		543.91 -	638.60				
	<u>POWER</u>							
91	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	14,366.58 -	15,389.42	06/2019 -	12/2023	7.12	54
	Total		14,366.58 -	15,389.42				
	<u>RAILWAYS</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
92	SAMBALPUR-TALCHER DOUBLING - [N22000315]	03/2011	1,111.99 -	1,539.28	02/2019 -	12/2021	38.43	34
	Total		1,111.99 -	1,539.28				
	<u>ATOMIC ENERGY</u>							
93	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	6,840.00	09/2010 -	10/2022	95.88	145
	Total		3,492.00 -	6,840.00				
	<u>RAILWAYS</u>							
94	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	03/2022 -	03/2023	114.32	12
95	HUBLI- CHIKJAJUR - [N22000325]	03/2015	1,156.94 -	1,656.00	03/2020 -	03/2023	43.14	36
96	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,145.00	03/2019 -	03/2024	302.54	60
97	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	04/1994	2,923.13 -	3,791.66	03/2009 -	03/2026	29.71	204
98	BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL - [N22000402]	04/1998	1,027.40 -	2,373.00	03/2003 -	03/2030	130.97	324
99	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 -	8,574.97	03/2016 -	-	75.91	63
100	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM) - [N22000407]	03/2009	713.48 -	2,725.00	03/2020 -	12/2021	281.93	21
	Total		11,810.53 -	22,513.27				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
101	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700) - [N24000807]	03/2018	1,532.62 -	2,499.00	03/2021 -	10/2021	63.05	7
	Total		1,532.62 -	2,499.00				
	<u>PETROLEUM</u>							
102	DEVELOPMENT OF FACILITIES AT MOINARBAND (SILCHAR), CACHAR, ASSAM AS RESITEMENT OF RAMNAGAR DEPOT - [N16000236]	06/2016	423.00 -	502.00	08/2019 -	06/2021	18.68	22
	Total		423.00 -	502.00				
	<u>RAILWAYS</u>							

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
103	BANGLORE - SATYAMANGALAM (NL)(SWR) - [220100274	04/1996	1,382.78 -	1,960.00	03/2002 -	03/2024	41.74	264
	Total		1,382.78 -	1,960.00				
	<u>POWER</u>							
104	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	12/2018 -	03/2024	92.02	63
	Total		4,754.42 -	9,129.32				
	<u>RAILWAYS</u>							
105	JALANDHAR-PATHANKOT-JAMMU TAWI - [N22000492	03/2002	625.00 -	859.00	03/2016 -	-	37.44	63
106	BANASPANI- JAKHPURA - DOUBLING - [N22000412	03/2009	942.95 -	1,536.00	03/2019 -	06/2022	62.89	39
	Total		1,567.95 -	2,395.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
107	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS - [N24000872	03/2018	166.21 -	173.41	08/2018 -	08/2021	4.33	36
	Total		166.21 -	173.41				
	<u>URBAN DEVELOPMENT</u>							
108	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	33,406.00	01/2015 -	03/2023	44.39	98
	Total		23,136.00 -	33,406.00				
	<u>RAILWAYS</u>							
109	LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG - [N22000216	04/1987	406.99 -	545.70	03/2006 -	03/2025	34.08	228
	Total		406.99 -	545.70				
	<u>COAL</u>							
110	KAKATIYAKHANI OPENCASE-2 PROJECT - [N06000129	05/2015	397.09 -	442.42	03/2019 -	03/2022	11.42	36
	Total		397.09 -	442.42				
	<u>RAILWAYS</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
111	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING [N22000183]	04/2013	1,798.00 -	2,042.51	03/2019 -	12/2023	13.60	57
	Total		1,798.00 -	2,042.51				
	<u>POWER</u>							
112	NPGCPL-NABINAGAR STPP - JV (3X660 MW) - [N18000192]	01/2013	12,964.60 -	17,304.00	05/2018 -	12/2021	33.47	43
	Total		12,964.60 -	17,304.00				
	<u>RAILWAYS</u>							
113	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	04/2016	744.04 -	1,215.54	03/2021 -	03/2024	63.37	36
	Total		744.04 -	1,215.54				
	<u>POWER</u>							
114	DARLIPALLI STPP STAGE-I (2X800 MW) - [N18000176]	02/2014	12,532.44 -	13,140.91	12/2018 -	07/2021	4.86	31
	Total		12,532.44 -	13,140.91				
	<u>RAILWAYS</u>							
115	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 -	3,055.15	09/2018 -	03/2022	.00	42
116	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 -	2,950.00	03/2022 -	03/2023	32.15	12
	Total		5,287.32 -	6,005.15				
	<u>DPIIT</u>							
117	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE [N40000002]	11/2017	4,773.00 -	5,178.00	12/2019 -	12/2021	8.49	24
	Total		4,773.00 -	5,178.00				
	<u>POWER</u>							
118	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]	12/2014	5,111.33 -	6,700.00	12/2018 -	12/2021	31.08	36
119	EASTERN REGION STRENGTHENING SCHEME-XII - [N18000164]	05/2014	522.29 -	546.36	11/2016 -	08/2021	4.61	57
	Total		5,633.62 -	7,246.36				

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>RAILWAYS</u>							
120	SUKINDA ROAD - ANGUL (NL)(ECOR) - [220100325]	04/1998	1,202.70 -	2,440.53	02/2015 -	06/2022	102.92	88
	Total		1,202.70 -	2,440.53				
	<u>PETROLEUM</u>							
121	PARADIP HYDERABAD PIPELINE - [N16000194]	01/2015	2,321.00 -	3,338.00	12/2020 -	03/2022	43.82	15
	Total		2,321.00 -	3,338.00				
	<u>RAILWAYS</u>							
122	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD [N22000213]	04/2012	632.68 -	950.00	03/2016 -	12/2021	50.15	69
123	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98 -	2,137.81	03/2022 -	03/2025	133.39	36
	Total		1,548.66 -	3,087.81				
	<u>POWER</u>							
124	ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL - [N18000276]	05/2016	1,885.13 -	2,311.89	12/2018 -	09/2021	22.64	33
	Total		1,885.13 -	2,311.89				
	<u>RAILWAYS</u>							
125	ARSIKERE-TUMKUR - [N22000332]	03/2015	578.00 -	760.00	03/2020 -	11/2021	31.49	20
	Total		578.00 -	760.00				
	<u>PETROLEUM</u>							
126	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]	05/2016	4,497.00 -	6,025.00	12/2018 -	02/2022	33.98	38
	Total		4,497.00 -	6,025.00				
	<u>RAILWAYS</u>							
127	SAMBALPUR - ANGUL RLY. ELECTRIFICATION - [N22000319]	03/2012	155.81 -	238.03	03/2020 -	03/2022	52.77	24
	Total		155.81 -	238.03				

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
128	REHABILITATION AND UPGRADE OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]	01/2016	497.14 -	572.66	08/2016 -	08/2021	15.19	60
	Total		497.14 -	572.66				
	<u>RAILWAYS</u>							
129	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) - [N22000121]	04/2008	829.74 -	1,959.74	03/2020 -	03/2024	136.19	48
	Total		829.74 -	1,959.74				
	<u>COAL</u>							
130	JALAGAM VENGALA RAO OCP-II - [N06000094]	07/2011	447.06 -	473.22	03/2015 -	03/2023	5.85	96
	Total		447.06 -	473.22				
	<u>PETROLEUM</u>							
131	PIPELINE NETWORK PROJECT GELEKI, ASSAM - [N16000278]	07/2016	249.85 250.00	303.75	05/2020 -	08/2021	21.57	15
	Total		249.85 -	303.75				
	<u>COAL</u>							
132	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	04/2018 -	06/2022	37.56	50
	Total		243.00 -	334.27				
	<u>RAILWAYS</u>							
133	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 -	810.02	11/2018 -	03/2024	15.45	64
	Total		701.61 -	810.02				
	<u>PETROLEUM</u>							
134	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]	11/2012	678.00 -	1,472.00	02/2017 -	08/2022	117.11	66
	Total		678.00 -	1,472.00				
	<u>POWER</u>							
135	BARH STPP(3X660MW) NTPC - [180100242]	02/2005	8,692.97 -	21,312.11	10/2011 -	07/2023	145.16	141

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		8,692.97	21,312.11				
			-					
	<u>RAILWAYS</u>							
136	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01	1,400.00	03/2019	06/2022	51.02	39
			-		-			
137	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00	2,200.00	07/2012	03/2024	388.89	140
			-		-			
	Total		1,377.01	3,600.00				
			-					
	<u>PETROLEUM</u>							
138	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00	26,264.00	07/2020	07/2022	25.50	24
			-		-			
	Total		20,928.00	26,264.00				
			-					
	<u>WATER RESOURCES</u>							
139	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032	05/2018	198.43	224.69	02/2022	06/2022	13.23	4
			-		-			
	Total		198.43	224.69				
			-					
	<u>HOME AFFAIRS</u>							
140	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21	2,000.00	10/2019	12/2021	64.04	26
			-		-			
	Total		1,219.21	2,000.00				
			-					
	<u>RAILWAYS</u>							
141	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42	2,733.86	03/2014	12/2025	18.95	141
			-		-			
	Total		2,298.42	2,733.86				
			-					
	<u>RURAL DEVELOPMENT</u>							
142	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V - [N12000098	03/2007	149.73	155.66	12/2015	02/2022	3.96	74
			173.00		-			
	Total		149.73	155.66				
			-					
	<u>RAILWAYS</u>							
143	BINA - KOTA DOUBLING WITH RE - [N22000414	04/2011	1,485.85	1,835.83	12/2020	12/2021	23.55	12
			-		-			

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
144	PRINCEPGHAT-MAJERHAT DOUBLING OF CIRCULAR RAILWAY [N22000239]	04/2011	299.60 -	335.62	03/2017 -	03/2026	12.02	108
145	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 -	742.00	03/2020 -	03/2022	30.26	24
	Total		2,355.08 -	2,913.45				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
146	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]	01/2016	624.98 -	731.50	10/2016 -	07/2021	17.04	57
	Total		624.98 -	731.50				
	<u>PETROLEUM</u>							
147	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT - [N16000355]	08/2018	286.42 -	327.01	08/2020 -	12/2021	14.17	16
	Total		286.42 -	327.01				
	<u>RAILWAYS</u>							
148	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	03/2022 -	03/2024	7.06	24
149	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT [N22000438]	04/2010	585.93 -	1,268.32	02/2019 -	12/2021	116.46	34
150	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) [N22000123]	04/2008	318.24 -	411.62	03/2012 -	03/2023	29.34	132
	Total		4,535.17 -	5,567.42				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
151	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]	01/2016	476.20 544.00	544.00	09/2016 -	07/2021	14.24	58
	Total		476.20 -	544.00				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
152	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]	02/2016	496.18 496.00	498.99	06/2017 -	10/2021	.57	52
	Total		496.18 -	498.99				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
153	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24000308]	08/2010	193.69 -	327.92	10/2010 -	06/2021	69.30	128
	Total		193.69 -	327.92				
	<u>PETROLEUM</u>							
154	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	04/2019	3,228.80 -	3,976.67	03/2022 -	05/2023	23.16	14
	Total		3,228.80 -	3,976.67				
	<u>COAL</u>							
155	RECAST PR FOR DHANKASA UG (1.00 MTY) - [N06000155]	09/2016	289.29 -	289.30	03/2022 -	03/2025	.00	36
	Total		289.29 -	289.30				
	<u>RAILWAYS</u>							
156	AMBARI FALAKATA TO NEW MAYNAGURI - [N22000210]	04/2011	314.00 -	800.00	03/2019 -	05/2021	154.78	26
	Total		314.00 -	800.00				
	<u>PETROLEUM</u>							
157	EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST - [N16000296]	09/2017	2,677.00 -	3,072.00	06/2021 -	08/2022	14.76	14
	Total		2,677.00 -	3,072.00				
	<u>CIVIL AVIATION</u>							
158	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]	12/2016	1,142.00 -	1,232.00	03/2021 -	03/2023	7.88	24
	Total		1,142.00 -	1,232.00				
	<u>RAILWAYS</u>							
159	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	5,912.40	03/2022 -	03/2024	68.75	24
160	NEW ALIPUR TO AKRA, MM FOR BUDGE BUDGE-PUJALI NL, PUJALI-ULUBERIA(BIRSHIVPUR) AND PUJALI-BAHRAHAT NL - [N22000240]	04/2010	494.54 -	494.59	03/2005 -	03/2025	.01	240
161	ROURKELA JHARSUGUDA THIRD LINE 101 KM - [N22000395]	11/2015	969.83 -	1,312.96	03/2020 -	04/2022	35.38	25

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
162	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA - [N22000160]	04/2010	651.00 -	1,009.00	03/2015 -	03/2025	54.99	120
163	ROHTAK-MEHAM HANSI - [N22000272]	04/2012	287.00 -	893.45	12/2011 -	06/2021	211.31	114
164	CHINPAI-SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL - [N22000225]	04/2005	595.51 -	769.40	03/2017 -	03/2025	29.20	96
165	BHADRACHALAM ROAD-SATTUPALLI - [N22000287]	04/2010	704.31 -	927.94	03/2020 -	11/2021	31.75	20
	Total		7,205.88 -	11,319.74				
	<u>COAL</u>							
166	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	03/2017 -	03/2022	12.20	60
	Total		304.13 -	341.22				
	<u>RAILWAYS</u>							
167	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II) - [N22000441]	02/1996	268.87 -	950.00	03/2005 -	09/2021	253.33	198
168	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2024	5.16	12
169	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' - AGASTIYAMPALLI - [N22000079]	09/2007	724.69 -	2,910.84	02/2019 -	03/2025	301.67	73
170	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	4,259.48	03/2016 -	03/2025	7.78	108
	Total		6,802.49 -	10,073.00				
	<u>POWER</u>							
171	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 -	633.80	11/2018 -	11/2021	19.66	36
	Total		529.68 -	633.80				
	<u>DPIIT</u>							
172	DELHI MUMBAI INDUSTRIAL CORRIDOR - [N40000001]	09/2011	12,579.09 -	13,812.30	09/2019 -	07/2021	9.80	22
	Total		12,579.09 -	13,812.30				
	<u>RAILWAYS</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
173	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR - [220100266	04/2000	1,180.19 -	4,541.38	12/2008 -	06/2021	284.80	150
174	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.48	03/2019 12/2009	03/2025	36.22	72
	Total		2,369.10 -	6,160.86				
	<u>CIVIL AVIATION</u>							
175	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073	10/2013	417.23 -	707.73	09/2018 -	12/2021	69.63	39
	Total		417.23 -	707.73				
	<u>RAILWAYS</u>							
176	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING - [N22000451	02/2015	760.00 -	1,536.00	03/2020 -	06/2022	102.11	27
177	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	1,370.94	12/2021 -	12/2023	.07	24
	Total		2,130.00 -	2,906.94				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
178	UPGRADATION OF PORSA-BHIND ROAD TO 2L + PS - [N24000890	03/2018	217.22 -	226.88	08/2018 -	09/2021	4.45	37
	Total		217.22 -	226.88				
	<u>RAILWAYS</u>							
179	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) - [N22000313	03/2012	1,503.71 -	3,377.00	03/2020 -	03/2022	124.58	24
	Total		1,503.71 -	3,377.00				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
180	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND) - [N24000885	03/2016	160.27 -	213.97	08/2019 -	11/2022	33.51	39
	Total		160.27 -	213.97				
	<u>RAILWAYS</u>							
181	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	998.00	03/2017 -	03/2025	54.78	96

(1 Quarter, 2021-2022)

Date of Commissioning (Month/Year)								
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
182	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	03/2021 -	12/2023	8.23	33
183	MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAMPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL - [N22000243	04/2009	499.96 -	680.68	02/2012 -	03/2025	36.15	157
184	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,000.00	03/2022 -	12/2024	5.98	33
185	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) [N22000124	04/2006	2,326.52 -	6,911.00	03/2015 -	03/2026	197.05	132
	Total		6,387.86 -	11,725.02				
	<u>COAL</u>							
186	JAGANNATHPOR OCP(3.00MTY) - [N06000075	09/2008	152.43 -	459.49	03/2015 -	03/2022	201.44	84
	Total		152.43 -	459.49				
	<u>RAILWAYS</u>							
187	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	22,716.11	12/2024 -	03/2025	40.08	3
	Total		16,216.00 -	22,716.11				
	<u>POWER</u>							
188	EASTERN REGION STRENGTHENING SCHEME-XVIII - [N18000258	03/2017	3,500.00 3,500.00	3,994.00	07/2020 -	09/2021	14.11	14
	Total		3,500.00 -	3,994.00				
	<u>COAL</u>							
189	BHATADI EXPANSION OC MINE - [N06000150	02/2016	304.52 -	729.86	03/2019 -	09/2026	139.68	90
	Total		304.52 -	729.86				
	<u>RAILWAYS</u>							
190	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,185.73	03/2021 -	06/2022	62.06	15
	Total		731.64 -	1,185.73				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
191	CONSTRUCTION OF GAVANPHATA INTERCHANGE FROM 14.740 TO KM 15.894 (OLD SH -54) PKG-2 - [N24000441	10/2015	593.26 -	690.17	05/2018 -	06/2021	16.34	37

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		593.26	690.17				
			-					
	<u>STEEL</u>							
192	NMDC INTEGRATED STEEL PLANT - [N12000086]	01/2010	15,525.00	21,940.00	05/2015	10/2021	41.32	77
			-					
	Total		15,525.00	21,940.00				
			-					
	<u>RAILWAYS</u>							
193	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00	1,096.00	12/2021	12/2024	378.60	36
			-					
	Total		229.00	1,096.00				
			-					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
194	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD - [N24001181]	08/2010	186.96	322.24	09/2014	06/2021	72.36	81
			-					
	Total		186.96	322.24				
			-					
	<u>RAILWAYS</u>							
195	KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I - [N22000288]	04/2008	2,132.77	3,037.95	03/2014	03/2027	42.44	156
			-					
	Total		2,132.77	3,037.95				
			-					
	<u>URBAN DEVELOPMENT</u>							
196	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00	12,787.00	12/2018	08/2022	18.69	44
			-					
	Total		10,773.00	12,787.00				
			-					
	<u>RAILWAYS</u>							
197	DIGARU-HOJAI (102 KM) - [N22000389]	04/2015	870.96	1,873.21	03/2021	01/2022	115.07	10
			-					
	Total		870.96	1,873.21				
			-					
	<u>COAL</u>							
198	ADASA UG TO OC - [N06000133]	08/2015	288.90	333.43	03/2023	03/2024	15.41	12
			-					
	Total		288.90	333.43				
			-					
	<u>URBAN DEVELOPMENT</u>							

(1 Quarter, 2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
199	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]	02/2014	26,405.14 -	30,695.12	02/2019 -	03/2025	16.25	73
	Total		26,405.14 -	30,695.12				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
200	DELHI AGRA APPROVED LENGTH 180.0 KM - [N24000224]	10/2012	1,928.22 -	2,945.00	04/2015 -	06/2021	52.73	74
	Total		1,928.22 -	2,945.00				
	<u>RAILWAYS</u>							
201	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]	04/2017	150.00 -	341.66	04/2017 -	10/2022	127.77	66
202	VIRAMGAM-SAMAKHIALI (DL) - [N22000145]	04/2011	1,037.15 -	1,389.05	03/2021 -	12/2021	33.93	9
	Total		1,187.15 -	1,730.71				
	<u>COAL</u>							
203	RAMAGUNDAM OC-II EXTENSION - [N06000078]	12/2009	418.97 -	489.62	03/2012 -	03/2023	16.86	132
	Total		418.97 -	489.62				
	<u>RAILWAYS</u>							
204	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC) - [220100262]	09/1995	303.98 -	1,720.00	03/2020 -	03/2025	465.83	60
	Total		303.98 -	1,720.00				
	<u>POWER</u>							
205	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]	08/2008	2,491.58 -	3,860.35	06/2013 -	12/2023	54.94	126
	Total		2,491.58 -	3,860.35				
	<u>RAILWAYS</u>							
206	KALYAN-KASARA 3RD LINE - [N22000233]	04/2011	792.89 -	1,377.48	03/2021 -	03/2023	73.73	24
	Total		792.89 -	1,377.48				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							

(1 Quarter,2021-2022)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
207	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (- [N24000435	10/2015	531.13 -	744.73	05/2018 -	06/2021	40.22	37
	Total		531.13 -	744.73				
	Grand Total		4,87,105.89	7,93,769.39				

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

ATOMIC ENERGY

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	3492	6840	3348
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	NPCIL	10/2009	12/2015	11459	16580	5121
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	NPCIL	10/2009	12/2016	12320	17079	4759

CIVIL AVIATION

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	AAI	10/2013	09/2018	417.23	707.73	290.5
5	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	AAI	07/2018	09/2021	346.27	480.33	134.06

COAL

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
6	JAGANNATHPOR OCP(3.00MTY)	SECL	09/2008	03/2015	152.43	459.49	307.06
7	NEW MAJRI UG TO OC	WCL	05/2015	03/2019	295.56	496.38	200.82
8	RCE OF INDARAM OCP(1.20 MTPA)	SCCL	07/2011	03/2015	162.76	349.28	186.52
9	BHATADI EXPANSION OC MINE	WCL	02/2016	03/2019	304.52	729.86	425.34
10	RANIGANJ MASTER PLAN	ECL	08/2009	08/2019	2661.73	5146.48	2484.75
11	AMALGAMATED GONDEGAON GHATROHAN OC	WCL	02/2016	03/2019	198.68	325.18	126.5
12	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	NLC	06/2011	12/2015	5907.11	7980.79	2073.68
13	BHANEKAON OC	WCL	02/2015	03/2023	187.94	409.68	221.74

DEPARTMENT OF HIGHER EDUCATION

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
14	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	BITES	09/2013	09/2014	484.32	626.26	141.94

DPIIT

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
15	DELHI MUMBAI INDUSTRIAL CORRIDOR	DMIC	09/2011	09/2019	12579.09	13812.3	1233.21
16	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	IICC	11/2017	12/2019	4773	5178	405

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

HEALTH AND FAMILY WELFARE							
Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
17	LHMC NEW DELHI-RE-DEVELOPMENT	HSCC	02/2013	11/2013	414.11	566.89	152.78
18	AIIMS BILASPUR	NBCC	04/2018	09/2021	1351	1471	120
19	CONSTRUCTION OF AIIMS AT AWANTIPORA SRINAGAR JAMMU AND SRINAGAR	CPWD	03/2019	09/2025	1577	1828	251
HOME AFFAIRS							
Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
20	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	CPWD	10/2013	10/2019	1219.21	2000	780.79
PETROLEUM							
Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
21	SECONDARY TANK FARM WITH DEHYDRATION FACILITY AND EFFLUENT TREATMENT PLANT AT MADHUBAN	OIL	07/2011	03/2017	352.56	490.24	137.68
22	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	861.79	2001.34	1139.55
23	EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST	HPCL	09/2017	06/2021	2677	3072	395
24	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	GAIL	06/2009	12/2012	2915	5909	2994
25	MUMBAI REFINERY EXPANSION PROJECT	HPCL	09/2015	03/2020	4199	5060	861
26	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	IOCL	05/2016	12/2018	4497	6025	1528
27	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	ONGC	12/2015	03/2023	823.27	1137.79	314.52
28	VISAKH REFINERY MODERNISATION PROJECT	HPCL	07/2016	07/2020	20928	26264	5336
29	IRUGUR-DEVANGONTHI POL PIPELINE	BPCL	11/2012	02/2017	678	1472	794
30	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY	BPCL	11/2014	08/2018	4588.29	5245.96	657.67
31	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	ONGC	12/2015	04/2018	3190.69	3375.9	185.21
32	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	ONGC	04/2019	03/2022	3228.8	3976.67	747.87
33	AUGMENTATION OF LPG IMPORT TERMINAL FROM 0.6 MMTPA TO 2.5 MMTPA AT KANDLA, GUJARAT	IOCL	03/2018	N.A.	588.2	730.2	142
34	KOCHI SALEM LPG PIPELINE PROJECT	BPCL	12/2015	06/2019	1112	1507.24	395.24
35	LPG TERMINAL AT KOCHI	IOCL	10/2015	10/2017	607.06	1236	628.94
36	PARADIP HYDERABAD PIPELINE	IOCL	01/2015	12/2020	2321	3338	1017

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
37	AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR	IOCL	01/2015	03/2021	1823	3027.9	1204.9
POWER							
Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
38	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	3919.59	9897.59	5978
39	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	NHPC	09/2003	09/2010	6285.33	19992.43	13707.1
40	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	11130.19	14719.1	3588.91
41	GADARWARA SUPER THERMAL POWER PROJECT STAGE-I	NTPC	03/2013	01/2018	11638.55	15105.22	3466.67
42	TR. SYSTEM ASSOCIATED WITH MUNDRA ULTRA MEGA POWER PROJECT	PGCIL	10/2008	10/2012	4824.12	5071.94	247.82
43	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	PGCIL	12/2014	12/2018	5111.33	6700	1588.67
44	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	PGCIL	12/2014	12/2018	4754.42	9129.32	4374.9
45	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE -II (PART II)	PGCIL	10/2016	01/2019	408.46	516.12	107.66
46	PAKRI BARWADIH COAL MINING PROJECT	NTPC	10/2004	10/2017	4237.96	4552	314.04
47	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	NTPC	01/2016	11/2020	10598.98	10997.7	398.72
48	KHARGONE STPP STAGE I (1320 MW)	NTPC	03/2015	01/2020	9870.51	11148.86	1278.35
49	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	NTPC	07/2012	08/2017	1527	1801.07	274.07
50	LARA SUPER THERMAL POWER PROJECT STAGE-I (2 X 800 MW)	NTPC	12/2012	10/2017	11846	12739.82	893.82
51	SYTEM STRENGTHENING XIII OF SR GRID	PGCIL	10/2011	06/2014	487.49	639.46	151.97
52	TRANSMISSION SYSTEM FOR ULTRA MEGA SOLAR POWER AT TUMKUR (PAVAGADA) KARNATAKA PHASE-II (PART-B)	PGCIL	05/2017	02/2019	445.89	675.73	229.84
53	EASTERN REGION STRENGTHENING SCHEME- XVIII	PGCIL	03/2017	07/2020	3500	3994	494
54	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	THDCIL	08/2008	06/2013	2491.58	3860.35	1368.77
55	MUNPL-MEJA TPP - JV (2X660 MW)	NTPC	04/2012	02/2017	9750.89	12176.28	2425.39
56	NPGCPL-NABINAGAR STPP - JV (3X660 MW)	NTPC	01/2013	05/2018	12964.6	17304	4339.4
57	BRBCL-NABINAGAR TPP- JV (4X250 MW)	NTPC	01/2007	07/2012	5353	10566	5213

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
58	NORTH KARANPURA STPP (3X660 MW)	NTPC	02/2014	06/2019	14366.58	15389.42	1022.84
59	DARLIPALLI STPP STAGE-I (2X800 MW)	NTPC	02/2014	12/2018	12532.44	13140.91	608.47
60	TANDA TPP STAGE-II (2X660 MW)	NTPC	09/2014	07/2019	9188.98	9842.02	653.04
61	TAPOVAN-VISHNUGAD HEP (4X130MW)	NTPC	11/2006	03/2013	2978.48	5867.38	2888.9
62	DURGAPUR PP-III (2X20 MW) - NSPCL	NTPC	12/2016	11/2018	529.68	633.8	104.12
63	ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL	NTPC	05/2016	12/2018	1885.13	2311.89	426.76
64	NAITWAR MORI HEP	SJVN	10/2017	12/2021	648.33	947.89	299.56
65	BARH STPP(3X660MW) NTPC	NTPC	02/2005	10/2011	8692.97	21312.11	12619.14
66	EASTERN REGION STRENGTHENING SCHEME-V	PGCIL	10/2013	04/2016	1364.52	1891.41	526.89

RAILWAYS

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
67	NEW BG RLY LINE FROM EKLAKHI-BALURGHAT INCLUDING GAZOLE-ITAHAR(NL), NEFR	NFR	04/1983	03/2019	297.32	614	316.68
68	KODERMA-RANCHI VIA BARKAKANA (NL), ECR	ECR	03/1999	N.A.	1033.07	3550	2516.93
69	KOTLIPALLI-NARASAPUR (NL) (SCR)	SCR	12/2001	03/2009	1045.2	2120.16	1074.96
70	TOLLYGANJ-GARIA WITH EXTENSION TO DUM DUM-NOAPARA AND NOAPARA-NSCB AIRPORT(MTP)	M RTP	03/2000	12/2006	1049.69	3404.92	2355.23
71	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	ER	04/2000	03/2019	1188.91	1619.48	430.57
72	RAMGANJMUNDI-BHOPAL (NL), WCR	WCR	04/2001	03/2021	424.6	2909.99	2485.39
73	CHHINDWARA - NAGPUR (GC)(SECR)	SECR	04/2005	N.A.	383.79	1413.76	1029.97
74	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	ECR	04/1996	03/2012	477.88	751.55	273.67
75	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	ECR	04/2003	N.A.	528.65	2066.78	1538.13
76	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	03/2014	2393.47	5521.45	3127.98
77	ELECTRIFICATION OF KHURJA-MEERUT-SAHARANPUR AND G'BAD-MEERUT	RE	02/2008	03/2012	171.1	275.08	103.98
78	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI	SR	09/2007	02/2019	724.69	2910.84	2186.15
79	TALCHER-BIMALAGARH(NL)(ECOR)	ECOR	04/2005	06/2021	810.78	1928.07	1117.29

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
80	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	RVNL	04/2000	03/2009	133.41	396	262.59
81	SUKINDA ROAD - ANGUL (NL) (ECOR)	RVNL	04/1998	02/2015	1202.7	2440.53	1237.83
82	CHIKBALLA-PUR-PUTTAPARTHY-SRI SATYA SAI NILAYAM NL	SWR	04/2013	N.A.	558	692	134
83	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	NR	04/2007	N.A.	336.91	791.39	454.48
84	BHANUPALI-BILASPUR BERI NL	RVNL	04/2008	12/2026	2966.99	6753.42	3786.43
85	ROHTAK-MEHAM HANSI	NR	04/2012	12/2011	287	893.45	606.45
86	GRADE SEPERATOR AT DAYABASTI	NR	04/1999	N.A.	156.65	359	202.35
87	MANUGURU-RAMAGUNDAM	SCR	04/2013	N.A.	1112	2911.84	1799.84
88	TUMKUR-CHITRADURGA-DAVENGERE NL	SWR	04/2011	N.A.	1801.01	1967	165.99
89	3RD LINE BETWEEN BHUSAWAL-JALGAON	CR	04/2011	03/2019	184.06	315	130.94
90	MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAMPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL	ER	04/2009	02/2012	499.96	680.68	180.72
91	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	M RTP	04/2006	06/2013	495.74	734.01	238.27
92	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	NFR	04/2003	03/2011	4454.17	12264.15	7809.98
93	KHURDA ROAD-BOLANGIR(NL)ECOR	ECOR	04/1994	03/2009	2923.13	3791.66	868.53
94	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR	NFR	04/2000	12/2008	1180.19	4541.38	3361.19
95	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	ECR	04/1997	N.A.	162.87	614.45	451.58
96	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR	ECR	04/1997	03/2012	324.73	1070	745.27
97	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	WCR	09/1998	05/2008	247.66	8248.5	8000.84
98	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	M RTP	03/1996	03/2004	495.44	2980.41	2484.97
99	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	CR	02/1997	03/2021	2271.5	4517.49	2245.99
100	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR)	WR	04/2008	03/2020	829.74	1959.74	1130
101	TIRUCHIRAPPALI-NAGORE-KARAIKKAL(SR)(GC)	SR	09/1995	03/2020	303.98	1720	1416.02

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
102	BANGLORE - SATYAMANGALAM (NL)(SWR)	SWR	04/1996	03/2002	1382.78	1960	577.22
103	HUBLI-ANKOLA(NL),SWR	SWR	04/1997	N.A.	2315	3911.65	1596.65
104	HOWRAH-AMTA-CHAMPADANGA NL (SER)	SER	04/1974	03/2007	393.46	1026	632.54
105	GONDIA-JABALPUR(GC), (SECR)	SECR	02/1997	04/2020	511.86	2005.25	1493.39
106	MUNEERABAD-MAHABOBNAGAR(NL), SCR	SCR	04/1997	03/2000	1723	3421.35	1698.35
107	NANDYAL-YERRAGUNTALA(NL), SCR	SCR	03/1996	02/2009	164.36	1050	885.64
108	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	RVNL	04/2010	03/2014	2298.42	2733.86	435.44
109	DAUND - MANMAD (236 KM)	CR	02/2016	03/2023	1876	2081.27	205.27
110	VAIBHAVWADI -KOLHAPUR (107 KM)	CR	02/2016	03/2024	2750	3438.51	688.51
111	PUNE-NASIK (265 KM)	CR	02/2016	03/2024	2425	5341.68	2916.68
112	KATNI - SINGRAULI DOUBLING PROJECT	WCR	12/2015	03/2020	1763.93	2249.73	485.8
113	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	NER	03/2015	03/2022	1295.42	1758	462.58
114	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT	DFCC	10/2006	N.A.	11589	28181	16592
115	CHINPAI-SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL	ER	04/2005	03/2017	595.51	769.4	173.89
116	PIRPAINTI-BHAGALPUR	ER	04/2011	N.A.	261.38	565	303.62
117	BANDEL-BOINCHI 3RD LINE	ER	04/2011	N.A.	288.35	502.48	214.13
118	PIRPAINTI-JASIDIH	ER	04/2013	03/2022	915.98	2137.81	1221.83
119	SULTANGANJ-KATURIA VIA ASARGANJ, TARAPUR AND BELHAR	ER	04/2007	N.A.	450	1261.34	811.34
120	LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG	ER	04/1987	03/2006	406.99	545.7	138.71
121	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	SR	04/2011	03/2019	120.7	2172.16	2051.46
122	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RVNL	04/2012	03/2016	632.68	950	317.32
123	AMBARI FALAKATA TO NEW MAYNAGURI	NFR	04/2011	03/2019	314	800	486
124	NEW JALPAIGURI SILIGURI NEW BONGAIGAON INCLUDING BR LINE AND MM CHALSA NAXAL RAJABHATKHOWA JAINTI	NFR	04/1999	N.A.	819.23	1871	1051.77

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
125	MURKONGSELEK-PASIGHAT NL	NFR	04/2011	03/2020	414.84	1040	625.16
126	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	NFR	04/2010	N.A.	241.52	373.87	132.35
127	NEW BG LINE FROM BALURGHAT TO HILLY NFR	NFR	04/2010	03/2020	242.22	471	228.78
128	NEW BG LINE FROM BYRNIHAT TO SHILLONG	NFR	04/2010	03/2021	906.46	4083.02	3176.56
129	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIF	SR	04/2007	N.A.	931.98	1121	189.02
130	MADURAI-BODINAYAKKANUR	SR	04/2008	N.A.	164.41	608.13	443.72
131	ERODE-PALANI	SR	04/2008	N.A.	288.57	1140	851.43
132	AGARTALA-AKHAURA NL	NFR	04/2012	03/2020	569.63	742	172.37
133	NEW BG LINE FROM KALIYAGANJ TO BUNIADPUR	NFR	04/2010	N.A.	221.42	380	158.58
134	KUMBALAM-TURAVUR	SR	04/2011	N.A.	252.96	369.55	116.59
135	KURUPPANTHARA-CHINGAVANAM	SR	04/2007	N.A.	270.14	457.08	186.94
136	CUDDALORE-SALEM VIA VRIDDHACHALAM GC	SR	04/1999	N.A.	198.68	559.95	361.27
137	SRIPERUMBUDUR-GUDUVANCHERY WITH SPUR TO IRUNGATTUKKOTTAI-AVADI-SRIPERUMBUDUR	SR	04/2013	N.A.	839	1500	661
138	CHENNAI-CUDDALORE VIA MAMALLAPURAM	SR	04/2008	N.A.	523.52	1205	681.48
139	ATTIPPATTU PUTTUR	SR	04/2008	02/2019	151.84	527.37	375.53
140	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	NFR	04/2013	03/2019	1798	2042.51	244.51
141	HAJIPUR-RAMDAYALUNAGAR DOUBLING	ECR	04/2013	N.A.	213.01	480	266.99
142	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	ECR	04/2009	03/2020	548	819.01	271.01
143	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHAZAR AND SAHARSA-FORBESGANJ (GC)	ECR	04/2004	N.A.	372.14	1470.5	1098.36
144	MOTIHARI-SITAMARHI (NL)	ECR	04/2006	N.A.	211	1006	795
145	CHHAPRA-MUZAFFARPUR (NL)	ECR	04/2006	N.A.	378.56	1858.75	1480.19
146	SAKRI-HASANPUR ROAD (NL)	ECR	04/1999	N.A.	325	735.2	410.2
147	BIHTA-AURANGABAD (NL)	ECR	04/2008	N.A.	326.2	2995.01	2668.81

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
148	GAYA-CHATRA (NL)	ECR	04/2008	N.A.	415.67	549.75	134.08
149	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	SER	04/2012	12/2018	258.2	358.68	100.48
150	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA	SER	04/2010	03/2015	651	1009	358
151	BOWAICHANDI-ARAMBAGH	SER	04/2010	N.A.	267.37	620	352.63
152	ALWAR-BANDIKUI DOUBLING	NWR	04/2013	02/2019	242.09	525	282.91
153	AJMER-BANGURGRAM	NWR	04/2011	11/2019	213.39	375	161.61
154	PUSHKAR-MERTA	NWR	04/2013	N.A.	323	432.22	109.22
155	AJMER-KOTA (NASIRABAD-JAUNDRI)	NWR	04/2013	N.A.	822	1099	277
156	THIYAT HAMIRA-SANU	NWR	04/2013	10/2018	236.93	350.45	113.52
157	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	NCR	04/2011	03/2022	2912.96	3845.6	932.64
158	RATLAM-DUNGARPUR VIA BANSWARA (NL)	NWR	04/2011	N.A.	2082.75	4262.36	2179.61
159	VIRAMGAM-SAMAKHIALI (DL)	WR	04/2011	03/2021	1037.15	1389.05	351.9
160	PALANPUR-SAMAKHAYALI (DL)	RVNL	04/2013	12/2021	1548.66	1868.89	320.23
161	RAJKOT-VERAVAL, WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)	WR	04/1994	03/2019	320.66	1378.11	1057.45
162	DHASA-JETALSAR (GC)	RVNL	04/2012	03/2021	644.38	872.65	228.27
163	AHMEDABAD-BOTAD (GC)	RVNL	04/2012	12/2021	975.62	1500	524.38
164	BANGURGRAM-GURIYA PATCH DOUBLING	NWR	04/2012	12/2019	246.08	395	148.92
165	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	M RTP	03/2013	03/2016	4874.58	8574.97	3700.39
166	CHHAPRA-BALLIA UP	NER	03/2013	01/2019	295	580	285
167	CHHITAUNI TAMKUHI ROAD KUSHINAGAR GOPALGANJ UP	NER	03/2007	12/2021	243.78	895	651.22
168	ANANDNAGAR GHUGHALI VIA MAHRAJGANJ UP	NER	03/2013	N.A.	307	1409.09	1102.09
169	ANGAMALI-SABARIMALA (N.L.)(SR)	SR	10/1998	N.A.	1566	2815.62	1249.62
170	KODERMA-TILAIYA (NL), ECR	ECR	04/2002	N.A.	459.91	1625.87	1165.96

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
171	HAJIPUR - BACHAWARA	ECR	05/2015	03/2019	678.54	929.86	251.32
172	HOTGI-KUDGI-GADAG	SWR	03/2015	03/2019	1614.59	1870.41	255.82
173	ARSIKERE-TUMKUR	SWR	03/2015	03/2020	578	760	182
174	AJMER(NASIRABAD)- SAWAI MADHOPUR (CHAUTH KA BARWARA) VIS TONK NL	NWR	05/2015	N.A.	873.71	1980.21	1106.5
175	SAMASTIPUR-DARBANGHA	ECR	05/2015	N.A.	380	519.33	139.33
176	YELAHANKA-PENUKONDA	SWR	05/2015	03/2020	860.43	1147	286.57
177	PHULERA - DIGANA DOUBLING	NWR	05/2015	03/2020	600	701.81	101.81
178	HUBLI- CHIKJAJUR	SWR	03/2015	03/2020	1156.94	1656	499.06
179	RAJKHARSWAN- CHAKRADHARPUR 3RD LINE (20 KM) JHARKHAND	SER	04/2012	12/2016	148.77	377	228.23
180	SAMBALPUR-TALCHER DOUBLING	ECOR	03/2011	02/2019	1111.99	1539.28	427.29
181	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM)	RVNL	03/2012	03/2020	1503.71	3377	1873.29
182	NEW JALPAIGURI-SILIGURI-NEW BONGAIGAON GC WITH MM OF NEW LINE OF CHALSA-NAXAL AND RAJABHATKHAWA-JAIN	NFR	02/1999	04/2010	380.6	1090.6	710
183	DABHOI-CHANDOD (17.07KM) -GC WITH EXTENSION UPTO KEVADIYA(32.68KM) =49.75KM	WR	04/2017	03/2020	691.84	1017.91	326.07
184	JALANDHAR-PATHANKOT-JAMMU TAWI	NR	03/2002	03/2016	625	859	234
185	GEVRA ROAD PENDRA ROAD	IRCON	02/2014	03/2022	2288	4970.11	2682.11
186	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION	WR	02/1991	03/2019	551.51	890.76	339.25
187	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	SWR	03/1996	03/2017	644.78	998	353.22
188	JHARSUGUDA-BILASPUR 4TH LINE	SECR	04/2015	03/2021	1973	2135.34	162.34
189	CHAMPA-JHARSUGUDA 3RD LINE	SECR	04/2008	12/2019	872	1226.51	354.51
190	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	SECR	06/2018	12/2021	229	1096	867
191	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	ECR	04/1991	N.A.	329.39	1483.14	1153.75
192	RAJGIR HISUA TILAIYA (46KM) INCL. MM NATESHWAR ISLAMPUR	ECR	04/1998	N.A.	180.82	726.31	545.49
193	MUZAFFARPUR SAGALI DOUBLING 100.60 KM	ECR	04/2016	03/2021	731.64	1185.73	454.09

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
194	SAGALI VALMIKINAGAR DOUBLING 109.7 KM	ECR	04/2016	03/2021	744.04	1215.54	471.5
195	BURHWAL - GONDA - 3RD RUNNING LINE.	NER	04/2016	N.A.	602.5	714.34	111.84
196	CHANDIGARH-BADDI	NR	04/2007	03/2023	328.14	1540.13	1211.99
197	WESTERN DEDICATED FREIGHT CORRIDOR	DFCC	11/2007	03/2020	16592	51101	34509
198	PADRAUNA - KUSHINAGAR VIA GORAKHPUR - NEW LINE	NER	04/2017	01/2018	1343	1476.15	133.15
199	NANPARA - NEPALGANJ GAUGE CONVERSION.	NER	04/2017	04/2017	150	341.66	191.66
200	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING	SR	02/2015	03/2020	760	1536	776
201	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II)	SR	02/1996	03/2005	268.87	950	681.13
202	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT	SECR	04/2010	02/2019	585.93	1268.32	682.39
203	MANMAD-PARBHANI-NANDED-SECUNDERABAD- GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	SCR	04/2017	03/2022	119.73	449.39	329.66
204	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	SECR	09/2016	03/2023	1908.51	3524.81	1616.3
205	KATNI GRADE SEPARATOR/BYE PASS	WCR	08/2016	03/2022	582.13	1247.64	665.51
206	BINA - KOTA DOUBLING WITH RE	RVNL	04/2011	12/2020	1485.85	1835.83	349.98
207	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION	RVNL	03/2012	12/2020	1183.25	1825	641.75
208	BANASPANI- JAKHPURA - DOUBLING	RVNL	03/2009	03/2019	942.95	1536	593.05
209	SAMBALPUR - TITLAGARH - DOUBLING	RVNL	03/2006	03/2020	948.04	2009	1060.96
210	VIZIANAGARAM -SAMBALPUR 3RD LINE	RVNL	01/1991	12/2024	2335.67	3327.72	992.05
211	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL -ELECTRIFICATION (641.37 KM)	RVNL	03/2009	03/2020	713.48	2725	2011.52
212	RISHIKESH - KARNAPRAYAG NEW LINE	RVNL	04/2011	12/2024	16216	22716.11	6500.11
213	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	RVNL	04/2011	03/2019	927.01	1400	472.99
214	BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL	SER	04/1998	03/2003	1027.4	2373	1345.6
215	TURAVUR-AMBALAPUZHA DOUBLING	SR	02/2015	N.A.	1000	1246	246
216	ROURKELA JHARSUGUDA THIRD LINE 101 KM	SER	11/2015	03/2020	969.83	1312.96	343.13

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
217	NEW MAYNAGURI-GUMANIHAT-DOUBLING OF REMAINING PORTION (51.65 KM)	NFR	04/2016	12/2021	602.27	2144.78	1542.51
218	DIGARU-HOJAI (102 KM)	NFR	04/2015	03/2021	870.96	1873.21	1002.25
219	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	NFR	04/2015	03/2022	2232.32	2950	717.68
220	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	ECOR	04/2015	11/2018	701.61	810.02	108.41
221	MUZAFFARPUR-SITAMARHI NEW LINE	ECR	01/1991	07/2014	332.15	546.71	214.56
222	OMALUR-METTURDAM- DOUBLINGWITH ELCTRIFICATION 28.93KM	SR	10/2013	04/2014	187.26	327	139.74
223	VIJAYAWADA-GUDUR	RVNL	04/2015	12/2023	3246.26	3548.68	302.42
224	GUNTUR-GUNTAKAL	SCR	04/2016	03/2022	3631	3887.48	256.48
225	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RVNL	04/2010	03/2016	3951.98	4259.48	307.5
226	UDHAMPUR-SRINAGAR-BARAMULLA (NL), NR	NR	03/1995	11/2002	2500	27949	25449
227	NANGALDAM-TALWARA(NL), NR	NR	03/1981	07/2012	450	2200	1750
228	DAUSA-GANGAPUR CITY(NL), NWR	NWR	02/1997	02/2019	410.08	860.41	450.33
229	SEVOK RANGPO, NEFR	NFR	04/2008	12/2015	1339.48	8600	7260.52
230	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	2326.52	6911	4584.48
231	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	NFR	09/2006	03/2019	532.87	2145	1612.13
232	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	NFR	09/2006	03/2019	385.2	1043	657.8
233	HOSPET-HUBLI-LONDA-VASCODAGAMA DL	RVNL	04/2010	03/2023	2127	3000	873
234	QADIAN-BEAS	NR	04/2011	N.A.	205.22	841.9	636.68
235	HARIDWAR-LAKSAR	NR	04/2012	N.A.	219.83	346.63	126.8
236	KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I	SCR	04/2008	03/2014	2132.77	3037.95	905.18
237	BHADRACHALAM ROAD-SATTUPALLI	SCR	04/2010	03/2020	704.31	927.94	223.63
238	NADIKUDE-SRI KALAHASTI	SCR	04/2011	03/2021	2288.7	2643.25	354.55
239	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	NR	04/2012	N.A.	295.68	419	123.32

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
240	RAYADURGA-TUMKUR NL	SWR	04/2007	N.A.	2062.3	2432.5	370.2
241	BOINCHI-SHAKTIGARH 3RD LINE	ER	04/2011	N.A.	175.8	495.1	319.3
242	HANSDIHA-GODDA NL	ER	04/2011	03/2020	542.18	663.13	120.95
243	TARAKESHWAR-MAGRA NEW BG LINE	ER	04/2010	N.A.	365.17	527.54	162.37
244	KALYAN-KASARA 3RD LINE	CR	04/2011	03/2021	792.89	1377.48	584.59
245	RATLAM-MHOW-KHANDWA-AKOLA (GC)	WR	04/2008	03/2022	3503.69	5912.4	2408.71
246	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RVNL	04/2010	03/2016	2913.51	4639	1725.49
247	ETAWAH-MAINPURI (NL),NCR	NCR	04/1997	12/2008	120	346	226
248	DEOGHAR - SULTANGANJ (INL), ER	ER	04/2000	02/2013	607.09	1425.44	818.35
249	HARIDASPUR-PARADEEP(NL)	RVNL	04/1996	12/2017	1185.64	1844.47	658.83

ROAD TRANSPORT AND HIGHWAYS

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
250	HARANGAJO TO MAIBANG (AS-23), KM.126.450 TO KM.140.700	NHAI	12/2003	02/2009	280	612.58	332.58
251	PANIPAT-JALANDHAR 6 LANE(KM 96 TO 387.1 KM)	NHAI	05/2009	11/2011	1108	2967.5	1859.5
252	HARANGAJO TO MAIBANG, NH-54	NHAI	12/2003	07/2009	196	655.17	459.17
253	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN	MORTH	11/2010	03/2011	624.41	992.67	368.26
254	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD	MORTH	08/2010	10/2010	193.69	327.92	134.23
255	2 LANING FROM LONGDING TO KANUBARI OF NH-52B FROM KM 0 TO KM 47.213 IN ARUNACHAL PRADESH	NHIDCL	03/2015	06/2018	394	522.86	128.86
256	BRAHMPUTRA BRIDGE,NH NO-31	NHAI	12/2003	04/2010	217.61	360.84	143.23
257	4-LANE WITH PAVED SHOULDER CONFIGURATION OF BILASPUR-PATHRAPALI (KM.0+000 TO KM. 53+300) SECTION OF	NHAI	03/2018	N.A.	1029.96	1261.05	231.09
258	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)	NHAI	03/2018	03/2021	1532.62	2499	966.38
259	4-LANNING OF THALSERRY -MAHE BYPASS	NHAI	09/2017	09/2017	1124.11	1232.76	108.65
260	SIX LANING OF CHITRADURGA-DAVANGERE INCLUDING CHITRADURGA BYPASS(KM 189+000 TO KM 260+000 OF NH-48(O	NHAI	03/2017	03/2020	993.16	1434	440.84
261	SIX LANING OF DAVANGERE-HAVERI FROM KM	NHAI	03/2017	03/2020	831.58	1177	345.42

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
	260+000 TO KM 338+923 OF NH-48(OLD NH-4) STATE OF KARNATAKA						
262	6-LANNING OF HANDIA-VARANASI SECTION OF NH-2 FROM KM 713.146 TO KM 785.544 IN THE STATE OF UTTAR PRA	NHAI	03/2017	03/2020	2064.99	2447	382.01
263	REHABILITATION AND UPGRADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM	NHAI	03/2017	03/2020	1288.07	1420	131.93
264	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	NHAI	03/2016	04/2019	1587.49	2982	1394.51
265	4-LANNING OF MAHULIA BAHARAGORA-JH/WB BORDER SECTION	NHAI	02/2016	03/2019	997.15	1115.95	118.8
266	MEERUT-BULANDSHAHR	NHAI	01/2016	N.A.	683.24	987.94	304.7
267	TWO LANING WITH PS OF CHHAPRA -REWAGHAT - MUZAFFARPUR	NHAI	08/2015	04/2018	516.13	649.27	133.14
268	TWO LANING WITH PS OF CHHAPRA -GOPALGANJ	NHAI	08/2015	N.A.	854.8	1038.56	183.76
269	SIX-LANING OF BARWA ADDA-PANAGARH	NHAI	04/2014	N.A.	1665	2360.65	695.65
270	FOUR LANING OF CHANDIGARH - KHARAR	NHAI	10/2015	12/2017	447.29	746.43	299.14
271	FOUR LANING OF GWALIOR-SHIVPURI	NHAI	05/2013	11/2015	1055	1601.77	546.77
272	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	NHAI	12/2015	06/2018	1083	1827.15	744.15
273	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (	NHAI	10/2015	05/2018	531.13	744.73	213.6
274	VARANASI-AURANGABAD KM.786 TO KM.978.40	NHAI	09/2011	03/2014	2848	3379.45	531.45
275	NASHRI- CHANANI	NHAI	05/2011	06/2015	2159	2519	360
276	4 LANNING OF MH-KNT BORDER SANGAREDDY SECTION OF NH-9	NHAI	04/2014	09/2016	1266.6	1544	277.4
277	INDORE-DEWAS(NH-3)	NHAI	11/2010	05/2013	325	475	150
278	TWO LANING OF GOBOK - SIJON NALLAH (CORRESPONDING TO EXISTING CH: 27.00 TO KM75.00) IN ARUNACHAL PR	MORTH	03/2012	05/2012	207.03	389.45	182.42
279	TWO LANING OF KHONSA - TISSA - LONGDING (NH-52B) (42.50 KM) IN ARUNACHAL PRADESH UNDER ARUNACHAL PRA	MORTH	12/2011	02/2012	156.63	276	119.37
280	MAIBANG TO LUMDING (AS-25), KM.83.400 TO KM.111.000	NHAI	12/2003	04/2009	199.81	340.14	140.33
281	MAIBANG TO LUMDING (AS-26), KM.60.500 TO KM.83.400, NH-54	NHAI	12/2003	11/2008	167.64	435.78	268.14
282	MAIBANG TO LUMDING (AS-24), KM.111.000 TO KM.126.450	NHAI	12/2003	11/2008	155.04	255.23	100.19
283	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD	MORTH	08/2010	09/2014	186.96	322.24	135.28

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
284	REHABILITATION AND UPGRADATION OF NH-233 FROM KM 65.870 TO KM 122.270 IN THE STATE OF UTTAR PRADESH	MORTH	10/2013	03/2017	445.89	653.29	207.4
285	REHABILITATION AND UPGRADATION OF PUNDIBARI TO BAXIRHAT (WB/ASSAM BORDER) SECTION OF NH-31 FROM KM 7	MORTH	04/2014	08/2017	279.7	398.52	118.82
286	PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-48 INVOLVING NH-717, NH-31, NH-31C, NH-317A 0	MORTH	08/2014	11/2017	823.2	937.76	114.56
287	PROPOSED DEVELOPMENT FOR ROAD CORRIDOR COMPONENT OF AH-02 INVOLVING NH-327B, NH-31C, NH-31 NH-10 0	MORTH	08/2014	11/2017	600.87	720.97	120.1
288	FOUR LANING OF AKKALKOT-SOLAPUR SECTION OF NH-150E WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM. 99.4	NHAI	03/2018	N.A.	642.13	807	164.87
289	SIX LANING AND STRENGTHENING OF NEW NH-248A FROM EXISTING KM 11+682 TO EXISTING KM 24+400 IN THE STA	NHAI	03/2018	N.A.	634.7	931.21	296.51
290	FOUR LANING OF POONDIYANKUPPAM TO SATTANATHAPURAM (DESIGN CH KM. 67.000 TO KM. 123+800) SECTION OF N	NHAI	03/2018	N.A.	2065.96	2169	103.04
291	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF	NHAI	02/2018	N.A.	1052.21	1449	396.79
292	WIDENING OF SL TO 2 L KM. 287.0 TO 292.0 322.0 TO 342.0 AND KM 352.0 TO 400.0 OF NH16 INCLUDING 1	MORTH	12/2010	01/2019	169.26	299	129.74
293	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	MORTH	01/2016	10/2016	624.98	731.5	106.52
294	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	NHAI	12/2017	N.A.	217.96	884	666.04
295	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	NHAI	12/2017	N.A.	656.98	840	183.02
296	4-LANING OF ALIGARH-KANPUR SECTION FROM KM 229.000 (DESIGN CHAINAGE 240.897) TO KM 289.000 (DESIGN C	NHAI	03/2018	N.A.	1120.57	1332	211.43
297	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-II FROM BHADWAS - KALYANPUR.	NHAI	03/2018	N.A.	925.4	1197	271.6
298	REHABILITATION AND UP GRADATION TO FOUR LANING OF NH-31D FROM KM 113.200 TO KM 154.854 (PACKAGE IIA)	NHAI	03/2018	N.A.	1261.98	1952.2	690.22
299	SIX LANING OF NIDAGATTA-MYSORE SECTION, KM 74.20 TO KM 135.304 OF NH-275, IN THE STATE OF KARNATAKA	NHAI	02/2018	N.A.	2177.8	2450	272.2
300	SIX-LANING OF BANGALORE - NIDAGATTA SECTION, KM 18.000 TO KM 74.200 OF NH-275 IN THE STATE OF KARNAT	NHAI	02/2018	N.A.	1995.34	2400	404.66
301	FOUR LANING OF TRICHY TO KALLAGAM SECTION ON NH-227 IN THE STATE OF TAMIL NADU	NHAI	02/2018	N.A.	1166.26	1296.93	130.67
302	6-LANING OF KOZHICODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	NHAI	02/2018	N.A.	1424.77	1853.42	428.65
303	SIX LANNING OF RANASTALAM-ANANDAPURAM SECTION OF NH-16 FROM KM 634.000 TO KM 681.000	NHAI	03/2017	03/2020	1041.62	1187.1	145.48
304	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	NHAI	03/2017	03/2020	744.64	982	237.36
305	FOUR LANNING OF JHANSI-KHAJURAHO SECTION(PKG-II) OF NH-75/76 FROM DESIGN CHAINAGE KM 76.3(EXISTING C	NHAI	03/2017	03/2020	1184.71	1310	125.29
306	4 LANING OF KASHIPUR-SITARGANJ SECTION KM. 175.000 TO KM. 252.20	NHAI	11/2012	07/2018	605.84	722.46	116.62

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
307	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	NHAI	09/2016	08/2019	950.69	1108	157.31
308	SIX LANNING OF KISHANGARH UDAIPUR AHMEDABAD SECTION FROM KM.90.000 (NEAR GULABPURA) TO KM. 214.870 (	NHAI	09/2016	N.A.	1239.82	1727.66	487.84
309	4 LANING FROM PHAGWARA TO RUPNAGAR	NHAI	08/2016	N.A.	1169.61	2280	1110.39
310	4/6 LANING FROM KHARAR TO LUDHIYANA FROM KM 10.185 (DESIGN CHAINAGE) TO KM 86.199(DESIGN CHAINAGE)	NHAI	08/2016	09/2019	1388.34	2587.5	1199.16
311	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI)	MoRTH	08/2010	10/2010	195.04	377.99	182.95
312	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP	MoRTH	11/2011	09/2015	954.43	1191.51	237.08
313	2 LANING OF OF LUMDING-DIPHU- MANJA ROAD (L=54.37 KM.) HAFLONG JATINGA ROAD (L=7.46 KM.) BASKA BAR	MoRTH	11/2010	02/2011	470.2	630.36	160.16
314	2 LANING FROM KANUBARI TO START OF BOGIBEEL BRIDGE APPROACHES OF NH-52B(EXTN) IN ASSAM	MoRTH	11/2010	05/2017	268.08	390.73	122.65
315	INDO-NEPAL BORDER TO RUDHAULI SECTION OF NH-233 IN UTTAR PRADESH KM 0/0 TO 65/870	MoRTH	11/2013	05/2017	497.05	881.05	384
316	RUDHAULI TO GHAGRA BRIDGE SECTION OF NH-233 IN UTTAR PRADESH KM 65/870 TO 122/270	MoRTH	10/2013	03/2017	445.89	653.29	207.4
317	2-LANING WITH PAVED SHOULDERS OF TANDA - RAEBAREILI	NHAI	04/2014	01/2016	495.78	627.93	132.15
318	DELHI AGRA APPROVED LENGTH 180.0 KM	NHAI	10/2012	04/2015	1928.22	2945	1016.78
319	2-LANING WITH PS RAIBAREILI TO ALLAHABAD	NHAI	07/2012	01/2014	291.36	469.31	177.95

STEEL

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
320	NMDC INTEGRATED STEEL PLANT	NMDC	01/2010	05/2015	15525	21940	6415

TELECOMMUNICATIONS

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
321	NETWORK FOR SPECTRUM	DOT	03/2012	07/2015	13334	24664	11330

URBAN DEVELOPMENT

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
322	BANGALORE METRO RAIL PROJECT PHASE-2	BMRL	02/2014	02/2019	26405.14	30695.12	4289.98
323	CHENNAI METRO RAIL LTD (PHASE 1)	CMRL	02/2009	12/2015	14600	19058	4458
324	AHMEDABAD METRO RAIL PROJECT PHASE 1	MEGA	11/2014	12/2018	10773	12787	2014

DOA -> Date of Approval

DOC -> date of Commissioning

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING COST OVERRUNS OF MORE THAN Rs. 100 CRORE

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
325	CONSTRUCTION OF ITBP ROAD TO INDO-CHINA BORDER FROM NYU SOBLA SELA TO TEDANG IN THE STATE OF UTTARA	CPWD	12/2008	12/2013	114.26	266	151.74
326	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	MMRCL	07/2013	01/2015	23136	33406	10270
327	REDEVELOPMENT OF EAST KIDWAI NAGAR	NBCC	06/2012	11/2019	4264	4720.73	456.73
328	KOCHI METRO RAIL PROJECT	KMRCL	07/2012	07/2017	5181.79	6218.14	1036.35

WATER RESOURCES

Sn	Project	Agency	DOA	DOC Original	Cost Original (Rs.crore)	Cost Anticipated (Rs.crore)	Cost Overrun (Rs.crore)
329	POLAVARAM IRRIGATION PROJECT	PPA	02/2009	03/2020	10151.04	55548.87	45397.83
330	I AND D AND STP WORKS FOR BHAGALPUR	BUIDCO	10/2017	09/2020	254.13	413.29	159.16
331	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	BUIDCO	12/2014	03/2020	225.77	398.9	173.13

DOA -> Date of Approval

DOC -> date of Commissioning

List of projects completed in 2021-2022 as on 30-06-2021



(All sums of money in crore of rupees)

Project (State)	Date of commissioning Original (Revised)	Cost Approved Original (Revised)	Cumulative expenditure	Completed During
Sector <u>PETROLEUM</u>				
BPCL				
1 PUNE POL STORAGE DEPOT (MAHARASHTRA)	08/2020 (-)	282.64 (-)	194.26	Qtr. 1 of 2021-2022
2 MMPL PIPELINE REROUTING PROJECT MUMBAI (MAHARASHTRA)	12/2019 (04/2021)	449.58 (-)	396.13	Qtr. 1 of 2021-2022
3 MOTOR SPIRIT BLOCK PROJECT (MSBP) TO PRODUCE BSVI MS AT KOCHI REFINERY ERNAKULAM (KERALA)	02/2020 (03/2021)	3313 (-)	2977	Qtr. 1 of 2021-2022
Sector <u>POWER</u>				
NEEPCO				
4 KAMENG HYDROELECTRIC PROJECT (NEEPCO) WEST KAMENG (ARUNACHAL PRADESH)	12/2009 (02/2021)	2496.9 (7927.34)	8231.56	Qtr. 1 of 2021-2022
Sector <u>ROAD TRANSPORT AND HIGHWAYS</u>				
MoRTH				
5 REHABILITATION & UPGRADATION OF NH-67 FROM KM 641.000 TO KM 695.000 (DORNALA T JUNCTION TO ATMAKUR S (ANDHRA PRADESH)	02/2015 (-)	251.55 (-)	7.74	Qtr. 1 of 2021-2022
6 REHABILITATION AND UPGRADATION OF NH67 FROM KM 424.650 TO 487.693 OF GOOTY-TADIPATRI SECTION TO TWO ANANTPUR (ANDHRA PRADESH)	01/2018 (-)	378.24 (-)	315.42	Qtr. 1 of 2021-2022
NHAI				
7 4-LANNING OF PUNJAB HARYANA BORDER-JIND SECTION OF NH-71 FROM KM 238.695 TO KM 307.00 ON DBFOT TOLL HISSAR (HARYANA)	03/2020 (-)	639.79 (-)	597.77	Qtr. 1 of 2021-2022
Sector <u>WATER RESOURCES</u>				
BUIDCO				
8 SAIDPUR STP AND ADJOINING NETWORK FOR PATNA BIHAR PATNA (BIHAR)	04/2020 (-)	184.93 (-)	163.36	Qtr. 1 of 2021-2022

List of projects completed in 2021-2022 as on 30-06-2021



(All sums of money in crore of rupees)

Project (State)	Date of commissioning Original (Revised)	Cost Approved Original (Revised)	Cumulative expenditure	Completed During
--------------------	--	---	---------------------------	---------------------

Sector WATER RESOURCES

9 SEWAGE TREATMENT PLANT AT JAGJEETPUR AND SARAI HARIDWAR (UTTARAKHAND)	08/2019 (-)	273.37 (-)	84.55	Qtr. 1 of 2021-2022
--	----------------	---------------	-------	---------------------

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

ATOMIC ENERGY

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	BHAVNI	09/2003	09/2010	10/2022	3492.00	6840.00	3348	145
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	NPCIL	10/2009	12/2015	02/2022	1,1459.00	1,6580.00	5121	74
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	NPCIL	10/2009	12/2016	03/2023	1,2320.00	1,7079.00	4759	75

CIVIL AVIATION

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	AAI	10/2013	09/2018	12/2021	417.23	707.73	290.5	39
5	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	AAI	07/2018	09/2021	12/2022	346.27	480.33	134.06	15

COAL

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
6	JAGANNATHPOR OCP(3.00MTY)	SECL	09/2008	03/2015	03/2022	152.43	459.49	307.06	84
7	BHATADI EXPANSION OC MINE	WCL	02/2016	03/2019	09/2026	304.52	729.86	425.34	90
8	AMALGAMATED GONDEGAON GHATROHAN OC	WCL	02/2016	03/2019	03/2022	198.68	325.18	126.5	36
9	NEW MAJRI UG TO OC	WCL	05/2015	03/2019	09/2026	295.56	496.38	200.82	90
10	RCE OF INDARAM OCP(1.20 MTPA)	SCCL	07/2011	03/2015	03/2022	162.76	349.28	186.52	84

DPIIT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
11	DELHI MUMBAI INDUSTRIAL CORRIDOR	DMIC	09/2011	09/2019	07/2021	1,2579.09	1,3812.30	1233.21	22
12	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	IICC	11/2017	12/2019	12/2021	4773.00	5178.00	405	24

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

HEALTH AND FAMILY WELFARE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
13	LHMC NEW DELHI-RE-DEVELOPMENT	HSCC	02/2013	11/2013	07/2021	414.11	566.89	152.78	92
14	AIIMS BILASPUR	NBCC	04/2018	09/2021	06/2022	1351.00	1471.00	120	9

HOME AFFAIRS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
15	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	CPWD	10/2013	10/2019	12/2021	1219.21	2000.00	780.79	26

PETROLEUM

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
16	LPG TERMINAL AT KOCHI	IOCL	10/2015	10/2017	03/2022	607.06	1236.00	628.94	53
17	PARADIP HYDERABAD PIPELINE	IOCL	01/2015	12/2020	03/2022	2321.00	3338.00	1017	15
18	AUGMENTATION OF PARADIP-HALDIA-DURGAPUR LPG PIPELINE AND ITS EXTENSION UPTO PATNA AND MUZAFFARPUR	IOCL	01/2015	03/2021	12/2021	1823.00	3027.90	1204.9	9
19	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	ONGC	12/2015	04/2018	05/2022	3190.69	3375.90	185.21	49
20	IRUGUR-DEVANGONTHI POL PIPELINE	BPCL	11/2012	02/2017	08/2022	678.00	1472.00	794	66
21	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	IOCL	05/2016	12/2018	02/2022	4497.00	6025.00	1528	38
22	EXTENSION OF VISAKH-VIJAYAWADA-SECUNDERABAD PIPELINE (VVSPL) FROM VIJAYAWADA TO DHARMAPURI AND CONST	HPCL	09/2017	06/2021	08/2022	2677.00	3072.00	395	14
23	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	ONGC	04/2019	03/2022	05/2023	3228.80	3976.67	747.87	14
24	KOCHI SALEM LPG PIPELINE PROJECT	BPCL	12/2015	06/2019	02/2022	1112.00	1507.24	395.24	32
25	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	GAIL	06/2009	12/2012	02/2022	2915.00	5909.00	2994	110
26	VISAKH REFINERY MODERNISATION PROJECT	HPCL	07/2016	07/2020	07/2022	2,0928.00	2,6264.00	5336	24
27	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT	BPCL	11/2014	08/2018	07/2021	4588.29	5245.96	657.67	35

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
	KOCHI REFINERY								
28	CONVERSION OF RIG SAGAR SAMRAT TO MOBILE OFFSHORE PRODUCTION UNIT(MOPS)	ONGC	03/2011	05/2013	02/2022	861.79	2001.34	1139.55	105

POWER

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
29	PARBATI HEP (4X200 MW) (NHPC) II	NHPC	09/2002	09/2009	03/2023	3919.59	9897.59	5978	162
30	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	NHPC	09/2003	09/2010	08/2023	6285.33	1,9992.43	13707.1	155
31	DARLIPALLI STPP STAGE-I (2X800 MW)	NTPC	02/2014	12/2018	07/2021	1,2532.44	1,3140.91	608.47	31
32	DURGAPUR PP-III (2X20 MW) - NSPCL	NTPC	12/2016	11/2018	11/2021	529.68	633.80	104.12	36
33	ROURKELA PP-II EXPANSION (1X250 MW) - NSPCL	NTPC	05/2016	12/2018	09/2021	1885.13	2311.89	426.76	33
34	EASTERN REGION STRENGTHENING SCHEME-XVIII	PGCIL	03/2017	07/2020	09/2021	3500.00	3994.00	494	14
35	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	PGCIL	12/2014	12/2018	12/2021	5111.33	6700.00	1588.67	36
36	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	PGCIL	12/2014	12/2018	03/2024	4754.42	9129.32	4374.9	63
37	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	NTPC	01/2016	11/2020	07/2022	1,0598.98	1,0997.70	398.72	20
38	BARH STPP(3X660MW) NTPC	NTPC	02/2005	10/2011	07/2023	8692.97	2,1312.11	12619.1	141
39	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	THDCIL	08/2008	06/2013	12/2023	2491.58	3860.35	1368.77	126
40	NPGCPL-NABINAGAR STPP - JV (3X660 MW)	NTPC	01/2013	05/2018	12/2021	1,2964.60	1,7304.00	4339.4	43
41	BRBCL-NABINAGAR TPP- JV (4X250 MW)	NTPC	01/2007	07/2012	08/2021	5353.00	1,0566.00	5213	109
42	NORTH KARANPURA STPP (3X660 MW)	NTPC	02/2014	06/2019	12/2023	1,4366.58	1,5389.42	1022.84	54
43	NORTH- EAST NORTH WESTERN INTERCONNECTOR I PROJECT	PGCIL	02/2009	08/2013	08/2022	1,1130.19	1,4719.10	3588.91	108

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)

RAILWAYS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
44	KOTLPALLI-NARASAPUR (NL) (SCR)	SCR	12/2001	03/2009	03/2024	1045.20	2120.16	1074.96	180
45	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	ER	04/2000	03/2019	03/2025	1188.91	1619.48	430.57	72
46	DEOGHAR - SULTANGANJ (INL), ER	ER	04/2000	02/2013	03/2024	607.09	1425.44	818.35	133
47	MANSI-PURNIA (EXTENSION OF MANSI-SAHARSA) GAN ECR	ECR	04/1996	03/2012	07/2021	477.88	751.55	273.67	112
48	RATLAM-MHOW-KHANDWA-AKOLA (GC)	WR	04/2008	03/2022	03/2024	3503.69	5912.40	2408.71	24
49	MAGRAHAT-DIAMOND HARBOUR WITH MM SANGRAPUR-KRISHANCHANDPUR AND DIAMOND HATBOUR - BAHRAHAT-KULPI NL	ER	04/2009	02/2012	03/2025	499.96	680.68	180.72	157
50	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR	ECR	04/1997	03/2012	11/2022	324.73	1070.00	745.27	128
51	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	WCR	09/1998	05/2008	03/2025	247.66	8248.50	8000.84	202
52	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP)	MRTP	03/1996	03/2004	03/2022	495.44	2980.41	2484.97	216
53	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	CR	02/1997	03/2021	03/2023	2271.50	4517.49	2245.99	24
54	KADAPA-BANGALORE (NL), KADAPA-PENDLIMARRI PH-I	SCR	04/2008	03/2014	03/2027	2132.77	3037.95	905.18	156
55	BHADRACHALAM ROAD-SATTUPALLI	SCR	04/2010	03/2020	11/2021	704.31	927.94	223.63	20
56	NADIKUDE-SRI KALAHASTI	SCR	04/2011	03/2021	03/2024	2288.70	2643.25	354.55	36
57	ROHTAK-MEHAM HANSI	NR	04/2012	12/2011	06/2021	287.00	893.45	606.45	114
58	KALYAN-KASARA 3RD LINE	CR	04/2011	03/2021	03/2023	792.89	1377.48	584.59	24
59	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	MRTP	03/2013	03/2016	06/2021	4874.58	8574.97	3700.39	63

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
60	CHHAPRA-BALLIA UP	NER	03/2013	01/2019	02/2022	295.00	580.00	285	37
61	HAJIPUR - BACHAWARA	ECR	05/2015	03/2019	12/2021	678.54	929.86	251.32	33
62	HOTGI-KUDGI-GADAG	SWR	03/2015	03/2019	03/2024	1614.59	1870.41	255.82	60
63	ARSIKERE-TUMKUR	SWR	03/2015	03/2020	11/2021	578.00	760.00	182	20
64	YELAHANKA-PENUKONDA	SWR	05/2015	03/2020	06/2021	860.43	1147.00	286.57	15
65	PHULERA - DIGANA DOUBLING	NWR	05/2015	03/2020	10/2022	600.00	701.81	101.81	31
66	HUBLI- CHIKJAJUR	SWR	03/2015	03/2020	03/2023	1156.94	1656.00	499.06	36
67	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM)	RVNL	03/2012	03/2020	03/2022	1503.71	3377.00	1873.29	24
68	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	RVNL	04/2011	03/2019	06/2022	927.01	1400.00	472.99	39
69	BANKURA DAMODAR VALLEY RLY LINE 96 KM GC WITH 6MMS FOR NL	SER	04/1998	03/2003	03/2030	1027.40	2373.00	1345.6	324
70	ROURKELA JHARSUGUDA THIRD LINE 101 KM	SER	11/2015	03/2020	04/2022	969.83	1312.96	343.13	25
71	CHINPAI-SAINTHIA DOUBLING, MM FOR PRANTI-SURI, CHOWRIGACHA-SAINTHIA VIA KANDI NL	ER	04/2005	03/2017	03/2025	595.51	769.40	173.89	96
72	PIRPAINTI-JASIDIH	ER	04/2013	03/2022	03/2025	915.98	2137.81	1221.83	36
73	LAKSHMIKANTAPUR-NAMKHANA SUBSEQUENTLY MM FOR NAMKHANA-CHANDRANAGAR, KAKDWIP-BUDAKHALI AND CHANDRANAG	ER	04/1987	03/2006	03/2025	406.99	545.70	138.71	228
74	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	SR	04/2011	03/2019	12/2027	120.70	2172.16	2051.46	105
75	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	RVNL	04/2012	03/2016	12/2021	632.68	950.00	317.32	69
76	AMBARI FALAKATA TO NEW MAYNAGURI	NFR	04/2011	03/2019	05/2021	314.00	800.00	486	26

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
77	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	SECR	06/2018	12/2021	12/2024	229.00	1096.00	867	36
78	MUZAFFARPUR SAGALI DOUBLING 100.60 KM	ECR	04/2016	03/2021	06/2022	731.64	1185.73	454.09	15
79	SAGALI VALMIKINAGAR DOUBLING 109.7 KM	ECR	04/2016	03/2021	03/2024	744.04	1215.54	471.5	36
80	CHANDIGARH-BADDI	NR	04/2007	03/2023	03/2025	328.14	1540.13	1211.99	24
81	NANPARA - NEPALGANJ GAUGE CONVERSION.	NER	04/2017	04/2017	10/2022	150.00	341.66	191.66	66
82	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING	SR	02/2015	03/2020	06/2022	760.00	1536.00	776	27
83	THIRUMAILA - VELACHERY : MASS RAPID TRANSIT SYSTEM (PHASE II)	SR	02/1996	03/2005	09/2021	268.87	950.00	681.13	198
84	CHHINDWARA NAINPUR MANDLA FORT GAUGE CONVERSION PROJECT	SECR	04/2010	02/2019	12/2021	585.93	1268.32	682.39	34
85	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	SCR	04/2017	03/2022	12/2022	119.73	449.39	329.66	9
86	JALANDHAR-PATHANKOT-JAMMU TAWI	NR	03/2002	03/2016	06/2021	625.00	859.00	234	63
87	GEVRA ROAD PENDRA ROAD	IRCON	02/2014	03/2022	09/2023	2288.00	4970.11	2682.11	18
88	BHILDI-VIRAMGAM GAUGE CONVERSION INCLUDING GC OF MAHESANA-TARANGA HILL AS MATERIAL MODIFICATION	WR	02/1991	03/2019	10/2021	551.51	890.76	339.25	31
89	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	SWR	03/1996	03/2017	03/2025	644.78	998.00	353.22	96
90	JHARSUGUDA-BILASPUR 4TH LINE	SECR	04/2015	03/2021	12/2023	1973.00	2135.34	162.34	33
91	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	SECR	09/2016	03/2023	12/2023	1908.51	3524.81	1616.3	9
92	KATNI GRADE SEPARATOR/BYE PASS	WCR	08/2016	03/2022	03/2023	582.13	1247.64	665.51	12
93	BINA - KOTA DOUBLING WITH RE	RVNL	04/2011	12/2020	12/2021	1485.85	1835.83	349.98	12

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
94	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION	RVNL	03/2012	12/2020	12/2022	1183.25	1825.00	641.75	24
95	BANASPANI- JAKHPURA - DOUBLING	RVNL	03/2009	03/2019	06/2022	942.95	1536.00	593.05	39
96	SAMBALPUR - TITLAGARH - DOUBLING	RVNL	03/2006	03/2020	12/2021	948.04	2009.00	1060.96	21
97	VIZIANAGARAM -SAMABALPUR 3RD LINE	RVNL	01/1991	12/2024	12/2026	2335.67	3327.72	992.05	24
98	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL - ELECTRIFICATION (641.37 KM)	RVNL	03/2009	03/2020	12/2021	713.48	2725.00	2011.52	21
99	AGARTALA-AKHAURA NL	NFR	04/2012	03/2020	03/2022	569.63	742.00	172.37	24
100	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	NFR	04/2013	03/2019	12/2023	1798.00	2042.51	244.51	57
101	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	ECR	04/2009	03/2020	03/2023	548.00	819.01	271.01	36
102	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	SER	04/2012	12/2018	06/2021	258.20	358.68	100.48	30
103	DIGHA-JALESWAR INCLUDING MM FOR DIGHA-EGRA	SER	04/2010	03/2015	03/2025	651.00	1009.00	358	120
104	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	NCR	04/2011	03/2022	12/2024	2912.96	3845.60	932.64	33
105	VIRAMGAM-SAMAKHIALI (DL)	WR	04/2011	03/2021	12/2021	1037.15	1389.05	351.9	9
106	RAJKOT-VERAVAL, WANSJALIA TO JATALSAR WITH NEW MM FOR SHAPUR-SARADIYA AND SOMNATH-KODINAR (GC)	WR	04/1994	03/2019	03/2023	320.66	1378.11	1057.45	48
107	DIGARU-HOJAI (102 KM)	NFR	04/2015	03/2021	01/2022	870.96	1873.21	1002.25	10
108	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	NFR	04/2015	03/2022	03/2023	2232.32	2950.00	717.68	12
109	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	ECOR	04/2015	11/2018	03/2024	701.61	810.02	108.41	64
110	GUNTUR-GUNTAKAL	SCR	04/2016	03/2022	03/2024	3631.00	3887.48	256.48	24
111	KATNI - SINGRAULI DOUBLING	WCR	12/2015	03/2020	03/2024	1763.93	2249.73	485.8	48

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
	PROJECT								
112	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR)	WR	04/2008	03/2020	03/2024	829.74	1959.74	1130	48
113	TIRUCHIRAPPALI-NAGORE-KARAIKKAL (SR) (GC)	SR	09/1995	03/2020	03/2025	303.98	1720.00	1416.02	60
114	BANGLORE - SATYAMANGALAM (NL) (SWR)	SWR	04/1996	03/2002	03/2024	1382.78	1960.00	577.22	264
115	MUNEERABAD-MAHABOONNAGAR (NL), SCR	SCR	04/1997	03/2000	03/2023	1723.00	3421.35	1698.35	276
116	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	RVNL	04/2010	03/2014	12/2025	2298.42	2733.86	435.44	141
117	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	RVNL	04/2010	03/2016	03/2025	3951.98	4259.48	307.5	108
118	UDHAMPUR-SRINAGAR-BARAMULLA (NL), NR	NR	03/1995	11/2002	12/2022	2500.00	2,7949.00	25449	241
119	NANGALDAM-TALWARA (NL), NR	NR	03/1981	07/2012	03/2024	450.00	2200.00	1750	140
120	SAMBALPUR-TALCHER DOUBLING	ECOR	03/2011	02/2019	12/2021	1111.99	1539.28	427.29	34
121	DAUSA-GANGAPUR CITY (NL), NWR	NWR	02/1997	02/2019	06/2022	410.08	860.41	450.33	40
122	NEW LINE FROM DIMAPUR TO ZUBZA (KOHIMA) NATIONAL PROJECT (NEFR)	NFR	04/2006	03/2015	03/2026	2326.52	6911.00	4584.48	132
123	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	NFR	09/2006	03/2019	03/2024	532.87	2145.00	1612.13	60
124	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	NFR	09/2006	03/2019	03/2023	385.20	1043.00	657.8	48
125	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	M RTP	04/2006	06/2013	12/2021	495.74	734.01	238.27	102
126	JIRIBAM TO IMPHAL (TUPUI) (NL) (NEFR)	NFR	04/2003	03/2011	12/2023	4454.17	1,2264.15	7809.98	153
127	KHURDA ROAD-BOLANGIR (NL) ECOR	ECOR	04/1994	03/2009	03/2026	2923.13	3791.66	868.53	204
128	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR	NFR	04/2000	12/2008	06/2021	1180.19	4541.38	3361.19	150

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	DOA	DOC Original	DOC Anticipa ted	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)	
129	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	RVNL	04/2010	03/2016	03/2025	2913.51	4639.00	1725.49	108
130	RAMGANJMUUNDI-BHOPAL (NL),WCR	WCR	04/2001	03/2021	03/2023	424.60	2909.99	2485.39	24
131	SUKINDA ROAD - ANGUL (NL)(ECOR)	RVNL	04/1998	02/2015	06/2022	1202.70	2440.53	1237.83	88
132	TALCHER-BIMALAGARH(NL)(ECOR)	ECOR	04/2005	06/2021	03/2025	810.78	1928.07	1117.29	45
133	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	SR	09/2007	02/2019	03/2025	724.69	2910.84	2186.15	73
134	BHAIRABI SAIRONG, NL, NEFR	NFR	04/2008	03/2014	03/2024	2393.47	5521.45	3127.98	120

ROAD TRANSPORT AND HIGHWAYS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
135	WIDENING TO 2 LANE, RE-ALIGNMENT AND GEOMETRIC IMPROVEMENT FROM KM 11/00 TO KM 114/618 OF NH-44A IN	MORTH	11/2010	03/2011	06/2021	624.41	992.67	368.26	123
136	SIDHI TO SINGRAULI SECTION OF NH-75E (4L) IN MP	MORTH	11/2011	09/2015	10/2021	954.43	1191.51	237.08	73
137	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	MORTH	01/2016	10/2016	07/2021	624.98	731.50	106.52	57
138	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD	MORTH	08/2010	09/2014	06/2021	186.96	322.24	135.28	81
139	FOUR LANING OF GUNDUGOLANU-DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700)	NHAI	03/2018	03/2021	10/2021	1532.62	2499.00	966.38	7
140	REHABILITATION AND UPGRADATION BY 4-LANING OF SINGHARA TO BINJHABAHAL SECTION FROM KM 311.000 TO KM	NHAI	03/2017	03/2020	06/2021	1288.07	1420.00	131.93	15
141	CONSTRUCTION OF KARALPHATA INTERCHANGE FROM 3.600 TO KM 6.073 OF NH4B AND FROM 5.300 TO KM 7.422 (	NHAI	10/2015	05/2018	06/2021	531.13	744.73	213.6	37
142	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI)	MORTH	08/2010	10/2010	06/2021	195.04	377.99	182.95	128
143	DELHI AGRA APPROVED LENGTH 180.0 KM	NHAI	10/2012	04/2015	06/2021	1928.22	2945.00	1016.78	74
144	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO	MORTH	08/2010	10/2010	06/2021	193.69	327.92	134.23	128

DOA -> Date of Approval

COR -> Cost Overrun

DOC -> Date of Commissioning

TOR -> Time Overrun

DETAILS OF CENTRAL SECTOR PROJECTS SHOWING TIME OVERRUNS OF 6 MONTHS AND MORE AND COST OVERRUNS OF RS.100 CRORE AND ABOVE

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
	99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD								
145	VARANASI-AURANGABAD KM.786 TO KM.978.40	NHAI	09/2011	03/2014	12/2022	2848.00	3379.45	531.45	105

STEEL

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
146	NMDC INTEGRATED STEEL PLANT	NMDC	01/2010	05/2015	10/2021	1,5525.00	2,1940.00	6415	77

TELECOMMUNICATIONS

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
147	NETWORK FOR SPECTRUM	DOT	03/2012	07/2015	03/2022	1,3334.00	2,4664.00	11330	80

URBAN DEVELOPMENT

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
148	BANGALORE METRO RAIL PROJECT PHASE-2	BMRL	02/2014	02/2019	03/2025	2,6405.14	3,0695.12	4289.98	73
149	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	MMRCL	07/2013	01/2015	03/2023	2,3136.00	3,3406.00	10270	98
150	AHMEDABAD METRO RAIL PROJECT PHASE 1	MEGA	11/2014	12/2018	08/2022	1,0773.00	1,2787.00	2014	44

WATER RESOURCES

Sn	Project	Agency	DOA	DOC Original	DOC Anticipated	Cost Original (Rs. crore)	Cost Anticipated (Rs. crore)	COR (Rs. crore)	TOR (Months)
151	POLAVARAM IRRIGATION PROJECT	PPA	02/2009	03/2020	04/2022	1,0151.04	5,5548.87	45397.8	25

DOA -> Date of Approval

DOC -> Date of Commissioning

TOR -> Time Overrun

COR -> Cost Overrun

List Of Additionally Delayed Projects

As on: April-June 2021

CIVIL AVIATION

AIRPORT AUTHORITY OF INDIA LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
1	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT	1/2018	1,405.00 1,405.00	8/2022 8/2022 12/2022	4
2	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	7/2018	456.86 456.86	9/2020 5/2022 9/2022	4

DEPARTMENT OF HIGHER EDUCATION

CENTRAL PUBLIC WORKS DEPARTMENT

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
3	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.	10/2019	348.24 348.24	5/2022 8/2022 10/2022	2

FERTILISERS

NATIONAL FERTILISER LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
4	GAS TURBO GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT NFL PANIPAT	1/2018	215.92 215.92	11/2019 5/2021 6/2021	1

RASHTRIYA CHEMICAL & FERTILISER LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
5	GAS TURBINE GENERATOR AND HEAT RECOVERY STEAM GENERATOR PROJECT AT RCF TROMBAY	4/2018	426.72 426.72	4/2020 9/2021 10/2021	1

HEALTH AND FAMILY WELFARE

List Of Additionally Delayed Projects

As on: April-June 2021

HLL Infra Tech Services Limited

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
6	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT BATHINDA, PUNJAB	7/2016	703.00 557.48	6/2020 9/2021 10/2021	1
7	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.)	7/2016	785.00 715.06	4/2020 9/2021 10/2021	1
8	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	875.00 747.80	5/2021 7/2022 9/2022	2

NATIONAL BUILDING CONSTRUCTION CORPORATION LTD

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
9	AIIMS BILASPUR	4/2018	1,351.00 1,471.00	9/2021 9/2021 6/2022	9

MINES

NATIONAL ALUMINUM COMPANY LIMITED (NALCO)

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
10	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	9/2017	166.62 163.17	6/2019 12/2020 12/2021	12

PETROLEUM

BHARAT PETROLEUM CORPORATION LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
11	2ND GENERATION LIGNOCELLULOSE BIOMASS ETHANOL BIOFUEL REFINERY AT BARGARH (ODISHA)	8/2019	1,607.00 1,607.00	8/2022 8/2022 1/2023	5

List Of Additionally Delayed Projects

As on: April-June 2021

12	ENHANCING PRODUCTION OF LUBE OIL BASE STOCK (LOBS) PROJECT AT MUMBAI REFINERY	7/2020	640.00 640.00	12/2021 12/2021 3/2022	3
13	PROPYLENE DERIVATIVES PETROCHEMICAL PROJECT(PDPP) AT KOCHI REFINERY	11/2014	4,588.29 5,245.96	8/2018 6/2021 7/2021	1

GAS AUTHORITY OF INDIA LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
14	BARAUNI-GUWAHATI PIPELINE	6/2018	3,308.00 3,060.00	12/2021 12/2021 12/2022	12
15	DOBHI-DURGAPUR PIPELINE PROJECT	3/2017	2,433.00 2,433.00	12/2020 8/2021 10/2021	2
16	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT	8/2018	217.92 217.92	4/2021 12/2021 3/2022	3
17	LAYING OF VIJAIPUR-AURAIYA PIPELINE SECTION OF VIJAIPUR-AURAIYA-PHULPUR PIPELINE PROJECT	7/2015	2,881.40 2,000.00	12/2020 7/2021 9/2021	2
18	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT	8/2018	286.42 327.01	8/2020 10/2021 12/2021	2

HINDUSTAN PETROLEUM CORPORATION LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
19	SWRO II WITH LLPH FACILITIES	9/2019	196.26 196.26	7/2020 7/2021 9/2021	2

INDIAN OIL CORPORATION LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
20	ADDITIONAL FACILITIES AT AHMEDNAGAR FOR CONVERSION TO TOP ON KOYALI-MANMAD-AHMEDNAGAR-SOLAPUR PIPELINE	5/2016	261.00 261.00	1/2021 9/2021 10/2021	1

List Of Additionally Delayed Projects

As on: April-June 2021

21	BS VI PROJECT AT GUWAHATI REFINERY	8/2018	557.00 557.00	2/2020 6/2021 9/2021	3
22	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI	10/2020	921.00 921.00	9/2023 9/2023 12/2023	3
23	INSTALLATION OF 'INDJET' UNIT AT BARAUNI REFINERY	7/2018	189.00 189.00	1/2021 6/2021 11/2021	5
24	LAB REVAMP AT GUJARAT REFINERY	10/2019	403.00 403.00	12/2021 12/2021 4/2022	4
25	PARADIP LPG IMPORT FACILITY	1/2015	690.00 690.00	7/2018 5/2021 10/2021	5
26	SITARGANJ LPG PROJECT	2/2017	160.10 160.10	2/2020 6/2021 10/2021	4

OIL & NATURAL GAS CORPORATION LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
27	DEVELOPMENT OF R-SERIES FIELDS INCLUDING REVIVAL OF R 12 (RATNA)	2/2017	4,006.83 3,596.00	5/2021 5/2021 6/2021	1

POWER

NATIONAL THERMAL POWER CORPORATION

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
28	DARLIPALLI STPP STAGE-I (2X800 MW)	2/2014	12,532.44 13,140.91	12/2018 6/2021 7/2021	1
29	DURGAPUR PP-III (2X20 MW) - NSPCL	12/2016	529.68 633.80	11/2018 9/2021 11/2021	2
30	ETTAYAPURAM SOLAR 230MW	3/2020	1,316.22 1,316.22	9/2021 9/2021 2/2022	5
31	FATEHGARH SOLAR 296MW	3/2020	1,749.31 1,749.31	9/2021 9/2021 2/2022	5

List Of Additionally Delayed Projects

As on: April-June 2021

32	NORTH KARANPURA STPP (3X660 MW)	2/2014	14,366.58 15,389.42	6/2019 12/2022 12/2023	12
----	---------------------------------	--------	------------------------	------------------------------	----

POWER GRID CORPORATION OF INDIA LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
33	EASTERN REGION STRENGTHENING SCHEME-XVIII	3/2017	3,500.00 3,994.00	7/2020 7/2021 9/2021	2
34	EASTERN REGION STRENGTHENING SCHEME XVII(PART B)	2/2017	235.53 235.53	6/2019 7/2021 8/2021	1
35	HVDC BIPOLE LINK BETWEEN WR (RAIGARH, CHATTISGARH) AND SR (PUGALUR-NORTH TRICHUR-SCHEME-I: RAIGARH-PUGALOR 600 MW	5/2016	14,733.37 14,733.37	11/2019 7/2021 8/2021	1
36	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR END	8/2017	1,931.39 1,931.39	2/2020 7/2021 8/2021	1
37	SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII	3/2017	379.95 379.95	12/2019 9/2021 12/2021	3

RAILWAYS

EAST CENTRAL RAILWAYS

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
38	HAJIPUR - BACHAWARA	5/2015	678.54 929.86	3/2019 5/2021 12/2021	7

NORTH EAST FRONTIER RAILWAY

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
39	AMBARI FALAKATA TO NEW MAYNAGURI	4/2011	314.00 800.00	3/2019 3/2021 5/2021	2
40	BHAIRABI SAIRONG, NL, NEFR	4/2008	2,393.47 5,521.45	3/2014 3/2023 3/2024	12

List Of Additionally Delayed Projects

As on: April-June 2021

41	DIGARU-HOJAI (102 KM)	4/2015	870.96 1,873.21	3/2021 5/2021 1/2022	8
42	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	2,326.52 6,911.00	3/2015 12/2024 3/2026	15
43	NEW MAYNAGURI TO JOGIGHOPA VIA CHANGRABANDHA (NL), NEFR	4/2000	1,180.19 4,541.38	12/2008 5/2021 6/2021	1
44	NEW MAYNAGURI-GUMANIHAT-DOUBLING OF REMAINING PORTION (51.65 KM)	4/2016	602.27 2,144.78	12/2021 4/2021 7/2021	3

SOUTH CENTRAL RAILWAY

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
45	BHADRACHALAM ROAD-SATTUPALLI	4/2010	704.31 927.94	3/2020 6/2021 11/2021	5

SOUTH EASTERN RAILWAY

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
46	MANOHARPUR-BONDAMUNDA 3RD LINE DOUBLING	4/2012	258.20 358.68	12/2018 4/2021 6/2021	2
47	ROURKELA JHARSUGUDA THIRD LINE 101 KM	11/2015	969.83 1,312.96	3/2020 12/2021 4/2022	4

SOUTHERN RAILWAY

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
48	CHENGALPATTU-VILLUPURAM DOUBLING WITH NEW MM FOR TAMBARAM-CHENGALPATTU 3RD LINE GC ALONWITH ELECTRIFICATION	4/2007	931.98 1,121.00	/ 5/2021 7/2021	2

ROAD TRANSPORT AND HIGHWAYS

MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)

List Of Additionally Delayed Projects

As on: April-June 2021

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
49	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	11/2017	249.05 249.05	7/2018 6/2021 8/2021	2
50	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. 202.040 TO FOUR LANE WITH PS ON ENGINEERING	11/2017	392.33 428.55	3/2018 6/2021 10/2021	4

List Of Additionally Delayed Projects

As on: April-June 2021

	PROCUREMENT AND CONSTRUCTION (EPC) MODE				
51	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A	6/2015	390.51 390.51	/ 6/2021 7/2021	1
52	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN HARISHCHANDRAPUR EASTER APPROACH	3/2016	271.17 291.20	11/2018 6/2021 3/2022	9

List Of Additionally Delayed Projects

As on: April-June 2021

	OF KALINDRI-BRIDGE, IN THE DISTRICT OF MALDA. (JOB NO. 081-WB-2015				
53	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	1/2017	205.05 205.05	3/2017 6/2021 8/2021	2
54	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE NO. - KA-34 (RLY KM 160/25-160/27) BETWEEN	6/2016	236.78 263.26	8/2019 12/2021 8/2022	8

List Of Additionally Delayed Projects

As on: April-June 2021

	MINDAPORE BANKURA STATIONS IN KUBAI AT KM 154.617 OF NH-6				
55	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDOGRA) IN DARJEELING DISTRICT, WEST BENGAL ON	3/2018	254.30 254.30	10/2020 3/2021 6/2021	3

List Of Additionally Delayed Projects

As on: April-June 2021

	EPC MODE. (PROJECT LENGTH - 11.90 KM) UNDER ANNUAL PLAN				
56	IMPROVEMENT AND UP-GRADATION OF EXISTING CARRIAGEWAY TO TWO LANE WITH PAVED SHOULDER FROM KM 0.00 KM 55.00 OF NH-227A	11/2018	281.45 281.45	12/2020 6/2021 9/2021	3
57	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	11/2015	628.45 628.45	1/2020 6/2021 7/2021	1
58	R AND U OF LAKHIMPUR - SISIYA SECTION (KM140.00 TO 188.800) OF NH-730 TO 2L WITH PS	3/2016	296.50 296.50	9/2020 5/2021 6/2021	1
59	REHABILITATION AND UP GRADATION OF NH-12A FROM KM191.422-KM 242.300 CHILPI- KAWARDHA SECTION.	12/2015	291.05 291.05	/ 6/2021 7/2021	1
60	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PAVEMENT FROM KM 119+650 (END OF CHANDIAGHAT	2/2018	169.63 169.63	3/2018 6/2021 4/2022	10

List Of Additionally Delayed Projects

As on: April-June 2021

	REALIGNMENT) TO KM 163+850(AT JUNCTION WITH NH-30 KATNI B				
61	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO 2 LANE WITH PS FROM KM 537.000 TO KM 564.750 (KAPTANGANJ TO PADRAUNA) OF NH-730	3/2018	263.89 242.05	4/2020 4/2021 12/2021	8

List Of Additionally Delayed Projects

As on: April-June 2021

	ON EPC MODE IN THE STATE OF UTTAR PRADESH				
62	REHABILITATION AND UPGRADATION OF BARELI TO GOHARGANJ SECTION OF NH-12 FROM EXISTING KM 193/0 TO KM 255/300 IN THE STATE OF MADHYA PRADESH TO	3/2016	877.79 877.79	6/2019 6/2021 8/2021	2

List Of Additionally Delayed Projects

As on: April-June 2021

	FOUR LANES WITH PAVED SHOULDERS ON EPC MODE UNDER NHDP-III				
63	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	11/2015	335.32 335.32	6/2017 6/2021 8/2021	2
64	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA VILLAGE SECTION	1/2016	476.20 544.00	9/2016 6/2021 7/2021	1
65	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 241.553 TO 312.600 MASANIAKALA TO RENGAPALI ODISHA BORDER SECTION	3/2016	536.65 536.65	12/2019 6/2021 7/2021	1
66	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	12/2014	496.02 496.02	3/2015 6/2021 3/2022	9
67	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	1/2016	497.14 572.66	8/2016 6/2021 8/2021	2
68	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	1/2016	624.98 731.50	10/2016 6/2021 7/2021	1
69	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	3/2016	452.94 435.61	7/2016 6/2021 7/2021	1
70	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTION	3/2017	423.79 423.79	1/2018 3/2021 7/2021	4
71	REHABILITATION AND UPGRADATION OF SINDOOR RIVER TO START OF BARELI BYPASS SECTION OF NH-12 FROM EXISTING KM 130/10 TO KM 194/0	1/2016	809.16 809.16	7/2018 5/2021 7/2021	2

List Of Additionally Delayed Projects

As on: April-June 2021

	[DESIGN CH. 130.000 TO CH. 193.000] IN THE STATE OF MADHYA PRADESH TO 4L+				
72	REHABILITATION AND UPGRADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI- CHANDESHWAR ROAD FROM KM 0-25.5 AND	1/2017	396.86 396.86	9/2019 5/2021 10/2021	5

List Of Additionally Delayed Projects

As on: April-June 2021

	KM 41-64.70 OF NH-116B.				
73	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	3/2015	511.83 511.83	8/2017 6/2021 12/2022	18
74	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	11/2017	188.80 188.80	5/2019 6/2021 7/2021	1
75	UPGRADATION AND WIDENING OF MP BORDER TO SURAJPUR SECTION NH 43 FROM KM. 245 TO 331	12/2014	379.16 379.16	11/2017 6/2021 7/2021	1
76	UPGRADATION OF NH-512 WITH A MINIMUM 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM CH 82.4 KM TO 99.5 KM AND MINIMUM OF 4-LANE	2/2018	218.70 218.70	11/2020 4/2021 6/2021	2

List Of Additionally Delayed Projects

As on: April-June 2021

	CONFIGURATION FROM CH 104.2 KM TO CH 106.607 KM ALONG WITH COST				
77	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.205 TO KM 46.550 IN THE DISTRICT	2/2018	426.18 426.18	9/2020 12/2021 1/2022	1

List Of Additionally Delayed Projects

As on: April-June 2021

	OF MALDA INCLUDING COST OF LAND ACQUISITION, ON EPC MODE IN THE STA				
78	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS	11/2017	184.62 184.62	2/2018 6/2021 9/2021	3
79	WIDENING TO 2 LANE PS WITH RECONSTRUCTION OF BRIDGES CULVERT IN KM. 182 TO 266 OF NH-59A	1/2017	373.82 373.82	9/2019 6/2021 8/2021	2

NATIONAL HIGHWAYS AUTHORITY OF INDIA

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
80	HOSPET-BELLARY-KARNATAKA AP BORDER	8/2016	1,167.42 870.00	3/2019 12/2021 9/2022	9
81	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END POINT KM 40 NH 8 SPR INTERSECTION	3/2018	1,484.30 1,484.30	/ 12/2020 6/2021	6

List Of Additionally Delayed Projects

As on: April-June 2021

	NEAR KHERKI DAULA OF 8.76 KM LENGTH, FROM KM 19.700 TO KM 28.460				
82	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN LINK TO NAGPUR -RAIPUR ROAD	12/2015	649.50 649.50	3/2019 3/2022 6/2022	3
83	CONSTRUCTION OF FLYOVER IN SAKOLI TOWN ON NH-53 (OLD NH-6)	3/2018	289.21 289.21	/ 8/2021 1/2022	5
84	FOUR LANING OF GUNDUGOLANU- DEVARAPALLI-KOVVURU SECTION OF NH-16 FROM KM 15.320 (EXISTING KM 15.700) TO KM 85.204 (EXISTING KM 81.400)	3/2018	1,532.62 2,499.00	3/2021 4/2021 10/2021	6

List Of Additionally Delayed Projects

As on: April-June 2021

	(DESIGN LENGTH=69.884 KM)				
85	PUNE-SATARA(NH-4)	10/2010	1,724.55 1,724.55	3/2013 6/2021 9/2021	3
86	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	4/2017	894.00 929.32	4/2020 7/2021 12/2021	5

RURAL DEVELOPMENT

HINDUSTAN STEELWORK CONSTRUCTION LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
87	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE V	3/2007	149.73 155.66	12/2015 10/2021 2/2022	4
88	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VI	12/2007	202.61 207.12	12/2016 10/2021 3/2022	5
89	CONSTRUCTION AND MAINTENANCE OF RURAL ROAD UNDER PMGSY PHASE VIII	10/2011	175.49 175.49	12/2016 12/2021 9/2022	9

STEEL

RASTRIYA ISPAT NIGAM LIMITED

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
90	COKE OVEN BATTERY-5	12/2011	2,858.00 2,558.00	12/2017 12/2021 3/2022	3
91	FORGED WHEEL PLANT	4/2014	1,682.85 1,682.85	9/2018 6/2021 9/2021	3

URBAN DEVELOPMENT

CENTRAL PUBLIC WORKS DEPARTMENT

List Of Additionally Delayed Projects

As on: April-June 2021

SN	Project Name	DOA	Cost Original Anticipated Rs. crore	DOC Original Anticipated(during last qtr) Anticipated (latest)	Additional Delay (in Months)
92	CONSTRUCTION OF 108 NOS. GPRA TYPE-VII FLATS IN POCKET-I AT DEEN DAYAL UPADHYAYA MARG, NEW DELHI	6/2015	197.33 197.33	4/2019 12/2021 2/2022	2